

PAO (Sectt)/HUA/Admn/Advice /2022-23/107-108

GOVERNMENT OF INDIA

PAO (Sectt) M/o Housing and Urban Affairs

507-C Nirman Bhawan New Delhi

Telephone No: 23062664 Fax No: 23062664

To,
The General Manager,
Reserve Bank of India,
Central Accounts Section,
Additional Office Building,
East High Court Road,
NAGPUR - 440 001

Code No:	707
Advice No:	10
Advice Date:	01/06/2022

Sir,

Please debit our account with Rs. **7,43,92,000/- (Seven Crore Forty Three Lakh Ninety Two Thousand Only.)** by contra credit to the following accounts of the Governments with the amounts mentioned against each:

Month and Year of Accounts: **June,2022**

The Amount to be Settled: **June,2022**

Sl.No.	Name of the State	State Code	Scheme Code	Amount	Sanction No. and Date
1	MADHYA PRADESH	107	1989-STATE AND UT GRANTS UNDER PMAY (URBAN)	7,43,92,000	N-11012/10/2022-HFA-V (FTS-9124113) dated 31/05/2022
GRAND TOTAL:				7,43,92,000	

Signature of the authorized official


(Anthony Kujur)

Sr. Accounts Officer

1. O/o the Accountant General (A&E) -I, Madhya Pradesh, Rani Jhansi Road Gwalior-474002


2. Sh. B. K. Mandal, US (HFA-V Div), M/o Housing and Urban Affairs, New Delhi -110011.


Anthony Kujur
Sr. Accounts Officer

① AO - HFA

② Man-Cell 
16/6/22

③ MIS- HFA


15/6/22

No. N-11012/10/2022-HFA-V (FTS-9124113)
Government of India
Ministry of Housing & Urban Affairs
HFA-V Division

Room No. 03, Technical Cell, Gate No. 7,
Nirman Bhawan, New Delhi-110011
Dated: 31.05.2022

To
Pay and Accounts Officer (Sectt.),
Ministry of Housing and Urban Affairs,
Nirman Bhawan, New Delhi -110011

Sub: Release of Rs. 743.92 lakh to State Govt. of Madhya Pradesh as part amount of 3rd installment of Central Assistance for various BLC (New Construction) projects approved in various CSMC meetings under PMAY-U Mission - reg.

Sir,

I am directed to convey the Sanction of the Competent Authority for release of **Rs. 7,43,92,000/- (Rupees Seven Crore Forty Three Lakh and Ninety Two Thousand only)** to State Govt. of Madhya Pradesh as part amount of 3rd installment of Central Assistance (**SC Component**) for various BLC (New Construction) projects approved in various Central Sanctioning and Monitoring Committee (CSMC) meetings for Creation of Capital Assets under Pradhan Mantri Awas Yojana – Urban (PMAY-U) Mission for FY 2022-23.

2. The statement showing details of the projects against which the above Central Assistance is being released towards part amount of 3rd installment of Central Assistance are at **Annexure** and also as under:

(Rs. in lakh)							
S. No.	CSMC No.	CSMC date	Project Name	Funds already released as part amount of 1 st installment of Central Assistance for SC component	Funds already released as part amount of 2 nd installment of Central Assistance for SC component	Funds already released as part amount of 3 rd installment of Central Assistance for SC component	Funds being released in this sanction as part amount of 3 rd installment of Central Assistance for SC component
i.	7	17.03.2016	12 BLC (NC)	500.06739	259.20	619.0126	87.22
ii.	12	31.08.2016	5 BLC (NC)	30.86000	145.06	41.5800	3.00
iii.	17	20.12.2016	18 BLC (NC)	831.60000	1,020.00	112.8000	98.10
iv.	19	20.02.2017	40 BLC (NC)	830.40000	1,506.60	812.4000	15.60
v.	20	21.03.2017	43 BLC (NC)	1,425.60000	1,528.20	125.7000	81.00
vi.	21	24.04.2017	133 BLC (NC)	3,075.00000	3,146.40	693.0000	140.10
vii.	22	29.05.2017	46 BLC (NC)	981.60000	949.20	301.5000	58.20
viii.	27	30.10.2017	106 BLC (NC)	1,730.40000	1,705.80	360.3000	109.50
ix.	28	29.11.2017	24 BLC (NC)	270.00000	323.40	73.2000	0.90
x.	29	27.12.2017	164 BLC (NC)	2,536.20000	2,527.20	411.6000	114.00
xi.	36	24.07.2018	254 BLC (NC)	333.60000	331.20	107.1000	21.90
xii.	38	26.09.2018	146 BLC (NC)	74.40000	50.40	33.3000	14.40
Total				12,619.72739	13,492.66	3,691.4926	743.92



3. The State Government has furnished requisite Utilization Certificates (UCs) (**copy enclosed**), completion certificate, Status of implementation of Mandatory Reforms, Action Taken Report (ATR) on Third Party Quality Monitoring (TPQM) report, Geo-tagging status, Social Audit report and other necessary compliances as per scheme guidelines for release of 3rd installment.
4. Based on decision and recommendations of CSMC under PMAY-U Mission in its various meetings, the amount of Central Assistance is being released subject to the following conditions:
- i. PMAY-U being a Centrally Sponsored Scheme (CSS), the State Govt. should strictly follow the revised procedure of fund flow as per instructions issued by Department of Expenditure, Ministry of Finance, Government of India vide O.M. No. 1(13)PFMS/FCD/2020 dated 23rd March 2021. These instructions have been made effective from 1st July 2021 which inter-alia provides that
 - a. The State Govt. will transfer the Central Assistance to the designated Single Nodal Agency (SNA) within a period of 21 days of its receipt. Corresponding State share should be released as early as possible and not later than 40 days of release of the Central share. The Central share shall not be diverted to the Personal Deposit (PD) account or any other account by the State Govt. State Govt./SNA/Implementing Agencies (IAs) shall not transfer scheme-related funds to any other bank account, except for actual payments under the scheme.
 - b. Central Assistance along with State share are to be kept by the Nodal Agency in the Single Nodal Account (SNA) opened in a Scheduled Commercial Bank for the purpose and the same is mapped in PFMS. The nodal agency will allocate drawing limits to IAs having zero balance subsidiary accounts duly mapped in PFMS and linked to SNA account for drawal of funds on real time basis from the Single Nodal Account.
 - c. The nodal agency shall ensure that the interest earned from the funds released, should be mandatorily remitted to respective consolidated funds on pro-rata basis in terms of rule 230(8) of GFR 2017.
 - d. SNAs and IAs will mandatorily use the DBT/EAT module of PFMS or integrate their systems with the PFMS to ensure that information on PFMS is updated by each IA at least once every day.
 - e. SNA will keep all the funds received in the Single Nodal Account only and shall not divert the same to Fixed Deposits/Flexi-Account/Multi-Option Deposit Account/Corporate Liquid Term Deposit (CLTD) Account etc.
 - ii. The funds shall be utilized for the purpose and within the selected categorized beneficiaries, for which these are given. Otherwise, these will have to be refunded along with interest as per provisions under GFR 2017.
 - iii. Necessary sanctions/approvals/compliances required under the statutory or other regulatory regime as applicable would be obtained by the authority (ies) concerned with the project(s).
 - iv. The State Government and implementing agency shall put in place a monitoring system to ensure that the project(s) achieve scheduled milestone and envisaged outcomes including implementation of reforms and other conditionalities required under the scheme.

- v. The State Government shall utilize the grant in accordance with the approved guidelines for the implementation of PMAY-U Mission.
 - vi. The State Government shall furnish the UCs of the Grant released in the prescribed format as per GFR 2017 as provided in the scheme guidelines.
 - vii. The State Government shall ensure the geo-tagging of all houses approved under BLC component of PMAY-U Mission and subsequent release by the State Government to beneficiaries should be made in 3-4 installments depending on the progress/stage of construction of house.
 - viii. The State Government shall be required to certify that the specifications of the houses conform to NBC/IS Standards and that requisite infrastructure will be provided by the State Government/ULB. State Govt. shall also ensure that there should be no duplication/change in the identified beneficiaries.
 - ix. The State Government shall submit the Action Taken Report (ATR) on the observations/recommendations of Third Party Quality Monitoring Agency (TPQMA) for quality monitoring purpose before release of balance amount of 3rd and final installment of Central Assistance.
 - x. The balance amount of 3rd and final instalment of Central Assistance will be released contingent of achieving all mandatory reforms, completion of projects including construction of houses and infrastructure in each project and submission of project completion reports for all approved projects as per Annexure 9 of the scheme guidelines.
 - xi. The State should ensure that Model Code of Conduct is not violated while releasing funds to Implementing Agencies/ULBs/Beneficiaries.
5. The expenditure involved is debit to the following Head of Accounts under Demand No. 60 of the Ministry of Housing and Urban Affairs for the year 2022-23:

Major Head	3601	Grants-in-aid to State Governments
Sub-Major Head	06	Centrally Sponsored Schemes
Minor Head	789	Scheduled Caste Component
Sub Head	17	Pradhan Mantri Awas Yojana (Urban)
Detailed Head	01	Assistance to State Governments for PMAY-U
Object Head	17.01.35	Grants for Creation of Capital Assets

6. The amount will be credited to the State Government's Account at Reserve Bank of India, CAS, Nagpur as per procedure laid down by Ministry of Finance, Department of Expenditure in this regard.

7. As per rule 236(1) of GFR, 2017, the relevant accounts of the Grantee Institution(s)/Organisation(s) shall be open to inspection by the sanctioning authority and audit, both by the Comptroller and Auditor General of India under the provision of CAG (DPC) Act 1971 and internal audit by the Principal Accounts Office of the Ministry or Department, whenever the Institution or Organisation is called upon to do so.

8. This issues with the concurrence of the Finance Division vide their **Notes # 26-28** of even number dated **26.05.2022**.

9. This sanction has been registered at **S. No. 22** in the Sanction Register of HFA Mission Directorate of the Ministry of HUA for the year 2022-23.

Yours faithfully,


31/05/2022

(B.K. Mandal)

Under Secretary to the Government of India

Tel No.: 011-23063285

Encl.: As above.

Copy to:

1. Principal Secretary, Urban Development and Housing Department, State Government of Madhya Pradesh, Bhopal
2. Accountant General (A&E), Madhya Pradesh
3. Dir. (IFD), MoHUA
4. Dir. (HFA-I & III), MoHUA
5. DS (Budget), MoHUA
6. NITI Aayog, SP Divn./DR Divn., New Delhi
7. O/o CGA, Mahalekha Niyantrak Bhavan, New Delhi
8. Dy. Chief (MIS/DRMC), HFA Directorate to place this sanction at appropriate place on the Website of the Ministry.
9. PMU (MIS), HFA Directorate
10. Sanction folder


31/05/2022

(B.K. Mandal)

Under Secretary to the Government of India

State Name : Madhya Pradesh , Financial Year : 2021-22, Attachment ID : EATYACHAD320211709201600126, File No. : 9124113, Budget Head : 3601.06.789.17.01.35 (SC),Annexure Attachment Date : 18/09/2022

S.No	Mission Component	City	Project Name	CSMC Date	Project Cost (Rs. in lakhs)	Central Share (Rs. in lakhs)	Beneficiary as per DPR				Beneficiary Attached				Installment Details		Sanction Made (Rs. in lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. in lakhs)			Already Released 2nd Installment (Rs. in lakhs)			Already Released 3rd Installment (Rs. in lakhs)					
							OT	SC	ST	Total	OT	SC	ST	Total	Installment No.	Release No.	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST			
1	BLC	Betul	Construction of 751 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Betul (7C73802335025767)	17/03/2016	2891.350	1126.50000	0	179	0	179	0	179	0	179	3	2	0.00000	0.00000	0.00000	0	178	0	424.98000000	28.13000000	11.89000000	295.20000000	111.00000000	58.80000000	-9.18000000	127.87000000	68.81000000			
2	BLC	Burhanpur	Construction of 957 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Burhanpur (7C73802439025403)	17/03/2016		1435.50000	0	145	0	145	0	146	0	146	3	1	0.00000	87.22000	0.00000	0	140	0	586.72000000	32.18000000	2.70000000	523.20000000	90.60000000	1.80000000	0.00000000	0.00000000	0.00000000			
3	BLC	Nasrullaganj	Beneficiary-led Housing for 496 EWS DUs in Nasrullaganj under PMAY (7C73802319010898)	17/03/2016	2226.610	744.00000	0	96	0	96	0	96	0	96	3	2	0.00000	0.00000	0.00000	0	95	0	291.24000000	6.60000000	2.16000000	204.60000000	57.60000000	37.80000000	-6.84000000	78.30000000	53.04000000			
4	BLC	Ujjain	Beneficiary Led Housing for 828 I WS DUs in Ujjain under PMAY (7C73802230030780)	17/03/2016	3712.070	1242.00000	0	569	0	569	0	567	0	567	3	1	0.00000	0.00000	0.00000	0	564	0	409.71467000	433.15739000	4.32794000	69.00000000	0.00000000	81.00000000	-298.71470000	412.84260000	112.67210000			
					Grand Total			0	989	0	989	0	988	0	988		0.00000	87.22000	0.00000	0	977	0	1712.45467000	506.06739000	21.07794000	1092.00000000	259.20000000	178.40000000	-314.71470000	619.01260000	234.52210000			

7

State Name : Madhya Pradesh , Financial Year : 2021-22, Attachment ID : EATTACHA220213104201600127, File No. : 9124113, Budget Head : 3601.06.789.17.01.35 (SC), Annexure Attachment Date : 18/09/2022																															
S.No	Mission Component	City	Project Name	CSMC Date	Project Cost		Beneficiary as per DPR			Beneficiary Attached			Installation Details		Sanction Made (Rs. in lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. in lakhs)			Already Released 2nd Installment (Rs. in lakhs)			Already Released 3rd Installment (Rs. in lakhs)				
					(Rs. in lakhs)	(Rs. in lakhs)	OT	SC	ST	Total	OT	SC	ST	Total	Installment No.	Release No.	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST
1	BLC	Manawar	Beneficiary-Led Construction for 687 EWS Units in Manawar under PMAY (7C23802265010901)	31/08/2016	2644.430	1030.50000	0	49	0	49	0	49	0	49	3	2	0.00000	0.00000	0.00000	0	47	0	426.14000000	5.93000000	7.73000000	237.60000000	31.20000000	171.00000000	-129.74000000	33.37000000	224.77000000
2	BLC	Narsimhapur	Beneficiary-Led Construction for 264 EWS Unit in Narsinghpur under PMAY (7C23802367025506)	31/08/2016	1408.760	396.00000	0	52	0	52	0	51	0	51	3	2	0.00000	3.00000	0.00000	0	49	0	253.47000000	16.34000000	3.19000000	81.33000000	83.26000000	24.41000000	-69.30000000	-29.10000000	-5.10000000
3	BLC	Sendhwa	Beneficiary-Led Construction for 131 EWS Units in Sendhwa under PMAY (7C23802291024806)	31/08/2016	1274.350	496.50000	0	51	0	51	0	51	0	51	3	2	0.00000	0.00000	0.00000	0	51	0	186.95000000	8.59000000	6.67000000	155.40000000	30.60000000	15.60000000	37.15000000	37.31000000	15.23000000
Grand Total							0	152	0	152	0	151	0	151			0.00000	3.00000	0.00000	0	147	0	864.56000000	30.86000000	17.99000000	474.13000000	145.06000000	211.61000000	-161.89000000	41.18000000	234.90000000

9

S.No	Mission Component	City	Project Name	CSMC Date	Project Cost (Rs. In lakhs)	Central Share (Rs. In lakhs)	Beneficiary as per DPR			Beneficiary Attached			Installment Details		Sanction Made (Rs. In lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. In lakhs)			Already Released 2nd Installment (Rs. In lakhs)			Already Released 3rd Installment (Rs. In lakhs)					
							OT	SC	ST	OT	SC	ST	Total	OT	SC	ST	Total	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST
							Installment No.		Release No.		OT		SC		ST		OT		SC		ST		OT		SC		ST		OT		SC	
1	BLC	Barwani	Construction of 706 EWS DUs under Beneficiary Led construction BLC-vrtrial of Pradhan Mantri Awas Yojana (Urban in Barwani) (7C23802285024803)	20/12/2016	2718.100	1059.000000	0	105	0	105	0	105	0	105	3	2	0.00000	0.00000	0.00000	0	105	0	208.80000000	106.80000000	135.60000000	309.00000000	61.80000000	68.40000000	209.70000000	-11.10000000	-33.00000000	
2	BLC	Chhindwara	Beneficiary led construction for 1791 EWS in CHHINDWARA under PMAY (7C23802386025424)	20/12/2016	5257.190	1936.500000	0	262	0	262	0	261	0	261	3	2	0.00000	0.00000	0.00000	0	254	0	585.00000000	180.00000000	135.60000000	555.60000000	187.80000000	149.40000000	35.40000000	13.20000000	19.50000000	
3	BLC	Dewas	Beneficiary led construction for 814 EWS in DEWAS under PMAY (7C23802248011197)	20/12/2016	3132.300	1221.000000	0	208	0	208	0	208	0	208	3	2	0.00000	1.50000	0.00000	0	207	0	337.80000000	125.40000000	26.40000000	338.40000000	124.80000000	26.40000000	138.30000000	58.80000000	13.20000000	
4	BLC	Khurai	Beneficiary led construction for 1703 EWS in Khurai under PMAY (7C23802354011135)	20/12/2016	5554.280	1804.500000	0	482	0	482	0	482	0	482	3	1	0.00000	92.10000	0.00000	0	447	0	456.60000000	207.00000000	67.20000000	301.80000000	371.40000000	37.20000000	0.00000000	0.00000000	0.00000000	
5	BLC	Morena	Beneficiary-Led Construction for 745 EWS housing in MORENA under PMAY (7C23802083010882)	20/12/2016	3377.010	1117.500000	0	168	0	168	0	168	0	168	3	2	0.00000	0.00000	0.00000	0	157	0	313.80000000	121.80000000	70.80000000	367.80000000	112.20000000	22.80000000	-3.60000000	1.50000000	3.90000000	
6	BLC	Patharia	Beneficiary led construction for 242 EWS in PATHARIA under PMAY (7C23802165030647)	20/12/2016	931.340	363.000000	0	47	0	47	0	47	0	47	3	1	0.00000	0.00000	0.00000	0	45	0	341.60000000	0.00000000	4.20000000	85.20000000	56.40000000	4.20000000	34.20000000	11.10000000	-0.90000000	
7	BLC	Rehli	Beneficiary-Led Construction for 413 EWS and 40 LIG Plots in Rehli under PMAY (7C23802162011156)	20/12/2016	2091.070	619.500000	0	91	0	91	0	91	0	91	3	2	0.00000	0.00000	0.00000	0	91	0	201.00000000	41.40000000	9.60000000	192.60000000	56.40000000	3.00000000	74.40000000	38.70000000	5.10000000	
8	BLC	Shajapur	Beneficiary-Led Construction for 471 EWS housing in SHAJAPUR under PMAY (7C23802239011293)	20/12/2016	1812.680	706.500000	0	74	0	74	0	74	0	74	3	2	0.00000	4.50000	0.00000	0	69	0	213.60000000	49.20000000	52.20000000	291.60000000	49.20000000	-39.00000000	33.30000000	0.60000000	-2.70000000	
Grand Total							9	1,437	0	1,437	0	1,436	0	1,436	0	0	0	0	0	0	0	1,375	0	2,458.20000000	831.60000000	501.60000000	2,442.00000000	1,010.00000000	272.40000000	521.70000000	112.80000000	-5.10000000

7

State Name : Madhya Pradesh, Financial Year : 2021-22, Attachment ID : EATTACHAD320212002201700129, File No. : 9124113, Budget Head : 3603.06.789.17.01.35 [SC], Annure Attachment Date : 18/02/2022

S.No	Mission Component	City	Project Name	CSMC Date	Project Cost (Rs. in lakhs)	Central Share (Rs. in lakhs)	Beneficiary as per DPR				Beneficiary Attached				Installation Details		Sanction Made (Rs. in lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. in lakhs)			Already Released 2nd Installment (Rs. in lakhs)			Already Released 3rd Installment (Rs. in lakhs)					
							OT	SC	ST	Total	OT	SC	ST	Total	Installment No.	Release No.	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST
1	BLC	Alirajpur	Construction of 349 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Alirajpur (7C238023307060)	20/02/2017	1343.650	523.50000	0	105	0	105	0	105	0	105	0	105	3	2	0.00000	0.00000	0.00000	0	105	0	55.80000000	79.20000000	80.40000000	6.40000000	63.60000000	88.80000000	30.30000000	14.70000000	48.30000000	
2	BLC	Amarawara	Beneficiary Led construction for 657 EWS housing in Amarawara under PMAY (7C23802377025038)	20/02/2017	2529.450	985.50000	0	123	0	123	0	123	0	123	3	2	0.00000	0.00000	0.00000	0	119	0	306.00000000	76.20000000	77.60000000	307.80000000	75.60000000	24.60000000	92.70000000	26.70000000	4.80000000			
3	BLC	Betul-Barar	Construction of 222 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Betul-Barar (7C23802331025768)	20/02/2017	854.700	333.00000	0	29	0	29	0	29	0	29	3	2	0.00000	1.50000	0.00000	0	26	0	107.40000000	39.00000000	2.40000000	94.20000000	-7.80000000	4.80000000	57.90000000	6.30000000	-1.20000000			
4	BLC	Chandla	Beneficiary-Led Construction for 121 EWS housing in Chandla under PMAY (7C23802134027934)	20/02/2017	575.940	181.50000	0	28	0	28	0	28	0	28	3	1	0.00000	1.50000	0.00000	0	27	0	41.40000000	28.20000000	6.00000000	58.80000000	16.80000000	0.00000000	36.30000000	-6.00000000	-6.00000000			
5	BLC	Garhakota	Beneficiary-Led Construction for 261 EWS housing in GARHAKOTA under PMAY (7C238023161011116)	20/02/2017	1439.500	391.50000	0	80	0	80	0	79	0	79	3	2	0.00000	0.00000	0.00000	0	79	0	142.20000000	22.20000000	15.60000000	118.80000000	54.00000000	5.40000000	-10.50000000	42.30000000	-7.50000000			
6	BLC	Itarsi	Beneficiary led construction of 194 EWS units in ITARSI under PMAY (7C23802345010792)	20/02/2017	906.800	291.00000	0	65	0	65	0	60	0	60	3	2	0.00000	0.00000	0.00000	0	59	0	88.20000000	22.20000000	7.20000000	57.20000000	55.80000000	9.60000000	27.60000000	10.50000000	1.20000000			
7	BLC	Ihabua	Beneficiary Led construction for 232EWS housing in Ihabua under PMAY (7C23802429010871)	20/02/2017	892.900	348.00000	0	0	0	0	0	0	0	0	3	2	0.00000	0.00000	0.00000	0	0	0	26.40000000	3.00000000	111.00000000	16.80000000	0.00000000	115.80000000	-1.20000000	-3.00000000	76.20000000			
8	BLC	Lanji	Beneficiary Led construction for 399 EWS housing in Lanji under PMAY (7C23802400011040)	20/02/2017	1535.520	598.50000	0	33	0	33	0	33	0	33	3	2	0.00000	0.00000	0.00000	0	29	0	216.00000000	15.60000000	36.00000000	216.00000000	26.40000000	25.20000000	13.50000000	1.50000000	1.80000000			
9	BLC	Narsimhapur	Beneficiary-Led Construction for 334 EWS housing in NARSIMHAPUR under PMAY (7C23802367025506)	20/02/2017	1480.620	501.00000	0	63	0	63	0	63	0	63	3	1	0.00000	9.60000	0.00000	0	60	0	183.00000000	37.80000000	9.60000000	165.00000000	42.60000000	8.40000000	0.00000000	0.00000000	0.00000000			
10	BLC	Pandhurna	Beneficiary Led construction for 721 EWS housing in Pandhurna under PMAY (7C23802391026188)	20/02/2017	1081.50000	1081.50000	0	60	0	60	0	60	0	60	3	2	0.00000	0.00000	0.00000	0	59	0	398.40000000	51.00000000	21.60000000	391.80000000	38.40000000	37.20000000	79.80000000	-0.90000000	22.20000000			
11	BLC	Raghogarh -Vilaypur	Construction of 433 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Raghogarh Vijaypur (7C23802402010853)	20/02/2017	1666.440	649.50000	0	116	0	116	0	116	0	116	3	2	0.00000	3.00000	0.00000	0	114	0	90.00000000	10.20000000	178.80000000	26.70000000	130.20000000	-142.80000000	51.90000000	27.60000000	-1.50000000			
12	BLC	Raisen	Beneficiary-Led Construction for 296 EWS housing in RAISEN under PMAY (7C23802323010837)	20/02/2017	1098.340	444.00000	0	154	0	154	0	151	0	151	3	2	0.00000	0.00000	0.00000	0	150	0	91.20000000	54.00000000	36.00000000	66.60000000	94.20000000	19.80000000	-1.80000000	76.80000000	-7.80000000			
13	BLC	Rehli	Beneficiary Led construction for 631 EWS housing in Rehli under PMAY (7C23802162020528)	20/02/2017	3010.310	946.50000	0	196	0	196	0	196	0	196	3	2	0.00000	0.00000	0.00000	0	184	0	310.80000000	46.80000000	23.40000000	181.20000000	190.80000000	9.00000000	76.50000000	38.40000000	5.10000000			
14	BLC	Seoni-Malwa	Beneficiary-Led Construction for 781 EWS housing in Seoni-Malwa under PMAY (7C23802344025785)	20/02/2017	3006.850	1171.50000	0	101	0	101	0	101	0	101	3	2	0.00000	0.00000	0.00000	0	100	0	394.20000000	49.20000000	33.00000000	377.60000000	61.20000000	42.60000000	113.70000000	39.60000000	26.40000000			
15	BLC	Ujjain	Beneficiary-Led Construction for 2437 EWS housing in UJJAIN under PMAY (7C23802230030782)	20/02/2017	11870.850	3655.50000	0	1040	0	1040	0	1038	0	1038	3	1	0.00000	0.00000	0.00000	0	999	0	1341.00000000	795.80000000	93.60000000	861.40000000	664.80000000	84.60000000	-383.40000000	537.90000000	0.30000000			
Grand Total							0	2,193	0	2,193	0	2,182	0	2,182	0	0,00000	15,60000	0,00000	0	2110	0	3792.00000000	830.40000000	682.20000000	3241.20000000	1596.60000000	333.00000000	183.30000000	812.40000000	162.30000000				

7

29	BLC	Obedullagan	Beneficiary Led Construction for 106 EWS housing in Obedullahjan under PMAY (7C23807328005441)	30/10/2017	408.100	159.00000	0	28	0	28	0	28	0	28	3	2	0.00000	0.00000	0.00000	0	26	0	35.40000000	16.80000000	11.40000000	35.40000000	16.80000000	11.40000000	11.70000000	5.40000000	1.20000000				
30	BLC	Paankhedi	Beneficiary Led Construction of 27 EWS DUs at Paankhedi under PMAY (7C2473183030587)	30/10/2017	129.460	40.50000	0	12	0	12	0	12	0	12	3	1	0.00000	0.00000	0.00000	0	12	0	9.00000000	7.20000000	1.20000000	9.00000000	7.20000000	1.20000000	1.50000000	3.60000000	-0.90000000				
31	BLC	Panagar	Beneficiary Led Construction of 124 EWS DUs at Panagar under PMAY (7C2380236430591)	30/10/2017	576.020	186.00000	0	18	0	18	0	18	0	18	3	1	0.00000	0.00000	0.00000	0	16	0	63.60000000	11.40000000	9.60000000	63.60000000	11.40000000	9.60000000	-2.70000000	1.20000000	1.80000000				
32	BLC	Pandhana	Beneficiary Led Construction of 341 EWS DUs at Pandhana under PMAY (7C23802438025991)	30/10/2017	1363.950	511.50000	0	17	0	17	0	17	0	17	3	2	0.00000	1.50000	0.00000	0	17	0	174.60000000	10.20000000	25.20000000	174.60000000	10.20000000	25.20000000	67.80000000	3.60000000	12.60000000				
33	BLC	Patan	Beneficiary Led Construction for 331 EWS Housing in Patan under PMAY (7C23802358011061)	30/10/2017	715.380	234.00000	0	69	0	69	0	69	0	69	3	2	0.00000	1.50000	0.00000	0	67	0	42.60000000	42.00000000	10.80000000	42.60000000	42.00000000	10.80000000	1.80000000	15.00000000	3.90000000				
34	BLC	Piploda	Beneficiary Led Construction of 204 EWS DUs at Rahatgarh under PMAY (7C2380215030603)	30/10/2017	1310.140	496.50000	0	82	0	82	0	82	0	82	3	1	0.00000	0.00000	0.00000	0	77	0	128.40000000	55.80000000	31.80000000	128.40000000	55.80000000	31.80000000	14.70000000	3.90000000	5.40000000				
35	BLC	Rahatgarh	Beneficiary Led Construction of 362 EWS DUs at Rau under PMAY (7C23802274024816)	30/10/2017	911.110	306.00000	0	65	0	65	0	65	0	65	3	2	0.00000	1.50000	0.00000	0	62	0	85.20000000	39.60000000	1.20000000	85.20000000	39.60000000	1.20000000	-34.60000000	12.30000000	0.60000000				
36	BLC	Rau	Beneficiary Led Construction for 382 EWS housing in Gautamputra under PMAY (7C23802268010840)	30/10/2017	1634.040	543.00000	0	103	0	103	0	103	0	103	3	2	0.00000	1.50000	0.00000	0	96	0	114.00000000	63.60000000	46.20000000	114.00000000	63.60000000	46.20000000	21.00000000	15.30000000	20.10000000				
37	BLC	Runji-Gautampura	Beneficiary Led Construction of 111 EWS housing in Sawer under PMAY (7C23802272006179)	30/10/2017	1572.090	573.00000	0	84	0	84	0	84	0	84	3	2	0.00000	0.00000	0.00000	0	82	0	176.40000000	59.40000000	45.60000000	176.40000000	59.40000000	45.60000000	-16.80000000	4.20000000	12.30000000				
38	BLC	Sawer	Beneficiary Led Construction of 351 EWS DUs at Shahpura under PMAY (7C23802359025165)	30/10/2017	450.910	166.50000	0	30	0	30	0	30	0	30	3	2	0.00000	0.00000	0.00000	0	28	0	45.00000000	18.00000000	3.60000000	45.00000000	18.00000000	3.60000000	19.50000000	6.00000000	1.80000000				
39	BLC	Shahpura	Beneficiary Led Construction of 336 EWS DUs at Susner under PMAY (7C2380223301119)	30/10/2017	1655.420	526.50000	0	134	0	134	0	134	0	134	3	2	0.00000	0.00000	0.00000	0	134	0	114.00000000	86.40000000	36.00000000	114.00000000	86.40000000	36.00000000	18.00000000	28.20000000	-7.50000000				
40	BLC	Susner	Beneficiary Led Construction for 244 EWS Housing in Tal under PMAY (7C2380219025543)	30/10/2017	1097.750	366.00000	0	47	0	47	0	47	0	47	3	2	0.00000	0.00000	0.00000	0	25	0	212.40000000	21.00000000	6.00000000	212.40000000	21.00000000	6.00000000	73.70000000	-4.50000000	-1.50000000				
41	BLC	Tal	Beneficiary Led Construction for 140 EWS housing in Talen under PMAY (7C23802304005434)	30/10/2017	625.420	210.00000	0	47	0	47	0	47	0	47	3	2	0.00000	0.00000	0.00000	0	47	0	48.00000000	27.00000000	5.40000000	48.00000000	27.00000000	5.40000000	30.00000000	16.50000000	2.70000000				
42	BLC	Talen	Beneficiary Led Construction of 218 EWS housing in Tarana under PMAY (7C2380228011325)	30/10/2017	946.300	327.00000	0	83	0	83	0	83	0	83	3	2	0.00000	0.00000	0.00000	0	83	0	72.00000000	50.40000000	13.20000000	72.00000000	50.40000000	13.20000000	13.50000000	23.70000000	5.10000000				
43	BLC	Tarana	Beneficiary Led Construction of 94 EWS Housing in Tendukheda under PMAY (7C23802168011169)	30/10/2017	474.940	141.00000	0	15	0	15	0	15	0	15	3	1	0.00000	2.10000	0.00000	0	15	0	54.00000000	10.20000000	2.40000000	54.00000000	10.20000000	2.40000000	0.00000000	0.00000000	0.00000000				
44	BLC	Tendukheda	Beneficiary Led Construction of 211 EWS DUs at Timarni under PMAY (7C23802343020628)	30/10/2017	824.050	316.50000	0	53	0	53	0	52	0	52	3	1	0.00000	4.50000	0.00000	0	50	0	75.60000000	33.00000000	25.80000000	75.60000000	33.00000000	25.80000000	9.30000000	4.50000000	9.30000000				
45	BLC	Timarni	Beneficiary Led Construction of 291 EWS housing in Unhel under PMAY (7C2380226028616)	30/10/2017	1257.410	436.50000	0	51	0	51	0	51	0	51	3	1	0.00000	0.00000	0.00000	0	51	0	151.20000000	31.20000000	3.60000000	151.20000000	31.20000000	3.60000000	41.10000000	14.10000000	0.30000000				
46	BLC	Unhel	Beneficiary Led Construction of 157 EWS DUs at Vilayraghavgarh under PMAY (7C23802354011080)	30/10/2017	727.900	235.50000	0	44	0	44	0	44	0	44	3	2	0.00000	4.50000	0.00000	0	41	0	51.00000000	26.40000000	19.80000000	51.00000000	26.40000000	19.80000000	15.00000000	4.20000000	5.40000000				
47	BLC	Vilayraghavgarh	Beneficiary Led Construction for 795 EWS housing in Waraseoni under PMAY (7C23802396011082)	30/10/2017	3367.750	1192.50000	0	89	0	89	0	88	0	88	3	2	0.00000	0.00000	0.00000	0	84	0	388.20000000	57.00000000	48.00000000	388.20000000	57.00000000	48.00000000	149.10000000	12.00000000	21.00000000				
48	BLC	Waraseoni																																	
					Grand Total	0	2,690	0	2,690	0	2,683	0	2,683	0	2,683	3	2	0.00000	0.00000	0.00000	0	2604	0	5198.40000000	1738.40000000	858.40000000	5198.40000000	1738.40000000	858.40000000	3093.40000000	1705.80000000	794.40000000	920.40000000	360.30000000	171.90000000

7

S.No	Mission Component	City	Project Name	CSMC Date	Project Cost (Rs. in lakhs)	Central Share (Rs. in lakhs)	Beneficiary as per DPR			Beneficiary Attached			Installment Details		Sanction Made (Rs. in lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. in lakhs)			Already Released 2nd Installment (Rs. in lakhs)			Already Released 3rd Installment (Rs. in lakhs)				
							OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	
							Total		Total		Total		Total		Total		Total		Total		Total		Total		Total		Total		Total		Total
1	BLC	Bareilly	Beneficiary-Led Construction for 332 EWS housing in Bareilly under PMAY. (7C23802363010971)	29/11/2017	1278.250	498.00000	0	58	0	58	0	58	0	58	3	2	0.00000	4.50000	0.00000	0	51	0	139.80000000	37.20000000	33.60000000	139.80000000	37.20000000	33.60000000	24.90000000	-2.40000000	9.30000000
2	BLC	Dhar	Construction of 494 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Dhar (7C23802260024969)	29/11/2017	2168.130	741.00000	0	88	0	88	0	87	0	87	3	2	0.00000	0.00000	0.00000	0	87	0	100.80000000	57.00000000	154.20000000	100.80000000	57.00000000	154.20000000	36.90000000	16.50000000	54.60000000
3	BLC	Karnawad	Beneficiary-Led Construction for 270 EWS housing in Karnawad under PMAY. (7C23802253011447)	29/11/2017	1099.500	405.00000	0	107	0	107	0	107	0	107	3	2	0.00000	0.00000	0.00000	0	106	0	74.40000000	67.80000000	25.20000000	70.80000000	60.60000000	25.20000000	27.30000000	30.60000000	11.10000000
4	BLC	Mandav	Beneficiary Led Construction of 86 EWS in Mandav under PMAY (7C23802262025574)	29/11/2017	631.000	129.00000	0	11	0	11	0	11	0	11	3	2	0.00000	0.00000	0.00000	0	10	0	0.00000000	6.60000000	45.00000000	0.00000000	6.60000000	45.00000000	0.00000000	1.80000000	16.50000000
5	BLC	Mohaon	Beneficiary-Led Construction for 380 EWS housing in Mohaon under PMAY. (7C23802388024861)	29/11/2017	693.000	270.00000	0	14	0	14	0	14	0	14	3	2	0.00000	0.00000	0.00000	0	14	0	102.60000000	9.00000000	8.40000000	102.60000000	9.00000000	8.40000000	24.30000000	3.00000000	1.20000000
6	BLC	Mungraoli	Construction of 372 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Mungraoli (7C23802409025488)	29/11/2017	631.290	258.00000	0	46	0	46	0	46	0	46	3	1	0.00000	-2.10000	0.00000	0	39	0	0.00000000	0.00000000	0.00000000	165.60000000	60.60000000	7.80000000	0.00000000	0.00000000	0.00000000
7	BLC	Pandhurna	Beneficiary-Led Construction for 632 EWS housing in Pandhurna under PMAY. (7C23802391024864)	29/11/2017	948.00000	0	51	0	51	0	49	0	49	3	2	0.00000	-1.50000	0.00000	0	46	0	364.80000000	32.40000000	18.60000000	364.80000000	32.40000000	18.60000000	21.90000000	5.70000000	0.30000000	
8	BLC	Rahatgarh	Beneficiary-Led Construction for 254 EWS housing in Rahatgarh under PMAY. (7C23802157011152)	29/11/2017	1015.500	379.50000	0	59	0	59	0	59	0	59	3	2	0.00000	0.00000	0.00000	0	52	0	115.80000000	35.40000000	1.80000000	115.80000000	35.40000000	1.80000000	27.90000000	7.20000000	0.90000000
9	BLC	Sohagpur	Beneficiary-Led Construction for 340 EWS housing in Sohagpur under PMAY. (7C23802348010807)	29/11/2017	538.760	210.00000	0	41	0	41	0	41	0	41	3	2	0.00000	0.00000	0.00000	0	40	0	60.00000000	24.60000000	3.60000000	60.00000000	24.60000000	3.60000000	4.50000000	10.80000000	0.30000000
Grand Total							0	473	0	473	0	472	0	472	3	2	0.00000	0.90000	0.00000	0	445	0	958.20000000	278.00000000	290.40000000	1126.20000000	323.40000000	298.20000000	167.70000000	73.20000000	94.20000000

7

21	BLC	Omkarshwar	Construction of 32 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Omkarshwar (7C2380243602626)	24/07/2018	123.140	48.00000	0	4	0	4	0	4	0	4	3	1	0.00000	0.00000	0.00000	0	4	0	11.40000000	1.20000000	6.60000000	18.00000000	3.60000000	7.20000000	0.00000000	0.00000000	0.00000000
22	BLC	Orchha	Construction of 1 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Orchha (7C23802121009630)	24/07/2018	3.850	1.50000	0	0	0	0	0	0	0	0	3	1	0.00000	0.00000	0.00000	0	0	0	0.00000000	0.00000000	0.60000000	0.00000000	0.00000000	0.60000000	0.00000000	0.00000000	0.00000000
23	BLC	Pandhara	Construction of 3 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Pandhara (7C23802438009631)	24/07/2018	11.550	4.50000	0	0	0	0	0	0	0	0	3	2	0.00000	0.00000	0.00000	0	0	0	1.80000000	0.00000000	0.00000000	1.80000000	0.00000000	0.00000000	0.90000000	0.00000000	0.00000000
24	BLC	Rajpur	Beneficiary Led construction of 55 EWS at Rajpur under PMAY (7C23802287009465)	24/07/2018	211.750	82.50000	0	6	0	6	0	6	0	6	3	1	0.00000	1.80000	0.00000	0	6	0	25.20000000	3.60000000	4.20000000	25.20000000	3.60000000	4.20000000	0.00000000	0.00000000	0.00000000
25	BLC	Sanawad	Construction of 19 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Sanawad (7C23802279009641)	24/07/2018	73.150	28.50000	0	3	0	3	0	3	0	3	3	2	0.00000	0.00000	0.00000	0	3	0	8.40000000	1.80000000	1.20000000	8.40000000	1.80000000	1.20000000	2.70000000	0.90000000	0.60000000
26	BLC	Shahpur	Beneficiary Led construction of 531 EWS at Shahpur-Burhanpur under PMAY (7C23802440024811)	24/07/2018	2044.350	796.50000	0	118	0	118	0	118	0	118	3	2	0.00000	1.50000	0.00000	0	118	0	243.60000000	70.20000000	9.00000000	214.80000000	70.20000000	9.00000000	134.10000000	35.10000000	4.50000000
27	BLC	Shamgarh	Construction of 90 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Shamgarh (7C23802210025169)	24/07/2018	346.500	135.00000	0	3	0	3	0	3	0	3	3	2	0.00000	0.00000	0.00000	0	3	0	50.40000000	1.20000000	1.80000000	51.60000000	1.20000000	1.80000000	16.50000000	2.10000000	0.90000000
28	BLC	Sitamau	Construction of 64 EWS under Beneficiary Led construction vertical of Pradhan Mantri Awas Yojana in Sitamau (7C23802213009385)	24/07/2018	245.760	96.00000	0	12	0	12	0	12	0	12	3	2	0.00000	0.00000	0.00000	0	12	0	25.80000000	6.00000000	0.00000000	35.40000000	8.40000000	1.20000000	13.80000000	3.60000000	0.30000000
29	BLC	Susner	Construction of 63 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Susner (7C23802233009580)	24/07/2018	241.920	94.50000	0	1	0	1	0	1	0	1	3	2	0.00000	0.00000	0.00000	0	1	0	37.20000000	0.60000000	0.00000000	37.20000000	0.60000000	0.00000000	14.10000000	0.30000000	0.00000000
30	BLC	Suwasa	Construction of 55 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Suwasara (7C23802214009582)	24/07/2018	195.250	82.50000	0	31	0	31	0	31	0	31	3	2	0.00000	0.00000	0.00000	0	30	0	12.00000000	18.60000000	1.20000000	13.20000000	18.60000000	-1.20000000	6.30000000	7.80000000	3.00000000
31	BLC	Ujjain	Beneficiary led construction for 557 EWS housing in Ujjain under PMAY (7C23802230009541)	24/07/2018	2144.450	835.50000	0	239	0	239	0	237	0	237	3	2	0.00000	0.00000	0.00000	0	211	0	174.60000000	143.40000000	14.40000000	178.20000000	142.20000000	14.40000000	49.20000000	30.90000000	5.70000000
							Grand Total	0	563	0	563	0	562	0	237	3	0.00000	21.90000	0.00000	0	330	0	980.40000000	333.60000000	77.40000000	964.80000000	331.20000000	78.60000000	322.80000000	107.10000000	26.70000000

7

S.No	Mission Component	City	Project Name	CSMC Date	Project Cost (Rs. in lakhs)	Central Share (Rs. in lakhs)	Beneficiary as per DPR			Beneficiary Attached			Installment Details		Sanction Made (Rs. in lakhs)			Beneficiary Sanctioned			Already Released 1st Installment (Rs. in lakhs)			Already Released 2nd Installment (Rs. in lakhs)			Already Released 3rd Installment (Rs. in lakhs)				
							OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	OT	SC	ST	
							Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total	Total
1	BLC	Anjad	Construction of 174 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Anjad (7C23802286024802)	26/09/2018	669.900	261.00000	0	42	0	42	0	42	0	42	3	2	0.00000	0.00000	0.00000	0	40	0	62.40000000	25.80000000	19.20000000	62.40000000	1.80000000	19.20000000	14.70000000	32.40000000	3.60000000
2	BLC	Barwani	Construction of 734 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Barwani (7C23802285074804)	26/09/2018		1101.00000	0	58	0	58	0	58	0	58	3	1	0.00000	12.90000	0.00000	0	55	0	247.80000000	34.80000000	162.00000000	246.60000000	34.80000000	160.80000000	0.00000000	0.00000000	0.00000000
3	BLC	Nepanagar	Construction of 138 EWS DUs under Beneficiary Led construction BLC vertical of Pradhan Mantri Awas Yojana Urban in Nepanagar (7C238022441030594)	26/09/2018	531.300	207.00000	0	22	0	22	0	22	0	22	3	1	0.00000	1.50000	0.00000	0	20	0	26.40000000	13.80000000	45.00000000	26.40000000	13.80000000	-17.40000000	2.70000000	0.90000000	77.40000000
Grand Total								0	122	0	122	0	122	0	122	0	0.00000	14.40000	0.00000	0	115	0	336.60000000	74.40000000	226.20000000	335.40000000	50.40000000	162.60000000	17.40000000	33.30000000	81.00000000

7

Form GFR 12-C
[See Rule 239]
Form of Utilization Certificate

G.O.I


Certified that out of **Rs. 26529.00 Lakhs (Rs. Two Hundred & Sixty- Five Crore Twenty- Nine Lakh Only)** Grants-in-aid sanctioned during the year 2021-22 in favor of Directorate, Urban Administration and Development under this ministry/Department Letter No. given in the margin and **Rs. 0/- (Zero)** on account of unspent balance of the year, a sum of **Rs. 20231.40 Lakhs (Rs. Two Hundred & Two Crore Thirty- One Lakh Forty Thousand Only)** has been utilized for the purpose of "**Construction of EWS Dwelling Units Under BLC vertical of Pradhan Mantri Awas Yojana - Housing For All (Urban)**" for which it was sanctioned and that the balance of **Rs. 6297.60 Lakhs (Rs. Sixty- Two Crore Ninety- Seven Lakh Sixty Thousand Only)** remaining unutilized at the end of the year will be adjusted towards the grant-in-aid payable during the next year.

S. No.	Letter No & Date	Amount (In Lakh)
1	N-11012/16/2021-HFA-V-UD (FTS-9125099) Dated- 25-03-2022 (Gen & ST)	26,529.00
Total:-		26,529.00


2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Enclosures:-

- 1 Project Wise Fund Utilized Status
- 2 Physical Progress


Superintending Engineer
Urban Administration & Development
Madhya Pradesh


Mission Director (HFA)
Urban Administration & Development
Madhya Pradesh


Secretary / Commissioner
Urban Administration and Development
Madhya Pradesh

Form GFR 12-C
[See Rule 239]
Form of Utilization Certificate


Certified that out of **Rs. 00.00 Lakh (Rs. Nil)** Grants-in-aid sanctioned during the year **2021-22** in favor of **Directorate, Urban Administration and Development** under this ministry/Department Letter No. given in the margin and **Rs. 9.60 Lakh (Rs. Nine Lakh Sixty Thousand Only)** on account of unspent balance of the year, a sum of **Rs. 9.60 Lakh (Rs. Nine Lakh Sixty Thousand Only)** has been utilized for the purpose of "**Construction of EWS Dwelling Units Under Pradhan Mantri Awas Yojana - Housing For All (Urban)**" for which it was sanctioned and that the balance of **Rs. 00.00 Lakhs (Rs. Nil)** remaining unutilized at the end of the year will be adjusted towards the grant-in-aid payable during the next year.


S. No.	Letter No & Date	Amount (In Lakh)
1	N-11012/70/2021-HFA-I-UD (FTS-9113353) Dated 24-09-2021	9.60
Total:-		9.60

2. Certified that I have satisfied myself that the conditions on which the grant-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Enclosures:-

- 1 Project Wise Fund Utilized Status
- 2 Physical Progress


Superintending Engineer
Urban Administration & Development
Madhya Pradesh


Mission Director
Urban Administration & Development
Madhya Pradesh


Secretary / Commissioner
Urban Administration and Development
Madhya Pradesh

Pradhan Mantri Awas Yojana - Housing for All (Urban)
Mission Directorate
Format for Financial Progress of Projects Approved under the Mission

Name of State		:- Madhya Pradesh																		
Name of State Nodal Agency		:- Directorate, Urban Administration and Development Department																		
Sr. No.	Title of the Project	ULB Name	CSMC No.	Net Sanctioned Units	Approved Project Cost	Approved Govt Support	State Fund	Other Funds (Beneficiaries/ULB Share)	Unspent balance of Previous Installment (A)		Fund Released in Second Installment (B)		Total Funds (A+B)		Usage of Unspent balance of Previous Installment		Second Installment Usage		Fund Utilized	
									Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share
1	BLC Vertical	Amla	52	26	100.10	39.00	26.00	35.10	0.00	0.00	12.00	8.00	12.00	8.00	0.00	0.00	12.00	8.00	12.00	8.00
2	BLC Vertical	Benli	52	165	635.25	247.50	165.00	222.75	0.00	0.00	88.20	58.80	88.20	58.80	0.00	0.00	88.20	58.80	45.00	30.00
3	BLC Vertical	Mulhai	49	48	184.80	72.00	48.00	64.80	0.00	0.00	28.20	18.80	28.20	18.80	0.00	0.00	25.20	16.80	25.20	16.80
4	BLC Vertical	Timarni	49	98	377.30	147.00	98.00	132.30	0.00	0.00	42.60	28.40	42.60	28.40	0.00	0.00	40.80	27.20	40.80	27.20
5	BLC Vertical	Babai	37	450	1732.50	675.00	450.00	607.50	0.00	0.00	238.80	159.20	238.80	159.20	0.00	0.00	204.00	136.00	204.00	136.00
6	BLC Vertical	Seoni-Mahwa	46	46	177.10	69.00	46.00	62.10	0.00	0.00	25.20	16.80	25.20	16.80	0.00	0.00	13.56	9.04	13.56	9.04
7	BLC Vertical	Baraily	46	453	1744.05	679.50	453.00	611.55	0.00	0.00	226.20	150.80	226.20	150.80	0.00	0.00	152.40	101.60	152.40	101.60
8	BLC Vertical	Begunaganj	47	304	1170.40	456.00	304.00	410.40	0.00	0.00	132.00	88.00	132.00	88.00	0.00	0.00	118.80	79.20	118.80	79.20
9	BLC Vertical	Gairatganj	50	769	2960.65	1153.50	769.00	1038.15	0.00	0.00	363.60	242.40	363.60	242.40	0.00	0.00	353.40	235.60	353.40	235.60
10	BLC Vertical	Sancthi	52	329	1266.65	493.50	329.00	444.15	0.00	0.00	119.40	79.60	119.40	79.60	0.00	0.00	119.40	79.60	119.40	79.60
11	BLC Vertical	Siliwani	47	722	2779.70	1083.00	722.00	974.70	0.00	0.00	420.00	280.00	420.00	280.00	0.00	0.00	304.20	202.80	304.20	202.80
12	BLC Vertical	Boda	38	150	577.50	225.00	150.00	202.50	0.00	0.00	72.00	48.00	72.00	48.00	0.00	0.00	72.00	48.00	72.00	48.00
13	BLC Vertical	Khilchipur	48	301	1158.85	451.50	301.00	406.35	0.00	0.00	142.80	95.20	142.80	95.20	0.00	0.00	142.50	95.00	142.50	95.00
14	BLC Vertical	Khajner	37	556	2140.60	834.00	556.00	750.60	0.00	0.00	309.60	206.40	309.60	206.40	0.00	0.00	161.70	107.80	161.70	107.80
15	BLC Vertical	Machalpur	49	244	939.40	366.00	244.00	329.40	0.00	0.00	100.20	66.80	100.20	66.80	0.00	0.00	97.20	64.80	97.20	64.80
16	BLC Vertical	Pachore	36	1283	4939.55	1924.50	1283.00	1732.05	0.00	0.00	19.20	12.80	19.20	12.80	0.00	0.00	19.20	12.80	19.20	12.80
17	BLC Vertical	Sudhaliya	38	437	1682.45	655.50	437.00	589.95	0.00	0.00	184.80	123.20	184.80	123.20	0.00	0.00	171.00	114.00	171.00	114.00
18	BLC Vertical	Ashta	46	876	3372.60	1314.00	876.00	1182.60	0.00	0.00	436.80	291.20	436.80	291.20	0.00	0.00	270.90	180.60	270.90	180.60
19	BLC Vertical	Jawar	46	494	1901.90	741.00	494.00	666.90	0.00	0.00	184.80	123.20	184.80	123.20	0.00	0.00	98.40	65.60	98.40	65.60
20	BLC Vertical	Narsullaganj	48	423	1628.55	634.50	423.00	571.05	0.00	0.00	263.40	175.60	263.40	175.60	0.00	0.00	150.30	100.20	150.30	100.20
21	BLC Vertical	Sehore	36	1335	5139.75	2002.50	1335.00	1802.25	0.00	0.00	13.80	9.20	13.80	9.20	0.00	0.00	13.80	9.20	13.80	9.20
22	BLC Vertical	Ashoknagar	38	431	1659.35	646.50	431.00	581.85	0.00	0.00	190.80	127.20	190.80	127.20	0.00	0.00	165.60	110.40	165.60	110.40
23	BLC Vertical	Mungaoli	36	154	592.90	231.00	154.00	207.90	0.00	0.00	3.60	2.40	3.60	2.40	0.00	0.00	3.60	2.40	3.60	2.40
24	BLC Vertical	Mungaoli	50	162	623.70	243.00	162.00	218.70	0.00	0.00	68.40	45.60	68.40	45.60	0.00	0.00	45.06	30.04	45.06	30.04
25	BLC Vertical	Akroda	48	41	157.85	61.50	41.00	55.35	0.00	0.00	12.00	8.00	12.00	8.00	0.00	0.00	12.00	8.00	12.00	8.00
26	BLC Vertical	Daboh	36	15	57.75	22.50	15.00	20.25	0.00	0.00	0.60	0.40	0.60	0.40	0.00	0.00	0.60	0.40	0.60	0.40
27	BLC Vertical	Mehgaon	37	331	1274.35	496.50	331.00	446.85	0.00	0.00	223.80	149.20	223.80	149.20	0.00	0.00	148.20	98.80	148.20	98.80
28	BLC Vertical	Bhandar	42	400	1540.00	600.00	400.00	540.00	0.00	0.00	249.00	166.00	249.00	166.00	0.00	0.00	125.40	83.60	125.40	83.60
29	BLC Vertical	Aron	36	35	134.75	52.50	35.00	47.25	0.00	0.00	0.60	0.40	0.60	0.40	0.00	0.00	0.60	0.40	0.60	0.40
30	BLC Vertical	Aron	38	793	3053.05	1189.50	793.00	1070.55	0.00	0.00	348.00	232.00	348.00	232.00	0.00	0.00	348.00	232.00	348.00	232.00
31	BLC Vertical	Aron	48	1199	4616.15	1798.50	1199.00	1618.65	0.00	0.00	548.40	365.60	548.40	365.60	0.00	0.00	548.40	365.60	548.40	365.60
32	BLC Vertical	Raghogarh -Vijaypur	38	800	3080.00	1200.00	800.00	1080.00	0.00	0.00	412.20	274.80	412.20	274.80	0.00	0.00	355.50	237.00	355.50	237.00
33	BLC Vertical	Raghogarh -Vijaypur	49	1565	6025.25	2347.50	1565.00	2112.75	0.00	0.00	908.40	605.60	908.40	605.60	0.00	0.00	642.00	428.00	642.00	428.00
34	BLC Vertical	Raghogarh -Vijaypur	50	956	3680.60	1434.00	956.00	1290.60	0.00	0.00	574.20	382.80	574.20	382.80	0.00	0.00	290.40	193.60	290.40	193.60
35	BLC Vertical	Bilaua	53	57	219.45	85.50	57.00	76.95	0.00	0.00	31.20	20.80	31.20	20.80	0.00	0.00	31.20	20.80	31.20	20.80
36	BLC Vertical	Dabra	49	285	1097.25	427.50	285.00	384.75	0.00	0.00	110.40	73.60	110.40	73.60	0.00	0.00	110.40	73.60	110.40	73.60
37	BLC Vertical	Dabra	52	47	180.95	70.50	47.00	63.45	0.00	0.00	14.40	9.60	14.40	9.60	0.00	0.00	10.32	6.88	10.32	6.88
38	BLC Vertical	Jhundpura	36	220	847.00	330.00	220.00	297.00	0.00	0.00	1.80	1.20	1.80	1.20	0.00	0.00	1.80	1.20	1.80	1.20

Sr. No.	Title of the Project	ULB Name	CSMC No.	Net Sanctioned Units	Approved Project Cost	Approved Govt Support	State Fund	Other Funds (Beneficiaries/ ULB Share)	Unspent balance of Previous Installment (A)		Fund Released in Second Installment (B)		Total Funds (A+B)		Usage of Unspent balance of Previous Installment		Second Installment Usage		Fund Utilized	
									Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share	Central Share	State Share
134	BLC Vertical	Pipliya Mandi	48	262	1008.70	393.00	262.00	353.70	0.00	0.00	116.40	77.60	116.40	77.60	0.00	0.00	94.80	63.20	94.80	63.20
135	BLC Vertical	Shamgadh	38	271	1043.35	406.50	271.00	365.85	0.00	0.00	157.80	105.20	157.80	105.20	0.00	0.00	134.40	89.60	134.40	89.60
136	BLC Vertical	Rampura	48	46	177.10	69.00	46.00	62.10	0.00	0.00	22.20	14.80	22.20	14.80	0.00	0.00	16.80	11.20	16.80	11.20
137	BLC Vertical	Dharmod	50	19	73.15	28.50	19.00	25.65	0.00	0.00	9.60	6.40	9.60	6.40	0.00	0.00	8.40	5.60	8.40	5.60
138	BLC Vertical	Dharmod	52	31	119.35	46.50	31.00	41.85	0.00	0.00	15.60	10.40	15.60	10.40	0.00	0.00	8.40	5.60	8.40	5.60
139	BLC Vertical	Jaora	49	161	619.85	241.50	161.00	217.35	0.00	0.00	81.00	54.00	81.00	54.00	0.00	0.00	80.70	53.80	80.70	53.80
140	BLC Vertical	Pipiboda	50	103	396.55	154.50	103.00	139.05	0.00	0.00	47.40	31.60	47.40	31.60	0.00	0.00	34.80	23.20	34.80	23.20
141	BLC Vertical	Kanad	52	84	323.40	126.00	84.00	113.40	0.00	0.00	35.40	23.60	35.40	23.60	0.00	0.00	33.60	22.40	33.60	22.40
142	BLC Vertical	Nalkheda	46	82	315.70	123.00	82.00	110.70	0.00	0.00	40.20	26.80	40.20	26.80	0.00	0.00	40.20	26.80	40.20	26.80
143	BLC Vertical	Polaykalan	52	311	1197.35	466.50	311.00	419.85	0.00	0.00	165.60	110.40	165.60	110.40	0.00	0.00	139.92	93.28	139.92	93.28
144	BLC Vertical	Shujapur	38	17	1220.45	475.50	317.00	427.95	0.00	0.00	138.60	92.40	138.60	92.40	0.00	0.00	105.60	70.40	105.60	70.40
145	BLC Vertical	Susner	50	225	866.25	337.50	225.00	303.75	0.00	0.00	134.40	89.60	134.40	89.60	0.00	0.00	63.00	42.00	63.00	42.00
146	BLC Vertical	Baahagar	46	256	985.60	384.00	256.00	345.60	0.00	0.00	102.60	68.40	102.60	68.40	0.00	0.00	127.80	85.20	127.80	85.20
147	BLC Vertical	Nagda	48	297	1143.45	445.50	297.00	400.95	0.00	0.00	131.40	87.60	131.40	87.60	0.00	0.00	130.80	87.20	130.80	87.20
148	BLC Vertical	Nagda	52	474	1824.90	711.00	474.00	639.90	0.00	0.00	231.00	154.00	231.00	154.00	0.00	0.00	92.40	61.60	92.40	61.60
149	BLC Vertical	Tarana	42	404	1555.40	606.00	404.00	545.40	0.00	0.00	109.80	73.20	109.80	73.20	0.00	0.00	204.60	136.40	204.60	136.40
150	BLC Vertical	Mandsaur	54	655	2521.75	982.50	655.00	884.25	0.00	0.00	342.60	228.40	342.60	228.40	0.00	0.00	20231.40	13486.64	20241.00	13476.88
		Total		60025	231096.25	90037.50	60025.00	81033.75	9.60	13.07	26529.00	17686.00	26538.60	17699.07	9.60	6.40	20231.40	13486.64	20241.00	13476.88


 Superintending Engineer
 Urban Administration & Development
 Madhya Pradesh


 Mission Director (HFA)
 Urban Administration & Development
 Madhya Pradesh

Enclosure to Annexure-8 As per PMAY(U) Guidelines

**Pradhan Mantri Awas Yojana – Housing for All (Urban)
Mission Directorate
Format for Physical Progress of Projects Approved under the Mission**

**Name of State :- Madhya Pradesh
Name of State Nodal Agency :- Directorate, Urban Administration and Development Department**

Sr. No.	Title of the Project	ULB Name	CSMC No.	EWS DUs	No. of Houses (Physical Progress)				Completed
					Not Started	Foundation	Plinth	Lintel	
1	BLC Vertical-4	Amla	52	26	1	1	8	12	4
2	BLC Vertical-4	Betul	52	165	19	25	62	54	5
3	BLC Vertical-4	Multai	49	48	4	-	3	9	32
4	BLC Vertical-4	Timarni	49	98	4	3	17	18	56
5	BLC Vertical-4	Babai	37	450	65	26	150	209	-
6	BLC Vertical-4	Seoni-Malwa	43	46	12	3	15	5	11
7	BLC Vertical-4	Baraily	46	453	97	33	238	81	4
8	BLC Vertical-4	Begamganj	47	304	5	1	60	34	204
9	BLC Vertical-4	Garraganj	50	769	22	15	197	352	183
10	BLC Vertical-4	Sanchi	52	329	57	18	241	12	1
11	BLC Vertical-4	Silwani	47	722	54	22	315	302	29
12	BLC Vertical-4	Boda	38	150	13	5	35	60	37
13	BLC Vertical-4	Khilchipur	48	301	38	3	62	124	74
14	BLC Vertical-4	Khujner	37	556	307	25	81	56	87
15	BLC Vertical-4	Machalpur	49	244	5	4	15	94	126
16	BLC Vertical-4	Pachore	36	1283	242	49	416	541	35
17	BLC Vertical-4	Suthaliya	38	437	135	14	283	5	-
18	BLC Vertical-4	Ashia	49	876	270	102	257	228	19
19	BLC Vertical-4	Jawar	46	494	173	51	83	79	108
20	BLC Vertical-4	Nasrullaganj	48	423	123	24	105	70	101
21	BLC Vertical-4	Sehore	36	1335	178	24	863	149	121
22	BLC Vertical-4	Ashoknagar	38	431	18	4	41	53	315

Sr. No.	Title of the Project	ULB Name	CSMC No.	No. of EWS DUs	No. of Houses (Physical Progress)					Completed	
					Not Started	Foundation	Plinth	Lintel	Roof		Finishing
23	BLC Vertical-4	Mungaoli	36	154	14	12	-	13	30	-	85
24	BLC Vertical-4	Mungaoli	50	162	23	16	-	52	29	-	42
25	BLC Vertical-4	Akoda	48	41	-	1	-	19	21	-	-
26	BLC Vertical-4	Daboh	36	15	-	-	-	2	3	-	10
27	BLC Vertical-4	Mehgaon	37	331	118	60	-	80	53	-	20
28	BLC Vertical-4	Bhandar	42	400	238	37	-	85	34	-	6
29	BLC Vertical-4	Aron	36	35	3	-	-	1	1	-	30
30	BLC Vertical-4	Aron	38	793	42	22	-	177	151	-	401
31	BLC Vertical-4	Aron	48	1199	71	23	-	282	209	-	614
32	BLC Vertical-4	Raghogarh - Vijaypur	38	800	118	41	-	284	122	-	235
33	BLC Vertical-4	Raghogarh - Vijaypur	49	1565	268	88	-	647	226	-	336
34	BLC Vertical-4	Raghogarh - Vijaypur	50	956	235	57	-	390	112	-	162
35	BLC Vertical-4	Bilaua	53	57	7	1	-	14	27	-	8
36	BLC Vertical-4	Dabra	49	285	12	9	-	112	89	-	63
37	BLC Vertical-4	Dabra	52	47	6	4	-	22	13	-	2
38	BLC Vertical-4	Jhundpura	36	220	74	83	-	54	2	-	7
39	BLC Vertical-4	Badoda	38	113	6	10	-	32	39	-	26
40	BLC Vertical-4	Sheopur	37	551	62	39	-	255	113	-	82
41	BLC Vertical-4	Sheopur	38	368	55	30	-	184	57	-	42
42	BLC Vertical-4	Sheopur	48	948	300	65	-	370	130	-	83
43	BLC Vertical-4	Badarwas	49	364	8	2	-	124	67	-	163
44	BLC Vertical-4	Khamyadhana	38	625	148	25	-	162	126	-	164
45	BLC Vertical-4	Barwani	46	140	1	1	-	7	50	-	81
46	BLC Vertical-4	Barwani	52	38	2	3	-	13	18	-	2
47	BLC Vertical-4	Khetia	46	27	5	-	-	-	7	-	15
48	BLC Vertical-4	Khetia	50	305	107	16	-	46	74	-	62
49	BLC Vertical-4	Palsud	48	781	104	44	-	462	82	-	89
50	BLC Vertical-4	Rajpur	48	339	83	34	-	73	56	-	93
51	BLC Vertical-4	Sendhwa	50	293	29	18	-	46	55	-	145

Sr. No.	Title of the Project	ULB Name	CSMC No.	EWS DUs	No. of Houses (Physical Progress)				Completed		
					Not Started	Foundation	Plinth	Lintel		Roof	Finishing
52	BLC Vertical-4	Burhanpur	46	2112	269	38	-	496	144	-	1,165
53	BLC Vertical-4	Shahpur	52	311	5	4	-	27	114	-	161
54	BLC Vertical-4	Badnawar	49	69	8	7	-	9	35	-	10
55	BLC Vertical-4	Dahi	48	522	41	70	-	240	146	-	25
56	BLC Vertical-4	Dharampur	50	995	361	82	-	324	29	-	199
57	BLC Vertical-4	Pithampur	38	1036	96	76	-	693	161	-	10
58	BLC Vertical-4	Rajgarh	52	342	36	11	-	155	73	-	67
59	BLC Vertical-4	Chhanera	49	476	14	7	-	53	273	-	129
60	BLC Vertical-4	Khandwa	46	646	91	9	-	148	103	-	295
61	BLC Vertical-4	Mundi	46	278	14	15	-	61	132	-	56
62	BLC Vertical-4	Hatod	50	311	45	6	-	50	101	-	109
63	BLC Vertical-4	Hatod	52	8	-	2	-	-	1	-	5
64	BLC Vertical-4	Meghnagar	47	438	65	40	-	146	116	-	71
65	BLC Vertical-4	Maheshwar	42	599	110	22	-	165	117	-	185
66	BLC Vertical-4	Baihar	47	64	12	12	-	21	12	-	7
67	BLC Vertical-4	Malajkhand	49	372	86	53	-	143	49	-	41
68	BLC Vertical-4	Amarwara	49	186	17	10	-	37	63	-	59
69	BLC Vertical-4	Chandameta- Butaria	36	166	93	5	-	35	12	-	21
70	BLC Vertical-4	Chhindwara	48	1825	255	57	-	541	306	-	666
71	BLC Vertical-4	Harrai	42	41	17	6	-	8	1	-	9
72	BLC Vertical-4	Mohaon	49	123	12	3	-	31	21	-	56
73	BLC Vertical-4	Neuton Chikhli Kalan	49	44	3	1	-	13	6	-	21
74	BLC Vertical-4	Pandhurna	49	834	142	45	-	238	152	-	257
75	BLC Vertical-4	Sausar	42	138	13	6	-	15	18	-	86
76	BLC Vertical-4	Sausar	49	117	31	8	-	23	18	-	37
77	BLC Vertical-4	Sausar	52	24	6	-	-	2	1	-	15
78	BLC Vertical-4	Dindori	46	152	22	13	-	37	53	-	27
79	BLC Vertical-4	Shahpura	34	237	3	1	-	8	29	-	196
80	BLC Vertical-4	Barela	48	506	23	14	-	238	66	-	165
81	BLC Vertical-4	Bhedaghat	43	12	-	-	-	2	-	-	10

Sr. No.	Title of the Project	ULB Name	CSMC No.	No. of EWS DUs	No. of Houses (Physical Progress)					Completed	
					Not Started	Foundation	Plinth	Lintel	Roof		Finishing
82	BLC Vertical-4	Jabalpur	42	2978	663	364	-	862	708	-	381
83	BLC Vertical-4	Katangi	49	60	8	-	-	1	1	-	50
84	BLC Vertical-4	Panagar	48	95	3	4	-	16	53	-	19
85	BLC Vertical-4	Panagar	50	160	19	12	-	44	85	-	-
86	BLC Vertical-4	Patan	46	301	58	12	-	92	102	-	37
87	BLC Vertical-4	Sihora	47	303	42	12	-	74	120	-	55
88	BLC Vertical-4	Gotegaon	43	708	177	25	-	454	30	-	22
89	BLC Vertical-4	Kareli	48	400	3	3	-	148	134	-	112
90	BLC Vertical-4	Narsimhapur	42	1438	312	43	-	636	152	-	295
91	BLC Vertical-4	Baikunthpur	46	273	68	31	-	97	51	-	26
92	BLC Vertical-4	Govindgarh	36	75	4	1	-	29	16	-	25
93	BLC Vertical-4	Mauganj	36	206	14	12	-	98	19	-	63
94	BLC Vertical-4	Mauganj	38	423	233	50	-	126	8	-	6
95	BLC Vertical-4	Naigarhi	36	34	6	1	-	16	5	-	6
96	BLC Vertical-4	Rewa	46	556	34	24	-	193	126	-	179
97	BLC Vertical-4	Rewa	50	272	17	24	-	111	35	-	85
98	BLC Vertical-4	Semaria	38	381	138	31	-	133	12	-	67
99	BLC Vertical-4	Amapatan	50	277	10	25	-	105	111	-	26
100	BLC Vertical-4	Birsinghpur	38	694	222	111	-	282	31	-	48
101	BLC Vertical-4	Chitrakoot	36	235	70	28	-	46	67	-	24
102	BLC Vertical-4	Chitrakoot	46	251	81	42	-	98	23	-	7
103	BLC Vertical-4	Jaitwara	36	41	14	3	-	11	5	-	8
104	BLC Vertical-4	Jaitwara	49	216	15	20	-	110	34	-	37
105	BLC Vertical-4	Rampur Baghelan	37	542	138	112	-	251	32	-	9
106	BLC Vertical-4	Rampur Baghelan	38	184	96	24	-	55	9	-	-
107	BLC Vertical-4	Burnar	43	317	54	52	-	151	45	-	15
108	BLC Vertical-4	Shahdol	36	160	10	8	-	84	42	-	16
109	BLC Vertical-4	Chandia	46	65	18	7	-	17	10	-	13
110	BLC Vertical-4	Pali	49	352	120	37	-	67	117	-	11
111	BLC Vertical-4	Bijawar	47	93	6	11	-	72	2	-	2
112	BLC Vertical-4	Buxwaha	50	35	1	3	-	13	10	-	8

Sr. No.	Title of the Project	ULB Name	CSMC No.	No. of EWS DUs	No. of Houses (Physical Progress)				Completed	
					Not Started	Foundation	Plinth	Lintel		Roof
113	BLC Vertical-4	Ghuwara	47	512	96	67	228	115	-	6
114	BLC Vertical-4	Damoh	36	1300	221	79	356	240	-	404
115	BLC Vertical-4	Patharia	47	289	125	16	98	48	-	2
116	BLC Vertical-4	Bandri	52	1238	127	120	762	189	-	40
117	BLC Vertical-4	Garhakota	50	735	91	40	392	97	-	115
118	BLC Vertical-4	Malthaun	52	1639	232	257	943	185	-	22
119	BLC Vertical-4	Shahgarh	47	414	21	17	234	51	-	91
120	BLC Vertical-4	Shahpur	49	124	11	8	38	21	-	46
121	BLC Vertical-4	Baldeogarh	38	200	47	12	42	42	-	57
122	BLC Vertical-4	Kari	42	142	33	11	77	17	-	4
123	BLC Vertical-4	Khargapur	36	265	88	31	58	34	-	54
124	BLC Vertical-4	Bagli	48	160	18	5	25	44	-	68
125	BLC Vertical-4	Bhaurasa	48	218	44	15	79	46	-	34
126	BLC Vertical-4	Harpilya	47	92	19	3	19	20	-	31
127	BLC Vertical-4	Karnawad	48	379	23	14	65	133	-	144
128	BLC Vertical-4	Pipalrawan	42	360	88	11	130	90	-	41
129	BLC Vertical-4	Sonkatch	52	42	7	6	11	5	-	13
130	BLC Vertical-4	Tonk Khurd	38	277	75	30	112	43	-	17
131	BLC Vertical-4	Nagri	48	268	53	9	77	96	-	33
132	BLC Vertical-4	Narayangarh	48	316	59	14	114	62	-	67
133	BLC Vertical-4	Narayangarh	52	56	6	2	32	5	-	11
134	BLC Vertical-4	Piplya Mandi	48	262	6	14	60	115	-	67
135	BLC Vertical-4	Shamgarh	38	271	40	22	100	101	-	8
136	BLC Vertical-4	Rampura	48	46	8	2	35	-	-	1
137	BLC Vertical-4	Dhamnod	50	19	1	-	6	9	-	3
138	BLC Vertical-4	Dhamnod	52	31	11	4	10	5	-	1
139	BLC Vertical-4	Jaora	49	161	22	3	48	41	-	47
140	BLC Vertical-4	Pipoda	50	103	28	6	40	18	-	11
141	BLC Vertical-4	Kanad	52	84	4	5	15	39	-	21
142	BLC Vertical-4	Nalkheda	46	82	1	-	2	9	-	70
143	BLC Vertical-4	Polaykalan	52	311	58	2	92	118	-	41

Sr. No.	Title of the Project	ULB Name	CSMC No.	EWS DUs	No. of Houses (Physical Progress)				Completed	
					Not Started	Foundation	Plinth	Lintel		Roof
144	BLC Vertical-4	Shujalpur	38	317	11	1	-	175	28	102
145	BLC Vertical-4	Susner	50	225	44	13	-	92	31	45
146	BLC Vertical-4	Badnagar	46	256	99	13	-	57	79	8
147	BLC Vertical-4	Nagda	48	297	28	9	-	57	41	162
148	BLC Vertical-4	Nagda	52	474	188	7	-	144	54	81
149	BLC Vertical-4	Tarana	42	404	10	10	-	101	131	152
150	BLC Vertical-4	Mandsaur	54	655	364	13	-	142	126	10
Total				60,025	10,932	3,839	-	21,074	11,618	12,562

Superintending Engineer
Urban Administration & Development
Madhya Pradesh

Mission Director (HFA)
Urban Administration & Development
Madhya Pradesh