

File No: N-11011/45/2020-HFA-III-UD (9100334)
Government of India
Ministry of Housing & Urban Affairs
(HFA Directorate)

Nirman Bhawan, New Delhi,
Dated: 17th February, 2021

OFFICE MEMORANDUM

Subject: Minutes of the 52nd meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All.

The undersigned is directed to forward herewith a copy of the minutes of the 52nd meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All Mission held on 20.1.2021 at New Delhi with Secretary, Ministry of Housing & Urban Affairs in chair, for information and necessary action.

Encl: As above



(Vinod Gupta)
Under Secretary to the Govt. of India
Tel: 011- 23062859

To,

Members of the CSMC as follows:

1. Secretary, Ministry of Housing & Urban Affairs, Nirman Bhavan, New Delhi
2. Secretary, Department of Expenditure, Ministry of Finance, North Block, New Delhi.
3. Secretary, Ministry of Social Justice and Empowerment Shastri Bhavan, New Delhi.
4. Secretary, Department of Health and Family Welfare, Nirman Bhawan, New Delhi.
5. Secretary, Department of Financial Services, Ministry of Finance.
6. Secretary, Ministry of Labour & Employment, Shram Shakti Bhawan, New Delhi
7. Secretary, Ministry of Minority Affairs, Paryavaran Bhawan, New Delhi
8. Addl. Secretary (Housing), M/o HUA, Nirman Bhawan, New Delhi
9. Joint Secretary (NULM), MoHUA. Nirman Bhawan, New Delhi
10. Joint Secretary and Financial Adviser, Ministry of HUA, Nirman Bhavan, New Delhi.
11. Mission Director (Smart Cities), MoHUA.
12. Joint Secretary & Mission Director –in charge of HFA, MoHUA.

Copy to:

- i. Addl. Chief Secretary, Guwahati Development Department and Urban Development Deptt., Govt. of Assam, D Block, 3rd Floor, Assam Secretariat Civil, Dispur, Guwahati-781006.
- ii. The Additional Chief Secretary, Department of Housing & Urban Development, Government of Gujarat, 14th Block, 9th Floor, Sachivalaya, Gandhinagar.382010, Gujarat.
- iii. Addl. Chief Secretary (Urban Development), Govt. of Himachal Pradesh, Secretariat, Shimla, Himachal Pradesh – 171002.
- iv. The Secretary (Housing), Govt. of Karnataka, Room No.213, 2nd Floor, Vikas Souda, Dr. B.R. Ambedkar Road, Bangalore -560001

- v. The Principal Secretary (Urban Development & Environment), Government of Madhya Pradesh, Ballabh Bhawan, Mantralaya, Bhopal -462016.
- vi. The Principal Secretary (Housing, Government of Maharashtra Room No 425, 4th Floor, Mantralaya, Mumbai-400032.
- vii. The Director(Housing) Ex-officio Director (Housing) cum Joint Secretary to Govt. Housing and Urban Development Department , Government of Odisha, State Secretariat, Annex -B, Bhubaneswar-751001.
- viii. The Principal Secretary, Deptt of Urban Development, UT Govt. of Puducherry, Secretariat, Puducherry 605001.
- ix. The Secretary, Housing and Urban Development, Govt of Punjab Room No. 310, 3rd Floor, Mini Secretariat, Chandigarh.
- x. The Additional Chief Secretary & Mission Director (HFA), Govt of Rajasthan, Department of Urban Development, Housing and Local Self Government, Room No. 2207, IInd Floor, Main Building, State Secretariat, Jaipur-302005.
- xi. The Secretary to Government, H &UD Department, Govt. of Tamil Nadu, Secretariat, Chennai-600009
- xii. The Secretary, Urban Development Government of UP Navchetna Kendra, 10, Ashoka Marg, Lucknow- 226001
- xiii. The Director, State Urban Development Agency (SUDA), State Govt. of West Bengal, H-C Block, Sector-III, Bidhannagar, Kolkata -700106.

Copy also to:

1. CCA, M/o (HUA)
2. Director General, National Buildings Organisations, Nirman Bhawan, New Delhi.
3. General Manager (Projects), HUDCO, India Habitat Centre, Lodhi Road, New Delhi 110003
4. Executive Director, BMTPC, Core 5A, India Habitat Centre, Lodhi Road, New Delhi 110003
5. DDG, (HFA-II)/Director-(HFA-I)/ Director (HFA-IV)/Director (HFA-V), Director (HFA-III), M/o HUA, New Delhi.
6. Director (IFD), M/o HUA
7. Dy. Chief MIS, HFA Mission Directorate, New Delhi – with a request to upload it on M/o HUA website immediately.
8. PMU, HFA Mission Directorate, New Delhi
9. Under Secretary-HFA-1/ HFA-2/HFA-4/HFA-5
10. Section Officer-HFA-1/HFA-2/HFA-3/HFA-4/HFA-5
11. Asst. Accounts Officer (JnNURM/RAY/HFA).

Vinod Gupta

(Vinod Gupta)

Under Secretary to the Govt. of India

Tel: 011- 23062859

Table of Contents

S. No.	Contents	Page Number
1	Confirmation of the minutes of the 51 st meeting of CSMC under PMAY (U) held on 07.08.2020 (Agenda 1)	4
2	Consideration for Central Assistance for 30 BLC (New Construction) projects submitted by the State of Assam (Agenda 2)	4
3	Consideration for curtailment of 35 houses in 10 BLC (New) projects approved in 32 nd CSMC for the State of Goa (Agenda 16)	5
4	Consideration for Central Assistance for 01 ISSR, 05 AHP and 126BLC projects submitted by the State of Gujarat (Agenda 13)5	5
5	Proposal submitted by the State of Gujarat for curtailment of houses /revision/ dropping of projects approved earlier under PMAY (U) (Agenda 14)	7
6	Proposal for 1 ARHC project (393 DUs) submitted by the State of Gujarat (Agenda 15)	8
7	Consideration for Central Assistance for 30 BLC (New) and 20 BLC (Enhancement) projects submitted by the State of Himachal Pradesh (Agenda 3)	8
8	Ratification of Category and Gender modification in PMAY (U) MIS submitted by State of Himachal Pradesh(Agenda-28)	9
9	Consideration for Central Assistance for 16 BLC (New Construction) projects submitted by State of Jharkhand (Agenda-4)	10
10	Proposals for Cancellation/Conversion/Revision in projects sanctioned under PMAY(U) for the State Government of Karnataka. (Agenda 17)	11
11	Ratification of correction in the Minutes of the 51 st CSMC meeting (Agenda 25)	15
12	Consideration for Central Assistance for 53 BLC (New) projects submitted by the State of Madhya Pradesh (Agenda 5)	16
13	Proposal from the State of Madhya Pradesh for curtailment/surrender of 6,828 houses in 258 projects under BLC (New),sanctioned in various CSMC meetings with the approval of SLSMC (Agenda 6)	17
14	Consideration of the proposal of State Govt. of Madhya Pradesh for construction of Demonstration Housing Project (DHP) for use as Sports Hostel in the campus of National Institute of Governance and Urban Management (NIGUM), Bhour, Distt. Bhopal, Madhya Pradesh under Technology Sub-Mission (TSM) of PMAY(U)(Agenda 26)	18
15	Ratification of Category and Gender modification in PMAY (U) MIS as requested by States of Madhya Pradesh (Agenda 27)	21
16	Consideration for Central Assistance for 02 ISSR, 08 AHP, 24 AHP(PPP), 05 AHP (JV on ULB Land), 07 AHP (JV on Private Land) and 135 BLC (New) projects submitted by State of Maharashtra (Agenda 31)	22
17	Revision / Curtailment / Dropping of projects in Maharashtra approved under PMAY-U. (Agenda 32)	24

18	Consideration for Central Assistance for 102 BLC(New) projects submitted by State of Odisha (Agenda 18)	25
19	Proposal regarding Gender & Caste Modification in the projects sanctioned under PMAY (U) for the State of Odisha (Agenda 33)	26
20	Consideration for Central Assistance for 08 BLC (New Construction) projects comprising 1,914 houses submitted by Union Territory of Puducherry(Agenda 25)	27
21	Proposal for curtailment/surrender of 2,120 BLC houses approved under PMAY (U) submitted by Union Territory of Puducherry(Agenda 9)	28
22	Consideration for Central Assistance for 92 BLC (New Construction) and 9 BLC (Enhancement) projects submitted by the State of Punjab (Agenda 7)	29
23	Consideration for Central Assistance for 05 BLC (New Construction) and 3 BLC (Enhancement) projects submitted by the State of Rajasthan(Agenda 10)	30
24	Proposal for Curtailment/surrender of 7,206 houses in 8 BLC (new) projects, 2798 houses in 4 BLC (E) projects and 3,232 houses in 7 AHP projects earlier approved by CSMC under PMAY(U) for the State of Rajasthan (Agenda 11)	31
25	Consideration for Central Assistance for 203 BLC (New) projects comprising 20,607 houses and 13 AHP projects comprising 3,456 houses submitted by State of Tamil Nadu(Agenda 21)	32
26	Proposals for modification in projects sanctioned under PMAY (U) for the State of Tamil Nadu. (Agenda 20)	34
27	Proposals for ratification of 04 AHP and 30 BLC(New) projects approved 'in-principle' by CSMC submitted by the State of Tamil Nadu (Agenda 19)	35
28	Proposals for curtailment/cancellation/modification in projects sanctioned under PMAY(U) submitted by the State of Tamil Nadu (Agenda 29)	36
29	Consideration for Central Assistance for 20 BLC (New Construction) and 1 BLC (Enhancement) projects submitted by the State of Uttar Pradesh (Agenda 12)	39
30	Proposal for Surrendering/Curtailment of 78,082 houses in 818 BLC (N) projects and 17,348 houses in 142 BLC (E) projects submitted by the State of Uttar Pradesh (Agenda 22)	41
31	Consideration for Central Assistance for 33 BLC (New) projects submitted by the State of West Bengal(Agenda 24)	41
32	Proposals regarding Curtailment/Gender & Caste Modification in the projects sanctioned under PMAY (U) for the State of West Bengal (Agenda 23)	42
33	Proposal for submission of 719 HFAPoAs for the States of Andhra Pradesh, Karnataka, Madhya Pradesh, Rajasthan, Telangana, Uttar Pradesh, Assam and Uttarakhand under PMAY (U)(Agenda 30)	44
34	Ratification of Category and Gender modification in PMAY (U) MIS submitted by State of Rajasthan(Agenda-29)	51
35	GENERAL OBSERVATIONS	51

Minutes of the 52nd meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) - Housing for All Mission held on 20th January, 2021.

The 52nd meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) [PMAY (U)] was held on 20th January, 2021 at 02.30 p.m. in the Conference Room, Nirman Bhawan, New Delhi, with Secretary, Ministry of Housing and Urban Affairs in chair. The list of participants is at **Annexure-I**.

2. At the outset, the Joint Secretary & Mission Director, HFA welcomed Secretary, MoHUA and all the participants in the meeting. He also extended greetings for New Year to all, as it was the first CSMC meeting in the year 2021. Further, he emphasised on the following points:
 - i. This is a most critical year in terms of implementation. All States/UTs should gear up to achieve the goals of PMAY (U) Mission i.e 'Housing for All' by the year 2022. For this, a strategy needs to be adopted to complete the targets well within the Mission period. At the same time, occupancy of the houses by the identified beneficiaries needs to be ensured.
 - ii. The States/UTs **should freeze the** housing demands and submit the pending HFAPoAs at the earliest. Now, more focus should be given on completion of approved projects/houses within the stipulated timeline.
 - iii. States/UTs proposing for curtailment of houses/cancellation of projects should ensure that no eligible beneficiaries are deprived of the benefits under the scheme, owing to such curtailment/cancellation.
 - iv. All States/UTs were requested to take necessary action for updation of data in PMAY (U) MIS with respect to the following:
 - a. Beneficiary Attachment- 100% Aadhaar details of beneficiaries under PMAY (U) in MIS.
 - b. 100% online MPR submission for each project latest by 10th of every month in MIS.
 - c. 100% Submission of DBT Expenditure (City- wise information) by 10th of every month in PMAY (U) MIS.
 - d. Submission of UCs along with ATRs for 2nd and 3rd installments
 - e. Submission of Project-wise request within PMAY (U) MIS for releasing of 3rd installment.
 - f. AHP Module- Generation of Allotment Letter from MIS system.
 - g. 100% Geo-tagging of houses/projects as per the advisory circulated by the Ministry through BhuvanHFA and BharatHFA mobile app.



3. The Secretary, MoHUA extended New Year Greetings to all the participants/representatives from the States/UTs Governments, participants/officers of the Ministry and other Departments. He discussed the progress under the Mission at length and the following were decided:
- i. The year 2021 is very important in terms of implementation and achievement of the goals set under PMAY (U) as the Mission period is upto March 2022. Collectively, the Ministry, States/UTs and ULBs have to ensure that all sanctioned houses of PMAY (U) are completed positively by March, 2022.
 - ii. The performance of a State/UT will be measured in terms of percentage of completed houses and percentage of grounded houses against their approved targets. Now, the benchmark for considering any new proposal for Central Assistance under the scheme will be:
 - Grounding of at least 95% of the sanctioned houses for which funds have been released.
 - Completion of 75% of the grounded houses.
 - iii. Over 1.09 crore houses have been sanctioned so far under PMAY (U). Out of this, over 70 lakh houses have been grounded. Approximately 41 lakh houses have been completed and handed over to the beneficiaries. This is a remarkable achievement specially, considering the difficulties faced during the Covid-19 period. Now, the challenge for all the States/UTs is to complete the remaining houses and ensure their occupancy by the identified beneficiaries. Monitoring of AHP (PPP) projects to be done by State Level Appraisal Committee (SLAC) on monthly basis and apprise State Level Sanctioning & Monitoring Committee (SLSMC) accordingly.
 - iv. States/UTs should adopt a focused approach for:
 - Completion of the grounded houses and ensuring their occupancy by the identified beneficiaries’.
 - Grounding of the remaining houses at the earliest and ensuring their completion & occupancy within the stipulated timeline.
 - v. For placing curtailment/cancellation of proposals States/UTs must observe the following:
 - Where beneficiaries are finding difficulties in arranging their contribution, the State may assist them through credit mechanism.
 - The State should examine the list of beneficiaries to avoid any future dispute and resentment. No eligible beneficiary should be deprived of benefit of the scheme owing to curtailment/cancellation of projects.
 - Consent of beneficiaries must be taken before proposing any curtailment.
 - Curtailment proposal should invariably have approval of SLSMC with due consideration of views of political leadership/elected public representatives.



vi. If a State/UT is willing to reduce its target and proposes for curtailment of houses, the number of curtailed houses will be considered in new proposals to meet the target of any other performing State/UT.

vii. **Light House Projects (LHPs)**

- **Six Light House Projects (LHPs)** were launched on 1st January, 2021 by Hon'ble Prime Minister in six cities i.e. Indore, Rajkot, Chennai, Lucknow, Ranchi and Agartala. The objective of LHPs is to promote innovative housing construction technologies across the country. The technologies being used under these LHPs are pre-fabricated, resource & cost effective and disaster resilient. It takes less time in completing a project using these new technologies.
- The States/UTs should take up construction of projects in their region using these innovative technologies. Senior functionaries from the Central Government will be visiting the States wherein there is substantial progress in construction of houses using these technologies. This will give recognition to the efforts of the respective State/UT Governments. It will be endeavoured that these are replicated on the lines of Make in India.

viii. **Affordable Rental Housing Complexes Scheme (ARHCs)**

- 29 States/UTs have signed the MoU for implementing ARHCs. The remaining 7 States/UTs need to sign the MoU at the earliest.
- Under **Model 1** of ARHCs, the State of Surat and Chandigarh deserve appreciation for their good performance. Ahmdabad, Rajkot and Vadodara too have floated the RFPs for conversion of more than 3000 houses into ARHCs. Other States/UTs are also requested to float the RFPs for selection of Concessionaires to convert the vacant Government houses into ARHCs.
- Under **Model 2** of ARHCs, EoI has already been issued by the Ministry. The last date for submission of proposal is 11th March, 2021. State/UT Governments are also expected to hold consultations with various stakeholders such as land-owning agencies, State Government institutions, entrepreneurs etc. to promote the construction of ARHCs. From next CSMC onwards, progress of ARHCs will also be reviewed along with progress of PMAY (U).
- It has been reiterated that with respect to ARHCs, **from the date of approval by Union Cabinet i.e. 8.07.2020, all existing vacant and under construction houses of JnNURM & RAY in the States/UTs shall be deemed to be ARHCs** and will be allotted to the ARHCs beneficiaries only.



ix. There has been ambiguity in submission of utilisation certificates by the States/UTs for the fund released under PMAY (U) and their reconciliation at the Ministry level. To address this issue, it has been decided that submission of UCs will now be done online only.

4. Thereafter, Joint Secretary and Mission Director (HFA) introduced the agenda for the meeting. The agenda items also form part of the minutes. The State-wise minutes in alphabetical order are recorded as follows:

1	Confirmation of the minutes of the 51st meeting of CSMC under PMAY (U) held on 07.08.2020 (Agenda 1)
----------	--

The minutes of the 51st meeting of CSMC under PMAY (U) held on 07.08.2020 were confirmed.

2	Consideration for Central Assistance for 30 BLC (New Construction) projects submitted by the State of Assam (Agenda 2)
----------	---

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 30 BLC (New Construction) projects submitted by the State of Assam. The salient details of the proposal are as under:

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance (Rs. lakh)	State share (Rs. lakh)	ULB Share (Rs. lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	30	13,811	20716.50	6905.50	Nil	9513.42	4.1.2021 / 16.1.2021

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
ISSR	108	-	-	-	-	0	0
AHP	128	-	-	-	-	0	0
BLC	1,20,134	91,276	19,593	76	21	73	92
CLSS	2,896	2,896	2,896	100	100	-	-

[Signature]

i.	State Government may submit final target of houses to be taken up in the scheme immediately. As of now, 1.23 lakh houses have been approved under PMAY (U) and State Government should gear up to complete the sanctioned houses before submitting new proposals. It was observed that neither 95% of the sanctioned houses have been grounded nor 75% of the grounded houses have been completed yet. Hence, any new proposal from the State cannot be considered at this stage. The State Government may resubmit the proposal after achieving the desired progress.
ii.	The State has an unspent balance of Rs. 559.72 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. UCs for Rs.19.34 crore against CA release upto 31.03.2019 under PMAY (U) is also pending for a long time, which should be submitted immediately. The excess fund available under JnNURM must be refunded immediately along with interest as applicable under the rules.

C. CSMC Decisions:

In view of the observations at section 2.B.(i) above, the CSMC **deferred the proposal** for sanction of new BLC houses proposed by the State Government of Assam.

3	Consideration for curtailment of 35 houses in 10 BLC (New) projects approved in 32nd CSMC for the State of Goa (Agenda 16)
---	--

As no representative from the State Government of Goa participated in the meeting, the proposal for curtailment of houses in the 10 BLC projects of the State could not be discussed and therefore, the proposal **was deferred**.

4	Consideration for Central Assistance for 01 ISSR, 05 AHP and 126 BLC projects submitted by the State of Gujarat (Agenda 13)
---	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 01 ISSR, 05 AHP and 126 BLC (New) projects submitted by the State of Gujarat. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
ISSR	01(01)	740	740	740.00	740.00	6873.57	Nil	23.10.2020/ 19.11.2020
AHP	05(01)	2,791	2,791	4,186.50	4186.50	48.25	15,350.50	
BLC	126(80)	12,447	12,447	18,670.50	25,647.06	Nil	7300.96	

ks

B. Additional information given by the State:

i.	Except Model Tenancy law, all mandatory reforms have been achieved.
ii.	The houses proposed for consideration by CSMC are against cancellation of 4025 houses in 8 AHP and 2 ISSR projects.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	62,074	39,246	4,228	63	11	48	19
ISSR	2,20,383	1,64,419	1,00,331	75	61		23
BLC	1,10,886	1,03,527	33,744	93	33	92	99
CLSS	3,18,226	3,18,226	3,18,226	100	100	-	0

i.	The State Government of Gujarat is a leading State in terms of meeting its housing demand. The State Government should now focus on execution of all sanctioned houses.
ii.	1 st instalment of Central Assistance for ISSR and AHP projects will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA, and issuance of work order.
iii.	The State has an unspent balance of Rs. 494.08 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Further, pending UCs for Rs. 243.95 crore against fund release upto 31.03.2019 for PMAY(U) should be submitted immediately. There is also an excess ACA of Rs. 15.91 crore under JnNURM, which may be refunded immediately alongwith the interest applicable as per rules. The matter has already been taken up with the State Government in view of Audit observations.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the State of Gujarat as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 st instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment of Central Assistance
ISSR	01	740	740.00	296.00	Compliance to the observations at Para 4C(ii)
AHP	05	2,791	4,186.50	1,674.60	
BLC(N)	126	12,447	18,670.50	7,468.20	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure II-A, B and C.**

5	Proposal submitted by the State of Gujarat for curtailment of houses /revision/ curtailment of projects approved earlier under PMAY (U) (Agenda 14)
---	--

A. Basic Information:

Affordable Housing Mission, SI/NA for PMAY (U) in the State of Gujarat sought approval of CSMC for revision/curtailment of following projects which were approved earlier under PMAY (U) and RAY:

- i. Revision in 01 AHP project in Bhavnagar BMC to construct 1252 houses instead of 1204 houses earlier approved in 49th CSMC dated 27.11.2019 i.e. increase in number of houses by 48 in the project.
- ii. Revision in 01 AHP project at Vadodara-VUDA approved in 44th CSMC dated 28.06.2019. Here, increase in the project cost from Rs.12.30 crore to Rs.12.59 crore, increase in ULB share and change in project site have been proposed.
- iii. Curtailment of 8 AHP and 2 ISSR projects for construction of 4025 houses.

It was informed by the State that there is lack of interest among the beneficiaries for housing units in high rise buildings in the State and hence the State Government has proposed for curtailment of 8 AHP and 2 ISSR projects comprising 4025 houses.

B. CSMC Observations:

- i. The State should examine the list of beneficiaries to avoid any future dispute and resentment in case of curtailment of houses. Besides, the State should also ensure that no eligible beneficiary is deprived of benefit of the scheme in the curtailment/cancellation proposals submitted by the State Government.
- ii. Progress of ARHCs in the State will be reviewed in February, 2021.

3. CSMC Decision:

After detailed deliberations, the CSMC decided as under:

- i. **Deferred** the revision proposals in respect of the AHP projects at Bhavnagar and at Vadodara. The State may resubmit the proposal with adequate justification and revised DPRs duly approved by SLSMC.
- ii. **Approved** curtailment of 8 AHP and 2 ISSR projects in Gujarat for construction of 4025 houses as detailed in **Annexure III.**



6	Proposal for 1 ARHC project (393 DUs) submitted by the State of Gujarat (Agenda 15)
---	--

A. Brief Information:

The State Government of Gujarat has submitted a proposal for 1 ARHC project having 393 DUs in Surat Urban Development Authority. It was informed that the project was originally sanctioned under Rajiv Awas Yojana for construction of 848 houses at Sachin-Surat, Sector-2-176.36. These houses were vacant for quite some time and State Government has now decided to use these 393 DUs under **Model-1** of Affordable Rental Housing Complex scheme without additional financial requirement of funds from GoI. The Concessionaire has been finalised.

B: CSMC Decision:

After deliberations, the Committee **noted the** proposal of the State Government of Gujarat for 1 ARHC project with 393 DUs (**Annexure IV**) without any funding assistance from the Government of India. The Committee further directed that State Government should ensure that ARHC guidelines are followed in this regard.

7	Consideration for Central Assistance for 30 BLC (New) and 20 BLC (Enhancement) projects submitted by the State of Himachal Pradesh (Agenda 3)
---	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 30 BLC (New) and 20 BLC (Enhancement) projects submitted by State of Himachal Pradesh. The salient details of the proposal areas under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State and ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC(New)	30(30)	935	935	1402.50	327.25	3679.36	16.1.2021/ 18.1.2021
BLC (Enhancement)	20(20)	277	277	415.50	96.95	295.03	

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
BLC	9,461	8,476	3,294	90	39	82	100
CLSS	1,234	1,234	1,234	100	100	-	0

i.	Henceforth, any new project proposal will be considered only against cancellation/curtailment or on achieving sufficient progress in grounding/completion of houses as mentioned in para 3(iv).
ii.	The State Government must ensure that the BLC (E) is in conformity of PMAY (U) guidelines. Enhancement is meant for addition of a minimum carpet area of 9 sqm. into the existing pucca house with at least one habitable room. Addition of only toilet/bathroom or kitchen is not permissible.
iii.	State Government may ensure that the sanctioned houses are completed within the mission period. The State should expedite the progress of construction of approved projects under PMAY (U) and RAY.
iv.	The State has an unspent balance of Rs. 20.84 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. The State should expedite submission of pending UCs immediately.
v.	The State has sought time upto March, 2021 to freeze their demand.

C. CSMC Decision:

After detailed deliberation, the CSMC **approved** the proposal and recommended for release of first instalment of the Central Assistance for the State of Himachal Pradesh as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 st instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment
BLC(New)	30	935	1402.50	561.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U).
BLC(E)	20	277	415.50	166.20	

Project-wise details are given at **Annexure V-A & B**.

8	Ratification of Category and Gender modification in PMAY (U) MIS submitted by State of Himachal Pradesh (Agenda-28)
---	--

A. Brief Information:

The Committee was informed that the State Government of Himachal Pradesh has requested for ratification of Category/Gender modification in PMAY (U) MIS during Data Compliance drive. In this connection, it is stated that if State proposes any change in CSMC approved project, it requires approval of SLSMC followed by ratification of CSMC. The SLSMC in its meeting held on 24.7.2020 has approved the "Category and Gender modification" in PMAY (U) MIS for 55 projects.

B. CSMC Decision:

CSMC, after deliberations, **approved** the proposal of State Government of Himachal Pradesh for ratification of Category and Gender details in 55 projects earlier approved in various CSMC meetings. Details in this regard are at **Annexure VI**.



9	Consideration for Central Assistance for 16 BLC (New Construction) projects submitted by State of Jharkhand (Agenda-4)
---	---

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 16 BLC (New Construction) projects submitted by the State of Jharkhand. The salient details of the proposal are as under:

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	16(16)	9,705	9,705	14,557.50	7,278.75	13,305.56	11.11.2020/ 13.11.2020

B. Additional information provided by the State:

i.	The State Government will submit proposal for surrender of about 10,150 houses under BLC (N) vertical for consideration of CSMC against which 9,705 houses have been proposed for consideration in this CSMC.
ii.	Final demand of houses under PMAY (U) will be submitted by February 2021.
iii.	51% of BLC houses have been completed and about 77% are in progress.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	45,235	11,673	516	26	4		1
ISSR	15,817	-	-	0	0	8	1
BLC	1,28,278	1,25,959	70,777	98	56	87	98
CLSS	9,826	9,826	9,826	100	100	-	-

i.	The State Government may submit proposal for surrender of houses with valid reasons.
ii.	State Government may ensure release of its own share in the projects and must reflect the same in Utilisation Certificates submitted.
iii.	Unspent balance of Rs. 459.74 crore is lying with the State Government under PMAY (U). Further, Utilization Certificates of Rs. 211.38 crore under RAY are pending. The State should expedite submission of the pending UCs.

D. CSMC Decision:

After detailed deliberation, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance for the State of Jharkhand as under:

Minutes of the 52nd CSMC/20.1.2021

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 st instalment (40 %) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment
BLC (N)	16	9,705	14,557.50	5,823.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U)

Project-wise details are given at **Annexure VII**.

10	Proposals for Cancellation/Conversion/Revision in projects sanctioned under PMAY(U) for the State Government of Karnataka. (Agenda 17)
----	---

Proposal No. 1: Cancellation of 2 AHP (1747 houses) approved in 23rd and 43rd CSMC meetings.

A. Brief Information:

Rajiv Gandhi Housing Corporation Ltd (RGHCL), the SLNA in Karnataka for PMAY (U), vide its letters dated 27.07.2020 and 17.12.2020 has requested for cancellation of 1747 houses in 2 AHP projects namely Koppal and Jamakahndi approved in 23rd and 43rd CSMC meetings respectively. Details of the projects proposed for cancellation are as under:

Sr no.	City Name	CSMC No./ CS MC Date	No. of projects approved	No. of houses approved	(No. of projects) No. of houses to be cancelled
1	Koppal	23 rd /21.06.2017	110	56,268	(1) 847
2	Jamakahndi	43 rd /25.02.2019	63	46,785	(1) 900
			173	1,03,053	(2) 1747

23rd CSMC held on 21.06.2017 had approved the Koppal project for construction of 847 houses under AHP vertical of PMAY (U) Mission. As beneficiaries came forward to construct houses on their own, ULB submitted this project under BLC vertical for 764 houses and the same was approved in 50th CSMC meeting held on 27.10.19. But the original "Koppal 847 houses under AHP" remained in the CSMC approval list which needs to be dropped. Hence, RGHCL submitted a proposal to cancel Koppal 847 houses approved under AHP vertical. The same has been approved by SLSMC in its 25th meeting held on 25.11.2020.

Regarding Jamakahndi project of 900 houses under AHP vertical approved in 43rd CSMC held on 25.02.2019, RGHCL submitted that the land identified for this project is technically not feasible. Due to rocky land and steep terrain, foundation cost will increase and the beneficiaries

are unwilling to pay any additional contribution on account of this rise in cost. Banks are also not coming forward to sanction loans, since beneficiaries belong to BPL category and do not have regular source of income. The SLSMC in its 23rd meeting held on 27.07.2020 has approved cancellation of this AHP (900 houses) project of Jamakahndi.

B. CSMC Observation:

The Central Assistance, if any, released earlier in the 2 AHP projects will be recovered from the State Govt. of Karnataka or adjusted against future releases.

C. CSMC Decision:

After deliberations, CSMC **approved** cancellation of 2 AHP projects at Koppal and Jamakahndi involving a total of 1747 houses approved in 23rd and 43rd CSMC meetings respectively.

Proposal No. 2: Conversion of 3 projects under AHP vertical to BLC vertical of PMAY (U) in the State of Karnataka approved in 13th and 49th CSMC meetings.

A. Brief Information:

RGHCL vide its letter dated 17.03.2020 and 29.12.2020 has submitted for conversion of 3 projects approved in 13th and 49th CSMC from AHP vertical to BLC vertical. The reason given by RGHCL for conversion of these projects is that these houses were proposed with GF model and now beneficiaries have come forward through 'Beneficiary Association' to construct houses on their own. Hence, ULBs have proposed to convert these 3 projects from AHP to BLC. The details of the projects submitted for conversion are as under: -

Sr No.	Name of City	No. of houses	CSMC No. and Date
1	Raibhag	200	13 th /30.09.2016
2	Chitaguppa	63	13 th /30.09.2016
3	Shahapur	264	49 th /27.11.2019

2. The SLSMC in its 25th & 31st meetings held on 25.11.2020 and 30.01.2020 has approved the conversion in the above said projects and recommended for consideration of CSMC.

B. CSMC Observation:

The Committee observed that as conversion of AHP to BLC Projects involve land issues, the reasons given by the State Government has not been found justified. It has been advised that the State Government may stick to the approval and may undertake construction as per approval.

C. CSMC Decision:

In view of the above, CSMC has **not accepted** the proposal (proposal No. 2 above). of the State Government for conversion of the 3 projects of AHP vertical to BLC vertical approved in 13th and 49th CSMC meetings.



Proposal No. 3: Proposal of Ranebennuru seeking approval for correction from BLC to AHP vertical for construction of 30 houses under PMAY (U) approved in 37th CSMC meeting.

A. Brief Information:

RGHCL vide its letter dated 17.03.2020 has submitted a proposal for approval of correction from BLC to AHP vertical in respect of Ranebennuru project (for construction of 30 houses) which was approved in 37th CSMC held on 23.08.2018. The correction from BLC to AHP is due to the reason that the ULB has informed that this DPR was actually proposed to construct under AHP vertical of PMAY (U) but erroneously indicated as BLC vertical. Hence, it sought correction from BLC to AHP vertical (typo error). The details of the project requiring correction are as under: -

(in lakh)

ULBs	SC	ST	Gen	Min	Total	Project cost	GoI share	GoK share	ULB share	Beneficiary share
Ranebennuru	30	0	0	0	30	225.00	45.00	180.00	0.00	0.00

2. The SLSCM in its meeting dated 30th January, 2020 has approved revision/ conversion in the above said project for consideration of CSMC.

B. CSMC Observation:

The State requires to revise DPRs / Annexure 7B for this project accordingly.

C. CSMC Decision:

The CSMC **approved** the proposal of State Government for conversion of 1 BLC project comprising 30 houses at Ranebennuru to AHP project with the advice that the State shall comply with the above observation (as at B in proposal 3).

Proposal No. 4: Submission of revised DPRs under AHP vertical seeking approval of CSMC.

A. Brief Information:

RGHCL vide its letters dated 17.03.2020 and 05.01.2021 has submitted revised DPRs under AHP vertical seeking approval of CSMC. The details of the projects where revision has been sought are as under: -

City Name	No of DUs	CSMC Approval/Date	Approval for revised DPR (SLAC/SLSCM meeting)
Shimoga	1836 (G+2)	32 nd CSMC/ 26.03.2018	25 th SLAC/ 24.07.2020 23 rd SLSCM / 30.01.2020
Hiriyur	624 (G+2)	27 th CSMC/ 30.10.2017	25 th SLAC/24.07.2020 23 rd SLSCM/30.01.2020



Holalkere	173 (GF)	20 th CSMC/ 21.03.2017	25 th SLAC/ 24.07.2020 23 rd SLSMC/30.01.2020
Belagavi	1484 (G+2)	27 th CSMC/ 30.10.2017	25 th SLAC/ 24.07.2020 23 rd SLSMC/30.01.2020
Chikkamagaluru	1511 (GF)	27 th CSMC/ 30.10.2017	22 nd SLAC/23.12.2019 21 st SLSMC/30.01.2020.
Savanur	1020 (GF)	23 rd CSMC / 21.06.2017	22 nd SLAC /23.12.2019 21 st SLSMC/30.01.2020.
Shiggaon	204 (GF)	23 rd CSMC / 21.06.2017	22 nd SLAC/23.12.2019 21 st SLSMC/30.01.2020.
Bankapur	604 (GF)	23 rd CSMC/ 21.06.2017	22 nd SLAC/23.12.2019 21 st SLSMC/30.01.2020.
Nippani	240 (GF)	13 th CSMC/ 30.09.2016	22 nd SLAC/23.12.2019 21 st SLSMC/30.01.2020.
Nippani	1812 (GF)	41 st CSMC/ 27.12.2018	22 nd SLAC/23.12.2019 21 st SLSMC/30.01.2020.
Shivamogga	3000 (G+2)	32 nd CSMC/ 26.03.2018	19 th SLAC/ 24.07.2019 18 th SLSMC/ 05.08.2019

RGHCL has informed that ULBs have revised the estimation by adopting SR 2018-19 and also considered GST (12%). On account of this, there is revision in the housing cost as well as infrastructure cost. Also, there is change in technology in Shimoga, Hiriyur and Belagavi (now, shear wall technology has been adopted). There is no additional financial burden on GoI and GoK but the unit cost as well as infrastructure cost are getting increased which will be borne by beneficiaries/ULBs.

2. The SLSMC in its meeting held on 05.08.2019 and 30.01.2020 has approved revision of DPRs in the above said projects for consideration of CSMC.

B. CSMC Observation:

It has been observed that the proposed revision does not involve any change in Central Assistance and State Share. As the unit cost as well as infrastructure cost are getting increased and will be borne by beneficiaries/ULBs, the State Government may implement the projects provided the ULBs and the beneficiaries are ready to bear the additional cost.

C. CSMC Decision:

With the above observation, the CSMC **accepted** the proposal.



11	Ratification of correction in the Minutes of the 51st CSMC meeting (Agenda 25)
-----------	--

A. Brief Information:

I PMAY (U) projects in the State of Karnataka

The 51st CSMC approved following proposals included in the agenda No. 30 for the State of Karnataka:

- i. Sanctioning of 7 AHP projects for construction of 6172 houses.
- ii. Sanction of 130 BLC projects for construction of 6170 houses.
- iii. Cancellation of 1 AHP project at Challekere (5250 houses) due to practical problems in implementation.

2. However, while preparing the minutes, observations and decision of CSMC with regard to cancellation of 1 AHP project at Challekera was not recorded inadvertently. Following was, therefore, added in the minutes of 51st CSMC by issuing a corrigendum:

- A. A new sub-para (vi) at page no. 50 may be added under para **30B: "Additional information given by the State"** as under:

vi.	The State Government brought out that 01 AHP project at Challekere (Chitradurga district) for construction of 5250 houses was approved in 27th CSMC. However, due to practical problems of implementation, the above project is re-distributed in 5 AHP projects in Chitradurga district (Challekere-1008, Holalkere-627, Chitradurga-1001, Hiriyyuru-1248 and Hosadurga-800) and these are among the 7 AHP projects now proposed (with due approval of 22nd & 23rd SLSMC) for consideration of CSMC. Therefore, the AHP project at Challekere (5250 houses) earlier approved in 27th CSMC needs to be cancelled.
------------	---

- B. A new para (para 2) under 30 D of CSMC Decision at page No. 51 may be added as under:

"CSMC also approved cancellation of the AHP project at Challekere (5250 houses) earlier approved in 27th CSMC meeting."

B. CSMC Decision:

The CSMC took note and **ratified** the corrigendum issued.

II PMAY (U) projects in the State of Kerala

Kudumbashree, the SLNA for the State Govt. of Kerala, vide their letter No 5434/N17/KSHO dt 8.10.2020 has pointed out certain discrepancy in the Annexure XXVIII-A showing project-wise details of 52 BLC in the minutes of 51st CSMC meeting and provided the revised project-wise details for necessary correction/modification. The revised project-wise details have been verified from the SLSMC approval and found that the project cost, Central Assistance, State share, ULB share and total number of houses sanctioned are the same as approved by the CSMC except some figures interchanged in some projects. Accordingly, the Annexure XXVIII-A Minutes of the 52nd CSMC/20.1.2021



referred to in para 34.D was revised with the corrected *Annexure XXVIII-A (revised)* as per SLSMC approval.

III. With the approval of the Competent Authority, Corrigendum in respect of the above corrections in the 51st CSMC minutes has been issued.

CSMC Decision:

CSMC took note of the corrections carried out in the 51st CSMC meeting and **ratified** the same.

12	Consideration for Central Assistance for 53 BLC (New) projects submitted by the State of Madhya Pradesh (Agenda 5)
----	---

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 53 BLC (New) projects submitted by the State of Madhya Pradesh. The salient details of the proposal are as under:

Rs. in lakhs

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	53(53)	18,836	28,254.00	18,836.00	Nil	25,428.60	6.3.2020, 25.07.2020, 27.10.2020, 8.12.2020 / 17.8.2020 & 31.12.2020

B. Additional information given by the State:

i.	The proposals submitted before the CSMC was in respect of 4 new ULBs where the demand is about 30,000 houses.
----	---

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	1,43,104	1,00,477	16,692	70	17	14	22
ISSR	2,172	-	-	0	0		0
BLC	5,82,712	5,05,206	2,56,521	87	51	84	94
CLSS	92,467	92,467	92,467	100	100	-	-

i.	No further sanction of houses will be considered unless 95% of total sanctioned houses are grounded and 75% houses are completed.
----	---

§

ii.	The State has an unspent balance of Rs. 1347.39 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Further, UCs of about 824.17 crore under PMAY(U) are pending which need to be submitted without any further delay.
iii.	The progress of completion of AHP projects is not satisfactory and may be expedited.
iv.	State Government may ensure Geo-tagging of all BLC houses sanctioned under the scheme.
v.	Beneficiaries attached with valid Aadhaar are less. The State should expedite all MIS entries and beneficiary attachment immediately.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of Central Assistance for the State of Madhya Pradesh as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 st instalment
BLC (New)	53	18,836	28,254.00	11,301.60	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.

Project wise details are given at **Annexure VIII**.

13	Proposal from the State of Madhya Pradesh for curtailment/surrender of 6,828 houses in 258 projects under BLC (New), sanctioned in various CSMC meetings with the approval of SLSMC (Agenda 6)
----	---

A. Basic Information:

The Committee was informed that due to various reasons including beneficiaries not owning land, duplicate entry of beneficiaries, death of beneficiaries, beneficiaries migrated or not available, attachment of wrong beneficiaries in PMAY(U)-MIS, beneficiaries encroaching Govt. land owned by NTPC, NCL etc., the State Government of Madhya Pradesh has proposed to curtail 6828 houses approved in various CSMC meetings. The SLSMC in its meeting held on 31.12.2020 has approved the curtailment as under:

SLSMC meeting	No. of projects	No. of Houses earlier approved	No. of houses proposed for surrender / curtailment	Revised No. of houses	Central Assistance involved in the houses curtailed (in Lakh)	State Share involved in the houses curtailed (in lakh)
31.12.2020	258	1,03,344	6,828	96,516	10,242.00	6,828.00



B. CSMC Observations:

The Committee accepted the request of the State Government for curtailment of houses and it was observed that against approval of 18,836 BLC(N) houses, 6,828 houses are curtailed giving a net effect of 12,008 new houses.

C. CSMC Decision:

The CSMC **approved** curtailment of 6,828 houses under BLC (N) vertical as proposed by the State Government of Madhya Pradesh and directed as under:

- a. State to ensure that all the DPRs where the curtailment has been proposed are revised accordingly and uploaded in the website of SLNA/Department.
- b. Central Assistance released for these beneficiaries' in different projects may be adjusted in subsequent releases to the State.
- c. State Govt to ensure uploading of revised signed annexures (7C) and remove the curtailed beneficiaries from PMAY(U)-MIS. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses are at **Annexure-IX**.

14	Consideration of the proposal of State Govt. of Madhya Pradesh for construction of Demonstration Housing Project (DHP) for use as Sports Hostel in the campus of National Institute of Governance and Urban Management (NIGUM), Bhourri, Distt. Bhopal, Madhya Pradesh under Technology Sub-Mission (TSM) of PMAY (U) (Agenda 26)
----	--

A. Basic Information:

The Ministry has received proposal from State Govt. of Madhya Pradesh for construction of DHP for use as Sports Hostel in the campus of National Institute of Governance and Urban Management (NIGUM), Bhourri District, Bhopal, Madhya Pradesh under TSM of PMAY (U). BMTPC has prepared the DPR for the DHP proposal in consultation with the State Govt. and forwarded the same to this Ministry for consideration of CSMC. The Govt. of Madhya Pradesh has proposed to use the DHP for social welfare activities (Sports Hostel) and the project proposal is approved by the State Level Sanctioning and Monitoring Committee (SLSMC).

2. In order to promote all the 54 technologies shortlisted under Global Housing Technology Challenge (GHTC)-India, it is decided that the technologies barring those already in use in ongoing DHPs at Panchkula, Agartala, Ahmedabad and Goa, will be considered for new DHPs.

3. In terms of clause V(k)(1) of the revised operational guidelines of DHP, 2018 allotment of Dwelling Units (DUs) constructed under DHP may be provided on rental basis for social welfare activities viz. Night Shelters, Widow Homes, Working Women Hostels, Orphanages, Old Age Homes Divyang Hostels, Sports Hostels and any other Govt. run social welfare activities. The Govt. of Madhya Pradesh has since proposed for allotment of the DHP houses on rental basis for social welfare activities (Sports Hostels). The proposal is well within the DHP norms. Further, as Minutes of the 52nd CSMC/20.1.2021



per clause VII(b) of the revised operational guidelines of DHP, 2018, the entire expenditure for the construction DHP will be borne by the Ministry, if the DHP is given on rental basis.

4. As per clause VII(b) of the revised operational guidelines of DHP, 2018, the funds will be released to BMTPC in 3 installments. 1st installment of 50% will be released on approval of the project by CSMC and 2nd installment of 40% based on utilization of 70% of earlier installment and commensurate physical and financial progress of DHPs in the form of detailed technical report of BMTPC and utilization Certificates in the prescribed format as per GFR-2017. The final 10% shall be released on receipt of satisfactory completion report from BMTPC.

B. Salient Details of Projects:

1. Madhya Pradesh

1.	SLSMC approval	Yes
2.	Usage of project	Rental basis (Sports Hostels)
3.	Town	Bhopal
4.	Location	Bhouri
5.	Nodal Agency	Directorate, Urban Administration and Development, Madhya Pradesh, Bhopal
6.	Project Land Area	2,709 Sqm. (G+3)
7.	No. of Units proposed	Dwelling Units having one room, toilet, balcony - 40 nos. Other provisions Office with toilet (1 no.), dining hall with kitchen and store (1 no.), common room with toilet (1 no.), medical room with toilet (1 no.), caretaker room (1 no.), activity rooms (2 nos.) and laundry (1 no.). (equivalent to 8 DUs)
8.	Types of structure	Four storied
9.	Carpet area of each unit	29.05 Sqm.
10.	Total Built up area	2180 Sqm. or 23,456.80 Sqft.
11.	Innovative technology	One of the technologies out of 54 technologies shortlisted by MoHUA under GHTC-India
12.	Infrastructure proposed	Roads & pavements, External water supply, Sewerage, Drainage, Septic Tank, Underground water tank, Borewell, Rain Water Harvesting, External Electrification, Solar street lights, Firefighting provision, Landscaping, Boundary Wall with gate, open play/exercise area
13.	Project period (Months)	9 months for construction



14.	Status of work	The drawings of the project have been completed. The estimates based on drawings have also been prepared. e-tender would be invited on CPPP Portal.
15.	Scheduled Completion	11 months (Two months for Structural designing/planning, vetted structural design and taking approvals from local authorities + 9 months for construction of building and onsite infrastructure works from the date of handing over the site with all statutory approvals)
16.	SOR adopted	Building work on Plinth Area Rates of CPWD 2020 and infrastructure work on percentage basis.
17.	Cost Index	No Cost Index
18.	Estimated Cost (Rs. in lakh)	576.29
	Total for Building Work	471.26
	Total for infrastructure	80.11
	Provision for GST (Affordable Housing) @ 1%	5.51
	Provision for insurance charges @ 0.52%	2.87
	Contingency @ 3%	16.54
19.	Final Cost of the project (Rs. in lakh)	After award of contract
20.	Budget	
	i. Estimated cost (inclusive of all taxes) ((Rs. in lakh)	576.29
	Applicable charges as per CPWD norms	
	ii. Planning of Project @ 4%	23.05
	iii. Preparation of Architectural drawings including preparation of DPR @ 3%	17.29
	iv. Structural designing @ 1%	5.76
	v. Site visit @ 1%	5.76
	vi. Construction management @ 5%	28.82
	vii. Maintenance cost @ 0.5% for 5 years	14.41
	Total (Rs. in lakh)	671.38
21.	Others	

	As per revised Operational Guidelines, other charges such as the cost of training/capacity building programme, the cost of documentation & evaluation by the Technical Institution, if any will be reimbursed separately on the basis of actual expenditure as per the rates approved for the respective items of PMAY (U).	
--	---	--

C. CSMC Observations:

SLSMC approval for the DHP in the campus of NIGUM, Bhouri, District Bhopal has been received and these DHP houses will be used on rental basis for social welfare activities (Sports Hostel).

D. CSMC Decision:

In view of the above and provision for financing the activities of TSM under capacity building allocation of the PMAY (U) Mission, the CSMC **considered and approved** the following:

- i. Since the proposed DHP houses will be used as Sports Hostel in the campus of NIGUM, Bhouri, District, Bhopal on rental basis for social welfare activities (Sports Hostel), entire expenditure for construction of the DHP will be borne by Ministry as per the clause VII(b) of the Operational Guidelines.
- ii. Approval of Central Assistance amounting to **Rs. 671.38 lakh** for implementation of the project.
- iii. Release of **Rs. 335.69 lakh** as 1st installment (50%) of Central Assistance to BMTPC.
- iv. The remaining amount will be released as per the revised Operational Guidelines mentioned in clause VII(c)(i).
- v. BMTPC may develop maintenance Manual for the Technology which may be used by the occupants in one month time and put up by next CSMC.
- vi. As per revised Operational Guidelines, other charges such as the cost of training/capacity building programme, the cost of documentation & evaluation by the Technical Institution, if any will be reimbursed separately on the basis of actual expenditure as per the rates approved for the respective items of PMAY (U).

The details are at **Annexure X**.

15	Ratification of Category and Gender modification in PMAY (U) MIS as requested by States of Madhya Pradesh (Agenda 27)
-----------	--

A. Brief Information:

The Committee was informed that the State Government of Madhya Pradesh has requested for Category/Gender modification in PMAY (U) MIS during Data Compliance drive. In this connection, it is stated that if State proposes any change in CSMC approved project, it

requires the approval of SLSMC followed by ratification of CSMC. The SLSMC in its meeting held on 31.12.2020 has approved the "Category and Gender modification" in PMAY (U) MIS for 410 projects.

B. CSMC Decision:

After deliberations, CSMC **approved** the proposal of State Government of Madhya Pradesh **for ratification** of Category and Gender details in 410 projects earlier approved in various CSMC meetings. Details in this regard are at **Annexure XI**.

16	Consideration for Central Assistance for 02 ISSR, 08 AHP, 24 AHP(PPP), 05 AHP (JV on ULB Land), 07 AHP (JV on Private Land) and 135 BLC (New) projects submitted by State of Maharashtra (Agenda 31)
----	---

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 02 ISSR, 08 AHP, 24 AHP(PPP), 05 AHP (JV on ULB Land), 07 AHP (JV on Private Land) and 135 BLC (New) projects submitted by State of Maharashtra. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
ISSR	02(1)	269	269	269.00	269.00	3,902.45	322.80	20.3.2020, 22.09.2020, 8.10.20, 24.12.2020/ 26.6.20, 2.11.2020, 5.1.2021
AHP	08(06)	8,048	8,048	12,072.00	8,048.00	13,237.44	68,198.07	
AHP (PPP)	24(18)	19,863	19,863	29,794.50	19,863.00	Nil	2,14,499.87	
AHP JV on ULB Land	05(05)	6,052	6,052	9,078.00	6,052.00	5,160.90	49016.31	
AHP JV on Private Land	07(06)	25,070	25,070	37,605.00	25,070.00	72,228.15	Nil	
BLC(New)	135(120)	27,362	27,362	41,043.00	27,362.00	1,119.98	96,271.15	

B. Additional information given by the State:

i	All the mandatory conditions except Rental Law have been achieved.
ii.	State Govt will propose further curtailment of houses in next CSMC.
iii.	DPRs for 3 AHP projects considered earlier by CSMC may be approved.
iv.	State has also informed Ministry vide letter no. MH/CE-II/EE-I/PMAY/A/ET:64/2021 dated 1 st February, 2021 to consider 135 DPRs of BLC projects consisting of 27,362 houses and 02 AHP projects of Pune Municipal Corporation at Kharadi consisting of 381 and 405 houses and 01 AHP project of 3317 houses under Pimpri Chinchwad New Township Development Authority against the cancellation of 32,392 houses proposed by the State.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	5,25,880	139316	6,894	26	5		5
ISSR	2,23,237	77260	12,676	35	16	12	0
BLC	2,19,110	67660	22,507	31	33	22	92
CLSS	3,14,777	3,14,777	3,14,777	100	100	-	-

i.	Barring CLSS, the progress of construction of houses in the State is not satisfactory. Only upto 32,392 houses out of the present proposals can be considered against cancellation of equal number of houses.
ii.	SLTCs should be made operational immediately.
iii.	With regard to 3 AHP DPRs considered earlier, there is separate agenda item for ratification.
iv.	Grounding of houses needs to be expedited so that the construction can be completed as per scheduled timeline.
v.	Geo-tagging of houses is a matter of concern. State Government may take appropriate action in this regard.
vi.	1 st instalment of Central Assistance for AHP projects will be released after registration of these projects under RERA, selection of Developer and issuance of the work order.
vii.	The State has an unspent balance of Rs. 597.80 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 331.33 crore under PMAY(U) are also pending. State should expedite submission of all the pending UCs.

D. CSMC Decision:

In view of the above and after deliberations, CSMC **approved** Central Assistance and recommended for release of first instalment of the Central Assistance for the State of Maharashtra as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 st instalment
AHP	03	4,103	6154.50	2461.80	Compliance on the observations at Para 16C(vi)
BLC(New)	135	27,362	41,043.00	16417.20	Aadhaar seeded beneficiary entries in PMAY(U)-MIS.

The details are at Annexure XII- A, B.

17	Revision / Curtailment / Curtailment of projects in Maharashtra approved under PMAY-U. (Agenda 32)
----	---

A. Brief Information:

The Maharashtra Housing and Urban Area Development Authority (MHADA) has sought approval of CSMC for revision/ curtailment of projects in Maharashtra which were approved earlier under PMAY-U.

Proposal No 1: Cancellation of AHP Projects approved in various CSMCs:

Eleven (11) AHP projects (32,392 EWS houses) sanctioned in various CSMCs have been proposed for cancellation due to low demand of houses in multi-storeyed building.

Proposal No 2: AHP-PPP project proposals for ratification

Three (03) AHP – PPP projects at Rajawali, Palgarh (44276 houses), Karav-Shil, Ambernath, Thane (3782 houses) and Karav-Shil, Ambernath, Thane (332 houses) comprising a total of 48,390 EWS houses which were approved in-principle in earlier CSMC meeting have been proposed for ratification.

Proposal No 3: Curtailment in BLC Project

Curtailment of houses have been proposed in respect of three (03) BLC projects sanctioned in 28th & 43rd CSMC as some beneficiaries are willing to take benefit of AHP projects and one DPR has been revised.

Proposal No 4: Gender Modification request for BLC Project

For construction of 221 EWS houses under BLC at various places in **Umarkhed Municipal Council (DPR-3)**, change in number of gender of beneficiaries has been proposed.

Proposal No 5: Revision in number of houses with respect to two (02) BLC projects

For one (01) BLC project in Talegaon Dabhade Municipal Council, District Pune, it is proposed to reduce the number of houses from 27 to 05. Similarly, in case of BLC projects at Paranda, as one beneficiary has opted for CLSS hence, it is proposed to reduce the number of houses from 665 to 664.

B: CSMC Decision

After detailed deliberations, CSMC **considered and approved** the following:

- i. **Cancellation** of eleven (11) AHP projects (32,392 EWS houses) sanctioned in various CSMCs (as per proposal No.1).
- ii. **Ratification the earlier approval for the 3 AHP – PPP projects** at Rajawali, Palgarh (44276 houses), Karav-Shil, Ambernath, Thane (3782 houses) and Karav-

Shil, Ambernath, Thane (332 houses). However, these projects shall also satisfy all development and building norms as per prevailing laws and subject to compliance observations/ recommendations of SLAC and SLSMC before release of first instalments of the projects.

- iii. **Curtailment of 152 houses** in respect of three (03) BLC projects at Savda, Jalgaon (129 houses out of 237 houses), Barshi (10 houses out of 756 houses) and Barshi (13 houses out of 1733 houses) sanctioned in 28th & 43rd CSMC. The State shall provide revised Annexure 7C as per proposed curtailment duly approved by competent authority. (as per proposal No. 3)
- iv. **Gender modification** in 221 EWS houses under BLC at various places in Umardhed Municipal Council (DPR-3) (as per proposal No.4).
- v. (a) **Reduction** in number of houses from 27 to 5 in the BLC project in Talegaon Dabhade Municipal Council, District Pune and (b) **Reduction** in number of houses from 665 to 664 in the BLC project at Paranda (as per proposal No.5).

The details are at **Annexure XIII-A, B, C, D, E.**

18	Consideration for Central Assistance for 102 BLC(New) projects submitted by State of Odisha (Agenda 18)
----	--

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 102 Beneficiary Led Construction (New) projects submitted by State Government of Odisha. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB/im plng. share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	102 (93)	15,929	15,929	23,893.50	7,964.50	Nil	15,986.79	22.8.2020/ 22.12.2020

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	6,962	5,262	-	76	0	0	1
ISSR	7,300	2,500	-	34	0		23
BLC	1,24,887	96,460	66,961	77	69	69	82
CLSS	7,135	7,135	7,135	100	100	-	-



i.	The State Government may expedite the progress of construction of approved projects. No further sanction of houses will be considered unless 95% of the sanctioned houses are grounded and 75% of houses are completed.
ii.	The State Government should ensure ownership right of the identified beneficiaries in BLC projects.
iii.	NBC norms with regard to size of rooms must be ensured.
iv.	State Government must ensure Aadhaar linkages of beneficiaries in AHP projects also before seeking 2 nd instalment of Central Assistance.
v.	The State has an unspent balance of Rs.162.10 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for Rs. 35.08 crore under PMAY(U) are also pending which need to be submitted without any further delay.

C. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance for the proposed 102 BLC (New) projects and recommended for release of first instalment of Central Assistance for the State of Odisha as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40 % of Central Assistance)	Condition(s), if any, for release of 1 st instalment
BLC (New)	102	15,929	23,893.50	9,557.40	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.

Project wise details are given at **Annexure XIV**.

19	Proposal regarding Gender & Caste Modification in the projects sanctioned under PMAY (U) for the State of Odisha (Agenda 33)
----	---

A. Brief Information

CSMC in its various meetings approved BLC projects for the State of Odisha. For release of Central Assistance in these BLC projects, the State has to attach category wise beneficiaries as per approval of CSMC with valid Aadhaar in the PMAY (U) – MIS project wise. The State Level Nodal Agency, Government of Odisha, has submitted that they have verified the Caste and Gender-wise entries and beneficiaries attached in the MIS and found the difference between the approved annexures and beneficiaries' attachment in the MIS for Gender & Caste Modification in **169 BLC & 70 BLC** projects respectively. Accordingly, State Level Sanctioning and Monitoring Committee in its meeting held in **04.09.2021** **approved** modification of Caste & Gender Modification in **169 BLC & 70 BLC** projects respectively sanctioned in various CSMC meetings and recommended to place the same before CSMC for approval.



B. CSMC Decision:

The Committee **accepted** the request of State Government of Odisha for modification of Caste & Gender details in **169 BLC & 70 BLC** projects respectively. The details are at **Annexure XV**.

20	Consideration for Central Assistance for 08 BLC (New Construction) projects comprising 1,914 houses submitted by Union Territory of Puducherry (Agenda 25)
----	---

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 08 BLC (New Construction) projects comprising 1,914 houses submitted by Union Territory of Puducherry. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	UT share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSCMC
BLC (N)	8 (04)	1,914	1,914	2,871.00	2,037.00	Nil	3130.80	19.08.2020 & 04.01.2021 / 03.09.2020 & 08.01.2021

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged %	Beneficiary Attachment %
BLC	12,912	12,845	2,928	99	23	99	100
CLSS	1,823	1,823	1,823	100	100	-	-

i.	Overall progress of the UT is satisfactory. Out of approved 12,912 BLC houses, 12,845 houses i.e., 99% have already been grounded.
ii.	All completed 2,928 BLC houses have been occupied.
iii.	100 percent beneficiary attachment in PMAY (U) MIS is done and Geo-tagging of BLC houses is completed.
iv.	Out of total release of Rs. 100.58 crore, the UT has an unspent balance of Rs. 59.33 crore and pending utilization certificate of Rs. 14.25 crore which needs to be submitted to the Ministry at the earliest.

b

C. CSMC Decisions:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of Central Assistance for the UT of Puducherry as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40% of Central Assistance)	Condition(s), if any, for release of 1 st instalment
BLC (N)	08	1,914	2,871.00	1,148.40	Beneficiary attachment in MIS of PMAY (U).

Project-wise details are given at **Annexure XVI**.

21	Proposal for curtailment/surrender of 2,120 BLC houses approved under PMAY (U) submitted by Union Territory of Puducherry (Agenda 9)
----	---

A. Basic Information:

The Union Territory Government of Puducherry has sought approval of CSMC for curtailment of 2,120 houses in 13 BLC projects which were approved earlier under PMAY (U). It was informed that during implementation stage, 2,120 beneficiaries were not willing to avail the assistance and hence UT Govt. of Puducherry has decided to curtail these houses. The SLSMC in its meeting held on 3.9.2020 has approved curtailment/surrender of these houses as detailed below:

S. No.	CSMC No.	CSMC Date	No. of projects	No. beneficiaries as per DPR	No. of houses proposed for curtailment/surrender	Revised No. of Houses
1	17th	20.12.2016	2	720	157	563
2	20th	21.03.2017	4	3,128	943	2,185
3	27th	30.10.2017	3	1,945	531	1,414
4	31st	27.02.2018	4	1,973	489	1,484
Total			13	7,766	2,120	5,646

B. CSMC Observations:

i.	The UT is required to examine the list to avoid any future dispute and resentment of the beneficiaries in case of curtailment of houses. The Committee advised that the UT should ensure that no eligible beneficiary is deprived of benefits of PMAY (U) in the curtailment/surrender proposals submitted by the UT Government.
ii.	The curtailment proposal of 2,120 BLC houses is approved by SLAC and SLSMC.
iii.	The adjustment of Central Assistance would be as per city-wise project details in curtailment/surrender proposal.

iv.	The UT Govt. has to ensure removal of curtailed/surrendered beneficiary details from PMAY (U)-MIS. Also, before removing the beneficiary details from PMAY (U)-MIS, the UT Govt. should ensure that no eligible and willing beneficiary is curtailed/removed.
v.	The UT Govt. has also to ensure that all the DPRs where the curtailment has been proposed are revised accordingly and uploaded on website of SLNA/Department.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** the above proposal submitted by UT of Puducherry for **curtailment of 2120 houses** as per the details given at **Annexure XVII**. Fund released, if any, in curtailed projects would be adjusted against due Central Assistance for the UT of Puducherry.

22	Consideration for Central Assistance for 92 BLC (New Construction) and 9 BLC (Enhancement) projects submitted by the State of Punjab (Agenda 7)
----	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 92 BLC (New Construction) and 9 BLC (Enhancement) projects submitted by the State of Punjab. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	92(92)	7942	11913.00	1985.50	19171.99	17.12.2020/
BLC (E)	9(9)	202	204.93	-	-	18.12.2020

B. CSMC Observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
ISSR	1,025	0	0	0	0		0
AHP	570	570	176	100	31	0	0
BLC	76,230	35,434	8,368	46	24	43	84
CLSS	24,705	24,705	24,705	100	100	-	-

The CSMC noted that the progress of construction of houses and completion is not satisfactory. State Government may resubmit the proposals once 95% of the sanctioned houses are grounded and 75% are completed.

C. CSMC Decision:

In view of the above observation, CSMC **deferred** the proposal.

Minutes of the 52nd CSMC/20.1.2021



23	Consideration for Central Assistance for 05 BLC (New Construction) and 3 BLC (Enhancement) projects submitted by the State of Rajasthan (Agenda 10)
----	--

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 05 BLC (New) and 3 BLC (Enhancement) projects submitted by the State of Rajasthan. The salient details of the proposal are as under:

(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Implmntg. Agency Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	5(5)	263	263	394.50	Nil	Nil	717.48	22.12.2020/ 08.01.2021
BLC (E)	3(3)	71	71	106.50	Nil	Nil	42.85	
Total	8(8)	334	334	501.00	Nil	Nil	760.33	

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	46,399	24,067	5,584	52	23	33	25
BLC	87,857	3,438	411	4	12	3	57
CLSS	68,791	68,791	68,791	100	100	-	-

i.	Overall progress of the State under PMAY (U) is quite low. Only 52% houses are grounded and 23% are completed in approved AHP projects in the State whereas, in approved BLC projects only 4% houses have been grounded so far.
ii.	State has completed only 25% of beneficiary attachment in AHP projects and 57% in BLC projects in PMAY (U) MIS so far.
iii.	Out of approved 87,857 BLC houses, the State has been able to complete only 411 houses so far. This is quite unsatisfactory progress. State needs to expedite the progress.
iv.	Out of total release of Rs. 217.27 Crore, the State has an unspent balance of Rs. 128.91Crore and pending utilization certificate of Rs. 84.75 Crore which needs to be submitted to the Ministry at the earliest.
v.	With respect to ARHCs, from the date of approval of the scheme by the Union Cabinet i.e. 8.07.2020 all existing vacant and under construction houses of JnNURM & RAY in the State shall be deemed to be ARHCs and will be allotted to the ARHCs beneficiaries only.



C. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of Central Assistance for the State of Rajasthan as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 st instalment
BLC (N)	5	263	394.50	157.80	Beneficiary attachment in MIS of PMAY (U).
BLC (E)	3	71	106.50	42.6	

Project-wise details are given at **Annexure XVIII A&B.**

24	Proposal for Curtailment/surrender of 7,206 houses in 8 BLC (new) projects, 2798 houses in 4 BLC (E) projects and 3,232 houses in 7 AHP projects earlier approved by CSMC under PMAY(U) for the State of Rajasthan (Agenda 11)
----	---

A. Basic Information:

The State Government of Rajasthan has sought approval of CSMC for surrender/curtailment of houses in BLC and AHP projects due to various reasons including non-availability of suitable land, beneficiaries have pucca houses, migration of beneficiaries etc. In case of AHP projects, there is inadequate response from beneficiaries/developers and hence, State Government has proposed to drop 7 AHP projects. The SLSMC in its meeting held on 8.1.2021 has approved the curtailment of houses/ projects as detailed under:

S. No	Project Name	City Name	CSMC No/ Date	No. of Houses Sanctioned	No of Houses Proposed for Curtailment	Revised No. of Houses
1	BLC (N)	Sangod	34 th / 30.05.2018	76	76	0
2	BLC (N)	Nawalgarh	43 rd / 25.02.2019	376	376	0
3	BLC (N)	Udaipur	32 nd /26.03.2018	310	310	0
4	BLC (N)	Keshoraipatan	34 th / 30.05.2018	40	31	9
5	BLC (N)	Keshoraipatan	45 th / 25.07.2019	19	3	16
6	BLC (N)	Ajmer	35 th / 25.06.2018	3218	3173	45
7	BLC (N)	Jodhpur	36 th / 24.07.2018	2961	2936	25
8	BLC (N)	Khairthal	36 th / 24.07.2018	306	301	5
Total 8 DPRs of BLC (N)				7306	7206	100
9	BLC (E)	Udaipur	32 nd /26.03.2018	437	437	0
10	BLC (E)	Ajmer	35 th / 25.06.2018	1200	1179	21
11	BLC (E)	Jodhpur	36 th / 24.07.2018	707	706	1
12	BLC (E)	Khairthal	36 th / 24.07.2018	477	476	1
Total 4 DPRs of BLC (E)				2821	2798	23
13	AHP	Bhiwadi	30.05.2018	656	656	0

14	AHP	Kapren	6 th / 18.02.2016	320	320	0
15	AHP	Jahajpur	6 th / 18.02.2016	888	888	0
16	AHP	Jaipur	32nd/26.03.2018	288	288	0
17	AHP	Jaipur	32nd/26.03.2018	336	336	0
18	AHP	Jaipur	32nd/26.03.2018	464	464	0
19	AHP	Jaipur	32nd 26.03.2018	280	280	0
Total 7 DPRs of AHP				3232	3232	0
GRAND TOTAL				13359	13236	123

B. CSMC Observations:

The State is required to examine the list to avoid any future dispute and resentment of the beneficiaries in case of curtailment/curtailment of the houses/ projects. The Committee advised that State should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) in the curtailment/cancellation proposals submitted by the State Government.

With the proposed curtailment of 13,236 Houses (10,004 BLC Houses and 3,232 AHP Houses) and construction of 334 BLC houses (N+E) submitted by the State of Rajasthan, the target of the State is frozen at 1, 90,145 and no new sanctions will be made until the State achieves completion of 75% of the sanctioned houses.

C. CSMC Decision:

After detailed deliberations, the CSMC **accepted** the request for curtailment of earlier approved **10,004 BLC houses** in 12 projects and **surrendering of 7 AHP projects** comprising **3,232 houses** as per proposals submitted by the State of Rajasthan **with directions** given below:

- State to ensure that all the DPRs where the curtailment has been proposed are revised accordingly and uploaded in website of SLNA/Department.
- Fund released, if any, for these projects/houses will be adjusted in future releases to the State.
- State Govt to ensure uploading of revised signed annexures (7C) and remove the curtailed beneficiaries from PMAY(U)-MIS. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details are given at **Annexure XIX**.

25	Consideration for Central Assistance for 203 BLC (New) projects comprising 20,607 houses and 13 AHP projects comprising 3,456 houses submitted by State of Tamil Nadu (Agenda 21)
-----------	--

A. Basic Information:

The proposal for consideration of CSMC for Central Assistance for 203 BLC (New) projects and 13 AHP projects under PMAY (U) was submitted by State of Tamil Nadu. The salient details of the proposal are as under:



Rs. in lakh

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Implmntg. Agency Share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	203(156)	20,607	20,607	30,910.50	12,364.20	Nil	18,553.50	20.10.2020, 18.12.2020/
AHP	13(10)	3,456	3,456	5,184.00	33,674.37	Nil	4,369.15	12.11.2020, 8.1.2021

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	1,63,872	1,11,776	36,662	68	33	41	42
BLC	4,62,512	4,31,079	2,20,496	93	51	84	93
CLSS	67,675	67,675	67,675	100	100	-	-

i.	There is 68% grounding of houses in approved AHP projects and 93% grounding in approved BLC projects in the State. Completion of houses in AHP and BLC projects are 33% and 51% respectively. The State needs to expedite the progress.
ii.	Geo-tagging of BLC houses in approved projects and beneficiary attachment in PMAY (U) MIS is 84% and 93% respectively, which is quite good. The State has to ensure completion of Geo-tagging and beneficiary attachment in all approved projects at the earliest.
iii.	The State has an unspent balance of Rs. 1,250.73 crore under PMAY (U). UCs for Rs. 0.24 crore is also pending. The State should expedite utilization of unspent balance and submission of the pending UCs.
iv.	Inauguration of 4 AHP projects in the State is likely to happen soon. The State should prepare well for the upcoming proposed inauguration of these 4 AHP projects.
v.	1 st instalment of Central Assistance for proposed 13 AHP projects will be released on confirmation by State Government about selection of Developer, registration of the projects under RERA, and issuance of the work order.

C. CSMC Decision:

After deliberations, CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of the Central Assistance to the State of Tamil Nadu as under:



(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 st instalment of Central Assistance
BLC (N)	203	20,607	30,910.50	12,364.20	Aadhaar seeded beneficiary entries in PMAY (U)-MIS.
AHP	13	3,456	5,184.00	2,073.60	Compliance to the observations at para 25C(v) above.

Project-wise details are given at **Annexure XX A&B**.

26	Proposals for modification in projects sanctioned under PMAY (U) for the State of Tamil Nadu. (Agenda 20)
----	--

A. Brief Information:

Proposal No. 1: Modification of 1187 beneficiaries in 15 AHP projects approved in 3rd, 5th, 21st, 27th, 30th, 35th, 38th, 42nd, 46th and 50th CSMC meetings

TNSCB, the SLNA in Tamil Nadu, vide e-mail dated 11.01.2021 has submitted SLSMC Minutes dated 08.01.2021 and requested for modification of beneficiaries in 15 AHP projects approved in 3rd, 5th, 21st, 27th, 30th, 35th, 38th, 42nd, 46th and 50th CSMC meetings. The details of the projects for modification are given as under: -

SI No.	CSMC No./ CSMC Date	No. of projects approved	No. of houses approved	No. of beneficiary modification requested
1.	3 rd /18.11.2015	06	2916	307
2.	5 th /25.01.2016	11	7188	246
3.	21 st /24.04.2017	06	1288	33
4.	27 th /30.10.2017	20	17,161	80
5.	30 th /07.02.2018	31	13,364	122
6.	35 th /25.06.2018	18	4765	42
7.	38 th /26.09.2018	31	12,311	150
8.	42 nd /30.01.2019	58	23,867	29
9.	46 th /29.08.2019	14	1745	8
10.	50 th /27.12.2019	24	6784	170
				1187

2. State Level Sanctioning and Monitoring Committee in its meeting held in 08.01.2021 approved modification of 1187 beneficiaries in 15 AHP projects approved in various CSMC meetings and recommended for placing it before CSMC for approval.

B. CSMC Observations:

The State is required to provide project-wise details and update the modification in the PMAY-U MIS.

C: CSMC Decision:

In view of the above, CSMC **approved** the proposal.

Proposal No. 2. Modification of Gender and Category in 82 AHP and 93 BLC projects approved in various CSMC meetings.

CSMC in its various meetings, approved AHP and BLC projects in the State of Tamil Nadu. For release of Central Assistance in these BLC projects, the State has to attach category wise details of beneficiaries with valid Aadhaar in the PMAY (U) – MIS project wise.

2. Now, TNSCB has submitted that it has verified the Category and Gender-wise entries as per Annexure 7Bs & 7Cs and beneficiaries attached in the MIS and found difference between the approved annexures and beneficiaries attached in the MIS for 82 AHP and 93 BLC projects.

3. Accordingly, State Level Sanctioning and Monitoring Committee in its meeting held on 12.11.2020 & 08.01.2021 approved the TNSCB's request for modification of Gender and Category in 82 AHP and 93 BLC projects sanctioned in various CSMC meetings and recommended to put up before CSMC for approval.

B. CSMC Observations:

State is required to submit revised Annexure 7Bs & 7Cs in respect of all these AHP and BLC projects.

C: CSMC Decision:

The request of State Government of Tamil Nadu for modification of Gender & Category details in 82 AHP and 93 BLC projects, sanctioned in various CSMCs for the State of Tamil Nadu was **approved**. The details are at **Annexure XXI**.

27	Proposals for ratification of 04 AHP and 30 BLC(New) projects approved 'in-principle' by CSMC submitted by the State of Tamil Nadu (Agenda 19)
----	---

A. Brief Information:

CSMC in its 46th meeting held on 29.8.2019 accorded 'in-principle' approval for 04 AHP and 30 BLC (N) projects submitted by the State of Tamil Nadu subject to approval of SLAC and



SLSMC, which has now been received. It was requested that the CSMC may kindly ratify the above projects which have already been approved 'in-principle'.

B. CSMC Decision:

The CSMC **ratified** 04 AHP (788 houses) and 30 BLC(New) (10575 houses) projects considered earlier in 46th CSMC and recommended release of Central Assistance on furnishing of compliances as mentioned in the aforesaid sections of the minutes.

28	Proposals for curtailment/cancellation/modification in projects sanctioned under PMAY(U) submitted by the State of Tamil Nadu (Agenda 29)
----	--

Proposal No 1: Curtailment of 1,22,530 houses in 1940 BLC projects under PMAY (U) approved in various CSMCs for the State of Tamil Nadu.

A. Brief Information:

Tamil Nadu Slum Clearance Board (TNSCB) vide its letter dated 22.12.2020 & 24.12.2020 has submitted a proposal for curtailment of 1,22,530 houses in 1940 BLC projects.

2. TNSCB has submitted that it has conducted field verification of BLC beneficiaries during implementation stage and found that 1,22,530 beneficiaries are ineligible due to various reasons such as, non-availability of valid land ownership document, land dispute, residing in objectionable Government lands (water bodies etc), attachment of duplicate beneficiaries in DPRs, unwillingness of beneficiaries etc.

3. TNSCB has requested for curtailment of 1,22,530 houses as detailed under:

CSMC wise details of projects wherein curtailment has been proposed							
Sr. No.	CSMC no.	CSMC Date	No. of approved BLC projects	No. of houses approved	No. of BLC projects proposed for curtailment	No of houses to be curtailed	Revised no. of houses
1	4th	21/12/2015	12	6136	06	0122	6014
2	5th	25/01/2016	166	12550	95	1263	11287
3	9th	26/05/2016	7	2647	03	24	2623
4	10th	22/07/2016	13	4775	02	32	4743
5	13th	30/09/2016	24	6028	07	314	5714
6	15th	22/11/2016	426	72,771	336	22183	50588
7	18th	18/01/2017	313	47,044	304	24107	22937



8	21st	24/04/2017	450	18,024	158`	3488	14536
9	22nd	29/05/2017	123	31,865	82	9751	22114
10	24th	24/07/2017	35	7299	22	1020	6279
11	27th	30/10/2017	49	22,711	23	3195	19516
12	30th	02/07/2018	58	14,901	34	2289	12612
13	33rd	27/04/2018	130	21,683	93	4138	17545
14	35th	25/06/2018	73	15,618	60	4100	11518
15	38th	26/09/2018	45	8140	35	2560	5580
16	40th	28/11/2018	47	11729	44	4672	7057
17	42nd	30/01/2019	197	32238	156	9200	23038
18	43rd	25/02/2019	34	4744	25	928	3816
19	44 th	28/06/2019	67	10025	51	2036	7989
20	46th	29/08/2019	245	49011	187	14056	34955
21	47 th	25/09/2019	147	24168	107	9908	14260
22	50 th	27/12/2019	260	22554	110	3144	19410
		Total	2921	4,46,661	1940	1,22,530	3,24,131

4. The State Level Sanctioning and Monitoring Committee (SLSMC) in its meeting dated 12.11.2020 & 08.01.2021 has approved the above proposal for curtailment of 1,22,530 houses in 1940 BLC projects.

B: CSMC Observation:

The Committee advised that State Government should thoroughly authenticate beneficiary details, their willingness in participation in the scheme at the time of preparation of DPR and before submitting it to CSMC so as to avoid curtailment of houses/curtailment of projects at a later stage. It seems that verification of data was not done before preparing of DPRs for these projects. The Committee emphasised that written consent/refusal of earlier identified beneficiaries not willing to take PMAY(U) houses should invariably be taken to avoid litigation and resentment at a later stage. It was also advised that no eligible and willing beneficiary should be deprived of benefit of PMAY (U) in the curtailment proposals submitted by the State Government for consideration of CSMC. The present proposal for curtailment would, however, be considered to the extent of new sanctions in this meeting.



C: CSMC Decision:

After detailed discussion, the Committee **approved curtailment of 24,063 houses** under BLC (N) vertical and advised State Government to furnish the details of the projects wherein these 24,063 houses would be curtailed and accordingly revised DPRs along with annexure 7Cs may be submitted. (Project-wise details of the 24,063 curtailed houses have been subsequently received and are placed at **Annexure XXII-A**).

Proposal No. 2: Curtailment of 1557 houses in 12 AHP projects under PMAY (U) approved in 30th, 35th, 38th, 42nd, 43rd and 44th CSMC in State of Tamil Nadu.

A. Brief Information:

Tamil Nadu Slum Clearance Board (TNSCB) vide its letter dated 22.12.2020 & 24.12.2020 has submitted proposals for curtailment of 1557 houses in 12 AHP projects. SLSMC in its meeting held on 08.01.2021 approved the same and recommended for curtailment in the 12 AHP projects approved in 30th, 35th, 38, 42nd, 43rd and 44th CSMC meetings. The TNSCB has stated that the curtailment in these 12 AHP projects has been proposed on account of beneficiaries' unwillingness, land issues etc.

2. CSMC wise details of projects wherein curtailment has been proposed are as under:

Sr No.	CSMC No	CSMC Date	No of approved Projects	No of approved Houses	No of projects	No of Houses for curtailment
1	30	07/02/2018	31	13,364	1	144
2	35	25/06/2018	18	4765	3	67
3	38	26/09/2018	31	12,311	2	326
4	42	30/01/2019	58	23,867	3	280
5	43	25/02/2019	10	7,372	1	60
6	44	28/06/2019	15	7,652	2	680
		Total	163	69,331	12	1557

B. CSMC observations:

The Committee did not find any valid reasons for curtailment of the houses in these AHP projects. It was advised that curtailment of projects/houses would be considered against new proposals only.

C. CSMC Decision:

In view of the above observation of CSMC, the proposal was **deferred**.

Proposal No. 3 Cancellation of 02 BLC projects involving 200 houses approved in 47th CSMC meeting.

Tamil Nadu Slum Clearance Board (TNSCB) vide e-mail dated 11.01.2021 has submitted proposal for cancellation of 02 BLC projects involving 200 houses approved in 47th CSMC. Minutes of the 52nd CSMC/20.1.2021



TNSCB has submitted that the same projects had already been approved in 46th CSMC meeting. Accordingly, State Level Sanctioning and Monitoring Committee in its meeting held in 08.01.2021 approved cancellation 02 BLC projects sanctioned in 47th CSMC meeting and recommended for placing it before CSMC for approval. The details of these two BLC projects are at **Annexure XXII-B**.

B. CSMC Decision:

The CSMC has taken note of this and approved the proposal.

Proposal No. 4: Curtailment in 16 AHP projects approved in 35th, 38th, 42nd, 43rd, 44th and 51st CSMC meetings

TNSCB, the SLNA in Tamil Nadu, vide e-mail dated 11.01.2021 has submitted proposal for curtailment of 16 AHP projects approved in 35th, 38th, 42nd, 43rd, 44th and 51st CSMC meetings due to unwillingness of beneficiaries, public objection (in one project) and land issues. SLSMC in its meeting held on 08.01.2021 has recommended curtailment in these 16 AHP projects, details of which are given as under: -

SI No.	CSMC No./ CSMC Date	No. of projects approved	No. of houses approved	No. of projects/ No. of houses to be dropped	Revised No. of projects / houses
1.	35th / 25.06.18	18	4765	01/288	17/4477
2.	38th / 26.09.18	31	12,311	02/984	29/11,327
3.	42nd / 30.01.19	58	23,867	02/192	56/23,675
4.	43rd / 25.02.19	10	7372	01/700	09/6672
5.	44th / 28.06.19	15	7652	01/520	14/7132
6.	51st/ 07.08.20	67	29,796	09/5686	58/24,110
	Total	199	85,763	16/8370	183/77,393

B. CSMC Decision:

The proposal was **deferred** as the reasons given for curtailment in the 16 AHP projects were not found justified.

29	Consideration for Central Assistance for 20 BLC (New Construction) and 1 BLC (Enhancement) projects submitted by the State of Uttar Pradesh (Agenda 12)
----	--

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 20 BLC (New Construction) and 1 BLC (Enhancement) projects submitted by the State of Uttar Pradesh. The salient details of the proposal are as under:



(Rs. in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSCM
BLC (N)	20 (20))	11,284	11,284	16,926.00	11,284.00	Nil	10,060.21	14.12.2020/ 15.12.2020
BLC (E)	01 (01)	284	284	426.00	284.50	Nil	9.57	

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	1,33,668	44,011	736	33	2	30	14
BLC	15,28,741	10,42,104	5,49,865	68	53	56	83
CLSS	95,326	95,326	95,326	100	100	-	-

i.	Geo-tagging of BLC houses under approved projects and beneficiary attachment in PMAY (U) MIS are 56% and 83% respectively, which is satisfactory. The State should ensure completion of Geo-tagging and beneficiary attachment in all approved projects at the earliest.
ii.	The State has an unspent balance of Rs. 3,791.92 crore under PMAY (U). UCs for 96.40 crore is also pending. State to ensure release of the unspent funds to beneficiaries' / IAs and submit the UCs to the Ministry at the earliest.
iii.	The State must release the matching State Share to the respective Implementing Agencies (IAs) in the State and should also ensure release of Central Assistance to the IAs at the earliest.
iv.	Positioning of Project Management Consultant (PMC) is crucial for smooth implementation of the PMAY (U) and hence, it is advised that removal of budgetary support to PMC should be revoked by the State Govt. at the earliest.

C. CSMC Decision:

In view of the above, CSMC **approved** Central Assistance for the proposed 20 BLC (New Construction) and 1 BLC (Enhancement) projects and recommended for release of first instalment of the Central Assistance for the State of Uttar Pradesh as under:

(Rs. in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1 st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1 st instalment of Central Assistance
BLC (N)	20	11,284	16,926.00	6,770.40	Aadhaar seeded beneficiary entries in MIS of PMAY (U).
BLC (E)	01	284	426.00	170.40	

Project-wise details are given at **Annexure XXIII- A&B.**

Minutes of the 52nd CSMC/20.1.2021

30	Proposal for Surrendering/Curtailment of 78,082 houses in 818 BLC (N) projects and 17,348 houses in 142 BLC (E) projects submitted by the State of Uttar Pradesh (Agenda 22)
----	---

A. Basic Information:

State Government of Uttar Pradesh has proposed for curtailment of 78,082 houses in 818 BLC (N) projects and 17,348 houses in 142 BLC (E) projects due to non-availability of valid land ownership documents; eligibility for other verticals, land dispute, beneficiaries' migration etc.

B. CSMC Observations:

The State is required to examine the list to avoid any future dispute and resentment of the beneficiaries in case of curtailment of these houses. The Committee advised that State should ensure that no eligible beneficiary is deprived of benefit of PMAY (U) in the curtailment/cancellation proposals submitted by the State Government. The Committee also made following observations:

- a. State to ensure that all the DPRs where the curtailment is proposed are revised accordingly and uploaded in website of SLNA/Department.
- b. Central Assistance released for these beneficiaries' in different projects will be adjusted in subsequent release in the State.
- c. State Govt to ensure uploading of revised signed annexures (7C) and remove the curtailed beneficiaries from PMAY(U)-MIS. State may ensure that no eligible and willing beneficiary is curtailed.

C. CSMC Decision:

After detailed deliberations, the Committee **approved** the following:

- a. **Curtailment of only 11,568 BLC houses** out of proposed 95,430 houses. The State Government has to submit the details of 11,568 houses curtailed so that MIS data is updated accordingly.
- b. For the purpose of release of the third instalment to the State, completion of 90% of approved houses shall be calculated after subtracting 11,568 BLC houses approved for curtailment from the total number of approved houses.

31	Consideration for Central Assistance for 33 BLC (New) projects submitted by the State of West Bengal (Agenda 24)
----	---

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 33 BLC (New) projects submitted by State of West Bengal. The salient details of the proposal are as under:



Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)	State and ULB share (Rs. in lakh)	Beneficiary contribution (Rs. in lakh)	Date of Appraisal by SLAC / approval of SLSMC
BLC(New)	33(33)	36,675	55,012.50	70,569.55	6,748.20 (towards intra development)	9381.95	30.12.2020/ 11.1.2021

B. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	BLC houses Geo-tagged / AHP and ISSR projects %	Beneficiary Attachment %
AHP	2394	0	0	0	0	0	0
BLC	4,29,973	2,89,820	1,57,515	67	54	65	81
CLSS	46,864	46,864	46,864	100	100	-	-

i.	Geo-tagging of BLC houses in approved projects and beneficiary attachment in PMAY (U) MIS are 65% and 81% respectively, which is quite good. The State should ensure completion of Geo-tagging and beneficiary attachment in all approved projects at the earliest.
ii.	The State has an unspent balance of Rs. 532.52 crore under PMAY (U). The State should ensure submission of the pending UCs at the earliest.
iv	Use of PMAY (U) Logo on houses being constructed under PMAY (U) scheme has to be ensured by the State.

C. CSMC Decision:

In view of the above, the CSMC **approved** Central Assistance for the proposed 33 BLC(New) projects comprising 36,675 houses and recommended for release of first instalment of the Central Assistance to the State of West Bengal as under:

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1 st instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1 st instalment
BLC(New)	33	36,675	55,012.50	22,005.00	Aadhaar seeded beneficiary entries in MIS of PMAY (U).

Project-wise details are given at **Annexure XXIV**.

32	Proposals regarding Curtailment/Gender & Caste Modification in the projects sanctioned under PMAY (U) for the State of West Bengal (Agenda 23)
----	---

Proposal 1: Curtailment of 20,953 houses in 118 BLC projects (New construction) earlier approved by CSMC in its 4th, 6th, 14th and 18th meetings under PMAY (U) for the State of West Bengal.

Minutes of the 52nd CSMC/20.1.2021

A. Brief Information:

State Government of West Bengal has requested for curtailment of 20,953 houses in 118 BLC projects (New construction) approved earlier in 4th, 6th, 14th and 18th CSMC meetings. The State has informed that as there was an issue of non-availability of encumbrance free land and unwillingness of beneficiaries to construct the houses, therefore, 20,953 houses have been recommended for curtailment in the corresponding projects. Details of the projects wherein curtailment of houses have been proposed are as under:

S.No	CSMC No	CSMC Date	No. of projects approved	No. of Houses approved	No of Projects wherein curtailment proposed	No of houses to be curtailed	Revised no. of houses
1	4 th	21/12/2015	70	47050	57	3522	43528
2	6 th	18/02/2016	37	27541	33	4717	22824
3	14 th	27/10/2016	28	47379	17	11310	36069
4	18 th	18/01/2017	14	21285	11	1404	19881
	TOTAL		149	1,43,255	118	20,953	1,22,302

The curtailment proposal has been approved by SLAC in its 13th meeting held on 30.12.2020 and SLSMC meeting held on 11.01.2021 and recommended for placing it before CSMC for consideration.

B. CSMC Observation:

The Central Assistance, if any, released earlier for houses proposed for curtailment in any of the above 20,953 houses in the 118 BLC projects will be recovered from the State Govt. of West Bengal or adjusted against future releases. The State is required to submit annexure 7Cs in respect of the curtailed projects.

C: CSMC Decision:

The proposal of the State Government of West Bengal for **curtailment of 20,953 houses** in the 118 BLC projects (New construction) earlier approved in 4th, 6th, 14th and 18th CSMC meetings was **approved**. The details of these projects are at **Annexure XXV-A**.

Proposal No. 2. Gender & Caste Modification of Beneficiaries in 130 BLC projects approved in various CSMC meetings during FY 2015-16 & FY 2016-17.



A. Brief Information:

CSMC in its various meetings approved BLC projects for the State of West Bengal. For release of Central Assistance in these BLC projects, the State has to attach project-wise and category wise beneficiaries as per approval of CSMC with valid Aadhaar in the PMAY (U) – MIS. Now, the State Level Nodal Agency, West Bengal has submitted that it has verified the Caste and Gender-wise entries as per Annexure 7Cs and beneficiaries attached in the MIS and found difference between the approved annexures and beneficiaries attached in the MIS in 130 BLC projects. Accordingly, the State Level Sanctioning and Monitoring Committee in its meeting held in 11.01.2021 has approved the SUDA's request for modification of Caste & Gender in the 130 BLC projects sanctioned in various CSMC meetings and recommended for placing it before CSMC for approval.

B. CSMC observations:

State is required to submit revised Annexure 7Cs in respect of these BLC projects.

C. CSMC Decision:

The Committee **approved** request of the State Government of West Bengal for Gender & Caste Modification of beneficiaries in the 130 BLC projects approved in various CSMC meetings during FY 2015-16 & FY 2016-17. The details are at **Annexure XXV-B**.

33	Proposal for submission of 719 HFAPoAs for the States of Andhra Pradesh, Karnataka, Madhya Pradesh, Rajasthan, Telangana, Uttar Pradesh, Assam and Uttarakhand under PMAY (U) (Agenda 30)
----	--

A. Brief Information:

As per para 8.3 of the PMAY (U) Mission guidelines, on the basis of demand survey and other available data, cities have to prepare Housing for All Plan of Action (HFAPoA). HFAPoA should comprise the details on demand for housing by eligible beneficiaries in the city, the interventions selected for construction of the houses out of the four verticals of PMAY (U) etc. The information regarding beneficiaries should be collected by the States in suitable formats but must contain the information as in Annexure 4 of the Scheme Guidelines. In HFAPoA, the vertical-wise demand with phasing plan is to be submitted as per formats placed at Annexure 5 & 6 of the Guidelines.

As per para 8.8 of the guidelines, the HFAPoAs and Annual Implementation Plan (AIPs) should be submitted to the Ministry post approval of State Level Sanctioning and Monitoring Committee (SLSMC) for assessment of the overall plan and required Central Financial Assistance. In view of availability of finance and upon assessment of plan, CSMC may issue directions for change in HFAPoAs and AIPs.

As per the PMAY (U) guidelines, the agenda for considering HFAPoAs of 719 cities from 8 States as approved by SLSMC is placed before CSMC for record and information as per the following details:

Minutes of the 52nd CSMC/20.1.2021



S. No.	Name of State/UT	No. of HFAPoAs
1	Andhra Pradesh	7
2	Karnataka	270
3	MP	102
4	Rajasthan	106
5	Telangana	1
6	Uttar Pradesh	170
7	Assam	54
8	Uttarakhand	9
	Total	719

The State-wise details of HFAPoAs are as under:

1. Andhra Pradesh:

As per PMAY-U guidelines, the State Government of Andhra Pradesh has conducted ULB wise demand survey in 111 approved ULBs and subsequently submitted HFAPoAs. A total of 110 HFAPoAs were placed before CSMC in 51st CSMC for information and record. Further, State has submitted HFAPoAs of 7 ULBs to the Ministry with SLSMC approval. It was proposed to place the HFAPoAs for 7 Towns/ ULBs in the 52nd CSMC for information and record.

The appraisal of HFAPoAs has been carried out as per the approved Appraisal Format of the Mission. The assessment of the HFAPoAs has recorded a total demand in 7 towns to be **2,30,197** across 4 verticals of the Mission with a total projected *Central Assistance of Rs.3486.39 crore*. The *State share is Rs. 3006.43 crore* as Government of Andhra Pradesh contributes Rs.1.5 lakh for AHP and Rs.1.0lakh for BLC components as unit cost.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
0	2,654	1,46,200	81,343	2,30,197
0	1.15%	63.52%	35.34%	100%

The details of Town-wise assessment of demand and Central financial assistance are placed at **Annexure-XXVI-A**. The city-wise phasing plan has also been recorded for reference separately as **Annexure- XXVI-AA**. As per the HFAPoA phasing plan the State has planned for saturation of all demand by 2020-21.

Slums:

In the HFAPoAs submitted for 7 towns of Andhra Pradesh to the Ministry, the data pertaining to slums is incorporated. As per demand survey there are 970 tenable slums with 92,767 households.

Minutes of the 52nd CSMC/20.1.2021



In these tenable slums, eligible slum households under PMAY (U) is 60,108. Accordingly, **60,108** houses have been proposed under four verticals such under AHP-12, 191 (20.6%), BLC- 47,237 (70.27%), CLSS-480 and no slum household is proposed under ISSR.

2. Karnataka

As per PMAY (U) guidelines, the State Government of Karnataka has conducted ULB wise demand survey in 271 approved ULBs and subsequently submitted HFAPoAs for **270** ULBs to the Ministry with the SLSMC approval. It was proposed to place the HFAPoAs for 270 Towns/ ULBs in the 52nd CSMC for information and record.

The appraisal of HFAPoAs has been carried out and the assessment has recorded a total demand in **270** towns to be **10,14,480** across 4 verticals of the Mission with a total projected *Central Assistance of Rs. 15,327.35 crore*. The *State share is Rs. 11,878.88 crore* as Government of Karnataka contributes Rs.1.2 lakh for ISSR, AHP, BLC components as unit cost.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
35,464	24,572	6,38,244	3,16,199	10,14,480
3.6%	2.4%	63.0%	31.0%	100%

As per the HFAPoA phasing plan the State has planned for saturation of demand by 2021-22. The details of town-wise assessment of demand and Central financial assistance are placed at **Annexure XXVI-B**. The city-wise phasing plan has also been recorded for reference separately as **Annexure XXVI-BB**.

Slums:

In the HFAPoAs submitted to the Ministry for 270 towns of Karnataka, the data pertaining to slums is incorporated. As per demand survey, there are **2039** slums in 270 towns with 4,67,280 households. In these, there are 1982 tenable slums with 4, 57,493 households and 57 untenable slums with 9787 households. Out of this, there are **2, 78,810** houses proposed as eligible households under PMAY (U). Accordingly, **2,89,042** houses have been proposed under four verticals such under ISSR-**35,464** (12.6%), **AHP- 2,46,942 (88.56%)**, BLC-6359 (2.2%) and under CLSS- 277 only.

3. Madhya Pradesh

As per PMAY (U) guidelines, the State Government of Madhya Pradesh has conducted ULB wise demand survey in 379 approved ULBs and subsequently submitted HFAPoAs for 378 ULBs to the Ministry with the SLSMC approval. A total of 277 HFAPoAs have been considered in earlier CSMCs. It was proposed for additional 102 HFAPoAs in the 52nd CSMC for information and record.



The appraisal of HFAPoAs of 102 towns has recorded a total demand of 1,17,710 across 4 verticals of the Mission with a total projected **Central Assistance of Rs. 1,779.59 crore**. The **State share is Rs. 1,167.77 crore** as Government of Madhya Pradesh contributes Rs. 1.0 lakh for BLC component as unit cost, Rs.1.5 Lakh as unit cost for AHP.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
0	1,192	518	1,16,000	1,17,710
0	1.01%	0.44 %	98.54%	100%

As per the HFAPoA phasing plan, the State has planned to saturate entire demand by 2020-21.

The details of town-wise assessment of demand and Central financial assistance are placed at **Annexure XXVI-C**. The city-wise phasing plan has also been recorded for reference separately as **Annexure- XXVI-CC**.

4. Rajasthan

As per PMAY (U) guidelines, the State Government of Rajasthan has conducted ULB wise demand survey in 189 towns approved ULBs and submitted HFAPoAs for all towns. In the 51st CSMC 18 HFAPoAs were placed before CSMC for information and record. Remaining was sent back to the State for revision. Now State have submitted HFAPoAs of **106** ULBs to the Ministry with the SLSMC approval. It was placed for HFAPoAs of 106 Towns/ULBs in the 52nd CSMC for information and record.

The appraisal of HFAPoAs has been carried out and recorded a total demand in **106** towns to be **1,50,523** across 4 verticals of the Mission with a total projected **Central Assistance of Rs. 2,493.17 crore**. There is no State share as Government of Rajasthan does not contribute financially in any vertical of the Scheme.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
1668	21,006	84,412	43,437	1,50,523
1.1%	13.9%	56.07%	28.8%	100%

[Signature]

As per the HFAPoA phasing plan the State has planned for 44,107 houses between 2018-19 (29.3%), 24,108 houses for 2019-20 (16.1%), 40,200 houses for 2000-21(26.7%) and 26,428 houses for 2021-22 (17.6 %).

The details of town wise assessment of demand and Central financial assistance are placed at **Annexure- XXVI-D**. The town wise phasing plan has also been recorded for reference separately as **Annexure- XXVI-DD**.

5. Telangana

As per PMAY (U) guidelines, the State Government of Telangana has conducted ULB wise demand survey in 68 approved ULBs and subsequently submitted all HFAPoAs where 67 were recorded by earlier CSMC. The State has further submitted HFAPoA for 1 ULB- Greater Hyderabad Municipal Corporation (GHMC) to the Ministry with the SLSMC approval. It was proposed to place the HFAPoA of 1 city of Telangana State in the 52nd CSMC for information and record.

The appraisal of HFAPoAs has been carried out and has recorded a total demand in 1 city to be 4, 57,770 across 4 verticals of the Mission with a total projected Central Assistance of **Rs.73,18.32 crore**. The State share is **Rs.12,125.44 crore** as Government of Telangana contributes Rs.5.3 lakh for AHP only as unit cost.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
0	38,612	2, 28,781	1, 90, 377	4, 57,770
0.00%	8.40%	49.97%	41.59%	100%

As per the HFAPoA phasing plan, GHMC has got sanctioned 1, 24,426 houses (27.18% only) till December-2020 against the total demand of 4,57,770 houses. The balance housing demand 3, 33,344 (72.81%) shall be planned by GHMC during 2020-21 and 2021-22.

The details of demand and Central financial assistance are placed at **Annexure- XXVI-E**. The city phasing plan has also been recorded for reference separately as **Annexure- XXVI-EE**.

Slums:

In the HFAPoAs submitted for 66 towns of Telangana State to the Ministry, the data pertaining to slums is incorporated. As per RAY survey, there are 1476 slums with 4, 50,368 households. In these, 45,006 are captured as eligible households under PMAY (U). Accordingly, houses have been proposed under two verticals such under **AHP- 34,250 and BLC-10,757**.

6. Uttar Pradesh

Adhering to the PMAY (U) guidelines, the State Government of UP has conducted demand survey as per Annexure 4 and subsequently submitted a total of **608** HFAPoA out of 635 towns in phases
Minutes of the 52nd CSMC/20.1.2021



to the Ministry, after approval of SLSMC. A total of 439 HFAPoAs has already been placed before CSMC for information and record. The State Government has submitted additional 169 HFAPoAs. This agenda was placed for **169 towns** before 52nd CSMC.

The assessment of the 169 HFAPoAs has recorded a total demand in towns to be 2,85,812 across 4 verticals of the Mission, with a total projected **Central Assistance of Rs. 5,736.815 crore**. The **State share is Rs. 1,544.21 crore** as Government of UP contributes Rs. 1.0 lakh for AHP and Rs. 1 lakh for BLC (N) and Rs. 0.50 lakh for BLC (E) components of the Mission. The highest demand is received under CLSS followed by BLC component of the Mission.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total
4,459	1,26,519	53,924	86,156	14,754	2,85,812
1.57%	44.55%	18.97%	29.72%	5.19%	100%

The State of UP has phased out housing demand of these 169 towns so as to saturate the entire demand within 2019-20. Though Census of India reports few slums but, in many cases, the ULB have certified that all slum listed has been improved and presently there is no slum in the town. Wherever slums are listed, it is shown as not financially feasible, therefore, either covered under BLC or AHP. Only Aligarh has been shown as financially viable with 4459 houses.

The details of city-wise assessment of demand and Central Financial Assistance are placed at **Annexure- XXVI-F**. The city-wise phasing plan has also been recorded and placed at **Annexure- XXVI-FF**.

7. Assam

As per PMAY (U) guidelines, the State Government of Assam has conducted ULB wise demand survey in 98 approved ULBs and subsequently submitted HFAPoAs for 54 cities. This agenda is proposed to place the HFAPoAs for 54 Towns/ULBs in the 52nd CSMC for information and record.

The appraisal of HFAPoAs has been carried out and has recorded a total demand in **54 towns** to be **80,583** across 4 verticals of the Mission with a total projected **Central assistance of Rs.1,249.05 crore**. The **State share is Rs. 381.30 crore** as Government of Assam contributes Rs.0.5 lakh for AHP and BLC components as unit cost.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC	Total
1,966	4,322	15,742	58,553	80,583

2.43%	5.36%	19.53%	72.66%	100%
-------	-------	--------	--------	------

The details of Town-wise assessment of demand and Central financial assistance are placed at **Annexure XXVI-G**. The city-wise phasing plan has also been recorded for reference separately as **Annexure XXVI-GG**.

8. Uttarakhand

Adhering to PMAY(U) guidelines, the State Government of Uttarakhand has conducted demand survey as per Annexure 4 and subsequently submitted a total of 56 HFAPoAs out of 91 towns to the Ministry, after approval of SLSMC. The same was placed before 51st CSMC for information and record. Now the State has submitted additional 13 HFAPoAs where 9 of them has been placed before 52nd CSMC and 4 are returned to State for revision.

The assessment of the 8 HFAPoAs has recorded a total demand in towns to be 3835 across 3 verticals of the Mission and there is no demand under ISSR. The projected total **Central Assistance is Rs. 60.57 crore and State share is Rs. 27.32 crore** as Government of Uttarakhand contributes Rs. 1.0 lakhs for AHP and Rs. 0.5 lakh for BLC (N) components of the Mission. The highest demand is received under AHP followed by BLC component of the Mission.

It has been observed that out of total demand majority of the potential beneficiaries have pucca house as mentioned in the HFAPoAs. The State has clarified that such situation is due to multiple eligible families are residing in one house. Therefore, they have been identified as separate beneficiaries despite their living in pucca houses. Moreover, renters living in pucca house are also considered as new eligible beneficiaries.

The break-up of total demand is as under:

ISSR	CLSS	AHP	BLC (N)	Total
0	261	1,891	1,683	3,835
0	6.8%	49.3%	43.8%	100%

The State of Uttarakhand has phased out majority of the housing demand between 2019-20 and 2020-21. The size of the towns presented today are generally small therefore, ISSR projects are not economically feasible.

The details of city-wise assessment of demand and Central Financial Assistance are placed at **Annexure XXVI-H**. The city-wise phasing plan has also been recorded and placed at **Annexure XXVI-HH**.



Table Agenda

34	Ratification of Category and Gender modification in PMAY (U) MIS submitted by State of Rajasthan (Agenda-29)
----	---

A. Brief Information:

The Committee was informed that the State Government of Rajasthan has requested for ratification of Category/Gender modification in PMAY (U) MIS during Data Compliance drive. In this connection, it is stated that if State proposes any change in CSMC approved project, it requires the approval of SLSMC followed by ratification of CSMC. The SLSMC in its meeting held on 08.1.2021 has approved the "Category and Gender modification" in PMAY (U) MIS for Urban Locals Body **Sangod** approved in 36th CSMC meeting held on 24.07.2018.

B. CSMC Decision:

CSMC, after deliberations, **approved** the proposal of State Government of Rajasthan for ratification of Category and Gender details in ULB Sangod project earlier approved in 36th CSMC meeting held on 24.7.2018. Details in this regard are at **Annexure XXVII**.

35	GENERAL OBSERVATIONS
----	-----------------------------

- i. States/UTs should ensure that the **PMAY (U) logo** is displayed in front of all housing units constructed under the scheme. However, State/UTs should not display any such information which are in violation of Model Code of Conduct (MCC) as per instruction issued by the Election Commission of India/State Election Commissions from time to time.
- ii. State Governments may prepare short films, printed literature/documents on projects undertaken under PMAY (U) to showcase how lives of beneficiaries have transformed. It should be widely circulated both in print and electronic media and also in various social media platforms for generating awareness. The State Government should also share with the Ministry high resolution photographs and video testimonials of beneficiaries whose houses have been completed.
- iii. The State/UT Governments should consider ISSR component of PMAY (U) for rehabilitation of slums by using land as a resource which is available with the States/UTs/ULBs.
- iv. The Central funds in general and EBR funds in particular, released under PMAY(U) Mission should be passed on to the ULBs/Implementing Agencies within the time frame stipulated in the respective sanction orders and registration of all ULBs on PFMS may be ensured by all State/UT Governments. This is a very important matter hence appropriate arrangements and safeguards must be built in. The EBR fund is an interest-bearing fund and it is important that the funds so released to the State do not remain parked with SLNA/State Government, but is utilized on fast pace for the purpose it has been released. Any interest earned on the parked fund will be adjusted/ recovered against subsequent instalments in the sanctioned projects under PMAY (U).

h

- v. With regard to the vacant houses, if any, under JnNURM, the State Governments/UTs should look for realistic and pragmatic options for converting them in ARHCs.
- vi. A robust MIS System being critical for PMAY (U) Mission. States need to constantly monitor the linking of beneficiaries to sanctioned projects in PMAY (U)-MIS. All States/UTs should ensure that the Aadhaar details of beneficiaries with regards to their number and name is accurate while updating in MIS.
- vii. Under PFMS/DBT process, the funds would have to be transferred at every stage only through electronic mode for Beneficiary Led individual house Construction (BLC) under PMAY (U). The bank account details of the beneficiaries should necessarily be mapped so that the funds can flow to the beneficiaries' bank account directly. There should also be 100% Aadhaar linkages of beneficiaries in all AHP, BLC, ISSR and CLSS cases.
- viii. It has come to notice that data on progress of construction of houses reported in PMAY(U)-MIS and those discussed in the CSMC meetings varies many a time. States/UTs must upload online Monthly Progress Reports (MPRs) of all sanctioned projects in PMAY(U)-MIS latest by 10th of every month so that the data are reconciled before every CSMC meeting.
- ix. The State/UT Governments may make provision of cistern in toilet, two platforms in kitchen, cemented almirah/slab, storage space in living room, loft, etc. which are basic requirement for a family. Similarly, plantation drive may be organised on completion of construction work especially in AHP and ISSR projects to increase green cover at the locality. In BLC projects, houses should be constructed little away from the existing road, wherever possible, for better planning and ease of traffic movement. It was reiterated that since PMAY (U) addresses the aspiration of human being for a better and dignified life, all out efforts should be made to provide maximum facilities.
- x. The State/UT Governments may consider G+7 units under AHP and ISSR projects with lift facility as land is a scarce resource. The maintenance cost of the lift can be managed by the Resident Welfare Society, once houses are occupied.
- xi. States/UTs should implement innovative, cost effective and high-quality construction technologies for constructing the housing units under PMAY (U) and document the same. The tender documents should preferably be technology neutral and a clause of quality assurance for the potential bidders should be included.
- xii. Further, the first instalment of Central Assistance in respect of ISSR and AHP projects shall be released on confirmation from the State/UT Government(s) about selection of Developer, issuance of work order and registration of project in RERA. The 2nd instalment of Central Assistance shall however be released only for the Aadhaar seeded beneficiaries entered in PMAY (U)-MIS and Geo-tagging of project by the State/UT Governments in respect of the project(s).
- xiii. The third and final instalment of Central Assistance in respect of BLC houses will be considered for release if 90% of sanctioned houses in respective project(s) are completed and completion certificates are submitted. Central Assistance for remaining houses will be released on confirmation by the State that they are completed in all respects. In this regard, the **modified scheme guidelines (para 14.8)** issued in **January, 2021** may be referred to.
- xiv. State Level Appraisal Committee is expected to thoroughly appraise the DPRs before submitting the same to State Level Sanctioning & Monitoring Committee for approval. Combining SLAC and SLSMC meeting is not permissible as the mandate of the two bodies is distinct.
- xv. Allotment of houses in AHP and ISSR vertical of PMAY (U) should be Aadhaar enabled, provision for which has already been made in PMAY (U)-MIS.

- xvi. State/UT Governments are advised to ensure that:
 - a. Adequate infrastructure is provided including individual water, sanitation and electricity connections.
 - b. There should be no duplication/change in the identified beneficiaries
 - c. Demarcation of land and mutation is carried out before implementation
 - d. The design and construction of houses is disaster resilient and the specifications conform to IS/ NBC norms.
- xvii. It has come to notice that some individual/organizations are collecting registration money etc. from potential beneficiaries seeking dwelling units in PMAY (U) fraudulently. The Ministry of Housing and Urban Affairs has not authorized any individual/organization/agency to collect application/registration fee for applying for houses in PMAY (U). Thus, no individual/agency/organization can collect any money/application fee from the beneficiary for enrolment under PMAY (U). All State/UT Governments may also issue disclaimer to this effect in their relevant websites/advertisements etc. to stop this kind of fraudulent activity.
- xviii. The Ministry has launched a PMAY (U) Mobile App to enable beneficiaries to upload their photos with their house and a video clip where beneficiaries share experience of owning a house under PMAY (U) as testimonials. The App can be downloaded from Google Play Store. The State/UTs may inform their beneficiaries to upload the same using this Mobile App.

The meeting ended with a vote of thanks to the Chair.



List of participants (through Video Conference) in the 52nd meeting of Central Sanctioning & Monitoring Committee CSMC) of PMAY (U) held under the chairmanship of Secretary (HUA) on 20.1.2021

1	Shri Durga Shanker Mishra, Secretary, M/o HUA.....in Chair
2	Shri Amrit Abhijat, JS & MD (HFA), M/o HUA, Nirman Bhawan, New Delhi.
3	Shri S.S. Dubey, Joint Secretary & FA, M/o HUA, Nirman Bhawan, New Delhi.
4	Ms. Bindu Sreedathan, DDG, (HFA-II), M/o HUA, Nirman Bhawan, New Delhi,
5	Shri R.K. Gautam, Director (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
6	Shri Rishi Kumar, Director (HFA-IV), M/o HUA, Nirman Bhawan, New Delhi
7	Shri R.S. Singh, Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi
8	Shri S.C. Jana, Director (HFA-III), M/o HUA, Nirman Bhawan, New Delhi
9	Shri Umraw Singh, Dy. Director General, NBO, Nirman Bhawan, New Delhi.
10	Ms. Anita Sirohiwal, Deputy Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
11	Shri Jagdish Prasad, US (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
12	Shri Vinod Gupta, US (HFA-III), MoHUA, New Delhi
13	Dr. Shailesh Kr. Agrawal, ED, BMTPC, Lodhi Road, New Delhi
14	Shri Arvind Kumar, DC-MIS, BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
15	Shri Akash Mathur, D.O., BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
16	Shri Praveen Suri, S. Analyst, BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
17	Shri Lochan Sehra, IAS, Govt of Gujarat
18	Dr. V.R.P. Manohar, MD, RGHCL, Govt. of Karnataka
19	Shri R.K. Gautam, Director, UD, State Govt of Himachal Pradesh
20	Dr. Suresh Chandra Dalai, MD, H&UD Deptt. Govt. of Odisha
21	Shri Suvasish Das, IFS, MD, UDA, Govt. of Assam
22	Shri R. Raja Sekaran, Chief Engineer, TNSCB, State of Tamil Nadu
23	Shri Hitesh Pathak, SLTC, Govt of U.P.
24	Shri Ashok Choudhary Project Director, RUIDCO, Rajasthan
25	Shri Umesh Pratap Singh, Director, SUDA, Govt of Uttar Pradesh
26	Shri Atul Singh, PMU SUDA, Govt of Uttar Pradesh
27	Ms. Meenakshi Singh, UADD, Govt. of Madhya Pradesh
28	Shri Ajoy Sinha, Secretary, LG, Govt of Punjab.
29	Shri Soban Badonia, UADD, Govt of M.P.
30	Shri S.V.R. Srinivas, Principal Secretary, Housing, State Government of Maharashtra
31	Shri D.M. Muglikar, Ex. Engg. MHADA, Govt. of Maharashtra
32	Shri Abheet Ahlawat, Local Govt Deptt. Govt of Punjab
33	Shri Bibekananda Das, MoHUA, New Delhi
34	Shri J.K. Prasad, PMU- M/o HUA , Nirman Bhawan, New Delhi.
35	Ms Lavanya Gotety, CB-Coordinator, PMU- M/o HUA , Nirman Bhawan, New Delhi.
36	Dr. Sunil Pareek, Regional Coordinator, PMU- M/o HUA , Nirman Bhawan, New Delhi.

37	Shri R.M. Ravi, Regional Coordinator, PMU- M/o HUA , Nirman Bhawan,New Delhi.
38	Ms. Seema Singh, PMU, M/o HUA Delhi
39	Ms. Dipti Singh, PMU- M/o HUA , Nirman Bhawan,New Delhi.
40	Ms. Pooja Gupta, PMU- M/o HUA , Nirman Bhawan,New Delhi.
41	Shri Manish Kumar, PMU, M/o HUA Delhi

Annexure II-A: Salient Details of 1 ISSR Project submitted by the State of Gujarat

Rs. in lakh

Sr.No	Name of City	Imp. Agency	No of Dus	Project Cost	Central Assistance	State Share	Beneficiary Share	ULB Share	1st installment (40%) of Central Assistance
1	Ahmedabad	AMC	740	8353.57	740.00	740.00	0.00	6873.57	296.00
Total			740	8353.57	740.00	740.00	0.00	6873.57	296.00

Handwritten signature

Annexure II-B: Salient Details of 5 AHP Projects submitted by the State of Gujarat

Rs. in lakh

Sr. No.	Name of City	No of Houses	Total Project Cost	Central Assistance @ .5 L	State Share @ 1.5 L	UIb Share	Beneficiary Share @Rs 5.50 L	First Installment(40% of Central Assistance)
1	Surat- Pal	63	583.75	94.50	94.50	48.25	346.50	37.80
2	Surat-Vesu-Bharthana	540	4590.00	810.00	810.00	0.00	2970.00	324.00
3	Surat-Palonpore- Bhesan	588	4998.00	882.00	882.00	0.00	3234.00	352.80
4	Surat-Bhesan	792	6732.00	1188.00	1188.00	0.00	4356.00	475.20
5	Surat- Jahangirpura	808	6868.00	1212.00	1212.00	0.00	4444.00	484.80
	Total	2791	23771.75	4186.50	4186.50	48.25	15350.50	1674.60

Sumit

Annexure II-C: Salient details of 126 BLC (N) Projects submitted by the State of Gujarat

Rs. in lakh

Sr. No.	City	Gen	SC	ST	OBC	Total	Project Cost	GOG Share	Central Assistance	Beneficiary Share	1st Installment 40%
1	Ahmedabad Phase-80	5	0	0	139	144	554.62	296.71	216.00	41.91	86.40
2	Ahmedabad Phase-81	14	16	0	62	92	356.55	189.57	138.00	28.98	55.20
3	Ahmedabad -82	4	23	0	81	108	439.13	222.53	162.00	54.60	64.80
4	Ahmedabad Phase-83	2	12	0	169	183	724.53	377.07	274.50	72.96	109.80
5	Ahmedabad Phase-84	1	1	6	160	168	658.31	346.16	252.00	60.15	100.80
6	Ahmedabad Phase-85	9	14	1	77	101	402.01	208.11	151.50	42.40	60.60
7	Ahmedabad Phase-86	2	4	5	94	105	492.97	216.35	157.50	119.12	63.00
8	Ahmedabad Phase-87	0	8	4	81	93	440.75	191.63	139.50	109.62	55.80
9	Ahmedabad Phase-88	11	29	0	61	101	480.17	208.11	151.50	120.56	60.60
10	Ahmedabad Phase-89	38	11	0	158	207	810.13	426.52	310.50	73.11	124.20
11	Ahmedabad Phase-90	22	10	1	95	128	504.06	263.74	192.00	48.32	76.80
12	Ahmedabad Phase-91	0	9	0	104	113	444.68	232.84	169.50	42.34	67.80
13	Ahmedabad Phase-92	2	12	0	92	106	416.20	218.41	159.00	38.79	63.60
14	Ahmedabad Phase-93	14	25	0	111	150	583.81	309.08	225.00	49.73	90.00
15	Ahmedabad Phase-94	16	33	2	103	154	600.09	317.32	231.00	51.77	92.40
16	Ahmedabad Phase-95	24	61	0	59	144	560.73	296.71	216.00	48.02	86.40
17	Ahmedabad Phase-96	40	14	0	168	222	871.43	457.43	333.00	81.00	133.20
18	Amod Phase-4	47	16	12	30	105	434.70	216.35	157.50	60.85	63.00
19	Anand Phase-8	9	13	3	26	51	197.69	105.09	76.50	16.10	30.60
20	Anklav Phase-5	75	26	3	177	281	1104.38	579.00	421.50	103.88	168.60

20/10/21

21	Ankleshwar Phase-9	11	4	3	7	25	100.32	51.51	37.50	11.31	15.00
22	Bagasara Phase-3	38	6	1	71	116	500.12	239.02	174.00	87.10	69.60
23	Balasinor Phase-6	5	18	1	27	51	203.42	105.09	76.50	21.83	30.60
24	Bareja Phase-8	7	22	10	20	59	236.31	121.57	88.50	26.24	35.40
25	Barwala Phase-4	12	3	2	28	45	173.96	92.72	67.50	13.74	27.00
26	Bavla Phase-8	5	5	1	23	34	132.26	70.06	51.00	11.20	20.40
27	Bhabhar Phase-5	33	15	6	46	100	437.26	206.05	150.00	81.21	60.00
28	Bhanvad Phase-3	1	10	2	29	42	168.95	86.54	63.00	19.41	25.20
29	Bhuj Phase-4	4	2	0	38	44	180.24	90.66	66.00	23.58	26.40
30	Blimora Phase-8	1	2	20	9	32	127.37	65.94	48.00	13.43	19.20
31	Boriavi Phase-8	22	6	1	62	91	366.62	187.51	136.50	42.61	54.60
32	Botad Phase-10	1	14	5	162	182	706.01	375.01	273.00	58.00	109.20
33	Chalala Phase-3	37	30	9	71	147	605.64	302.89	220.50	82.25	88.20
34	Chhaya Phase-5	3	18	1	24	46	191.28	94.78	69.00	27.50	27.60
35	Chhotaudepur Phase-9	10	5	1	4	20	79.23	41.21	30.00	8.02	12.00
36	Chorvad Phase-4	0	16	8	43	67	280.64	138.05	100.50	42.09	40.20
37	Dehgam Phase-5	10	11	0	117	138	554.43	284.35	207.00	63.08	82.80
38	Devgadhbatiya Phase-7	1	6	29	142	178	684.73	366.77	267.00	50.96	106.80
39	Devgadhbatiya Phase-8	0	13	25	13	51	196.97	105.09	76.50	15.38	30.60
40	Dhandhuka Phase-6	6	4	2	50	62	250.97	127.75	93.00	30.22	37.20
41	Dharampur Phase-10	5	5	112	7	129	496.86	265.80	193.50	37.56	77.40
42	Dharampur Phase-11	9	8	46	9	72	277.95	148.36	108.00	21.59	43.20
43	Dholka Phase-7	5	8	0	39	52	216.46	107.15	78.00	31.31	31.20
44	Dhoraji Phase-4	13	20	1	41	75	340.53	154.54	112.50	73.49	45.00
45	Dhoraji Phase-5	0	32	3	4	39	177.07	80.36	58.50	38.21	23.40
46	Dhoraji Phase-6	7	24	6	44	81	333.46	166.90	121.50	45.06	48.60

(Handwritten signature)

47	Dhrol Phase-6	20	23	1	56	100	464.68	206.05	150.00	108.63	60.00
48	Gadhada Phase-6	2	1	0	48	51	194.33	105.09	76.50	12.74	30.60
49	Gandevi Phase-10	5	1	86	1	93	370.16	191.63	139.50	39.03	55.80
50	Gandevi Phase-9	1	2	57	35	95	378.12	195.75	142.50	39.87	57.00
51	Gandhinagar Phase-7	18	46	19	234	317	1231.12	653.18	475.50	102.44	190.20
52	Gandhinagar Phase-8	19	8	11	176	214	851.14	440.95	321.00	89.19	128.40
53	Godhara Phase-6	4	7	3	92	106	488.71	218.41	159.00	111.30	63.60
54	Harij Phase-5	16	26	3	255	300	1182.32	618.15	450.00	114.17	180.00
55	Himmatnagar Phase-3	8	6	1	35	50	199.17	103.03	75.00	21.14	30.00
56	Idar Phase-7	9	20	1	57	87	379.05	179.26	130.50	69.29	52.20
57	Jambusar Phase-5	23	2	0	23	48	198.72	98.90	72.00	27.82	28.80
58	Jamjodhpur Phase-6	62	13	21	36	132	603.99	271.99	198.00	134.00	79.20
59	Jamnagar Phase-2	11	8	5	155	179	813.34	368.83	268.50	176.01	107.40
60	Jamnagar Phase-9	51	16	1	71	139	644.61	286.41	208.50	149.70	83.40
61	Jasdan Phase-7	1	0	0	32	33	141.05	68.00	49.50	23.55	19.80
62	Jetpur Phase-8	8	14	0	40	62	271.19	127.75	93.00	50.44	37.20
63	Jhalod Phase-5	22	54	118	111	305	1161.48	628.45	457.50	75.53	183.00
64	Junagadh Phase-6	12	15	4	68	99	436.13	203.99	148.50	83.64	59.40
65	Kadi Phase-7	22	5	0	17	44	174.85	90.66	66.00	18.19	26.40
66	Kalavad Phase-7	48	27	2	190	267	1229.20	550.15	400.50	278.55	160.20
67	Kanjari Phase-7	13	18	0	17	48	196.39	98.90	72.00	25.49	28.80
68	Kapadvanj Phase-7	15	14	6	53	88	361.21	181.32	132.00	47.89	52.80
69	Karamsad Phase-5	7	1	0	42	50	190.75	103.03	75.00	12.72	30.00
70	Kathlal Phase-7	13	10	0	23	46	178.24	94.78	69.00	14.46	27.60
71	Keshod Phase-3	13	4	3	27	47	204.11	96.84	70.50	36.77	28.20
72	Khambhat Phase-3	12	2	1	101	116	472.44	239.02	174.00	59.42	69.60

(Handwritten signature)

73	Kutiya Phase-5	27	76	0	346	449	1844.18	925.16	673.50	245.52	269.40
74	Lathi Phase-4	1	2	0	28	31	142.92	63.88	46.50	32.54	18.60
75	Lunavada Phase-8	13	1	4	22	40	157.60	82.42	60.00	15.18	24.00
76	Maliya Phase-3	0	6	0	89	95	447.94	195.75	142.50	109.69	57.00
77	Manavadar Phase-5	12	10	2	20	44	205.25	90.66	66.00	48.59	26.40
78	Mandvi(K) Phase-4	13	3	1	44	61	255.41	125.69	91.50	38.22	36.60
79	Mangrol Phase-10	0	9	0	59	68	298.35	140.11	102.00	56.24	40.80
80	Mangrol Phase-9	0	0	0	49	49	215.83	100.96	73.50	41.37	29.40
81	Morbi Phase-5	36	33	9	106	184	757.93	379.13	276.00	102.80	110.40
82	Navsari Phase-14	3	1	58	5	67	266.68	138.05	100.50	28.13	40.20
83	Navsari Phase-15	2	5	52	9	68	270.66	140.11	102.00	28.55	40.80
84	Ode Phase-5	10	0	6	26	42	163.33	86.54	63.00	13.79	25.20
85	Okha Phase-5	1	14	3	22	40	161.37	82.42	60.00	18.95	24.00
86	Patdi Phase-6	3	3	1	24	31	126.38	63.88	46.50	16.00	18.60
87	Porbandar Phase-5	1	1	2	38	42	192.32	86.54	63.00	42.78	25.20
88	Prantij Phase-6	17	9	3	57	86	352.18	177.20	129.00	45.98	51.60
89	Rajkot Phase-15	0	3	0	51	54	205.76	111.27	81.00	13.49	32.40
90	Rajkot Phase-16	0	0	0	18	18	69.48	37.09	27.00	5.39	10.80
91	Rajkot Phase-17	126	7	0	38	171	797.87	352.35	256.50	189.02	102.60
92	Rajkot Phase-19	2	3	0	43	48	280.52	98.90	72.00	109.62	28.80
93	Rajkot Phase-20	5	15	0	30	50	187.74	103.03	75.00	9.71	30.00
94	Rajkot Phase-21	0	0	0	9	9	34.74	18.54	13.50	2.70	5.40
95	Rajkot Phase-22	0	0	0	21	21	80.02	43.27	31.50	5.25	12.60
96	Rajkot Phase-23	110	30	4	59	203	941.74	418.28	304.50	218.96	121.80
97	Rajkot Phase-24	3	10	4	33	50	292.68	103.03	75.00	114.65	30.00
98	Rajkot Phase-25	38	9	1	20	68	306.41	140.11	102.00	64.30	40.80

[Handwritten signature]

99	Rajkot Phase-26	22	0	0	7	29	110.50	59.75	43.50	7.25	17.40
100	Rajula Phase-6	12	9	0	58	79	298.73	162.78	118.50	17.45	47.40
101	Sanani Phase-2	18	7	0	28	53	221.54	109.21	79.50	32.83	31.80
102	Santrampur Phase-11	0	3	33	25	61	245.15	125.69	91.50	27.96	36.60
103	Santrampur Phase-12	0	0	28	9	37	152.34	76.24	55.50	20.60	22.20
104	Savarkundla Phase-4	1	21	2	48	72	318.14	148.36	108.00	61.78	43.20
105	Sikka Phase-4	4	8	0	67	79	370.62	162.78	118.50	89.34	47.40
106	Surat Phase-54	0	3	60	0	63	243.62	129.81	94.50	19.31	37.80
107	Surat Phase-55	2	0	37	13	52	201.08	107.15	78.00	15.93	31.20
108	Surat Phase-56	0	0	73	0	73	275.59	150.42	109.50	15.67	43.80
109	Surat Phase-57	4	1	67	10	82	308.94	168.96	123.00	16.98	49.20
110	Surat Phase-58	0	0	58	0	58	220.29	119.51	87.00	13.78	34.80
111	Surat Phase-59	7	0	33	16	56	211.03	115.39	84.00	11.64	33.60
112	Surendranagar Phase-6	3	10	2	102	117	496.29	241.08	175.50	79.71	70.20
113	Thangadh Phase-8	7	42	12	33	94	406.79	193.69	141.00	72.10	56.40
114	Umreth Phase-6	61	4	19	44	128	491.69	263.74	192.00	35.95	76.80
115	Una Phase-6	3	2	0	41	46	214.88	94.78	69.00	51.10	27.60
116	Upleta Phase-2	6	16	4	29	55	249.72	113.33	82.50	53.89	33.00
117	Vadali Phase-5	23	35	4	158	220	956.97	453.31	330.00	173.66	132.00
118	Vadnagar Phase-5	23	55	48	39	165	657.44	339.98	247.50	69.96	99.00
119	Vadodara Phase-10	24	7	20	23	74	287.84	152.48	111.00	24.36	44.40
120	Vadodara Phase-11	9	6	25	10	50	194.49	103.03	75.00	16.46	30.00
121	Vadodara Phase-9	67	17	13	39	136	630.27	280.23	204.00	146.04	81.60
122	Vallbhipur Phase-4	2	0	0	76	78	322.17	160.72	117.00	44.45	46.80
123	Veraval Phase-7	5	3	4	84	96	409.63	197.81	144.00	67.82	57.60
124	Wadhwan Phase-10	10	34	0	94	138	602.01	284.35	207.00	110.66	82.80

[Handwritten signature]

125	Wadhwan Phase-9	10	25	2	81	118	515.17	243.14	177.00	95.03	70.80
126	Wankaner Phase-3	5	31	1	162	199	837.80	410.04	298.50	129.26	119.40
	Total	1767	1576	1370	7734	12447	51618.52	25647.06	18670.50	7300.96	7468.20

Handwritten signature

Annexure III: Salient details of curtailment of 4,025 houses in 8 AHP and 2 ISSR projects submitted by the State of Gujarat

Rs. in lakh

Table: D		Drop Projects under PMAY (U)				(Rs. in Cr)	
Sr. No	Component	Name of City	CSMC Date	No of Approved DUs	Approved Project Cost		
1	AHP	Surat - SMC	28-06-19	1504	142.16		
2	AHP	Botad - GHB	22-07-16	320	22.39		
3	AHP	Patdi - GHB	22-07-16	208	14.55		
4	AHP	Dhandhuika - GHB	22-07-16	264	16.32		
5	AHP	Prantij - GHB	22-07-16	224	14.17		
6	AHP	Dholka -GHB	22-07-16	240	18.17		
7	AHP	Bantwa -GHB	22-07-16	352	25.50		
8	AHP	Una -GHB	22-07-16	416	33.18		
9	ISSR	Vadodara - VMC	21-12-15	137	6.34		
10	ISSR	Vadodara - VMC	21-12-15	360	18.95		
Total - D				4025	311.73		

✓

Annexure IV - Salient details of the 1 ARHC project submitted by the State Government of Gujarat

Rs. in lakh

Sr. No.	Name of State:	ULB	Name of original scheme	No. of Approved Houses	Approved Project Cost	Location Details	Name of Current Scheme	Houses to be used under ARHC scheme	Unit Type with Carpet Area	Per unit Cost of retrofitting	Total Investment (Rs. In Lakh.)	Rent per month (per Unit)	Positive premium to SUDA	Income for the Concessionaire:	Houses were vacant for 4 years	Selected Concessioner:	Remarks
1	Gujarat	Surat Urban Development Authority	Rajiv Awas Yojana (RAY), 2014	848	Rs. 57.18 Cr.	Sachin-Surat Sector - 2 - 176,336	Affordable Rental Housing Project (AtmaNirbhar Bharat)	393	1BHK, 31.09 Sq.M.	Rs. 5,000/-	Rs. 19.65 Lakh	Rs. 3,500/-	18 Cr over 25 years that is 72 Lac. Per year.	24Cr. Over 25 years that is 96 Lac. Per year.	original price recovered through ownership could have been: 29.47 Cr but SUDA received zero income in four years.	Shripad Conchem Pvt.Ltd, Surat	Total Rs. 18 Cr. Positive Premium will be received during tenure of 25 Years. LOA has been given to agency on Date: 14-12-2020

Handwritten signature

Annexure V-A: Salient details of 30 BLC (N) projects submitted by the State of Himachal Pradesh

Rs. in lakh

S. No.	Name of City / Town/ District	Total Number of Houses	Beneficiaries Details			Financial Details				
			General (including OBC)	SC	ST	Total No of Houses	Central Assistance @ Rs 1.5 Lakh / House	State Share @ Rs 0.35 Lakh /House	Beneficiary Share	1st Installment 40% of Central Assistance
1	Chamba	31	18	12	1	180.42	46.50	10.85	123.070	18.60
2	Chowari	19	10	8	1	110.58	28.50	6.65	75.430	11.40
3	BajjnathPaptrola	91	62	25	4	530.07	136.50	31.85	361.720	54.60
4	Kangra	14	13	1	0	81.55	21.00	4.90	55.650	8.40
5	Dehra	12	8	4	0	69.84	18.00	4.20	47.640	7.20
6	Dharamshala	132	53	49	30	768.88	198.00	46.20	524.680	79.20
7	NagrotaBagwan	29	19	5	5	168.92	43.50	10.15	115.270	17.40
8	Palampur	3	1	2	0	17.47	4.50	1.05	11.920	1.80
9	Jwalamukhi	14	9	5	0	81.48	21.00	4.90	55.580	8.40

10	Jawali	123	96	27	0	715.86	184.50	43.05	488.310	73.80
11	Nurpur	71	63	7	1	413.22	106.50	24.85	281.870	42.60
12	Ghumarwin	15	8	7	0	87.45	22.50	5.25	59.700	9.00
13	Bilaspur	25	14	11	0	125	37.50	8.75	78.750	15.00
14	Nahan	20	15	5	0	116.4	30.00	7.00	79.400	12.00
15	Poanta	36	26	10	0	209.52	54.00	12.60	142.920	21.60
16	Hamirpur	11	4	7	0	64.02	16.50	3.85	43.670	6.60
17	Sujanpur	27	15	12	0	157.14	40.50	9.45	107.190	16.20
18	Bhota	1	1	0	0	5.82	1.50	0.35	3.970	0.60
19	Nadaun	12	9	3	0	69.89	18.00	4.20	47.690	7.20
20	Una	21	16	5	0	122.32	31.50	7.35	83.470	12.60
21	Daulatpur	11	10	1	0	64.07	16.50	3.85	43.720	6.60
22	Amb	47	31	14	2	262.12	70.50	16.45	175.170	28.20

by

23	Mandi	48	30	18	0	279.36	72.00	16.80	190.560	28.80
24	Jogindernagar	35	9	26	0	203.87	52.50	12.25	139.120	21.00
25	Nerchowk	55	10	45	0	320.1	82.50	19.25	218.350	33.00
26	Sarkaghat	6	2	4	0	34.92	9.00	2.10	23.820	3.60
27	Solan	7	3	4	0	40.75	10.50	2.45	27.800	4.20
28	Nalagarh	7	5	1	1	38.15	10.50	2.45	25.200	4.20
29	Arki	5	1	4	0	29.12	7.50	1.75	19.870	3.00
30	Theog	7	0	7	0	40.80	10.50	2.45	27.850	4.20
	Total	935	561	329	45	5409.11	1402.50	327.25	3679.36	561.00

Handwritten signature

Annexure V-B: Salient details of 20 BLC (N) projects submitted by the State of Himachal Pradesh

Rs. in lakh

S. No.	Name of City	Total No of Houses	Beneficiaries Details			Project Cost in Lakh				
			General (including OBC)	SC	ST	Total Project Cost	Central Assistance @ Rs 1.5 Lakh/houses	State Share @ Rs 0.35 Lakh/houses	Beneficiary Share	1st Instalment (40 % of Central Assistance)
1	Chamba	12	6	6	0	27.93	18.00	4.20	5.730	7.20
2	Chowari	8	5	3	0	46.88	12.00	2.80	32.080	4.80
3	Ghumarwin	17	10	7	0	47.57	25.50	5.95	16.120	10.20
4	Bilaspur	77	59	16	2	151.35	115.50	26.95	8.900	46.20
5	Talai	14	8	6	0	36.86	21.00	4.90	10.960	8.40
6	Shimla	3	1	2	0	17.47	4.50	1.05	11.920	1.80
7	Rampur	4	0	4	0	23.08	6.00	1.40	15.680	2.40
8	Rohru	8	5	3	0	20.58	12.00	2.80	5.780	4.80
9	Jubbal	5	0	5	0	12.60	7.50	1.75	3.350	3.00
10	Sujanpur	15	5	10	0	87.30	22.50	5.25	59.550	9.00
11	Una	31	26	5	0	91.65	46.50	10.85	34.300	18.60
12	Mehatpur	3	1	2	0	8.16	4.50	1.05	2.610	1.80
13	Amb	25	18	6	1	74.40	37.50	8.75	28.150	15.00
14	Gagret	1	1	0	0	3.11	1.50	0.35	1.260	0.60
15	Daulatpur	3	1	2	0	9.13	4.50	1.05	3.580	1.80

Handwritten signature/initials.

16	Tahliwal	4	3	1	0	10.87	6.00	1.40	3.470	2.40
17	Mandi	33	8	25	0	91.94	49.50	11.55	30.890	19.80
18	Solan	7	2	5	0	19.60	10.50	2.45	6.650	4.20
19	Nalagath	4	4	0	0	18.54	6.00	1.40	11.140	2.40
20	Baddi	3	1	2	0	8.46	4.50	1.05	2.910	1.80
	Total	277	164	110	3	807.48	415.50	96.95	295.03	166.20

19

Annexure – VI: Ratification of Category and Gender Modification in PMAY (U) submitted by the State of Himachal Pradesh

AS PER ANNEXURE													AS PER ATTACHMENT					
District Name	City Name	MiscO mp	Total houses	Male Ann	Female Ann	Transgender Ann	General Ann	SC Ann	ST Ann	OBC Ann	Male Att	Female Att	Transgender Att	General Att	SC Att	ST Att	OB C Att	csmc_date
Bilaspur	Bilaspur	BLC	88	67	21	0	43	25	0	20	66	22	0	43	26	0	19	17/03/2016
Bilaspur	Bilaspur	BLE	257	202	55	0	83	88	2	84	204	53	0	134	86	1	36	26/05/2016
Bilaspur	Bilaspur	BLE	30	22	8	0	15	12	0	3	23	7	0	15	12	0	3	21/03/2017
Bilaspur	Talai	BLC	22	20	2	0	3	17	1	1	20	2	0	3	18	1	0	26/03/2018
Chamba	Chamba	BLC	378	200	178	0	232	115	29	2	98	259	0	182	158	8	9	17/03/2016
Chamba	Chamba	BLE	57	17	40	0	29	26	0	2	22	35	0	31	24	0	2	21/03/2017
Chamba	Chuari Khas	BLC	88	72	16	0	45	32	5	6	72	16	0	44	32	5	7	26/03/2018
Hamirpur	Bhota	BLC	38	30	8	0	16	19	0	3	29	9	0	16	19	0	3	26/03/2018
Hamirpur	Hamirpur	BLC	21	20	1	0	2	10	8	1	20	1	0	14	2	0	5	17/03/2016
Hamirpur	Hamirpur	BLC	33	23	10	0	16	6	1	10	23	10	0	17	7	1	8	26/03/2018
Hamirpur	Hamirpur	BLE	19	9	10	0	10	7	0	2	9	10	0	8	7	2	2	26/05/2016
Hamirpur	TiraSujanpu r	BLC	111	82	29	0	39	41	0	31	82	29	0	40	41	0	30	26/03/2018
Kangra	Bajinath	BLC	462	357	105	0	217	140	8	97	356	106	0	217	140	8	97	26/03/2018
Kangra	Dhamsala	BLC	28	16	12	0	8	10	8	2	16	12	0	5	8	11	4	17/03/2016
Kangra	Dhamsala	BLC	1136	640	496	0	147	422	287	280	618	467	0	152	395	271	267	21/03/2017
Kangra	Dhamsala	BLE	74	38	36	0	20	17	0	37	37	37	0	18	28	20	8	26/05/2016
Kangra	Jawalarnukh i	BLC	89	66	23	0	30	20	0	39	65	23	0	28	21	1	38	26/03/2018
Kangra	Jawali	BLC	419	346	73	0	88	92	0	239	346	73	0	83	93	0	243	26/03/2018
Kullu	Banjar	BLC	9	6	3	0	7	2	0	0	7	2	0	7	2	0	0	26/03/2018
Kullu	Banjar	BLE	1	1	0	0	1	0	0	0	0	1	0	0	0	0	1	26/03/2018
Kullu	Bhuntar	BLC	15	13	2	0	3	5	7	0	12	3	0	2	9	0	4	26/03/2018
Kullu	Kullu	BLE	11	9	2	0	4	6	0	1	9	2	0	9	0	2	0	26/05/2016
Kullu	Kullu	BLE	9	6	3	0	2	7	0	0	7	2	0	4	4	0	1	21/03/2017

Minutes of the 52nd CSMC/20.1.2021

Amulya

Kullu	Manali	BLC	10	2	8	0	0	5	5	0	0	0	1	9	0	0	0	0	26/03/2018
Mandi	Mandi	BLC	75	47	28	0	0	35	34	0	6	47	28	28	36	1	5	17/03/2016	
Mandi	Mandi	BLC	56	42	14	0	0	38	18	0	0	40	16	21	0	1	21/03/2017		
Mandi	Mandi	BLE	12	4	8	0	0	7	4	0	1	4	8	4	0	0	26/05/2016		
Mandi	Mandi	BLE	118	88	30	0	0	73	38	2	5	92	26	39	2	4	21/03/2017		
Mandi	Nerchowk	BLC	349	284	65	0	0	15	333	0	1	279	67	327	2	1	26/03/2018		
Mandi	Sarkaghat	BLC	104	86	18	0	0	56	48	0	0	87	17	49	1	0	26/03/2018		
Shimla	Chaupal	BLC	41	25	16	0	0	11	29	0	1	26	15	32	0	1	26/03/2018		
Shimla	Kotkhai	BLC	3	3	0	0	0	1	2	0	0	3	0	1	0	2	26/03/2018		
Shimla	Rampur	BLC	15	13	2	0	0	7	7	0	1	13	2	1	0	11	26/03/2018		
Shimla	Rampur	BLE	3	2	1	0	0	1	2	0	0	1	2	0	0	2	26/03/2018		
Shimla	Seoni	BLC	11	7	4	0	0	3	7	0	1	7	4	5	0	1	26/03/2018		
Shimla	Shimla	BLC	18	10	8	0	0	9	8	0	1	11	7	14	0	0	21/03/2017		
Shimla	Shimla	BLE	43	38	5	0	0	31	9	2	1	34	9	13	2	1	21/03/2017		
Shimla	Theog	BLC	15	11	4	0	0	7	8	0	0	13	2	8	0	1	26/03/2018		
Sirmaur	Nahan	BLC	90	73	17	0	0	53	32	2	3	71	19	29	1	14	17/03/2016		
Sirmaur	Nahan	BLE	51	42	9	0	0	16	17	0	18	42	9	20	0	5	26/05/2016		
Sirmaur	Paonta Sahib	BLC	45	28	17	0	0	14	20	1	10	28	17	22	3	9	26/03/2018		
Sirmaur	Rajgarh	BLC	35	27	8	0	0	3	32	0	0	27	8	30	0	0	26/03/2018		
Solan	Baddi	BLC	25	22	3	0	0	0	16	0	9	21	4	9	0	11	21/03/2017		
Solan	Nalagarh	BLC	50	33	17	0	0	21	12	3	14	33	17	7	1	11	21/03/2017		
Solan	Solan	BLC	12	4	8	0	0	5	7	0	0	4	8	11	0	0	21/03/2017		
Solan	Solan	BLE	5	2	3	0	0	0	5	0	0	2	3	2	0	0	26/05/2016		
Solan	Solan	BLE	15	4	11	0	0	8	6	1	0	3	12	13	0	0	21/03/2017		
Una	Daultapur	BLC	111	91	20	0	0	22	31	0	58	91	20	104	0	4	26/03/2018		
Una	Daultapur	BLE	17	14	3	0	0	5	7	0	5	14	3	8	0	4	26/03/2018		
Una	Gagret	BLC	46	35	11	0	0	27	7	0	12	34	12	7	0	12	26/03/2018		

Amir

Una	Santokhgarh	BLC	56	41	15	0	6	15	0	35	42	14	0	6	16	0	34	26/03/2018
Una	Tahlival	BLC	38	28	10	0	11	5	0	22	27	11	0	11	5	0	22	26/03/2018
Una	Tahlival	BLE	36	30	6	0	1	5	0	30	29	7	0	2	5	0	29	26/03/2018
Una	Una	BLE	408	301	107	0	100	97	42	169	298	110	0	141	62	23	182	26/05/2016
Una	Una	BLE	217	160	57	0	31	47	3	136	165	52	0	56	58	1	102	21/03/2017
			5525	3859	1666	0	1682	2032	412	1399	3730	1719	0	1726	2099	368	125	

Amr

Annexure VII: Salient details of 16 BL C (New Construction) projects submitted by State of Jharkhand

(Rs. in lakh)

S. No.	Name of the City	Categories of Houses				No. of Beneficiary	Project Cost	Central Assistance (@ Rs. 1.50 lakh)	State share (@ Rs. 0.75 lakh)	Beneficiary share (@ Rs. 1.371 lakh)	1st installment of Central Assistance (40%)
		GEN	SC	ST	OBC						
1	Chaibasa	16	16	30	69	131	474.35	196.50	98.25	179.60	78.60
2	Chatradharpur	44	44	43	150	281	1017.50	421.50	210.75	385.25	168.60
3	Dhanbad	279	134	57	641	1,111	4022.93	1666.50	833.25	1523.18	666.60
4	Medininagar	55	127	24	278	484	1752.56	726.00	363.00	663.56	290.40
5	Rajmahal	1	9	1	152	163	590.22	244.50	122.25	223.47	97.80
6	Seraikela	10	5	8	15	38	137.60	57.00	28.50	52.10	22.80
7	Jamtara	179	170	31	823	1,203	4356.06	1804.50	902.25	1649.31	721.80
8	Koderma	26	40	2	101	169	611.95	253.50	126.75	231.70	101.40
9	Mihijam	223	142	59	314	738	2672.30	1107.00	553.50	1011.80	442.80
10	Madhupur	143	429	58	1,688	2,318	8393.48	3477.00	1738.50	3177.98	1390.80
11	Gumla	114	68	329	460	971	3515.99	1456.50	728.25	1331.24	582.60
12	Simdega	46	62	221	160	489	1770.67	733.50	366.75	670.42	293.40
13	Manjhaon	107	130	24	212	473	1712.73	709.50	354.75	648.48	283.80
14	Mahagama	5	84	13	326	428	1549.79	642.00	321.00	586.79	256.80
15	Gathwa	40	76	20	178	314	1136.99	471.00	235.50	430.49	188.40
16	Chakuliya	56	35	85	218	394	1426.67	591.00	295.50	540.17	236.40
	Total	1,344	1,571	1,005	5,785	9,705	35,141.81	14,557.50	7,278.75	13,305.56	5,823.00

Annexure VIII: Silent Details of 53 BLC (New) Projects submitted by the State of Madhya Pradesh

S. No.	Name of City	Total No. of EWS houses	Beneficiary Details			Project Cost	Central Assistance	State Share	Beneficiary Share	1st Installment (40% of Central Assistance)
			General (including OBC)	SC	ST					
1	2	3	4	5	6	7	8	9	10	11
1	Alot	740	640	100	-	2,849.00	1,110.00	740.00	999.00	444.00
2	Amla	26	19	6	1	100.10	39.00	26.00	35.10	15.60
3	Badi	643	549	62	32	2475.55	964.50	643.00	868.05	385.80
4	Badnagar	53	42	8	3	204.05	79.50	53.00	71.55	31.80
5	Badnawar	400	235	35	130	1,540.00	600.00	400.00	540.00	240.00
6	Bandri	1,238	986	159	93	4,766.30	1,857.00	1,238.00	1,671.30	742.80
7	Barhi	322	221	31	70	1,239.70	483.00	322.00	434.70	193.20
8	Barvani	50	35	5	10	192.50	75.00	50.00	67.50	30.00
9	Beohari	44	36	3	5	169.40	66.00	44.00	59.40	26.40
10	Betul	184	158	11	15	708.40	276.00	184.00	248.40	110.40
11	Bichua	26	22	2	2	100.10	39.00	26.00	35.10	15.60
12	Dabra	47	18	23	6	180.95	70.50	47.00	63.45	28.20
13	Deori	467	334	107	26	1,797.95	700.50	467.00	630.45	280.20
14	Dhamnood	31	15	3	13	119.35	46.50	31.00	41.85	18.60
15	Guna	999	783	195	21	3,846.15	1,498.50	999.00	1,348.65	599.40
16	Hatod	8	3	3	2	30.80	12.00	8.00	10.80	4.80
17	Jaithari	244	160	20	64	939.40	366.00	244.00	329.40	146.40
18	Jirapur	336	267	69	-	1,293.60	504.00	336.00	453.60	201.60
19	Jobat	451	305	31	115	1,736.35	676.50	451.00	608.85	270.60
20	Kakarhati	210	126	60	24	808.50	315.00	210.00	283.50	126.00

Handwritten signature/initials

21	Kanad	86	58	27	1	331.10	129.00	86.00	116.10	51.60
22	Kantaphod	306	157	28	121	1,178.10	459.00	306.00	413.10	183.60
23	Katangi	339	293	31	15	1,305.15	508.50	339.00	457.65	203.40
24	Khargone	544	487	33	24	2,094.40	816.00	544.00	734.40	326.40
25	Khirkiya	446	306	108	32	1,717.10	669.00	446.00	602.10	267.60
26	Khurai	502	398	89	15	1,932.70	753.00	502.00	677.70	301.20
27	Kukdeshwar	192	178	14	-	739.20	288.00	192.00	259.20	115.20
28	Lahar	1,027	710	315	2	3,953.95	1,540.50	1,027.00	1,386.45	616.20
29	Lanji	100	78	3	19	385.00	150.00	100.00	135.00	60.00
30	Loharda	494	312	63	119	1,901.90	741.00	494.00	666.90	296.40
31	Malajkhand	138	83	13	42	531.30	207.00	138.00	186.30	82.80
32	Malthaun	1,639	1,137	472	30	6,310.15	2,458.50	1,639.00	2,212.65	983.40
33	Mundi	39	28	6	5	150.15	58.50	39.00	52.65	23.40
34	Nagda	494	346	137	11	1,901.90	741.00	494.00	666.90	296.40
35	Nagri	99	89	1	9	381.15	148.50	99.00	133.65	59.40
36	Nainpur	300	192	64	44	1,155.00	450.00	300.00	405.00	180.00
37	Narayangarh	56	12	44	-	215.60	84.00	56.00	75.60	33.60
38	Newramnagar	793	479	196	118	3,053.05	1,189.50	793.00	1,070.55	475.80
39	Orchha	367	278	58	31	1,412.95	550.50	367.00	495.45	220.20
40	Pandhana	124	103	6	15	477.40	186.00	124.00	167.40	74.40
41	Patara	287	112	93	82	1,104.95	430.50	287.00	387.45	172.20
42	Polaykalan	311	267	42	2	1,197.35	466.50	311.00	419.85	186.60
43	Prithvipur	695	485	183	27	2,675.75	1,042.50	695.00	938.25	417.00
44	Rajgarh	348	184	87	77	1,339.80	522.00	348.00	469.80	208.80
45	Sanchi	330	186	132	12	1,270.50	495.00	330.00	445.50	198.00
46	Sanwer	212	134	76	2	816.20	318.00	212.00	286.20	127.20
47	Sausar	24	23	-	1	92.40	36.00	24.00	32.40	14.40
48	Shahganj	850	726	72	52	3,272.50	1,275.00	850.00	1,147.50	510.00

49	Shahpur	323	241	61	21	1,243.55	484.50	323.00	436.05	193.80
50	Sonkatch	43	34	9	-	165.55	64.50	43.00	58.05	25.80
51	Tal	397	387	6	4	1,528.45	595.50	397.00	535.95	238.20
52	Udaipura	68	55	12	1	261.80	102.00	68.00	91.80	40.80
53	Waraseoni	344	191	63	90	1,324.40	516.00	344.00	464.40	206.40
Total:		18,836	13,703	3,477	1,656	72,518.60	28,254.00	18,836.00	25,428.60	11,301.60

nd

Annexure IX: Salient details of surrender of 6,828 houses submitted by the State of Madhya Pradesh

Rs. in lakh

S. No.	District Name	City Name	CSMC No./Date	Sanctioned (Rs. In Lakh)				Curtailment (Rs. In Lakh)				Revised Sanctioned (Rs. In Lakh)						Community Details							
				No. of Houses	Project Cost	Central Assistance of □ of 1.50 Lakh / House	State Share	Beneficiary Share	1st instalment (40% of Central Assistance)	No. of House uses	Project Cost	Central Assistance of □ of 1.50 Lakh / House	State Share	Beneficiary Share	1st instalment (40% of Central Assistance)	No. of Houses	Project Cost	Central Assistance of □ of 1.50 Lakh / House	State Share	Beneficiary Share *	1st instalment (40% of Central Assistance)	Ge n e r a l / O B C	SC	ST	T o t a l
1	Rajgarh	Boda	29-May-17	110	527.5	165	110	148.5	66	129.6	1	4.8	1.5	1	1.35	109	522.7	163.5	109	147.15	65.4	55	38	16	10
2	Rajgarh	Boda	24-Jul-18	111	427.35	166.5	111	149.85	66.6	98.4	3	11.55	4.5	3	4.05	108	415.8	162	108	145.8	64.8	78	26	4	10
3	Sehore	Ichhawa r	30-Oct-17	210	983.5	315	210	283.5	126	259.2	1	4.68	1.5	1	1.35	209	978.82	313.5	209	282.15	125.4	149	35	25	20
4	Sehore	Ichhawa r	30-May-18	158	608.3	237	158	213.3	94.8	94.2	7	26.95	10.5	7	9.45	151	581.35	226.5	151	203.85	90.6	128	21	2	15
5	Sehore	Ichhawa r	24-Sep-18	200	770	300	200	270	120	206.4	1	3.85	1.5	1	1.35	199	766.15	298.5	199	268.65	119.4	141	52	6	19
6	Morena	Bamor	21-Mar-17	297	1,142.97	445.5	297	400.47	178.2	372	6	22.62	9	6	7.62	291	1,120.35	436.5	291	392.85	174.6	151	138	2	29
7	Morena	Bamor	30-May-18	314	1,269.20	471	314	423.4	188.4	94.2	1	3.54	1.5	1	0.85	313	1,265.66	469.5	313	422.55	187.8	164	143	6	31
8	Morena	Bamor	24-Jul-18	15	57.73	22.5	15	20.23	9	4.8	1	3.83	1.5	1	1.33	14	53.9	21	14	18.9	8.4	6	8	-	14
9	Sheopur	Badoda	24-Apr-17	265	1,155.25	397.5	265	357.75	159	356.4	8	34.88	12	8	10.8	257	1,120.37	385.5	257	346.95	154.2	139	75	43	25
10	Sheopur	Badoda	30-Oct-17	162	726.7	243	162	218.7	97.2	187.2	18	80.74	27	18	24.3	144	645.96	216	144	194.4	86.4	52	23	69	14
11	Sheopur	Badoda	24-Jul-18	49	188.65	73.5	49	66.15	29.4	22.2	3	11.55	4.5	3	4.05	46	177.1	69	46	62.1	27.6	27	14	5	46
12	Guna	Aron	30-Oct-17	376	1,538.65	564	376	507.65	225.6	457.2	3	12.33	4.5	3	4.1	373	1,526.32	559.5	373	503.55	223.8	284	83	6	37

13	Guna	Aron	27-Dec-17	595	2,345.70	892.5	595	803.2	357	708	2	7.83	3	2	2.65	593	2,337.87	889.5	593	800.55	355.8	324	223	46	59
14	Guna	Aron	24-Jul-18	42	161.7	63	42	56.7	25.2	23.4	7	26.95	10.5	7	9.45	35	134.75	52.5	35	47.25	21	23	11	1	35
15	Guna	Chachau ra-Binaganj	24-Apr-17	940	3,752.41	1,410.00	940	1,267.41	564	1,137.60	10	38.35	15	10	11.91	930	3,714.06	1,395.00	930	1,255.50	558	633	176	12	93
16	Guna	Chachau ra-Binaganj	23-Aug-18	503	1,936.55	754.5	503	679.05	301.8	301.8	38	146.3	57	38	51.3	465	1,790.25	697.5	465	627.75	279	359	72	34	46
17	Guna	Chachau ra-Binaganj	25-Feb-19	105	404.05	157.5	105	141.55	63	55.2	5	19.05	7.5	5	6.55	100	385	150	100	135	60	66	16	18	10
18	Guna	Guna	21-Mar-17	385	1,968.61	577.5	385	519.11	231	634.8	41	209.07	61.5	41	54.71	344	1,759.54	516	344	464.4	206.4	221	116	7	34
19	Guna	Guna	29-Nov-17	537	2,230.56	805.5	537	724.06	322	643.2	37	152.86	55.5	37	49.06	500	2,077.70	750	500	675	300	430	59	11	50
20	Guna	Guna	24-Jul-18	218	839.3	327	218	294.3	130.8	129.6	18	69.3	27	18	24.3	200	770	300	200	270	120	165	31	4	20
21	Gwalior	Antari	30-Oct-17	293	1,149.14	439.5	293	395.64	175.8	381.6	8	31.46	12	8	10.89	285	1,117.68	427.5	285	384.75	171	240	45	-	28
22	Gwalior	Antari	27-Dec-17	128	513.84	192	128	172.84	76.8	153.6	11	44.19	16.5	11	14.89	117	469.65	175.5	117	157.95	70.2	96	21	-	11
23	Gwalior	Antari	24-Jul-18	44	169.33	66	44	59.33	26.4	21.6	7	26.88	10.5	7	9.38	37	142.45	55.5	37	49.95	22.2	26	9	2	37
24	Gwalior	Bhitarwar	21-Mar-17	143	550.31	214.5	143	192.81	85.8	175.2	1	3.61	1.5	1	1.11	142	546.7	213	142	191.7	85.2	71	53	18	14
25	Gwalior	Bhitarwar	27-Dec-17	398	1,610.34	597	398	537.34	238.8	644.4	77	311.58	115.5	77	103.99	321	1,298.76	481.5	321	433.35	192.6	191	104	26	32
26	Alirajpur	Alirajpur	20-Feb-17	351	1,350.81	526.5	351	473.31	210.6	430.2	2	7.16	3	2	2.16	349	1,343.65	523.5	349	471.15	209.4	99	105	14	34
27	Alirajpur	Alirajpur	29-Aug-19	490	1,901.20	735	490	676.2	294	241.2	57	234.15	85.5	57	91.65	433	1,667.05	649.5	433	584.55	259.8	106	160	16	43
28	Alirajpur	Jobat	24-Apr-17	188	776.56	282	188	253.56	112.8	234	2	8.02	3	2	2.46	186	768.54	279	186	251.1	111.6	143	34	9	18
29	Barwani	Anjad	27-Dec-17	440	1,694.00	660	440	594	264	298.8	2	7.7	3	2	2.7	438	1,686.30	657	438	591.3	262.8	143	84	21	43
30	Barwani	Anjad	24-Jul-18	64	246.4	96	64	86.4	38.4	76.8	1	3.85	1.5	1	1.35	63	242.55	94.5	63	85.05	37.8	40	15	8	63
31	Barwani	Anjad	24-Sep-18	179	689.15	268.5	179	241.65	107.4	190.8	5	19.25	7.5	5	6.75	174	669.9	261	174	234.9	104.4	101	42	31	17

Handwritten signature/initials

32	Barwani	Anjad	29-Aug-19	659	2,536.00	988.5	395.4	369.6	17	64.3	25.5	17	21.8	642	2,471.70	963	642	866.7	385.2	313	182	14	64
33	Barwani	Barwani	20-Dec-16	718	2,763.15	1,077.00	430.8	890.4	12	45.05	18	12	15.05	706	2,718.10	1,059.00	706	953.1	423.6	487	105	11	70
34	Barwani	Barwani	24-Sep-18	741	2,852.85	1,111.50	444.6	886.8	7	26.95	10.5	7	9.45	734	2,825.90	1,101.00	734	990.9	440.4	408	58	26	73
35	Barwani	Barwani	30-Jan-19	113	435.05	169.5	67.8	67.8	11	42.35	16.5	11	14.85	102	392.7	153	102	137.7	61.2	68	12	22	10
36	Barwani	Barwani	29-Aug-19	167	642.6	250.5	100.2	100.2	22	84.35	33	22	29.35	145	558.25	217.5	145	195.75	87	99	6	40	14
37	Barwani	Rajpur	24-Sep-18	601	2,312.72	901.5	360.6	360	16	60.47	24	16	20.47	585	2,252.25	877.5	585	789.75	351	502	34	49	58
38	Barwani	Rajpur	31-Oct-19	410	1,577.90	615	246	-	71	272.75	106.5	71	95.25	339	1,305.15	508.5	339	457.65	203.4	315	11	13	33
39	Barwani	Sendhwa	31-Aug-16	336	1,292.65	504	201.6	403.8	5	18.3	7.5	5	5.8	331	1,274.35	496.5	331	446.85	198.6	254	51	26	33
40	Barwani	Sendhwa	24-Apr-17	624	2,563.40	936	374.4	754.8	14	57.84	21	14	25.97	610	2,505.56	915	610	823.5	366	512	50	48	61
41	Barwani	Sendhwa	30-May-18	1,190	5,293.70	1,785.00	714.70	1,320.00	30	131.7	45	30	38.7	1,160	5,162.00	1,740.00	1,160	1,566.00	696	884	117	15	1.16
42	Barwani	Sendhwa	30-Jan-19	499	1,920.21	748.5	299.4	299.4	30	114.56	45	30	39.56	469	1,805.65	703.5	469	633.15	281.4	398	38	33	46
43	Burhanpur	Nepanagar	24-Sep-18	142	546.49	213	85.2	108	3	11.34	4.5	3	3.84	139	535.15	208.5	139	187.65	83.4	42	22	75	13
44	Burhanpur	Shahpur	29-May-17	607	2,336.04	910.5	364.2	732	4	14.49	6	4	4.49	603	2,321.55	904.5	603	814.05	361.8	460	117	26	60
45	Burhanpur	Shahpur	24-Jul-18	539	2,075.15	808.5	323.4	616.8	8	30.8	12	8	10.8	531	2,044.35	796.5	531	716.85	318.6	398	118	15	53
46	Indore	Betma	23-Aug-18	295	1,135.75	442.5	177	154.2	47	180.95	70.5	47	63.45	248	954.8	372	248	334.8	148.8	210	27	11	24
47	Indore	Manpur	24-Sep-18	226	869.68	339	135.6	127.8	95	365.33	142.5	95	127.8	131	504.35	196.5	131	176.85	78.6	90	8	33	13
48	Indore	Mhowgaon	21-Mar-17	412	1,585.56	618	247.2	502.8	1	3.21	1.5	1	0.71	411	1,582.35	616.5	411	554.85	246.6	316	53	42	41
49	Indore	Mhowgaon	27-Dec-17	166	788.13	249	99.6	308.4	1	4.78	1.5	1	1.38	165	783.35	247.5	165	222.75	99	132	22	11	16
50	Indore	Mhowgaon	23-Aug-18	151	581.07	226.5	90.6	90.6	48	184.52	72	48	64.52	103	396.55	154.5	103	139.05	61.8	66	16	21	10
51	Indore	Rau	30-Oct-17	363	1,624.00	544.5	217.8	447.6	1	-10.04	1.5	1	-13.2	362	1,634.04	543	362	488.7	217.2	183	103	76	36

201

52	Indore	Runji-Gautam pura	24-Sep-18	391	1,505.35	586.5	391	527.85	234.6	48	184.8	72	48	64.8	343	1,320.55	514.5	343	463.05	205.8	242	75	26	34
53	Indore	Sawar	30-Jan-19	221	817.7	331.5	221	187.85	132.6	6	-85.3	9	6	-102.4	215	903	322.5	215	290.25	129	143	66	6	21
54	Khandwa	Mundi	29-Aug-19	354	1,362.20	531	354	477.2	212.4	66	253.4	99	66	88.4	288	1,108.80	432	288	388.8	172.8	223	51	14	28
55	Khandwa	Pandhan	30-Oct-17	347	1,387.45	520.5	347	467.95	208.2	6	23.5	9	6	7.6	341	1,363.95	511.5	341	460.35	204.6	282	17	42	34
56	Khandwa	Pandhan	24-Sep-18	266	1,024.00	399	266	359	159.6	10	38.4	15	10	13.4	256	985.6	384	256	345.6	153.6	197	32	27	25
57	Khargone	Kasrawa	24-Jul-18	9	34.65	13.5	9	12.15	5.4	2	7.7	3	2	2.7	7	26.95	10.5	7	9.45	4.2	2	2	3	7
58	Khargone	Khargone	21-Mar-17	1,890	8,336.50	2,835.00	1,890	1,984.50	1,134.00	52	-322.04	78	52	-496.8	1,838	8,658.54	2,757.00	1,838.00	2,481.30	1,102.80	1.3	327	15	1.
59	Khargone	Khargone	23-Aug-18	625	2,481.25	937.5	625	918.75	375	15	132.75	22.5	15	95.25	610	2,348.50	915	610	823.5	366	445	99	66	61
60	Khargone	Maheshwar	24-Apr-17	729	3,402.10	1,093.50	729	765.6	437.4	119	372.48	178.5	119	-57.9	610	3,029.62	915	610	823.5	366	462	82	66	61
61	Khargone	Mandieshwar	24-Apr-17	598	2,731.20	897	598	628.2	358.8	2	-169.37	3	2	-176.4	596	2,900.57	894	596	804.6	357.6	386	169	41	59
62	Khargone	Sanawad	25-Feb-19	803	3,210.47	1,204.50	803	1,202.97	481.8	11	161.27	16.5	11	133.7	792	3,049.20	1,188.00	792	1,069.20	475.2	598	101	93	79
63	Balaghat	Baihar	24-Apr-17	404	1,699.40	606	404	545.4	242.4	4	16.83	6	4	5.4	400	1,682.57	600	400	540	240	256	16	12	40
64	Balaghat	Baihar	27-Dec-17	180	955.15	270	180	363.15	108	1	124.79	1.5	1	121.5	179	830.36	268.5	179	241.65	107.4	118	16	45	17
65	Balaghat	Baihar	24-Jul-18	304	1,170.40	456	304	410.4	182.4	13	50.05	19.5	13	17.55	291	1,120.35	436.5	291	392.85	174.6	182	14	95	29
66	Balaghat	Balaghat	21-Mar-17	678	2,609.26	1,017.00	678	914.26	406.8	7	25.91	10.5	7	8.41	671	2,583.35	1,006.50	671	905.85	402.6	621	26	24	67
67	Balaghat	Balaghat	30-Oct-17	245	1,021.86	367.5	245	330.36	147	6	24.64	9	6	7.71	239	997.22	358.5	239	322.65	143.4	217	10	12	23
68	Balaghat	Balaghat	30-May-18	1,200	4,697.20	1,800.00	1,200	1,618.00	720	15	56.74	22.5	15	18.25	1,185	4,640.46	1,777.50	1,185	1,599.75	711	1.0	103	38	1.
69	Balaghat	Balaghat	24-Jul-18	643	2,475.55	964.5	643	868.05	385.8	14	53.9	21	14	18.9	629	2,421.65	943.5	629	849.15	377.4	542	68	19	62
70	Balaghat	Katangi	30-Oct-17	445	1,723.55	667.5	445	600.05	267	8	30.3	12	8	10.1	437	1,693.25	655.5	437	589.95	262.2	331	52	54	43

71	Balaghat	Katangi	27-Dec-17	222	889.17	333	222	299.17	133.2	300	7	27.52	10.5	7	8.92	215	861.65	322.5	215	290.25	129	186	9	20	21
72	Balaghat	Katangi	24-Jul-18	331	1,273.60	496.5	331	446.1	198.6	397.2	2	6.95	3	2	1.95	329	1,266.65	493.5	329	444.15	197.4	320	3	6	32
73	Balaghat	Katangi	24-Sep-18	100	385	150	100	135	60	60	4	15.4	6	4	5.4	96	369.6	144	96	129.6	57.6	86	8	2	96
74	Balaghat	Katangi	30-Jan-19	200	769.55	300	200	269.55	120	107.4	33	126.6	49.5	33	44.1	167	642.95	250.5	167	225.45	100.2	134	18	15	16
75	Balaghat	Lanji	24-Jul-18	165	673.81	247.5	165	222.75	99	195.6	3	12.25	4.5	3	4.05	162	661.56	243	162	218.7	97.2	118	3	41	16
76	Balaghat	Lanji	24-Sep-18	86	330.94	129	86	115.94	51.6	98.4	5	19.09	7.5	5	6.59	81	311.85	121.5	81	109.35	48.6	63	5	13	81
77	Balaghat	Malajkha nd	29-Nov-17	1,993	7,646.29	2,989.50	1,993	2,347.79	1,195.80	1,640.40	8	-	12	8	-	1,985	7,956.98	2,977.50	1,985	2,679.75	1,191.00	1.120	74	1.985	
78	Balaghat	Malajkha nd	24-Jul-18	666	2,444.22	999	666	779.22	399.6	721.2	39	30.27	58.5	39	-	627	2,413.95	940.5	627	846.45	376.2	300	32	29	62
79	Balaghat	Malajkha nd	30-Jan-19	200	734	300	200	234	120	119.4	21	44.85	31.5	21	-7.65	179	689.15	268.5	179	241.65	107.4	81	22	76	17
80	Balaghat	Malajkha nd	27-Nov-19	381	1,466.28	571.5	381	513.78	228.6	-	5	18.68	7.5	5	6.18	376	1,447.60	564	376	507.6	225.6	177	18	18	37
81	Balaghat	Waraseo ni	24-Jul-18	945	3,638.25	1,417.50	945	1,275.75	567.60	1,053.60	46	177.1	69	46	62.1	899	3,461.15	1,348.50	899	1,213.65	539.4	778	101	20	89
82	Balaghat	Waraseo ni	30-Jan-19	514	1,978.90	771	514	693.9	308.4	299.4	41	157.85	61.5	41	55.35	473	1,821.05	709.5	473	638.55	283.8	398	49	26	47
83	Chhindwara	Bichua	24-Apr-17	288	1,243.94	432	288	387.94	172.8	378	6	25.07	9	6	7.24	282	1,218.87	423	282	380.7	169.2	222	25	35	28
84	Chhindwara	Bichua	27-Dec-17	206	792.66	309	206	277.66	123.6	243.6	8	30.36	12	8	10.36	198	762.3	297	198	267.3	118.8	153	19	26	19
85	Chhindwara	Bichua	24-Jul-18	122	469.42	183	122	164.42	73.2	144	6	22.82	9	6	7.82	116	446.6	174	116	156.6	69.6	92	16	8	11
86	Chhindwara	Dongar Parasia	30-Oct-17	184	923.4	276	184	248.4	110.4	218.4	2	10.04	3	2	2.7	182	913.36	273	182	245.7	109.2	112	30	40	18
87	Chhindwara	Dongar Parasia	24-Sep-18	165	717.75	247.5	165	222.75	99	67.2	19	82.65	28.5	19	25.65	146	635.1	219	146	197.1	87.6	81	26	39	14
88	Chhindwara	Harrai	21-Mar-17	322	1,239.21	483	322	434.21	193.2	346.8	38	145.81	57	38	50.81	284	1,093.40	426	284	383.4	170.4	129	131	24	28
89	Chhindwara	Harrai	27-Dec-17	270	1,103.55	405	270	364.06	162	344.4	25	102.23	37.5	25	33.31	245	1,001.32	367.5	245	330.75	147	187	32	26	24
90	Chhindwara	Lodhkheda	27-Dec-17	316	1,215.88	474	316	425.88	189.6	394.8	3	10.83	4.5	3	3.33	313	1,205.05	469.5	313	422.55	187.8	298	8	7	31

91	Chhindwara	Lodhikheda	29-Aug-19	165	634.9	247.5	165	222.4	99	98.4	1	3.5	1.5	1	1	164	631.4	246	164	221.4	98.4	135	23	6	16
92	Chhindwara	Mohgaon	29-Nov-17	185	711.7	277.5	185	249.2	111	240	5	18.7	7.5	5	6.2	180	693	270	180	243	108	153	14	13	18
93	Chhindwara	Mohgaon	24-Jul-18	150	577.5	225	150	202.5	90	176.4	8	30.8	12	8	10.8	142	546.7	213	142	191.7	85.2	127	8	7	14
94	Chhindwara	Mohgaon	27-Nov-19	125	481.06	187.5	125	168.56	75	-	2	7.51	3	2	2.51	123	473.55	184.5	123	166.05	73.8	113	9	1	12
95	Chhindwara	Pandhurna	20-Feb-17	732	2,817.13	1,098.00	732	987.13	439.2	938.4	11	41.28	16.5	11	13.78	721	2,775.85	1,081.50	721	973.35	432.6	607	60	54	72
96	Chhindwara	Pandhurna	29-Nov-17	649	2,646.57	973.5	649	875.07	389.4	831.6	17	68.27	25.5	17	21.87	632	2,578.30	948	632	853.2	379.2	554	51	27	63
97	Chhindwara	Pandhurna	24-Jul-18	1,253	4,824.05	1,879.50	1,253	1,691.55	751.8	1,495.20	108	415.8	162	108	145.8	1,145	4,408.25	1,717.50	1,145	1,545.75	687	982	98	65	1
98	Chhindwara	Pandhurna	30-Jan-19	319	1,228.15	478.5	319	430.65	191.4	191.4	29	111.65	43.5	29	39.15	290	1,116.50	435	290	391.5	174	243	19	28	29
99	Dindori	Dindori	21-Mar-17	646	3,089.02	969	646	871.02	387.6	822	68	324.19	102	68	90.72	578	2,764.83	867	578	780.3	346.8	412	29	13	57
100	Jabalpur	Panagar	30-Oct-17	127	671.6	190.5	127	253.1	76.2	169.2	2	90.94	3	2	84.35	125	580.66	187.5	125	168.75	75	92	18	15	12
101	Jabalpur	Panagar	27-Dec-17	476	2,248.90	714	476	699.2	285.6	570	59	328.33	88.5	59	136.25	417	1,920.57	625.5	417	562.95	250.2	239	83	95	41
102	Jabalpur	Panagar	30-May-18	729	3,305.20	1,093.50	729	1,070.80	437.4	742.8	132	669.43	198	132	264.85	597	2,635.77	895.5	597	805.95	358.2	387	157	53	59
103	Jabalpur	Panagar	23-Aug-18	344	1,569.34	516	344	505.28	206.4	411.6	32	183.06	48	32	84.08	312	1,386.28	468	312	421.2	187.2	241	42	29	31
104	Jabalpur	Sihora	21-Mar-17	539	2,074.37	808.5	539	726.87	323.4	634.8	57	218.67	85.5	57	76.17	482	1,855.70	723	482	650.7	289.2	375	56	51	48
105	Jabalpur	Sihora	24-Apr-17	172	742.2	258	172	232.2	103.2	206.4	28	120.82	42	28	37.8	144	621.38	216	144	194.4	86.4	105	26	13	14
106	Jabalpur	Sihora	24-Jul-18	106	408.1	159	106	143.1	63.6	115.2	4	15.4	6	4	5.4	102	392.7	153	102	137.7	61.2	69	24	9	10
107	Jabalpur	Sihora	30-Jan-19	464	1,786.40	696	464	626.4	278.4	278.4	44	169.4	66	44	59.4	420	1,617.00	630	420	567	252	272	97	51	42
108	Mandla	Bamhani	30-Jan-19	194	746.9	291	194	261.9	116.4	116.4	14	53.9	21	14	18.9	180	693	270	180	243	108	137	12	31	18
109	Mandla	Bichhiya	29-Nov-17	527	2,050.44	790.5	527	709.94	316.2	730.8	2	6.28	3	2	1.19	525	2,044.16	787.5	525	708.75	315	306	28	19	52
110	Mandla	Mandla	29-May-17	585	2,335.29	877.5	585	788.79	351	794.4	3	11.02	4.5	3	3.09	582	2,324.27	873	582	785.7	349.2	472	79	31	58

MA

11	Mandla	Mandla	30-Oct-17	216	909.23	324	216	291.23	129.6	390	8	33.32	12	8	10.43	208	875.91	312	208	280.8	124.8	186	12	10	20
11	Mandla	Mandla	27-Dec-17	641	2,790.89	961.5	641	898.39	384.6	1,166.40	12	84.67	18	12	49.24	629	2,706.22	943.5	629	849.15	377.4	554	39	36	62
11	Mandla	Mandla	24-Jul-18	530	2,040.50	795	530	715.5	318	606	69	265.65	103.5	69	93.15	461	1,774.85	691.5	461	622.35	276.6	397	38	26	46
11	Mandla	Mandla	24-Sep-18	225	865.83	337.5	225	303.33	135	135	35	134.33	52.5	35	46.83	190	731.5	285	190	256.5	114	156	21	13	19
11	Mandla	Mandla	30-Jan-19	407	1,566.18	610.5	407	548.68	244.2	243.6	56	214.83	84	56	74.83	351	1,351.35	526.5	351	473.85	210.6	296	28	27	35
11	Mandla	Nainpur	24-Apr-17	250	1,089.30	375	250	337.5	150	300	2	8.71	3	2	2.7	248	1,080.59	372	248	334.8	174	174	47	27	24
11	Mandla	Nainpur	27-Dec-17	493	2,025.10	739.5	493	665.5	295.8	590.4	4	16.48	6	4	5.35	489	2,008.62	733.5	489	660.15	293.4	346	79	64	48
11	Mandla	Nainpur	24-Sep-18	447	1,721.00	670.5	447	603.5	268.2	268.2	20	77.05	30	20	27.05	427	1,643.95	640.5	427	576.45	256.2	288	104	35	42
11	Mandla	Niwas	24-Apr-17	196	861.6	294	196	264.6	117.6	235.2	2	8.79	3	2	2.7	194	852.81	291	194	261.9	116.4	114	39	41	19
12	Mandla	Niwas	27-Dec-17	286	1,100.46	429	286	385.46	171.6	343.2	21	80.21	31.5	21	27.71	265	1,020.25	397.5	265	357.75	159	134	73	58	26
12	Mandla	Niwas	24-Jul-18	155	596.4	232.5	155	208.9	93	153.6	22	84.35	33	22	29.35	133	512.05	199.5	133	179.55	79.8	67	26	40	13
12	Narsimhapur	Gadarwara	21-Mar-17	1,015	3,906.26	2,500.5	1,015	1,368.76	609.40	1,592.40	203	780.06	304.5	203	272.56	812	3,126.20	1,218.00	812	1,096.20	487.2	706	84	22	81
12	Narsimhapur	Gadarwara	29-May-17	280	1,176.54	420	280	377.54	168	336	46	192.9	69	46	61.64	234	983.64	351	234	315.9	140.4	200	12	22	23
12	Narsimhapur	Gadarwara	24-Jul-18	907	3,491.95	1,360.50	907	1,224.45	544.2	1,054.80	15	57.75	22.5	15	20.25	892	3,434.20	1,338.00	892	1,204.20	535.2	714	161	17	89
12	Narsimhapur	Kareli	30-Oct-17	120	537.78	180	120	161.78	72	162	16	71.51	24	16	21.38	104	466.27	156	104	140.4	62.4	57	22	25	10
12	Narsimhapur	Kareli	27-Dec-17	111	427.15	166.5	111	149.65	66.6	169.2	20	76.8	30	20	26.8	91	350.35	136.5	91	122.85	54.6	75	6	10	91
12	Narsimhapur	Kareli	24-Jul-18	45	173.15	67.5	45	60.65	27	16.8	1	3.75	1.5	1	1.25	44	169.4	66	44	59.4	26.4	29	12	3	44
12	Narsimhapur	Salichauka	30-Oct-17	116	506.6	174	116	156.6	69.6	140.4	2	8.73	3	2	2.7	114	497.87	171	114	153.9	68.4	69	40	5	11
12	Narsimhapur	Salichauka	27-Dec-17	859	3,759.15	1,288.50	859	1,159.65	515.4	1,084.80	56	245.07	84	56	75.6	803	3,514.08	1,204.50	803	1,084.05	481.8	591	186	26	80
13	Betul	Betul	17-Mar-16	754	2,901.68	1,131.00	754	1,016.68	452.4	930	3	10.33	4.5	3	2.83	751	2,891.35	1,126.50	751	1,013.85	450.6	478	179	94	75
13	Betul	Betul	27-Dec-17	719	2,883.20	1,078.50	719	970.7	431.4	912	27	108.32	40.5	27	36.5	692	2,774.88	1,038.00	692	934.2	415.2	432	144	11	69

Minutes of the 52nd CSMC / 20.1.2021

20

13	Betul	Betul	24-Jul-18	366	1,620.91	549	366	493.5	219.6	436.8	15	65.86	22.5	15	19.65	351	1,555.05	526.5	351	473.85	210.6	265	38	48	35
2	Betul	Betul	24-Sep-18	188	723.45	282	188	253.45	112.8	205.2	16	61.25	24	16	21.25	172	662.2	258	172	232.2	103.2	147	5	20	17
3	Betul	Betul	30-Jan-19	74	284.9	111	74	99.9	44.4	44.4	9	34.65	13.5	9	12.15	65	250.25	97.5	65	87.75	39	53	3	9	65
4	Betul	Betul	20-Feb-17	237	912.07	355.5	237	319.57	142.2	240	15	57.37	22.5	15	19.87	222	854.7	333	222	299.7	133.2	188	29	5	22
5	Betul	Betul	30-Jan-19	107	411.95	160.5	107	144.45	64.2	64.2	11	42.35	16.5	11	14.85	96	369.6	144	96	129.6	57.6	89	7	-	96
6	Betul	Betul	30-Oct-17	395	1,729.75	592.5	395	533.25	237.8	472.8	2	8.76	3	2	2.7	393	1,720.99	589.5	393	530.55	235.8	239	109	45	39
7	Betul	Betul	27-Dec-17	338	1,301.30	507	338	456.3	202.8	405.6	36	138.6	54	36	48.6	302	1,162.70	453	302	407.7	181.2	244	28	30	30
8	Betul	Betul	24-Apr-17	519	1,997.26	778.5	519	699.76	311.4	622.8	33	126.16	49.5	33	43.66	486	1,871.10	729	486	656.1	291.6	457	27	2	48
9	Betul	Betul	27-Dec-17	72	277.1	108	72	97.1	43.2	86.4	4	15.3	6	4	5.3	68	261.8	102	68	91.8	40.8	63	5	-	68
10	Betul	Betul	24-Jul-18	61	216.55	91.5	61	64.05	36.6	72	1	-14.45	1.5	1	-	60	231	90	60	81	36	58	2	-	60
11	Betul	Betul	23-Aug-18	75	266.25	112.5	75	78.75	45	79.2	7	4.45	10.5	7	-	68	261.8	102	68	91.8	40.8	65	2	1	68
12	Harda	Harda	27-Dec-17	4,376	16,840.39	6,564.00	4,376	5,900.39	2,625.60	5,682.00	511	1,960.14	766.5	511	682.64	3,865	14,880.25	5,797.50	3,865	5,217.75	2,319.00	2.5	932	38	3,
13	Harda	Harda	24-Jul-18	530	2,040.50	795	530	715.5	318	217.8	154	592.9	231	154	207.9	376	1,447.60	564	376	507.6	225.6	294	47	35	37
14	Harda	Harda	24-Sep-18	2,240	8,619.79	3,360.00	2,240	3,019.79	1,344.00	460.2	612	2,351.99	918	612	821.99	1,628	6,267.80	2,442.00	1,628	2,197.80	976.8	1.3	181	11	1,
15	Hoshan gabad	Bankhed	24-Apr-17	288	1,108.30	432	288	388.3	172.8	402	1	3.35	1.5	1	0.85	287	1,104.95	430.5	287	387.45	172.2	148	86	53	28
16	Hoshan gabad	Bankhed	27-Dec-17	179	713.92	268.5	179	241.42	107.4	231.6	2	7.75	3	2	2.47	177	706.17	265.5	177	236.95	106.2	100	57	20	17
17	Hoshan gabad	Bankhed	24-Jul-18	16	61.57	24	16	21.57	9.6	9.6	2	7.67	3	2	2.67	14	53.9	21	14	18.9	8.4	6	3	5	14
18	Hoshan gabad	Pipariya	29-May-17	891	3,452.71	1,336.50	891	935.55	534.6	1,014.00	36	-117	54	36	-	855	3,569.71	1,282.50	855	1,154.25	513	634	186	35	85
19	Hoshan gabad	Pipariya	27-Dec-17	855	3,324.90	1,282.50	855	897.7	513	1,020.00	62	3.16	93	62	-	793	3,321.74	1,189.50	793	1,070.55	475.8	583	175	35	79
20	Hoshan gabad	Pipariya	27-Dec-17	855	3,324.90	1,282.50	855	897.7	513	1,020.00	62	3.16	93	62	172.85	793	3,321.74	1,189.50	793	1,070.55	475.8	583	175	35	79

15	Hoshan gabad	Pipariya	30-May-18	800	3,560.00	1,200.00	800	1,080.00	480	879.6	62	275.9	93	62	83.7	738	3,284.10	1,107.00	738	996.3	442.8	533	170	35	73
15	Hoshan gabad	Pipariya	29-Aug-19	855	3,325.00	1,282.50	855	897.8	513	512.4	282	924.8	423	282	124.25	573	2,400.20	859.5	573	773.55	343.8	361	180	32	57
15	Hoshan gabad	Seoni-Malwa	20-Feb-17	787	3,028.76	1,180.50	787	1,061.26	472.2	952.8	6	21.91	9	6	6.91	781	3,006.85	1,171.50	781	1,054.35	468.6	610	101	70	78
15	Hoshan gabad	Seoni-Malwa	27-Dec-17	433	1,667.05	649.5	433	584.55	259.8	679.2	11	42.35	16.5	11	14.85	422	1,624.70	633	422	569.7	253.2	357	38	27	42
15	Hoshan gabad	Seoni-Malwa	24-Jul-18	432	1,663.20	648	432	583.2	259.2	487.2	72	277.2	108	72	97.2	360	1,386.00	540	360	486	216	297	47	16	36
15	Rewa	Baikunthpur	29-May-17	135	606.99	202.5	135	182.25	81	162	1	4.5	1.5	1	1.35	134	602.49	201	134	180.9	80.4	9	27	98	13
15	Rewa	Govindgarh	30-Oct-17	484	2,169.45	726	484	653.45	290.4	597.6	5	22.46	7.5	5	6.8	479	2,146.99	718.5	479	646.65	287.4	257	114	10	47
15	Rewa	Govindgarh	27-Dec-17	383	1,673.59	574.5	383	517.09	229.8	525.6	10	43.74	15	10	13.54	373	1,629.85	559.5	373	503.55	223.8	173	138	62	37
15	Rewa	Govindgarh	24-Jul-18	77	296.45	115.5	77	103.95	46.2	-	1	3.85	1.5	1	1.35	76	292.6	114	76	102.6	45.6	54	16	6	76
16	Satna	Maihar	31-Aug-16	779	3,598.06	1,168.50	779	1,050.56	467.4	1,311.59	67	308.46	100.5	67	89.36	712	3,289.60	1,068.00	712	961.2	427.2	466	175	71	71
16	Satna	Maihar	20-Feb-17	572	2,833.25	858	572	771.25	343.2	680.4	15	73.37	22.5	15	19.3	557	2,759.88	835.5	557	751.95	334.2	378	143	36	55
16	Satna	Nagod	24-Apr-17	544	2,217.40	816	544	734.4	326.4	784.8	5	20.38	7.5	5	6.75	539	2,197.02	808.5	539	727.65	323.4	269	264	6	53
16	Satna	Nagod	23-Aug-18	202	777.4	303	202	272.4	121.2	120	21	80.55	31.5	21	28.05	181	696.85	271.5	181	244.35	108.6	138	42	1	18
16	Sagar	Banda	30-Oct-17	167	740.73	250.5	167	225.23	100.2	313.2	1	4.22	1.5	1	1.13	166	736.51	249	166	224.1	99.6	56	108	2	16
16	Sagar	Banda	27-Dec-17	306	1,282.10	459	306	413.1	183.6	590.4	3	12.57	4.5	3	4.05	303	1,269.53	454.5	303	409.05	181.8	177	102	24	30
16	Sagar	Bina-Etawa	20-Dec-16	658	2,532.08	987	658	887.08	394.8	574.8	1	2.63	1.5	1	0.13	657	2,529.45	985.5	657	886.95	394.2	478	145	34	65
16	Shahdol	Jaisinghnagar	21-Mar-17	355	1,366.25	532.5	355	478.75	213.8	427.2	2	7.2	3	2	2.2	353	1,359.05	529.5	353	476.55	211.8	221	73	59	35
16	Shahdol	Jaisinghnagar	30-May-18	205	860.45	307.5	205	276.45	123	122.4	2	8.1	3	2	2.4	203	852.35	304.5	203	274.05	121.8	115	33	55	20
16	Shahdol	Jaisinghnagar	23-Aug-18	233	897.05	349.5	233	314.55	139.8	132.6	8	30.8	12	8	10.8	225	866.25	337.5	225	303.75	135	26	13	18	22
17	Umariya	Chandia	30-Oct-17	409	1,824.07	613.5	409	551.57	245.4	508.8	5	21.73	7.5	5	6.17	404	1,802.34	606	404	545.4	242.4	222	101	81	40
17	Umariya	Chandia	27-Dec-17	1,318	5,072.31	1,977.00	1,318	1,777.31	790.8	832.8	254	975.91	381	254	340.91	1,064	4,096.40	1,596.00	1,064	1,436.40	638.4	458	252	35	1
17	Umariya	Chandia	17	8.00	7.00	7.00	8.00	31	8	832.8	254	975.91	381	254	340.91	1,064	4,096.40	1,596.00	1,064	1,436.40	638.4	458	252	35	1

Minutes of the 52nd CSMC/20.1.2021.

17	Umardia	Pali	24-Apr-17	260	1,106.00	390	260	351	156	291.6	35	148.88	52.5	35	47.25	225	957.12	337.5	225	303.75	135	106	29	90	4
2	Umardia	Pali	29-Nov-17	238	999.36	357	238	321.3	142.8	96	60	251.94	90	60	81	178	747.42	267	178	240.3	106.8	92	56	30	5
3	Umardia	Umardia	20-Feb-17	208	800.49	312	208	280.49	124.8	238.8	8	30.49	12	8	10.49	200	770	300	200	270	120	109	54	37	8
4	Umardia	Umardia	30-Oct-17	315	1,212.30	472.5	315	424.8	189	132.6	45	172.8	67.5	45	60.3	270	1,039.50	405	270	364.5	162	113	68	89	0
5	Umardia	Umardia	27-Dec-17	1,011	3,890.80	1,516.50	1,011	1,363.30	606.6	606.6	269	1,034.10	403.5	269	361.6	742	2,856.70	1,113.00	742	1,001.70	445.2	368	104	27	74
6	Dewas	Kannod	27-Dec-17	277	1,066.50	415.5	277	374	166.2	332.4	5	19.3	7.5	5	6.8	272	1,047.20	408	272	367.2	163.2	213	23	36	27
7	Dewas	Sonkath	24-Apr-17	436	1,750.55	654	436	587.55	261.6	642	17	67.25	25.5	17	21.9	419	1,683.30	628.5	419	565.65	251.4	324	76	19	41
8	Dewas	Sonkath	24-Jul-18	102	392.7	153	102	137.7	61.2	121.2	4	15.4	6	4	5.4	98	377.3	147	98	132.3	58.8	67	26	5	98
9	Dewas	Sonkath	24-Sep-18	102	393	153	102	138	61.2	114	6	23.4	9	6	8.4	96	369.6	144	96	129.6	57.6	69	23	4	96
10	Dewas	Sonkath	30-Jan-19	307	1,181.95	460.5	307	414.45	184.2	181.8	33	127.05	49.5	33	44.55	274	1,054.90	411	274	369.9	164.4	214	48	12	27
11	Ncemuch	Athana	29-Aug-19	324	1,246.80	486	324	436.8	194.4	192.6	59	226.55	88.5	59	79.05	265	1,020.25	397.5	265	357.75	159	229	31	5	26
12	Ncemuch	Nayagao	29-May-17	170	675	255	170	204	102	201.6	5	-4.9	7.5	5	-	165	679.9	247.5	165	222.75	99	123	27	15	16
13	Ncemuch	Nayagao	27-Dec-17	118	487.3	177	118	159.3	70.8	74.4	8	33.04	12	8	10.8	110	454.26	165	110	148.5	66	80	18	12	11
14	Ncemuch	Nayagao	23-Aug-18	44	169.4	66	44	59.4	26.4	26.4	11	42.35	16.5	11	14.85	33	127.05	49.5	33	44.55	19.8	32		1	33
15	Ncemuch	Sarwanay Mahataj	27-Dec-17	421	1,901.64	631.5	421	564.14	252.6	505.2	66	294.57	99	66	84.89	355	1,607.07	532.5	355	479.25	213	281	63	11	35
16	Radlam	Dhamno	30-Oct-17	270	1,021.50	405	270	310.5	162	331.2	3	-42.05	4.5	3	-	267	1,063.55	400.5	267	360.45	160.2	161	21	85	26
17	Radlam	Dhamno	24-Jul-18	11	42.33	16.5	11	14.83	6.6	13.2	1	3.83	1.5	1	1.33	10	38.5	15	10	13.5	6	7	3	-	10
18	Radlam	Dhamno	24-Sep-18	133	485.42	199.5	133	152.92	79.8	132	5	-7.38	7.5	5	-	128	492.8	192	128	172.8	76.8	95	11	22	12
19	Radlam	Sailana	24-Apr-17	298	1,289.30	447	298	402.3	178.8	382.8	51	220.65	76.5	51	68.85	247	1,068.65	370.5	247	333.45	148.2	154	70	23	24

✓

19	Ratlam	Sailana	24-Jul-18	110	423.34	165	110	148.34	66	130.8	4	15.24	6	4	5.24	106	408.1	159	106	143.1	63.6	75	14	17	10
19	Ratlam	Sailana	30-Jan-19	53	204.05	79.5	53	71.55	31.8	28.8	2	7.7	3	2	2.7	51	196.35	76.5	51	68.85	30.6	34	7	10	51
19	Ratlam	Sailana	29-Aug-19	51	196.2	76.5	51	68.7	30.6	27.6	1	3.7	1.5	1	1.2	50	192.5	75	50	67.5	30	38	9	3	50
19	Shajapur	Shujalpur	24-Apr-17	378	1,741.30	567	378	510.3	226.8	532.8	7	32.25	10.5	7	9.45	371	1,709.05	556.5	371	500.85	222.6	255	102	14	37
19	Shajapur	Shujalpur	27-Dec-17	129	496.65	193.5	129	174.15	77.4	154.8	12	46.2	18	12	16.2	117	450.45	175.5	117	157.95	70.2	88	22	7	11
19	Ujjain	Makdon	24-Jul-18	320	1,231.27	480	320	431.27	192	382.8	1	3.12	1.5	1	0.62	319	1,228.15	478.5	319	430.65	191.4	156	103	60	31
19	Ujjain	Tarana	24-Sep-18	238	915.85	357	238	320.85	142.8	249.6	5	18.8	7.5	5	6.3	233	897.05	349.5	233	314.55	139.8	130	96	7	23
19	Ujjain	Tarana	30-Jan-19	433	1,667.05	649.5	433	584.55	259.8	259.8	29	111.65	43.5	29	39.15	404	1,555.40	606	404	545.4	242.4	204	200	-	40
19	Raisen	Begamgaon	26-Mar-18	291	1,120.40	436.5	291	392.9	174.6	328.8	9	34.7	13.5	9	12.2	282	1,085.70	423	282	380.7	169.2	223	42	17	28
20	Raisen	Begamgaon	30-Jan-19	915	3,522.75	1,372.50	915	1,235.25	549.25	489	4	15.4	6	4	5.4	911	3,507.35	1,366.50	911	1,229.85	546.6	804	104	3	91
20	Rajgarh	Biaora	21-Mar-17	482	1,854.97	723	482	649.97	289.2	802.8	12	45.47	18	12	15.47	470	1,809.50	705	470	634.5	282	415	34	21	47
20	Rajgarh	Talen	25-Feb-19	631	2,429.35	946.5	631	851.85	378.6	241.8	7	26.95	10.5	7	9.45	624	2,402.40	936	624	842.4	374.4	494	121	9	62
20	Sehore	Sehore	20-Feb-17	1,190	5,645.40	1,785.00	1,190	1,737.40	714	1,386.00	45	339.43	67.5	45	191.65	1,145	5,305.97	1,717.50	1,145	1,545.75	687	814	284	47	1
20	Bhind	Gormi	24-Jul-18	2	7.7	3	2	2.7	1.2	1.2	1	3.85	1.5	1	1.35	1	3.85	1.5	1	1.35	0.6	-	1	-	1
20	Bhind	Gormi	23-Aug-18	232	893.2	348	232	313.2	139.2	99.6	41	157.85	61.5	41	55.35	191	735.35	286.5	191	257.85	114.6	126	48	17	19
20	Bhind	Mihona	29-May-17	302	1,279.52	453	302	380.52	181.2	381.6	14	33.4	21	14	-8.28	288	1,246.12	432	288	388.8	172.8	126	147	15	28
20	Morena	Sabalgarh	21-Mar-17	237	912.12	355.5	237	319.62	142.2	343.2	6	22.77	9	6	7.77	231	889.35	346.5	231	311.85	138.6	207	19	5	23
20	Morena	Sabalgarh	27-Dec-17	311	1,260.85	466.5	311	419.35	186.6	448.8	5	19.78	7.5	5	6.25	306	1,241.07	459	306	413.1	183.6	267	36	3	30
20	Morena	Sabalgarh	24-Jul-18	114	438.9	171	114	153.9	68.4	54	5	19.25	7.5	5	6.75	109	419.65	163.5	109	147.15	65.4	95	14	-	10
21	Guna	Raghogaon - Vijaypur	27-Dec-17	753	3,123.05	1,129.50	753	1,016.55	451.8	898.8	11	45.62	16.5	11	14.85	742	3,077.43	1,113.00	742	1,001.70	445.2	512	89	14	74

Minutes of the 52nd CSMC/20.1.2021

21	Guna	Raghoga th - Vilaypur	24-Jul- 18	245	942,69	367. 5	245	330,19	147	147	3	10,99	4,5	3	3,49	242	931,7	363	242	326,7	145,2	186	39	17	24
1		Vilaypur																							2
21	Guna	Raghoga th - Vilaypur	25-Feb- 19	950	3,655. 71	1,42 5,00	950	1,280. 71	570	568,8	2	5,91	3	2	0,91	948	3,649,8 0	1,422. 00	948	1,279. 80	568,8	707	169	72	94
2		Vilaypur																						8	
21	Shivpuri	Kolaras	24-Apr- 17	388	1,557. 80	582	388	523,8	232. 8	437,4	4	16,06	6	4	5,4	384	1,541,7 4	576	384	518,4	230,4	245	116	23	38
3		Kolaras																							4
21	Shivpuri	Kolaras	27-Dec- 17	810	3,139. 59	1,21 5,00	810	1,093. 59	486	1,082 .40	7	27,22	10,5	7	9,54	803	3,112,3 7	1,204. 50	803	1,084. 05	481,8	546	216	11	80
4		Kolaras																							3
21	Dhar	Dhar	29-Nov- 17	501	2,272. 56	751. 5	501	750,06	300. 6	624	7	104,43	10,5	7	83,16	494	2,168,1 3	741	494	666,9	296,4	160	88	24	49
5		Dhar																							4
21	Dhar	Dhar	27-Dec- 17	404	1,615. 04	606	404	605,04	242. 4	505,2	3	71,19	4,5	3	63,69	401	1,543,8 5	601,5	401	541,35	240,6	131	99	17	40
6		Dhar																							1
21	Dhar	Dhar	24-Sep- 18	45	179,9	67,5	45	67,4	27	34,8	1	10,5	1,5	1	8	44	169,4	66	44	59,4	26,4	17	7	20	44
7		Dhar																							
21	Dhar	Dhar	30-Jan- 19	412	1,695. 89	618	412	617,22	247. 2	247,2	2	68,96	3	2	63,72	410	1,626,9 3	615	410	553,5	246	252	50	10	41
8		Dhar																							0
21	Dhar	Kukshi	24-Apr- 17	322	1,361. 70	483	322	434,7	193. 2	436,8	1	4,23	1,5	1	1,35	321	1,357,4 7	481,5	321	433,35	192,6	265	17	39	32
9		Kukshi																							1
22	Dhar	Kukshi	27-Dec- 17	367	1,534. 88	550. 5	367	495,38	220. 2	440,4	81	338,71	121,5	81	109,2 8	286	1,196,1 7	429	286	386,1	171,6	151	25	11	28
0		Kukshi																							6
22	Dhar	Kukshi	24-Jul- 18	170	654,5	255	170	229,5	102	198	10	38,5	15	10	13,5	160	616	240	160	216	96	93	21	46	16
1		Kukshi																							0
22	Dhar	Kukshi	30-Jan- 19	297	1,143. 45	445. 5	297	400,95	178. 2	178,2	35	134,75	52,5	35	47,25	262	1,008,7 0	393	262	353,7	157,2	213	22	27	26
2		Kukshi																							2
22	Dhar	Manawa r	24-Jul- 18	281	1,081. 39	421. 5	281	378,89	168. 6	168,6	29	111,19	43,5	29	38,69	252	970,2	378	252	340,2	151,2	194	11	47	25
3		Manawa r																							2
22	Dhar	Pihamp ur	30-Oct- 17	484	2,044. 45	726	484	653,45	290. 4	584,4	12	50,74	18	12	16,25	472	1,993,7 1	708	472	637,2	283,2	97	201	17	47
4		Pihamp ur																							2
22	Dhar	Pittamp ur	27-Dec- 17	685	2,790. 28	1,02 7,50	685	924,78	411	1,389 .60	47	191,48	70,5	47	63,48	638	2,598,8 0	957	638	861,3	382,8	279	201	15	63
22	Dhar	Pittamp ur	24-Jul- 18	528	2,185. 79	792	528	712,8	316. 8	315,6	50	206,99	75	50	67,5	478	1,978,8 0	717	478	645,3	286,8	303	122	53	47
6		Pittamp ur																							8
22	Dhar	Rajgarh	24-Apr- 17	255	1,076. 75	382. 5	255	344,25	153	324	3	12,67	4,5	3	4,05	252	1,064,0 8	378	252	340,2	151,2	117	17	11	25
7		Rajgarh																							2
22	Dhar	Rajgarh	27-Dec- 17	203	813,59	304. 5	203	274,09	121. 8	308,4	18	72,18	27	18	24,34	185	741,41	277,5	185	249,75	111	113	31	41	18
8		Rajgarh																							5
9		Rajgarh	24-Jul- 18	70	269,5	105	70	94,5	42	57,6	1	3,85	1,5	1	1,35	69	265,65	103,5	69	93,15	41,4	31	7	31	69
23	Dhar	Rajgarh	30-Jan- 19	175	673,75	262. 5	175	236,25	105	105	9	34,65	13,5	9	12,15	166	639,1	249	166	224,1	99,6	79	43	44	16
0		Rajgarh																							6

Minutes of the 52nd CSMC/20.1.2021

W

23	Dhar	Sardarpur	24-Sep-18	90	346.5	135	90	121.5	54	54	20	77	30	20	27	70	269.5	105	70	94.5	42	45	4	21	70
23	Jhabua	Thandla	24-Apr-17	220	926	330	220	297	132	252	5	21.05	7.5	5	6.75	215	904.95	322.5	215	290.25	129	137	18	60	21
23	Chhindwara	Amarwara	24-Sep-18	96	369.42	144	96	129.42	57.6	51.6	36	138.42	54	36	48.42	60	231	90	60	81	36	51	7	2	60
23	Chhindwara	Amarwara	30-Jan-19	100	385	150	100	135	60	57	25	96.25	37.5	25	33.75	75	288.75	112.5	75	101.25	45	56	12	7	75
23	Chhindwara	Biplanar	24-Jul-18	169	650.27	253.	169	227.77	101.	202.8	1	3.47	1.5	1	0.97	168	646.8	252	168	226.8	100.8	144	21	3	16
23	Chhindwara	Biplanar	29-Aug-19	137	527.2	205.	137	184.7	82.2	79.8	4	15.15	6	4	5.15	133	512.05	199.5	133	179.55	79.8	120	10	3	13
23	Chhindwara	Biplanar	30-May-18	238	1,035.	357	238	321.3	142.	-	1	4.35	1.5	1	1.35	237	1,030.9	355.5	237	319.95	142.2	184	13	40	23
23	Dindori	Shampur	30-May-18	174	790.95	261	174	234.95	104.	229.2	5	22.78	7.5	5	6.8	169	768.17	253.5	169	228.15	101.4	82	20	67	16
23	Katni	Kymore	30-Oct-17	174	790.95	261	174	234.95	104.	229.2	5	22.78	7.5	5	6.8	169	768.17	253.5	169	228.15	101.4	82	20	67	16
23	Katni	Kymore	24-Sep-18	124	477.4	186	124	167.4	74.4	74.4	7	26.95	10.5	7	9.45	117	450.45	175.5	117	157.95	70.2	44	19	63	11
24	Sama	Amarpatan	30-Oct-17	263	1,112.	394.	263	355.1	157.	312	1	4.28	1.5	1	1.4	262	1,107.7	393	262	353.7	157.2	152	106	4	26
24	Chhatarpur	Bada Malhera	30-Oct-17	322	1,239.	483	322	434.75	193.	406.8	7	27	10.5	7	9.5	315	1,212.7	472.5	315	425.25	189	139	74	10	31
24	Chhatarpur	Bada Malhera	24-Jul-18	17	65.45	25.5	17	22.95	10.2	10.2	1	3.85	1.5	1	1.35	16	61.6	24	16	21.6	9.6	8	3	5	16
24	Chhatarpur	Bada Malhera	24-Sep-18	739	2,845.	1,110	739	997.65	443.	443.4	28	107.8	42	28	37.8	711	2,737.3	1,066.	711	959.85	426.6	464	191	56	71
24	Chhatarpur	Bada Malhera	30-Oct-17	248	954.8	372	248	334.8	148.	314.4	2	7.7	3	2	2.7	246	947.1	369	246	332.1	147.6	138	79	29	24
24	Chhatarpur	Buxwah	30-May-18	200	890	300	200	270	120	231.6	21	93.45	31.5	21	28.35	179	796.55	268.5	179	241.65	107.4	145	33	1	17
24	Chhatarpur	Chandla	20-Feb-17	126	599.53	189	126	169.89	75.6	151.2	5	23.59	7.5	5	6.54	121	575.94	181.5	121	163.35	72.6	93	28	-	12
24	Chhatarpur	Chandla	24-Jul-18	24	92.4	36	24	32.4	14.4	28.8	1	3.85	1.5	1	1.35	23	88.55	34.5	23	31.05	13.8	17	6	-	23
24	Chhatarpur	Chandla	23-Aug-18	271	1,042.	406.	271	365.41	162.	162.6	35	134.31	52.5	35	46.81	236	908.6	354	236	318.6	141.6	197	35	4	23
24	Chhatarpur	Chandla	24-Sep-18	240	923.55	360	240	323.55	144	144	41	157.4	61.5	41	54.9	199	766.15	298.5	199	268.65	119.4	138	60	1	19
25	Chhatarpur	Ghuwar	30-Jan-19	230	885.5	345	230	310.5	138	137.4	1	3.85	1.5	1	1.35	229	881.65	343.5	229	309.15	137.4	159	60	10	22
25	Sagar	Rohli	27-Dec-17	1,100	4,362.	1,65	1,10	1,483.	660	1,320	1	2.17	1.5	1	-0.45	1,099	4,360.0	1,648.	1,09	1,483.	659.4	855	190	54	1.

Minutes of the 52nd CSMC/20.1.2021

21

25	Sagar	Rehli	24-Sep-18	700	2,695.00	1,050.00	700	945	420	92.4	1	3.85	1.5	1	1.35	699	2,691.15	1,048.50	699	943.65	419.4	349	197	15	69
2	Agar	Kanad	26-Mar-18	235	904.8	352.5	235	317.3	141	270	9	34.7	13.5	9	12.2	226	870.1	339	226	305.1	135.6	156	64	6	22
3	Agar	Susner	24-Sep-18	532	2,042.88	798.5	532	712.88	319.2	637.2	11	37.03	16.5	11	9.53	521	2,005.85	781.5	521	703.35	312.6	503	8	10	52
4	Dewas	Dewas	30-May-18	1,506	5,946.40	2,259.00	1,506	2,030.30	903.6	1,554.00	64	249.93	96	64	83.6	1,442	5,696.47	2,163.00	1,442	1,946.70	865.2	988	384	70	1.44
5	Dewas	Dewas	24-Jul-18	300	1,154.44	450	300	404.44	180	355.2	14	53.34	21	14	18.34	286	1,101.10	429	286	386.1	171.6	217	58	11	28
6	Mandna	Nagri	24-Jul-18	463	1,782.55	694.5	463	625.05	277.8	555.6	6	23.1	9	6	8.1	457	1,759.45	685.5	457	616.95	274.2	396	37	24	45
7	Mandna	Narayan	27-Dec-17	194	846.8	291	194	261.9	116.4	232.8	56	244.44	84	56	75.6	138	602.36	207	138	186.3	82.8	98	37	3	13
8	Mandna	Total		103,344	416,232.52	155,016	103,344	137,849.16	62,006.4	7,663.2	682	25,791.42	102,428	682	7552.56	96,516	390,441.1	144,774	96,516	130,296.6	57,909.6	115	495	34	96

Handwritten mark resembling a stylized 'M' or 'W'.

Annexure X : Salient details of Demonstration Housing Project (DHP) submitted by State of Madhya Pradesh

(Rs. in lakh)

S. No	State	Town	Project Name	No. of houses	Other provisions	Central Assistance										Total
						Estimated cost including taxes & insurance	Contingency charges (3%)	Planning of the project @4%	Architectural drawings including preparation of DPR @3%	Structural design @1%	Site visit @1%	Construction management @5%	Maintenance cost @0.5% for 5 years			
1	Madhya Pradesh	Bhourli, Dist. Bhopal	Demonstration Housing Project Using New/Alternate Technology (Sports Hostel)	40 Houses	Office with toilet (1 no.), dining hall with kitchen and store (1 no.), common room with toilet (1 no.), medical room with toilet (1 no.), caretaker room (1 no.) activity rooms (2 nos.) and laundry (1 no.). (equivalent to 8 Houses)	559.75	16.54	23.05	17.29	5.76	5.76	28.82	14.41	671.38		

Annexure XI: Salient details of project-wise Gender Modification submitted by the by State of Madhya Pradesh

S. No.	Division	District	City	CSMC Approval Date	No. of EWS Beneficiary as per DPR	General	SC	ST	OBC	Total	Male	Female	Trans Gender	Total
1	Bhopal	Bhopal	Berasia	24-04-2017	450	27	79	20	324	450	365	85	-	450
2	Bhopal	Bhopal	Berasia	30-10-2017	400	35	56	20	289	400	308	92	-	400
3	Bhopal	Bhopal	Berasia	26-03-2018	309	5	13	6	285	309	230	79	-	309
4	Bhopal	Bhopal	Berasia	24-07-2018	252	28	38	5	181	252	195	57	-	252
5	Bhopal	Rajgarh	Kurawar	29-05-2017	204	25	51	12	116	204	168	36	-	204
6	Bhopal	Rajgarh	Sarangpur	20-02-2017	588	18	63	16	491	588	393	195	-	588
7	Bhopal	Rajgarh	Sarangpur	26-03-2018	646	116	122	14	394	646	491	155	-	646
8	Bhopal	Sehore	Ichhawar	24-07-2018	6	-	-	1	5	6	1	5	-	6
9	Bhopal	Sehore	Jawar	30-10-2017	180	19	59	28	74	180	131	49	-	180
10	Bhopal	Sehore	Jawar	27-12-2017	204	55	72	3	74	204	166	38	-	204
11	Bhopal	Sehore	Jawar	24-07-2018	13	3	2	-	8	13	11	2	-	13
12	Bhopal	Sehore	Nasrullaganj	17-03-2016	496	31	96	62	307	496	350	146	-	496
13	Bhopal	Vidisha	Kurwai	29-05-2017	158	26	27	9	96	158	108	50	-	158
14	Bhopal	Vidisha	Kurwai	24-09-2018	470	82	80	17	291	470	299	171	-	470
15	Bhopal	Vidisha	Kurwai	30-01-2019	687	59	142	-	486	687	529	158	-	687
16	Bhopal	Vidisha	Sironj	20-12-2016	661	98	112	8	443	661	449	212	-	661
17	Chambal	Morena	Jhundpura	29-05-2017	120	5	34	-	81	120	87	33	-	120
18	Gwalior	Guna	Guna	24-09-2018	968	482	149	17	320	968	57	911	-	968
19	Gwalior	Guna	Kumbhraj	24-04-2017	250	44	58	55	93	250	227	23	-	250
20	Indore	Barwani	Anjad	24-04-2017	496	19	117	221	139	496	390	106	-	496
21	Indore	Barwani	Palsud	24-04-2017	448	15	50	194	189	448	358	90	-	448
22	Indore	Barwani	Palsud	31-10-2019	816	13	43	357	403	816	651	165	-	816

Minutes of the 52nd CSMC/20.1.2021

Amulya

23	Indore	Barwani	Pansamal	24-04-2017	421	19	94	185	123	421	316	105	-	421
24	Indore	Barwani	Rajpur	24-04-2017	245	13	73	43	116	245	174	71	-	245
25	Indore	Barwani	Rajpur	27-12-2017	283	12	121	38	112	283	207	76	-	283
26	Indore	Barwani	Rajpur	24-07-2018	55	1	6	7	41	55	43	12	-	55
27	Indore	Burhanpur	Burhanpur	17-03-2016	1,018	88	150	3	777	1,018	794	224	-	1,018
28	Indore	Burhanpur	Burhanpur	21-03-2017	1,507	52	216	4	1,235	1,507	1,242	265	-	1,507
29	Indore	Burhanpur	Burhanpur	24-04-2017	2,785	183	221	19	2,362	2,785	2,173	612	-	2,785
30	Indore	Burhanpur	Burhanpur	27-12-2017	1,219	39	62	7	1,111	1,219	951	268	-	1,219
31	Indore	Burhanpur	Burhanpur	24-09-2018	6,260	2,296	260	27	3,677	6,260	2,878	3,382	-	6,260
32	Indore	Burhanpur	Nepanagar	24-04-2017	185	2	7	132	44	185	153	32	-	185
33	Indore	Indore	Betma	29-05-2017	267	18	54	38	157	267	187	80	-	267
34	Indore	Indore	Depapur	24-04-2017	222	25	67	14	116	222	161	61	-	222
35	Indore	Indore	Manpur	20-02-2017	150	7	26	66	51	150	96	54	-	150
36	Indore	Indore	Manpur	27-12-2017	131	2	25	47	57	131	84	46	1	131
37	Indore	Indore	Mhowgaon	24-07-2018	100	8	41	4	47	100	76	24	-	100
38	Indore	Indore	Rurji- Gautampura	30-10-2017	382	19	84	71	208	382	280	102	-	382
39	Indore	Indore	Sawer	30-10-2017	111	24	30	6	51	111	92	19	-	111
40	Indore	Jhabua	Jhabua	20-02-2017	232	19	-	203	10	232	172	60	-	232
41	Indore	Jhabua	Jhabua	24-07-2018	477	32	125	207	113	477	339	138	-	477
42	Indore	Jhabua	Jhabua	24-09-2018	100	10	15	34	41	100	74	26	-	100
43	Indore	Jhabua	Jhabua	25-02-2019	469	72	78	189	130	469	316	153	-	469
44	Indore	Jhabua	Meghnagar	29-05-2017	347	1	54	181	111	347	267	80	-	347
45	Indore	Jhabua	Ranapur	24-04-2017	269	11	53	151	54	269	196	73	-	269
46	Indore	Jhabua	Ranapur	29-08-2019	366	20	45	255	46	366	284	82	-	366
47	Indore	Khandwa	Khandwa	21-03-2017	1,050	184	337	47	482	1,050	649	401	-	1,050
48	Indore	Khandwa	Khandwa	30-01-2019	2,070	134	154	157	1,625	2,070	1,175	895	-	2,070
49	Indore	Khandwa	Mundi	24-04-2017	371	18	29	76	248	371	256	115	-	371

Amulya

50	Indore	Khandwa	Omkarshwa [†]	21-03-2017	122	11	5	48	58	122	71	51	-	122
51	Indore	Khandwa	Omkarshwa [†]	27-12-2017	134	10	10	23	91	134	89	45	-	134
52	Indore	Khandwa	Omkarshwa [†]	24-07-2018	34	13	4	11	6	34	10	24	-	34
53	Indore	Khandwa	Pandhana	25-02-2019	297	34	22	36	205	297	235	62	-	297
54	Indore	Khargone	Barvaha	27-12-2017	238	44	34	9	151	238	162	76	-	238
55	Indore	Khargone	Kaarahi and Pandyakhurd	29-05-2017	467	26	74	32	335	467	360	107	-	467
56	Indore	Khargone	Kasrawad	29-05-2017	476	11	134	61	270	476	336	140	-	476
57	Indore	Khargone	Kasrawad	24-09-2018	757	23	161	87	486	757	573	184	-	757
58	Indore	Khargone	Khargone	27-12-2017	383	15	65	17	286	383	267	116	-	383
59	Jabalpur	Balaghat	Bahar	24-09-2018	66	2	3	16	45	66	41	25	-	66
60	Jabalpur	Balaghat	Lanji	20-02-2017	399	18	33	47	301	399	260	139	-	399
61	Jabalpur	Balaghat	MalaiKhand	24-04-2017	632	9	27	218	378	632	470	162	-	632
62	Jabalpur	Balaghat	Waraseoni	30-10-2017	795	58	89	80	568	795	508	287	-	795
63	Jabalpur	Chhindwara	Chaurai Khas	21-03-2017	326	34	32	18	242	326	228	98	-	326
64	Jabalpur	Chhindwara	Chaurai Khas	27-12-2017	248	18	34	8	188	248	185	62	1	248
65	Jabalpur	Chhindwara	Chaurai Khas	24-09-2018	233	53	31	14	135	233	152	81	-	233
66	Jabalpur	Chhindwara	Chhindwara	20-12-2016	1,296	99	262	216	719	1,296	781	515	-	1,296
67	Jabalpur	Chhindwara	Chhindwara	20-02-2017	2,338	228	467	455	1,188	2,338	1,163	1,175	-	2,338
68	Jabalpur	Chhindwara	Chhindwara	27-12-2017	3,061	366	647	498	1,550	3,061	1,916	1,144	1	3,061
69	Jabalpur	Chhindwara	Chhindwara	24-07-2018	2,467	727	414	489	837	2,467	1,700	767	-	2,467
70	Jabalpur	Chhindwara	Damua	24-07-2018	234	21	42	86	85	234	179	55	-	234
71	Jabalpur	Chhindwara	Harrai	24-07-2018	764	187	107	101	369	764	490	274	-	764
72	Jabalpur	Chhindwara	Jamai	24-04-2017	258	56	45	33	124	258	166	92	-	258
73	Jabalpur	Chhindwara	Jamai	27-12-2017	46	7	12	4	23	46	33	13	-	46
74	Jabalpur	Chhindwara	Jamai	24-07-2018	119	17	15	10	77	119	78	41	-	119

Amulya

75	Jabalpur	Chhindwara	Lodhikheda	24-04-2017	109	-	58	5	46	109	79	30	-	109
76	Jabalpur	Chhindwara	Lodhikheda	24-07-2018	25	1	2	2	20	25	14	11	-	25
77	Jabalpur	Chhindwara	Mohgaon	21-03-2017	69	-	5	13	51	69	55	14	-	69
78	Jabalpur	Jabalpur	Barela	30-10-2017	154	15	19	18	102	154	114	40	-	154
79	Jabalpur	Jabalpur	Barela	29-11-2017	332	10	58	54	210	332	263	69	-	332
80	Jabalpur	Jabalpur	Barela	30-05-2018	263	31	79	35	118	263	209	54	-	263
81	Jabalpur	Jabalpur	Barela	24-07-2018	132	13	26	23	70	132	108	24	-	132
82	Jabalpur	Jabalpur	Majholi	30-10-2017	301	16	40	7	238	301	222	79	-	301
83	Jabalpur	Jabalpur	Majholi	27-12-2017	36	1	13	3	19	36	29	7	-	36
84	Jabalpur	Jabalpur	Majholi	23-08-2018	836	268	160	53	355	836	685	151	-	836
85	Jabalpur	Jabalpur	Shahpura	30-10-2017	359	36	134	51	138	359	187	172	-	359
86	Jabalpur	Jabalpur	Shahpura	27-12-2017	358	13	78	100	167	358	153	205	-	358
87	Jabalpur	Jabalpur	Shahpura	30-05-2018	1,081	208	217	76	580	1,081	431	650	-	1,081
88	Jabalpur	Jabalpur	Shahpura	24-07-2018	79	26	17	5	31	79	20	59	-	79
89	Jabalpur	Katni	Barhi	29-05-2017	267	1	65	89	112	267	208	59	-	267
90	Jabalpur	Katni	Katni	30-10-2017	612	79	116	146	271	612	347	265	-	612
91	Jabalpur	Katni	Katni	27-12-2017	896	105	227	202	362	896	591	305	-	896
92	Jabalpur	Katni	Katni	24-07-2018	250	56	42	55	97	250	148	102	-	250
93	Jabalpur	Katni	Katni	24-09-2018	984	198	163	153	470	984	249	734	1	984
94	Jabalpur	Katni	Vijayraghavga rh	30-10-2017	157	7	44	33	73	157	136	21	-	157
95	Jabalpur	Katni	Vijayraghavga rh	27-12-2017	136	11	42	17	66	136	115	21	-	136
96	Jabalpur	Katni	Vijayraghavga rh	24-07-2018	120	16	36	17	51	120	87	33	-	120
97	Jabalpur	Katni	Vijayraghavga rh	30-01-2019	321	35	91	31	164	321	247	74	-	321
98	Jabalpur	Mandla	Barnhani	24-04-2017	31	-	4	3	24	31	20	11	-	31
99	Jabalpur	Mandla	Barnhani	27-12-2017	194	3	12	33	146	194	130	64	-	194

Andy

100	Jabalpur	Mandla	Bamhani	24-07-2018	23	1	2	3	17	23	13	10	-	23
101	Jabalpur	Mandla	Bichhya	24-04-2017	436	36	37	91	272	436	309	127	-	436
102	Jabalpur	Mandla	Bichhya	24-07-2018	84	23	3	23	35	84	52	32	-	84
103	Jabalpur	Mandla	Nainpur	24-07-2018	48	3	13	6	26	48	36	12	-	48
104	Jabalpur	Narsimhapur	Chichli	30-10-2017	23	1	2	-	20	23	19	4	-	23
105	Jabalpur	Narsimhapur	Chichli	27-12-2017	730	20	89	43	578	730	583	147	-	730
106	Jabalpur	Narsimhapur	Gadarwara	30-01-2019	558	94	98	7	359	558	441	117	-	558
107	Jabalpur	Seoni	Barghat	29-05-2017	631	37	65	66	463	631	410	221	-	631
108	Jabalpur	Seoni	Barghat	27-12-2017	575	12	46	92	425	575	415	160	-	575
109	Jabalpur	Seoni	Lakhnadon	21-03-2017	416	17	116	73	210	416	294	122	-	416
110	Jabalpur	Seoni	Lakhnadon	27-12-2017	144	1	25	18	100	144	91	53	-	144
111	Jabalpur	Seoni	Lakhnadon	24-07-2018	10	-	-	-	10	10	8	2	-	10
112	Narnadapuram	Betul	Athner	24-04-2017	194	3	26	8	157	194	150	44	-	194
113	Narnadapuram	Betul	Athner	30-10-2017	138	7	8	2	121	138	88	50	-	138
114	Narnadapuram	Betul	Athner	24-07-2018	4	1	1	-	2	4	1	3	-	4
115	Narnadapuram	Harda	Khirkhya	29-05-2017	412	29	122	71	190	412	316	96	-	412
116	Narnadapuram	Harda	Khirkhya	27-12-2017	385	48	102	32	203	385	290	95	-	385
117	Narnadapuram	Hoshangabad	Iarsi	20-02-2017	194	14	65	14	101	194	137	57	-	194
118	Narnadapuram	Hoshangabad	Iarsi	24-09-2018	1,005	346	166	34	459	1,005	452	553	-	1,005
119	Narnadapuram	Hoshangabad	Sohagpur	21-03-2017	307	76	60	12	159	307	214	92	1	307
120	Narnadapuram	Hoshangabad	Sohagpur	29-11-2017	140	34	41	6	59	140	96	44	-	140
121	Rewa	Rewa	Baikunthpur	27-12-2017	475	52	116	75	232	475	368	107	-	475
122	Rewa	Rewa	Chakghat	30-10-2017	219	42	60	37	80	219	134	85	-	219
123	Rewa	Rewa	Chakghat	27-12-2017	471	89	114	55	213	471	293	178	-	471
124	Rewa	Rewa	Gurh	27-12-2017	193	33	67	40	53	193	164	29	-	193
125	Rewa	Rewa	Hanumana	30-10-2017	109	-	35	53	21	109	90	19	-	109
126	Rewa	Rewa	Hanumana	27-12-2017	466	51	66	180	169	466	368	98	-	466
127	Rewa	Rewa	Hanumana	24-07-2018	29	8	2	9	10	29	17	12	-	29

Minutes of the 52nd CSMC/20.1.2021

Amulya

128	Rewa	Rewa	Mangawan	30-10-2017	490	51	197	63	179	490	413	77	-	490
129	Rewa	Rewa	Rewa	20-12-2016	1,887	173	611	248	855	1,887	1,352	535	-	1,887
130	Rewa	Rewa	Rewa	23-08-2018	570	108	119	38	305	570	370	200	-	570
131	Rewa	Rewa	Rewa	24-09-2018	560	59	137	51	313	560	400	160	-	560
132	Rewa	Rewa	Rewa	29-08-2019	920	145	283	84	408	920	607	313	-	920
133	Rewa	Rewa	Semaria	27-12-2017	107	7	61	14	25	107	85	22	-	107
134	Rewa	Satna	Jaitwara	29-05-2017	223	31	18	19	155	223	185	38	-	223
135	Rewa	Satna	Kothi	24-04-2017	519	82	188	166	83	519	444	75	-	519
136	Rewa	Satna	Maihar	24-07-2018	698	181	135	60	322	698	320	378	-	698
137	Rewa	Satna	Rampur Baghelan	24-07-2018	100	33	16	35	16	100	87	13	-	100
138	Rewa	Sidhi	Churhat	29-05-2017	425	19	109	159	138	425	349	76	-	425
139	Rewa	Sidhi	Churhat	27-12-2017	809	55	262	52	440	809	606	203	-	809
140	Rewa	Sidhi	Majhauli	29-05-2017	582	150	70	122	240	582	492	90	-	582
141	Rewa	Sidhi	Sidhi	20-02-2017	903	43	295	114	451	903	599	304	-	903
142	Rewa	Sidhi	Sidhi	27-12-2017	823	84	113	91	535	823	575	248	-	823
143	Rewa	Sidhi	Sidhi	24-07-2018	266	81	28	28	129	266	176	90	-	266
144	Rewa	Sidhi	Sidhi	24-09-2018	464	125	81	109	149	464	127	337	-	464
145	Sagar	Damoh	Damoh	20-12-2016	1,392	125	405	47	815	1,392	1,004	388	-	1,392
146	Sagar	Damoh	Damoh	20-02-2017	1,367	119	398	38	812	1,367	857	509	1	1,367
147	Sagar	Damoh	Damoh	30-01-2019	1,564	167	373	42	982	1,564	1,052	512	-	1,564
148	Sagar	Damoh	Patharia	20-12-2016	243	26	47	7	163	243	213	30	-	243
149	Sagar	Damoh	Patharia	24-04-2017	246	16	54	9	167	246	212	34	-	246
150	Sagar	Damoh	Patharia	27-12-2017	424	21	55	4	344	424	345	79	-	424
151	Sagar	Niwari	Niwari	24-04-2017	336	6	134	33	163	336	211	125	-	336
152	Sagar	Niwari	Niwari	24-07-2018	7	-	3	-	4	7	7	-	-	7
153	Sagar	Panna	Ajaigarh	29-05-2017	330	9	85	130	106	330	236	94	-	330
154	Sagar	Panna	Kakarhati	21-03-2017	432	15	205	90	122	432	300	132	-	432

155	Sagar	Panna	Kakarhati	24-09-2018	375	103	120	37	115	375	208	167	-	375
156	Sagar	Panna	Panna	24-04-2017	349	64	68	1	216	349	229	120	-	349
157	Sagar	Panna	Panna	27-12-2017	601	109	140	12	340	601	435	166	-	601
158	Sagar	Panna	Panna	24-09-2018	500	239	63	42	156	500	69	431	-	500
159	Sagar	Sagar	Banda	24-09-2018	245	109	54	10	72	245	82	163	-	245
160	Sagar	Sagar	Garhakota	20-02-2017	261	13	80	9	159	261	189	72	-	261
161	Sagar	Sagar	Garhakota	27-12-2017	493	26	130	5	332	493	352	141	-	493
162	Sagar	Sagar	Garhakota	24-07-2018	798	34	178	9	577	798	609	189	-	798
163	Sagar	Sagar	Garhakota	24-09-2018	900	54	258	4	584	900	718	182	-	900
164	Sagar	Sagar	Garhakota	27-12-2019	737	179	112	2	444	737	527	210	-	737
165	Sagar	Sagar	Khurai	20-12-2016	1,203	59	482	87	575	1,203	870	333	-	1,203
166	Sagar	Sagar	Khurai	24-04-2017	818	54	376	53	335	818	594	224	-	818
167	Sagar	Sagar	Khurai	27-12-2017	1,196	95	386	66	649	1,196	851	345	-	1,196
168	Sagar	Sagar	Khurai	30-05-2018	1,053	187	270	33	563	1,053	695	358	-	1,053
169	Sagar	Sagar	Khurai	24-09-2018	250	55	69	5	121	250	64	186	-	250
170	Sagar	Sagar	MakroniaBuz urg	30-10-2017	53	3	33	3	14	53	36	17	-	53
171	Sagar	Sagar	MakroniaBuz urg	27-12-2017	2,469	130	1,438	108	793	2,469	1,812	657	-	2,469
172	Sagar	Sagar	Rahatgarh	30-10-2017	204	1	65	2	136	204	185	19	-	204
173	Sagar	Sagar	Rahatgarh	29-11-2017	253	7	59	3	184	253	216	37	-	253
174	Sagar	Sagar	Rahatgarh	23-08-2018	348	44	77	62	165	348	316	32	-	348
175	Shahdol	Shahdol	Beohari	29-05-2017	533	42	107	39	345	533	405	127	1	533
176	Shahdol	Shahdol	Beohari	27-12-2017	208	10	56	26	116	208	172	36	-	208
177	Shahdol	Shahdol	Dhanpuri (Nargada Hari Dafaj)	21-03-2017	383	16	57	183	127	383	292	91	-	383

Amulya

178	Shahdol	Shahdol	Dharpuri (Nargada Hari Dafaj)	24-07-2018	356	28	49	149	130	356	238	118	-	356
179	Shahdol	Shahdol	Dharpuri (Nargada Hari Dafaj)	23-08-2018	58	9	12	15	22	58	50	8	-	58
180	Shahdol	Shahdol	Dharpuri (Nargada Hari Dafaj)	24-09-2018	80	32	11	14	23	80	35	45	-	80
181	Shahdol	Shahdol	Shahdol	31-08-2016	353	49	47	45	212	353	219	134	-	353
182	Shahdol	Shahdol	Shahdol	21-03-2017	486	78	60	61	287	486	298	188	-	486
183	Shahdol	Shahdol	Shahdol	29-11-2017	1,116	170	151	106	689	1,116	798	318	-	1,116
184	Shahdol	Shahdol	Shahdol	24-07-2018	162	63	14	15	70	162	62	100	-	162
185	Shahdol	Umaria	Chandia	29-08-2019	65	2	13	18	32	65	48	17	-	65
186	Ujjain	Dewas	Bagli	24-04-2017	302	27	70	41	164	302	212	90	-	302
187	Ujjain	Dewas	Bagli	24-07-2018	97	10	11	9	67	97	69	28	-	97
188	Ujjain	Dewas	Bhaurasa	21-03-2017	93	3	17	2	71	93	78	15	-	93
189	Ujjain	Dewas	Bhaurasa	24-07-2018	6	-	1	2	3	6	3	3	-	6
190	Ujjain	Dewas	Bhaurasa	31-10-2019	220	32	10	14	164	220	177	43	-	220
191	Ujjain	Dewas	Hatpipya	25-09-2019	92	10	7	6	69	92	78	14	-	92
192	Ujjain	Dewas	Kannod	29-05-2017	182	-	21	22	139	182	132	50	-	182
193	Ujjain	Dewas	Kannod	24-07-2018	14	3	3	-	8	14	9	5	-	14
194	Ujjain	Dewas	Karnawad	29-11-2017	270	19	107	42	102	270	221	49	-	270
195	Ujjain	Dewas	Khategaon	24-04-2017	451	13	53	41	344	451	386	65	-	451
196	Ujjain	Dewas	Khategaon	27-12-2017	531	85	43	28	375	531	357	174	-	531
197	Ujjain	Dewas	Khategaon	24-09-2018	620	99	49	35	437	620	385	235	-	620
198	Ujjain	Dewas	Loharda	21-03-2017	99	4	50	6	39	99	96	3	-	99
199	Ujjain	Dewas	Loharda	29-05-2017	176	2	25	76	73	176	163	13	-	176
200	Ujjain	Dewas	Nemawar	24-04-2017	327	17	61	49	200	327	275	52	-	327

Amul

201	Ujjain	Dewas	Nemaawat	24-07-2018	505	27	13	9	456	505	428	77	-	505
202	Ujjain	Dewas	Pipaltawan	24-04-2017	523	87	156	77	203	523	473	50	-	523
203	Ujjain	Dewas	Satvas	21-03-2017	116	-	15	11	90	116	94	22	-	116
204	Ujjain	Dewas	Satvas	29-05-2017	103	1	37	14	51	103	80	23	-	103
205	Ujjain	Dewas	Satvas	27-12-2017	527	6	48	43	430	527	455	72	-	527
206	Ujjain	Dewas	Satvas	24-09-2018	400	31	46	27	296	400	236	164	-	400
207	Ujjain	Dewas	Tonk Khurd	29-05-2017	289	39	67	7	176	289	247	42	-	289
208	Ujjain	Dewas	Tonk Khurd	24-09-2018	360	56	42	3	259	360	272	88	-	360
209	Ujjain	Neemuch	Athana	24-04-2017	463	24	35	16	388	463	382	81	-	463
210	Ujjain	Neemuch	Diken	24-04-2017	177	10	24	55	88	177	154	23	-	177
211	Ujjain	Neemuch	Diken	27-12-2017	347	19	36	93	199	347	265	82	-	347
212	Ujjain	Neemuch	Jiran	24-04-2017	245	36	74	25	110	245	170	74	1	245
213	Ujjain	Neemuch	Jiran	27-12-2017	114	27	30	12	45	114	84	30	-	114
214	Ujjain	Neemuch	Jiran	24-09-2018	347	131	41	25	150	347	207	140	-	347
215	Ujjain	Neemuch	Kukdeshtar	24-04-2017	180	4	16	1	159	180	147	33	-	180
216	Ujjain	Neemuch	Kukdeshtar	23-08-2018	140	4	11	1	124	140	117	23	-	140
217	Ujjain	Neemuch	Manasa	24-04-2017	210	39	28	28	115	210	142	68	-	210
218	Ujjain	Neemuch	Manasa	27-12-2017	241	29	43	8	161	241	147	94	-	241
219	Ujjain	Neemuch	Manasa	24-07-2018	300	32	12	2	254	300	179	121	-	300
220	Ujjain	Neemuch	Neemuch	20-12-2016	1,114	193	135	69	717	1,114	811	303	-	1,114
221	Ujjain	Neemuch	Rampura	24-04-2017	70	11	19	1	39	70	48	22	-	70
222	Ujjain	Neemuch	Rampura	27-12-2017	72	11	13	8	40	72	58	14	-	72
223	Ujjain	Neemuch	Rampura	24-09-2018	225	34	38	4	149	225	158	67	-	225
224	Ujjain	Neemuch	Ratangarh	24-04-2017	107	23	11	21	52	107	94	13	-	107
225	Ujjain	Neemuch	Ratangarh	27-12-2017	130	22	11	47	50	130	97	33	-	130
226	Ujjain	Neemuch	Ratangarh	24-07-2018	6	1	1	1	3	6	3	3	-	6
227	Ujjain	Neemuch	Ratangarh	23-08-2018	184	42	21	33	88	184	143	41	-	184

Arushi

228	Ujjain	Neemuch	Sarwanriya Maharaj	24-04-2017	181	27	24	5	125	181	162	19	-	181
229	Ujjain	Neemuch	Singoli	29-05-2017	101	13	15	5	68	101	85	16	-	101
230	Ujjain	Neemuch	Singoli	24-09-2018	295	47	30	9	209	295	214	81	-	295
231	Ujjain	Ratlam	Alot	24-04-2017	294	71	44	5	174	294	212	82	-	294
232	Ujjain	Ratlam	Alot	23-08-2018	771	161	125	6	479	771	535	236	-	771
233	Ujjain	Ratlam	Dhamnod	27-12-2017	145	2	3	108	32	145	118	27	-	145
234	Ujjain	Ratlam	Jaora	21-03-2017	406	68	70	51	217	406	303	103	-	406
235	Ujjain	Ratlam	Jaora	27-12-2017	798	155	107	33	503	798	482	316	-	798
236	Ujjain	Ratlam	Jaora	23-08-2018	66	23	7	1	35	66	36	30	-	66
237	Ujjain	Ratlam	Jaora	30-01-2019	97	21	9	1	66	97	58	39	-	97
238	Ujjain	Ratlam	Jaora	29-08-2019	191	51	30	7	103	191	128	63	-	191
239	Ujjain	Ratlam	Jaora	27-11-2019	164	35	29	6	94	164	102	62	-	164
240	Ujjain	Ratlam	Namli	24-04-2017	308	35	101	36	136	308	192	116	-	308
241	Ujjain	Ratlam	Namli	26-03-2018	488	58	80	64	286	488	381	107	-	488
242	Ujjain	Ratlam	Tal	30-10-2017	245	27	47	20	151	245	198	47	-	245
243	Ujjain	Ratlam	Tal	27-12-2017	169	24	11	1	133	169	120	49	-	169
244	Ujjain	Shajapur	Akodia	30-10-2017	71	3	30	7	31	71	61	10	-	71
245	Ujjain	Shajapur	Maksi	24-04-2017	271	15	67	9	180	271	199	72	-	271
246	Ujjain	Shajapur	Maksi	26-03-2018	250	12	41	13	184	250	175	75	-	250
247	Ujjain	Shajapur	Maksi	24-09-2018	271	9	75	6	181	271	209	62	-	271
248	Ujjain	Shajapur	Panakhedi	30-10-2017	28	4	12	2	10	28	18	10	-	28
249	Ujjain	Shajapur	Panakhedi	27-12-2017	122	9	18	15	80	122	85	37	-	122
250	Ujjain	Shajapur	Polaykalan	30-10-2017	78	10	38	12	18	78	60	18	-	78
251	Ujjain	Shajapur	Polaykalan	27-12-2017	170	4	43	10	113	170	159	11	-	170
252	Ujjain	Ujjain	Makdon	30-10-2017	75	-	40	23	12	75	53	22	-	75
253	Ujjain	Ujjain	Makdon	27-12-2017	437	22	231	81	103	437	389	48	-	437
254	Ujjain	Ujjain	Nagda	20-02-2017	1,668	162	511	110	885	1,668	1,027	641	-	1,668

Minutes of the 52ndCSMC/20.1.2021

Amulya

255	Ujjain	Ujjain	Nagda	24-07-2018	827	186	182	49	410	827	401	426	-	827
256	Ujjain	Ujjain	Tarana	30-10-2017	218	14	83	22	99	218	152	66	-	218
257	Ujjain	Ujjain	Unhel	30-10-2017	293	26	51	5	211	293	178	115	-	293
258	Ujjain	Ujjain	Urhel	24-09-2018	98	19	27	2	50	98	54	44	-	98
Sub-Total Approved in SLAC held on 27/10/2020:					1,16,789	15,399	23,203	12,982	65,205	1,16,789	78,924	37,857	8	1,16,789
1	Bhopal	Raisen	Gairatganj	29-05-2017	391	84	105	6	196	391	270	121	-	391
2	Bhopal	Raisen	Raisen	20-02-2017	296	27	154	33	82	296	194	102	-	296
3	Bhopal	Raisen	Raisen	27-12-2017	527	26	166	107	228	527	317	210	-	527
4	Bhopal	Raisen	Raisen	30-05-2018	320	43	77	55	145	320	210	109	1	320
5	Bhopal	Raisen	Raisen	24-07-2018	841	406	82	39	314	841	336	505	-	841
6	Bhopal	Raisen	Sanchi	27-12-2017	64	-	29	-	35	64	53	11	-	64
7	Bhopal	Raisen	Silwari	24-04-2017	414	91	57	41	225	414	349	65	-	414
8	Bhopal	Raisen	Udaipura	29-05-2017	432	95	100	16	221	432	304	128	-	432
9	Bhopal	Raigarh	Chhaphleda	29-05-2017	276	10	75	25	166	276	215	61	-	276
10	Bhopal	Raigarh	Chhaphleda	24-07-2018	19	-	9	-	10	19	16	3	-	19
11	Bhopal	Raigarh	Narsinghgarh	20-02-2017	444	27	52	17	348	444	316	128	-	444
12	Bhopal	Raigarh	Suthaliya	29-05-2017	298	21	74	13	190	298	248	50	-	298
13	Bhopal	Raigarh	Suthaliya	24-07-2018	2	-	-	-	2	2	1	1	-	2
14	Bhopal	Raigarh	Talen	21-03-2017	236	10	49	10	167	236	210	26	-	236
15	Bhopal	Raigarh	Talen	30-10-2017	140	7	47	9	77	140	112	28	-	140
16	Bhopal	Sehore	Ashra	20-02-2017	986	222	160	25	579	986	839	147	-	986
17	Bhopal	Sehore	Ashra	27-12-2017	733	144	138	31	420	733	597	136	-	733
18	Bhopal	Sehore	Budni	23-08-2018	255	101	39	21	94	255	206	49	-	255
19	Bhopal	Sehore	Budni	24-09-2018	434	95	72	79	188	434	291	143	-	434
20	Bhopal	Sehore	Kothri	29-05-2017	253	5	98	21	129	253	219	34	-	253
21	Bhopal	Sehore	Rehti	29-11-2017	405	32	50	52	271	405	351	54	-	405
22	Bhopal	Sehore	Rehti	27-12-2017	170	13	37	5	115	170	136	34	-	170
23	Bhopal	Vidisha	Basoda	20-02-2017	642	40	90	51	461	642	465	177	-	642

Minutes of the 52nd CSMC/20.1.2021

Amulya

24	Bhopal	Vidisha	Basoda	24-07-2018	61	16	14	8	23	61	31	30	-	61
25	Bhopal	Vidisha	Basoda	23-08-2018	969	481	162	6	320	969	864	105	-	969
26	Bhopal	Vidisha	Basoda	25-02-2019	1,025	162	263	4	596	1,025	680	345	-	1,025
27	Bhopal	Vidisha	Basoda	27-11-2019	251	31	52	-	168	251	165	86	-	251
28	Bhopal	Vidisha	Lateri	29-05-2017	126	27	35	2	62	126	101	25	-	126
29	Bhopal	Vidisha	Lateri	24-07-2018	606	153	116	32	305	606	479	127	-	606
30	Chambal	Bhind	Akoda	24-04-2017	34	1	32	-	1	34	23	11	-	34
31	Chambal	Bhind	Akoda	27-12-2017	38	5	8	3	22	38	28	10	-	38
32	Chambal	Bhind	Daboh	24-04-2017	221	34	71	-	116	221	165	56	-	221
33	Chambal	Bhind	Daboh	24-07-2018	15	7	4	1	3	15	2	13	-	15
34	Chambal	Bhind	Gorri	24-04-2017	119	-	73	-	46	119	92	27	-	119
35	Chambal	Sheopur	Sheopur	24-04-2017	334	13	28	18	275	334	250	84	-	334
36	Chambal	Sheopur	Sheopur	30-10-2017	253	9	86	26	132	253	193	60	-	253
37	Chambal	Sheopur	Sheopur	24-07-2018	191	31	26	22	112	191	121	70	-	191
38	Chambal	Sheopur	Sheopur	23-08-2018	626	308	88	23	207	626	584	42	-	626
39	Chambal	Sheopur	Sheopur	24-09-2018	506	249	75	59	123	506	51	455	-	506
40	Chambal	Sheopur	Sheopur	25-02-2019	375	17	144	17	197	375	265	110	-	375
41	Chambal	Sheopur	Vijaypur	21-03-2017	125	6	13	1	105	125	93	32	-	125
42	Gwalior	Ashoknagar	Chanderi	21-03-2017	272	18	95	36	123	272	174	98	-	272
43	Gwalior	Ashoknagar	Shadora	21-03-2017	689	115	211	86	277	689	639	50	-	689
44	Gwalior	Data	Bhander	24-04-2017	402	14	131	4	253	402	310	92	-	402
45	Gwalior	Data	Indergarh	24-04-2017	491	22	185	17	267	491	329	161	1	491
46	Gwalior	Data	Indergarh	24-07-2018	106	11	42	3	50	106	77	29	-	106
47	Gwalior	Guna	Raghogarth - Vijaypur	20-02-2017	433	23	116	27	267	433	340	93	-	433
48	Gwalior	Shivpuri	Badarwas	24-04-2017	227	19	21	4	183	227	190	37	-	227
49	Gwalior	Shivpuri	Badarwas	27-12-2017	674	70	169	21	414	674	550	124	-	674
50	Gwalior	Shivpuri	Bareth	30-10-2017	266	13	93	34	126	266	229	37	-	266

Minutes of the 52ndCSMC/20.1.2021

Amber

51	Gwalior	Shivpuri	Bareth	27-12-2017	122	5	35	8	74	122	108	14	-	122
52	Gwalior	Shivpuri	Bareth	30-01-2019	28	-	2	21	5	28	20	8	-	28
53	Gwalior	Shivpuri	Narwar	24-04-2017	218	22	51	11	134	218	172	46	-	218
54	Gwalior	Shivpuri	Narwar	29-11-2017	342	22	55	5	260	342	241	101	-	342
55	Gwalior	Shivpuri	Narwar	24-07-2018	38	3	12	2	21	38	24	14	-	38
56	Gwalior	Shivpuri	Pichhore	24-04-2017	100	2	13	53	32	100	65	35	-	100
57	Indore	Dhar	Dahi	24-04-2017	322	3	18	296	5	322	291	31	-	322
58	Indore	Dhar	Dhamnod	24-04-2017	640	34	126	131	349	640	406	234	-	640
59	Indore	Dhar	Dhamnod	24-07-2018	130	49	13	23	45	130	98	32	-	130
60	Indore	Dhar	Dhamnod	24-09-2018	421	40	60	90	231	421	266	155	-	421
61	Indore	Dhar	Dharampuri	24-09-2018	350	60	45	35	210	350	118	232	-	350
62	Indore	Dhar	Manawat	31-08-2016	687	43	49	272	323	687	528	159	-	687
63	Indore	Dhar	Mandav	29-11-2017	86	-	11	75	-	86	80	6	-	86
64	Indore	Dhar	Mandav	24-09-2018	446	7	7	376	56	446	366	80	-	446
65	Indore	Dhar	Pithampur	24-09-2018	1,296	91	512	352	341	1,296	568	728	-	1,296
66	Indore	Dhar	Sardarpur	24-04-2017	220	3	28	10	179	220	169	51	-	220
67	Jabalpur	Chhindwara	Chand	27-12-2017	278	3	11	19	245	278	214	64	-	278
68	Jabalpur	Chhindwara	Chand	24-07-2018	25	-	2	2	21	25	18	7	-	25
69	Jabalpur	Chhindwara	Chandameta- Butaria	21-03-2017	155	8	31	36	80	155	109	46	-	155
70	Jabalpur	Dindori	Shahpura	24-04-2017	429	35	32	76	286	429	295	134	-	429
71	Jabalpur	Jabalpur	Patan	30-10-2017	156	4	69	18	65	156	112	44	-	156
72	Jabalpur	Jabalpur	Patan	27-12-2017	437	18	140	55	224	437	344	93	-	437
73	Jabalpur	Narsimhapur	Narsimhapur	31-08-2016	265	19	53	17	176	265	204	61	-	265
74	Jabalpur	Narsimhapur	Narsimhapur	20-02-2017	337	29	64	14	230	337	234	103	-	337
75	Jabalpur	Narsimhapur	Narsimhapur	29-11-2017	872	56	159	43	614	872	578	294	-	872
76	Jabalpur	Narsimhapur	Narsimhapur	24-07-2018	520	45	88	19	368	520	335	185	-	520
77	Narmadapuram	Betul	Amla	24-04-2017	232	7	13	1	211	232	111	121	-	232

Minutes of the 52nd CSMC/20.1.2021

Amulya

78	Narmadapuram	Betul	Amla	27-12-2017	63	4	7	-	52	63	37	26	-	63
79	Narmadapuram	Hoshangabad	Babai	29-05-2017	262	28	72	10	152	262	196	66	-	262
80	Narmadapuram	Hoshangabad	Babai	27-12-2017	465	46	52	13	354	465	383	82	-	465
81	Narmadapuram	Hoshangabad	Hoshangabad	17-03-2016	845	54	434	39	318	845	576	269	-	845
82	Rewa	Rewa	Teonthar	30-10-2017	379	78	135	82	84	379	258	121	-	379
83	Rewa	Rewa	Teonthar	29-11-2017	152	27	47	8	70	152	106	46	-	152
84	Rewa	Rewa	Teonthar	27-12-2017	278	52	74	55	97	278	188	90	-	278
85	Rewa	Rewa	Teonthar	24-07-2018	8	-	2	-	6	8	5	3	-	8
86	Sagar	Chhatarpur	Khajuraho	17-03-2016	248	33	86	17	112	248	222	26	-	248
87	Sagar	Chhatarpur	Khajuraho	20-02-2017	174	24	38	25	87	174	145	29	-	174
88	Sagar	Chhatarpur	Khajuraho	24-07-2018	152	68	19	4	61	152	60	92	-	152
89	Sagar	Chhatarpur	Khajuraho	24-09-2018	525	236	87	27	175	525	96	429	-	525
90	Sagar	Chhatarpur	Rajnagar	29-05-2017	165	8	36	-	121	165	125	40	-	165
91	Sagar	Chhatarpur	Rajnagar	27-12-2017	237	13	90	-	134	237	185	52	-	237
92	Sagar	Chhatarpur	Rajnagar	24-07-2018	287	32	65	-	190	287	201	86	-	287
93	Sagar	Sagar	Rehli	20-12-2016	413	40	91	5	277	413	349	64	-	413
94	Shahdol	Anuppur	Amarkantak	24-04-2017	832	79	61	437	255	832	527	305	-	832
95	Shahdol	Anuppur	Amarkantak	25-02-2019	12	5	1	5	1	12	8	4	-	12
96	Shahdol	Anuppur	Anuppur	17-03-2016	424	52	52	114	206	424	300	124	-	424
97	Shahdol	Anuppur	Bijuri	24-04-2017	418	19	13	21	365	418	314	104	-	418
98	Shahdol	Anuppur	Pasan	24-04-2017	145	18	13	86	28	145	111	34	-	145
99	Shahdol	Shahdol	Khand(Bansa gar)	24-04-2017	556	95	122	120	219	556	401	155	-	556
100	Ujjain	Agar	Agar	20-02-2017	650	40	146	25	439	650	483	167	-	650
101	Ujjain	Agar	Agar	24-07-2018	66	10	7	1	48	66	39	27	-	66
102	Ujjain	Agar	Badagaon	29-05-2017	342	16	96	28	202	342	299	43	-	342
103	Ujjain	Agar	Badagaon	24-07-2018	306	45	58	7	196	306	241	65	-	306
104	Ujjain	Agar	Badod	30-10-2017	119	9	19	1	90	119	76	43	-	119

Minutes of the 52nd CSMC/20.1.2021

Amle

105	Ujjain	Agar	Badod	24-07-2018	9	-	4	-	5	9	7	2	-	9
106	Ujjain	Agar	Kanad	24-04-2017	174	13	68	12	81	174	157	17	-	174
107	Ujjain	Agar	Kanad	24-07-2018	8	-	7	-	1	8	4	4	-	8
108	Ujjain	Agar	Kanad	25-02-2019	323	20	108	13	182	323	252	71	-	323
109	Ujjain	Agar	Soyatkalan	20-02-2017	361	30	52	10	269	361	279	82	-	361
110	Ujjain	Agar	Soyatkalan	26-03-2018	675	98	136	14	427	675	533	142	-	675
111	Ujjain	Agar	Soyatkalan	24-07-2018	175	36	11	2	126	175	111	64	-	175
112	Ujjain	Agar	Susner	30-10-2017	336	29	25	7	275	336	252	84	-	336
113	Ujjain	Agar	Susner	24-07-2018	63	12	1	-	50	63	46	17	-	63
114	Ujjain	Dewas	Dewas	20-12-2016	814	120	208	44	442	814	550	264	-	814
115	Ujjain	Dewas	Dewas	27-12-2017	2,069	243	651	98	1,077	2,069	1,270	799	-	2,069
116	Ujjain	Dewas	Kantaphod	24-07-2018	41	3	23	-	15	41	35	6	-	41
117	Ujjain	Mandsaur	Bhanpura	24-04-2017	259	26	60	34	139	259	188	71	-	259
118	Ujjain	Mandsaur	Garoth	24-04-2017	193	22	60	3	108	193	139	54	-	193
119	Ujjain	Mandsaur	Garoth	27-12-2017	267	23	77	4	163	267	189	78	-	267
120	Ujjain	Mandsaur	Mandsaur	17-03-2016	1,045	116	272	33	624	1,045	768	277	-	1,045
121	Ujjain	Mandsaur	Mandsaur	23-08-2018	264	34	56	8	166	264	175	89	-	264
122	Ujjain	Mandsaur	Mandsaur	24-09-2018	315	44	57	5	209	315	194	121	-	315
123	Ujjain	Mandsaur	Nagri	24-04-2017	198	14	14	53	117	198	154	44	-	198
124	Ujjain	Mandsaur	Naryangarth	24-04-2017	145	11	33	4	97	145	102	43	-	145
125	Ujjain	Mandsaur	Naryangarth	24-07-2018	194	16	31	3	144	194	143	51	-	194
126	Ujjain	Mandsaur	Naryangarth	31-10-2019	318	27	35	1	255	318	232	86	-	318
127	Ujjain	Mandsaur	Piptya Mandi	24-04-2017	157	25	43	2	87	157	93	64	-	157
128	Ujjain	Mandsaur	Piptya Mandi	27-12-2017	208	44	39	10	115	208	131	77	-	208
129	Ujjain	Mandsaur	Sitamau	24-04-2017	145	44	13	3	85	145	101	44	-	145
130	Ujjain	Mandsaur	Sitamau	30-01-2019	362	62	34	5	261	362	265	97	-	362
131	Ujjain	Mandsaur	Suwasara	24-04-2017	254	7	190	1	56	254	192	62	-	254
132	Ujjain	Neemuch	Jawad	24-04-2017	325	67	26	31	201	325	244	81	-	325

Minutes of the 52ndCSMC/20.1.2021

Andy

133	Ujjain	Ratlam	Badawada	30-10-2017	422	60	173	39	150	422	359	63	-	422
134	Ujjain	Ratlam	Badawada	27-12-2017	139	16	48	10	65	139	118	21	-	139
135	Ujjain	Ratlam	Piploda	30-10-2017	333	47	82	53	151	333	233	99	1	333
136	Ujjain	Ratlam	Piploda	24-07-2018	27	2	7	5	13	27	21	6	-	27
137	Ujjain	Ratlam	Piploda	24-09-2018	264	65	54	37	108	264	148	116	-	264
138	Ujjain	Ratlam	Ratlam	20-02-2017	1,351	191	140	419	601	1,351	779	572	-	1,351
139	Ujjain	Ratlam	Ratlam	24-07-2018	121	10	19	48	44	121	72	49	-	121
140	Ujjain	Ratlam	Ratlam	24-09-2018	3,442	1,393	448	400	1,201	3,442	975	2,467	-	3,442
141	Ujjain	Shajapur	Shajapur	20-12-2016	471	36	74	10	351	471	300	171	-	471
142	Ujjain	Shajapur	Shajapur	29-08-2019	287	43	61	1	182	287	183	104	-	287
143	Ujjain	Shajapur	Shujapur	23-08-2018	77	37	13	-	27	77	67	10	-	77
144	Ujjain	Ujjain	Badnagar	30-10-2017	359	43	66	21	229	359	208	151	-	359
145	Ujjain	Ujjain	Khacharod	24-04-2017	325	34	83	28	180	325	222	103	-	325
146	Ujjain	Ujjain	Ujjain	17-03-2016	831	9	572	137	113	831	503	328	-	831
147	Ujjain	Ujjain	Ujjain	20-02-2017	2,463	328	1,050	129	956	2,463	1,415	1,048	-	2,463
148	Ujjain	Ujjain	Ujjain	27-12-2017	1,020	115	403	62	440	1,020	596	424	-	1,020
149	Ujjain	Ujjain	Ujjain	24-07-2018	211	35	76	11	89	211	148	63	-	211
150	Ujjain	Ujjain	Ujjain	24-07-2018	557	110	239	24	184	557	306	251	-	557
151	Ujjain	Ujjain	Ujjain	24-09-2018	596	99	181	46	270	596	305	291	-	596
152	Ujjain	Ujjain	Ujjain	29-08-2019	1,448	99	675	102	572	1,448	846	602	-	1,448
Sub-Total Approved in SLAC held on 8/12/2020:					60,129	9,051	14,533	6,282	30,263	60,129	39,895	20,231	3	60,129
Total:					1,76,918	24,450	37,736	19,264	95,468	1,76,918	1,18,819	58,088	11	1,76,918

Amul

Annexure XII-A: Salient details of 3 AHP projects submitted for 52nd CSMC by the State of Maharashtra

Rs. in lakh

S. No.	Name of the City	No of EWS houses	Central Assistance	State Share	IA share	Beneficiary Share	Project Cost	1st Instalment 40% of Central Assistance
1	PCNTDA Pune	3,317	4,975.50	3,317.00	0	32,838.30	32,838.30	1,990.20
2	Khairadi Pune	381	571.50	381.00	0	3,208.00	4,160.50	228.60
3	Khairadi, Tal Haveli, Pune	405	607.50	405.00	0	3,410.10	4,422.60	243.00
	Total	4,103	6,154.50	4,103.00	0	39,456.40	41,421.40	2,461.80

Signature

Annexure XII-B: Salient Details of 135 BLC (N) Projects submitted by State of Maharashtra

Rs. in lakh

Sr. No.	Name of the City	Categories of Houses				No. of Beneficiary	Project Cost	Central Share	State Share	IA share	Beneficiary Share	1st Instalment 40% of Central Assistance
		GEN	SC	ST	OBC							
1	Aashiti	380	54	3	207	644	3894.91	966.00	644.000	0.00	2284.91	386.40
2	Ahmadpur	61	5	10	11	87	568.02	130.50	87.000	27.05	323.47	52.20
3	Achalpur	38	3	6	63	110	637.51	165.00	110.000	0.00	362.51	66.00
4	Achalpur	98	5	9	70	182	1054.79	273.00	182.000	0.00	599.79	109.20
5	Akola	87	74	2	198	361	2130.13	541.50	361.000	101.43	1126.20	216.60
6	Akola	51	49	3	81	184	1086.06	276.00	184.000	51.72	574.34	110.40
7	Akoti	35	5	1	37	78	459.24	117.00	78.000	21.87	242.37	46.80
8	Alibag	3	3	1	9	16	102.57	24.00	16.000	0.00	62.57	9.60
9	Ambad	47	30	7	20	104	602.78	156.00	104.000	0.00	342.78	62.40
10	Ambajogai	64	6	-	12	82	499.38	123.00	82.000	0.00	294.38	49.20
11	Amravati	175	53	6	155	389	2079.42	583.50	389.000	0.00	1106.92	233.40
12	Arni	248	13	97	221	579	3864.83	868.50	579.000	0.00	2417.33	347.40

Minutes of the 52nd CSMC/20.1.2021

Handwritten signature/initials

13	Aurangabad	74	20	5	17	116	779.24	174.00	116.000	0.00	489.24	69.60
14	Ausa	311	18	1	91	421	2905.32	631.50	421.000	0.00	1852.82	252.60
15	Badnapur	359	77	14	45	495	2900.21	742.50	495.000	0.00	1662.71	297.00
16	Ballarpur	6	13	9	30	58	336.14	87.00	58.000	0.00	191.14	34.80
17	Baramati	49	78	39	124	290	1763.06	435.00	290.000	0.00	1038.06	174.00
18	Barshi	530	28	11	242	811	4938.99	1216.50	811.000	0.00	2911.49	486.60
19	Basmalnagar	80	20	3	47	150	938.70	225.00	150.000	0.00	563.70	90.00
20	Bhokardan	256	95	15	107	473	2786.21	709.50	473.000	0.00	1603.71	283.80
21	Bhoom	96	35	5	96	232	1644.45	348.00	232.000	0.00	1064.45	139.20
22	Chakur	50	3	1	44	98	491.96	147.00	98.000	0.00	246.96	58.80
23	Chalitsgaon	47	10	4	52	113	641.90	169.50	113.000	0.00	359.40	67.80
24	Chamorshi	2	40	19	164	225	1304.56	337.50	225.000	0.00	742.06	135.00
25	Chandur Rly	219	12	22	152	405	2347.18	607.50	405.000	0.00	1334.68	243.00
26	Chikhaldara	23	2	-	6	31	179.66	46.50	31.000	0.00	102.16	18.60
27	Chikhali	97	40	12	103	252	1644.49	378.00	252.000	78.31	936.18	151.20
28	Chinnur	37	93	260	303	693	4940.22	1039.50	693.000	0.00	3207.72	415.80
29	Chiplun	10	5	2	6	23	133.33	34.50	23.000	0.00	75.83	13.80

Minutes of the 52nd CSMC/20.1.2021

Sharma

30	Chopada	21	2	6	51	80	499.54	120.00	80.000	0.00	299.54	48.00
31	Darwaha	114	14	20	75	223	1364.35	334.50	223.000	0.00	806.85	133.80
32	Daryapur	110	6	5	81	202	1170.69	303.00	202.000	0.00	665.69	121.20
33	DattapurDha mangaon Railway	68	5	5	38	116	672.28	174.00	116.000	0.00	382.28	69.60
34	Daund	10	10	10	10	40	246.12	60.00	40.000	0.00	146.12	24.00
35	Deulgaon Raja	149	24	5	93	271	1570.58	406.50	271.000	0.00	893.08	162.60
36	Dhule	117	14	9	110	250	1603.39	375.00	250.000	0.00	978.39	150.00
37	Dhule	125	15	10	100	250	1536.51	375.00	250.000	0.00	911.51	150.00
38	Digras	46	8	9	46	109	679.78	163.50	109.000	0.00	407.28	65.40
39	Dudhani	-	22	1	51	74	428.88	111.00	74.000	0.00	243.88	44.40
40	Faizpur	42	6	12	36	96	613.45	144.00	96.000	0.00	373.45	57.60
41	Gadchandur	9	36	19	69	133	770.85	199.50	133.000	0.00	438.35	79.80
42	Gadchiroli	94	6	24	131	255	1162.20	382.50	255.000	0.00	524.70	153.00
43	Gadlinglaj	13	-	-	6	19	110.12	28.50	19.000	0.00	62.62	11.40
44	Gangapur	210	80	23	42	355	1919.66	532.50	355.000	0.00	1032.16	213.00
45	Ghansavangi	157	100	80	88	425	2699.81	637.50	425.000	0.00	1637.31	255.00

46	Guhagar	-	-	-	11	11	63.75	16.50	11.000	0.00	36.25	6.60
47	Hinganghat	64	47	29	160	300	1738.77	450.00	300.000	0.00	988.77	180.00
48	Hingoli	257	73	8	83	421	2471.06	631.50	421.000	117.67	1300.89	252.60
49	Hingoli	407	180	1	9	597	3504.09	895.50	597.000	166.86	1844.73	358.20
50	Hingoli	136	17	1	34	188	1103.47	282.00	188.000	52.55	580.92	112.80
51	Hupri	15	1	-	5	21	121.72	31.50	21.000	0.00	69.22	12.60
52	Ichalkaranji	34	8	2	6	50	285.38	75.00	50.000	13.59	146.80	30.00
53	Jalgaon	40	8	2	60	110	641.30	165.00	110.000	30.54	335.76	66.00
54	Jalgaon Jamod	93	21	3	219	336	2138.57	504.00	336.000	101.83	1196.74	201.60
55	Jaysingpur	11	14	2	3	30	173.87	45.00	30.000	0.00	98.87	18.00
56	Jejuri	11	4	4	5	24	139.10	36.00	24.000	0.00	79.10	14.40
57	Jintur	502	52	48	98	700	4086.60	1050.00	700.000	0.00	2336.60	420.00
58	Junnar	14	1	-	10	25	149.57	37.50	25.000	7.12	79.95	15.00
59	Kalmeshwar - Bramhni	-	2	3	41	46	266.59	69.00	46.000	0.00	151.59	27.60
60	Karad	11	28	-	19	58	345.16	87.00	58.000	0.00	200.16	34.80
61	Karjat	65	24	7	14	110	622.55	165.00	110.000	0.00	347.55	66.00
62	Kasai-Dodamarg	43	3	6	18	70	405.69	105.00	70.000	0.00	230.69	42.00

Minutes of the 52nd CSMC/20.1.2021



63	KavatheMaha nkal	28	13	-	33	74	428.87	111.00	74.000	0.00	243.87	44.40
64	Khandala	16	4	-	5	25	170.35	37.50	25.000	0.00	107.85	15.00
65	Khapra	-	3	1	26	30	173.87	45.00	30.000	0.00	98.87	18.00
66	Khuldabad	127	5	-	22	154	966.97	231.00	154.000	0.00	581.97	92.40
67	Kopargaon	52	12	3	29	96	643.10	144.00	96.000	0.00	403.10	57.60
68	Kuhi	-	5	-	52	57	330.34	85.50	57.000	0.00	187.84	34.20
69	Kurdwadi	21	11	1	16	49	294.15	73.50	49.000	0.00	171.65	29.40
70	Kurdwadi	120	23	-	52	195	1348.91	292.50	195.000	0.00	861.41	117.00
71	Kurundwad	37	1	1	31	70	405.75	105.00	70.000	0.00	230.75	42.00
72	Lohara	117	13	29	41	200	1085.70	300.00	200.000	0.00	585.70	120.00
73	Lonar (sarovar)	44	3	9	21	77	446.25	115.50	77.000	0.00	253.75	46.20
74	Lonavala	23	2	1	7	33	202.71	49.50	33.000	9.65	110.56	19.80
75	Lonavala	-	-	-	44	44	274.21	66.00	44.000	13.06	151.15	26.40
76	Lonavala	13	4	-	10	27	166.16	40.50	27.000	7.91	90.75	16.20
77	Madha	63	37	7	6	113	654.93	169.50	113.000	0.00	372.43	67.80
78	Maindargi	2	6	1	80	89	515.82	133.50	89.000	0.00	293.32	53.40
79	Maindargi	37	6	1	46	90	521.63	135.00	90.000	0.00	296.63	54.00

Minutes of the 52ndCSMC/20.1.2021

Handwritten signature

80	Majalgaon	475	23	17	63	578	3495.74	867.00	578.000	0.00	2050.74	346.80
81	Malegaon	35	7	1	18	61	353.54	91.50	61.000	0.00	201.04	36.60
82	Malkapur	216	24	17	93	350	2028.62	525.00	350.000	0.00	1153.62	210.00
83	Manora	98	15	3	24	140	811.38	210.00	140.000	0.00	461.38	84.00
84	Mantha	78	25	17	22	142	834.96	213.00	142.000	0.00	479.96	85.20
85	Mehkar	38	4	1	41	84	486.83	126.00	84.000	0.00	276.83	50.40
86	Mehkar,Buldana	42	5	1	29	77	446.25	115.50	77.000	0.00	253.75	46.20
87	Mohol	47	130	7	1	185	1072.22	277.50	185.000	0.00	609.72	111.00
88	Mohol	27	33	13	336	409	2370.36	613.50	409.000	0.00	1347.86	245.40
89	Molpa	-	-	-	59	59	341.98	88.50	59.000	0.00	194.48	35.40
90	Mudkhed	254	64	40	163	521	3694.05	781.50	521.000	0.00	2391.55	312.60
91	Nagpur	431	61	20	88	600	3000.58	900.00	600.000	0.00	1500.58	360.00
92	Nagpur	88	100	13	49	250	1268.98	375.00	250.000	0.00	643.98	150.00
93	NandgaonKhandeshwar	137	10	15	235	397	2300.81	595.50	397.000	0.00	1308.31	238.20
94	Nandurbar	69	2	1	33	105	650.84	157.50	105.000	0.00	388.34	63.00
95	Nanched	1	29	4	95	129	322.50	193.50	129.000	0.00	0.00	77.40
96	Navapur	58	3	18	21	100	671.02	150.00	100.000	0.00	421.02	60.00

Minutes of the 52ndCSMC/20.1.2021

Signature

97	Palus	35	2	-	7	44	255.00	66.00	44.000	0.00	145.00	26.40
98	Paroda	258	41	11	214	524	3224.17	786.00	524.000	0.00	1914.17	314.40
99	Pauni	77	4	2	92	175	1014.21	262.50	175.000	0.00	576.71	105.00
100	Phulmbri	101	171	29	50	351	2038.08	526.50	351.000	0.00	1160.58	210.60
101	Raver	86	2	-	152	240	1468.80	360.00	240.000	0.00	868.80	144.00
102	Risod	68	9	2	43	122	592.20	183.00	122.000	0.00	287.20	73.20
103	Samudrapur	4	5	4	31	44	255.00	66.00	44.000	0.00	145.00	26.40
104	Sangali Miraj Kupwad	31	14	1	14	60	477.96	90.00	60.000	0.00	327.96	36.00
105	Sanganner	54	2	5	48	109	669.49	163.50	109.000	0.00	396.99	65.40
106	Saoli	4	21	6	127	158	915.72	237.00	158.000	0.00	520.72	94.80
107	Saswad	6	33	6	26	71	467.43	106.50	71.000	0.00	289.93	42.60
108	Savda	31	1	-	76	108	671.67	162.00	108.000	0.00	401.67	64.80
109	Shahada	137	13	12	93	255	1707.75	382.50	255.000	0.00	1070.25	153.00
110	Shegaon	95	55	39	185	374	2427.67	561.00	374.000	115.60	1377.07	224.40
111	Shendurjanag hat	16	-	5	89	110	715.52	165.00	110.000	34.07	406.45	66.00
112	Shendurni	150	50	61	65	326	2187.30	489.00	326.000	0.00	1372.30	195.60
113	Shindkhed raja	9	6	-	37	52	312.53	78.00	52.000	14.88	167.65	31.20

114	Shirur	7	11	2	5	25	134.77	37.50	25.000	0.00	72.27	15.00
115	ShirurKasar	103	16	14	84	217	1104.53	325.50	217.000	0.00	562.03	130.20
116	Sillod	142	30	5	80	257	1384.33	385.50	257.000	0.00	741.83	154.20
117	Sironcha	1	2	2	33	38	220.37	57.00	38.000	0.00	125.37	22.80
118	Sonpeth	710	50	32	351	1,143	7538.09	1714.50	1143.000	0.00	4680.59	685.80
119	Sonpeth	24	3	1	298	326	2149.97	489.00	326.000	0.00	1334.97	195.60
120	Surgana Nagar Panchayat	1	8	41	6	56	324.60	84.00	56.000	0.00	184.60	33.60
121	Tasgaon	60	11	-	39	110	654.27	165.00	110.000	0.00	379.27	66.00
122	Tasgaon	86	19	-	57	162	963.42	243.00	162.000	0.00	558.42	97.20
123	Telhara	156	8	6	77	247	1431.50	370.50	247.000	0.00	814.00	148.20
124	Tiosa	71	6	6	127	210	1217.06	315.00	210.000	0.00	692.06	126.00
125	Tiosa	60	9	9	194	272	1576.38	408.00	272.000	0.00	896.38	163.20
126	TuljapurMunicipal Council	186	51	29	66	332	1948.35	498.00	332.000	0.00	1118.35	199.20
127	Tumsar	19	17	7	150	193	1118.56	289.50	193.000	0.00	636.06	115.80
128	Udgir	64	27	11	13	115	760.36	172.50	115.000	36.21	436.66	69.00
129	Vadgaon	3	9	-	48	60	347.73	90.00	60.000	0.00	197.73	36.00

[Handwritten signature]

130	Vita	41	11	-	18	70	416.52	105.00	70.000	0.00	241.52	42.00
131	Washi	204	12	1	34	251	1800.25	376.50	251.000	0.00	1172.75	150.60
132	Washim	154	27	4	65	250	1792.70	375.00	250.000	68.95	1098.75	150.00
133	Washim	115	22	10	53	200	1277.32	300.00	200.000	49.12	728.20	120.00
134	Yavatmal	131	63	13	79	286	1777.78	429.00	286.000	0.00	1062.78	171.60
135	Yawal	47	-	8	57	112	715.69	168.00	112.000	0.00	435.69	67.20
	TOTAL	12,862	3,244	1,547	9,709	27,362	165796.1345	41043.00	27362.00	1119.987	96271.1475	16417.20

Yawal

Annexure XIII-A: Salient details of cancellation of 11 AHP Projects submitted by State Govt. of Maharashtra

Sr. No.	Name of the City	No of EWS houses	Central Assistance	State Share	IA share
1	Kharadi, Pune (original sanction 38th CSMC 7.2.18)	2,023	3,034.50	2,023.00	0
2	Chalisgaon Road, Dhule (original sanction 25th CSMC 23.8.17)	256	384.00	256.00	0
3	Deopur, Dhule (original sanction 25th CSMC 23.08.17)	352	528.00	352.00	0
4	Nandurbar (original sanction 28th CSMC 26.12.17)	176	264.00	176.00	0
5	AMRAVATI (original sanction 33rd CSMC 27.04.18)	16048	24,072.00	16,048.00	0
6	Chikalthana Aurangabad (original sanction 10th CSMC 22.07.16)	960	1,440.00	960.00	0
7	Chikalthana Aurangabad (original sanction 10th CSMC 22.07.16)	192	288.00	192.00	0
8	Niljepada, Raigad (original sanction 8th CSMC 28.04.16)	4970	7,455.00	4,970.00	0
9	Juchandra, Palghar (original sanction 8th CSMC 28.04.16)	3630	5,445.00	3,630.00	0
10	Khalapur, Raigad (original sanction 8th CSMC 28.04.16)	2685	4,027.50	2,685.00	0
11	Ramwadi, Pen (original sanction 8th CSMC 28.04.16)	1100	1,650.00	1,100.00	0
	TOTAL	32,392	48,588.00	32,392.00	-

Minutes of the 52nd CSMC/20.1.2021

Kar...

Annexure XIII-B: Salient details of 3 AHP -PPP projects for ratification submitted by State of Maharashtra

Sr. No.	Name of the City	No of EWS houses as per Revised DPR	Central Share	State Share	IA share	Beneficiary Share	Project Cost	1st Instalment 40% of Central Assistance
1.	Rajawadi, Vasai, Palghar (in principle approval in 40 th CSMC, 50,328 Houses)	44276	66,414.00	44,276.00	0	8,85,520.00	9,96,210.00	26,565.60
2.	Karavshi, Ambarnath, Thane (no of units as per approval in Principle- 35 th CSMC-25000)	3782	5673.00	3782.00	0	21179.20	30634.20	12253.68
3.	Karav-Shil, Ambarnath, Thane (no of units as per approval in Principle- 35 th CSMC-1200)	332	498.00	332.00	0	1859.20	2689.20	1075.68
	Total	48390	72,585	48,390	0	108,566.40	129,542.40	39,894.96

for

Annexure XIII-C: Curtailment of houses in respect of three (03) BLC projects sanctioned in 28th & 43rd CSMC submitted by the State of Maharashtra

Rs. in lakhs

Sr. No.	Name of the City	Categories of Houses				No. of Beneficiary as per revised DPR	Central Assistance	State Share	IA share	Beneficiary Share	Project Cost	1st Instalment 40% of Central Assistance
		GEN	SC	ST	OBC							
1	Savda, Jalgaon Original DPR 237- approved in 43rd CSMC	55	4	3	46	108	162.00	108.00	0.00	242.90	512.90	Being the revised DPR Central Assistance already disbursed.
2	Barshi Original DPR 756- approved in 43rd CSMC	532	61	13	140	746	1119.00	746.00	0.00	3383.11	5248.11	Being the revised DPR Central Assistance already disbursed.
3	Barshi Original DPR 1733- approved in 28th CSMC	1150	169	46	355	1720	2580.00	1720.00	0.00	9120.15	13420.15	Being the revised DPR Central Assistance already disbursed.

Handwritten signature/initials

Annexure XIII-D : Gender modification of 221 EWS Houses under BLC at various places in Unmarked Municipal Council (DPR-3) submitted by the State of Maharashtra.

Name of Implementing Agency	Previously approved Males	Previously approved Females	Proposed for Modification - Males	Proposed for Modification - Females	SLSMC Remarks
Unmarked Municipal Corporation	10	211	7	214	The proposal is recommended for approval of CSMC
Original sanction in 43rd CSMC					

Subeem

Annexure XIII-E: Salient Details of 02 BLC Projects – Revision submitted by the State of Maharashtra

Rs. in Lakh

Sr. No.	Name of the City	Categories of Houses				No. of Beneficiary	Central Share	State Share	IA share	Beneficiary Share	Project Cost
		GEN	SC	ST	OBC						
1	Talegaon Original EWS Houses 27, sanction in 39 th CSMC	2	1	0	2	5	7.50	5.00	1.91	25.74	40.15
2	Paranda Original EWS Houses 665, sanction in 43 rd CSMC	364	105	58	137	664	996.00	664.00	0.00	2864.83	4524.83

522.25

Annexure XIV: Salient Details of 102 (45 & 57) BLC (New) Proposals submitted by State of Odisha

Rs. in lakhs

District	Name of ULB/ City	Total Houses Proposed	Total Project Cost	Central Assistance	State Share	ULB Share	Benefici- ary Share	Cost Per DU	1 st Installment of Central Assistance @ 40%	General	SC	ST	OBC
Angul	Talcher (M)	265	834.75	397.50	132.50	0.00	304.75	3.15	159.00	144	54	10	57
Angul	Angul (M)	355	1065.00	532.50	177.50	0.00	355.00	3.00	213.00	123	129	0	103
Angul	Falcher (M)	56	168.00	84.00	28.00	0.00	56.00	3.00	33.60	16	13	11	16
Balasore	Nilagiri (M)	58	174.00	87.00	29.00	0.00	58.00	3.00	34.80	13	9	9	27
Balasore	Balasore (M)	148	444.00	222.00	74.00	0.00	148.00	3.00	88.80	110	13	4	21
Balasore	Soro	138	414.00	207.00	69.00	0.00	138.00	3.00	82.80	25	10	8	95
Balasore	Jaleswar (M)	134	402.00	201.00	67.00	0.00	134.00	3.00	80.40	61	13	6	54
Balasore	Nilagiri (N)	157	471.00	235.50	78.50	0.00	157.00	3.00	94.20	14	27	50	66
Baragarh	Padampur	45	135.00	67.50	22.50	0.00	45.00	3.00	27.00	12	10	6	17
Baragarh	Attabira	27	81.00	40.50	13.50	0.00	27.00	3.00	16.20	1	9	3	14
Baragarh	Barapali	88	264.00	132.00	44.00	0.00	88.00	3.00	52.80	6	34	11	37
Baragarh	Baragarh (M)	211	633.00	316.50	105.50	0.00	211.00	3.00	126.60	60	53	10	88
Bhadrak	Chandabli (M)	316	948.00	474.00	158.00	0.00	316.00	3.00	189.60	47	97	0	172
Bhadrak	Dhamnagar (N)	282	846.00	423.00	141.00	0.00	282.00	3.00	169.20	195	33	5	49
Bhadrak	Bhadrak (M)	275	825.00	412.50	137.50	0.00	275.00	3.00	165.00	169	4	7	95
Bolangir	Tilagarh (M)	33	99.00	49.50	16.50	0.00	33.00	3.00	19.80	3	6	1	23
Bolangir	Kantabanji	36	108.00	54.00	18.00	0.00	36.00	3.00	21.60	3	16	2	15

Minutes of the 52nd CSMC/20.1.2021

(Signature)

Bolangir	Titlagarh (M)	150	450.00	225.00	75.00	0.00	150.00	3.00	90.00	32	41	7	70
Bolangir	Bolangir	345	1035.00	517.50	172.50	0.00	345.00	3.00	207.00	55	110	9	171
Boudhgarh	Boudhgarh	162	486.00	243.00	81.00	0.00	162.00	3.00	97.20	23	82	3	54
Cuttack	Cuttack (MC)	208	624.00	312.00	104.00	0.00	208.00	3.00	124.80	109	31	6	62
Cuttack	Athgarh	363	1089.00	544.50	181.50	0.00	363.00	3.00	217.80	171	28	20	144
Cuttack	Chowdwar (M)	73	219.00	109.50	36.50	0.00	73.00	3.00	43.80	33	19	7	14
Deogarh	Deogarh	90	279.00	135.00	45.00	0.00	99.00	3.10	54.00	9	34	32	15
Deogarh	Deogarh (M)	101	313.10	151.50	50.50	0.00	111.10	3.10	60.60	9	28	45	19
Dhenkanal	Kamkhyanagar (N)	322	966.00	483.00	161.00	0.00	322.00	3.00	193.20	92	72	25	133
Dhenkanal	Dhenkanal (N)	194	582.00	291.00	97.00	0.00	194.00	3.00	116.40	32	125	15	22
Dhenkanal	Dhenkanal (N)	476	1428.00	714.00	238.00	0.00	476.00	3.00	285.60	209	141	28	98
Dhenkanal	Bhuban	116	348.00	174.00	58.00	0.00	116.00	3.00	69.60	14	42	0	60
Gajapati	Kashinagar (N)	53	159.00	79.50	26.50	0.00	53.00	3.00	31.80	2	26	0	25
Gajapati	Paralakhemundi (M)	54	162.00	81.00	27.00	0.00	54.00	3.00	32.40	4	8	1	41
Ganjam	Belaguntha (N)	76	228.00	114.00	38.00	0.00	76.00	3.00	45.60	8	4	0	64
Ganjam	Chikiti (N)	24	72.00	36.00	12.00	0.00	24.00	3.00	14.40	4	12	0	8
Ganjam	Digapahandi (N)	19	57.00	28.50	9.50	0.00	19.00	3.00	11.40	2	5	1	11
Ganjam	Hinjilicut (N)	90	270.00	135.00	45.00	0.00	90.00	3.00	54.00	28	27	0	35
Ganjam	Kavisuryanagar (N)	247	741.00	370.50	123.50	0.00	247.00	3.00	148.20	50	65	0	132
Ganjam	Purusottampur (N)	52	156.00	78.00	26.00	0.00	52.00	3.00	31.20	12	18	0	22
Ganjam	Rambha (N)	30	90.00	45.00	15.00	0.00	30.00	3.00	18.00	1	29	0	0
Ganjam	Ganjam	60	180.00	90.00	30.00	0.00	60.00	3.00	36.00	6	24	0	30

Ganjam	Aska (N)	297	891.00	445.50	148.50	0.00	297.00	3.00	178.20	25	96	0	176
Ganjam	Buguda (N)	103	309.00	154.50	51.50	0.00	103.00	3.00	61.80	11	32	0	60
Ganjam	Charapur (N)	16	48.00	24.00	8.00	0.00	16.00	3.00	9.60	6	2	0	8
Ganjam	Ganjam (N)	9	27.00	13.50	4.50	0.00	9.00	3.00	5.40	0	2	0	7
Ganjam	Gopalpur (N)	36	108.00	54.00	18.00	0.00	36.00	3.00	21.60	0	5	0	31
Ganjam	Khalikote (N)	95	285.00	142.50	47.50	0.00	95.00	3.00	57.00	12	25	1	57
Ganjam	Kodola (N)	81	243.00	121.50	40.50	0.00	81.00	3.00	48.60	12	6	0	63
Ganjam	Berhampur (MC)	298	894.00	447.00	149.00	0.00	298.00	3.00	178.80	134	66	4	94
Jagatsignpur	Jagatsignpur	127	381.00	190.50	63.50	0.00	127.00	3.00	76.20	44	44	0	39
Jhasuguda	Brajrajnagar(M)	32	96.00	48.00	16.00	0.00	32.00	3.00	19.20	14	9	4	5
Jhasuguda	Jhasuguda (M)	141	423.00	211.50	70.50	0.00	141.00	3.00	84.60	15	26	74	26
Kalahandi	Dharnagarh (N)	23	69.00	34.50	11.50	0.00	23.00	3.00	13.80	1	0	0	22
Kalahandi	Kesinga (N)	56	168.00	84.00	28.00	0.00	56.00	3.00	33.60	0	16	3	37
Kalahandi	Kesinga (N)	46	138.00	69.00	23.00	0.00	46.00	3.00	27.60	3	11	0	32
Kalahandi	Bhawanipatna	198	594.00	297.00	99.00	0.00	198.00	3.00	118.80	31	73	11	83
Kalahandi	Junagarh	68	204.00	102.00	34.00	0.00	68.00	3.00	40.80	22	8	2	36
Kalahandi	Kesinga	94	282.00	141.00	47.00	0.00	94.00	3.00	56.40	3	24	5	62
Kandhamal	Phulbani	119	357.00	178.50	59.50	0.00	119.00	3.00	71.40	10	82	8	19
Kandhamal	Phulbani	49	147.00	73.50	24.50	0.00	49.00	3.00	29.40	12	22	6	9
Kandhamal	G.Udayagiri	80	240.00	120.00	40.00	0.00	80.00	3.00	48.00	9	27	26	18
Keonjhar	Keonjhar	565	1695.00	847.50	282.50	0.00	565.00	3.00	339.00	127	160	211	67
Khurda	Balugaon (N)	81	243.00	121.50	40.50	0.00	81.00	3.00	48.60	50	26	1	4
Khurda	Bhubaneswar (MC)	44	132.00	66.00	22.00	0.00	44.00	3.00	26.40	11	24	2	7

Minutes of the 52nd CSMC/20.1.2021

5

Koraput	Kotpad	346	1038.00	519.00	173.00	0.00	346.00	3.00	207.60	129	32	64	121
Koraput	Jeypore	287	861.00	430.50	143.50	0.00	287.00	3.00	172.20	124	87	42	34
Koraput	Koraput	165	495.00	247.50	82.50	0.00	165.00	3.00	99.00	37	78	32	18
Koraput	Sunabeda	170	510.00	255.00	85.00	0.00	170.00	3.00	102.00	42	62	61	5
Koraput	Jeypore (M)	150	450.00	225.00	75.00	0.00	150.00	3.00	90.00	59	61	20	10
Koraput	Kotpad (N)	122	366.00	183.00	61.00	0.00	122.00	3.00	73.20	26	49	41	6
Koraput	Kotpad (N)	175	525.00	262.50	87.50	0.00	175.00	3.00	105.00	73	22	45	35
Malkangiri	Malkangiri (M)	34	102.00	51.00	17.00	0.00	34.00	3.00	20.40	7	18	6	3
Malkangiri	Balimela (N)	104	312.00	156.00	52.00	0.00	104.00	3.00	62.40	3	84	0	17
Mayurbhanja	Rairangpur	81	243.00	121.50	40.50	0.00	81.00	3.00	48.60	42	7	6	26
Mayurbhanja	Rairangpur	36	108.00	54.00	18.00	0.00	36.00	3.00	21.60	8	6	3	19
Mayurbhanja	Karanija	183	549.00	274.50	91.50	0.00	183.00	3.00	109.80	27	32	96	28
Mayurbhanja	Baripada	110	330.00	165.00	55.00	0.00	110.00	3.00	66.00	55	23	15	17
Mayurbhanja	Baripada	200	600.00	300.00	100.00	0.00	200.00	3.00	120.00	73	49	32	46
Mayurbhanja	Udala	51	153.00	76.50	25.50	0.00	51.00	3.00	30.60	6	5	15	25
Mayurbhanja	Baripada (M)	252	756.00	378.00	126.00	0.00	252.00	3.00	151.20	88	28	71	65
Mayurbhanja	Karanija (N)	117	351.00	175.50	58.50	0.00	117.00	3.00	70.20	13	26	55	0
Nawarangpur	Nawarangpur (M)	46	138.00	69.00	23.00	0.00	46.00	3.00	27.60	30	4	11	1
Nawarangpur	Umerkote (M)	38	114.00	57.00	19.00	0.00	38.00	3.00	22.80	16	13	5	4
Nawarangpur	Umerkote	92	276.00	138.00	46.00	0.00	92.00	3.00	55.20	38	47	7	0
Nayagarh	Ranpur (N)	292	876.00	438.00	146.00	0.00	292.00	3.00	175.20	91	34	9	158
Nayagarh	Nayagarh	163	489.00	244.50	81.50	0.00	163.00	3.00	97.80	59	24	0	80

5

Nayagath	Khandapada (N)	71	215.00	106.50	35.50	0.00	73.00	3.03	42.60	22	15	2	32
Nuapada	Khariar Road	153	459.00	229.50	76.50	0.00	153.00	3.00	91.80	27	30	11	85
Nuapada	Nuapada	182	546.00	273.00	91.00	0.00	182.00	3.00	109.20	12	15	47	108
Nuapada	Khariar	84	252.00	126.00	42.00	0.00	84.00	3.00	50.40	18	24	22	20
Nuapada	Khariar (N)	140	420.00	210.00	70.00	0.00	140.00	3.00	84.00	40	34	36	30
Puri	Nimnapara	11	33.00	16.50	5.50	0.00	11.00	3.00	6.60	2	5	0	4
Puri	Puri	668	2004.00	1002.00	334.00	0.00	668.00	3.00	400.80	232	239	11	186
Puri	Konark (M)	551	1653.00	826.50	275.50	0.00	551.00	3.00	330.60	551	0	0	0
Puri	Pipili (N)	382	1146.00	573.00	191.00	0.00	382.00	3.00	229.20	291	11	1	79
Puri	Konark (M)	127	381.00	190.50	63.50	0.00	127	3.00	76.20	127	0	0	0
Rayagada	Gudari (N)	72	216.00	108.00	36.00	0.00	72.00	3.00	43.20	7	19	21	25
Raygada	Raygada (M)	87	261.00	130.50	43.50	0.00	87.00	3.00	52.20	14	47	16	10
Sambalpur	Kuchinda (N)	60	180.00	90.00	30.00	0.00	60.00	3.00	36.00	10	4	38	8
Subarnapur	Birika (N)	336	1008.00	504.00	168.00	0.00	336.00	3.00	201.60	43	102	16	175
Subarnapur	Binika (N)	289	867.00	433.50	144.50	0.00	289.00	3.00	173.40	15	91	100	83
Subarnapur	Sonepur (M)	571	1713.00	856.50	285.50	0.00	571.00	3.00	342.60	124	220	43	184
Sundargarh	Routkela (MC)	54	160.94	81.00	27.00	0.00	52.94	2.98	32.40	6	3	39	6
Sundargarh	Biramitrapur	290	870.00	435.00	145.00	0.00	290.00	3.00	174.00	92	42	145	11
	Total	15929	47846.79	23893.50	7964.50	0.00	15988.79	306.36	9557.40	5138	3979	1884	4905

h

Annexure XV: Salient Details of 169 BLC (New) & 70 BLC Projects for Gender & Caste Modification submitted by State of Odisha

Sl.	Name of ULB	7C Annexure_ID	CSMC Date	CSMC No	No. Of Houses approved	As per Annexure			Modification approved		
						M	F	TG	M	F	TG
1	Anandpur	7C21801824006828	02-07-2018	30th	202	141	61	0	158	44	0
2	Angul	7C21801851013222	30/01/2019	42nd	20	10	10	0	9	11	0
3	Athagad	7C21801842005350	30/10/2017	27th	284	216	68	0	214	70	0
4	Athmalik	7C21801852001689	29/05/2017	22nd	422	278	144	0	267	155	0
5	Athmalik	7C21801852005410	30/10/2017	27th	375	282	93	0	243	132	0
6	Athmalik	7C21801852009881	26/09/2018	38th	1023	800	223	0	547	476	0
7	Athmalik	7C21801852012374	27/12/2018	41st	228	106	122	0	108	120	0
8	Attabira	7C21380893009949	27/12/2018	41st	20	15	5	0	14	6	0
9	Balangir	7C21801890005970	02-07-2018	30th	228	160	68	0	157	71	0
10	Balangir	7C21801890018669	27/12/2019	50th	489	325	164	0	315	174	0
11	Baleshwar	7C21801833000518	22/07/2016	10th	400	0	0	0	285	115	0
12	Baleshwar	7C21801833005345	30/10/2017	27th	440	325	115	0	315	125	0
13	Baleshwar	7C21801833009868	26/09/2018	38th	377	333	44	0	270	107	0
14	Baluguda	7C21416820002702	29/05/2017	22nd	320	210	110	0	187	133	0
15	Baluguda	7C21416820005391	30/10/2017	27th	320	151	169	0	167	153	0
16	Balugaon	7C21801857005285	30/10/2017	27th	160	80	80	0	75	85	0
17	Banapur	7C21801858002526	29/05/2017	22nd	68	36	32	0	37	31	0
18	Banapur	7C21801858005281	30/10/2017	27th	94	63	31	0	43	51	0
19	Banki	7C21801841001727	29/05/2017	22nd	55	33	22	0	32	23	0
20	Banki	7C21801841005347	30/10/2017	27th	511	396	115	0	395	116	0
21	Barapali	7C21801804009882	26/09/2018	38th	78	61	17	0	58	20	0
22	Barbil	7C21801821000047	22/07/2016	10th	252	0	0	0	185	67	0
23	Barbil	7C21801821005393	30/10/2017	27th	48	38	10	0	35	13	0
24	Barbil	7C21801821009865	26/09/2018	38th	130	96	34	0	91	39	0
25	Bargarah	7C21801805000484	22/07/2016	10th	500	0	0	0	256	244	0
26	Bargarah	7C21801805013098	30/01/2019	42nd	220	0	148	72	72	148	0

Amulya

27	Basudebpur	7C21801836000063	22/07/2016	10th	651	0	0	0	0	342	309	0
28	Basudebpur	7C21801836005355	30/10/2017	27th	612	480	132	0	523	89	0	0
29	Baudhgarh	7C21801886002493	29/05/2017	22nd	231	193	38	0	185	46	0	0
30	Baudhgarh	7C21801886005407	30/10/2017	27th	232	178	54	0	180	52	0	0
31	Bellaguntha	7C21801866001341	21/03/2017	20th	95	41	54	0	35	60	0	0
32	Bellaguntha	7C21801866006904	02-07-2018	30th	192	83	109	0	75	117	0	0
33	Bhadrak	7C21801835000460	22/07/2016	10th	250	0	0	0	204	46	0	0
34	Bhadrak	7C21801835005487	30/10/2017	27th	801	538	263	0	581	220	0	0
35	Bhanjanagar	7C21801865009845	26/09/2018	38th	85	45	40	0	43	42	0	0
36	Bhanjanagar	7C21801865013209	30/01/2019	42nd	54	29	25	0	27	27	0	0
37	Binika	7C21801887005273	30/10/2017	27th	281	156	125	0	241	40	0	0
38	Binika	7C21801887012381	27/12/2018	41st	241	214	27	0	209	32	0	0
39	Biramitrapur	7C21801818000471	22/07/2016	10th	250	0	0	0	158	92	0	0
40	Biramitrapur	7C21801818009863	26/09/2018	38th	150	97	53	0	88	62	0	0
41	Brahmapur	7C21801881005341	30/10/2017	27th	411	211	200	0	193	218	0	0
42	Brahmapur	7C21801881009888	26/09/2018	38th	255	129	126	0	123	132	0	0
43	Brajrajnagar	7C21801807005454	30/10/2017	27th	127	92	35	0	93	34	0	0
44	Brajrajnagar	7C21801807008709	26/09/2018	38th	99	72	27	0	70	29	0	0
45	Buguda	7C21801864001064	21/03/2017	20th	50	36	14	0	31	19	0	0
46	Buguda	7C21801864012448	27/12/2018	41st	178	98	80	0	95	83	0	0
47	Champua	7C21385509005411	30/10/2017	27th	172	140	32	0	118	54	0	0
48	Chandballi	7C21395394008315	30/05/2018	34th	165	87	78	0	85	80	0	0
49	Chhatrapur	7C21801874005590	30/10/2017	27th	73	33	40	0	25	48	0	0
50	Chikiti	7C21801880001059	21/03/2017	20th	180	47	133	0	87	93	0	0
51	Chikiti	7C21801880005400	30/10/2017	27th	40	15	25	0	17	23	0	0
52	Choudwar	7C21801843005299	30/10/2017	27th	112	82	30	0	84	28	0	0
53	Daspalla	7C21405521005292	30/10/2017	27th	238	161	77	0	158	80	0	0
54	Debagarh	7C21801814000066	22/07/2016	10th	250	0	0	0	204	46	0	0
55	Debagarh	7C218018140006905	02-07-2018	30th	175	175	0	0	136	39	0	0
56	Dharamgarh	7C21423957002470	29/05/2017	22nd	61	45	16	0	52	9	0	0
57	Dharamgarh	7C21423957005352	30/10/2017	27th	229	127	100	2	205	24	0	0
58	Dhenkanal	7C218018490005288	30/10/2017	27th	825	609	216	0	601	224	0	0

Amulya

59	Digapahandi	7C21801879001175	21/03/2017	20th	60	34	26	0	32	28	0
60	Digapahandi	7C21801879008180	30/05/2018	34th	48	5	43	0	4	44	0
61	Digapahandi	7C21801879009851	26/09/2018	38th	33	13	20	0	11	22	0
62	G. Udayagiri	7C21801885001989	29/05/2017	22nd	182	130	52	0	133	49	0
63	G. Udayagiri	7C21801885005329	30/10/2017	27th	174	95	79	0	106	68	0
64	Ganjam	7C21801875001343	21/03/2017	20th	30	18	12	0	23	7	0
65	Ganjam	7C21801875006954	02-07-2018	30th	23	11	12	0	13	10	0
66	Ganjam	7C21801875018663	27/12/2019	50th	29	13	16	0	12	17	0
67	Gopalpur	7C21801878001176	21/03/2017	20th	32	18	14	0	14	18	0
68	Gopalpur	7C21801878005339	30/10/2017	27th	95	85	10	0	51	44	0
69	Gopalpur	7C21801878008178	30/05/2018	34th	348	180	168	0	70	278	0
70	Gopalpur	7C21801878008235	30/05/2018	34th	146	80	66	0	75	71	0
71	Gopalpur	7C21801878012409	27/12/2018	41st	77	50	27	0	49	28	0
72	Gunupur	7C21801900005359	30/10/2017	27th	123	89	34	0	76	47	0
73	Hinjilicut	7C21801877005395	30/10/2017	27th	43	22	21	0	21	22	0
74	Hinjilicut	7C21801877008172	30/05/2018	34th	126	1	125	0	13	112	1
75	Jagatsinghapur	7C21801840000105	22/07/2016	10th	788	0	0	0	617	171	0
76	Jagatsinghapur	7C21801840010021	26/09/2018	38th	229	176	53	0	170	59	0
77	Jaleshwar	7C21801829000068	22/07/2016	10th	252	0	0	0	215	37	0
78	Jaleshwar	7C21801829005274	30/10/2017	27th	196	175	21	0	173	23	0
79	Jatani	7C21801856002508	29/05/2017	22nd	39	19	20	0	20	19	0
80	Jeypur	7C21801906002484	29/05/2017	22nd	237	159	78	0	142	95	0
81	Jharsuguda	7C21801808005486	30/10/2017	27th	109	63	46	0	71	38	0
82	Jharsuguda	7C21801808012371	27/12/2018	41st	244	162	82	0	155	89	0
83	Joda	7C21801822005406	30/10/2017	27th	51	40	11	0	39	12	0
84	Junagarh	7C21801898005353	30/10/2017	27th	73	42	30	1	67	6	0
85	Junagarh	7C21801898012489	27/12/2018	41st	168	137	31	0	134	34	0
86	Kabisuriyanagar	7C21801869001344	21/03/2017	20th	62	38	24	0	33	29	0
87	Kabisuriyanagar	7C21801869005952	02-07-2018	30th	260	132	128	0	111	149	0
88	Kamakshyanagar	7C21801847005309	30/10/2017	27th	244	211	33	0	206	38	0
89	Kamakshyanagar	7C21801847009690	26/09/2018	38th	260	212	48	0	205	55	0
90	Karanija	7C21801826001056	21/03/2017	20th	200	166	34	0	163	37	0

Amulya

91	Karanja	7C21801826009883	26/09/2018	38th	577	362	215	0	360	217	0
92	Karanja	7C21801826013078	30/01/2019	42nd	80	54	26	0	51	29	0
93	Kashinagar	7C21801882005379	30/10/2017	27th	132	85	47	0	80	52	0
94	Kendrapara	7C21801838002708	29/05/2017	22nd	146	106	40	0	105	41	0
95	Kendrapara	7C21801838005390	30/10/2017	27th	141	116	25	0	108	33	0
96	Kesinga	7C21801896001980	29/05/2017	22nd	101	83	18	0	80	21	0
97	Kesinga	7C21801896005351	30/10/2017	27th	409	207	200	2	331	78	0
98	Kesinga	7C21801896012471	27/12/2018	41st	19	18	1	0	17	2	0
99	Kharitar	7C21801895006744	30/10/2017	27th	21	18	3	0	16	5	0
100	Kharitar	7C21801895006750	30/10/2017	27th	589	475	114	0	431	158	0
101	Kharitar	7C21801895012527	27/12/2018	41st	674	471	203	0	462	212	0
102	Kharitar Road	7C21801894005631	30/10/2017	27th	73	52	21	0	53	20	0
103	Khordha	7C21801855005283	30/10/2017	27th	116	88	28	0	75	41	0
104	Kodala	7C21801871006903	02-07-2018	30th	184	91	93	0	66	118	0
105	Kodala	7C21801871009886	26/09/2018	38th	322	105	217	0	104	218	0
106	Konark	7C21801862004454	30/10/2017	27th	200	169	31	0	161	39	0
107	Koraput	7C21801905004620	30/10/2017	27th	18	13	5	0	14	4	0
108	Koraput	7C21801905009866	26/09/2018	38th	58	50	8	0	40	18	0
109	Koraput	7C21801905011994	27/12/2018	41st	24	14	10	0	12	12	0
110	Koraput	7C21801905013232	30/01/2019	42nd	26	21	5	0	19	7	0
111	Koypad	7C21801904005338	30/10/2017	27th	192	137	55	0	141	51	0
112	Koypad	7C21801904009830	26/09/2018	38th	71	49	22	0	47	24	0
113	Malkangiri	7C21801908005610	30/10/2017	27th	107	81	26	0	73	34	0
114	Nabarangapur	7C21801903002034	21/03/2017	20th	230	178	52	0	146	84	0
115	Nayagarh	7C21801854014084	25/02/2019	43rd	216	62	154	0	58	158	0
116	Nilagiri	7C21801831014070	25/02/2019	43rd	69	60	9	0	58	11	0
117	Nimapada	7C21801861004453	30/10/2017	27th	20	14	6	0	15	5	0
118	Nimapada	7C21801861008810	26/09/2018	38th	57	51	6	0	49	8	0
119	Nuapara	7C21423597005700	30/10/2017	27th	173	133	40	0	142	31	0
120	Nuapara	7C21423597012346	27/12/2018	41st	710	512	198	0	495	215	0
121	Padmapur	7C21801803011997	27/12/2018	41st	116	76	40	0	73	43	0
122	Paralakhemundi	7C21801883000520	22/07/2016	10th	187	0	0	0	101	86	0

123	Paralakhemundi	7C21801883005361	30/10/2017	27th	339	178	161	0	192	147	0
124	Pattamundai	7C21801837000519	22/07/2016	10th	263	0	0	0	203	60	0
125	Pattamundai	7C21801837008177	30/05/2018	34th	811	498	313	0	625	186	0
126	Phulabani	7C21801884000065	22/07/2016	10th	637	0	0	0	467	170	0
127	Phulabani	7C21801884005294	30/10/2017	27th	144	87	57	0	91	53	0
128	Phulabani	7C21801884009861	26/09/2018	38th	116	60	56	0	58	58	0
129	Phulabani	7C21801884012284	27/12/2018	41st	178	87	91	0	81	97	0
130	Pipili	7C21801860008184	30/05/2018	34th	436	348	88	0	344	92	0
131	Polasara	7C21801870001448	21/03/2017	20th	33	23	10	0	17	16	0
132	Puri	7C21801863000521	22/07/2016	10th	379	0	0	0	235	144	0
133	Puri	7C21801863004441	30/10/2017	27th	276	104	172	0	171	105	0
134	Purusottampur	7C21801876001061	21/03/2017	20th	226	89	137	0	132	94	0
135	Purusottampur	7C21801876006940	02-07-2018	30th	261	111	150	0	135	126	0
136	Rairangpur	7C21801825000467	22/07/2016	10th	250	0	0	0	185	65	0
137	Rajaganapur	7C21801816005367	30/10/2017	27th	744	404	340	0	440	304	0
138	Rambha	7C21801873006950	02-07-2018	30th	210	121	89	0	115	95	0
139	Rambha	7C21801873012427	27/12/2018	41st	12	7	5	0	4	8	0
140	Ranapur	7C21407593001706	21/03/2017	20th	196	151	45	0	144	52	0
141	Ranapur	7C21407593006946	02-07-2018	30th	293	193	100	0	195	98	0
142	Ranapur	7C21407593009867	26/09/2018	38th	310	193	117	0	190	120	0
143	Raurkela	7C21801819000470	22/07/2016	10th	287	0	0	0	228	59	0
144	Raurkela	7C21801819005356	30/10/2017	27th	277	155	122	0	136	141	0
145	Redhakhohol	7C21801812009850	26/09/2018	38th	129	111	18	0	108	21	0
146	Redhakhohol	7C21801812012404	27/12/2018	41st	171	136	35	0	127	44	0
147	Sambalpur	7C21801813000512	22/07/2016	10th	500	0	0	0	356	144	0
148	Sambalpur	7C21801813005291	30/10/2017	27th	335	187	148	0	185	150	0
149	Sonapur	7C21801888005258	30/10/2017	27th	187	126	61	0	141	46	0
150	Soro	7C21801832005368	30/10/2017	27th	274	226	48	0	221	53	0
151	Sunabeda	7C21801907000091	22/07/2016	10th	450	0	0	0	323	127	0
152	Sunabeda	7C21801907000092	22/07/2016	10th	356	0	0	0	248	108	0
153	Sundargarh	7C21801815000005	22/07/2016	10th	650	0	0	0	452	198	0
154	Sundargarh	7C21801815005256	30/10/2017	27th	468	358	110	0	298	170	0

Amulya

155	Sundargarh	7C21801815012353	27/12/2018	30th	119	76	43	0	75	44	0
156	Surada	7C21801867009855	26/09/2018	38th	60	33	27	0	29	31	0
157	Talcher	7C21801850000465	22/07/2016	10th	645	0	0	0	480	165	0
158	Talcher	7C21801850005326	30/10/2017	27th	332	220	112	0	247	85	0
159	Tarbha	7C21801889002694	29/05/2017	22nd	100	88	12	0	78	22	0
160	Tarbha	7C21801889006758	02-07-2018	30th	276	177	99	0	173	103	0
161	Titagarh	7C21801893008270	30/05/2018	34th	76	54	22	0	52	24	0
162	Titagarh	7C21801893013223	30/01/2019	42nd	81	60	21	0	59	22	0
163	Tushura	7C21420513002481	29/05/2017	22nd	47	40	7	0	41	6	0
164	Tushura	7C21420513006956	02-07-2018	30th	193	112	81	0	159	34	0
165	Tushura	7C21420513013219	30/01/2019	42nd	300	238	62	0	236	64	0
166	Udala	7C21801827000930	21/03/2017	20th	150	114	36	0	115	35	0
167	Udala	7C21801827005409	30/10/2017	27th	135	103	32	0	101	34	0
168	Udala	7C21801827008208	30/05/2018	34th	301	229	72	0	226	75	0
169	Umarkote	7C21801902005297	30/10/2017	27th	192	136	56	0	145	47	0
TOTAL					39273	20528	10471	77	26073	13199	1

Salient Details of 70 BLC (New) Projects for Caste Modification submitted by State of Odisha													
Sl.	Name of ULB	7C Annexure_ID	CSMC Date	CSMC No	No. Of DUs approved	As per Annexure			Modifications Required				
						Gen	SC	ST	OBC	Gen	SC	ST	OBC
1	Anugul	7C21801851005318	30-10-2017	27th	41	23	13	1	4	24	14	1	2
2	Balangir	7C21801890002462	29-05-2017	22nd	122	23	30	7	62	23	30	5	64
3	Patnagarh	7C21801891005809	30-10-2017	27th	41	9	2	2	28	9	3	1	28
4	Patnagarh	7C21801891007061	30-05-2018	41st	51	9	8	4	30	13	9	2	27
5	Nilagiri	7C21801831009864	26-09-2018	38th	198	57	43	27	71	60	45	27	66
6	Attrabira	7C21380893002711	29-05-2017	22nd	6	2	1	1	2	1	0	0	5

Amulya

7	Attabira	7C21380893005287	30-10-2017	27th	28	4	7	2	15	6	8	1	13
8	Barapali	7C21801804005259	30-10-2017	27th	98	6	29	10	53	6	29	11	52
9	Bargarh	7C21801805005964	02-07-2018	30th	290	44	33	18	195	63	50	28	149
10	Bargarh	7C21801805012333	27-12-2018	41st	345	77	48	4	216	90	61	19	175
11	Basudebpur	7C21801836006949	30-05-2018	41st	95	30	12	0	53	34	11	2	48
12	Bhadrak	7C21801835009884	26-09-2018	38th	641	504	25	0	112	467	61	25	88
13	Chandballi	7C21395394006955	02-07-2018	30th	200	53	70	2	75	54	64	3	79
14	Debagarh	7C21801814009849	26-09-2018	38th	127	16	30	26	55	20	30	26	51
15	Bhuban	7C21801848005298	30-10-2017	27th	146	55	44	0	47	33	41	4	68
16	Bhuban	7C21801848012437	27-12-2018	41st	357	93	106	3	155	88	111	3	155
17	Hindol	7C21403068005363	30-10-2017	27th	263	151	95	13	4	47	68	12	136
18	Kashinagar	7C21801882005375	30-10-2017	27th	79	2	41	0	36	5	43	0	31
19	Asika	7C21801868001452	21-03-2017	20th	18	8	2	0	8	12	2	0	4
20	Asika	7C21801868006762	02-07-2018	30th	327	29	242	0	56	44	237	4	42
21	Bhanjanagar	7C21801865001449	21-03-2017	20th	22	7	3	0	12	7	9	0	6
22	Buguda	7C21801864006928	02-07-2018	30th	108	12	7	1	88	10	10	1	87
23	Chikiti	7C21801880008189	30-05-2018	41st	166	17	81	9	59	17	80	9	60
24	Digapahandi	7C21801879005337	30-10-2017	27th	55	7	28	0	20	15	27	0	13
25	Hinjilicut	7C21801877002487	29-05-2017	22nd	43	7	28	0	8	7	27	0	9
26	Hinjilicut	7C21801877006922	02-07-2018	30th	139	27	54	0	58	27	54	1	57
27	Polasara	7C21801870005871	30-10-2017	27th	354	28	116	0	210	87	110	2	155
28	Polasara	7C21801870006926	02-07-2018	30th	295	16	108	0	171	68	87	7	133
29	Polasara	7C21801870008171	30-05-2018	41st	284	3	72	1	208	5	72	1	206
30	Surada	7C21801867001447	21-03-2017	20th	93	2	76	0	15	2	75	1	15
31	Surada	7C21801867006936	02-07-2018	30th	152	16	113	0	23	12	117	0	23

32	Jagatsinghapur	7C21801840005327	30-10-2017	27th	260	53	101	0	106	52	101	1	106
33	Paradip	7C21801839005335	30-10-2017	27th	14	6	4	0	4	8	4	0	2
34	Belpahar	7C21801806005491	30-10-2017	27th	256	57	46	84	69	54	49	84	69
35	Bhawainpatna	7C21801897006773	02-07-2018	30th	208	42	97	18	51	37	97	18	56
36	Junagarh	7C21801898001981	29-05-2017	22nd	24	12	0	4	8	9	0	0	15
37	Baliguda	7C21416820009843	26-09-2018	38th	460	123	190	33	114	127	190	33	110
38	G. Udayagiri	7C21801885009853	26-09-2018	38th	187	39	67	71	10	39	64	67	17
39	Kendrapara	7C21801838009904	26-09-2018	38th	92	62	8	0	22	61	7	0	24
40	Pattamundai	7C21801837013122	30-01-2019	42nd	1753	516	871	0	366	510	871	0	372
41	Anandpur	7C21801824001653	21-03-2017	20th	152	45	35	13	59	45	38	14	55
42	Champua	7C21385509013211	30-01-2019	42nd	30	27	0	3	0	25	0	3	2
43	Kendujhar	7C21801823008193	30-05-2018	41st	180	9	21	143	7	9	20	143	8
44	Balugaon	7C21801857002511	29-05-2017	22nd	21	19	2	0	0	9	3	0	9
45	Balugaon	7C21801857009887	26-09-2018	38th	89	66	21	1	1	59	21	1	8
46	Khorha	7C21801855002516	29-05-2017	22nd	28	19	2	0	7	18	2	0	8
47	Jeypur	7C21801906005366	30-10-2017	27th	297	187	67	9	34	176	49	35	37
48	Koraput	7C21801905004619	30-10-2017	27th	102	65	18	3	16	21	45	26	10
49	Kotpad	7C21801904004599	30-10-2017	27th	17	4	0	0	13	5	0	0	12
50	Kotpad	7C21801904008206	30-05-2018	41st	391	85	94	105	107	135	67	82	107
51	Kotpad	7C21801904016248	27-12-2019	50th	41	20	10	2	9	20	10	3	8
52	Sunabeda	7C21801907004625	30-10-2017	27th	232	87	80	47	18	87	75	52	18
53	Sunabeda	7C21801907009996	26-09-2018	38th	327	58	122	133	14	59	122	132	14
54	Baripada	7C21801828005357	30-10-2017	27th	250	157	56	37	0	147	36	35	32
55	Karanija	7C21801826005271	30-10-2017	27th	437	31	87	155	164	32	87	161	157
56	Rairangpur	7C21801825005622	30-10-2017	27th	40	24	7	2	7	12	7	2	19

57	Nabarangapur	7C21801903006930	02-07-2018	30th	169	109	34	20	6	94	31	30	14
58	Nabarangapur	7C21801903006933	02-07-2018	30th	234	150	32	34	18	110	32	48	44
59	Nayagarh	7C21801854005305	30-10-2017	27th	53	25	7	0	21	25	8	0	20
60	Odagaon	7C21400632011410	26-09-2018	38th	189	22	19	0	148	18	23	0	148
61	Pipili	7C21801860004592	30-10-2017	27th	29	8	7	0	14	16	7	0	6
62	Gudari	7C21801901005408	30-10-2017	27th	35	13	2	1	19	16	3	1	15
63	Kochinda	7C21801809002489	29-05-2017	22nd	75	11	9	30	25	12	9	30	24
64	Kochinda	7C21801809005324	30-10-2017	27th	90	10	11	39	30	15	11	33	31
65	Kochinda	7C21801809009484	26-09-2018	38th	164	17	19	90	38	17	21	89	37
66	Redhakhol	7C21801812001446	21-03-2017	20th	107	7	37	7	56	8	37	8	54
67	Redhakhol	7C21801812006761	02-07-2018	30th	150	16	37	29	68	16	36	32	66
68	Sambalpur	7C21801813009908	26-09-2018	38th	1250	95	503	386	266	97	503	386	264
69	Sonapur	7C21801888001907	29-05-2017	22nd	69	17	23	0	29	20	20	2	27
70	Biramitrapur	7C21801818005260	30-10-2017	27th	305	131	24	150	0	131	26	146	2
TOTAL					13991	3781	4337	1780	4093	3707	4317	1893	4074

Annexure XVI: Salient Details of 08 BLC (New Construction) projects submitted by UT of Puducherry

(Rs. in lakh)

S. No.	Name of the Project	No. of Houses	Beneficiary Details				Project Cost in lakh				
			GEN including OBC	SC	ST	Total	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT share @ Rs. 0.5 lakh /Rs.2.5 lakh per DU	Beneficiary share @ Rs. 2.20 lakh/0.20 lakh	1 st Instalment of Central Assistance (40%)
1.	Karaikal-Phase IV	83	5	78	0	83	348.60	124.50	207.50	16.60	49.80
2.	Karaikal-Phase VIII	263	263	0	0	263	1,104.60	394.50	131.50	578.60	157.80
3.	Mahe-Phase IV	13	13	0	0	13	54.60	19.50	6.50	28.60	7.80
4.	Puducherry-Phase V	452	10	423	19	452	1,898.40	678.00	1130.00	90.40	271.20
5.	Puducherry-Phase VIII	930	930	0	0	930	3,906.00	1,395.00	465.00	2,046.00	558.00
6.	Yanam-Phase III	5	0	5	0	5	21.00	7.50	12.50	1.00	3.00
7.	Yanam-Phase V	122	122	0	0	122	512.40	183.00	61.00	268.40	73.20
8.	Yanam-Phase VI	46	46	0	0	46	193.20	69.00	23.00	101.20	27.60
Total		1,914	1,389	506	19	1,914	8,038.80	2,871.00	2,037.00	3,130.80	1,148.40

Annexure XVII : Salient details of curtailment/ surrender of 13 different BLC (New Construction) projects submitted by UT of Puducherry

(Rs. in lakh)

S. No.	CSM C No. / Date	Region	Implementing Agency	Project	Approved						Curtailment						Revised					
					No. of Beneficiaries	Central Assistance	UT share	Beneficiary share	Project Cost	No. of Beneficiaries	Central Assistance	UT share	Beneficiary share	Project Cost	No. of Beneficiaries	Central Assistance	UT share	Beneficiary share	Project Cost			
1	17th, 20.12.2016	Puducherry	Puducherry Slum Clearance Board (PSCB)	Phase I	541	811.50	270.50	1,190.20	2,272.20	118	177.00	59.00	259.60	495.60	423	634.50	211.50	930.60	1,776.60			
					179	268.50	89.50	393.80	751.80	39	58.50	19.50	85.80	163.80	140	210.00	70.00	308.00	588.00			
					720	1,080.00	360.00	1,584.00	3,024.00	157	235.50	78.50	345.40	659.40	563	844.50	281.50	1,238.60	2,364.60			
					Sub-total																	
2	20th, 21.03.2017	Puducherry	PSCB	Phase II	2,093	3,139.50	1,046.50	4,604.60	8,790.60	489	733.50	244.50	1,075.80	2,053.80	1,604	2,406.00	802.00	3,528.80	6,736.80			
					592	888.00	296.00	1,302.40	2,486.40	232	348.00	116.00	510.40	974.40	360	540.00	180.00	792.00	1,512.00			
					85	127.50	42.50	187.00	357.00	27	40.50	13.50	59.40	113.40	58	87.00	29.00	127.60	243.60			
					358	537.00	179.00	787.60	1,503.60	195	292.50	97.50	429.00	819.00	163	244.50	81.50	358.60	684.60			
		Sub-total			3,128	4,692.00	1,564.00	6,881.60	13,137.60	943	1,414.50	471.50	2,074.60	3,960.60	2,185	3,277.50	1,092.50	4,807.00	9,177.00			
3	27th, 30.10.2017	Puducherry	PSCB	Phase III	1,005	1,507.50	502.50	2,211.00	4,221.00	301	451.50	150.50	662.20	1,264.20	704	1,056.00	352.00	1,548.80	2,956.80			
					343	514.50	171.50	754.60	1,440.60	201	301.50	100.50	442.20	844.20	142	213.00	71.00	312.40	506.40			
					Sub-total																	

		Producter and Planning Area	Adi-Draavid ar Welfare and Schedul ed Tribe Welfare Depart ment (ADW)	Phase I	597	895.50	1,492.50	119.40	2,507.40	29	43.50	72.50	5.80	121.80	568	852.00	1,420.00	113.60	2,385.60
Sub-total					1,945	2,917.50	2,166.50	3,085.00	8,169.00	531	796.50	323.50	1,110.20	2,230.20	1,414	2,121.00	1,843.00	1,974.80	5,938.80
		Poducher ry	PSCB	Phase IV	700	1,050.00	350.00	1,540.00	2,940.00	190	285.00	95.00	418.00	798.00	510	765.00	255.00	1,122.00	2,142.00
		Karalkal		Phase IV	550	825.00	275.00	1,210.00	2,310.00	254	381.00	127.00	558.80	1,066.80	296	444.00	148.00	651.20	1,243.20
4	31st, 27.02 2018	Poducher ry		Phase II	573	859.50	1,432.50	114.60	2,406.60	43	64.50	107.50	8.60	180.60	530	795.00	1,325.00	106.00	2,226.00
		Karalkal	ADW	Phase I	150	225.00	375.00	30.00	630.00	2	3.00	5.00	0.40	8.40	148	222.00	370.00	29.60	621.60
Sub-total					1,973	2,959.50	2,432.50	2,894.60	8,286.60	489	733.50	334.50	985.80	2,053.80	1,484	2,226.00	2,098.00	1,908.80	6,232.80
Total					7,766	11,649	6,523.00	14,445.20	32,617.20	2,120	3,180.00	1,208.00	4,516.00	8,904.00	5,646	8,469.00	5,315.00	9,929.20	23,713.20

[Handwritten signature]

Annexure XVIII-A: Salient Details of 5 BLC (N) Projects submitted by State of Rajasthan

Rs. in lakh

Sr. No.	Name of the City	Beneficiary Details				No. of EWS houses	Project Cost	Central Assistance	State Share	Beneficiary Share	1st Installment 40% of Central Assistance
		GEN	SC	ST	OBC						
1	Bijay Nagar	3	1	0	16	20	44.00	30.00	0.00	14.00	12.00
2	Bundi	0	0	0	2	2	6.60	3.00	0.00	3.60	1.20
3	Dungarpur	10	3	0	16	29	74.71	43.50	0.00	31.21	17.40
4	Kota	13	71	28	70	182	910.00	273.00	0.00	637.00	109.20
5	Sangod	2	4	1	23	30	76.67	45.00	0.00	31.67	18.00
Total		28	79	29	127	263	1111.98	394.50	0	717.48	157.80

Handwritten signature/initials

Annexure XVIII-B: Salient Details of 03 BLC(E) Projects submitted by State of Rajasthan

Rs. in lakh

Sr. No.	Name of the City	Categories of Beneficiaries				No. of Beneficiary	Project Cost	Central Assistance	State Share	Beneficiary Share	1st Instalment 40% of Central Assistance
		GEN	SC	ST	OBC						
1	Dungarpur	4	1	0	6	11	24.96	16.50	0.00	8.46	6.60
2	Sangod	0	0	16	5	21	47.57	31.50	0.00	16.07	12.60
3	Bundi	12	14	0	13	39	76.82	58.50	0.00	18.32	23.40
Total		16	15	16	24	71	149.35	106.50	0	42.85	42.60

(Handwritten signature)

Annexure XIX: Curtailment/surrender submitted by State Govt of Rajasthan

S. No	Project Name	Annex ID	City Name	GSMC No./Date	No of Houses	Project Cost	Sanctioned (Rs. In Lakh)				Curtailment (Rs. In Lakh)				Revised Sanctioned (Rs. In Lakh)				Release d Ist Installment (40% of Central Assistance)							
							Central Assistance of 1.5 Lakh /house	State Share	Beneficiary Share	1st installment (40% of Central Assistance)	Central Assistance of 1.5 Lakh /house	State Share	Beneficiary Share	No of Houses	Project Cost	Central Assistance of 1.5 Lakh /house	State Share	Beneficiary Share		No of Houses	Project Cost	Central Assistance of 1.5 Lakh /house	State Share	Beneficiary Share	1st installment (40% of Central Assistance)	
1	BLC N	7C08800612008480	Sangod	34th/30.05.2018	76	330.60	114.00	-	216.60	45.60	76	330.60	114.00	-	216.60	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	25.80	
2	BLC N	7C08800555008492	Keshoraiptan	34th/30.05.2018	40	174.00	60.00	-	114.00	24.00	31	134.85	46.50	-	88.35	9	13.50	13.50	-	-	-	-	-	-	12.60	
3	BLC N	7C08800555016746	Keshoraiptan	45th/25.07.2019	19	65.13	28.50	-	36.63	11.40	3	10.29	4.50	-	5.79	16	54.84	24.00	-	30.84	9.60	0.00	0.00	0.00	Nil	
4	BLC N	7C08800484015031	Nawalgarh	43rd/25.02.2019	376	1639.36	564.00	-	1075.36	225.60	376	1639.36	564.00	-	1075.36	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	Nil	
5	BLC N	7C08800623008311	Udaipur	32nd/26.03.2018	310	1540.70	465.00	-	1075.70	186.00	310	1540.70	465.00	-	1075.70	0	0.00	0.00	-	-	-	-	-	0.00	Nil	
6	BLC N	7C08800570008955	Ajmer	35th/25.06.2018	3218	14030.48	4827.00	-	9203.48	1930.80	3173	13834.28	4759.50	-	9074.78	45	196.20	67.50	-	128.70	27.00	0.00	0.00	0.00	0.00	Nil
7	BLC N	7C08800544009129	Jodhpur	36th/24.07.2018	2961	12909.96	4441.50	-	8468.46	1776.60	2936	12909.96	4404.00	-	8396.96	25	109.00	37.50	-	71.50	15.00	0.00	0.00	0.00	0.00	565.20
8	BLC N	7C08800489009139	Kharthal	36th/24.07.2018	306	1334.16	459.00	-	875.16	183.60	301	1312.36	451.50	-	860.86	5	21.80	7.50	-	14.30	3.00	0.00	0.00	0.00	0.00	139.80
9	BLC E	7D08800623000767	Udaipur	32nd/26.03.2018	437	1370.91	655.50	-	715.41	262.20	437	1370.91	655.50	-	715.41	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	Nil	
10	BLC E	7D08800570000967	Ajmer	35th/25.06.2018	1200	3492.57	1800.00	-	1692.57	720.00	1179	3492.57	1768.50	-	1768.50	21	3492.57	31.50	-	3461.07	12.60	0.00	0.00	0.00	0.00	Nil
11	BLC E	7D08800544001023	Jodhpur	36th/24.07.2018	707	1790.52	1060.50	-	730.02	424.20	706	1790.52	1059.00	-	1059.00	1	1790.52	1.50	-	1789.02	0.60	0.00	0.00	0.00	0.00	258.00
12	BLC E	7D08800489001027	Kharthal	36th/24.07.2018	477	1644.57	715.50	-	928.87	286.20	476	1644.57	714.00	-	928.87	1	1644.37	1.50	-	1642.87	0.60	0.00	0.00	0.00	0.00	Nil
13	AHP	7B08800487001052	Bhivadi	30.05.2018	656	7834.63	984.00	-	6850.63	393.60	656	7834.63	984.00	-	6850.63	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	393.60
14	AHP	7B08800556000087	Kapren	6th/18.02.2016	320	3951.18	480.00	-	3471.18	192.00	320	3951.18	480.00	-	3471.18	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	192.00
15	AHP	7B08800539000080	Jahajpur	6th/18.02.2016	888	8576.94	1332.00	-	7244.94	532.80	888	8576.94	1332.00	-	7244.94	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	532.80
16	AHP	7B08800522001416	Jajpur	32nd/26.03.2018	288	2348.65	432.00	-	1916.65	172.80	288	2348.65	432.00	-	1916.65	0	0.00	0.00	-	0.00	0.00	0.00	0.00	0.00	0.00	Nil

91

17	AHP	7B08800522001415	Japur	32nd / 26.03.2018	336	2604.11	504.00	-	2100.11	201.60	336	2604.11	504.00	2100.11	0	0.00	0.00	0.00	0.00	0.00	Nil
18	AHP	7B08800522001412	Japur	32nd / 26.03.2018	464	3671.56	696.00	-	2975.56	278.40	464	3671.56	696.00	2975.56	0	0.00	0.00	0.00	0.00	0.00	Nil
19	AHP	7B08800522001418	Japur	32nd / 26.03.2018	280	2209.43	420.00	-	1789.43	168.00	280	2209.30	420.00	1789.30	0	0.13	0.00	0.13	0.00	0.00	Nil
Total									51480. 80	8015.4 0	1323 6	64171	19854	44316.7 0	12 3	7309	184.5 0		7138. 43	73.80	2119.80

19

Annexure XX-A: Salient details of 203 BLC (New Construction) projects submitted by State Govt. of Tamil Nadu

Rs. in lakh

Sl. No	Name of the City	Name of the Scheme	Beneficiary Details					Project cost	Central Assistance @40%	GoTN Share	Beneficiary Share
			General	SC	ST	OBC	Total				
1	Chennai	Zone II Ph III	18	34	0	18	70	210.00	105.00	42.00	63.00
2	Chennai	Ponneri taluk in CMA Ph XI	0	14	0	36	50	150.00	75.00	30.00	45.00
3	Chennai	Gummidipundi taluk in CMA Ph VII	0	10	0	65	75	225.00	112.50	45.00	67.50
4	Chennai	Ponneri taluk in CMA Ph X	10	5	0	35	50	150.00	75.00	30.00	45.00
5	Chennai	Avadi Taluk in CMA Ph IV	0	219	56	60	335	1005.00	502.50	201.00	301.50
6	Arakonam	Arakonam Municipality Ph IX	0	284	0	104	388	1164.00	582.00	232.80	349.20
7	Chennai	Arakonam Taluk and in CMA Ph IX	0	218	0	110	328	984.00	492.00	196.80	295.20
8	Chennai	Thiruvallur Taluk in CMA Ph - XIII	0	285	0	53	338	1014.00	507.00	202.80	304.20
9	Chennai	Thiruvallur Taluk in CMA Ph XIV	158	78	19	96	351	1053.00	526.50	210.60	315.90
10	Chennai	Thiruvallur Taluk and in CMA Ph XV	0	384	0	0	384	1152.00	576.00	230.40	345.60
11	Chennai	Thiruvallur Taluk in CMA Ph XVI	0	418	10	10	438	1314.00	657.00	262.80	394.20
12	Thiruvarkadu	Thiruvarkadu Municipality Ph VIII	0	69	0	83	152	456.00	228.00	91.20	136.80

Minutes of the 52nd CSMC/20.1.2021

h

13	Chennai	Thiruttani Taluk Ph V	0	162	0	248	410	1230.00	615.00	246.00	369.00
14	Chennai	Thiruvottiyur Zone - I Ph V	0	74	0	208	282	846.00	423.00	169.20	253.80
15	Chennai	Poonamallee Taluk in CMA Ph - V	0	93	0	87	180	540.00	270.00	108.00	162.00
16	Chennai	Thiruvottiyur Zone I Ph VI	0	36	0	40	76	228.00	114.00	45.60	68.40
17	Chennai	Thiruvallur Taluk in CMA Ph - XIX	0	452	0	0	452	1356.00	678.00	271.20	406.80
18	Chennai	Thiruvallur Taluk in CMA Ph - XVIII	0	158	0	242	400	1200.00	600.00	240.00	360.00
19	Chennai	Thiruvallur Taluk in CMA Ph XVII	0	174	0	174	348	1044.00	522.00	208.80	313.20
20	Chennai	Avadi Taluk in CMA Ph V	0	172	0	0	172	516.00	258.00	103.20	154.80
21	Chennai	Walajabad Taluk Ph III	5	19	10	16	50	150.00	75.00	30.00	45.00
22	Chennai	Zone XII Chennai Corporation Ph V	4	25	0	11	40	120.00	60.00	24.00	36.00
23	Chennai	Stripumbudur Taluk in CMA Ph III	5	32	8	35	80	240.00	120.00	48.00	72.00
24	Chennai	Ayathur and 3 other slums in CMA	0	150	0	0	150	450.00	225.00	90.00	135.00
25	Chennai	Pakkam& 2 other slums in CMA	0	100	0	50	150	450.00	225.00	90.00	135.00
26	Chennai	Kannigupair and 5 other slums in CMA	0	132	0	70	202	606.00	303.00	121.20	181.80
27	Chennai	Thiruvallur& 3 other slums in CMA	0	200	0	50	250	750.00	375.00	150.00	225.00

Minutes of the 52nd CSMC/20.1.2021

5

28	Chennai	Muthukondapuram& 5 other slums in CMA	0	200	0	50	250	750.00	375.00	150.00	225.00
29	Chennai	Paruthipattur& 5 other slums in CMA	0	198	0	0	198	594.00	297.00	118.80	178.20
30	Devakottai	Devakottai Municipality Ph III	0	13	0	37	50	150.00	75.00	30.00	45.00
31	Ilayangudi TP	Ilayangudi TP	0	13	0	7	20	60.00	30.00	12.00	18.00
32	Keelakarai	Keelakarai Municipality Ph II	0	5	0	170	175	525.00	262.50	105.00	157.50
33	Mandapam TP	Mandapam TP Ph II	0	0	0	32	32	96.00	48.00	19.20	28.80
34	Muthukulathur TP	Muthukulathur TP Ph II	0	0	0	30	30	90.00	45.00	18.00	27.00
35	Nattarasankottai TP	Nattarasankottai TP	0	3	0	7	10	30.00	15.00	6.00	9.00
36	Nerkuppai TP	Nerkuppai TP	0	3	0	7	10	30.00	15.00	6.00	9.00
37	Thirumangalam	Thirumangalam Municipality Ph V	0	20	0	55	75	225.00	112.50	45.00	67.50
38	Thiruppathur TP	Thiruppathur TP	0	11	0	64	75	225.00	112.50	45.00	67.50
39	Thondi TP	Thondi TP Ph II	0	4	0	24	28	84.00	42.00	16.80	25.20
40	Tirupuvanam TP	Tirupuvanam TP	0	15	0	35	50	150.00	75.00	30.00	45.00
41	Usilampatti	Usilampatti Municipality Ph V	0	0	0	100	100	300.00	150.00	60.00	90.00

Minutes of the 52nd CSMC/20.1.2021

6

42	Madurai	Madurai Corporation & LPA Ph V	0	22	0	453	475	1425.00	712.50	285.00	427.50
43	Madurai	Madurai Corporation & LPA Ph VI	0	16	0	266	282	846.00	423.00	169.20	253.80
44	Achamputhur TP	Achamputhur TP Ph II	0	7	0	14	21	63.00	31.50	12.60	18.90
45	Alankulam TP	Alankulam TP Ph I	2	11	0	256	269	807.00	403.50	161.40	242.10
46	Ambasamudram	Ambasamudram Municipality Ph VII	0	0	0	60	60	180.00	90.00	36.00	54.00
47	Aralvoimozhi TP	Aralvoimozhi TP	2	0	0	13	15	45.00	22.50	9.00	13.50
48	B.Meenakshipuram TP	B.Meenakshipuram TP Ph II	0	5	0	5	10	30.00	15.00	6.00	9.00
49	Cherannahadevi TP	Cherannahadevi TP Ph III	0	0	0	125	125	375.00	187.50	75.00	112.50
50	Colachal	Colachal Municipality Ph V	2	0	0	18	20	60.00	30.00	12.00	18.00
51	Devadahanampati TP	Devadahanampati TP Ph II	0	9	0	16	25	75.00	37.50	15.00	22.50
52	Edaicode TP	Edaicode TP Ph I	0	4	0	11	15	45.00	22.50	9.00	13.50
53	Ezhudesam TP	Ezhudesam TP Ph II	1	3	0	26	30	90.00	45.00	18.00	27.00
54	Ganapathipuram TP	Ganapathipuram TP Ph I	0	0	0	42	42	126.00	63.00	25.20	37.80
55	Gengavarpati TP	Gengavarpati TP Ph II	0	5	0	6	11	33.00	16.50	6.60	9.90

8

56	Kadayanallur	Kadayanallur Municipality Ph IV	0	13	0	9	22	66.00	33.00	13.20	19.80
57	Kalakad TP	Kalakad TP Ph II	10	14	9	52	85	255.00	127.50	51.00	76.50
58	Kappiyarai TP	Kappiyarai TP Ph I	0	0	0	50	50	150.00	75.00	30.00	45.00
59	Karungal TP	Karungal TP Ph I	0	3	0	17	20	60.00	30.00	12.00	18.00
60	Kiliyoor TP	Kiliyoor TP Ph II	1	3	0	26	30	90.00	45.00	18.00	27.00
61	Kollemcode TP	Kollemcode TP Ph I	12	11	0	27	50	150.00	75.00	30.00	45.00
62	Kuzhithurai	Kuzhithurai Municipality Ph V	2	1	0	17	20	60.00	30.00	12.00	18.00
63	Manavalakurichi TP	Manavalakurichi TP Ph I	1	2	0	12	15	45.00	22.50	9.00	13.50
64	Marungoor TP	Marungoor TP Ph II	0	0	0	35	35	105.00	52.50	21.00	31.50
65	Mukkudal TP	Mukkudal TP Ph II	0	8	0	59	67	201.00	100.50	40.20	60.30
66	Mulagumoodu TP	Mulagumoodu TP Ph II	0	0	0	50	50	150.00	75.00	30.00	45.00
67	Nagercoil	Nagercoil Municipality Ph XI	0	0	0	100	100	300.00	150.00	60.00	90.00
68	Nalloor TP	Nalloor TP Ph I	0	2	0	13	15	45.00	22.50	9.00	13.50
69	Pacode TP	Pacode TP Ph I	0	2	0	13	15	45.00	22.50	9.00	13.50
70	Palapallam TP	Palapallam TP Ph II	1	1	0	18	20	60.00	30.00	12.00	18.00
71	Puliyankudi	Puliyankudi Municipality Ph V	0	61	0	68	129	387.00	193.50	77.40	116.10

✍

72	Rajapalayam Municipality	Rajapalayam Municipality Ph IV	1	80	0	30	111	333.00	166.50	66.60	99.90
73	Sambavar Vadakarai TP	Sambavar Vadakarai TP Ph II	0	26	0	86	112	336.00	168.00	67.20	100.80
74	Suchindrum TP	Suchindrum TP Ph II	0	0	0	21	21	63.00	31.50	12.60	18.90
75	Sundarapandiapuram TP	Sundarapandiapuram TP Ph II	31	30	0	23	84	252.00	126.00	50.40	75.60
76	Surandai TP	Surandai TP Ph II	0	10	0	17	27	81.00	40.50	16.20	24.30
77	Tenkasi Municipality	Tenkasi Municipality Ph VII	53	38	0	105	196	588.00	294.00	117.60	176.40
78	Thenhamaraiulam TP	Thenhamaraiulam TP Ph I	0	0	0	15	15	45.00	22.50	9.00	13.50
79	Theroor TP	Theroor TP Ph I	0	2	0	48	50	150.00	75.00	30.00	45.00
80	Thoothukudi Corporation	Thoothukudi Corporation and LPA Ph XIII	27	39	1	133	200	600.00	300.00	120.00	180.00
81	Thoothukudi Corporation	Thoothukudi Corporation and LPA Ph XIV	0	55	0	194	249	747.00	373.50	149.40	224.10
82	Tirunelveli Corporation	Tirunelveli Corporation and LPA Ph XV	6	15	3	87	111	333.00	166.50	66.60	99.90
83	Tirunelveli Corporation	Tirunelveli Corporation and LPA Ph XVI	18	31	0	68	117	351.00	175.50	70.20	105.30
84	Tirunelveli Corporation	Tirunelveli Corporation and LPA Ph XIV	25	9	4	80	118	354.00	177.00	70.80	106.20
85	Valavaithankoshtam TP	Valavaithankoshtam TP Ph I	0	12	0	13	25	75.00	37.50	15.00	22.50

86	Vilavoor TP	Vilavoor TP Ph I	0	5	0	20	25	75.00	37.50	15.00	22.50
87	Anjugrammam TP	South Anjugrammam TP Ph I	0	0	0	15	15	45.00	22.50	9.00	13.50
88	Melacheval TP	Melacheval TP	0	2	0	126	128	384.00	192.00	76.80	115.20
89	Thenkarai TP	Thenkarai TP Ph II	0	8	0	12	20	60.00	30.00	12.00	18.00
90	Vadugapati TP	Vadugapati TP Ph II	0	0	7	8	15	45.00	22.50	9.00	13.50
91	Boothipuram TP	Boothipuram TP Ph II	0	2	0	28	30	90.00	45.00	18.00	27.00
92	Theni Allinagar	Theni Allinagar Municipality Ph VI	0	16	0	32	48	144.00	72.00	28.80	43.20
93	Andipatti TP	Andipatti TP Ph II	0	6	0	44	50	150.00	75.00	30.00	45.00
94	Kuchanur TP	Kuchanur TP Ph II	0	5	0	16	21	63.00	31.50	12.60	18.90
95	Veerapandi TP	Veerapandi TP Ph II	0	4	0	6	10	30.00	15.00	6.00	9.00
96	Coimbatore	Non slum urban poor families in Amrutha Nagar	0	20	0	80	100	300.00	150.00	60.00	90.00
97	Pollachi	Pollachi Municipality Ph 5	10	20	0	40	70	210.00	105.00	42.00	63.00
98	Suleeswaranpatti TP	Suleeswaranpatti Ph 4	20	20	0	30	70	210.00	105.00	42.00	63.00
99	Udumalaipet	Udumalaipet Municipality Ph 4	9	10	0	16	35	105.00	52.50	21.00	31.50
100	Tiruttani	Tiruttani IPA	8	136	38	18	200	600.00	300.00	120.00	180.00

Minutes of the 52nd CSMC/20.1.2021

₹

101	Chennai	Zone XI and in CMA	3	4	0	43	50	150.00	75.00	30.00	45.00
102	Chennai	ponneri Taluk in CMA	10	241	0	0	251	753.00	376.50	150.60	225.90
103	Thalainayar	Thalainayar TP Ph 3	0	129	0	194	323	969.00	484.50	193.80	290.70
104	Pudukkottai	Pudukkottai Municipality & LPA Ph VIII	10	30	0	80	120	360.00	180.00	72.00	108.00
105	Karambakudi TP	Karambakudi Ph III	0	3	0	47	50	150.00	75.00	30.00	45.00
106	Aranthangi	Aranthangi Municipality Ph V	0	0	0	15	15	45.00	22.50	9.00	13.50
107	Keeramangalam TP	Keeramangalam Ph III	0	0	0	10	10	30.00	15.00	6.00	9.00
108	Manapparai	Manapparai Municipality Ph VI	0	12	0	13	25	75.00	37.50	15.00	22.50
109	Adirampattinam	Adirampattinam Ph II	0	10	0	20	30	90.00	45.00	18.00	27.00
110	Patukottai	Patukottai Ph VIII	0	5	0	65	70	210.00	105.00	42.00	63.00
111	Alangudi TP	Alangudi Ph III	6	3	0	6	15	45.00	22.50	9.00	13.50
112	Ponnampati TP	Ponnampati Ph II	13	6	0	6	25	75.00	37.50	15.00	22.50
113	Keeranur TP	Keeranur Ph II	8	4	0	3	15	45.00	22.50	9.00	13.50
114	Annavasal TP	Annavasal Ph III	6	9	0	7	22	66.00	33.00	13.20	19.80
115	Perumagalur	Perumagalur Ph III	0	3	0	17	20	60.00	30.00	12.00	18.00
116	Melathiruppanthuruthi	Melathiruppanthuruthi Ph II	0	10	0	10	20	60.00	30.00	12.00	18.00
117	Peravurani	Peravurani Ph III	0	2	0	8	10	30.00	15.00	6.00	9.00

118	Orathanadu	Orathanadu Ph III	0	0	0	10	10	30.00	15.00	6.00	9.00
119	Madukkur	Madukkur Ph III	0	5	0	15	20	60.00	30.00	12.00	18.00
120	Illuppur TTP	Illuppur Ph III	6	6	0	3	15	45.00	22.50	9.00	13.50
121	Thirukkattupalli	Thirukkattupalli Ph II	0	5	0	10	15	45.00	22.50	9.00	13.50
122	Chennai	R.K.Pettai Taluk in CMA Ph I	0	413	0	27	440	1320.00	660.00	264.00	396.00
123	Chennai	Petiyapalayam Taluk in CMA Ph I	0	375	0	23	398	1194.00	597.00	238.80	358.20
124	Chennai	Poondi Taluk in CMA Ph I	0	301	0	21	322	966.00	483.00	193.20	289.80
125	Chennai	Manabakkam Taluk in CMA Ph I	0	102	0	9	111	333.00	166.50	66.60	99.90
126	Chennai	Mannaur Taluk in CMA Ph I	0	235	0	3	238	714.00	357.00	142.80	214.20
127	Chennai	Ponneti Taluk in CMA Ph I	0	246	0	90	336	1008.00	504.00	201.60	302.40
128	Chennai	Thiruvotiyur Zone I - Ph VII	0	87	0	35	122	366.00	183.00	73.20	109.80
129	Chennai	Poonamallee Taluk in CMA Ph VI	0	208	0	70	278	834.00	417.00	166.80	250.20

h

130	Chennai	Avadi Taluk in CMA Ph VI	0	293	0	86	379	1137.00	568.50	227.40	341.10
131	Chennai	Arakonam Taluk in CMA Ph X	0	94	0	24	118	354.00	177.00	70.80	106.20
132	Coimbatore	Coimbatore Corporation and LPA Ph IV	23	149	0	228	400	1200.00	600.00	240.00	360.00
133	Coimbatore	Arulmurugan Nagar Ph I	6	49	0	145	200	600.00	300.00	120.00	180.00
134	Gudalur	Gudalur Municipality Ph V	0	6	42	2	50	150.00	75.00	30.00	45.00
135	Coimbatore	Gandhinagar, Coimbatore Corporation and LPA Ph I	0	32	0	68	100	300.00	150.00	60.00	90.00
136	Chennai	Non slum urban poor families in CMA Ph VII	0	57	0	6	63	189.00	94.50	37.80	56.70
137	Chennai	Ponneri Taluk in CMA Ph XI	26	244	0	30	300	900.00	450.00	180.00	270.00
138	Chennai	Ponneri Taluk in CMA Ph XII	20	148	0	32	200	600.00	300.00	120.00	180.00
139	Tiruppur	Kasipalayam Ph I	0	4	0	5	9	27.00	13.50	5.40	8.10
140	Madurai	Madurai Corporation & LPA Ph VII	0	10	0	513	523	1569.00	784.50	313.80	470.70
141	Pallathur	Pallathur TP Ph II	0	2	0	8	10	30.00	15.00	6.00	9.00
142	Odugathur	Odugathur TP Ph I	0	39	0	36	75	225.00	112.50	45.00	67.50

5

143	Arani	Arani Municipality Ph -VI	0	22	0	35	57	171.00	85.50	34.20	51.30
144	Ambur	Ambur Municipality Ph VI	0	22	0	23	45	135.00	67.50	27.00	40.50
145	Gudiyatham	Gudiyatham Municipality Ph III	0	11	0	39	50	150.00	75.00	30.00	45.00
146	Ammoor	Ammoor TP Ph I	0	22	0	8	30	90.00	45.00	18.00	27.00
147	Kilpennathur	Kilpennathur TP Ph I	0	22	0	28	50	150.00	75.00	30.00	45.00
148	Vilapakkam	Vilapakkam TP Ph I	0	9	0	21	30	90.00	45.00	18.00	27.00
149	Thimiri	Thimiri TP Ph I	0	18	0	39	57	171.00	85.50	34.20	51.30
150	Tirupathur	Tirupathur LPA Ph I	0	187	0	163	350	1050.00	525.00	210.00	315.00
151	Krishnagiri	Krishnagiri Municipality Ph IV	0	7	0	23	30	90.00	45.00	18.00	27.00
152	Pudukottai	Pudukottai Municipality & LPA Ph IX	0	2	0	38	40	120.00	60.00	24.00	36.00
153	Jayamkondam	Jayamkondam Ph V	0	0	0	15	15	45.00	22.50	9.00	13.50

\$

154	Arivalur	Arivalur Ph V	0	4	0	11	15	45.00	22.50	9.00	13.50
155	Thanjavur	Thanjavur Corporation & LPA Ph VII	0	9	0	66	75	225.00	112.50	45.00	67.50
156	Trichy	Ko-Abishekapuram Zone Ph II	36	41	0	23	100	300.00	150.00	60.00	90.00
157	Trichy	Srirangam Zone Ph II	0	5	0	20	25	75.00	37.50	15.00	22.50
158	Vathirairuppu	Vathirairuppu TP Ph I	18	9	0	24	51	153.00	76.50	30.60	45.90
159	Vellimalai	Vellimalai TP Ph I	0	3	0	37	40	120.00	60.00	24.00	36.00
160	Nagercoil	Nagercoil Municipality Ph XII	0	0	0	150	150	450.00	225.00	90.00	135.00
161	Thoothukkudi	Thoothukkudi Corporation Ph XV	0	50	0	71	121	363.00	181.50	72.60	108.90
162	Kayalpatinam	Kayalpatinam Municipality Ph II	0	13	0	37	50	150.00	75.00	30.00	45.00
163	Sirkali	Sirkali Municipality Ph V	7	3	0	0	10	30.00	15.00	6.00	9.00
164	Mayiladuthurai	Mayiladuthurai Municipality Ph VI	25	3	0	2	30	90.00	45.00	18.00	27.00

Handwritten signature

165	Mannargudi	Mannargudi Municipality Ph IV	0	7	0	73	80	240.00	120.00	48.00	72.00
166	Nedamangalam	Nedamangalam TP Ph V	0	8	0	29	37	111.00	55.50	22.20	33.30
167	Kancheepuram	Kancheepuram Ph XV	7	59	0	179	245	735.00	367.50	147.00	220.50
168	Attur	Attur Municipality Ph IV	0	33	0	70	103	309.00	154.50	61.80	92.70
169	Gangavalli	Gangavalli TP Ph III	0	7	0	8	15	45.00	22.50	9.00	13.50
170	Narasingapuram	Narasingapuram Municipality Ph VI	0	14	0	24	38	114.00	57.00	22.80	34.20
171	Papparpatty	Papparpatty TP Ph V	0	0	0	51	51	153.00	76.50	30.60	45.90
172	Thammampatty	Thammampatty TP Ph III	0	52	0	48	100	300.00	150.00	60.00	90.00
173	Thedavur	Thedavur TP Ph II	0	19	0	26	45	135.00	67.50	27.00	40.50
174	Veetaganur	Veetaganur TP Ph II	0	7	0	13	20	60.00	30.00	12.00	18.00

Handwritten signature

175	Sankarigi	Sankarigi TP Ph II	0	5	0	19	24	72.00	36.00	14.40	21.60
176	PN Patti	PN Patti Ph II	0	0	0	25	25	75.00	37.50	15.00	22.50
177	B.Mallapuram	B.Mallapuram Ph V	0	14	0	19	33	99.00	49.50	19.80	29.70
178	Edanganasalai	Edanganasalai TP Ph II	0	0	0	21	21	63.00	31.50	12.60	18.90
179	Edappadi	Edappadi Municipality Ph VI	0	0	0	31	31	93.00	46.50	18.60	27.90
180	Mettur	Mettur Municipality Ph III	0	0	0	40	40	120.00	60.00	24.00	36.00
181	Tindivanam	Tindivanam Municipality Ph VI	1	19	0	30	50	150.00	75.00	30.00	45.00
182	Vadalur	Vadalur TP Ph III	6	4	0	10	20	60.00	30.00	12.00	18.00
183	Vridhachalam	Vridhachalam Municipality Ph VI	0	10	0	20	30	90.00	45.00	18.00	27.00
184	Thorapadi	Thorapadi TP Ph II	3	1	0	6	10	30.00	15.00	6.00	9.00

h

185	Thiagadurgam	Thiagadurgam TP & LPA Ph II	0	69	0	31	100	300.00	150.00	60.00	90.00
186	Parangipetai	Parangipetai TP Ph II	0	3	0	12	15	45.00	22.50	9.00	13.50
187	Panruti	Panruti Municipality Ph VI	21	8	0	31	60	180.00	90.00	36.00	54.00
188	Nellikuppam	Nellikuppam Municipality Ph V	10	1	0	9	20	60.00	30.00	12.00	18.00
189	Marakkanam	Marakkanam TP Ph II	2	41	2	55	100	300.00	150.00	60.00	90.00
190	Lalpettai	Lalpettai TP Ph II	13	4	0	8	25	75.00	37.50	15.00	22.50
191	Kurinjipadi	Kurinjipadi TP Ph II	6	1	0	3	10	30.00	15.00	6.00	9.00
192	Kattumannarkoil	Kattumannarkoil TP Ph II	0	6	0	9	15	45.00	22.50	9.00	13.50
193	Cuddalore	Cuddalore Municipality Ph V	0	22	0	55	77	231.00	115.50	46.20	69.30
194	Bhuvanagiri	Bhuvanagiri TP Ph II	1	2	0	18	21	63.00	31.50	12.60	18.90

h

195	Aalampalayam	Aalampalayam TP Ph VI	0	2	0	11	13	39.00	19.50	7.80	11.70
196	Padairvedu	Padairvedu TP Ph V	0	5	0	7	12	36.00	18.00	7.20	10.80
197	Tiruchengode	Tiruchengode Municipality Ph V	0	2	0	33	35	105.00	52.50	21.00	31.50
198	Nangavaram	Nangavaram TP Ph VI	0	22	0	51	73	219.00	109.50	43.80	65.70
199	Mallasamudram	Mallasamudram TP Ph III	0	10	0	21	31	93.00	46.50	18.60	27.90
200	Komarapalayam	Komarapalayam Municipality Ph IV	0	0	0	10	10	30.00	15.00	6.00	9.00
201	Sihayankottai	Sihayankottai TP Ph IV	0	7	0	3	10	31.50	15.00	6.00	10.50
202	Palayam	Palayam TP Ph IV	0	0	0	8	8	25.20	12.00	4.80	8.40
203	Coimbatore Vellore	Vellore TP Ph III	0	4	0	26	30	94.50	45.00	18.00	31.50
		Total	735	9797	209	9866	20607	61828.2	30910.5	12364.20	18553.50

h

Annexure XX-B: Salient details of 13 AHP projects submitted by State Govt. of Tamil Nadu

Rs. in lakh

Sl. No	District	Name of the City	Name of the Scheme	No of units	Project cost	Central Assistance @ Rs 1.5 Lakh/house	State Share	Beneficiary Share	1st installment of Central Assistance (40%)
1	Chennai	Chennai	Manali New Town Ph VI	440	7979.26	660	6521.33	797.93	264.00
2	Chennai	Chennai	Manali New Town Ph VII	200	3093.2	300	2483.88	309.32	120.00
3	Chennai	Chennai	NagathammanKoil	160	2080	240	1600	240	96.00
4	Chennai	Chennai	Perumbakkam XI	288	4176	432	3312	432	172.80
5	Krishnagiri	Krishnagiri	Billanakuppam Ph II	144	1525	216	1156.5	152.5	86.40

h

6	Tirunelveli	Ambasamuthiram	Pappankulam	240	2414.4	360	1812.96	241.44	144.00
7	Thoothukudi	Thoothukudi	VOO Nagar at Mappillaiurani	528	5529.03	792	4184.13	552.9	316.80
8	Dindigul	Palani	Thathanayakkampatti	264	2959.48	396	2267.53	295.95	158.40
9	Theni	Theni	PottalkulamPh II	252	2854.32	378	2190.89	285.43	151.20
10	Theni	Veerapandi TP	KodukilarpatirPh II	360	3960	540	3024	396	216.00
11	Madurai	Madurai	Subramaniapuramharigan Colony	280	3567	420	2790.3	356.7	168.00
12	Dharmapuri	Dharmapuri	Mukkulam	156	1607.75	234	1212.98	160.78	93.60
13	Karur	Karur	MelappalyamPh II	144	1482.08	216	1117.87	148.21	86.40
AHP - Total				3456	43227.50	5184.00	33674.4	4369.15	2073.60

5

Annexure XXI: Salient details of proposal for modification of Gender & Category details in 82 AHP and 93 BLC projects submitted by State Govt. of Tamil Nadu

Details of 82 AHP approved Projects - Category and Gender Modification Request																		
S.No	City	Name of the Scheme	Total _DU	Ap pro ve d An ne x u r e Ma le	Appro ved Annex ure Femal e	Ap pro ved Annex ure Gen eral	Appr oved Annex ure SC	Appr oved Annex ure ST	Appr oved Annex ure OBC	Revi sed Ann exur e Atta che d Mal e	Revis ed Annex ure Femal e	Revi sed Annex ure Tran sge ner al	Revi sed Ann exur e Atta ched Gen eral	Revis ed Annex ure Attac hed SC	Revis ed Annex ure Attac hed ST	Revi sed Ann exur e Atta ched OB C	CSMC	
1	Coimbatore	720 EWS G3 at Nehajipuram in Coimbatore Corporation	720	350	370	0	720	0	0	230	346	0	0	576	0	0	0	30th CSMC / 2/7/2018

Minutes of the 52nd CSMC / 20.1.2021



2	Coimbatore	Construction of 224 nos of EWS tenements G6 with infrastructure facilities at Siddhapudur in Coimbatore	224	99	125	0	0	224	0	0	0	74	150	0	57	145	10	12	30th CSNMC / 2/7/2018
3	Coimbatore	Construction of 112 EWS tenements of North of Perur Phase 1 in Coimbatore Corporation	112	79	33	0	30	5	0	77	26	86	0	3	7	0	102	35th CSNMC / 6/25/2018	
4	Coimbatore	Construction of 288 nos tenements with infrastructure at Ezhil Nagar in Coimbatore Corporation	288	148	140	0	10	60	0	218	115	173	0	6	84	1	200	38th CSNMC / 9/26/2018	
5	Coimbatore	Construction of 112 nos of EWS tenements with infrastructure facilities at Pillayapuram in Coimbatore Corporation	112	47	65	0	0	112	0	0	41	71	0	0	111	0	1	38th CSNMC / 9/26/2018	
6	Coimbatore	Construction of 528 nos of EWS tenements with infrastructure facilities at Sulur Phase 3 in Coimbatore JPA	528	225	303	0	0	160	0	368	115	413	0	9	202	1	316	38th CSNMC / 9/26/2018	
7	Coimbatore	Construction of 96 EWS tenements at Dobikana in Coimbatore Corporation under Housing for All	96	46	50	0	0	0	0	96	44	52	0	5	24	0	67	42nd CSNMC / 1/30/2019	
8	Alanthurai	80 nos of EWS at Pachinappathy in Alanthurai TP in Coimbatore District	80	40	40	0	0	80	0	0	5	75	0	0	80	0	0	30th CSNMC / 2/7/2018	
9	Kachi	Prakashapuram	172	110	62	0	12	93	0	67	41	129	2	0	136	0	36	21st CSNMC / 4/24/2017	
10	Thirunurugampundi	224 EWS tenements at Poondinagar	224	109	115	0	0	183	0	41	58	166	0	1	188	2	33	30th CSNMC / 2/7/2018	

Minutes of the 52nd CSNMC / 20.1.2021

Amith

11	Madathukulam	Construction of 156 tenements at Padur in Madathukulam AHP-156	156	38	118	0	0	48	0	108	15	141	0	0	33	0	123	38th CSMC / 9/26/2018
12	Coimbatore	Construction of 672 tenements at Kovaipudur	672	0	0	64	430	0	178	269	403	0	75	268	0	329	3rd CSMC / 11/18/2015	
13	Coimbatore	construction of 356 houses at Thiru Vi Ka Nagar 256 and Kallamedu 100	356	0	0	2	235	56	63	130	226	0	40	183	0	133	05th CSMC / 1/25/2016	
14	Chennai	Construction of 2992 nos of EWS tenements at Manali New Town in Ward 15 -Phase-II at Chennai	2992	299	0	299	0	0	0	597	2395	0	231	2381	200	180	18th CSMC / 1/18/2017	
15	Chennai	Construction of 368 EWS tenements with infrastructure at Manali new town Phase III	368	231	137	0	32	119	0	217	25	343	0	29	224	30	85	38th CSMC / 9/26/2018
16	Chennai	Construction of 468 Nos of EWS tenements at TT Block in Chennai Corporation	468	234	234	0	14	33	0	421	178	290	0	120	78	190	27th CSMC / 10/30/2017	
17	Chennai	Construction of 1056 tenements at Kesavapillai Park Phase II ward 77 at Chennai	1056	528	528	0	105	0	0	369	687	0	105	74	0	211	30th CSMC / 2/7/2018	
18	Chennai	Kesavapillai Park	864	0	0	0	5	709	40	110	396	468	0	27	782	0	55	05th CSMC / 1/25/2016
19	Chennai	Construction of 1152 tenements at PoochiAthipedu in Greater Chennai Corporation	1152	576	576	0	115	0	0	322	830	0	40	782	10	320	30th CSMC / 2/7/2018	
20	Devadharapat	Construction of 35 nos of houses with infrastructure at Paliyanguudi Tribal Colony	35	11	24	0	0	0	0	35	0	2	30	0	0	32	0	35th CSMC / 6/25/2018

Minutes of the 52nd CSMC/20.1.2021

Amiya

21	Therit Allinagaram	Construction of 312 nos of EWS Tenements with infrastructure at vadaiveeranyakanpatti	312	124	188	0	0	88	2	222	137	175	0	19	80	0	213	35th CSNMC / 6/25/2018
22	Therit Allinagaram	Construction of 431 nos of EWS tenements with infrastructure at Thappukundu	431	235	196	0	0	71	5	355	172	259	0	0	144	5	282	35th CSNMC / 6/25/2018
23	Therit Allinagaram	Construction of 175 nos of Twin houses with infrastructure at Kuravagal Colony	175	77	98	0	0	175	0	0	17	158	0	0	88	0	87	35th CSNMC / 6/25/2018
24	Uthamapalay am	Construction of 480 nos of tenements with infrastructure at Sikachi Amman kovilMedu	480	321	159	0	0	48	0	432	46	434	0	0	204	0	276	35th CSNMC / 6/25/2018
25	Chennai	Construction of 1188 EWS tenements in Foreshore Estate at Chennai	1188	118 8	0	0	118 8	0	0	0	545	643	0	122	578	46	442	27th CSNMC / 10/30/2017
26	Tiruppur	Vecarpanandi	1280	0	0	0	63	744	8	465	811	469	0	62	986	2	230	3rd CSNMC / 11/18/2015
27	Parangipetai	Construction of 288 nos tenements Parangipetai TP in Cuddalore Dist	288	190	98	0	68	21	9	190	184	104	0	6	16	0	266	30th CSNMC / 2/7/2018
28	Ulundurpetta i	CONSTRUCTION OF 264 EWS TENEMENTS WITH INFRACTURE AT KEERANUR SCHEME IN ULUNDURPETTAI TP	264	114	150	0	2	62	0	200	105	159	0	8	63	0	193	40th CSNMC / 11/28/2018
29	Tiruchengode	Construction of 128 tenements in Patel Nagar - Varagurampatty Ph II at Tiruchengode	128	75	53	0	0	30	5	93	3	125	0	14	21	0	93	38th CSNMC / 9/26/2018
30	Rasipuram	Construction of 208 nos of EWS tenements with infrastructure for Anaipalayam in	208	125	83	0	0	93	0	115	29	179	0	1	152	1	54	42nd CSNMC / 1/30/2019

Minutes of the 52nd CSNMC/20.1.2021

Amulya

39	Salern	Construction of 496 nos of EWS tenements with infrastructure facilities	496	248	248	0	0	151	15	330	203	293	0	123	167	2	204	33rd CSMC / 4/27/2018
40	Salern	Construction of 504 tenements in Avvazi Nagat at Salern	504	254	250	0	0	0	0	504	159	345	0	110	86	3	305	38th CSMC / 9/26/2018
41	Anjugamma m	Construction of 480 nos of EWS tenements with infrastructure facilities at paraikankal colony in anjugamma town Panchayat	480	249	231	0	0	107	0	373	302	178	0	2	356	1	121	21st CSMC / 4/24/2017
42	Periyakodive ri	Construction of 256 tenements at Akkarakodiveri in Erode	256	136	120	0	0	80	0	176	54	202	0	0	94	1	161	42nd CSMC / 1/30/2019
43	Gobichettipalayam	Construction of 528 nos of EWS tenements	528	141	387	0	0	187	0	341	154	374	0	13	223	0	292	30th CSMC / 2/7/2018
44	Kovilpatti	Construction of 92 nos of EWS houses with Infrastructure facilities at TNHB Land Bank Scheme in Kovilpatti Municipality	92	64	28	0	0	84	0	8	7	85	0	1	5	0	86	27th CSMC / 10/30/2017
45	Kovilpatti	Construction of 120 EWS tenements with infrastructure facilities at TNHB Land Bank Scheme in Kovilpatti Municipality	120	66	54	0	120	0	0	0	10	110	0	1	16	1	102	30th CSMC / 2/7/2018
46	Ambasamudram	Construction of 240 nos of EWS tenements G2 with infrastructure facilities at Vagatkulam in Ambasamudhiram Municipality	240	142	98	0	240	0	0	0	136	104	0	64	7	0	169	30th CSMC / 2/7/2018



47	Sathyamangalam	Construction of 480 EWS tenements at Bhavani Nagar Ikkarathapalli in Sathyamangalam Municipality	480	225	255	0	0	146	20	314	110	370	0	2	161	1	316	33rd CSMC / 4/27/2018
48	Athani	Construction of 192 tenements at Perumugai in Erode	192	100	92	0	0	65	0	127	29	163	0	0	31	13	148	42nd CSMC / 1/30/2019
49	Bhavani	Construction of 492 nod of EWS tenements with infrastructure facilities at Kannagaradu in Bhavani	492	250	242	0	0	218	12	262	155	337	0	9	52	2	429	38th CSMC / 9/26/2018
50	Gobichettipalayam	Construction of 180 nos of tenements at Arakkankottai at Gobichettipalayam Municipality.	180	58	122	0	0	62	0	118	46	134	0	0	74	1	105	33rd CSMC / 4/27/2018
51	Elaithur	Construction of 456 EWS tenements with infrastructure facilities at Naga Malai in Elaithur.T.P	456	206	250	0	0	186	12	258	187	269	0	22	218	2	214	38th CSMC / 9/26/2018
52	Kolappalur	Construction of 112 nos of EWS tenements	112	39	73	0	0	24	0	88	35	77	0	0	78	0	34	30th CSMC / 2/7/2018
53	Kodumudi	Construction of 288 tenements at Ichipalayam in Kodumudi Taluk of Erode District	288	138	150	0	12	184	5	87	107	181	0	57	116	0	115	40th CSMC / 11/28/2018
54	Tiruchengode	Construction of 720 EWS tenements with infrastructure facilities at patelnagarvarugurampatt y in Tiruchengode Municipality	720	346	374	0	0	120	0	600	57	662	1	337	130	1	252	27th CSMC / 10/30/2017
55	Perundurai	Construction of 204 nos of tenements at Nethaji Nagar at Perundurai.T.P	204	50	154	0	12	85	0	107	35	169	0	3	65	1	135	40th CSMC / 11/28/2018

Minutes of the 52nd CSMC/20.1.2021

Amulya

56	Tiruppur	Construction of 384 nos of EWS tenements with infrastructure at Bharathi nagar Phase II	384	192	192	0	384	0	0	0	111	273	0	56	41	5	282	38th CSMC / 9/26/2018
57	Pudukkottai	Construction of 192 nos of EWS tenements with infrastructure facilities at Balan Nagar	192	156	36	0	0	24	0	168	60	132	0	51	9	0	132	27th CSMC / 10/30/2017
58	Chithode	Construction of 608 tenements at Kamarajar Nagar in Nallagoundampalayam	608	352	256	0	45	120	25	418	148	460	0	57	239	4	308	30th CSMC / 2/7/2018
59	Erode	Construction of 192 EWS tenements at MGR Nagar Kollampalayam in Erode Corporation	192	108	84	0	34	60	0	98	26	166	0	13	152	1	26	33rd CSMC / 4/27/2018
60	Erode	Construction of 832 nos of EWS tenements at Anna Nagar in Erode Corporation	832	358	474	0	110	566	156	0	236	596	0	67	355	2	408	38th CSMC / 9/26/2018
61	Erode	Construction of 528 nos of EWS Tenements with infrastructure for Rajan Nagar in erode	528	228	300	0	0	210	10	308	51	477	0	2	444	0	82	42nd CSMC / 1/30/2019
62	Krishnagiri	Construction of 528 Nos EWS tenements at Billanakuppan, Krishnagiri	528	150	378	0	0	150	0	378	0	528	0	0	30	1	497	30th CSMC / 2/7/2018
63	Tiruvannamalai	Construction of 192 nos of EWS tenements at Keelanakarai	192	100	92	0	192	0	0	0	125	67	0	0	41	0	151	30th CSMC / 2/7/2018
64	Vaniyambadi	Construction of 528 Nos at Valayampattu in vaniyambadi	528	150	378	0	0	150	0	378	100	428	0	0	100	0	428	30th CSMC / 2/7/2018
65	Nodakurichi	Construction of 96 nos of EWS Tenements with Infrastructure for Nanjathukuli in Erode	96	44	52	0	29	18	1	48	33	63	0	3	12	0	81	42nd CSMC / 1/30/2019

Minutes of the 52ndCSMC/20.1.2021

Arul

66	Erode	Construction of 256 tenements with infrastructure at Muthampalayam Bharathi Nagar	256	0	0	0	0	0	176	6	74	144	112	0	0	176	6	74	3rd CSMC / 11/18/2015
67	Erode	Bhavani Road Phase I	448	0	0	0	0	331	0	0	117	210	238	0	3	404	1	40	05th CSMC / 1/25/2016
68	Karur	Construction of 640 nos of EWS tenements with infrastructure facilities at Nehru nagar in Karur Municipality.	640	356	284	0	0	202	0	0	438	286	354	0	24	582	2	32	27th CSMC / 10/30/2017
69	Namakkal	Nagarajapuram, Land Bank Scheme Phase III, IV	1392	0	0	0	0	663	10	719	287	1104	1	289	437	1	665	05th CSMC / 1/25/2016	
70	Ambasamudram	Construction of 240 nos EWS tenements including development works at Vagaiikulam phase II in Ambasamuthram Municipality.	240	125	115	0	70	45	10	115	98	142	0	12	4	10	214	38th CSMC / 9/26/2018	
71	Manachanallur	Construction of 528 nos of EWS tenements with infrastructure facilities at Irungalur in Manachanallur Town Panchayat	528	207	321	0	1	181	0	346	164	364	0	73	148	0	307	27th CSMC / 10/30/2017	
72	Tiruchirappalli	Construction of 64 nos tenements Jalpetai phase II	64	30	34	0	0	11	0	53	29	35	0	19	3	0	42	21st CSMC / 4/24/2017	
73	Chennai	Construction of 480 nos of EWS tenements at Nalla ThaneerOdakkuppam Ward 13 in Chennai	480	204	276	0	0	0	0	480	159	321	0	11	75	14	380	27th CSMC / 10/30/2017	
74	Salem	Kottagoundamparti	292	0	0	0	0	251	0	41	108	184	0	3	90	1	198	3rd CSMC / 11/18/2015	

Minutes of the 52nd CSMC / 20.1.2021

Arul

75	Tiruchirappalli	Construction of 256 nos of EWS tenements with infrastructure facilities at Nagamangalam Odathura 1 in Tiruchy	256	59	197	0	18	110	7	121	75	181	0	42	83	8	123	38th CSMC / 9/26/2018
76	Manappara	Construction 96 tenements at Poyyapatti in Tiruchy	96	67	29	0	0	44	0	52	4	92	0	3	26	1	66	21st CSMC / 4/24/2017
77	Thanjavur	Pillaiyarpatti Phase - III	256	0	0	0	0	133	26	97	106	149	1	21	59	10	166	05th CSMC / 1/25/2016
78	Tiruchirappalli	Vannarapettai	376	0	0	0	41	148	12	175	62	319	3	53	77	14	240	05th CSMC / 1/25/2016
79	Tiruchirappalli	Nagamangalam - MGR Nagar	512	0	0	0	48	114	46	304	157	355	0	70	135	15	292	05th CSMC / 1/25/2016
80	Vellore	Kulavaimedu	192	0	0	0	0	180	0	12	3	189	0	0	36	0	156	3rd CSMC / 11/18/2015
81	Vellore	Dhobikanna	224	0	0	0	0	209	0	15	91	133	0	4	73	0	147	3rd CSMC / 11/18/2015
82	Chennai	Construction of 288 EWS G 3 storied tenements in Manali New Town scheme in Chennai Corporation.	288	135	153	0	25	32	0	231	131	157	0	17	56	5	210	13th CSMC / 9/30/2016
		Total	3334	145	11345	0	819	10709	581	13860	1024	22949	8	2723	14925	481	1433	
			1	12			1				5						0	

Details of 93 BLC approved projects - Category and Gender Modification

As per Annexure approved by CSMC

Revised Annexure

No	me	e		Approv ed units	M ale	Femal e	Trans gender	Gener al	SC	ST	OBC	Mal e	Female	Tra ns gen der	Gene ral	SC	ST	OBC
1	Coimbatore	Coimbatore	7C33803984022 035	277	163	114	0	35	15	0	227	164	113	0	35	15	0	227
2	Nilgiris	Udhagamandalam	7C33803564022 266	122	40	82	0	17	61	0	44	37	85	0	17	61	0	44
3	Nilgiris	Udhagamandalam	7C33803564022 267	100	18	82	0	1	66	0	33	17	83	0	2	71	0	27
4	Nilgiris	Udhagamandalam	7C33803564022 268	217	68	149	0	49	135	2	31	67	150	0	56	129	2	30
5	Chennai	Chennai	7C33803339022 056	237	163	74	0	39	82	0	116	181	56	0	63	113	0	61

Minutes of the 52nd CSMC/20.1.2021

Arthy

6	Chennai	Chennai	7C33803339021 804	Neelankarai Rajendra Nagar and other 7 slums	580	38	200	0	3	135	1	441	169	0	4	135	1	440	
7	Chennai	Chennai	7C33803339022 047	Construction of 222 individual houses in Enjambakkam Chinnandikup pam and other 4 slums	222	14	78	0	3	65	0	154	147	75	0	3	63	0	156
8	Chennai	Chennai	7C33803339021 825	Construction of 1 individual houses in PallikarantalMy lai Balaji Nagar in ward 188 Zone-XIV of Chennai Corp.	1	0	1	0	0	1	0	1	0	0	0	1	0	0	
9	Chennai	Chennai	7C33803339022 218	Construction of 145 houses at Kosappur and other 6 slum in Ward 17 of Chennai Corp.	145	10	43	0	1	76	3	65	100	45	0	1	74	3	67
10	Chennai	Chennai	7C33803339021 835	Construction of 72 individual houses at Harikrishnapu ram and 38 other slums	72	44	28	0	1	34	2	35	45	27	0	1	33	2	36

Amith

11	Chennai	Chennai	7C33803339022 113	Construction of 145 houses at Thiruvalluvar 3rd Street phase I and other 12 slums	145	10	37	0	4	98	15	28	92	53	0	4	97	15	29
12	Chennai	Chennai	7C33803339022 211	Construction of 128 individual houses in Oragadam and 2 slums in ward 79 82, Zone VII	128	89	39	0	2	125	0	1	85	43	0	15	106	0	7
13	Chennai	Chennai	7C33803339021 841	Construction of 33 individual houses in Koembedu Colony and other slums in Ward 127, 128, 134	33	19	14	0	0	29	0	4	19	14	0	0	28	0	5
14	Chennai	Chennai	7C33803339022 448	Construction of 163 houses at Dr. Ambedkar Nagar and 13 slums in Zone XIII	163	70	93	0	10	74	2	77	70	93	0	10	73	2	78
15	Madurai	Madurai	7C33803754021 824	Construction of 4 individual houses in Urchapatti - Thoppur	4	3	1	0	0	0	0	4	2	2	0	1	0	0	3

Ambe

16	Dindigul	Kodalkana 1	7C33803595022 213	Construction of 160 individual houses in Non slum urban poor families in Kodalkanal Municipality	160	12 0	40	0	1	46	0	113	40	120	0	1	48	0	111
17	Madurai	Thiruman galam	7C33803753022 206	Construction of 177 individual houses for Non slum urban poor families in all wards of Thirumangala Municipality	177	10 1	76	0	3	6	0	168	100	77	0	3	6	0	168
18	Ramanatha puram	Ramanath apuram	7C33803810022 204	Construction of 197 individual houses for Non slum urban poor families at Ramanathapur Municipality in Phase I	197	14 0	57	0	0	46	0	151	138	59	0	0	46	0	151
19	Madurai	Madurai	7C33803754022 174	Construction of 163 individual houses in Anna Nagar Metru Thern and 12 other schemes in Madurai	163	90	73	0	0	13	0	150	91	72	0	0	12	1	150

Minutes of the 52ndCSMC/20.1.2021

Amby

31	Thoothukkudi	Thoothukkudi	7C33803821022 230	Construction of 330 Individual houses in Slum and non slums in Ward 1 and 2	330	22	107	0	4	109	68	149	222	108	0	4	109	67	150
32	Theni	Bodinayakanur	7C33803760022 453	Construction of 220 individual houses in Non slum urban poor families in Bodinayakanur Municipality	220	16	54	0	141	15	1	63	165	55	0	141	14	1	64
33	Theni	Theni Allinagar	7C33803769022 451	Construction of 138 individual houses in Non slum urban poor families in wards of 1 to 7 in Theni Municipality	138	77	61	0	8	3	0	127	79	59	0	7	8	0	125
34	Thoothukkudi	Thoothukkudi	7C33803821022 241	Construction of 468 individual houses in North and South Kurinchi Nagar and other 4 slums and ward 4, 5, 6, 11, 13, 19, 20, 32, 36 and	468	32	144	0	25	55	36	352	325	143	0	25	54	36	353

Minutes of the 52nd CSMC/20.1.2021

Arushi

38	Erode	Erode	7C33803542022 184	Construction of 94 individual house 159 houses Balan Nagar and other 3 schemes	94	22	72	0	3	31	0	60	23	71	0	3	32	0	59
39	Tiruppur	Tiruppur	7C33804026022 352	Construction of 127 houses in Semmedu AD Colony and K.V.R.Nagar AD Colony	127	74	53	0	15	73	2	37	74	53	0	17	45	1	64
40	Tiruppur	Udumalaip etai	7C33804029022 361	Construction of 178 houses in MGR Nagar and other 13 schemes	178	96	82	0	34	26	0	118	93	85	0	35	25	0	118
41	Tiruppur	Sankarama nallur	7C33804034022 315	Construction of 152 individual Houses in Ambethkar Nagar and 13 other Schemes in Sankaramanall ur TP.	152	10 0	52	0	17	31	0	104	99	53	0	19	34	0	99
42	Tiruppur	Udumalaip etai	7C33804029022 362	Construction of 173 individual houses for Non Slum urban poor families in Udumalaipetta	173	80	93	0	37	47	2	87	75	98	0	39	47	1	86

Amulya

47	Tiruchirappalli	Tiruchirappalli	7C33803631022052	Construction of 1348 individual houses in Keeladevathanam and other 13 slums	1348	838	510	0	108	795	8	437	842	506	0	108	796	8	436
48	Pudukkotta	Aranthangi	7C33803724022193	Construction of 179 individual houses for Non slum urban poor families in Aranthangi Municipality	179	89	90	0	1	4	0	174	93	86	0	1	4	0	174
49	Thanjavur	Pattukkottai	7C33803711022250	Construction of 117 individual houses for Non slum urban poor families in Pattukkottai Municipality	117	63	54	0	10	19	0	88	65	52	0	11	17	5	84
50	Thanjavur	Thanjavur	7C33803707021794	Construction of 153 individual houses in Non slum urban poor families in Thanjavur	153	94	59	0	14	46	1	92	93	60	0	14	43	1	95

Amulya

Annexure XXII-A: Salient details of curtailment of 24,063 houses under BLC (New Construction) projects submitted by State Govt. of Tamil Nadu

Rs. in lakh

Sl. no	Name of the District	Name of the City	Name of the Project	GSMC	Revised					Details of Houses		
					Project Cost (Rs in Lakh)	Central Assistance	GoTN Share	Beneficiaries share	No of Beneficiary As Per DPR	Proposed for curtailment	Revised Units	
1	Tiruchirappalli	Tiruchirappalli	KEELA DEVADHANAM AND OTHER 13 SLUMS at Trichy	04th GSMC / 12/21/2015	4026.00	2013.00	805.20	1207.80	1348	6	1342	
2	Thoothukkudi	Thoothukkudi	Kakkanji Nagar and other 3 slums	04th GSMC / 12/21/2015	864.00	432.00	172.80	259.20	291	3	288	
3	Chennai	Chennai	KannabiranKovil Street and 2 slums	04th GSMC / 12/21/2015	537.00	268.50	107.40	161.10	237	58	179	
4	Chennai	Chennai	Collector Nagar and other 8 slums	04th GSMC / 12/21/2015	1350.00	675.00	270.00	405.00	461	11	450	
5	Chennai	Chennai	Telugu Harijan colony and Tamil Harijan colony	04th GSMC / 12/21/2015	1026.00	513.00	205.20	307.80	364	22	342	
6	Dindigul	Dindigul	EAST MARIANATHAPURAM	04th GSMC / 12/21/2015	636.00	318.00	127.20	190.80	234	22	212	
7	Chennai	Chennai	Construction of 153 individual houses at perigramam and Muthamlinagar	05th GSMC / 1/25/2016	354.00	177.00	70.80	106.20	120	2	118	
8	Vellore	Vellore	Adi Dravidar Colony and other 6 slums	05th GSMC / 1/25/2016	1071.00	535.50	214.20	321.30	361	4	357	

Amith

9	Yellore	Ranipettai	Karaianthonyarkoil and other +15 Slums in Ranipet	05th CSMC / 1/25/2016	1614.00	807.00	322.80	484.20	748	210	538
10	Chennai	Chennai	Construction of 282 individual houses in Girigoinagar and 6 other slums	05th CSMC / 1/25/2016	804.00	402.00	160.80	241.20	282	14	268
11	Tirunelveli	Tirunelveli	Ambedkar street and other 8 slums	09th CSMC / 5/26/2016	1029.00	514.50	205.80	308.70	347	4	343
12	Thoothukkudi	Thoothukkudi	Packianathan Vilai and other 9 Slums	09th CSMC / 5/26/2016	873.00	436.50	174.60	261.90	310	19	291
13	Madurai	Madurai	Mlagaramai and Pommeri AD Colony	09th CSMC / 5/26/2016	966.00	483.00	193.20	289.80	323	1	322
14	Tiruchirappalli	Tiruchirappalli	Construction of 453 individual houses Periyar Nagar and other 4 slums	10th CSMC / 7/22/2016	1272.00	636.00	254.40	381.60	453	29	424
15	Tirunelveli	Tirunelveli	Constructions of 331 individual houses for Non slums urban poor families in Ward-30,Tirunelveli Corporation	10th CSMC / 7/22/2016	663.00	331.50	132.60	198.90	224	3	221
16	Tiruchirappalli	Tiruchirappalli	Construction of 170 houses in Fathmapuram and Kamala Nehru Nagar schemes	13th CSMC / 9/30/2016	360.00	180.00	72.00	108.00	170	50	120
17	Chennai	Chennai	Construction of 209 individual houses in ward 47 at Sigirinhapalayam and 3 scheme	13th CSMC / 9/30/2016	465.00	232.50	93.00	139.50	191	36	155
18	Tirunelveli	Tirunelveli	Construction of 509 houses -slum and non slum of f ward-2	13th CSMC / 9/30/2016	543.00	271.50	108.60	162.90	183	2	181
19	Virudhunagar	Virudhunagar	Construction of 582 houses for Non slums in Ward 1,2,16to20,22,23,25,31,and32	13th CSMC / 9/30/2016	825.00	412.50	165.00	247.50	442	167	275

Amith

20	Coimbatore	Coimbatore	Construction of 496 houses in Ganapesapuram and other 22 schemes	13th CSMC / 9/30/2016	1356.00	678.00	271.20	406.80	496	44	452
21	Erode	Erode	Construction of 159 houses Balan Nagar and other 3 schemes	13th CSMC / 9/30/2016	276.00	138.00	55.20	82.80	94	2	92
22	Thoothukkudi	Thoothukkudi	Construction of 866 houses in slum and non slums in Ward 1 and 2	13th CSMC / 9/30/2016	951.00	475.50	190.20	285.30	330	13	317
23	Kancheepuram	Kancheepuram	Construction of 55 individual houses for Non Slums urban poor families in Kancheepuram Municipality	15th CSMC / 11/22/2016	105.00	52.50	21.00	31.50	38	3	35
24	Chennai	Chennai	Construction of 146 houses in ward 45 of Chennai Corp.	15th CSMC / 11/22/2016	219.00	109.50	43.80	65.70	74	1	73
25	Tiruvannamalai	Tiruvethipuram	Construction of 1228 HH	15th CSMC / 11/22/2016	1797.00	898.50	359.40	539.10	602	3	599
26	Vellore	Jolarpet	Construction of 1996 HH in Non Slum urban poor families	15th CSMC / 11/22/2016	3048.00	1524.00	609.60	914.40	1026	10	1016
27	Vellore	Walajapet	Construction of 28 HH for urban poor families	15th CSMC / 11/22/2016	30.00	15.00	6.00	9.00	11	1	10
28	Virudhunagar	Virudhunagar	Construction of 505 houses for slum - ward 4,6,7,12,17,32,33,34 and 35 and Non slum urban poor -ward 2,5,6,7,8,10,13 to 17,19,23 to 27,30 to 36 of Virudhunagar Municipality.	15th CSMC / 11/22/2016	471.00	235.50	94.20	141.30	287	130	157
29	Coimbatore	Coimbatore	Construction of 959 individual houses at Karumbukadai and 17 other slums in Coimbatore Corporation	15th CSMC / 11/22/2016	2742.00	1371.00	548.40	822.60	959	45	914

Arul

30	Coimbatore	Suleeswarapatti	Construction of 122 Houses in AlagapurVeedhi and other 3 Schemes in Suleeswarapatti TP, Coimbatore District	15th CSMC / 11/22/2016	363.00	181.50	72.60	108.90	122	1	121
31	Nilgiris	Gudalur	Construction of 739 individual houses for Non slum urban poor families in Gudalurmunicipalits	15th CSMC / 11/22/2016	627.00	313.50	125.40	188.10	298	89	209
32	Tiruppur	Sankaramanallur	Construction of 152 individual Houses in Ambethkar Nagar and 13 other Schemes in Sankaramanallur TP.	15th CSMC / 11/22/2016	429.00	214.50	85.80	128.70	152	9	143
33	Tiruppur	Palladam	Construction of 674 Houses at Kallampalayam and 26 other Slums in Palladam Municipality	15th CSMC / 11/22/2016	1962.00	981.00	392.40	588.60	672	18	654
34	Coimbatore	Coimbatore	Construction of 712 Nagarajapuram& 40 other schemes	18th CSMC / 1/18/2017	1995.00	997.50	399.00	598.50	712	47	665
35	Tiruppur	Tiruppur	Construction of 380 Pattalamankovl street & 16 other schemes	18th CSMC / 1/18/2017	1035.00	517.50	207.00	310.50	380	35	345
36	Tiruppur	Tiruppur	Construction of 532 Amaravathypalayam	18th CSMC / 1/18/2017	1407.00	703.50	281.40	422.10	532	63	469
37	Thiruvallur	Thiruvekadu	Construction of 533 individual houses in Thiruvekadu Municipality	21st CSMC / 4/24/2017	480.00	240.00	96.00	144.00	183	23	160
38	Chennai	Chennai	Construction of 260 houses at Dr .Ambedkar Nagar - Ward 31 in Zone -III of Chennai Corporation	21st CSMC / 4/24/2017	93.00	46.50	18.60	27.90	60	29	31
39	Pudukkottai	Pudukkottai	Construction of 354 individual houses for Non slum urban poor families	21st CSMC / 4/24/2017	696.00	348.00	139.20	208.80	239	7	232
40	Thanjavur	Thanjavur	Construction of 200 Individual houses for Non slum urban poor families in Thanjavur Corporation	21st CSMC / 4/24/2017	420.00	210.00	84.00	126.00	141	1	140

Minutes of the 52ndCSMC/20.1.2021

Amu

41	Chennai	Chennai	Construction of 66 individual houses in Old Thirumangalam and 3 other scheme in ward 99, 100 and 102 Zone VIII of Chennai	21st CSMC / 4/24/2017	189.00	94.50	37.80	56.70	66	3	63
42	Chennai	Chennai	Construction of 63 individual houses in Dharmarajapuram and 6 other slums	21st CSMC / 4/24/2017	171.00	85.50	34.20	51.30	63	6	57
43	Erode	Erode	Construction of 160 individual houses in Perumal Malai and 8 other schemes	21st CSMC / 4/24/2017	474.00	237.00	94.80	142.20	160	2	158
44	Kancheepuram	Chengalpattu	Construction of 122 individual houses at Gundur and 2 other schemes in Chengalpattu Municipality	22nd CSMC / 5/29/2017	75.00	37.50	15.00	22.50	34	9	25
45	Kancheepuram	Pallavaram	Construction of 382 individual houses at pallavaram Municipality	22nd CSMC / 5/29/2017	321.00	160.50	64.20	96.30	112	5	107
46	Ariyalur	Ariyalur	Construction of 1093 houses Ariyalur Municipality Phase II	22nd CSMC / 5/29/2017	729.00	364.50	145.80	218.70	246	3	243
47	Thiruvallur	Poonamallee	Construction of 300 individual houses for urban poor families at Poonamallee Municipality Phase II	22nd CSMC / 5/29/2017	240.00	120.00	48.00	72.00	81	1	80
48	Chennai	Chennai	Construction of 240 individual houses at Mangaleri and 14 schemes in zone XII of Greater Chennai Corporation	22nd CSMC / 5/29/2017	171.00	85.50	34.20	51.30	207	150	57
49	Kancheepuram	Maraimalaiagar	construction of 148 individual houses at maraimalaiagar municipality	22nd CSMC / 5/29/2017	165.00	82.50	33.00	49.50	104	49	55
50	Kancheepuram	Tambaram	Construction of 600 individual houses at Selayur and other 3 schemes in Tambaram Municipality	22nd CSMC / 5/29/2017	567.00	283.50	113.40	170.10	399	210	189
51	Cuddalore	Chidambaram	Construction of 801 individual houses at Chidambaram Municipality	22nd CSMC / 5/29/2017	204.00	102.00	40.80	61.20	301	233	68
52	Cuddalore	Nellikuppam	Construction of 2416 individual houses at Nellikuppam Municipality	22nd CSMC / 5/29/2017	423.00	211.50	84.60	126.90	308	167	141

Amith

53	Cuddalore	Panruti	Construction of 1225 individual houses at Panruti Municipality Phase II	22nd CSMC / 5/29/2017	309.00	154.50	61.80	92.70	122	19	103
54	Cuddalore	Virudhachalam	Construction of 1210 individual houses at Virudhachalam Municipality	22nd CSMC / 5/29/2017	765.00	382.50	153.00	229.50	441	186	255
55	Viluppuram	Tindivanam	Construction of 550 individual houses at Tindivanam Municipality	22nd CSMC / 5/29/2017	33.00	16.50	6.60	9.90	60	49	11
56	Viluppuram	Viluppuram	Construction of 3787 individual houses at Viluppuram Municipality Phase II	22nd CSMC / 5/29/2017	2145.00	1072.50	429.00	643.50	2625	1910	715
57	Tirunelveli	Ambasamudram	Construction of 726 individual houses at Kovilkulam and 6 other schemes and Non slum urban poor families in Ambasamudram Municipality	22nd CSMC / 5/29/2017	801.00	400.50	160.20	240.30	412	145	267
58	Tirunelveli	Tirunelveli	Construction of 2420 individual houses for urban poor families in Tirunelveli Corporation	22nd CSMC / 5/29/2017	1215.00	607.50	243.00	364.50	410	5	405
59	Tirunelveli	Vikramasingapuram	Construction of 739 individual houses at Meenakshipuram and 4 other schemes and Non slum urban poor families in Vikramasingapuram Municipality	22nd CSMC / 5/29/2017	777.00	388.50	155.40	233.10	441	182	259
60	Virudhunagar	Aruppukottai	Construction of 199 individual houses for urban poor families in Aruppukottai Municipality	22nd CSMC / 5/29/2017	186.00	93.00	37.20	55.80	88	26	62
61	Virudhunagar	Srivilliputhur	Construction of 780 individual houses for urban poor families in Srivilliputhur Municipality	22nd CSMC / 5/29/2017	462.00	231.00	92.40	138.60	162	8	154
62	Virudhunagar	Thiruthangal	Construction of 204 individual houses for urban poor families in Thiruthangal Municipality	22nd CSMC / 5/29/2017	297.00	148.50	59.40	89.10	102	3	99

Arul

63	Tiruppur	Dharapuram	Construction of 88 individual houses for urban poor families in Dharapuram Municipality	22nd CSMC / 5/29/2017	102.00	51.00	20.40	30.60	35	1	34
64	Tiruppur	Tiruppur	Construction of 168 individual houses at Bharathi Nagar and 14 other Schemes in Tiruppur Corporation	22nd CSMC / 5/29/2017	438.00	219.00	87.60	131.40	168	22	146
65	Namakkal	Namakkal	Construction of 538 HH of Namakkal Municipality Ph-II	22nd CSMC / 5/29/2017	1137.00	568.50	227.40	341.10	440	61	379
66	Salem	Edappadi	Construction of 1826 individual houses at Idappadi Municipality	22nd CSMC / 5/29/2017	3573.00	1786.50	714.60	1071.90	1216	25	1191
67	Salem	Narasingapuram	Construction of 387 HH in Narasingapuram Ph-II	22nd CSMC / 5/29/2017	630.00	315.00	126.00	189.00	211	1	210
68	Nagapattinam	Mayiladuthurai	Construction of 495 individual houses at Mayiladuthurai Municipality Phase II	22nd CSMC / 5/29/2017	171.00	85.50	34.20	51.30	67	10	57
69	Nagapattinam	Sirkali	Construction of 960 individual houses at Sirkazhi Municipality	22nd CSMC / 5/29/2017	408.00	204.00	81.60	122.40	469	333	136
70	Nagapattinam	Vedarayam	Construction of 682 individual houses at Vedarayam Municipality Phase II	22nd CSMC / 5/29/2017	327.00	163.50	65.40	98.10	201	92	109
71	Thiruvannur	Kuthanallur	construction of 759 individual houses at kuthanallur municipality phase II	22nd CSMC / 5/29/2017	138.00	69.00	27.60	41.40	48	2	46
72	Thiruvannur	Thiruthuraipoondi	construction of 890 individual houses at thiruthuraipoondi municipality phase II	22nd CSMC / 5/29/2017	237.00	118.50	47.40	71.10	116	37	79
73	Thiruvannur	Thiruvannur	construction of 146 individual houses at thiruvannur municipality phase II	22nd CSMC / 5/29/2017	21.00	10.50	4.20	6.30	10	3	7
74	Thiruvallur	Avadi	Construction of 202 nos house in Avadi Phase -II	24th CSMC / 7/24/2017	213.00	106.50	42.60	63.90	142	71	71
75	Thiruvallur	Tiruvertkadu	construction of 204 individual houses at thiruverkadu Municipality Phase II in Thiruvallur District	24th CSMC / 7/24/2017	282.00	141.00	56.40	84.60	204	110	94

Amulya

76	Coimbatore	Anaimalai	Construction of 350 individual houses in Anaimalai Town Panchayat Phase II in Coimbatore Corporation	24th CSMC / 7/24/2017	1038.00	519.00	207.60	311.40	350	4	346
77	Kancheepuram	Maraimalaiagar	310 individual houses in Kadambur and 4 other schemes at Maraimalai Nagar Municipality in Kancheepuram District	24th CSMC / 7/24/2017	447.00	223.50	89.40	134.10	255	106	149
78	Thoothukkudi	Kovilpatti	Construction of 1412 Individual houses in Non Slum urban poor families at Kovilpatti Municipality Phase II	24th CSMC / 7/24/2017	690.00	345.00	138.00	207.00	262	32	230
79	Tirunelveli	Ambasamudram	Construction of 729 Individual houses in Ambasamudram Municipality phase-II in Tirunelveli District	24th CSMC / 7/24/2017	1575.00	787.50	315.00	472.50	576	51	525
80	Tirunelveli	Puliankudi	Construction of 783 Individual houses Non Slum urban poor families at Puliankudi Municipality in Tirunelveli District	24th CSMC / 7/24/2017	561.00	280.50	112.20	168.30	356	169	187
81	Tirunelveli	Shenkottai	Construction of 516 Individual houses in Shengottai Municipality in Tirunelveli District	24th CSMC / 7/24/2017	741.00	370.50	148.20	222.30	283	36	247
82	Tirunelveli	Vikramasingapuram	Construction of 656 Individual houses in Non Slum urban poor families at Vikramasingapuram phase II Municipality	24th CSMC / 7/24/2017	1242.00	621.00	248.40	372.60	423	9	414
83	Erode	Bhavani	Construction of 588 individual houses in Non slum urban poor families at Bhavani Municipality in Erode District.	24th CSMC / 7/24/2017	411.00	205.50	82.20	123.30	234	97	137
84	Tiruppur	Komaralingam	Construction of 48 individual houses in East Komaralingam of Town Panchayats in Tiruppur District	24th CSMC / 7/24/2017	120.00	60.00	24.00	36.00	48	8	40
85	Tiruppur	Tiruppur	Construction of 294 individual houses in Vavipalayam and 16 slums in Tiruppur, Tamil Nadu under BLC	24th CSMC / 7/24/2017	789.00	394.50	157.80	236.70	294	31	263

Minutes of the 52nd CSMC/20.1.2021

Arul

86	Sivaganga	Devakottai	Construction of 416 individual houses for non slum urban families in Devakottai Municipality Phase II	27th CSMC / 10/30/2017	1011.00	505.50	202.20	303.30	416	79	337
87	Thoothukudi	Kayalpattnam	Construction of 750 Individual houses for non slum urban poor families in Kayalpattnam Municipality	27th CSMC / 10/30/2017	1404.00	702.00	280.80	421.20	750	282	468
88	Tiruppur	Dharpuram	Construction of 419 Individual houses for slum families in Dharpuram Municipality Phase II.	27th CSMC / 10/30/2017	750.00	375.00	150.00	225.00	419	169	250
89	Tiruchirappalli	Tiruchirappalli	Construction of 6000 Individual Houses	27th CSMC / 10/30/2017	9924.00	4962.00	1984.80	2977.20	3560	252	3308
90	Tiruchirappalli	Manapparai	Construction of 200 individual houses for non slum in Manapparai	27th CSMC / 10/30/2017	561.00	280.50	112.20	168.30	188	1	187
91	Thanjavur	Patukkottai	Construction of 700 Individual houses for non slum urban poor families in patukkottai municipality Phase III	27th CSMC / 10/30/2017	600.00	300.00	120.00	180.00	498	298	200
92	Thanjavur	Thanjavur	Construction of 4000 Individual houses for non slum urban poor families in Thanjavur corporation Phase IV and LPA areas	27th CSMC / 10/30/2017	3225.00	1612.50	645.00	967.50	2526	1451	1075
93	Tiruvannamalai	Arani	Construction of 500 individual houses for non slum urban poor families in Arani Municipality phase II	27th CSMC / 10/30/2017	1125.00	562.50	225.00	337.50	378	3	375
94	Vellore	Ambur	Construction of 806 individual BLC houses at Ambur Municipality Phase II.	27th CSMC / 10/30/2017	1167.00	583.50	233.40	350.10	418	29	389
95	Vellore	Vellore	Construction of 1000 individual houses for non slum urban poor families in Vellore Corporation phase II	27th CSMC / 10/30/2017	1653.00	826.50	330.60	495.90	556	5	551

Amulya

96	Cuddalore	Virudhachalam	Construction of 400 individual houses for non slum urban poor families in virudhachalam municipality phase II	27th CSMC / 10/30/2017	249.00	124.50	49.80	74.70	151	68	83
97	Viluppuram	Kallakurichi	Construction of 599 individual houses for Non-slum urban poor families in kallakurichi Municipality phase 2	27th CSMC / 10/30/2017	255.00	127.50	51.00	76.50	146	61	85
98	Viluppuram	Tindivanam	Construction of 350 individual houses for non- slum urban poor families in Tindivanam Municipality Phase 2	27th CSMC / 10/30/2017	141.00	70.50	28.20	42.30	85	38	47
99	Madurai	Madurai	Construction of 8007 individual houses for non slum urban poor families in Madurai Corporation.	27th CSMC / 10/30/2017	19812.00	9906.00	3962.40	5943.60	6655	51	6604
100	Tirunelveli	Kadayanallur	Construction of 376 Individual houses for non slum urban poor families in Kadayanallur Municipality	27th CSMC / 10/30/2017	480.00	240.00	96.00	144.00	211	51	160
101	Virudhunagar	Rajapalayam	Construction of 293 Individual houses for non slum urban poor families in Rajapalayam Municipality	27th CSMC / 10/30/2017	321.00	160.50	64.20	96.30	160	53	107
102	Virudhunagar	Sattur	Construction of 261 Individual houses for non slum urban poor families in Sattur Municipality	27th CSMC / 10/30/2017	264.00	132.00	52.80	79.20	101	13	88
103	Virudhunagar	Sivakasi	Construction of 594 Individual houses for non slum urban poor families in Sivakasi Municipality	27th CSMC / 10/30/2017	81.00	40.50	16.20	24.30	50	23	27
104	Erode	Gobichettipalayam	Construction of 720 individual houses for slum families in Gobichettipalayam Municipality	27th CSMC / 10/30/2017	753.00	376.50	150.60	225.90	380	129	251
105	Tiruppur	Komaralingam	Construction of 33 individual families in Komaralingam Town Panchayat	27th CSMC / 10/30/2017	75.00	37.50	15.00	22.50	33	8	25

Arish

106	Tiruppur	Palladam	Construction of 76 individual houses in Naranapuram and Palladam of Coimbatore Corporation	27th CSMC / 10/30/2017	216.00	108.00	43.20	64.80	76	4	72
107	Tiruppur	Tiruppur	Construction of 284 individual houses at Veerapandi and Andipalyam in Tiruppur Corporation	27th CSMC / 10/30/2017	759.00	379.50	151.80	227.70	284	31	253
108	Tiruppur	Tiruppur	Construction of 551 individual houses in Muthanampalayam and two other areas of Tiruppur Corporation	27th CSMC / 10/30/2017	1365.00	682.50	273.00	409.50	551	96	455
109	Tiruchirappalli	Tiruchirappalli	Construction of 300 Houses of Non slum urban poor families in Trichy Corporation inclusive of IPA	30th CSMC / 2/7/2018	834.00	417.00	166.80	250.20	300	22	278
110	Madurai	Usilampatti	Construction of 253 individual houses at non slum urban poor families in Usilampatti Municipality Phase III.	30th CSMC / 2/7/2018	483.00	241.50	96.60	144.90	253	92	161
111	Sivaganga	Karaiykudi	Construction of 208 individual houses at non slum urban poor families in karaiykudi phase II	30th CSMC / 2/7/2018	525.00	262.50	105.00	157.50	208	33	175
112	Theni	Theni Allinagar	Construction of 300 individual houses at non slum urban poor families in Theni Municipality Phase III.	30th CSMC / 2/7/2018	585.00	292.50	117.00	175.50	300	105	195
113	Coimbatore	Valparai	Construction 70 houses for urban poor families in Valparai Phase II in Coimbatore Dt	30th CSMC / 2/7/2018	90.00	45.00	18.00	27.00	70	40	30
114	Nilgiris	Udhagamandalam	Construction of 800 individual houses for non slum urban poor families in Udhagamandalam Municipality Phase II	30th CSMC / 2/7/2018	1794.00	897.00	358.80	538.20	800	202	598
115	Karur	Karur	Construction of 222 Houses for Non slum urban poor families in Karur Municipality Phase III	30th CSMC / 2/7/2018	504.00	252.00	100.80	151.20	222	54	168

Minutes of the 52nd CSMC / 20.1.2021

Arshi

116	Namakkal	Kumarapalayam	Construction of 1000 HH in Kumarapalayam	30th CSMC / 2/7/2018	837.00	418.50	167.40	251.10	385	106	279
117	Chennai	Chennai	Construction of 283 individual houses at non slum urban poor families in Zone XI	30th CSMC / 2/7/2018	606.00	303.00	121.20	181.80	204	2	202
118	Vellore	Trupathur	Construction of 500 HH in Thrupattur Municipality Phase-III	30th CSMC / 2/7/2018	522.00	261.00	104.40	156.60	350	176	174
119	Vellore	Vaniyambadi	Construction of 500 HH in Vaniyambadi Municipality Phase-II of Vellore District	30th CSMC / 2/7/2018	453.00	226.50	90.60	135.90	175	24	151
120	Vellore	Vellore	Construction of 1000 individual BLC houses at Vellore Corporation Phase-II 30th CSMC	30th CSMC / 2/7/2018	993.00	496.50	198.60	297.90	450	119	331
121	Thiruvallur	Thiruvetkadu	Construction of 384 individual houses Non slums urban in Thiruvetkadu Municipality Phase-III	30th CSMC / 2/7/2018	483.00	241.50	96.60	144.90	264	103	161
122	Thiruvallur	Poonamallee	Construction of 129 individual houses at Poonamallee Municipality	30th CSMC / 2/7/2018	195.00	97.50	39.00	58.50	66	1	65
123	Chennai	Chennai	Construction of 294 houses at Teachers colony and 8 other schemes in Chennai	30th CSMC / 2/7/2018	465.00	232.50	93.00	139.50	174	19	155
124	Chennai	Chennai	Construction of 226 individual houses at non slum urban poor families in Zone II	30th CSMC / 2/7/2018	186.00	93.00	37.20	55.80	80	18	62
125	Chennai	Chennai	construction of 1650 individual houses at non slum urban poor families in zone III	30th CSMC / 2/7/2018	1791.00	895.50	358.20	537.30	731	134	597
126	Coimbatore	Mettrupalayam	Construction of 120 individual houses for non slum urban poor families in MettrupalayamMuniciplality	30th CSMC / 2/7/2018	339.00	169.50	67.80	101.70	120	7	113
127	Nilgiris	Coonoor	102 individual houses for nonslum urban poor families in Coonoor Municipality Phase II	30th CSMC / 2/7/2018	249.00	124.50	49.80	74.70	102	19	83

Arul

128	Erode	Erode	Construction of 3517 houses for Non Slum Urban Poor in Erode Corporation Phase - IV	30th CSMC / 2/7/2018	2382.00	1191.00	476.40	714.60	1010	216	794
129	Tiruppur	Tiruppur	construction of 1075 houses for Non slum urban poor families in Zone II Zone III of Tiruppur Corporation Phase II	30th CSMC / 2/7/2018	1725.00	862.50	345.00	517.50	685	110	575
130	Tiruppur	Madathukulam	Construction of 75 individual houses for non slum urban poor families in Madathukulam Town Panchayat	30th CSMC / 2/7/2018	213.00	106.50	42.60	63.90	75	4	71
131	Tiruppur	Madathukulam	Construction of 55 non slum urban poor in Madathukulam TP Phase II in Tiruppur Dt	30th CSMC / 2/7/2018	126.00	63.00	25.20	37.80	55	13	42
132	Tiruppur	Tiruppur	Construction of 413 houses for non slum urban poor in Chetipalayam and 2 other schemes in Tiruppur Corporation	30th CSMC / 2/7/2018	1167.00	583.50	233.40	350.10	413	24	389
133	Salem	Edappadi	Construction of 291 individual houses at non slum urban poor families in Edappadi Municipality phase II.	30th CSMC / 2/7/2018	393.00	196.50	78.60	117.90	157	26	131
134	Salem	Salem	Construction of 1084 individual houses at non slum urban poor families in Salem Corporation Phase III	30th CSMC / 2/7/2018	2637.00	1318.50	527.40	791.10	883	4	879
135	Kanniyakumari	Nagercoil	Construction of 878 Individual houses for Non slum urban poor families in Nagercoil Municipality Phase III	30th CSMC / 2/7/2018	1131.00	565.50	226.20	339.30	412	35	377
136	Tirunelveli	Tirunelveli	Construction of 573 Individual houses for Non slum urban poor families in Tirunelveli Corporation Phase II	30th CSMC / 2/7/2018	696.00	348.00	139.20	208.80	239	7	232
137	Kancheepuram	Madurantakam	Construction of 317 houses for Non slum urban in Madurantakam Phase I	33rd CSMC / 4/27/2018	411.00	205.50	82.20	123.30	150	13	137

Amulya

138	Vellore	Vellore	Construction of 1100 Individual BLC houses at vellore Local Planning Area	33rd CSMC / 4/27/2018	1812.00	906.00	362.40	543.60	1100	496	604
139	Chennai	Chennai	Construction of 466 Individual houses at Jallandianpettai and 11 other schemes in zone 14 and 15	33rd CSMC / 4/27/2018	1188.00	594.00	237.60	356.40	466	70	396
140	Thiruvallur	Thiruvetkadu	Construction Of 150 Individual houses at Thiruvetkadu Municipality Phase IV	33rd CSMC / 4/27/2018	72.00	36.00	14.40	21.60	60	36	24
141	Tiruchirappalli	Tiruchirappalli	Construction of 1000 individual BLC houses at Musiri, Thottiyam and kattuputhur including trichy LPA	33rd CSMC / 4/27/2018	2319.00	1159.50	463.80	695.70	936	163	773
142	Pudukkottai	Pudukkottai	Construction of 1000 individual BLC houses at pudukkottai municipality and LPA	33rd CSMC / 4/27/2018	2070.00	1035.00	414.00	621.00	808	118	690
143	Dindigul	Dindigul	Construction of 500 individual houses at non slum urban poor families in Dindigul Phase II.	33rd CSMC / 4/27/2018	1089.00	544.50	217.80	326.70	500	137	363
144	Madurai	Melur	Construction of 200 individual houses at non slum urban poor families in Melur Phase III.	33rd CSMC / 4/27/2018	402.00	201.00	80.40	120.60	200	66	134
145	Theni	Periyakulam	Construction of 200 individual houses at non slum urban poor families in Periyakulam Phase III.	33rd CSMC / 4/27/2018	555.00	277.50	111.00	166.50	200	15	185
146	Theni	Theni Allnagararam	Construction of 250 individual houses at non slum urban poor families in Theni Municipality Phase IV.	33rd CSMC / 4/27/2018	603.00	301.50	120.60	180.90	250	49	201
147	Thoothukkudi	Thoothukkudi	Construction of 1075 Individual houses for urban poor families in Thoothukkudi Corporation and LPA	33rd CSMC / 4/27/2018	2169.00	1084.50	433.80	650.70	1075	352	723

Amulya

148	Tirunelveli	Tirunelveli	Construction of 1000 Individual houses for urban poor families in Tirunelveli Corporation Phase III	33rd CSMC / 4/27/2018	1350.00	675.00	270.00	405.00	1000	550	450
149	Virudhunagar	Rajapalayam	Construction of 306 Individual houses for non slum urban poor families in Rajapalayam Municipality Phase II	33rd CSMC / 4/27/2018	282.00	141.00	56.40	84.60	306	212	94
150	Coimbatore	Coimbatore	Construction of 900 individual houses for non slum urban poor families at Coimbatore Corporation Phase 3	33rd CSMC / 4/27/2018	2175.00	1087.50	435.00	652.50	900	175	725
151	Coimbatore	Suleeswaranpatti	Construction of 100 individual houses for non slum urban poor families in Suleeswaranpatti TP Phase 2	33rd CSMC / 4/27/2018	240.00	120.00	48.00	72.00	100	20	80
152	Nilgiris	Gudalur	Construction of 200 individual houses at non slum urban poor families in Gudalur Municipality Phase 2	33rd CSMC / 4/27/2018	270.00	135.00	54.00	81.00	200	110	90
153	Nilgiris	Udhagamandalam	Construction of 200 individual houses non slum urban poor families at Udhagamandalam Phase 3	33rd CSMC / 4/27/2018	366.00	183.00	73.20	109.80	200	78	122
154	Erode	Sathyamangalam	Construction of 202 individual houses for non slum urban poor families at Sathyamangalam Municipality Phase - III.	33rd CSMC / 4/27/2018	429.00	214.50	85.80	128.70	202	59	143
155	Tiruppur	Tiruppur	Construction of 300 individual houses for non slum urban poor families at Tiruppur Corporation Phase - IV	33rd CSMC / 4/27/2018	714.00	357.00	142.80	214.20	300	62	238
156	Salem	Salem LPA	Construction of 2000 individual houses at Salem LPA	33rd CSMC / 4/27/2018	4812.00	2406.00	962.40	1443.60	1615	11	1604
157	Thiruvallur	Poonamallee	Construction of 100 Individual houses at Poonamallee Municipality Phase - IV	33rd CSMC / 4/27/2018	75.00	37.50	15.00	22.50	26	1	25

Amulya

158	Chennai	Chennai	Construction of 100 individual houses at non slum urban poor families in zone II Phase II	33rd CSMC / 4/27/2018	177.00	88.50	35.40	53.10	70	11	59
159	Chennai	Chennai	Construction of 100 houses at non urban poor families at Zone XII	33rd CSMC / 4/27/2018	273.00	136.50	54.60	81.90	92	1	91
160	Madurai	Madurai	Construction of 5300 individual houses at non slum urban poor families in Madurai Corporation and LPA.	33rd CSMC / 4/27/2018	13455.00	6727.50	2691.00	4036.50	5058	573	4485
161	Tiruppur	Tiruppur	Construction of 224 individual houses for non slum urban poor families at Tiruppur Corporation Phase III- Velpampalayam	33rd CSMC / 4/27/2018	669.00	334.50	133.80	200.70	224	1	223
162	Madurai	Melur	Construction of 145 individual houses for non slum urban poor families at Melur Municipality Ph IV	35th CSMC / 6/25/2018	246.00	123.00	49.20	73.80	145	63	82
163	Sivaganga	Karaikkudi	Construction of 75 individual houses for non slum urban poor families at Karaikkudi Municipality Phase II	35th CSMC / 6/25/2018	99.00	49.50	19.80	29.70	75	42	33
164	Theni	Gudalur	Construction of 75 individual houses for non slum urban poor families at Gudalur Municipality Phase III	35th CSMC / 6/25/2018	207.00	103.50	41.40	62.10	75	6	69
165	Theni	Kambam	Construction of 215 individual houses for non slum urban poor families at Cumbum Municipality Phase III	35th CSMC / 6/25/2018	540.00	270.00	108.00	162.00	215	35	180
166	Tirunelveli	Sankarankoil	Construction of 100 individual houses for non slum urban poor families in Sankarankoil Municipality Ph II	35th CSMC / 6/25/2018	183.00	91.50	36.60	54.90	100	39	61
167	Erode	Erode	Construction of 525 individual houses for Non slum urban poor families in Erode Corporation Planning area Ph II	35th CSMC / 6/25/2018	1260.00	630.00	252.00	378.00	525	105	420

Arul

168	Erode	Gobichettipalayam	Construction of 200 individual houses for non slum urban poor families at Gobichettipalayam Municipality Ph II	35th CSMC / 6/25/2018	351.00	175.50	70.20	105.30	200	83	117
169	Tiruppur	Kangayam	Construction of 200 individual houses for non slum urban poor families in Kangayam Municipality	35th CSMC / 6/25/2018	366.00	183.00	73.20	109.80	200	78	122
170	Tiruppur	Tiruppur	Construction of 1314 individual houses for Non slum urban poor families in Tiruppur Corporation Planning area PH- II	35th CSMC / 6/25/2018	2775.00	1387.50	555.00	832.50	1314	389	925
171	Tiruppur	Vellakoil	Construction of 101 individual houses for non slum urban poor families at Vellakoil Municipality Ph III	35th CSMC / 6/25/2018	234.00	117.00	46.80	70.20	101	23	78
172	Tiruppur	Sankaramanallur	Construction of 100 individual houses for non slum urban poor families	35th CSMC / 6/25/2018	189.00	94.50	37.80	56.70	100	37	63
173	Tiruppur	Tiruppur	Construction of 300 individual houses for Non Slum urban poor families in Tiruppu Corporation Planning Area	35th CSMC / 6/25/2018	654.00	327.00	130.80	196.20	300	82	218
174	Chennai	Chennai	Construction of 200 individual houses for non slum urban in Maduranthakam area	35th CSMC / 6/25/2018	210.00	105.00	42.00	63.00	73	3	70
175	Chennai	Chennai	Construction of 300 individual houses for non slum urban poor families in Uthiramerur area	35th CSMC / 6/25/2018	657.00	328.50	131.40	197.10	277	58	219
176	Chennai	Chennai	Construction of 325 individual houses for non slum urban poor families in Sripurumbudur area ph II	35th CSMC / 6/25/2018	549.00	274.50	109.80	164.70	325	142	183
177	Chennai	Chennai	Construction of 375 individual houses for non slum urban poor families in Sripurumbudur P1	35th CSMC / 6/25/2018	762.00	381.00	152.40	228.60	375	121	254

Amulya

178	Yellore	Yellore	Construction of 500 HHs for Non slum in Yellore local planning Area	35th CSMC / 6/25/2018	954.00	477.00	190.80	286.20	500	182	318
179	Chennai	Chennai	Construction of 125 individual houses for non slum urban poor families in palavakkam and 10 other schemes of chennai corporation	35th CSMC / 6/25/2018	207.00	103.50	41.40	62.10	125	56	69
180	Chennai	Chennai	Construction of 400 individual houses for non slum urban poor families in Thiruporur and cheyyur Taluks of Chennai Metropolitan Planning Area	35th CSMC / 6/25/2018	891.00	445.50	178.20	267.30	400	103	297
181	Chennai	Chennai	Construction of 600 individual houses for non slum urban poor families in Thiruporur, Cheyyur and Thirukalukundram Taluk of Chennai Metropolitan Planning Area	35th CSMC / 6/25/2018	1200.00	600.00	240.00	360.00	600	200	400
182	Thiruvallur	Tiruverkadu	Construction of 100 individual houses at Thiruverkaduph V	35th CSMC / 6/25/2018	135.00	67.50	27.00	40.50	100	55	45
183	Chennai	Chennai	Construction of 150 individual houses VenkateshwaraNagar 2 other schemes of Chennai Corporation	35th CSMC / 6/25/2018	255.00	127.50	51.00	76.50	150	65	85
184	Chennai	Chennai	Construction of 100 individual houses for non slum urban poor families in Zone V Phase I of chennai corporation	35th CSMC / 6/25/2018	225.00	112.50	45.00	67.50	100	25	75
185	Chennai	Chennai	Construction of 200 individual houses for non slum urban poor families in Zone II Phase II of Chennai corporation	35th CSMC / 6/25/2018	339.00	169.50	67.80	101.70	200	87	113
186	Chennai	Chennai	Construction of 375 individual houses for non slum urban poor families in uzhakkottai taluk of Chennai Metropolitan Planning Area	35th CSMC / 6/25/2018	717.00	358.50	143.40	215.10	375	136	239

Amulya

187	Chennai	Chennai	Construction of 475 individual houses for non slum urban poor families in Ponneri taluk of Chennai Metropolitan Planning Area	35th CSMC / 6/25/2018	900.00	450.00	180.00	270.00	475	175	300
188	Chennai	Chennai	Construction of 525 individual houses for non slum urban poor families in Gummidipoondi taluk of Chennai Metropolitan Planning Area	35th CSMC / 6/25/2018	819.00	409.50	163.80	245.70	525	252	273
189	Chennai	Chennai	Construction of 102 individual houses at Kathirvedu Phase II In Greater Chennai Corporation	35th CSMC / 6/25/2018	258.00	129.00	51.60	77.40	102	16	86
190	Chennai	Chennai	Construction of 250 individual houses at Tamizhan Nagar in Greater Chennai Corporation	35th CSMC / 6/25/2018	549.00	274.50	109.80	164.70	250	67	183
191	Tiruchirappalli	Manapparai	Construction of 100 individual houses for non slum urban poor families at Manapparai Phase IV	35th CSMC / 6/25/2018	252.00	126.00	50.40	75.60	100	16	84
192	Pudukkottai	Pudukkottai	Construction of 116 individual houses for non slum urban poor families at pudukkottai municipality Ph IV	35th CSMC / 6/25/2018	195.00	97.50	39.00	58.50	86	21	65
193	Coimbatore	Coimbatore	Construction of 1100 individuals houses for non slum urban poor families in Coimbatore Corporation Planning Area	35th CSMC / 6/25/2018	1977.00	988.50	395.40	593.10	1100	441	659
194	Coimbatore	Pollachi	Construction of 100 individual houses for non slum urban poor families in Pollachi Municipality Phase 2	35th CSMC / 6/25/2018	243.00	121.50	48.60	72.90	100	19	81
195	Coimbatore	Suleeswaranpatti	Construction of 100 individual houses for non slum urban poor families in Suleeswaranpatti TP Phase 3	35th CSMC / 6/25/2018	282.00	141.00	56.40	84.60	100	6	94

Amulya

196	Coimbatore	Valparai	Construction of 100 individual houses for non slum urban poor families in Valparai Municipality Phase 3	35th CSMC / 6/25/2018	123.00	61.50	24.60	36.90	100	59	41
197	Karur	Karur	Construction of 210 individual houses for non slum urban poor families at Karur Municipality Ph IV	35th CSMC / 6/25/2018	486.00	243.00	97.20	145.80	210	48	162
198	Karur	Kulithalai	Construction of 50 individual houses for Non slum urban poor families in Kulithalai Municipality Ph II	35th CSMC / 6/25/2018	111.00	55.50	22.20	33.30	50	13	37
199	Chennai	Chennai	Construction of 120 individual houses for non slum urban poor families at Zone-XI	35th CSMC / 6/25/2018	321.00	160.50	64.20	96.30	110	3	107
200	Chennai	Chennai	Construction of 130 individual houses at Maduravoyal in Greater Chennai Corporation	35th CSMC / 6/25/2018	342.00	171.00	68.40	102.60	116	2	114
201	Chennai	Chennai	Construction of 450 individual houses for Non slum urban poor families in Zone I of Greater Chennai Corporation.	35th CSMC / 6/25/2018	1095.00	547.50	219.00	328.50	408	43	365
202	Thiruvallur	Poonamallee	Construction of 50 Individual houses at poonamallee Phase V	35th CSMC / 6/25/2018	96.00	48.00	19.20	28.80	34	2	32
203	Chennai	Chennai	Construction of 200 individual houses at Ambattur Kalyanapuram of Greater Chennai Corporation	35th CSMC / 6/25/2018	72.00	36.00	14.40	21.60	35	11	24
204	Chennai	Chennai	Construction of 200 individual houses at MGR Nagar Annasathya Nagar of Chennai Corporation	35th CSMC / 6/25/2018	36.00	18.00	7.20	10.80	20	8	12
205	Chennai	Chennai	Construction of 350 individual houses at Ahipattu and 5 other schemes of Chennai Corporation	35th CSMC / 6/25/2018	498.00	249.00	99.60	149.40	231	65	166



206	Chennai	Chennai	Construction of 220 individual houses at Gandhi nagar and six other schemes of Chennai corporation	35th CSMC / 6/25/2018	513.00	256.50	102.60	153.90	210	39	171
207	Chennai	Chennai	Construction of 252 individual houses at pattavakkam and 2 other schemes of Chennai corporation	35th CSMC / 6/25/2018	330.00	165.00	66.00	99.00	122	12	110
208	Chennai	Chennai	Construction of 150 houses for non slum urban poor families at Zone - XII	35th CSMC / 6/25/2018	351.00	175.50	70.20	105.30	124	7	117
209	Chennai	Chennai	Construction of 213 individual houses at Kannigapuram and other schemes in zone III and IV of Greater Chennai Corporation	35th CSMC / 6/25/2018	243.00	121.50	48.60	72.90	138	57	81
210	Chennai	Chennai	Construction of 272 individual houses for non slum urban poor families in zone III, IV and VI of Greater Chennai Corporation	35th CSMC / 6/25/2018	516.00	258.00	103.20	154.80	201	29	172
211	Chennai	Chennai	Construction of 100 houses for non slum in Zone XIII at Chennai	35th CSMC / 6/25/2018	96.00	48.00	19.20	28.80	38	6	32
212	Dindigul	Palani	Construction of 125 individual houses for non slum urban poor families at Palani Municipality Ph III	35th CSMC / 6/25/2018	309.00	154.50	61.80	92.70	109	6	103
213	Vellore	Gudiyatham	Construction of 167 BLC houses in gudiyatham Municipality	38th CSMC / 9/26/2018	339.00	169.50	67.80	101.70	167	54	113
214	Chennai	Chennai	Construction of 500 individual houses for non slum urban poor families in Thirukalukundram and cheyyur Taluk Ph II in Chennai Metropolitan Planning Area of Chennai Corporation	38th CSMC / 9/26/2018	1005.00	502.50	201.00	301.50	500	165	335

Anil

215	Chennai	Chennai	Construction of 500 individual houses for non slum urban poor families in Thiruporur and Chengalpattu Taluk in Chennai Metropolitan Planning Area of Chennai Corporation	38th CSMC / 9/26/2018	990.00	495.00	198.00	297.00	500	170	330
216	Chennai	Chennai	Construction of 1000 Individual houses of Non Slum Urban Poor Families in Tiruvallur Taluk CMA Ph II at Chennai Corporation	38th CSMC / 9/26/2018	1746.00	873.00	349.20	523.80	1000	418	582
217	Chennai	Chennai	Construction of 450 individual houses of Non Slum Area in Poonamallee Taluk In CMA of Chennai Corporation	38th CSMC / 9/26/2018	669.00	334.50	133.80	200.70	450	227	223
218	Chennai	Chennai	Construction of 520 Individual houses of Non Slum Urban Poor Families in Tiruvallur Taluk in CMA of Chennai Corporation	38th CSMC / 9/26/2018	435.00	217.50	87.00	130.50	520	375	145
219	Chennai	Chennai	Construction of 618 individual houses of non slum area at avadi taluk in chennai metropolitan area of Chennai corporation	38th CSMC / 9/26/2018	669.00	334.50	133.80	200.70	618	395	223
220	Thiruvallur	Tiruverkadu	Construction of 100 Individual houses for non slum urban poor families in thiruverkadu municipality	38th CSMC / 9/26/2018	138.00	69.00	27.60	41.40	100	54	46
221	Chennai	Chennai	construction of 150 individual houses at soozhpunalkarai and Erukkencheri in Chennai corporation	38th CSMC / 9/26/2018	264.00	132.00	52.80	79.20	150	62	88
222	Tiruchirappalli	Pullampadi	Construction of 50 individual houses for non slum urban poor families in pullampadi phase IV in trichy district	38th CSMC / 9/26/2018	69.00	34.50	13.80	20.70	50	27	23
223	Tiruchirappalli	Uppiliapuram	Construction of 50 individual houses for non slum urban poor families in uppliapuram phase IV in trichy district	38th CSMC / 9/26/2018	129.00	64.50	25.80	38.70	50	7	43

Andy

224	Coimbatore	Coimbatore	Construction of 702 individual houses for non slum urban poor families in Coimbatore Corporation Phase-III	38th CSMC / 9/26/2018	1851.00	925.50	370.20	555.30	702	85	617
225	Coimbatore	Mettpalayam	Construction of 100 individual houses at Mettpalayam Municipality Phase-4	38th CSMC / 9/26/2018	165.00	82.50	33.00	49.50	100	45	55
226	Tiruppur	Komaralingam	Construction of 100 individual houses for non slum urban poor families in Komaralingam Ph 3 TP	38th CSMC / 9/26/2018	213.00	106.50	42.60	63.90	100	29	71
227	Chennai	Chennai	Construction of 300 individual houses for non slum urban poor families in chennai corporation in zone 1 phase II	38th CSMC / 9/26/2018	732.00	366.00	146.40	219.60	259	15	244
228	Chennai	Chennai	Construction of 75 Individual houses for non slum urban poor families in Zone - XII	38th CSMC / 9/26/2018	213.00	106.50	42.60	63.90	74	3	71
229	Kancheepuram	Maraimalainagar	Construction of 200 individual houses for non slum urban poor families in maraimalainagarph III taluk	38th CSMC / 9/26/2018	267.00	133.50	53.40	80.10	102	13	89
230	Kancheepuram	Tambaram	Construction of 295 individual houses for non slum urban poor families in Tambaram Municipality phase 1 Kancheepuram district	38th CSMC / 9/26/2018	288.00	144.00	57.60	86.40	165	69	96
231	Kancheepuram	Chennai	Construction of 23 individual houses for non slum urban poor families in Pammal Municipality	40th CSMC / 11/28/2018	39.00	19.50	7.80	11.70	23	10	13
232	Tirunelveli	Puliankudi	Construction of 556 Individual houses for non slum urban poor families in Puliankudi Municipality Ph III	40th CSMC / 11/28/2018	840.00	420.00	168.00	252.00	556	276	280
233	Tirunelveli	Sankarankoil	Construction of 138 Individual houses for non slum urban poor families in Sankarankoil Municipality Ph IV	40th CSMC / 11/28/2018	225.00	112.50	45.00	67.50	138	63	75

Ande

234	Tirunelveli	Tenkasi	Construction of 596 Individual houses for non slum urban poor families in Tenkasi Municipality Ph III	40th CSMC / 11/28/2018	1041.00	520.50	208.20	312.30	596	249	347
235	Tirunelveli	Tirunelveli	Construction of 500 Individual houses for non slum urban poor families in Tirunelveli Corporation Ph III	40th CSMC / 11/28/2018	1047.00	523.50	209.40	314.10	500	151	349
236	Virudhunagar	Srivilliputhur	Construction of 430 Individual houses for non slum urban poor families in Srivilliputhur Municipality Ph II	40th CSMC / 11/28/2018	729.00	364.50	145.80	218.70	430	187	243
237	Kancheepuram	Kancheepuram	Construction of 150 individual houses for non slum urban poor families in kancheepuram municipality Ph V	40th CSMC / 11/28/2018	291.00	145.50	58.20	87.30	120	23	97
238	Kancheepuram	Pallavaram	Construction of 35 individual houses for non slum urban poor families in urban poor families in Pallavaram Ph II	40th CSMC / 11/28/2018	51.00	25.50	10.20	15.30	32	15	17
239	Krishnagiri	Hosur	Construction of 108 BLC HH for Non slum urban poor families in Hosur Phase-III	40th CSMC / 11/28/2018	231.00	115.50	46.20	69.30	108	31	77
240	Tiruvannamalai	Tiruvannamalai	Construction of 198 BLC hh for non slum poor families in Tiruvannamalai Phase-III	40th CSMC / 11/28/2018	429.00	214.50	85.80	128.70	198	55	143
241	Tiruvannamalai	Vandavasi	Construction of 53 BLC HH for non slum urban poor families in vandavasi municipality Phase-II	40th CSMC / 11/28/2018	120.00	60.00	24.00	36.00	53	13	40
242	Vellore	Pernampattu	Construction of 189 HH for non slum urban poor families in Pernampattu Phase-III	40th CSMC / 11/28/2018	342.00	171.00	68.40	102.60	189	75	114
243	Vellore	Tirupathur	Construction of 165 BLC HH at Tirupathur Phase-IV	40th CSMC / 11/28/2018	396.00	198.00	79.20	118.80	165	33	132
244	Vellore	Vellore	Construction of 435 Individual HH under BLC in Vellore Corporation Phase-IV	40th CSMC / 11/28/2018	624.00	312.00	124.80	187.20	435	227	208

Andy

245	Chennai	Chennai	Construction of 620 individual houses for non slum urban poor families in Urban poor families in Thirukalukundram Taluk Ph II Chennai Corporation CMA Limit	40th CSMC / 11/28/2018	1095.00	547.50	219.00	328.50	620	255	365
246	Chennai	Chennai	Construction of 640 individual houses for non slum urban poor families in Thirupporur Taluk ph II	40th CSMC / 11/28/2018	705.00	352.50	141.00	211.50	640	405	235
247	Chennai	Chennai	Construction of 740 individual houses for non slum urban poor families in urban poor families in cheyyur Taluk Ph III and Chengalpattu Taluk Ph II Chennai Corporation CMA Limit	40th CSMC / 11/28/2018	975.00	487.50	195.00	292.50	740	415	325
248	Cuddalore	Cuddalore	Construction of 333 individual houses for non slum urban poor families in urban poor families in Cuddaloreph II	40th CSMC / 11/28/2018	438.00	219.00	87.60	131.40	333	187	146
249	Cuddalore	Nellikuppam	Construction of 750 individual houses for non slum urban poor families in urban poor families in Nellikuppamph II	40th CSMC / 11/28/2018	600.00	300.00	120.00	180.00	750	550	200
250	Cuddalore	Panruti	Construction of 300 individual houses for non slum urban poor families in urban poor families in Panrutiph III	40th CSMC / 11/28/2018	582.00	291.00	116.40	174.60	300	106	194
251	Salem	Narasingapuram	Construction of 100 individual houses at Narasingapuram	40th CSMC / 11/28/2018	252.00	126.00	50.40	75.60	87	3	84
252	Salem	Salem	Construction of 568 individual houses at Salem Corporation	40th CSMC / 11/28/2018	1479.00	739.50	295.80	443.70	517	24	493
253	Salem	Salem LPA	Construction of 650 individual houses at Salem LPA	40th CSMC / 11/28/2018	1614.00	807.00	322.80	484.20	540	2	538
254	Nagapattinam	Nagapattinam	Construction of 101 individual houses for non slum urban poor families in urban poor families in	40th CSMC / 11/28/2018	156.00	78.00	31.20	46.80	101	49	52

		Nagapattinamph III									
255	Nagapattinam	Sirkali	Construction of 100 individual houses for non slum urban poor families in urban poor families in Sirkali	40th CSMC / 11/28/2018	132.00	66.00	26.40	39.60	100	56	44
256	Thiruvarur	Kuthanallur	Construction of 145 individual houses for non slum urban poor families in urban poor families in Kuthanallurph III	40th CSMC / 11/28/2018	255.00	127.50	51.00	76.50	145	60	85
257	Thiruvarur	Mannargudi	Construction of 230 individual houses for non slum urban poor families in urban poor families in Mannargudiph II	40th CSMC / 11/28/2018	402.00	201.00	80.40	120.60	230	96	134
258	Thiruvarur	Thiruvarur	Construction of 140 individual houses for non slum urban poor families in urban poor families in Thiruvarurph III	40th CSMC / 11/28/2018	330.00	165.00	66.00	99.00	140	30	110
259	Chennai	Chennai	Construction of 184 individual houses for non slum urban poor families in Thiruvalur Taluk Ph IV areas in CMA limit of Chennai Corporation.	40th CSMC / 11/28/2018	387.00	193.50	77.40	116.10	164	35	129
260	Chennai	Chennai	Construction of 450 individual houses TNSCB - Div IV for Non slum urban poor families in Ponnammallee taluk Phase II in CMA limit	40th CSMC / 11/28/2018	735.00	367.50	147.00	220.50	368	123	245
				Total A (Curtailment)	224304.00	112152.00	44860.80	67291.20	98631	23863	74768



Annexure XXII-B: Cancellation of 02 BLC projects involving 200 houses approved in 47th CSMC meeting submitted by the State of Tamil Nadu

S. No	Name of the District	Name of the City	Project Name	No of Beneficiary As Per DPR
1	Cudallore	Cudallore	Construction of 101 Individual Houses in Cudallore LPA	101
2	Cudallore	Cudallore	Construction of 99 individual Houses in Cudallore LPA	99
			Total	200

[Handwritten mark]

Annexure XXIII-A: Salient details of 20 BLC (New Construction) projects submitted by State Govt. of Uttar Pradesh

Rs. in lakh

Sl. No	District	ULB Name	GEN	SC	ST	OBC	Minority	Total houses proposed	Project Cost	Central Share	State Share	Beneficiary Share	1st Installment 40% Central Assistance
1	Basti	Gayhat NP	194	173	-	259	52	626	2,378.80	939.00	626.00	813.80	375.60
2	GB Nagar	Jewar NP	12	51	-	54	38	117	445.57	175.50	117.00	153.07	70.20
3	Ghazipur	Jangipur NP	16	5	-	75	11	96	322.56	144.00	96.00	82.56	57.60
4	Ghazipur	Ghazipur NPP	2	12	-	146	17	160	537.60	240.00	160.00	137.60	96.00
5	Ghazipur	Dildarnagar NP	-	10	-	9	4	19	63.84	28.50	19.00	16.34	11.40
6	Ghazipur	Saidpur NP	11	80	-	359	43	450	1,512.00	675.00	450.00	387.00	270.00
7	Ghazipur	Bahadurganj NP	4	61	-	32	24	97	325.92	145.50	97.00	83.42	58.20
8	Ghazipur	Mohammadabad NPP	111	99	-	371	171	581	1,952.16	871.50	581.00	499.66	348.60
9	Kanpur Dehat	Sikandra NP	18	37	-	125	51	180	604.26	270.00	180.00	154.26	108.00
10	Kanpur Dehat	Rasulabad NP	86	16	-	507	191	609	2,044.40	913.50	609.00	521.90	365.40
11	Lakhimpur Kheri	Dhaurehra NP	113	11	-	626	362	750	2,517.74	1,125.00	750.00	642.74	450.00
12	Lalitpur	Lalitpur NPP	682	307	15	4,749	254	5,753	19,312.70	8,629.50	5,753.00	4,930.20	3,451.80
13	Lalitpur	Talbehat NP	18	58	-	71	2	147	493.47	220.50	147.00	125.97	88.20
14	Meerut	Meerut NN	2	6	1	112	64	121	460.80	181.50	121.00	158.30	72.60
15	Prayagraj	Koraon NP	25	42	-	89	52	156	523.69	234.00	156.00	133.69	93.60
16	Raebareli	Raebareli NPP	15	53	-	162	60	230	772.11	345.00	230.00	197.11	138.00

Minutes of the 52nd CSMC/20.1.2021

17	Unnao	Ganj Muradabad NP	45	-	-	160	93	205	688.18	307.50	205.00	175.68	123.00
18	Unnao	Auras NP	73	120	-	132	17	325	1,091.02	487.50	325.00	278.52	195.00
19	Unnao	Nawabganj NP	39	44	-	224	21	307	1,030.59	460.50	307.00	263.09	184.20
20	Varanasi	Gangapur NP	11	5	1	338	60	355	1,192.80	532.50	355.00	305.30	213.00
Total BLC (New)			1,477	1,190	17	8,600	1,587	11,284	38,270.21	16,926.00	11,284.00	10,060.21	6,770.40

hg

Annexure XXIII-B: Salient Details of 01 BLC (Enhancement) Project submitted by Uttar Pradesh

Rs. in lakh

S.No	District	ULB Name	GEN	SC	ST	OBC	Total Houses Proposed	Project Cost	Central Share @Rs 1.00 lakh	State Share @ Rs 1.00 lakh	Beneficiary Share @ Rs 0.3 lakh	1st Installment 40% of Central Assistance
1	Lakhimpur kheri	DharruheraNagar Panchayat	45	06	Nil	233	284	719.57	426.00	284.00	9.57	170.40

1/1

Annexure XXIV : Salient details of 33 BLC (New Construction) projects submitted by State Govt. of West Bengal

Rs. in lakh

Sl. No.	Name of the ULBs	No. of Houses proposed	Central Assistance @ Rs 1.5 Lakh per house	State Share (DU)	State Share (ID)	Total State Share (including ID)	Beneficiary Contribution	ULB Share for ID	Total Project Cost	1st installment of 40 % of Central Assistance
1	Murshidabad	350	525.00	675.50	64.40	739.90	87.50	64.40	1416.80	210.00
2	Dubrajpur	2000	3000.00	3860.00	368.00	4228.00	500.00	368.00	8096.00	1200.00
3	Kolkata	596	894.00	1090.68	109.66	1200.34	208.60	109.66	2412.61	357.60
4	Medinipur	2500	3750.00	4825.00	460.00	5285.00	625.00	460.00	10120.00	1500.00
5	AshokenagarKalyangath	2236	3354.00	4315.48	411.42	4726.90	559.00	411.42	9051.33	1341.60
6	Bolpur	1972	2958.00	3805.96	362.85	4168.81	493.00	362.85	7982.66	1183.20
7	Chakdaha	774	1161.00	1493.82	142.42	1636.24	193.50	142.42	3133.15	464.40
8	Domkal	3720	5580.00	7179.60	684.48	7864.08	930.00	684.48	15058.56	2232.00
9	Dungapur	1536	2304.00	2810.88	282.62	3093.50	537.60	282.62	6217.73	921.60
10	Habra	2062	3093.00	3979.66	379.41	4359.07	515.50	379.41	8346.98	1237.20
11	Hugli-Chinsurah	426	639.00	822.18	78.38	900.56	106.50	78.38	1724.45	255.60
12	Jangipur	1500	2250.00	2895.00	276.00	3171.00	375.00	276.00	6072.00	900.00

5

13	Kalna	1072	1608.00	2068.96	197.25	2266.21	268.00	197.25	4339.46	643.20
14	Katwa	865	1297.50	1669.45	159.16	1828.61	216.25	159.16	3501.52	519.00
15	Maheshala	591	886.50	1140.63	108.74	1249.37	147.75	108.74	2392.37	354.60
16	Naihati	478	717.00	922.54	87.95	1010.49	119.50	87.95	1934.94	286.80
17	Kanchrapara	173	259.50	333.89	31.83	365.72	43.25	31.83	700.30	103.80
18	Tarakeswar	292	438.00	563.56	53.73	617.29	73.00	53.73	1182.02	175.20
19	Serampur	1927	2890.50	3719.11	354.57	4073.68	481.75	354.57	7800.50	1156.20
20	Nalhati	1850	2775.00	3570.50	340.40	3910.90	462.50	340.40	7488.80	1110.00
21	Khardah	250	375.00	482.50	46.00	528.50	62.50	46.00	1012.00	150.00
22	Barrakpore	181	271.50	349.33	33.30	382.63	45.25	33.30	732.69	108.60
23	Budg Budge	427	640.50	824.11	78.57	902.68	106.75	78.57	1728.50	256.20
24	Raghunathpur	793	1189.50	1530.49	145.91	1676.40	198.25	145.91	3210.06	475.80
25	Bansberia	794	1191.00	1532.42	146.10	1678.52	198.50	146.10	3214.11	476.40
26	Kharagpur	1600	2400.00	3088.00	294.40	3382.40	400.00	294.40	6476.80	960.00
27	Diamond Harbour	600	900.00	1158.00	110.40	1268.40	150.00	110.40	2428.80	360.00
28	Ramjibanpur	874	1311.00	1686.82	160.82	1847.64	218.50	160.82	3537.95	524.40
29	Coopers Camp	497	745.50	959.21	91.45	1050.66	124.25	91.45	2011.86	298.20
30	English Bazar	1500	2250.00	2895.00	276.00	3171.00	375.00	276.00	6072.00	900.00

31	Old Malda	1385	2077.50	2673.05	254.84	2927.89	346.25	254.84	5606.48	831.00
32	Purulia	236	354.00	455.48	43.42	498.90	59.00	43.42	955.33	141.60
33	Dainhat	618	927.00	1192.74	113.71	1306.45	154.50	113.71	2501.66	370.80
	TOTAL	36675	55012.50	70569.55	6748.20	77317.75	9381.95	6748.20	148460.40	22005.00

₹

Annexure XXV-A : Curtailment of 20,953 houses in 118 BLC projects submitted by the State of West Bengal

Rs. in lakh

SL No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)				Revised Sanctioned (Rs In Lakh)				Details of Houses				Community Details				Gender Details			
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	General	SC	ST	General	Male	Female	Transgender	Male+Female+Transgender		
1	HOUSING FOR ALL	7C19801724 000566	Hoogly	Arambagh	04thCS MC/ 21- 12-2015	3312.0 0	1350.0 0	1737.0 0	225.0 0	3218.7 1	1249.5 0	1760.9 6	208.2 5	900	67	833	468	356	9	833	480	353	0	833	
2	HFA- ASHOKENAGAR 2015-2016	7C19801698 000957	North 24 Parganas	Ashoknagar Kalyangarh	04thCS MC/ 21- 12-2015	3282.5 6	1338.0 0	1721.5 6	223.0 0	3180.0 7	1234.5 0	1739.8 2	205.7 5	892	69	823	572	243	8	823	547	276	0	823	
3	HOUSING FOR ALL	7C19801712 000427	North 24 Parganas	Baranagar	04thCS MC/ 21- 12-2015	257.60	105.00	135.10	17.50	173.88	67.50	95.13	11.25	70	25	45	40	5	0	45	23	22	0	45	
4	PRADHAN MANTRI AWAS YOJANA 2015-16	7C19801702 000414	North 24 Parganas	Barrackpore	04thCS MC/ 21- 12-2015	1159.2 0	472.50	607.95	78.75	463.68	180.00	253.68	30.00	315	195	120	106	14	0	120	89	31	0	120	
5	Housing For All	7C19801747 000593	South 24 Parganas	Baruipur	04thCS MC/ 21- 12-2015	471.04	192.00	247.04	32.00	428.90	166.50	234.65	27.75	128	17	111	72	39	0	111	86	25	0	111	
6	HFA-BHADRESWAR-2015-16	7C19801725 000860	Hoogly	Bhadreshwar	04thCS MC/ 21- 12-2015	478.40	195.00	250.90	32.50	227.98	88.50	124.73	14.75	130	71	59	57	1	1	59	42	17	0	59	
7	HOUSING FOR ALL UNDER PMAY	7C19801669 000432	Birbhum	Bolpur	04thCS MC/ 21- 12-2015	4390.2 4	1789.5 0	2302.4 9	298.2 5	4598.1 6	1785.0 0	2515.6 6	297.5 0	1193	3	1190	689	493	8	1190	691	499	0	1190	

(Signature)

SL No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)				Revised Sanctioned (Rs in Lakh)				Details of Houses				Community Details				Gender Details		
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	Revised Sanctioned	General SC	General ST	Male	Female	Transgender	Male+Female+Transgender		
8	Housing For All - Bongaon 2015-16	7C19801691000638	North 24 Parganas	Bongaon	04thCS MC/ 21-12-2015	5520.00	2250.00	2895.00	375.00	5483.02	2128.50	2999.77	354.75	4500	81	1419	982	422	15	1419	1147	272	0	1419
9	HFA 2015-16	7C19801688000451	Nadia	Chakdah	04thCS MC/ 21-12-2015	1762.72	718.50	924.47	119.75	1796.76	697.50	983.01	116.25	479	14	465	319	125	21	465	333	132	0	465
10	Housing For All	7C19801722000237	Hoogly	Chandernagore	04thCS MC/ 21-12-2015	3312.00	1350.00	1737.00	225.00	3446.69	1338.00	1885.69	223.00	900	8	892	736	151	5	892	631	261	0	892
11	HFA CHANDRAKONA	7C19801752000136	Paschim Medinipur	Chandrakona	04thCS MC/ 21-12-2015	5280.80	2152.50	2769.55	358.75	5510.06	2139.00	3014.56	356.50	1435	9	1426	780	623	23	1426	1244	182	0	1426
12	HFA	7C19801646000122	Coochbehar	Coochbihar	04thCS MC/ 21-12-2015	1173.92	478.50	615.67	79.75	355.49	138.00	194.49	23.00	319	227	92	76	16	0	92	72	20	0	92
13	HOUSING FOR ALL	7C19801687000429	Nadia	Coopers Camp	04thCS MC/ 21-12-2015	1324.80	540.00	694.80	90.00	1379.45	535.50	754.70	89.25	360	3	357	60	295	2	357	171	186	0	357
14	HFADAINH	7C19801676000507	Purba Burdwan	Dainhat	04thCS MC/ 21-12-2015	2439.84	994.50	1279.59	165.75	2492.28	967.50	1363.53	161.25	663	18	645	193	452	0	645	527	118	0	645
15	HFA-DALKHOLA	7C19801650000120	Uttar Dinajpur	Dalkhola	04thCS MC/ 21-12-2015	3175.84	1294.50	1665.59	215.75	3292.13	1278.00	1801.13	213.00	863	11	852	605	247	0	852	671	181	0	852

Sl. No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)				Revised Sanctioned (Rs in Lakh)				Details of Houses				Community Details				Gender Details			
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	Revised Sanction	General SC	ST	General SC+ST	Male	Female	Transgender	Male+Female+Transgender		
16	Housing For All 2015-16	7C19801731000683	Hoogly	Dankuni	04thCS MC/ 21-12-2015	3838.24	1564.50	2012.99	260.75	2925.05	1135.50	1600.30	189.25	1043	286	757	645	110	2	757	434	323	0	757	
17	HFA-DHULIYAN 2015-16	7C19801657001360	Murshidabad	Dhuliyān	04thCS MC/ 21-12-2015	2576.00	1050.00	1351.00	175.00	2654.57	1030.50	1452.32	171.75	700	13	687	542	144	1	687	565	122	0	687	
18	HOUSING FOR ALL PHASE 1	7C19801668000490	Murshidabad	Dubrajpur	04thCS MC/ 21-12-2015	1545.60	630.00	810.60	105.00	1599.70	621.00	875.20	103.50	420	6	414	334	77	3	414	330	84	0	414	
19	HFA-KANDI-2015-16	7C19801661000929	Murshidabad	Kandi	04thCS MC/ 21-12-2015	5424.32	2211.00	2844.82	368.50	5660.76	2197.50	3097.01	366.25	1474	9	1465	946	519	0	1465	106	399	0	1465	
20	HOUSING FOR ALL	7C19801713000166	North 24 Parganas	Dum Dum	04thCS MC/ 21-12-2015	77.28	31.50	40.53	5.25	77.28	30.00	42.28	5.00	21	1	20	16	0	4	20	9	11	0	20	
21	PMAY-HFA Urban	7C19801761000132	Purba Medinipur	Egra	04thCS MC/ 21-12-2015	3562.24	1452.00	1868.24	242.00	3736.49	1450.50	2044.24	241.75	968	1	967	846	114	7	967	853	114	0	967	
22	HFA-PMAY, ENGLISHBAZAR MUNICIPALITY	7C19801656000141	Malda	English Bazar	04thCS MC/ 21-12-2015	4206.24	1714.50	2205.99	285.75	3098.93	1203.00	1695.43	200.50	1143	341	802	757	41	4	802	530	272	0	802	
23	PMAY HFA-U	7C19801690000928	Nadia	Gayeshpur	04thCS MC/ 21-12-2015	2226.40	907.50	1167.65	151.25	2074.97	805.50	1135.22	134.25	605	68	537	415	119	3	537	380	157	0	537	

Sl No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs In Lakh)			Revised Sanctioned (Rs In Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	Revised Sanctioned	General SC	ST	General SC+ST	Male	Female	Transgender	Male+Transgender	
24	2015-16	7C19801754000646	Paschim Medinipur	Ghatal	04thCS MC/21-12-2015	3054.40	1245.00	1601.90	207.50	3048.70	1183.50	1667.95	197.25	830	41	789	649	137	3	789	678	111	0	789
25	BLC Halisahar for 2022 houses	7C19801692000001	North 24 Parganas	Halisahar	04thCS MC/21-12-2015	7440.96	3033.00	3902.46	505.50	6391.06	2481.00	3496.56	413.50	2022	368	1654	144	205	0	1654	1182	472	0	1654
26	HOUSING FOR ALL	7C19801640000453	Jalpaiguri	Jalpaiguri	04thCS MC/21-12-2015	4747.20	1935.00	2489.70	322.50	4694.76	1822.50	2568.51	303.75	1290	75	1215	856	350	9	1215	853	362	0	1215
27	HFA	7C19322410000455	Nadia	Haringhata	04thCS MC/21-12-2015	2576.00	1050.00	1351.00	175.00	2627.52	1020.00	1437.52	170.00	700	20	680	506	144	30	680	528	152	0	680
28	Housing For All	7C19801721000127	Hoogly	Hoogly/Chinsurah	04thCS MC/21-12-2015	684.48	279.00	358.98	46.50	266.62	103.50	145.87	17.25	186	117	69	53	16	0	69	48	21	0	69
29	HFA under PMAY	7C19801736009534	Purulia	Jhalda	04thCS MC/21-12-2015	4044.32	1648.50	2121.07	274.75	3771.26	1464.00	2063.26	244.00	1099	123	976	648	317	11	976	699	277	0	976
30	PMAY HFA	7C19801652000506	Uttar Dinajpur	Kaliaganj	04thCS MC/21-12-2015	4813.44	1962.00	2524.44	327.00	5042.52	1957.50	2758.77	326.25	1308	3	1305	918	381	6	1305	982	323	0	1305
31	Pradhan Mantri Awas Yojana, Housing for All	7C19801693000565	North 24 Parganas	Kanchrapara	04thCS MC/21-12-2015	875.84	357.00	459.34	59.50	363.22	141.00	198.72	23.50	238	144	94	67	27	0	94	63	31	0	94

Sl No	Project Name	Annexure ID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOIN Share	Beneficiary Share	Project Cost	GOI share	GOIN Share	Beneficiary Share	No of Beneficiaries as per DP	Proposed for Current	Revised Sanctioned	General SC	ST	General SC+ST	Male	Female	Transgender	Male+Transgender	
32	HOUSING FOR ALL - PMAY-U	7C19801675 000337	Purba Burdwan	Katwa	04thCS MC/21- 12-2015	975.20	397.50	511.45	66.25	919.63	357.00	503.13	59.50	265	27	238	198	40	0	238	150	88	0	238
33	Housing for All	7C19801757 000849	Paschim Medinipur	Kharagpur	04thCS MC/21- 12-2015	3680.00	1500.00	1930.00	250.00	3210.98	1246.50	1756.73	207.75	1000	169	831	677	115	39	831	577	254	0	831
34	HEA-KHARDAH-2015-16	7C19801704 000939	North 24 Parganas	Khardah	04thCS MC/21- 12-2015	997.28	406.50	523.03	67.75	880.99	342.00	481.99	57.00	271	43	228	210	10	8	228	144	84	0	228
35	HOUSING FOR ALL-2015-15-KONNAGAR	7C19801730 000130	Hoogly	Konnagar	04thCS MC/21- 12-2015	2951.36	1203.00	1547.86	200.50	2755.03	1069.50	1507.28	178.25	802	89	713	711	2	0	713	488	225	0	713
36	HFA KRISHNANAGAR MUNICIPALITY	7C19801682 000491	Nadia	Krishnanagar	04thCS MC/21- 12-2015	1567.68	639.00	822.18	106.50	1441.27	559.50	788.52	93.25	426	53	373	227	146	0	373	253	120	0	373
37	Housing for All	7C19801708 000652	North 24 Parganas	Madhyamgram	04thCS MC/21- 12-2015	1641.28	669.00	860.78	111.50	1707.89	663.00	934.39	110.50	446	5	441	353	80	8	441	299	142	0	441
38	HFA MATHABHANGA	7C19801645 000457	Coochbehar	Mathabhanga	04thCS MC/21- 12-2015	231.84	94.50	121.59	15.75	239.57	93.00	131.07	15.50	63	1	62	50	12	0	62	49	13	0	62
39	HOUSE FOR ALL 2015-16 MEMARI MUNICIPALITY	7C19801680 000694	Purba Burdwan	Memari	04thCS MC/21- 12-2015	1486.72	606.00	779.72	101.00	1499.23	582.00	820.23	97.00	404	16	388	208	157	23	388	223	165	0	388

Sl No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs In Lakh)			Revised Sanctioned (Rs In Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Current	Revised Sanctioned	General	SC	ST	General+SC+ST	Male	Female	Transgender	Male+Female+Transgender
40	HFA- NABADWIP 2015-16	7C19801681001034	Nadia	Nabadwip	04thCS MC/21-12-2015	3680.00	1500.00	1930.00	250.00	3647.62	1416.00	1995.62	236.00	1000	56	944	919	25	0	944	655	289	0	944
41	Pradhan Mantri AwasYojana 2015-16	7C19801664000834	Murshidabad	Nalhati	04thCS MC/21-12-2015	864.80	352.50	453.55	58.75	896.45	348.00	490.45	58.00	235	3	232	136	95	1	232	163	69	0	232
42	HOUSING FOR ALL	7C19801709000426	North 24 Parganas	New Barrackpore	04thCS MC/21-12-2015	765.44	312.00	401.44	52.00	699.38	271.50	382.63	45.25	208	27	181	145	34	2	181	142	39	0	181
43	HFA-NORTHBARRACKPORE-2015-16	7C19801700000859	North 24 Parganas	North Barrackpore	04thCS MC/21-12-2015	92.00	37.50	48.25	6.25	54.10	21.00	29.60	3.50	25	11	14	14	0	0	14	9	5	0	14
44	HOUSING FOR ALL- PMAY 2014-2015	7C19801710000445	North 24 Parganas	North Dum Dum	04thCS MC/21-12-2015	220.80	90.00	115.80	15.00	193.20	75.00	105.70	12.50	60	10	50	40	10	0	50	36	14	0	50
45	BENEFICIARY LED CONSTRUCTION	7C19801745000278	South 24 Parganas	Pujail	04thCS MC/21-12-2015	2796.80	1140.00	1466.80	190.00	2828.45	1098.00	1547.45	183.00	760	28	732	488	243	1	732	614	118	0	732
46	HOUSING FOR ALL	7C19801651000113	Uttar Dinajpur	Railganj	04thCS MC/21-12-2015	4209.92	1716.00	2207.92	286.00	4111.30	1596.00	2249.30	266.00	1144	80	1064	998	50	16	1064	839	225	0	1064
47	PMAY-HFA-U-2015-16	7C19801750000487	Paschim Medinipur	Ramjibanpur	04thCS MC/21-12-2015	2697.44	1099.50	1414.69	183.25	2774.35	1077.00	1517.85	179.50	733	15	718	502	207	9	718	672	46	0	718

Sl No	Project Name	Annexure ID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs In Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses				Community Details			Gender Details					
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiaries as per DP	Proposed for Current	Revised Sanctioned	General	SC	ST	General+SC+ST	Male	Female	Transgender	Male+Female+Transgender
48	PMAY-HFA,U	7C19801665 000137	Birbhum	Rampurhat	04thCS MC/21- 12-2015	4934.8 8	2011.5 0	2588.1 3	335.2 5	4972.9 7	1930.5 0	2720.7 2	321.7 5	1341	54	1287	715	560	12	1287	866	421	0	1287
49	HFA -RANAGHAT-2015-16	7C19801686 000882	Nadia	Ranaghat	04thCS MC/21- 12-2015	1689.1 2	688.50 0	885.87 7	114.7 5	1719.4 8	667.50 0	940.73 2	111.2 5	459	14	445	342	100	3	445	296	149	0	445
50	HFA-RISRA-2015-16	7C19801729 000661	Hoogly	Rishra	04thCS MC/21- 12-2015	1140.8 0	465.00 0	598.30 7	77.50 5	1108.9 7	430.50 0	606.72 5	71.75 0	310	23	287	271	16	0	287	224	63	0	287
51	HFA	7C19801734 000104	Bankura	Sonamukhi	04thCS MC/21- 12-2015	2719.5 2	1108.5 0	1426.2 7	184.7 5	2581.1 5	1002.0 0	1412.1 5	167.0 0	739	71	668	415	252	1	668	516	152	0	668
52	Housing For All By 2022 under Beneficiary Led Construction or Enhancement	7C19801714 000904	North 24 Parganas	South Dum Dum	04thCS MC/21- 12-2015	644.00	262.50	337.75	43.75	664.61	258.00	363.61	43.00	175	3	172	169	2	1	172	104	68	0	172
53	HOUSING FOR ALL	7C19801759 000591	Purba Medinipur	Tamralipta	04thCS MC/21- 12-2015	2012.9 6	820.50	1055.7 1	136.7 5	2094.2 9	813.00	1145.7 9	135.5 0	547	5	542	520	22	0	542	360	182	0	542
54	PMAY-Housing for All	7C19801723 000446	Hoogly	Tarakeshwar	04thCS MC/21- 12-2015	331.20	135.00	173.70	22.50	340.03	132.00	186.03	22.00	90	2	88	69	19	0	88	68	20	0	88
55	HFAPoA TUFANGANJ	7C19801647 000111	Coochbehar	Tufanganj	04thCS MC/21- 12-2015	2178.5 6	888.00	1142.5 6	148.0 0	1955.1 8	759.00	1069.6 8	126.5 0	592	86	506	365	141	0	506	404	102	0	506

Sl No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Proposals	Revised Sanctioned	General	SC	ST	General+H	Male+Female	Female Transgender	Male+Female+Transgender		
56	HOUSING FOR ALL	7C19801732 000128	Hoogly	Uttarakot ung	04thCS MC/21- 12-2015	2631.2 0	1072.5 0	1379.9 5	178.7 5	2009.2 8	780.00	1099.2 8	130.0 0	715	195	520	463	52	5	520	373	147	0	520
57	GARULIA-HFA-2015-16	7C19801699 000848	North 24 Parganas	Garulia	04thCS MC/21- 12-2015	1155.5 2	471.00	606.02	78.50	1205.5 7	468.00	659.57	78.00	314	2	312	239	73	0	312	229	83	0	312
04thCSMC/21-12-2015						13733 0.24	55977. 00	72023. 74	9329. 50	13059 1.61	50695. 50	71446. 86	8449. 25	37318	3522	3379 6	248 46	864 6	304	33796	247 07	908 9	0	33796
58	PMAY-HFA-U	7C1980173 3001131	Bankura	Bankura	06thCS MC/18- 02-2016	2645.9 2	1078.5 0	1387.6 7	179.7 5	2681.6 2	1041.0 0	1467.1 2	173.5 0	719	25	694	306	387	1	694	409	285	0	694
59	HFA-BADURIA-2015-16	7C1980170 6000888	North 24 Parganas	Baduria	06thCS MC/18- 02-2016	5913.7 6	2410.5 0	3101.5 1	401.7 5	5888.7 4	2286.0 0	3221.7 4	381.0 0	1607	83	1524	122 2	299	3	1524	131 3	211	0	1524
60	Housing for All 2015-16	7C1980172 7000889	Hoogly	Baidyabati	06thCS MC/18- 02-2016	1604.4 8	654.00	841.48	109.0 0	1456.7 3	565.50	796.98	94.25	436	59	377	372	5	0	377	246	131	0	377
61	PRADHAN MANTRI AWMAS YOJANA	7C1980165 4000114	Dakshin Dinajpur	Balughat	06thCS MC/18- 02-2016	1685.4 4	687.00	883.94	114.5 0	1673.1 1	649.50	915.36	108.2 5	458	25	433	350	75	8	433	312	121	0	433
62	Housing For All	7C1980172 0000666	Hoogly	Bansberia	06thCS MC/18- 02-2016	1122.4 0	457.50	588.65	76.25	942.82	366.00	515.82	61.00	305	61	244	130	109	5	244	176	68	0	244
63	HOUSING FOR ALL 15-16	7C1980170	North 24	Barasat	06thCS MC/18-	5858.5	2388.0	3072.5	398.0	5993.0	2326.5	3278.8	387.7	1592	41	1551	750	767	34	1551	109	457	0	1551

Sl No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	Revised Sanctioned	General OBC	SC	ST	General Sc+St	Male	Female	Transgender	Male+Transgender
		7001099	Parganas		02-2016	6	0	6	0	6	0	1	5						4					
64	HFA-BASIRHAT-2015-16	7C1980171 8000893	North 24 Parganas	Basirhat	06thCS MC/18- 02-2016	3724.1 6	1518.0 0	1953.1 6	253.0 0	3767.4 0	1462.5 0	2061.1 5	243.7 5	1012	37	975	804	167	4	975	769	206	0	975
65	HFA-BISHNUPUR-2015-16	7C1980173 5000845	Bankura	Bishnupur	06thCS MC/18- 02-2016	2086.5 6	850.50 0	1094.3 1	141.7 5	2148.3 8	834.00 0	1175.3 8	139.0 0	567	11	556	441	113	2	556	333	223	0	556
66	HFA-BUDGE BUDGE-2015-16	7C1980174 4000967	South 24 Parganas	Budge Budge	06thCS MC/18- 02-2016	1840.0 0	750.00 0	965.00 0	125.0 0	1534.0 1	595.50 0	839.26 0	99.25 0	500	103	397	328	66	3	397	325	72	0	397
67	HOUSING FOR ALL BURDWAN	7C1980167 8000707	Purba Burdwan	Burdwan	06thCS MC/18- 02-2016	515.20	210.00	270.20	35.00	467.54	181.50	255.79	30.25	140	19	121	98	20	3	121	89	32	0	121
68	HFA-CHAMMDANI-2015-16	7C1980172 6000131	Hoogly	Champany	06thCS MC/18- 02-2016	2436.1 6	993.00	1277.6 6	165.5 0	2530.9 2	982.50	1384.6 7	163.7 5	662	7	655	601	53	1	655	296	359	0	655
69	Housing for All, Urban 2015-16	7C1980174 8000435	South 24 Parganas	Diamond Harbour	06thCS MC/18- 02-2016	2369.9 2	966.00	1242.9 2	161.0 0	2318.4 0	900.00	1268.4 0	150.0 0	644	44	600	514	86	0	600	444	156	0	600
70	HFA	7C1980164 8000434	Coochbehar	Dinhat	06thCS MC/18- 02-2016	710.24	289.50	372.49	48.25	730.30	283.50	399.55	47.25	193	4	189	166	23	0	189	147	42	0	189
71	Housing For All	7C1980167 4000923	Paschim Burdwan	Durgapur MC	06thCS MC/18-	857.44	349.50	426.39	81.55	861.67	334.50	449.12	78.05	233	10	223	155	67	1	223	152	71	0	223

Minutes of the 52nd CSMC/20.1.2021

(Signature)

SL No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DPf	Proposed for Current Sanction	General SC	ST	General Sc+St	Male	Female Transgender	Male+Transgender			
80	HFA-KAMARHATI-2015-16	7C1980171 1000960	North 24 Parganas	Kamarhati	06thCS MC/18-02-2016	1751.68	714.00	918.68	119.00	1750.39	679.50	957.64	113.25	476	23	453	3	0	453	307	146	0	453	
81	HOUSING FOR ALL	7C1980174 3000924	North 24 Parganas	Mahesthala	06thCS MC/18-02-2016	4055.36	1653.00	2126.86	275.50	1255.80	487.50	687.05	81.25	1102	777	325	288	37	0	325	267	58	0	325
82	HOUSING FOR ALL	7C1980175 5000883	Paschim Medinipur	Midnapore	06thCS MC/18-02-2016	4901.76	1998.00	2570.76	333.00	4563.38	1771.50	2496.62	295.25	1332	151	1181	903	183	95	1181	754	427	0	1181
83	PRADHAN MANTRY AWAS YOJANA, HOUSE FOR ALL URBAN	7C1980169 4001001	Paschim Medinipur	Naihati	06thCS MC/18-02-2016	3908.16	1593.00	2049.66	265.50	1549.46	601.50	847.71	100.25	1062	661	401	341	60	0	401	275	126	0	401
84	PMAY-HFA	7C1980165 5000832	Malda	Old Malda	06thCS MC/18-02-2016	3507.04	1429.50	1839.29	238.25	3523.97	1368.00	1927.97	228.00	953	41	912	672	240	0	912	763	149	0	912
85	HFA-PANIHATI-2015-16	7C1980170 5000669	North 24 Parganas	Panihati	06thCS MC/18-02-2016	3702.08	1509.00	1941.58	251.50	2469.10	958.50	1350.85	159.75	1006	367	639	634	5	0	639	449	190	0	639
86	HFA-PANSKURA	7C1980175 8000557	Purba Medinipur	Panskura	06thCS MC/18-02-2016	3613.76	1473.00	1895.26	245.50	3782.86	1468.50	2069.61	244.75	982	3	979	905	63	11	979	714	265	0	979
87	HOUSING FOR ALL	7C1980173 8000134	Purulia	Purulia	06thCS MC/18-	2829.92	1153.50	1484.17	192.25	2704.80	1050.00	1479.80	175.00	769	69	700	417	262	21	700	461	239	0	700

Minutes of the 52ndCSMC/20.1.2021

5

Sl No	Project Name	AnnexureID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)			Details of Houses			Community Details			Gender Details						
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Number of Current Sanction	General SC	ST	General Sc+St	Male	Female	Transgender	Male+Female+Transgender		
95	HFA-BHATPARA-2016-17	7C1980169 5003997	North 24 Parganas	Bhatpara	14thCS MC/27- 10-2016	2288.9 6	933.00 6	1200.4 6	155.5 0	2368.6 3	919.50 8	1295.8 5	153.2 5	622	9	613	475	133	5	613	417	196	0	613
96	HOUSING FOR ALL URBAN 16-17	7C1980168 5003906	Nadia	Birnagar	14thCS MC/27- 10-2016	3657.9 2	1491.0 0	1918.4 2	248.5 0	3825.3 6	1485.0 0	2092.8 6	247.5 0	994	4	990	539	450	1	990	643	347	0	990
97	HFA-BONGAON-2016-17	7C1980169 1004385	North 24 Parganas	Bongaon	14thCS MC/27- 10-2016	12880. 00	5250.0 0	6755.0 0	875.0 0	12994. 63	5044.5 0	7109.3 8	840.7 5	3500	137	3363	274	620	3	3363	258	779	0	3363
98	HFA-COOPERSCAMP-2016-17	7C1980168 7003061	Nadia	Coopers Camp	14thCS MC/27- 10-2016	3091.2 0	1260.0 0	1621.2 0	210.0 0	3183.9 4	1236.0 0	1741.9 4	206.0 0	840	16	824	184	640	0	824	423	401	0	824
99	HOUSING FOR ALL	7C1980173 1004143	Hoogly	Dankuni	14thCS MC/27- 10-2016	5748.1 6	2343.0 0	3014.6 6	390.5 0	5467.5 6	2122.5 0	2991.3 1	353.7 5	1562	147	1415	125	150	11	1415	709	706	0	1415
100	HFA-HABRA-2016-17	7C1980169 7004173	North 24 Parganas	Habra	14thCS MC/27- 10-2016	11378. 56	4638.0 0	5967.5 6	773.0 0	11275. 15	4377.0 0	6168.6 5	729.5 0	3092	174	2918	211	756	43	2918	227	643	0	2918
101	BLC Halisahar for 1317 Houses	7C1980169 2004596	North 24 Parganas	Halisahar	14thCS MC/27- 10-2016	4846.5 6	1975.5 0	2541.8 1	329.2 5	4466.7 8	1734.0 0	2443.7 8	289.0 0	1317	161	1156	114	11	0	1156	804	352	0	1156
102	HOUSING FOR ALL	7C1980164 9003904	Uttar Dinajpur	Islampur	14thCS MC/27- 10-2016	3941.2 8	1606.5 0	2067.0 3	267.7 5	3945.1 4	1531.5 0	2158.3 9	255.2 5	1071	50	1021	814	205	2	1021	838	183	0	1021

2

Sl No	Project Name	Annexure/ID	Name of the District	Name of the City	CSMC NO/Date	Sanctioned (Rs in Lakh)			Revised Sanctioned (Rs in Lakh)				Details of Houses				Community Details				Gender Details			
						Project Cost	GOI share	GOTN Share	Beneficiary Share	Project Cost	GOI share	GOWB Share	Beneficiary Share	No of Beneficiary as per DP	Proposed for Curtailment	Revised Sanctioned	General	SC	ST	General Sc+St	Male	Female	Transgender	Male+Female+Transgender
103	JIAGANU AZIMGANU-2016-17	7C1980165 9003883	Murshidabad	Jiagan/Azimganu	14thCS MC/27- 10-2016	5435.3 6	2215.5 0	2850.6 1	369.2 5	5003.8 8	1942.5 0	2737.6 3	323.7 5	1477	182	1295	788	481	26	1295	816	479	0	1295
104	HFA-KALYANI-2016-17	7C1980168 9007389	Nadia	Kalyani	14thCS MC/27- 10-2016	4611.0 4	1879.5 0	2418.2 9	313.2 5	2299.0 8	892.50 0	1257.8 3	148.7 5	1253	658	595	264	302	29	595	334	261	0	595
105	HFA-NDDM-2016-17	7C1980171 0004425	North 24 Parganas	North Dum Dum	14thCS MC/27- 10-2016	4195.2 0	1710.0 0	2200.2 0	285.0 0	3272.8 1	1270.5 0	1790.5 6	211.7 5	1140	293	847	700	145	2	847	634	213	0	847
106	HFA-PURULLA-2016-17	7C1980173 8003058	Purulia	Purulia	14thCS MC/27- 10-2016	3367.2 0	1372.5 0	1765.9 5	228.7 5	3361.6 8	1305.0 0	1839.1 8	217.5 0	915	45	870	536	312	22	870	479	391	0	870
107	HFA-TUFANGANJ-2016-17	7C1980164 7007488	Coochbehar	Tufanganj	14thCS MC/27- 10-2016	2686.4 0	1095.0 0	1408.9 0	182.5 0	2712.5 3	1053.0 0	1484.0 3	175.5 0	730	28	702	515	186	1	702	564	138	0	702
14thCSMC/27-10-2016						12909 8.08	52621 50	67706 33	8770 25	91851 14	35656 50	49665 69	6528 95	35081 11310	2377 1	174 67	597 5	329 329	23771 23771	165 37	723 4	0 0	23771 23771	
108	HFA-COOCHBEHAR-2016-17	7C1980164 6011908	Coochbehar	Coochbehar	18thCS MC/18- 01-2017	1902.5 6	775.50 0	997.81 0	129.2 5	1147.6 1	445.50 0	627.86 5	74.25 5	517	220	297	239	57	1	297	226	71	0	297
109	HOUSING FOR ALL	7C1980164 8007073	Coochbehar	Dinhata	18thCS MC/18- 01-2017	2631.2 0	1072.5 0	1379.9 5	178.7 5	2469.1 0	958.50 0	1350.8 5	159.7 5	715	76	639	549	90	0	639	160	479	0	639
110	HFA-JALPAIGURI-2016-17	7C1980164	Jalpaiguri	Jalpaiguri	18thCS MC/18-	7157.6	2917.5	3753.8	486.2	7264.3	2820.0	3974.3	470.0	1945	65	1880	137	497	9	1880	121	666	0	1880

Minutes of the 52ndCSMC/20.1.2021

Annexure XXV-B Salient details of the Gender Modification submitted by the State of West Bengal

ProjectName	Tot DU	AS PER ANNEXURE						AS PER ATTACHMENT						CSMC No & date		
		Male	Female	Transgender	General	SC	ST	OBC	Male	Female	Transgender	General	SC		ST	OBC
HFA	739	581	158	0	322	304	2	111	521	152	0	324	252	1	96	4th CSN/C & 21/12/2015
HOUSING FOR ALL UNDER PMAY	1193	600	593	0	660	424	12	97	688	505	0	576	494	8	115	4th CSN/C & 21/12/2015
HOUSING FOR ALL PHASE 1	420	345	75	0	260	79	3	78	330	84	0	254	77	3	80	4th CSN/C & 21/12/2015
Pradhan Mantri Awas Yojana 2015-16	235	163	72	0	134	96	1	4	164	71	0	133	96	1	5	4th CSN/C & 21/12/2015
PMAY-HFA,U	1341	641	700	0	684	597	11	49	898	419	0	659	596	12	50	4th CSN/C & 21/12/2015
Housing For All Saanitha	160	29	131	0	94	53	3	10	103	57	0	98	47	3	12	4th CSN/C & 21/12/2015
HOUSING FOR ALL - PMAY-U	265	0	0	0	215	41	0	9	151	88	0	193	40	0	6	4th CSN/C & 21/12/2015
HOUSE FOR ALL 2015-16 MEMARI MUNICIPALITY	404	170	234	0	198	161	23	22	209	193	0	236	113	15	38	4th CSN/C & 21/12/2015
HFA HALDIBARI	379	0	0	0	190	133	2	54	276	103	0	216	102	0	61	4th CSN/C & 21/12/2015
HFA	319	0	0	0	215	54	2	48	76	23	0	73	18	0	8	4th CSN/C & 21/12/2015

Minutes of the 52ndCSMC/20.1.2021

[Handwritten mark]

HFA MATHABHANGA	63	0	0	0	34	11	1	17	49	13	0	38	12	0	12	4th CS&MC & 21/12/2015
HFA-MEKHIGANJ-2015-16	225	99	126	0	73	135	5	12	163	62	0	106	105	1	13	4th CS&MC & 21/12/2015
HFAPOA TUFANGANJ	592	300	292	0	252	161	3	176	451	107	0	239	162	0	157	4th CS&MC & 21/12/2015
HOUSING FOR ALL	900	506	394	0	474	368	36	22	480	355	0	422	356	9	48	4th CS&MC & 21/12/2015
HFA-BHADRESWAR-2015-16	130	50	80	0	31	33	2	64	44	21	0	59	1	1	4	4th CS&MC & 21/12/2015
Housing For All 2015-16	1043	533	510	0	600	197	10	236	546	228	0	661	107	2	4	4th CS&MC & 21/12/2015
Housing For All	186	0	0	0	106	48	0	32	49	21	0	46	16	0	8	4th CS&MC & 21/12/2015
HOUSING FOR ALL-2015-16-KONNAGAR	802	504	298	0	648	26	0	128	505	234	0	737	2	0	0	4th CS&MC & 21/12/2015
PMAY-Housing for All	90	0	0	0	61	22	0	7	68	20	0	60	22	0	6	4th CS&MC & 21/12/2015
HOUSING FOR ALL	715	0	0	0	602	108	0	5	379	148	0	453	69	0	5	4th CS&MC & 21/12/2015
PMAY	1500	514	986	0	1210	165	0	125	293	1207	0	1224	184	1	91	4th CS&MC & 21/12/2015
HFA DHUPGURI 2015-16	1489	526	963	0	766	629	0	94	1201	288	0	596	614	3	276	4th CS&MC & 21/12/2015

5

HOUSING FOR ALL	457	0	0	0	361	27	23	46	355	102	0	355	23	21	58	4th CSNMC & 21/12/2015
HFA-PMAY, ENGLISHBAZAR MUNICIPALITY	1143	0	0	0	1047	55	15	26	550	281	0	777	42	4	8	4th CSNMC & 21/12/2015
HFA-DHULIYAN 2015-16	700	573	127	0	487	66	1	146	570	123	0	489	145	1	58	4th CSNMC & 21/12/2015
HOUSING FOR ALL	345	0	0	0	91	15	4	235	227	118	0	150	73	0	122	4th CSNMC & 21/12/2015
HFA-KANDI-2015-16	1474	501	973	0	889	385	4	196	1070	401	0	746	521	0	204	4th CSNMC & 21/12/2015
HFA-2015-16- MURSHIDABAD	963	462	501	0	402	500	15	46	755	208	0	343	512	6	102	4th CSNMC & 21/12/2015
HFA 2015-16	479	342	137	0	310	130	22	17	336	130	0	291	125	15	35	4th CSNMC & 21/12/2015
HOUSING FOR ALL	360	0	0	0	58	282	2	18	171	186	0	45	295	2	15	4th CSNMC & 21/12/2015
PMAY HFA-U	605	490	115	0	409	154	10	32	377	157	0	359	118	3	54	4th CSNMC & 21/12/2015
HFA	700	0	0	0	503	142	29	26	545	155	0	502	144	30	24	4th CSNMC & 21/12/2015
HFA KRISHNANAGAR MUNICIPALITY	426	0	0	0	197	136	0	93	253	120	0	217	146	0	10	4th CSNMC & 21/12/2015
HFA- NABADWIP 2015-16	1000	688	312	0	800	105	20	75	688	312	0	935	25	0	40	4th CSNMC & 21/12/2015

HFA-RANAGHAT-2015-16	459	203	256	0	267	57	12	123	303	156	0	341	102	3	13	4th CSNIC & 21/12/2015
HFA-ASHOKENAGAR 2015-2016	892	599	293	0	622	231	9	30	562	291	0	556	245	8	44	4th CSNIC & 21/12/2015
HOUSING FOR ALL	70	0	0	0	70	0	0	0	23	22	0	45	0	0	0	4th CSNIC & 21/12/2015
PRADHAN MANTRI AWAS YOJANA 2015-16	315	0	0	0	271	32	6	6	89	31	0	102	14	0	4	4th CSNIC & 21/12/2015
Housing For All - Bongaon 2015-16	1500	1237	263	0	789	514	11	186	1163	313	0	887	446	15	128	4th CSNIC & 21/12/2015
HOUSING FOR ALL	21	0	0	0	19	2	0	0	10	10	0	18	2	0	0	4th CSNIC & 21/12/2015
GARULLA-HFA-2015-16	314	230	84	0	199	80	5	30	230	84	0	205	73	0	36	4th CSNIC & 21/12/2015
Pradhan Mantri Awas Yojana Housing for All Urban	1120	0	0	0	357	487	27	249	831	289	0	409	565	15	131	4th CSNIC & 21/12/2015
BLC Hallsahar for 2022 houses	2022	0	0	0	1491	369	117	45	1433	540	0	1628	232	0	113	4th CSNIC & 21/12/2015
Pradhan Mantri Awas Yojana, Housing for All	238	150	88	0	160	68	2	8	63	31	0	57	27	0	10	4th CSNIC & 21/12/2015
HFA-KHARDAH-2015-16	271	134	137	0	240	3	4	24	146	85	0	207	8	4	12	4th CSNIC & 21/12/2015
Housing for All	446	300	146	0	334	50	6	56	322	120	0	338	80	8	16	4th CSNIC & 21/12/2015

5

HOUSING FOR ALL	208	164	44	0	148	40	2	18	156	43	0	131	61	0	7	4th CSNIC & 21/12/2015
HFA-NORTHBARRACKPORE-2015-16	25	9	16	0	25	0	0	0	10	4	0	14	0	0	0	4th CSNIC & 21/12/2015
HOUSING FOR ALL-PMAY 2014-2015	60	0	0	0	43	8	1	8	36	14	0	40	10	0	0	4th CSNIC & 21/12/2015
Housing For All By 2022 under Beneficiary Led Construction or Enhancement	175	119	56	0	170	2	1	2	117	58	0	170	2	1	2	4th CSNIC & 21/12/2015
HFA CHANDRAKONA	1435	0	0	0	598	608	47	182	1249	183	0	597	625	23	187	4th CSNIC & 21/12/2015
2015-16	830	701	129	0	548	216	8	58	668	122	0	539	171	4	76	4th CSNIC & 21/12/2015
Housing for All	1000	681	319	0	658	114	96	132	614	258	0	684	125	42	21	4th CSNIC & 21/12/2015
Pradhan Mantri Awas Yojana	207	0	0	0	96	95	4	12	193	14	0	125	63	3	16	4th CSNIC & 21/12/2015
HFA-KHIRPAI 2015-16	400	352	48	0	168	177	31	24	352	48	0	150	178	36	36	4th CSNIC & 21/12/2015
PMAY-HFA-U-2015-16	733	0	0	0	373	220	14	126	682	46	0	375	209	9	135	4th CSNIC & 21/12/2015
PMAY-HFA 2015-16	1200	885	315	0	898	87	0	215	1007	193	0	1096	68	4	32	4th CSNIC & 21/12/2015
PMAY-HFA Urban	968	0	0	0	678	116	7	167	853	114	0	751	114	7	95	4th CSNIC & 21/12/2015

(Handwritten mark)

HOUSING FOR ALL	547	438	109	0	513	22	0	12	422	125	0	474	19	0	54	4th CSN/C & 21/12/2015
BENEFICIARY LED CONSTRUCTION	760	0	0	0	500	235	1	24	635	123	0	370	254	1	133	4th CSN/C & 21/12/2015
HFA-DALKHOLA	863	0	0	0	110	302	18	433	681	182	0	525	247	0	91	4th CSN/C & 21/12/2015
PMAY HFA	1308	502	806	0	825	393	5	85	973	335	0	834	382	6	86	4th CSN/C & 21/12/2015
HOUSING FOR ALL	1144	0	0	0	995	57	23	69	849	215	0	711	261	1	91	4th CSN/C & 21/12/2015
PMAY-HFA-U	719	422	297	0	315	321	6	77	421	297	0	252	403	1	62	6th CSN/C & 18/02/2016
HFA-BISHNUPUR-2015-16	567	345	222	0	207	103	2	255	347	211	0	152	244	3	159	6th CSN/C & 18/02/2016
Housing For All-SURI-2015-16	238	163	75	0	144	24	18	52	163	75	0	120	104	5	9	6th CSN/C & 18/02/2016
HOUSING FOR ALL BURDWAN	140	104	36	0	107	25	3	5	102	38	0	98	30	2	10	6th CSN/C & 18/02/2016
Housing For All	233	156	77	0	137	76	2	18	156	77	0	147	69	1	16	6th CSN/C & 18/02/2016
HFA-GUSHKARA-2015-16	163	140	23	0	18	97	17	31	108	50	0	21	73	35	29	6th CSN/C & 18/02/2016
HFA-KALINA-2015-16	224	104	120	0	113	93	3	15	150	73	0	116	82	5	20	6th CSN/C & 18/02/2016

4

HFA	193	0	0	0	105	25	0	63	147	42	0	104	23	0	62	6th CSN/C & 18/02/2016
PRADHAN MANTRI AWAS YOJONA	458	0	0	0	302	84	30	42	322	116	0	343	75	8	12	6th CSN/C & 18/02/2016
HFAPoA GANGARAMPUR	815	0	0	0	195	310	45	265	699	116	0	239	355	39	182	6th CSN/C & 18/02/2016
HFA	164	0	0	0	45	28	42	49	107	57	0	45	28	42	49	6th CSN/C & 18/02/2016
Housing for All 2015-16	436	246	190	0	436	0	0	0	261	141	0	390	9	0	3	6th CSN/C & 18/02/2016
HFA-CHAMDANI-2015-16	662	301	361	0	495	98	0	69	501	161	0	472	53	1	136	6th CSN/C & 18/02/2016
HFA-ALIPURDUAR-2015-16	400	105	295	0	330	58	0	12	313	87	0	328	56	0	16	6th CSN/C & 18/02/2016
PMAY-HFA	953	794	159	0	689	194	0	70	771	153	0	572	242	0	110	6th CSN/C & 18/02/2016
HOUSING FOR ALL	864	450	414	0	234	604	26	0	528	134	1	88	548	5	22	6th CSN/C & 18/02/2016
HOUSING FOR ALL	1006	862	144	0	760	184	16	46	762	124	0	654	167	12	53	6th CSN/C & 18/02/2016
HFA-BADURIA-2015-16	1607	907	700	0	1289	140	22	156	1318	211	0	874	300	3	352	6th CSN/C & 18/02/2016
HOUSING FOR ALL 15-16	1592	1115	477	0	858	602	33	99	1112	461	0	585	774	34	180	6th CSN/C & 18/02/2016

5

HFA-BASIRHAT-2015-16	1012	809	203	0	803	103	23	83	772	207	0	668	167	4	140	6th CSMC & 18/02/2016
HFA-HABRA-2015-2016	1621	800	821	0	1008	487	60	66	962	303	0	813	375	19	58	6th CSMC & 18/02/2016
HFA-KAMARHATTI-2015-16	476	298	178	0	458	11	0	7	324	151	0	464	4	0	7	6th CSMC & 18/02/2016
PRADHAN MANTRY AWAS YOJANA, HOUSE FOR ALL URBAN	1062	762	300	0	858	120	10	74	414	165	0	427	140	0	12	6th CSMC & 18/02/2016
Housing For All	148	0	0	0	89	48	1	10	116	32	0	80	54	0	14	6th CSMC & 18/02/2016
HFA-JHARGRAM-2015-16	1042	709	333	0	657	161	163	61	533	241	0	541	101	24	108	6th CSMC & 18/02/2016
HOUSING FOR ALL	1332	838	494	0	618	207	111	396	755	428	0	836	183	95	69	6th CSMC & 18/02/2016
HFA HALDIA 2015-16	1626	1200	426	0	1202	25	0	399	1378	245	0	1279	286	0	58	6th CSMC & 18/02/2016
HFA-PANSKURA	982	0	0	0	912	22	19	29	717	265	0	881	63	11	27	6th CSMC & 18/02/2016
HOUSING FOR ALL	769	0	0	0	301	282	21	165	461	239	0	267	261	21	151	6th CSMC & 18/02/2016
HFA-BUDGE BUDGE-2015-16	500	407	93	0	290	80	3	127	374	85	0	393	52	1	13	6th CSMC & 18/02/2016
Housing for All, Urban 2015-16	644	0	0	0	378	152	0	114	478	166	0	417	94	0	133	6th CSMC & 18/02/2016

PMAY-HFA	192	148	44	0	36	114	2	40	145	47	0	96	93	3	0	14th CSNMC & 27/10/2016
HFA-TUFANGANJ-2016-17	730	607	123	0	165	240	0	325	566	141	0	332	188	1	186	14th CSNMC & 27/10/2016
HFA-BHADRESWAR-2016-17	464	310	154	0	363	26	21	54	319	145	0	374	63	1	26	14th CSNMC & 27/10/2016
HOUSING FOR ALL	1562	799	763	0	1061	175	11	315	1064	485	2	1260	198	8	85	14th CSNMC & 27/10/2016
HFA 2016-17	1765	1000	765	0	752	736	0	277	1076	689	0	752	736	0	277	14th CSNMC & 27/10/2016
HOUSING FOR ALL 2016-17	210	129	81	0	67	26	2	115	121	89	0	177	26	3	4	14th CSNMC & 27/10/2016
Housing for All	901	555	346	0	675	212	6	8	511	324	0	701	123	4	7	14th CSNMC & 27/10/2016
HFA-DHULIYAN 2016-17	3580	2861	719	0	264	711	4	2601	2855	725	0	2658	599	9	314	14th CSNMC & 27/10/2016
JAGANJ AZIMGANJ-2016-17	1477	897	580	0	849	567	31	30	922	555	0	861	552	28	36	14th CSNMC & 27/10/2016
HOUSING FOR ALL URBAN 16-17	994	646	348	0	350	451	1	192	646	348	0	405	427	3	159	14th CSNMC & 27/10/2016
HFA-COOPERSCAMP-2016-17	840	429	411	0	137	656	0	47	437	400	0	130	654	3	50	14th CSNMC & 27/10/2016
HOUSING FOR ALL	1052	589	463	0	705	132	85	130	855	197	0	726	235	39	52	14th CSNMC & 27/10/2016

HFA-KALYANI-2016-17	1253	1246	7	0	198	915	95	45	668	186	0	325	431	65	33	14th CSNMC & 27/10/2016
HFA KRISHNANAGAR MUNICIPALITY 2016-17	979	653	326	0	566	367	4	42	654	325	0	569	367	4	39	14th CSNMC & 27/10/2016
HFA-BHATPARA-2016-17	622	426	196	0	434	148	8	32	418	196	0	450	133	5	26	14th CSNMC & 27/10/2016
HFA-BONGAON-2016-17	3500	2809	691	0	2032	1133	20	315	2596	901	0	2732	620	3	142	14th CSNMC & 27/10/2016
HFA-GOBARDANGA- 2016-17	1230	640	590	0	431	537	18	244	882	340	0	488	534	20	180	14th CSNMC & 27/10/2016
HFA-HABRA-2016-17	3092	2550	542	0	2161	772	48	111	2355	670	0	2036	783	49	157	14th CSNMC & 27/10/2016
BLC Halsahar for 1317 Houses	1317	397	920	0	764	419	0	134	936	381	0	1165	13	0	139	14th CSNMC & 27/10/2016
HOUSING FOR ALL	1510	1030	480	0	665	370	25	450	1033	474	0	1128	236	25	118	14th CSNMC & 27/10/2016
HFA-Kharar-2016-17	309	269	40	0	147	121	5	36	270	39	0	166	116	5	22	14th CSNMC & 27/10/2016
HFA-PURLIA-2016-17	915	445	470	0	266	318	27	304	502	413	0	339	323	23	230	14th CSNMC & 27/10/2016
HFA-RAGHUNATHPUR- 2016-17	486	236	250	0	218	223	5	40	363	123	0	228	208	2	48	14th CSNMC & 27/10/2016
HOUSING FOR ALL	1071	884	187	0	351	217	2	501	884	186	0	588	231	2	249	14th CSNMC & 27/10/2016

HOUSING FOR ALL	715	0	715	0	413	133	0	169	539	176	0	503	99	0	113	18th CSNMC & 18/01/2017
HFA-Mathabhanga-2016-17	439	322	117	0	303	89	1	46	306	126	0	339	47	1	45	18th CSNMC & 18/01/2017
HFA-Siliguri MC-2016-17	2000	1208	792	0	1560	340	40	60	914	378	1	831	400	19	43	18th CSNMC & 18/01/2017
HFA-TARAKESWAR-2016-17	206	134	72	0	134	42	0	30	132	66	0	138	41	0	19	18th CSNMC & 18/01/2017
HOUSING FOR ALL URBAN	263	165	98	0	214	39	3	7	164	99	0	260	2	1	0	18th CSNMC & 18/01/2017
HFA-JALPAIGURI-2016-17	1945	1062	883	0	1235	158	15	537	1149	545	0	1101	500	15	78	18th CSNMC & 18/01/2017
HOUSING FOR ALL	1415	951	464	0	174	273	0	968	936	479	0	793	170	42	410	18th CSNMC & 18/01/2017
HFA-RANAGHAT-2016-17	594	406	188	0	492	80	0	22	406	188	0	462	114	2	16	18th CSNMC & 18/01/2017
HFA-BIDHANNAGAR M.C-2016-17	6067	3458	2609	0	2730	1210	1092	1035	3332	1514	1	3015	1210	328	294	18th CSNMC & 18/01/2017
HFA-2016-17- NEW BARRACKPORE	797	390	407	0	512	110	12	163	499	221	0	634	79	4	3	18th CSNMC & 18/01/2017
HFA-2016-17-TITAGARH	128	0	128	0	91	17	1	19	85	33	0	89	16	1	12	18th CSNMC & 18/01/2017
HFA-JOYNAGAR-2016-17	300	233	67	0	155	72	0	73	226	68	0	259	16	0	19	18th CSNMC & 18/01/2017

AnnexureXXVI : Submission of 719 HFAPoAs for the States of Andhra Pradesh, Karnataka, Madhya Pradesh, Rajasthan, Telangana, Uttar Pradesh, Assam and Uttarakhand under PMAY (U) Mission

Annexure XXVI-A: Vertical-wise Demand for 7ULBs of Andhra Pradesh								
S.No	Name of the ULB	ISSR	AHP	BLC	CLSS	Total	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
1	Yeleswaram	0	0	6514	8	6522	9793.08	6514.00
2	Peddapuram	0	4673	3041	2	7716	11576.52	10050.50
3	Kovvur	0	3675	810	20	4505	6782.70	6322.50
4	Pedana	0	3088	1539	4	4631	6951.54	6171.00
5	Kanigiri	0	1082	5668	89	6839	10370.64	7291.00
6	Greater Visakhapatnam Municipal Corporation	0	123569	61036	1018	185623	279717.18	246389.50
7	Srikakulam	0	10113	2735	1513	14361	23447.88	17904.50
	Total	0	146200	81343	2654	230197	348639.54	300643.00

Annexure- XXVI-AA: Year-wise Phasing plan for 7 ULBs of Andhra Pradesh									
S.No.	Name of Cities	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Yeleswaram	0	0	2145	0	0	4377	0	6522
2	Peddapuram	1724	0	2445	960	0	2587	0	7716
3	Kovvur	0	0	2452	0	0	2053	0	4505
4	Pedana	0	0	1621	0	0	3010	0	4631
5	Kanigiri	0	0	1814	0	0	5025	0	6839
6	Greater Visakhapatnam Municipal Corporation	20030	0	46499	75952	0	43142	0	185623
7	Srikakluam	514	0	2405	3249	3171	3153	1869	14361
	Total	22268	0	59381	80161	3171	63347	1869	230197

[Handwritten Signature]

Annexure XXVI-B: Vertical-wise demand for 270 ULBs of Karnataka

S.No.	Name of City/Town	ISSR	CLSS	AHP	BLC	Overall Total	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
1	Afzalpur	166	198	1,682	2,887	4,933	7,548.16	5,682.00
2	Ainapur	-	-	-	749	749	1,123.50	898.80
3	Aland	50	630	4,704	2,171	7,555	12,044.60	8,310.00
4	Almel	-	2	-	3,452	3,454	5,183.34	4,142.40
5	Alnavar	-	6	569	466	1,041	1,568.52	1,242.00
6	Alur	-	-	195	282	477	715.50	572.40
7	Aminagad	-	11	182	1,218	1,411	2,129.37	1,680.00
8	Anekal	-	4,666	1,278	842	6,786	15,638.22	2,544.00
9	Ankola	-	4	13	1,025	1,042	1,567.68	1,245.60
10	Annigeri	-	25	596	1,473	2,094	3,170.25	2,482.80
11	Arabhavi	-	-	-	743	743	1,114.50	891.60
12	Arakalgud	-	4	1,599	648	2,251	3,381.18	2,696.40
13	Arasikere	-	9	2,882	904	3,795	5,703.03	4,543.20
14	Athani	1	6	798	874	1,679	2,525.02	2,007.60
15	Attibele	-	131	9	202	342	666.27	253.20
16	Aurad	127	140	1,068	1,777	3,112	4,768.30	3,566.40
17	Badami	-	11	549	621	1,181	1,784.37	1,404.00
18	Bagalkot	38	82	5,615	726	6,461	9,768.44	7,654.80
19	Bagepalli	-	3	1,397	606	2,006	3,012.51	2,403.60
20	Bail Hongal	12	20	913	1,163	2,108	3,179.40	2,505.60
21	Balaganur	-	-	-	404	404	606.00	484.80
22	Ballary	28	-	30,823	5,190	36,041	54,047.50	43,249.20
23	Bangarpet	10	48	2,582	961	3,601	5,452.66	4,263.60
24	Bankapura	-	7	604	495	1,106	1,667.19	1,318.80
25	Bannur	-	4	1,243	1,215	2,462	3,697.68	2,949.60
26	Bantwal	-	28	368	418	814	1,253.76	943.20

[Handwritten Signature]

27	Basavakalyan	538	229	3,752	3,956	8,475	12,711.43	9,895.20
28	BasavanaBagevadi	777	195	962	1,450	3,384	4,915.65	3,826.80
29	Belagali	-	-	67	792	859	1,288.50	1,030.80
30	Belagavi	58	416	15,169	1,814	17,457	26,643.22	20,449.20
31	Belthangadi	-	12	-	262	274	425.04	314.40
32	Belur	-	6	469	309	784	1,183.02	933.60
33	Bhadravathi	133	93	7,688	1,012	8,926	13,431.31	10,599.60
34	Bhagyanagar	-	21	319	841	1,181	1,796.07	1,392.00
35	Bhalki	709	517	1,723	1,899	4,848	7,522.39	5,197.20
36	Bhatkal	1	6	340	246	593	896.02	704.40
37	Bidadi	2	11	744	1,515	2,272	3,419.87	2,713.20
38	Bidar	4,151	1,001	10,635	4,526	20,313	29,565.17	23,174.40
39	Bijapur	5,522	69	19,662	6,561	31,814	45,040.73	38,094.00
40	Bilgi	6	8	920	1,526	2,460	3,696.36	2,942.40
41	Birur	-	43	2,808	211	3,062	4,643.31	3,622.80
42	Bommasandra	-	58	15	455	528	859.86	564.00
43	Boragaon	-	4	91	837	932	1,402.68	1,113.60
44	Byadgi	4	10	2,653	598	3,265	4,907.20	3,906.00
45	Chadchan	-	58	-	1,815	1,873	2,877.36	2,178.00
46	Challakere	6	46	8,987	1,235	10,274	15,461.82	12,273.60
47	Chamarajanagar	-	43	3,569	1,908	5,520	8,330.31	6,572.40
48	Chandapura	-	117	27	104	248	508.89	157.20
49	Channagiri	66	5	2,180	350	2,601	3,874.35	3,115.20
50	Channapatna	3	23	7,188	1,133	8,347	12,545.91	9,988.80
51	Channarayapatna	-	101	2,322	585	3,008	4,630.17	3,488.40
52	Chikkaballapur	-	45	6,015	717	6,777	10,218.15	8,078.40
53	Chikkanayakanahalli	909	10	792	399	2,110	2,722.20	2,520.00
54	Chikkodi	424	3	-	1,303	1,730	2,386.51	2,072.40
55	Chikmagalur	-	4	6,272		6,713		

					437		10,074.18	8,050.80
56	Chinchali	-	2	12	1,444	1,458	2,189.34	1,747.20
57	Chincholi	35	2	1,806	1,599	3,442	5,147.84	4,128.00
58	Chintamani	-	20	4,679	604	5,303	7,977.90	6,339.60
59	Chitradurga	2	223	12,966	1,605	14,796	22,453.91	17,487.60
60	Chittaguppa	503	41	393	2,508	3,445	4,963.97	4,084.80
61	Chittapur	3	-	3,138	1,994	5,135	7,701.00	6,162.00
62	Dandeli	5	4	3,329	541	3,879	5,820.68	4,650.00
63	Davanagere	9,709	640	28,418	3,873	42,640	59,854.30	50,400.00
64	Devadurga	1	864	335	1,739	2,939	5,418.88	2,490.00
65	Devanahalli	-	64	2,039	1,035	3,138	4,781.88	3,688.80
66	DevaraHippargi	-	71	868	1,627	2,566	3,932.07	2,994.00
67	Doddaballapur	-	68	3,796	1,763	5,627	8,520.06	6,670.80
68	Examba	-	-	-	680	680	1,020.00	816.00
69	Gadag-Betigeri	72	12	9,669	4,798	14,551	21,804.54	17,446.80
70	Gajendragarh	4	4	531	1,290	1,829	2,746.18	2,190.00
71	Gangawati	14	27	14,051	3,489	17,581	26,396.09	21,064.80
72	Gauribidanur	-	31	2,360	688	3,079	4,654.77	3,657.60
73	Gokak	16	28	1,134	2,036	3,214	4,845.76	3,823.20
74	Gubbi	2	22	1,028	136	1,188	1,806.74	1,399.20
75	Gudibande	-	8	767	327	1,102	1,662.36	1,312.80
76	Guledgudda	-	5	1,174	1,770	2,949	4,429.35	3,532.80
77	Gundlupet	-	135	2,519	396	3,050	4,732.95	3,498.00
78	Gurumatkal	-	9	226	973	1,208	1,822.53	1,438.80
79	Guttal	-	14	7	1,419	1,440	2,176.38	1,711.20
80	Hagaribommanahalli	-	4	14	955	973	1,464.18	1,162.80
81	Haliyal	4	5	1,378	306	1,693	2,543.35	2,025.60
82	Hangal	2	3	1,556	627	2,188	3,284.51	2,622.00
83	Hanur	-	6	617		1,598		

[Handwritten signature]

					975		2,404.02	1,910.40
84	Harapanahalli	18	63	2,820	1,757	4,658	7,051.71	5,514.00
85	Harihara	751	85	7,471	679	8,986	13,202.95	10,681.20
86	Harugeri	1	-	2	1,075	1,078	1,616.50	1,293.60
87	Hassan	-	45	7,360	664	8,069	12,156.15	9,628.80
88	Haveri	39	147	5,040	1,205	6,431	9,798.99	7,540.80
89	Hebbagodi	-	162	8	434	604	1,095.54	530.40
90	Heggadadevanakote	-	53	41	1,976	2,070	3,167.01	2,420.40
91	Hirekerur	-	19	422	508	949	1,445.73	1,116.00
92	Hiriyur	7	92	5,023	1,289	6,411	9,720.64	7,582.80
93	Holalkere	2	33	1,355	437	1,827	2,778.11	2,152.80
94	Holenarasipura	-	8	3,540	1,678	5,226	7,848.36	6,261.60
95	Homnabad	231	691	3,080	1,331	5,333	8,692.47	5,570.40
96	Honavar	-	5	16	276	297	451.35	350.40
97	Honnali	201	10	566	763	1,540	2,221.20	1,836.00
98	HoovinaHadagali	3	6	856	1,321	2,186	3,284.52	2,616.00
99	Hosadurga	19	15	1,481	1,359	2,874	4,319.05	3,430.80
100	Hosanagara	486	7	-	309	802	968.19	954.00
101	Hoskote	-	330	3,919	601	4,850	7,661.10	5,424.00
102	Hospet	121	-	4,443	3,989	8,553	12,769.00	10,263.60
103	Hubli Dharwad	215	1,619	33,416	5,326	40,576	62,650.73	46,748.40
104	Hukkeri	130	25	-	706	861	1,255.75	1,003.20
105	Hungund	1	32	31	605	669	1,040.44	764.40
106	Hunsur	-	5	4,240	702	4,947	7,426.35	5,930.40
107	Ilkal	1	45	577	1,204	1,827	2,792.65	2,138.40
108	Indi	21	352	1,231	1,760	3,364	5,447.34	3,614.40
109	Jagalur	2	17	916	440	1,375	2,081.39	1,629.60
110	Jali	-	-	639	99	738	1,107.00	885.60

111	Jamkhandi	117	25	1,396	1,009	2,547	3,791.25	3,026.40
112	Jewargi	88	97	2,887	2,029	5,101	7,720.99	6,004.80
113	Jigani	-	114	1	247	362	676.38	297.60
114	Jogkargal	2	1	449	418	870	1,305.17	1,042.80
115	Kabbur	-	4	-	369	373	564.18	442.80
116	Kadur	-	2	2,585	270	2,857	4,287.84	3,426.00
117	Kakkeri	-	6	24	3,395	3,425	5,144.52	4,102.80
118	Kalaburagi	212	706	6,268	2,903	10,089	15,853.52	11,259.60
119	Kalghatgi	5	16	503	1,913	2,437	3,671.72	2,905.20
120	Kalloli	-	-	-	390	390	585.00	468.00
121	Kamalapura	2	-	1,835	735	2,572	3,857.00	3,086.40
122	Kamatgi	-	8	200	1,081	1,289	1,942.86	1,537.20
123	Kampli	-	4	985	922	1,911	2,871.18	2,288.40
124	Kanakagiri	-	25	754	1,022	1,801	2,730.75	2,131.20
125	Kanakapura	4	36	5,160	612	5,812	8,758.12	6,931.20
126	Kankawadi	1	-	-	711	713	1,067.50	854.40
127	Kapu	-	6	79	410	495	749.52	586.80
128	Karatagi	-	21	1,957	2,020	3,998	6,021.57	4,772.40
129	Karkala	-	25	-	319	344	545.25	382.80
130	Karwar	219	21	50	845	1,135	1,617.57	1,336.80
131	Kavithala	2	2	-	393	397	596.84	474.00
132	Kembhavi	-	-	-	1,130	1,130	1,695.00	1,356.00
133	Kerur	2	8	1,501	969	2,480	3,728.36	2,966.40
134	Khanapur	337	3	2	618	960	1,275.01	1,148.40
135	Kittur	-	17	221	509	747	1,140.39	876.00
136	Kolar	46	60	3,912	700	4,718	7,124.20	5,589.60
137	Kolhar	-	313	68	2,516	2,897	4,711.71	3,100.80
138	Kollegal	-	83	2,866	1,349	4,298	6,544.11	5,058.00
139	Konnur		1	120		1,997		

		899			977		2,547.17	2,395.20
140	Koppa	-	65	220	28	313	545.55	297.60
141	Koppal	-	17	4,356	1,283	5,656	8,503.89	6,766.80
142	Korategere	-	10	855	449	1,314	1,982.70	1,564.80
143	Kotakaram	-	-	400	141	541	811.50	649.20
144	Kottur	-	1	803	1,235	2,039	3,059.67	2,445.60
145	Krishnarajanagara	-	8	2,434	1,197	3,639	5,467.86	4,357.20
146	Krishnarajpet	-	2	147	348	497	747.84	594.00
147	Kudachi	1	4	1,174	1,540	2,719	4,082.68	3,258.00
148	Kudathini	-	3	442	441	886	1,332.51	1,059.60
149	Kudligi	2	5	879	1,115	2,001	3,006.35	2,395.20
150	Kukanur	-	-	540	1,172	1,712	2,568.00	2,054.40
151	Kumta	126	2	429	379	936	1,343.34	1,120.80
152	Kundapura	-	24	-	352	376	592.08	422.40
153	Kundgol	60	16	378	1,570	2,024	3,024.72	2,409.60
154	Kunigal	59	25	3,266	301	3,651	5,476.25	4,351.20
155	Kurekuppa	-	11	3	562	576	876.87	678.00
156	Kurugodu	-	2	742	815	1,559	2,340.84	1,868.40
157	Kushalanagar	-	8	613	435	1,056	1,593.36	1,257.60
158	Kustagi	9	12	1,303	963	2,287	3,440.04	2,730.00
159	Lakshmeshwar	3	2	1,053	5,079	6,137	9,206.34	7,362.00
160	Lingasugur	-	31	5	1,417	1,453	2,215.77	1,706.40
161	Maddur	-	1	275	367	643	965.67	770.40
162	Madhugiri	100	45	1,949	363	2,457	3,688.15	2,894.40
163	Madikeri	-	10	1,942	425	2,377	3,577.20	2,840.40
164	Magadi	-	13	755	522	1,290	1,950.21	1,532.40
165	Mahalingapur	3	35	391	1,163	1,592	2,427.45	1,868.40
166	Malavalli	-	-	500	687	1,187	1,780.50	1,424.40
167	Malebennur	-	2	-	464	466	701.34	556.80

168	Mallapur PG	-	-	-	636	636	954.00	763.20
169	Malur	18	142	2,802	945	3,907	6,017.64	4,518.00
170	Managuli	-	30	418	1,124	1,572	2,393.10	1,850.40
171	Mandya	-	11	4,926	347	5,284	7,938.87	6,327.60
172	Mangalore	-	57	4,843	777	5,677	8,582.19	6,744.00
173	Manvi	6	497	250	997	1,750	3,203.49	1,503.60
174	Mariyammanahalli	-	-	-	1,295	1,295	1,942.50	1,554.00
175	Maski	30	56	-	775	861	1,342.02	966.00
176	MK Hubli	-	5	-	880	885	1,333.35	1,056.00
177	Molakalmuru	16	30	484	483	1,013	1,546.60	1,179.60
178	Mudabidre	-	8	85	190	283	433.86	330.00
179	Mudalagi	-	-	1,429	503	1,932	2,898.00	2,318.40
180	Muddebihal	67	1	550	1,696	2,314	3,438.67	2,775.60
181	Mudgal	2	-	1	1,035	1,038	1,556.00	1,245.60
182	Mudhol	30	23	2,034	1,594	3,681	5,533.41	4,389.60
183	Mudigere	-	3	599	23	625	941.01	746.40
184	Mugalkhod	-	-	4	549	553	829.50	663.60
185	Mulbagal	70	8	3,550	345	3,973	5,933.86	4,758.00
186	Mulgund	4	1	692	1,060	1,757	2,634.67	2,107.20
187	Mulki	-	1	519	132	652	979.17	781.20
188	Munavalli	-	-	2	487	489	733.50	586.80
189	Mundargi	-	-	1,426	570	1,996	2,994.00	2,395.20
190	Mundgod	2	17	733	887	1,639	2,477.39	1,946.40
191	Mysore	-	1,307	49,115	12,095	62,517	95,304.69	73,452.00
192	Nagamangala	-	1	743	210	954	1,432.17	1,143.60
193	Naganur	-	1	-	1,185	1,186	1,780.17	1,422.00
194	Nalatawad	-	4	5	1,519	1,528	2,296.68	1,828.80
195	Nanjangud	-	149	3,453	1,041	4,643	7,138.83	5,392.80
196	Naragunda	-	1	3,381	-	3,661	-	-

		17			262		5,484.17	4,392.00
197	Narasimharajapura	-	71	198	64	333	582.57	314.40
198	Naregal	197	-	54	1,972	2,223	3,236.00	2,667.60
199	Navalgund	105	28	493	915	1,541	2,291.76	1,815.60
200	Nayakanahatti	3	4	647	1,868	2,522	3,786.18	3,021.60
201	Nelamangala	-	89	2,230	506	2,825	4,341.63	3,283.20
202	Nidagundi	-	5	4	943	952	1,433.85	1,136.40
203	Nippani	816	30	2,931	768	4,545	6,444.60	5,418.00
204	Pandavapura	-	35	176	328	539	849.45	604.80
205	Pavgada	14	42	2,794	633	3,483	5,266.64	4,129.20
206	Periyapatna	-	2	255	611	868	1,304.34	1,039.20
207	Puttur	-	13	729	465	1,207	1,825.71	1,432.80
208	RabkaviBanhatti	275	11	815	3,673	4,774	7,036.37	5,715.60
209	Raibag	424	3	1,035	1,303	2,765	3,939.01	3,314.40
210	Raichur	11	58	4,320	2,759	7,148	10,784.36	8,508.00
211	Ramdurg	397	20	600	769	1,786	2,503.90	2,119.20
212	Ramnagara	2	54	9,104	2,829	11,989	18,045.68	14,322.00
213	Ranebennur	10	24	3,931	726	4,691	7,059.58	5,600.40
214	Robertsonpet	1,082	115	8,901	554	10,652	15,571.55	12,644.40
215	Ron	5	2	430	2,781	3,218	4,826.84	3,859.20
216	Sadalga	3	8	869	1,835	2,715	4,080.36	3,248.40
217	Sagar	2	110	2,195	739	3,046	4,696.70	3,523.20
218	Sakaleshapura	-	4	1,453	681	2,138	3,211.68	2,560.80
219	Saligrama	-	2	-	176	178	269.34	211.20
220	Sandur	-	3	3,947	699	4,649	6,977.01	5,575.20
221	Sankeswar	3	49	1,328	536	1,916	2,929.83	2,240.40
222	Saragur	-	1	1	1,257	1,259	1,889.67	1,509.60
223	Saundatti-Yellamma	206	12	2	635	855	1,193.54	1,011.60
224	Savanur	-	1	1,474	778	2,253	3,380.67	2,702.40

[Handwritten signature]

225	Sedam	23	5	3,625	1,736	5,389	8,077.85	6,460.80
226	Shahabad	14	56	4,259	2,368	6,697	10,104.02	7,969.20
227	Shahapur	-	20	979	1,528	2,527	3,813.90	3,008.40
228	Shebdal	-	2	-	803	805	1,209.84	963.60
229	Shiggaon	-	21	1,361	658	2,040	3,084.57	2,422.80
230	Shikaripura	164	19	1,624	649	2,456	3,624.23	2,924.40
231	Shimoga	442	742	19,507	5,103	25,794	39,338.14	30,062.40
232	Shiralkoppa	32	21	909	803	1,765	2,656.07	2,092.80
233	Shirhatti	1	-	93	1,101	1,195	1,792.00	1,434.00
234	Siddapur	-	1	-	329	330	496.17	394.80
235	Sidlaghata	-	4	2,015	889	2,908	4,366.68	3,484.80
236	Sindgi	904	1,355	500	3,735	6,494	10,874.35	6,166.80
237	Sindhanoor	10	131	253	1,713	2,107	3,308.77	2,371.20
238	Sira	374	46	4,380	714	5,514	8,137.82	6,561.60
239	Sirsi	571	23	2,167	224	2,985	4,218.91	3,554.40
240	Siruguppa	2	7	1,672	1,500	3,181	4,778.69	3,808.80
241	Sirwar	4	7	378	1,289	1,678	2,523.19	2,005.20
242	Somwarpet	-	22	339	256	617	951.24	714.00
243	Sorab	5	7	743	203	958	1,442.69	1,141.20
244	Sringeri	-	3	238	40	281	425.01	333.60
245	Srinivasapura	16	6	697	571	1,290	1,934.02	1,540.80
246	Srirangapatna	-	3	340	237	580	873.51	692.40
247	Sulya	-	-	263	419	682	1,023.00	818.40
248	Surpur	-	86	426	1,691	2,203	3,405.12	2,540.40
249	T.narsipur	-	110	1,270	743	2,123	3,313.20	2,415.60
250	Talikota	1	230	2,419	1,737	4,387	6,849.10	4,988.40
251	Tarikere	-	2	2,129	635	2,766	4,151.34	3,316.80
252	Tavaragera	-	31	381	1,324	1,736	2,640.27	2,046.00
253	Tekkalakote	-	-	504	-	1,993	-	-

[Handwritten signature]

		2			1,487		2,988.50	2,391.60
254	Terdal	-	7	250	4,126	4,383	6,582.69	5,251.20
255	Thuruvihal	-	18	1	362	381	592.56	435.60
256	Tiptur	18	28	3,836	487	4,369	6,577.26	5,209.20
257	Tirthahalli	-	5	807	59	871	1,312.35	1,039.20
258	Tumkur	195	772	20,865	1,754	23,586	36,184.74	27,376.80
259	Turuvekere	208	21	379	282	890	1,255.57	1,042.80
260	Udupi	-	41	990	650	1,681	2,569.47	1,968.00
261	UgaraKhurda	-	9	10	719	738	1,117.53	874.80
262	Ullal	-	-	2,378	537	2,915	4,372.50	3,498.00
263	Vijayapura	-	14	2,109	1,129	3,252	4,894.38	3,885.60
264	Virajpet	-	3	495	471	969	1,457.01	1,159.20
265	Vitla	-	1	-	270	271	407.67	324.00
266	Wadi	-	74	2,077	1,364	3,515	5,359.08	4,129.20
267	Yadgir	-	24	1,756	2,664	4,444	6,694.08	5,304.00
268	Yelandur	-	108	1,227	485	1,820	2,856.36	2,054.40
269	Yelburga	-	11	1,366	749	2,126	3,201.87	2,538.00
270	Yellapur	-	2	1,249	569	1,820	2,732.34	2,181.60
Total		35,464	24,572	6,38,244	3,16,199	10,14,480	15,32,735.74	11,87,888.40

Annexure XXVI-BB: Details of Phasing Plan for 270 ULBs of Karnataka

S.No	Name of City/Town	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total Demand
1	Afzalpur	-	754	-	1,111	612	2,456	-	4,933
2	Ainapur	-	-	130	22	105	-	492	749
3	Aland	-	66	1,313	1,761	362	2,985	1,068	7,555
4	Almel	-	314	630	1,008	298	604	600	3,454
5	Alnavar	-	62	59	181	171	568	-	1,041
6	Alur	-	20	-	-	38	419	-	477
7	Aminagad	-	-	-	155	-	245	642	1,411

[Handwritten Signature]

			261	47		61			
8	Anckal	2	152	211	1,225	1,033	2,083	2,080	6,786
9	Ankola	-	107	31	310	61	33	500	1,042
10	Annigeri	-	147	50	566	541	105	685	2,094
11	Arabhavi	-	224	213	104	78	124	-	743
12	Arakalgud	-	171	501	-	155	1,424	-	2,251
13	Arasikere	-	1,519	328	-	201	1,747	-	3,795
14	Athani	-	206	88	827	176	65	317	1,679
15	Attibele	-	97	46	75	57	67	-	342
16	Aurad	-	198	-	26	860	2,028	-	3,112
17	Badami	-	232	-	325	337	287	-	1,181
18	Bagalkot	-	1,069	108	62	165	1,821	3,236	6,461
19	Bagepalli	-	102	-	245	95	769	795	2,006
20	Bail Hongal	-	308	127	705	257	200	511	2,108
21	Balaganur	-	132	-	167	50	55	-	404
22	Ballary	-	3,233	8,749	5,209	261	8,135	10,454	36,041
23	Bangarpet	-	287	496	289	123	1,148	1,258	3,601
24	Bankapura	-	63	679	129	144	91	-	1,106
25	Bannur	-	74	635	-	434	1,319	-	2,462
26	Bantwal	-	93	6	105	159	451	-	814
27	Basavakalyan	-	259	-	4,668	-	1,233	2,315	8,475
28	BasavanaBagev adi	-	597	372	445	-	1,308	662	3,384
29	Belagali	-	426	27	50	93	30	233	859
30	Belagavi	829	251	1,526	2,694	910	4,644	6,603	17,457
31	Belthangadi	-	40	-	103	55	76	-	274
32	Belur	-	93	22	-	59	610	-	784
33	Bhadravathi	-	465	812	4,180	170	2,006	1,293	8,926
34	Bhagyanagar	-	-	-	243	280	658	-	1,181
35	Bhalki	-	466	412	2,730	347	893	-	4,848

Handwritten signature

36	Bhatkal	-	34	77	321	5	5	151	593
37	Bidadi	-	15	722	781	123	631	-	2,272
38	Bidar	-	1,879	-	8,186	-	10,248	-	20,313
39	Bijapur	-	2,497	3,801	4,085	1,488	6,375	13,568	31,814
40	Bilgi	-	435	1,479	-	538	8	-	2,460
41	Birur	-	35	17	349	62	2,599	-	3,062
42	Bommasandra	-	67	2	22	61	265	111	528
43	Boragaon	-	103	13	164	145	507	-	932
44	Byadgi	-	340	250	100	133	2,442	-	3,265
45	Chadchan	-	344	63	805	100	561	-	1,873
46	Challakere	-	670	6,653	16	287	2,040	608	10,274
47	Chamarajanagar	-	284	1,070	705	2,066	1,395	-	5,520
48	Chandapura	-	26	9	88	89	36	-	248
49	Channagiri	-	199	331	1,002	67	528	474	2,601
50	Channapatna	-	412	1,520	755	269	3,195	2,196	8,347
51	Channarayapattana	-	114	570	9	85	2,230	-	3,008
52	Chikkaballapur	-	690	42	792	43	2,207	3,003	6,777
53	Chikkanayakanahalli	-	1	80	889	238	561	341	2,110
54	Chikkodi	-	231	627	200	172	500	-	1,730
55	Chikmagalur	-	97	1,791	230	100	4,495	-	6,713
56	Chinchali	-	611	30	81	553	183	-	1,458
57	Chincholi	-	237	660	1,408	-	1,137	-	3,442
58	Chintamani	230	216	12	167	97	2,375	2,206	5,303
59	Chitradurga	-	513	372	1,883	527	6,277	5,224	14,796
60	Chittaguppa	-	117	-	1,237	-	562	1,529	3,445
61	Chittapur	-	561	1,353	1,780	305	1,136	-	5,135
62	Dandeli	-	23	2,153	1,522	-	181	-	3,879
63	Davanagere	2	1,471	773	3,313	1,017	18,266	17,798	42,640
64	Devadurga	-	-	-	156	-	1,844	-	2,939

			156	783					
65	Devanahalli	-	358	5	815	109	866	985	3,138
66	Devaralippargi	-	361	202	350	575	1,078	-	2,566
67	Doddaballapur	-	482	502	997	136	1,787	1,723	5,627
68	Examba	-	231	-	157	229	60	3	680
69	Gadag-Betigeri	229	7,901	743	2,010	685	2,983	-	14,551
70	Gajendragarh	-	64	875	-	351	539	-	1,829
71	Gangawati	-	128	388	800	566	91	15,608	17,581
72	Gauribidanur	-	357	7	92	123	1,250	1,250	3,079
73	Gokak	-	373	866	-	1,057	918	-	3,214
74	Gubbi	-	2	46	328	68	444	300	1,188
75	Gudibande	-	46	4	28	56	451	517	1,102
76	Guledgudda	-	174	63	202	198	610	1,702	2,949
77	Gundlupet	-	91	361	187	-	2,411	-	3,050
78	Gurumatkal	-	70	-	599	115	73	351	1,208
79	Guttal	-	295	-	724	214	72	135	1,440
80	Hagaribommanahalli	-	49	77	712	113	22	-	973
81	Haliyal	-	593	244	799	24	24	9	1,693
82	Hangal	-	218	260	228	58	974	450	2,188
83	Hanur	-	225	86	109	8	1,170	-	1,598
84	Harapanahalli	-	676	335	39	329	1,763	1,516	4,658
85	Harihara	1	112	915	246	251	3,751	3,710	8,986
86	Harugeri	-	560	198	77	59	184	-	1,078
87	Hassan	327	155	109	1,000	126	6,352	-	8,069
88	Haveri	-	456	2,356	287	115	1,735	1,482	6,431
89	Hebbagodi	-	172	161	37	140	94	-	604
90	Heggadadevanakote	-	41	574	258	996	201	-	2,070
91	Hirekerur	-	124	23	75	16	-	711	949
92	Hiriyur	-	509	1,112	1,111	97	2,510	1,072	6,411

93	Holalkere	-	223	328	279	332	665	-	1,827
94	Holenarasipura	-	358	1,363	1,000	2,191	314	-	5,226
95	Homnabad	-	-	250	1,405	-	2,519	1,159	5,333
96	Honavar	-	22	51	69	15	18	122	297
97	Honnali	-	381	214	353	174	213	205	1,540
98	HoovinaHadagali	-	140	204	1,400	202	59	181	2,186
99	Hosadurga	-	203	-	734	256	1,347	334	2,874
100	Hosanagara	-	11	203	49	18	388	133	802
101	Hoskote	-	185	24	719	160	2,106	1,656	4,850
102	Hospet	-	744	885	4,180	80	82	2,582	8,553
103	Hubli Dharwad	525	540	3,437	4,931	2,424	7,943	20,776	40,576
104	Hukkeri	-	120	106	-	171	464	-	861
105	Hungund	-	268	36	120	170	75	-	669
106	Hunsur	-	57	771	1,088	152	2,879	-	4,947
107	Ilkal	-	367	397	109	143	811	-	1,827
108	Indi	-	624	286	883	75	1,496	-	3,364
109	Jagalur	-	274	249	54	66	476	256	1,375
110	Jali	-	19	18	48	8	645	-	738
111	Jamkhandi	-	283	368	228	222	1,446	-	2,547
112	Jewargi	-	108	500	1,496	305	732	1,960	5,101
113	Jigani	-	114	3	116	102	27	-	362
114	Jogkargal	-	19	117	150	72	337	175	870
115	Kabbur	-	212	-	55	102	4	-	373
116	Kadur	-	44	483	506	131	1,693	-	2,857
117	Kakkera	-	200	-	2,070	590	59	506	3,425
118	Kalaburagi	-	191	1,777	4,937	113	1,121	1,950	10,089
119	Kalghatgi	-	91	526	1,094	630	5	91	2,437
120	Kalloli	-	161	58	100	71	-	-	390
121	Kamalapura	-	-	-	478	-	471	915	2,572

			166	542					
122	Kamatgi	-	387	55	188	152	3	504	1,289
123	Kampli	-	241	-	1,209	429	18	14	1,911
124	Kanakagiri	-	193	-	140	260	428	780	1,801
125	Kanakapura	1,881	175	1,210	104	313	1,279	850	5,812
126	Kankawadi	-	35	-	227	385	66	-	713
127	Kapu	-	138	13	189	55	100	-	495
128	Karatagi	-	318	-	194	338	2,191	957	3,998
129	Karkala	-	96	85	48	41	74	-	344
130	Karwar	-	67	152	229	70	266	351	1,135
131	Kavithala	-	-	-	-	73	242	82	397
132	Kembhavi	-	110	100	725	65	130	-	1,130
133	Kerur	-	238	277	662	143	830	330	2,480
134	Khanapur	-	202	-	511	247	-	-	960
135	Kittur	-	-	20	45	86	596	-	747
136	Kolar	-	328	139	29	93	1,681	2,448	4,718
137	Kolhar	-	227	30	350	351	1,939	-	2,897
138	Kollegal	-	223	942	264	402	2,467	-	4,298
139	Konnur	-	269	163	2	192	1,371	-	1,997
140	Koppa	-	-	-	18	4	291	-	313
141	Koppal	337	244	708	2,049	1,123	17	1,178	5,656
142	Korategere	-	15	146	624	189	244	96	1,314
143	Kotakaram	-	12	33	58	27	411	-	541
144	Kottur	-	144	9	948	291	647	-	2,039
145	Krishnarajanagara	-	321	107	1,316	323	1,572	-	3,639
146	Krishnarajpet	-	31	-	38	19	409	-	497
147	Kudachi	-	46	375	1,101	806	391	-	2,719
148	Kudathini	-	290	-	116	35	-	445	886
149	Kudligi	-	321	-	1,437	68	175	-	2,001

150	Kukanur	-	366	-	117	386	843	-	1,712
151	Kumta	-	59	72	548	54	153	50	936
152	Kundapura	-	53	-	169	94	60	-	376
153	Kundgol	-	235	411	627	526	224	1	2,024
154	Kunigal	-	-	542	137	97	1,463	1,412	3,651
155	Kurekappa	-	89	259	127	71	30	-	576
156	Kurugodu	-	641	-	144	30	-	744	1,559
157	Kushalanagar	-	255	-	129	13	659	-	1,056
158	Kustagi	-	229	-	1,187	176	695	-	2,287
159	Lakshmeshwar	-	682	352	-	595	2,816	1,692	6,137
160	Lingasugur	-	622	-	676	6	96	53	1,453
161	Maddur	-	181	322	11	33	96	-	643
162	Madhugiri	450	2	81	98	190	837	799	2,457
163	Madikeri	-	49	-	20	94	2,214	-	2,377
164	Magadi	-	81	505	241	68	395	-	1,290
165	Mahalingapur	-	406	60	640	137	349	-	1,592
166	Malavalli	-	339	552	56	240	-	-	1,187
167	Malebennur	-	78	107	1	165	115	-	466
168	Mallapur PG	-	315	40	10	62	209	-	636
169	Malur	-	270	67	533	83	1,200	1,754	3,907
170	Managuli	-	191	71	845	150	-	315	1,572
171	Mandya	-	79	742	52	53	4,358	-	5,284
172	Mangalore	-	1,044	1,924	179	406	2,124	-	5,677
173	Manvi	-	368	250	424	100	567	41	1,750
174	Mariyammanah alli	-	548	-	672	75	-	-	1,295
175	Maski	-	95	266	96	156	179	69	861
176	MK Hubli	-	62	26	148	179	470	-	885
177	Molakalmuru	-	212	32	-	197	396	176	1,013
178	Mudabidre	-	-	-	109	-	119	-	283

[Handwritten signature]

			47			8			
179	Mudalagi	-	185	93	1,504	-	150	-	1,932
180	Muddebihal	-	358	250	664	425	617	-	2,314
181	Mudgal	-	73	-	480	419	7	59	1,038
182	Mudhol	-	303	519	233	326	1,592	708	3,681
183	Mudigere	-	3	-	7	13	602	-	625
184	Mugalkhod	-	496	43	-	14	-	-	553
185	Mulbagal	-	115	590	631	26	1,045	1,566	3,973
186	Mulgund	-	681	579	-	279	218	-	1,757
187	Mulki	-	9	10	53	53	527	-	652
188	Munavalli	-	-	126	25	234	12	92	489
189	Mundargi	-	280	-	40	250	1,426	-	1,996
190	Mundgod	-	27	251	1,327	17	17	-	1,639
191	Mysore	1,329	1,905	10,164	5,062	1,338	42,719	-	62,517
192	Nagamangala	-	37	271	-	24	622	-	954
193	Naganur	-	59	607	227	115	17	161	1,186
194	Nalatawad	-	379	-	268	195	686	-	1,528
195	Nanjangud	-	241	762	-	337	3,303	-	4,643
196	Naragunda	-	53	106	-	86	844	2,572	3,661
197	Narasimharajapura	-	-	-	16	7	310	-	333
198	Naregal	-	109	-	1,424	439	251	-	2,223
199	Navalgund	-	41	139	763	230	368	-	1,541
200	Nayakanahatti	-	197	725	84	239	712	565	2,522
201	Nelamangala	-	158	28	112	118	1,569	840	2,825
202	Nidagundi	-	275	44	381	151	101	-	952
203	Nippani	-	684	-	2,482	160	1,219	-	4,545
204	Pandavapura	-	66	-	62	81	330	-	539
205	Pavgada	-	3	485	694	154	1,173	974	3,483
206	Periyapatna	-	205	67	81	201	314	-	868

Sp2-f

207	Puttur	-	138	-	150	159	760	-	1,207
208	RabkaviBanhat ti	-	361	427	1,054	464	292	2,176	4,774
209	Raibag	-	421	-	1,260	400	684	-	2,765
210	Raichur	-	1,889	500	3,949	150	249	411	7,148
211	Ramdurg	-	287	670	-	375	454	-	1,786
212	Ramnagara	1,530	358	494	3,360	372	3,273	2,602	11,989
213	Ranebennur	-	263	556	519	117	643	2,593	4,691
214	Robertsonpet	843	99	96	477	157	3,736	5,244	10,652
215	Ron	-	60	2,522	-	409	227	-	3,218
216	Sadalga	-	446	125	869	473	802	-	2,715
217	Sagar	1,588	139	7	311	190	507	304	3,046
218	Sakaleshapura	-	146	285	-	56	1,651	-	2,138
219	Saligrama	-	16	18	94	35	15	-	178
220	Sandur	-	273	3,100	944	110	222	-	4,649
221	Sankeswar	-	180	186	1,331	124	5	90	1,916
222	Saragur	-	27	331	19	716	166	-	1,259
223	Saundatti- Yellamma	-	-	-	-	-	235	620	855
224	Savanur	-	134	1,098	534	337	15	135	2,253
225	Sedam	-	57	727	950	604	1,696	1,355	5,389
226	Shahabad	-	215	468	1,685	273	3,109	947	6,697
227	Shahapur	-	302	200	728	403	213	681	2,527
228	Shebdal	-	95	-	268	234	79	129	805
229	Shiggaon	-	127	276	58	155	1,424	-	2,040
230	Shikaripura	-	120	1	328	64	1,140	803	2,456
231	Shimoga	2	641	6,493	973	786	8,914	7,985	25,794
232	Shiralkoppa	-	77	276	148	303	611	350	1,765
233	Shirbatti	-	159	-	-	300	-	736	1,195
234	Siddapur	-	20	127	70	70	43	-	330
235	Sidlaghata	-	-	-	935	-	527	455	2,908

[Handwritten signature]

			395	504		92			
236	Sindgi	-	128	656	1,329	1,312	1,961	1,108	6,494
237	Sindhanoor	-	798	250	675	95	289	-	2,107
238	Sira	450	-	1,130	319	287	1,656	1,672	5,514
239	Sirsi	-	106	42	708	17	2,112	-	2,985
240	Siruguppa	-	62	582	862	152	1,523	-	3,181
241	Sirwar	-	-	355	-	313	385	625	1,678
242	Somwarpet	-	41	-	73	-	503	-	617
243	Sorab	-	78	281	60	20	274	245	958
244	Sringeri	-	-	-	1	3	277	-	281
245	Srinivasapura	-	131	644	322	34	91	68	1,290
246	Srirangapatna	-	138	39	-	19	384	-	580
247	Sulya	-	145	115	30	94	298	-	682
248	Surpur	-	599	286	721	221	4	372	2,203
249	T.Narsipur	-	146	341	429	313	894	-	2,123
250	Talikota	-	65	675	602	315	1,411	1,319	4,387
251	Tarikere	-	84	251	718	47	1,666	-	2,766
252	Tavaragera	-	387	-	632	288	17	412	1,736
253	Tekkalakote	-	294	814	103	382	400	-	1,993
254	Terdal	-	336	39	1,155	465	1,275	1,113	4,383
255	Thuruvihal	-	133	-	73	145	30	-	381
256	Tiptur	-	130	116	1,321	118	1,358	1,326	4,369
257	Tirthahalli	-	5	-	31	4	538	293	871
258	Tumkur	-	6	118	2,722	779	8,028	11,933	23,586
259	Turuvekere	-	-	264	50	78	371	127	890
260	Udupi	-	234	500	199	203	545	-	1,681
261	UgaraKhurda	-	160	-	61	113	404	-	738
262	Ullal	-	145	-	311	66	2,393	-	2,915
263	Vijayapura	-	90	55	562	6	1,322	1,217	3,252

264	Virajpet	-	80	-	45	399	445	-	969
265	Vitla	-	60	-	74	80	57	-	271
266	Wadi	-	193	121	2,593	245	363	-	3,515
267	Yadgir	302	615	363	999	322	272	1,571	4,444
268	Yelandur	-	87	161	165	18	1,389	-	1,820
269	Yelburga	-	320	-	41	388	99	1,278	2,126
270	Yellapur	-	295	36	702	27	725	35	1,820
	Total	10,857	78,561	1,21,404	1,78,823	65,358	3,38,991	2,20,486	10,14,480

Handwritten signature

ANNEXURE XXVI-C: Details of Demand Assessment and Central Assistance of Madhya Pradesh

S. No.	Name of City/Town	No. of Beneficiaries (Demand Assessment)						Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
		ISSR	CLSS	AHP	BLC (N)	BL C (E)	Total		
1	Ajaigarh	-	5	-	1,158	-	1,163	1,750.4	1,158
2	Akodia	-	5	-	393	-	398	602.9	393
3	Amanganj	-	3	-	1,388	-	1,391	2,090.0	1,388
4	Amarpatan	-	22	-	1,080	-	1,102	1,678.7	1,080
5	Ashoknagar	-	-	110	3,644	-	3,754	5,631.0	3,809
6	Ashta	-	-	-	3,935	-	3,935	5,902.5	3,935
7	Badagaon- Agar	-	-	-	384	-	384	576.0	384
8	Badawada	-	-	-	788	-	788	1,182.0	788
9	Badkuhi	-	-	-	928	-	928	1,392.0	928
10	Badnawar	-	8	-	1,340	-	1,348	2,031.4	1,340
11	Badod	-	-	-	909	-	909	1,363.5	909
12	Badoda	-	-	-	1,429	-	1,429	2,143.5	1,429
13	Baikunthpur	-	3	-	636	-	639	962.0	636
14	Bamor	-	19	-	1,506	-	1,525	2,309.7	1,506
15	Banda	-	-	-	998	-	998	1,497.0	998
16	Baraily	-	7	-	1,337	-	1,344	2,024.2	1,337
17	Barela	-	2	-	1,598	-	1,600	2,402.3	1,598
18	Bareth	-	-	-	710	-	710	1,065.0	710
19	Barghat	-	10	-	534	-	544	827.7	534
20	Barigarh	-	-	-	703	-	703	1,054.5	703
21	Barwaha	-	-	-	506	-	506	759.0	506
22	Berasia	-	168	-	2,206	-	2,374	3,757.6	2,206
23	Bhainsdehi	-	-	-	1,425	-	1,425	2,137.5	1,425
24	Bhander	-	1	-	1,084	-	1,085	1,628.7	1,084
25	Bhavra	-	-	-	251	-	251	376.5	251

26	Buxwaha	-	-	-	1,014	-	1,014	1,521.0	1,014
27	Chandia	-	-	-	2,902	-	2,902	4,353.0	2,902
28	Chhapiheda	-	10	-	422	-	432	659.7	422
29	Dahi	-	2	-	923	-	925	1,389.8	923
30	Damua	-	-	-	968	-	968	1,452.0	968
31	Depalpur	-	438	-	900	-	1,338	2,519.5	900
32	Dhamnod-Ratlam	-	-	-	685	-	685	1,027.5	685
33	DongarParasia	-	19	-	505	-	524	808.2	505
34	Gohad	-	27	-	1,362	-	1,389	2,115.1	1,362
35	Gotegaon	-	-	-	1,407	-	1,407	2,110.5	1,407
36	Govindgarh	-	5	-	1,223	-	1,228	1,847.9	1,223
37	Gurh	-	-	-	2,013	-	2,013	3,019.5	2,013
38	Hanumana	-	-	-	604	-	604	906.0	604
39	Itarsi	-	32	408	3,543	-	3,983	6,011.9	4,155
40	Jaithari	-	3	-	645	-	648	975.5	645
41	Jaitwara	-	3	-	376	-	379	572.0	376
42	Jeron Khalsa	-	2	-	1,414	-	1,416	2,126.3	1,414
43	Jhundpura	-	-	-	623	-	623	934.5	623
44	Jiran	-	5	-	674	-	679	1,024.4	674
45	Jirapur	-	-	-	941	-	941	1,411.5	941
46	Kaarahi and Pandlyakhurd	-	4	-	553	-	557	840.2	553
47	Karera	-	6	-	892	-	898	1,354.0	892
48	Kari	-	-	-	1,249	-	1,249	1,873.5	1,249
49	Karnawad	-	-	-	684	-	684	1,026.0	684
50	Katangi- Jabalpur	-	9	-	1,398	-	1,407	2,121.0	1,398
51	Khilchipur	-	-	-	1,500	-	1,500	2,250.0	1,500
52	Kotar	-	-	-	600	-	600	900.0	600
53	Kukshi	-	19	-	1,476	-	1,495	2,264.7	1,476
54	Lateri	-	-	-	821	-		1,247.5	

[Handwritten signature]

			6				827		821
55	Laundi	-	-	-	819	-	819	1,228.5	819
56	Lidhora Khas	-	-	-	794	-	794	1,191.0	794
57	Loharda	-	3	-	460	-	463	698.0	460
58	Machalpur	-	4	-	645	-	649	978.2	645
59	Majholi	-	4	-	1,442	-	1,446	2,173.7	1,442
60	Makdon	-	-	-	1,751	-	1,751	2,626.5	1,751
61	Maksi	-	-	-	965	-	965	1,447.5	965
62	Manasa	-	14	-	1,190	-	1,204	1,822.4	1,190
63	Mandav	-	-	-	460	-	460	690.0	460
64	Mandleshwar	-	34	-	1,736	-	1,770	2,694.8	1,736
65	Mangawan	-	-	-	1,816	-	1,816	2,724.0	1,816
66	Mihona	-	-	-	610	-	610	915.0	610
67	Naigarhi	-	-	-	1,112	-	1,112	1,668.0	1,112
68	Namli	-	-	-	904	-	904	1,356.0	904
69	Nayagaon	-	-	-	533	-	533	799.5	533
70	New Ramnagar	-	56	-	2,508	-	2,564	3,911.5	2,508
71	Nowrozabad (Khodargama)	-	-	-	1,406	-	1,406	2,109.0	1,406
72	Paankhedi	-	-	-	486	-	486	729.0	486
73	Pachore	-	-	-	1,543	-	1,543	2,314.5	1,543
74	Pali	-	4	-	1,628	-	1,632	2,452.7	1,628
75	Pandhana	-	10	-	1,113	-	1,123	1,696.2	1,113
76	Patera	-	-	-	1,444	-	1,444	2,166.0	1,444
77	Petlawad	-	-	-	416	-	416	624.0	416
78	Phuphkalan	-	3	-	148	-	151	230.0	148
79	Pichhore- Shivpuri	-	-	-	776	-	776	1,164.0	776
80	Polaykalan	-	-	-	655	-	655	982.5	655
81	Porsa	-	39	-	572	-	611	962.1	572
82	Rahatgarh	-	29	-	2,518	-	2,547	3,854.4	2,518

[Handwritten signature]

83	Rajgarh	-	31	-	1,246	-	1,277	1,951.8	1,246
84	Rampur Naikir	-	-	-	1,800	-	1,800	2,700.0	1,800
85	Rampura	-	7	-	807	-	814	1,229.2	807
86	Rau	-	19	-	1,333	-	1,352	2,050.2	1,333
87	Runji-Gautampura	-	34	-	1,178	-	1,212	1,857.8	1,178
88	Saikheda	-	-	-	1,604	-	1,604	2,406.0	1,604
89	Sailana	-	-	-	725	-	725	1,087.5	725
90	Salichauka	-	-	-	1,521	-	1,521	2,281.5	1,521
91	Sardarpur	-	4	-	496	-	500	754.7	496
92	Sawer	-	-	-	696	-	696	1,044.0	696
93	Shahgarh	-	-	-	571	-	571	856.5	571
94	Shahpur- Burhanpur	-	6	-	1,600	-	1,606	2,416.0	1,600
95	Shahpura- Dindori	-	-	-	1,680	-	1,680	2,520.0	1,680
96	Shahpura- Jabalpur	-	-	-	1,956	-	1,956	2,934.0	1,956
97	Shujalpur	-	-	-	906	-	906	1,359.0	906
98	Sirmour	-	-	-	594	-	594	891.0	594
99	Tal	-	40	-	1,218	-	1,258	1,933.8	1,218
100	Tendukheda- Damoh	-	-	-	1,044	-	1,044	1,566.0	1,044
101	Thandla	-	3	-	635	-	638	960.5	635
102	Udaipura	-	5	-	753	-	758	1,142.9	753
	Total	-	1,192	518	1,16,000	-	1,17,710	1,77,959.6	1,16,777

ANNEXURE- XXVI-CC: Details of Phasing Plan of Madhya Pradesh							
S.No.	City	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Ajaigarh	335	300	-	528	-	1,163
2	Akodia	321	77	-	-	-	398
3	Amanganj	245	501	-	645	-	1,391
4	Amarpatan	263	303	250	286	-	1,102
5	Ashoknagar	1,665	2,089	-	-	-	3,754

Minutes of the 52nd CSMC/20.1.2021

[Handwritten Signature]

6	Ashta	1,719	-	2,216	-	-	3,935
7	Badagaon- Agar	384	-	-	-	-	384
8	Badawada	788	-	-	-	-	788
9	Badkuhi	928	-	-	-	-	928
10	Badnawar	433	751	164	-	-	1,348
11	Badod	119	277	335	178	-	909
12	Badoda	358	148	923	-	-	1,429
13	Baikunthpur	639	-	-	-	-	639
14	Bamor	316	329	240	640	-	1,525
15	Banda	473	525	-	-	-	998
16	Baraily	1,052	292	-	-	-	1,344
17	Barela	-	-	1,600	-	-	1,600
18	Bareth	710	-	-	-	-	710
19	Barghat	544	-	-	-	-	544
20	Barigarh	484	19	200	-	-	703
21	Barwaha	506	-	-	-	-	506
22	Berasia	1,757	617	-	-	-	2,374
23	Bhainsdehi	794	-	631	-	-	1,425
24	Bhander	402	482	201	-	-	1,085
25	Bhavra	251	-	-	-	-	251
26	Buxwaha	248	310	456	-	-	1,014
27	Chandia	1,727	1,175	-	-	-	2,902
28	Chhapiheda	432	-	-	-	-	432
29	Dahi	322	2	522	79	-	925
30	Damua	500	-	468	-	-	968
31	Depalpur	-	222	1,116	-	-	1,338
32	Dhamnod-Ratlam	415	144	126	-	-	685
33	DongarParasia	190	184	150	-	-	524
34	Gohad	887	199	303	-	-	1,389

[Handwritten signature]

35	Gotegaon	1,407	-	-	-	-	1,407
36	Govindgarh	872	77	-	279	-	1,228
37	Gurh	1,213	-	800	-	-	2,013
38	Hanumana	575	29	-	-	-	604
39	Itarsi	961	1,005	-	800	1,217	3,983
40	Jaithari	648	-	-	-	-	648
41	Jaitwara	379	-	-	-	-	379
42	Jeron Khalsa	116	1,300	-	-	-	1,416
43	Jhundpura	623	-	-	-	-	623
44	Jiran	679	-	-	-	-	679
45	Jirapur	307	298	336	-	-	941
46	Kaarahi and Pandlyakhurd	557	-	-	-	-	557
47	Karera	898	-	-	-	-	898
48	Kari	545	44	660	-	-	1,249
49	Karnawad	270	-	414	-	-	684
50	Katangi- Jabalpur	1,211	42	60	94	-	1,407
51	Khilchipur	750	-	750	-	-	1,500
52	Kotar	385	-	215	-	-	600
53	Kukshi	859	297	-	339	-	1,495
54	Lateri	827	-	-	-	-	827
55	Laundi	318	501	-	-	-	819
56	Lidhora Khas	173	621	-	-	-	794
57	Loharda	463	-	-	-	-	463
58	Machalpur	273	-	376	-	-	649
59	Majholi	-	-	1,446	-	-	1,446
60	Makdon	75	757	404	515	-	1,751
61	Maksi	280	685	-	-	-	965
62	Manasa	1,204	-	-	-	-	1,204
63	Mandav						

		460	-	-	-	-	460
64	Mandleshwar	632	194	215	729	-	1,770
65	Mangawan	490	1,326	-	-	-	1,816
66	Mihona	560	-	50	-	-	610
67	Naigarhi	1,075	37	-	-	-	1,112
68	Namli	325	579	-	-	-	904
69	Nayagaon	170	118	44	161	40	533
70	New Ramnagar	1,708	856	-	-	-	2,564
71	Nowrozabad (Khodargama)	893	-	-	513	-	1,406
72	Paankhedi	-	-	486	-	-	486
73	Pachore	260	1,283	-	-	-	1,543
74	Pali	500	-	382	750	-	1,632
75	Pandhana	350	271	502	-	-	1,123
76	Patera	564	593	287	-	-	1,444
77	Petlawad	214	202	-	-	-	416
78	Phuphkalan	151	-	-	-	-	151
79	Pichhore- Shivpuri	101	100	575	-	-	776
80	Polaykalan	78	170	311	96	-	655
81	Porsa	226	114	60	211	-	611
82	Rahatgarh	486	1,188	873	-	-	2,547
83	Rajgarh	472	81	181	348	195	1,277
84	Rampur Naikin	1,210	-	590	-	-	1,800
85	Rampura	814	-	-	-	-	814
86	Rau	382	562	-	408	-	1,352
87	Runji-Gautampura	382	425	405	-	-	1,212
88	Saikheda	877	727	-	-	-	1,604
89	Sailana	298	110	104	213	-	725
90	Salichauka	116	859	346	200	-	1,521
91	Sardarpur	220	101	-	179	-	500

92	Sawer	111	585	-	-	-	696
93	Shahgarh	571	-	-	-	-	571
94	Shahpur- Burhanpur	613	539	323	131	-	1,606
95	Shahpura- Dindori	-	-	1,680	-	-	1,680
96	Shahpura- Jabalpur	394	402	1,081	79	-	1,956
97	Shujalpur	507	399	-	-	-	906
98	Sirmour	325	269	-	-	-	594
99	Tal	-	657	281	320	-	1,258
100	Tendukheda- Damoh	94	950	-	-	-	1,044
101	Thandla	529	109	-	-	-	638
102	Udaipura	758	-	-	-	-	758
	Total	54,991	28,408	24,138	8,721	1,452	1,17,710

Annexure XXVI-D: Vertical-wise Demand for 106 Towns of Rajasthan

S.No.	Name of City/Town	ISSR	CLSS	AHP	BLC	Total	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
1	Baggar	0	44	0	195	239	409.54	0.00
2	Bagru	0	101	279	220	600	1017.16	0.00
3	Behror	0	53	60	141	254	442.48	0.00
4	Bissau	0	4	20	171	195	297.14	0.00
5	Chirawa	0	122	0	55	177	407.02	0.00
6	Chomu	0	46	41	405	492	791.36	0.00
7	Fatehpur	0	193	740	1067	2000	3223.88	0.00
8	Khairthal	0	25	63	146	234	380.00	0.00
9	Khandela	0	103	130	167	400	719.48	0.00
10	Jhunjhunu	0	356	1941	2990	5287	8343.46	0.00
11	Jobner	0	25	63	146	234	380.00	0.00

[Handwritten Signature]

12	Khetri	0	14	30	36	80	136.24	0.00
13	Kishangarh	0	980	409	23	1412	3254.80	0.00
14	Kotputli	0	36	290	374	700	1091.76	0.00
15	Lachhmangarh	0	94	285	321	700	1159.04	0.00
16	Losal	0	96	220	284	600	1011.36	0.00
17	Mandawa	0	419	16	212	647	1456.54	0.00
18	Mukundgarh	0	33	0	140	173	297.78	0.00
19	Nawalgarh	0	120	249	377	746	1258.20	0.00
20	Neem Ka Thana	0	113	212	375	700	1181.08	0.00
21	Phulera	0	82	228	290	600	995.12	0.00
22	Pilani	0	389	2	6	397	1046.74	0.00
23	Rajgarh	0	72	140	208	420	713.52	0.00
24	Ramgarh	0	125	290	385	800	1345.00	0.00
25	Reengus	0	6	26	226	258	393.96	0.00
26	Sambhar	0	183	390	427	1000	1712.28	0.00
27	Shahpura	0	788	215	358	1361	2955.58	0.00
28	Shi Ganganagar	0	133	4986	6207	11326	17143.28	0.00
29	Sikar	0	865	5284	2670	8819	14231.90	0.00
30	Surajgarh	0	60	53	141	254	450.60	0.00
31	Tijara	0	85	189	110	384	674.60	0.00
32	Udaipurwati	0	62	255	283	600	971.92	0.00
33	Shrivijaynagar	617	48	1486	9	2160	2987.18	0.00
34	Viratnagar	0	326	502	545	1373	2437.66	0.00
35	Asind	0	669	0	28	697	1821.54	0.00
36	Bali	0	62	0	28	90	206.92	0.00
37	Barmer	0	237	24	94	355	807.42	0.00
38	Bhinmal	0	217	8	174	399	850.22	0.00
39	Bilara	0	501	6	22	529	1374.66	0.00
40	Gangapur	0	411	4	28	443	1141.26	0.00
41	Jahazpur	0	250	13	5	268	692.00	0.00
42	Jaitaran	0	62	0	28	90	206.92	0.00

[Handwritten Signature]

43	Kutchera	0	8	76	13	97	154.78	0.00
44	Mandalgargh	0	726	0	41	767	1992.66	0.00
45	Mundwa	0	9	120	25	154	241.44	0.00
46	Palodi	0	180	219	486	885	1536.30	0.00
47	Pipar	0	126	3	41	170	401.16	0.00
48	Pokran	0	52	43	28	123	244.82	0.00
49	Sarwar	0	15	206	243	464	713.40	0.00
50	Shapura	0	547	360	89	996	2128.52	0.00
51	Shoeganj	0	117	28	129	274	546.72	0.00
52	Sumerpur	1051	39	4	151	1245	1387.24	0.00
53	Bharatpur	0	4758	7079	3028	14865	27816.78	0.00
54	Makrana	0	2068	2729	1050	5847	11169.38	0.00
55	Nagaur	0	946	1688	4232	6866	11396.36	0.00
56	Sujangarh	0	601	656	6146	7403	11801.66	0.00
57	Sardarshahar	0	598	692	5969	7259	11582.18	0.00
58	Chaper	0	0	174	0	174	261.00	0.00
59	Deshnoke	0	54	335	19	408	674.64	0.00
60	Gajsinghpur	0	70	509	73	652	1059.20	0.00
61	Nokha	0	36	1466	88	1590	2426.76	0.00
62	Rajaldesar	0	9	146	12	167	260.94	0.00
63	Rajgarh	0	0	0	230	230	345.00	0.00
64	Ratannagar	0	0	272	38	310	465.00	0.00
65	Sangaria	0	202	1397	115	1714	2805.32	0.00
66	Amet	0	0	200	0	200	300.00	0.00
67	Badi Sadri	0	22	585	144	751	1152.02	0.00
68	Bhinder	0	0	649	0	649	973.50	0.00
69	Deogarh	0	0	472	0	472	708.00	0.00
70	Kanor	0	0	885	0	885	1327.50	0.00
71	Kushalgarh	0	100	265	0	365	663.50	0.00
72	Rawatbhata	0	0	1168	5	1173	1759.50	0.00
73	Salumbar	0	50	124	30	204	364.00	0.00
74	Bari	0	0	1559	0	1559	2338.50	0.00
75	Bayana	0	0	705	0	705	1057.50	0.00
76	Bandikui	0	0	1095	0	1095	1642.50	0.00
77	Bhusawar	0	0	912	0	912	1368.00	0.00
78	Dausa	0	0	1318	0	1318	1977.00	0.00
79	Deeg	0	0	1219	81	1300	1950.00	0.00
80	Karauli	0	0	2366	21	2387	3580.50	0.00
81	Kumher	0	0	920	19	939	1408.50	0.00
82	Lalsot	0	0	764	40	804	1206.00	0.00
83	Nagaur	0	0	1282	0	1282	1923.00	0.00

[Handwritten signature]

84	Rajkhera	0	0	1350	0	1350	2025.00	0.00
85	Todabhim	0	0	1110	0	1110	1665.00	0.00
86	Weir	0	0	1880	0	1880	2820.00	0.00
87	Anupgarh	0	0	1763	19	1782	2673.00	0.00
88	Dunghargadh	0	0	1718	11	1729	2593.50	0.00
89	Keshrisingpur	0	27	272	78	377	596.82	0.00
90	Nohar	0	0	2993	72	3065	4597.50	0.00
91	Pillibanga	0	20	1192	20	1232	1871.20	0.00
92	Raising Nagar	0	210	896	52	1158	1980.60	0.00
93	Rawatsar	0	0	1611	16	1627	2440.50	0.00
94	Sadulsar	0	71	955	23	1049	1655.86	0.00
95	Shree Karanpur	0	48	1865	8	1921	2937.18	0.00
96	Taranager	0	137	2145	45	2327	3649.42	0.00
97	Vijyanagar	0	48	2103	9	2160	3295.68	0.00
98	Kaman	0	0	1093	0	1093	1639.50	0.00
99	Nandbai	0	255	930	30	1215	2118.30	0.00
100	Begun	0	0	800	30	830	1245.00	0.00
101	Choti Sadri	0	196	782	64	1042	1790.36	0.00
102	Dungarpur	0	0	400	2	402	603.00	0.00
103	Fatehnagar	0	0	94	18	112	168.00	0.00
104	Kapasan	0	0	1076	160	1236	1854.00	0.00
105	Nimbahera	0	1	2450	17	2468	3703.16	0.00
106	Sagwara	0	50	1095	60	1205	1865.50	0.00
	Total	1668	21006	84412	43437	150523	249317.46	0.00

Annexure XXVI-DD: Phasing Plan of 106 Towns Rajasthan							
S.No.	Name of City/Town	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Baggar	0	239	0	0	0	239
2	Bagru	0	350	250	0	0	600
3	Behror	0	0	0	254	0	254
4	Bissau	0	195	0	0	0	195
5	Chirawa	0	177	0	0	0	177
6	Chomu	0	287	205	0	0	492
7	Fatehpur	0	610	610	513	267	2000

Minutes of the 52ndCSMC/20.1.2021

[Handwritten signature]

8	Karthilal	0	25	63	146	0	234
9	Khandela	0	316	84	0	0	400
10	Jhunjhunu	0	521	2087	1774	905	5287
11	Jobner	0	0	0	158	76	234
12	Khetri	0	80	0	0	0	80
13	Kishangarh	0	1412	0	0	0	1412
14	Kotputli	0	558	142	0	0	700
15	Lachhmangarh	0	397	303	0	0	700
16	Losal	0	348	252	0	0	600
17	Mandawa	0	443	204	0	0	647
18	Mukundgarh	0	173	0	0	0	173
19	Nawalgarh	0	434	312	0	0	746
20	Neem Ka Thana	0	556	144	0	0	700
21	Phulera	0	341	259	0	0	600
22	Pilani	0	213	184	0	0	397
23	Rajgarh	0	420	0	0	0	420
24	Ramgarh	0	468	332	0	0	800
25	Reengus	0	0	142	116	0	258
26	Sambhar	0	638	362	0	0	1000
27	Shahpura	0	730	456	175	0	1361
28	Shi Ganganagar	0	0	133	4986	6207	11326
29	Sikar	0	564	2254	3470	2531	8819
30	Surajgarh	0	0	0	254	0	254
31	Tijara	0	384	0	0	0	384
32	Udaipurwati	0	600	0	0	0	600
33	Shrivijaynagar	0	714	724	722	0	2160
34	Viratnagar	0	850	523	0	0	1373
35	Asind	0	697	0	0	0	697

36	Bali	0	90	0	0	0	0	90
37	Barmer	0	355	0	0	0	0	355
38	Bhinmal	0	399	0	0	0	0	399
39	Bilara	0	529	0	0	0	0	529
40	Gangapur	0	443	0	0	0	0	443
41	Jahazpur	0	268	0	0	0	0	268
42	Jaitaran	0	90	0	0	0	0	90
43	Kuchera	0	89	8	0	0	0	97
44	Mandalgargh	0	767	0	0	0	0	767
45	Mundwa	0	154	0	0	0	0	154
46	Palodi	0	885	0	0	0	0	885
47	Pipar	0	170	0	0	0	0	170
48	Pokran	0	123	0	0	0	0	123
49	Sarwar	0	464	0	0	0	0	464
50	Shahpura	0	996	0	0	0	0	996
51	Shoeganj	0	274	0	0	0	0	274
52	Sumer pur	0	1245	0	0	0	0	1245
53	BhartPur	4475	6220	2100	2070	0	0	14865
54	Makrana	2084	1944	910	909	0	0	5847
55	Nagaur	2846	2744	1276	0	0	0	6866
56	Sujangarh	2659	2694	1050	1000	0	0	7403
57	Sardarshahar	2615	2624	1010	1010	0	0	7259
58	Chhapper	0	60	60	54	0	0	174
59	Deshnoke	0	149	130	129	0	0	408
60	Gajsinghpur	0	230	213	209	0	0	652
61	Nokha	0	552	552	486	0	0	1590
62	Rajaldesar	0	51	50	66	0	0	167
63	Rajgarh	0	77	77	76	0	0	230
64	Ratannagar	0	0	188	122	0	0	310
65	Sangaria	0	559	576	579	0	0	1714
66	Amet	0	50	75	75	0	0	200
67	Badi Sadri	0	254	254	243	0	0	751
68	Bhinder	0	217	217	215	0	0	649
69	Deogarh	0	158	158	156	0	0	472
70	Kanor	0	225	220	220	220	0	885
71	Kushalgarh	0	140	140	85	0	0	365
72	Rawatbhata	0	385	395	393	0	0	1173
73	Salumbar	0	70	80	54	0	0	204

[Handwritten signature]

74	Bari	0	517	518	524	0	1559
75	Bayana	0	200	200	200	105	705
76	Bandikui	0	275	275	275	270	1095
77	Bhusawar	0	250	250	250	162	912
78	Dausa	0	0	460	460	398	1318
79	Deeg	361	219	250	250	220	1300
80	Karulai	640	400	400	560	387	2387
81	Kumher	0	82	225	325	307	939
82	Lalasot	0	50	204	250	300	804
83	Nagar	0	400	300	370	212	1282
84	Rajhkera	0	500	250	400	200	1350
85	Todabhim	0	160	350	350	250	1110
86	Weir	0	570	600	600	110	1880
87	Anupgarh	0	0	0	901	881	1782
88	Dunghargadh	0	0	0	870	859	1729
89	Keshrisingpur	0	0	0	189	188	377
90	Nohar	0	0	0	1533	1532	3065
91	Pillibanga	0	0	0	636	596	1232
92	Raising Nagar	0	0	0	605	553	1158
93	Rawatsar	0	0	0	822	805	1627
94	Sadulsar	0	0	0	535	514	1049
95	Shree Karanpur	0	0	0	964	957	1921
96	Taranager	0	0	0	1163	1164	2327
97	Vijyanagar	0	0	0	1085	1075	2160
98	Kaman	0	0	0	547	546	1093
99	Nandbai	0	0	0	610	605	1215
100	Begun	0	0	62	415	415	830
101	Choti Sadri	0	0	0	521	459	1042
102	Dungarpur	0	0	0	202	200	402
103	Fatehnagar	0	0	0	65	47	112
104	Kapasan	0	0	0	619	617	1236
105	Nimbahera	0	0	0	1235	1233	2468
106	Sagwara	0	0	0	1150	55	1205
	Total	15680	44107	24108	40200	26428	150523

[Handwritten signature]

Annexure XXVI-E: Vertical-wise Demand for GHMC of Telangana								
S. No.	Name of City/Town	ISSR	CLSS	AHP	BLC	Total	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
1	Grater Hyderabad Municipal Corporation(GHMC)	0	38612	228782	190377	4, 57,770	731832.54	1212544.6

Annexure XXVI-EE: Phasing Plan of GHMC of Telangana									
S.No.	Name of City/Town	2015-16	2016-17	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	GHMC	1, 24,426					3, 33,344		4,57,770

Annexure XXVI-F Vertical-wise Demand of Uttar Pradesh (170 Towns)									
S. No.	Name of City/ULB	ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance (Rs. in crore)	State share (Rs. in crore)
1	Achhnera	0	173	50	65	50	338	7.0941	1.65
2	Adari	0	24	5	265	22	316	5.0208	2.92
3	Alapur	0	234	44	695	61	1034	18.24	7.39
4	Aligarh	4459	73196	22498	15734	765	116652	2583.88	416.02
5	Allahganj	0	114	17	240	0	371	6.90	2.57
6	Ambhehta	0	214	141	248	128	731	13.47	4.53
7	Amila	0	0	0	303	0	303	4.55	3.03
8	Anola	0	129	16	180	116	441	8.12	3.12
9	Auras	0	117	8	472	37	634	10.88	5.17
10	Badaun	0	1117	1060	567	387	3131	60.03	20.14
11	Badlapur	0	2	4	299	31	336	5.06	3.34
12	Bah	0	155	21	71	27	274	5.92	1.19
13	Baheri	0	478	62	205	46	791	17.46	3.13
14	Bajna	0	39	29	67	28	163	2.90	1.24
15	Baldeo	0	59	27	45	7	138	2.76	0.76
16	Bangarmau	0	93	37	453	120	703	11.63	6.10
17	Bansi	0	105	189	283	201	778	12.90	6.73
18	Barhani Bazar	0	91	47	285	205	628	10.48	5.37
19	Barsana	0	173	80	259	27	539	10.11	3.53
20	Behat	0	178	74	170	59	481	9.30	2.74

21	Behraich	0	456	176	1401	491	2524	43.20	18.23
22	Beniganj	0	147	205	270	47	669	11.75	5.22
23	Bewar	0	68	7	152	5	232	4.28	1.62
24	Bhagwant Nagar	0	1459	714	534	403	3110	63.72	16.51
25	Bhogaon	0	437	10	409	17	873	18.21	4.28
26	Bighapur	0	62	14	371	35	482	7.96	4.20
27	Bilgram	0	16	14	106	185	321	5.00	3.05
28	Bilsi	0	153	31	430	5	619	11.08	4.66
29	Bisauli	0	360	42	231	64	697	14.67	3.37
30	Chakia	0	189	17	554	252	1012	17.39	8.23
31	Chandauli	0	143	320	1803	39	2305	36.25	21.62
32	Chaumuhan	0	99	40	233	48	420	7.46	2.97
33	Chhata	0	30	13	276	30	349	5.59	3.19
34	Chilkana Sultanpur	0	194	114	537	64	909	15.90	6.83
35	Dayalbagh	0	164	267	57	0	488	9.24	3.24
36	Deoband	0	512	1144	882	57	2595	44.92	20.55
37	Deoranian NP	0	143	13	619	0	775	13.30	6.32
38	Dhaura Tanda NP	0	144	20	356	31	551	9.95	4.07
39	Dohrighat NP	0	0	0	210	0	210	3.15	2.10
40	Dumariyaganj NP	0	39	63	108	0	210	3.61	1.71
41	Etmadpur NPP	0	49	179	68	46	342	5.70	2.93
42	Farah	0	19	9	163	36	227	3.63	1.90
43	Faridpur	0	25	4	51	6	86	1.58	0.61
44	Faridpur (Bareilly)	0	332	7	153	12	504	11.44	1.72
45	Fatehabad	0	158	74	47	0	279	6.03	1.21
46	FatehganjPaschimi	0	284	123	453	0	860	16.22	5.76
47	FatehganjPurvi	0	19	1	63	1	84	1.48	0.65
48	Fatehpur	0	236	1032	3816	198	5282	81.99	49.47
49	Fatehpur Chaurasi	0	66	8	45	18	137	2.83	0.71
50	Fatehpursikri	0	116	131	381	0	628	10.78	5.12
51	Gangaghat	0	7	2	297	63	369	5.62	3.62
52	Gangapur	0	32	36	447	0	515	8.10	4.83
53	Gangoh	0	988	533	1069	365	2955	55.88	17.85
54	Ganj Muradabad	0	927	257	647	57	1888	39.17	9.61
55	Gaurabarhaz	0	319	15	391	642	1367	24.24	7.27
56	Ghiraura	0	72	12	550	5	639	10.43	5.65
57	Ghosi	0	0	2	693	0	695	10.43	6.95
58	Gokul	0	13	2	34	12	61	1.07	0.42
59	Gopamau	0	40	5	260	33	338	5.54	2.98
60	Govardhan	0	311	823	198	0	1332	23.62	10.21
61	GuldiaBhandara	0	15	4	97	0	116	1.82	1.00
62	Haderbad	0	19	0	312	8	339	5.31	3.20
63	Hardoi	0	614	196	36	17	863	20.13	2.49
64	Hargaon	0	129	62	75	49	315	6.23	1.86
65	Itaunja	0	9	100	280	93	482	7.34	4.73
66	Jafarabad	0	32	0	404	50	486	7.66	4.29

67	Jagner	0	248	241	101	30	620	12.20	3.72
68	Jalalabad	0	48	2	59	0	109	2.20	0.61
69	Jarwal	0	5	1	303	34	343	5.20	3.21
70	Jasrana	0	36	63	108	58	265	4.40	2.29
71	Jaunpur	0	872	1001	2519	705	5097	86.66	38.72
72	Jyoti Khyria	0	66	0	176	6	248	4.49	1.79
73	KachhaumaPatseni	0	26	240	359	121	746	11.49	7.20
74	Kachhla	0	105	13	163	165	446	7.92	3.41
75	Kakrala	0	109	25	473	65	672	11.36	5.63
76	Kanth	0	48	2	166	11	227	3.97	1.79
77	Karhal	0	39	2	2106	73	2220	33.76	21.45
78	Katra	0	109	39	948	33	1129	18.21	10.20
79	Kerakat	0	61	75	451	103	690	11.06	5.78
80	Khaga	0	86	33	620	4	743	12.15	6.55
81	Khairabad	0	42	57	1781	0	1880	28.69	18.38
82	Kheragarh	0	370	26	96	44	536	12.37	1.66
83	Kheta Sarai	0	137	9	710	46	902	15.13	7.42
84	Khudaganj	0	120	37	338	0	495	8.83	3.75
85	Khutar	0	44	12	380	0	436	7.05	3.92
86	Kirawali	0	113	47	132	0	292	5.70	1.79
87	Kishni	0	268	13	764	28	1073	19.23	7.91
88	Kopaganj	0	85	28	453	220	786	12.78	7.01
89	Kora Jahanabad	0	255	118	413	42	828	15.40	5.52
90	Kosikala	0	317	22	189	236	764	15.17	3.29
91	Kunwar Gaav	0	146	3	562	52	763	13.15	6.17
92	Kurawli	0	112	5	187	30	334	6.32	2.07
93	Kursath (Hardoi)	0	2	3	117	25	147	2.23	1.45
94	Kursath (Unnao)	0	17	15	194	14	240	3.80	2.23
95	Kusmara	0	338	15	327	69	749	15.19	3.77
96	Machhlishahr	0	220	75	732	158	1185	20.35	8.86
97	Madhoganj	0	4	3	45	118	170	2.60	1.66
98	Mahaban	0	128	15	195	0	338	6.57	2.10
99	Maholi	0	236	115	72	39	462	9.69	2.26
100	Mahona	0	10	56	383	62	511	7.78	5.01
101	Mainpuri	0	636	245	629	579	2089	38.78	14.53
102	Mallawan	0	197	233	310	237	977	16.96	7.80
103	Mariahu	0	24	5	411	56	496	7.72	4.44
104	Mathura	0	12174	2151	1185	224	15734	378.45	35.60
105	Mau	0	379	86	989	109	1563	27.88	11.84
106	Maurawan	0	11	4	77	12	104	1.69	0.93
107	Mirganj	0	185	14	153	15	367	7.67	1.82
108	Mogra	0	46	0	209	38	293	4.93	2.28
109	Mohan	0	87	13	252	46	398	6.99	3.11
110	Mugalsarai	0	389	129	1177	246	1941	33.67	14.29
111	Muhammadabad	0	302	84	449	44	879	16.72	5.77
112	Mundera Bazar	0	27	56	389	157	629	9.75	6.02

113	Nakur	0	135	93	280	237	745	12.75	4.92
114	Nanapara	0	57	48	2194	127	2426	37.06	23.06
115	Nanauta	0	434	140	291	42	907	18.68	1.59
116	Nandgaon	0	50	0	23	18	91	1.95	0.32
117	Nawabganj NP	0	103	18	558	17	696	11.65	5.93
118	Nawabganj NPP	0	362	221	45	26	654	14.05	2.92
119	Nyotini	0	63	14	74	34	185	3.51	1.22
120	Pali	0	29	24	126	108	287	4.64	2.58
121	Pihani	0	34	31	391	222	678	10.57	6.44
122	Pinahat	0	308	72	273	58	711	14.27	4.03
123	Purwa	0	19	6	320	15	360	5.62	3.41
124	Puwaya	0	47	12	101	0	160	2.95	1.13
125	Radhakund	0	349	30	155	19	553	12.38	2.04
126	Ramnagar	0	119	51	825	0	995	16.32	8.76
127	Rampur Maniharan	0	248	197	506	12	963	17.35	7.09
128	Rasulabad	0	62	9	135	0	206	3.81	1.44
129	Raya	0	356	39	103	43	541	12.28	1.64
130	Richha	0	35	12	148	0	195	3.33	1.60
131	Risia Bazar	0	16	1	431	59	507	7.79	4.62
132	Rithora	0	8	1	28	2	39	0.68	0.31
133	Rly. Settlement Roza NP	0	33	49	30	0	112	2.07	0.79
134	Rudayan	0	90	1	34	0	125	2.93	0.35
135	Safipur	0	48	40	728	5	821	12.87	7.73
136	Saharanpur	0	1796	12338	2034	564	16732	271.99	146.54
137	Sahaswan	0	97	9	377	137	620	10.43	5.23
138	Sainthal	0	164	17	286	45	512	9.60	3.48
139	Saiyad Raja	0	218	150	422	329	1119	19.34	9.01
140	Sakhanu	0	19	0	114	28	161	2.64	1.42
141	Samshabad	0	155	21	71	27	274	5.92	1.19
142	Sandi	0	82	13	149	43	287	5.26	2.05
143	Sandila	0	1144	81	281	114	1620	37.68	4.76
144	Sarsawa	0	289	42	323	5	659	13.27	3.68
145	Saunkh	0	4	1	313	47	365	5.52	3.38
146	Shahabad	0	86	36	257	106	485	8.28	3.99
147	Shahganj	0	88	19	310	40	457	7.88	3.49
148	Shahi	0	25	1	27	1	54	1.10	0.29
149	Shahjahanpur	0	416	147	1443	510	2516	42.61	21.00
150	Shergarh	0	161	4	233	13	411	8.05	2.50
151	Shishgarh	0	440	34	581	366	1421	26.46	9.81
152	Shohratgarh	0	50	7	142	0	199	3.57	1.49
153	Siddharth Nagar	0	187	21	74	0	282	6.42	0.95
154	Sikohabad	0	478	140	295	169	1082	21.82	6.04
155	Sirauli	0	192	6	497	273	968	16.77	7.76
156	Sirshaganj	0	92	7	93	7	199	4.06	1.07

157	Sitapur	0	7963	583	1130	119	9795	240.09	18.32
158	Subeha	0	38	81	102	10	231	3.91	1.88
159	Swamibagh	0	3	6	0	0	9	0.17	0.06
160	ThiriyaNizam Khan	0	353	82	183	156	774	15.74	4.21
161	Tilhar	0	189	16	457	0	662	12.14	4.73
162	Titron	0	53	31	392	73	549	8.86	4.60
163	Tundla	0	169	97	72	107	445	8.65	2.76
164	Ugu	0	5	0	89	12	106	1.64	1.10
165	Unjhani	0	107	44	362	66	579	9.94	4.72
166	Unnao	0	1459	714	937	0	3110	55.46	16.51
167	Usanwa	0	199	49	616	62	926	16.22	7.27
168	Uska Bazar	0	116	24	510	0	650	11.11	5.34
169	Validpur	0	116	30	610	126	882	14.59	7.66
170	Vrindavan	0	945	1283	248	0	2476	48.20	15.31
Total		4459	126519	53924	86156	14754	285812	5736.81	1544.15

Annexure XXVI-FF: Details of Demand Assessment and Phasing Plan of Uttar Pradesh					
S.No.	Name of City/Town	2017-18	2018-19	2019-20	Total
1	Achhnera	65	273	0	338
2	Adari	265	51	0	316
3	Alapur	234	187	552	973
4	Aligarh	0	105638	11014	116652
5	Allahganj	240	131	0	371
6	Ambेhta	248	128	355	731
7	Amila	303	0	0	303
8	Anola	180	261	0	441
9	Auras	472	162	0	634
10	Badaun	567	2564	0	3131
11	Badlapur	299	37	0	336
12	Bah	71	203	0	274
13	Baheri	205	586	0	791
14	Bajna	67	96	0	163
15	Baldeo	45	93	0	138
16	Bangarmau	453	250	0	703
17	Bansi	283	495	0	778
18	Barhani Bazar	285	343	0	628
19	Barsana	259	280	0	539
20	Behat	170	59	252	481
21	Behraich	199	474	1851	2524
22	Beniganj	300	369	0	669
23	Bewar	152	80	0	232

24	Bhagwant Nagar	280	156	2674	3110
25	Bhogaon	409	464	0	873
26	Bighapur	45	92	345	482
27	Bilgram	183	138	0	321
28	Bilsa	430	189	0	619
29	Bisauli	360	337	0	697
30	Chakia	554	337	121	1012
31	Chandauli	1803	502	0	2305
32	Chaumuhan	233	187	0	420
33	Chhata	276	73	0	349
34	Chilkana Sultanpur	537	64	308	909
35	Dayalbagh	57	431	0	488
36	Deoband	882	57	1656	2595
37	Deoranian NP	619	156	0	775
38	Dhaura Tanda NP	356	195	0	551
39	Dohrighat NP	210	0	0	210
40	Dumariyaganj NP	108	102	0	210
41	Etmadpur NPP	68	274	0	342
42	Farah	163	64	0	227
43	Faridpur	51	35	0	86
44	Faridpur (Bareilly)	153	351	0	504
45	Fatehabad	47	232	0	279
46	FatehganjPaschimi	453	407	0	860
47	FatehganjPurvi	63	21	0	84
48	Fatehpur	3816	1466	0	5282
49	Fatehpur Chaurasi	137	0	0	137
50	Fatehpursikri	381	247	0	628
51	Gangaghat	369	0	0	369
52	Gangapur	93	106	316	515
53	Gangoh	1069	365	1521	2955
54	Ganj Muradabad	312	1576	0	1888
55	Gaurabarhaz	391	976	0	1367
56	Ghiraora	550	89	0	639
57	Ghosi	693	2	0	695
58	Gokul	34	27	0	61
59	Gopamau	133	205	0	338
60	Govardhan	198	1134	0	1332
61	GuldiaBhandara	97	19	0	116
62	Haderabad	194	145	0	339
63	Hardoi	344	205	314	863
64	Hargaon	75	240	0	315
65	Itaunja	280	202	0	482
66	Jafarabad	404	82	0	486
67	Jagner	101	519	0	620

[Handwritten signature]

68	Jalalabad	59	50	0	109
69	Jarwal	135	208	0	343
70	Jasrana	108	157	0	265
71	Jaunpur	2519	2578	0	5097
72	Jyoti Khyria	176	72	0	248
73	KachhaumaPatseni	288	157	301	746
74	Kachhla	163	283	0	446
75	Kakrala	109	563	0	672
76	Kanth	166	61	0	227
77	Karhal	2106	114	0	2220
78	Katra	948	181	0	1129
79	Kerakat	451	239	0	690
80	Khaga	620	123	0	743
81	Khairabad	1232	648	0	1880
82	Kheragarh	96	440	0	536
83	Kheta Sarai	710	192	0	902
84	Khudaganj	338	157	0	495
85	Khutar	380	56	0	436
86	Kirawali	132	160	0	292
87	Kishni	764	309	0	1073
88	Kopaganj	453	333	0	786
89	Kora Jahanabad	413	415	0	828
90	Kosikala	189	575	0	764
91	Kunwar Gaav	562	201	0	763
92	Kurawli	187	147	0	334
93	Kursath	77	163	0	240
94	Kursath	147	0	0	147
95	Kusmara	327	422	0	749
96	Machhlishahr	732	453	0	1185
97	Madhoganj	170	0	0	170
98	Mahaban	195	143	0	338
99	Maholi	72	390	0	462
100	Mahona	383	128	0	511
101	Mainpuri	629	1460	0	2089
102	Mallawan	72	471	434	977
103	Mariahu	411	85	0	496
104	Mathura	1185	14549	0	15734
105	Mau	989	574	0	1563
106	Maurawan	104	0	0	104
107	Mirganj	153	214	0	367
108	Mohan	260	138	0	398
109	Mugalsarai	1177	764	0	1941
110	Muhammadabad	449	430	0	879
111	Mundera Bazar	231	398	0	629

112	Mogra	209	84	0	293
113	Nakur	280	237	228	745
114	Nanapara	1082	504	840	2426
115	Nanauta	291	42	574	907
116	Nandgaon	23	68	0	91
117	Nawabganj NP	385	311	0	696
118	Nawabganj NPP	45	609	0	654
119	Nyotini	145	40	0	185
120	Pali	287	0	0	287
121	Pihani	410	268	0	678
122	Pinahat	273	438	0	711
123	Purwa	132	228	0	360
124	Puwaya	101	59	0	160
125	Radhakund	155	398	0	553
126	Ramnagar	395	600	0	995
127	Rampur Maniharan	506	12	445	963
128	Rasulabad	130	76	0	206
129	Raya	103	438	0	541
130	Richha	148	47	0	195
131	Risia Bazar	310	197	0	507
132	Rithora	28	11	0	39
133	Rly. Settlement Roza NP	30	82	0	112
134	Rudayan	34	91	0	125
135	Safipur	711	110	0	821
136	Saharanpur	2034	564	14134	16732
137	Sahaswan	355	265	0	620
138	Sainthal	286	226	0	512
139	Saiyad Raja	422	697	0	1119
140	Sakhanu	161	0	0	161
141	Samshabad	71	203	0	274
142	Sandi	149	138	0	287
143	Sandila	281	1339	0	1620
144	Sarsawa	323	5	331	659
145	Saunkh	313	52	0	365
146	Shahabad	257	228	0	485
147	Shahganj	310	147	0	457
148	Shahi	27	27	0	54
149	Shahjahanpur	1443	1073	0	2516
150	Shergarh	233	178	0	411
151	Shishgarh	581	840	0	1421
152	Shohratgarh	142	57	0	199
153	Siddharth Nagar	74	208	0	282
154	Sikohabad	295	787	0	1082
155	Sirauli	497	471	0	968

[Handwritten signature]

156	Sirshaganj	93	106	0	199
157	Sitapur	1130	8665	0	9795
158	Subeha	89	142	0	231
159	Swamibagh	0	9	0	9
160	ThiriyaNizamat Khan	183	591	0	774
161	Tilhar	457	205	0	662
162	Titron	392	73	84	549
163	Tundla	72	373	0	445
164	Ugu	89	17	0	106
165	Unjhani	362	217	0	579
166	Unnao	534	2576	0	3110
167	Usanwa	616	310	0	926
168	Uska Bazar	510	140	0	650
169	Validpur	610	272	0	882
170	Vrindavan	248	2228	0	2476
Total		55048	162869	38566	285751

Annexure XXVI-G: Details of Demand Assessment and Central Assistance of Assam									
S.No.	Name of City/Town	ISSR	CLSS	AHP	BLC (N)	BLC (E)	Total	Central Assistance (Rs. in lakh)	State share (Rs. in lakh)
1	Abhayapuri	42	73	76	478	0	669	1067.18	298.00
2	Badarpur	0	93	0	1137	0	1230	1952.88	568.50
3	Bakalia	0	134	301	1186	0	1621	2586.94	743.50
4	Basugaon	0	0	0	1126	0	1126	1689.00	563.00
5	Bhipuria	0	92	158	808	0	1058	1693.72	483.00
6	Bokajan	0	85	98	983	0	1166	1847.60	540.50
7	Chabua	0	9	135	306	0	450	685.44	220.50
8	Chapakhowa	0	8	0	856	0	864	1305.28	428.00
9	Chapar	0	232	2	2585	0	2819	4497.62	1293.50
10	Deragaon	0	8	183	1023	0	1214	1830.28	603.00
11	Dhakuakhana	0	17	150	1826	0	1993	3009.22	988.00
12	Dhekuajuli	0	7	352	692	0	1051	1584.62	522.00

[Handwritten Signature]

13	Dhemaji	0	87	347	3605	0	4039	6159.42	1976.00
14	Dhing	0	678	0	1902	0	2580	4656.48	951.00
15	Digboi	0	0	0	529	0	529	793.50	264.50
16	Diphu	0	25	280	4251	0	4556	6863.00	2265.50
17	Dokmoka	0	72	54	692	0	818	1310.52	373.00
18	Donkmokan	0	0	0	265	0	265	397.50	132.50
19	Doom Dooma	0	10	720	183	0	913	1381.10	451.50
20	Gohpur	0	0	0	1222	0	1222	1833.00	611.00
21	Howraghat	0	2	41	359	0	402	605.32	200.00
22	Kampur	0	14	335	786	264	1399	2114.74	692.50
23	Kamrup	0	20	11	475	0	506	782.20	243.00
24	Krimganj	0	377	947	1437	0	2761	4578.82	1192.00
25	Langhin	0	0	0	1187	0	1187	1780.50	593.50
26	Maibong	0	0	0	1254	0	1254	1881.00	627.00
27	Makum	0	46	847	337	0	1230	1898.36	592.00
28	Mangaldoi	0	220	396	986	0	1602	2658.20	691.00
29	Margherita	0	20	245	1130	0	1395	2115.70	687.50
30	Mariani	0	0	186	704	0	890	1335.00	445.00
31	Moran	0	132	106	120	0	358	690.12	113.00
32	Naharkatia	0	413	348	24	0	785	1656.58	186.00
33	Namrup	28	0	545	101	38	712	1054.00	356.00
34	Narayanpur	0	128	0	503	0	631	1094.98	251.50
35	Nazria	491	303	195	0	0	989	1589.48	343.00
36	North Gauhati	0	230	450	497	0	1177	2032.30	473.50
37	North Lakhimpur	0	24	2903	2088	0	5015	7550.34	2495.50
38	Palaspari		20	11	460	15	506	782.20	243.00
39	Pathsala	0	58	0	649	36	743	1181.78	342.50
40	Raha	0	0	0	1330	0	1330	1995.00	665.00

41	Rangapura	0	3	849	0	0	852	1281.48	424.50
42	Rangia	0	133	251	937	0	1321	2135.78	594.00
43	Sarupathar	0	39	275	656	0	970	1500.24	465.50
44	Silapathar	0	69	197	1761	709	2736	4184.04	1333.50
45	Simalaguri	15	36	210	378	0	639	992.76	301.50
46	Sivasagar	1180	0	596	213	0	1989	2393.50	994.50
47	Sonari	16	20	406	1091	0	1533	2314.70	756.50
48	Sorbhog	0	0	8	599	70	677	1015.50	338.50
49	Teok	0	69	485	0	0	554	911.04	242.50
50	Tezpur	0	0	1491	8460	0	9951	14926.50	4975.50
51	Tinsukla	194	306	542	744	0	1786	2936.96	740.00
52	Titabar	0	4	6	800	0	810	1219.64	403.00
53	Titakartik	0	6	4	800	0	810	1221.96	402.00
54	Umarang	0	0	0	900	0	900	1350.00	450.00
	Total	1966	4322	15742	57421	1132	80583	124905.02	38130.50

Annexure XXVI-GG: Details of Demand Assessment and Central Assistance of Assam							
S.No.	Name of City/Town	2017-18	2018-19	2019-20	2020-21	2021-22	Total
1	Abhayapuri	478	149	42	0	0	669
2	Badarpur	414	132	309	250	125	1230
3	Bakalia	0	53	350	631	587	1621
4	Basugaon	552	0	574	0	0	1126
5	Bhipuria	242	0	130	460	226	1058
6	Bokajan	0	43	100	603	420	1166
7	Chabua	0	450	0	0	0	450
8	Chapakhuwa	864	0	0	0	0	864
9	Chapar	1897	0	922	0	0	2819
10	Deragaon	0	500	714	0	0	1214

11	Dhakuakhana	0	557	238	626	572	1993
12	Dhekuajuli	0	240	100	535	176	1051
13	Dhemaji	987	481	1569	934	68	4039
14	Dhing	1130	154	278	818	200	2580
15	Digboi	0	529	0	0	0	529
16	Diphu	0	436	300	1663	2157	4556
17	Dokmoka	0	134	150	326	208	818
18	Donkmokan	98	0	167	0	0	265
19	Doom Dooma	0	913	0	0	0	913
20	Gohpur	0	543	679	0	0	1222
21	Howraghat	0	79	82	141	100	402
22	Kampur	967	264	168	0	0	1399
23	Kamrup	113	174	204	15	0	506
24	Krimganj	400	877	684	0	800	2761
25	Langhin	0	0	151	518	518	1187
26	Maibong	410	248	305	191	100	1254
27	Makum	383	250	250	347	0	1230
28	Mangaldoi	0	1602	0	0	0	1602
29	Margherita	0	0	1395	0	0	1395
30	Mariani	0	0	890	0	0	890
31	Moran	0	338	20	0	0	358
32	Naharkatia	785	0	0	0	0	785
33	Namrup	712	0	0	0	0	712
34	Narayanpur	256	0	134	184	57	631
35	Nazria	491	303	195	0	0	989
36	North Gauhati	240	0	78	770	89	1177
37	North Lakhimpur	437		179	1662	2737	5015

[Handwritten signature]

38	Palaspari	113	174	204	15	0	506
39	Pathsala	201	542	0	0	0	743
40	Raha	551	0	529	130	120	1330
41	Rangapura	149	200	250	250	3	852
42	Rangia	605	302	0	414	0	1321
43	Sarupathar	0	970	0	0	0	970
44	Silapathur	133	200	300	866	1237	2736
45	Simalaguri	15	36	210	378	0	639
46	Sivsagar	580	613	400	396	0	1989
47	Sonari	353	1180	0	0	0	1533
48	Sorbhog	0	677	0	0	0	677
49	Teok	0	554	0	0	0	554
50	Tezpur	0	320	2131	3508	3992	9951
51	Tinsukla	1244	250	292	0	0	1786
52	Titabar	0	810	0	0	0	810
53	Titakarthik	0	810	0	0	0	810
54	Umrangso	200	194	250	153	103	900
Total		16000	17281	15923	16784	14595	80583

ANNEXURE XXVI-H: Demand Assessment and Central Assistance of Uttarakhand (9 Towns)							
S.No.	Name of City/Town	Demand				Central assistance proposed (Rs. in lakh)	State share (Rs. in lakh)
		CLSS	AHP	BLC	Total		
1	Kelakhera	0	0	108	108	162.00	54.00
2	Kirtinagar	31	0	0	31	82.77	0.00
3	Lambgaun	14	0	0	14	37.38	0.00
4	Laskar	31	0	971	1002	1539.27	485.50
5	Lohaghat	1	103	0	104	157.17	103.00
6	Nandprayag	0	0	185	185	277.50	92.50

Good

7	Pokhri	70	0	203	273	491.40	101.50
8	Purola	111	0	212	323	614.37	106.00
9	Tanakpur	3	1788	4	1795	2696.10	1790.00
Total		261	1891	1683	3835	6057.96	2732.50

AnnexureXXVI-HH: Phasing of Demand of Uttarakhand						
S.No.	Name of Cities	2017-18	2018-19	2019-20	2020-21	Total
1	Kelakhera	108	0	0	0	108
2	Kirtinagar	0	0	0	31	31
3	Lambgaun	0	0	0	14	14
4	Laskar	623	347	0	32	1002
5	Lohaghat	0	0	104	0	104
6	Nandprayag	0	0	185	0	185
7	Pokhri	122	68	25	58	273
8	Purola	0	161	162	0	323
9	Tanakpur	0	0	1381	414	1795
Total		853	576	1857	549	3835

Grand

Annexure XXVII: Gender/Category details as per sanctioned Project submitted by State of Rajasthan

Gender-Wise Beneficiary Count			Ownership-Wise Beneficiary Count			Category-Wise Beneficiary Count						
Male	Female	Transgender	Total	Joint	Male	Female	Transgender	GEN	OBC	SC	ST	Total
22	10	0	32	0	10	22	0	2	23	7	0	32

Proposed Gender/Category details as per modification request submitted by ULB Sangod

Gender-Wise Beneficiary Count			Ownership-Wise Beneficiary Count			Category-Wise Beneficiary Count						
Male	Female	Transgender	Total	Joint	Male	Female	Transgender	GEN	OBC	SC	ST	Total
3	29	0	32	32	0	0	0	3	23	6	0	32