

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
	A&N Island (UT)					
1	South Andaman	376	376	47	5.84	2.93
	Andhra Pradesh					
1	Srikakulam	82,757	80,655	36,813	1,252.52	749.21
2	Vizianagaram	89,581	87,161	46,036	1,376.04	893.79
3	Visakhapatnam	1,85,092	1,68,319	54,771	2,890.53	1,496.64
4	East Godavari	82,994	79,357	31,138	1,267.51	578.52
5	West Godavari	77,865	77,824	36,894	1,176.76	659.96
6	Krishna	1,15,107	1,13,508	38,465	1,757.40	1,322.08
7	Guntur	1,19,388	95,967	39,039	1,847.19	925.40
8	Prakasam	76,123	59,584	24,352	1,153.53	607.64
9	Sri Potti Sriramulu Nellore	1,29,857	1,18,799	50,484	1,975.99	1,172.45
10	Kadapa	1,08,317	1,05,707	36,338	1,641.48	1,215.37
11	Kurnool	66,112	65,998	39,467	1,016.47	796.56
12	Anantapuramu	95,459	87,837	30,419	1,441.60	873.04
13	Chittoor	83,687	80,988	49,541	1,261.40	836.82
14	Parvathipuram Manyam	32,506	30,812	15,173	488.87	201.36
15	Anakapalli	59,022	55,470	17,611	889.41	505.83
16	Kakinada	77,785	76,492	29,730	1,183.22	757.34
17	Konaseema	38,370	38,338	19,937	578.94	337.91
18	Eluru	1,07,244	1,05,288	39,789	1,614.41	1,131.34
19	NT Rama Rao (NTR)	1,22,348	96,497	30,391	1,905.03	1,284.65
20	Palnadu	54,750	54,633	20,650	830.69	537.36
21	Bapatla	35,361	35,078	13,107	535.37	407.87
22	Annamayya	83,915	81,995	30,748	1,261.31	717.89
23	Nandyal	59,431	55,149	32,777	898.32	584.31
24	Sri Sathya Sai	64,006	61,157	17,868	962.83	604.37
25	Tirupati	85,355	84,502	33,935	1,292.50	848.01
	Arunachal Pradesh					
1	Tawang	12	12	12	0.18	0.08
2	West Kameng	760	760	753	28.85	29.33 *
3	East Kameng	306	306	169	4.61	3.34
4	Papum Pare	4,891	4,754	3,413	103.46	68.65
5	Upper Subansiri	141	141	132	2.11	2.39 *
6	West Siang	128	128	125	2.35	2.34
7	East Siang	79	79	68	1.20	1.82 *
8	Upper Siang	77	77	65	1.16	2.18 *
9	Changlang	237	237	221	3.55	5.28 *
10	Tirap	84	84	67	1.26	1.22
11	Kamle	98	98	86	1.47	2.11 *
12	Kurung Kumey	289	288	148	4.34	1.69
13	Upper Dibang Valley	76	76	56	1.14	0.79
14	Lower Dibang Valley	64	64	62	0.96	0.97 *

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
15	Lohit	77	77	71	1.19	1.21 *
16	Anjaw	79	79	57	1.19	0.94
17	Longding	80	79	58	1.20	0.74
18	Lower Subansiri	453	453	405	6.79	6.29
19	Kra Daadi	498	498	473	14.31	13.87
20	Namsai	70	70	61	1.05	1.07 *
	Assam					
1	Kokrajhar	5,593	4,755	3,265	83.90	53.17
2	Dhubri	21,718	18,628	13,551	326.14	237.32
3	Goalpara	2,853	2,491	1,861	42.80	35.05
4	Barpeta	7,915	7,542	4,879	118.83	92.10
5	Marigaon	3,411	3,411	2,160	51.26	41.22
6	Nagaon	7,529	5,757	3,730	113.27	72.33
7	Bishwanath	2,384	1,648	1,035	35.80	19.45
8	Lakhimpur	4,305	2,727	2,048	64.35	27.90
9	Dhemaji	5,986	4,614	2,818	89.81	38.46
10	Tinsukia	6,218	5,920	3,265	93.74	56.11
11	Sivasagar	1,507	1,220	920	22.76	15.47
12	Jorhat	3,807	3,031	2,023	58.64	37.96
13	Golaghat	5,276	4,404	1,722	79.50	46.32
14	Karbi Anglong	15,081	14,424	5,543	226.29	109.10
15	Dima Hasao	4,052	3,952	1,615	60.78	36.54
16	Cachar	14,473	11,765	5,363	219.06	124.39
17	Karimganj	11,609	8,985	4,605	174.22	86.44
18	Hailakandi	3,836	3,817	2,942	57.61	35.31
19	Bongaigaon	2,388	1,656	850	36.08	21.07
20	Chirang	2,269	2,109	1,361	34.05	21.66
21	Nalbari	3,210	2,845	1,758	48.21	33.72
22	Baksa	1,679	1,650	769	25.18	17.11
23	Darrang	2,934	2,508	1,526	44.12	30.61
24	Udalguri	1,125	822	508	16.89	7.67
25	Bajali	867	836	390	13.05	10.84
26	Hojai	3,451	2,242	1,776	51.65	26.35
27	Sonitpur	17,999	16,075	6,666	271.03	133.68
28	Dibrugarh	5,764	5,099	1,893	87.36	50.05
29	Charaideo	1,271	439	388	19.08	6.05
30	West Karbi Anglong	1,131	1,021	507	16.96	9.10
31	Kamrup Metropolitan	2,880	2,807	2,487	59.62	56.34
32	Kamrup	2,122	2,022	1,283	32.17	19.94
	Bihar					
1	Pashchim Champaran	6,205	5,930	1,592	94.27	47.41
2	Purbi Champaran	26,612	26,417	7,313	402.25	203.07
3	Sheohar	3,771	3,771	2,795	56.64	46.72
4	Sitamarhi	10,765	10,005	3,197	163.05	84.89
5	Madhubani	11,673	10,847	3,031	176.53	90.26
6	Supaul	4,640	4,604	1,095	70.03	33.58
7	Araria	6,995	6,987	1,490	105.42	56.74

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
8	Kishanganj	13,451	13,451	2,679	201.98	102.04
9	Purnia	17,487	16,247	5,190	291.93	180.44
10	Katihar	10,017	9,576	1,684	166.38	102.03
11	Madhepura	7,563	7,277	1,320	113.79	58.83
12	Saharsa	12,172	8,223	2,092	183.38	79.59
13	Darbhanga	11,394	11,196	5,528	190.25	146.40
14	Muzaffarpur	13,798	13,634	5,021	218.61	137.76
15	Gopalganj	5,902	5,902	1,614	89.14	42.69
16	Siwan	4,311	3,647	1,556	65.61	30.91
17	Saran	13,191	13,142	3,348	198.76	131.15
18	Vaishali	18,336	18,095	8,030	279.31	157.13
19	Samastipur	2,779	2,628	800	43.33	22.83
20	Begusarai	14,579	14,579	6,285	221.91	136.79
21	Khagaria	3,496	3,496	1,793	52.72	40.57
22	Bhagalpur	8,140	7,263	3,156	129.20	71.29
23	Banka	2,291	2,030	618	34.94	12.83
24	Munger	3,347	2,629	949	52.11	25.22
25	Lakhisarai	3,253	3,153	1,609	50.32	29.98
26	Sheikhpura	1,650	995	513	25.06	10.05
27	Nalanda	2,799	2,374	1,667	43.67	38.30
28	Patna	22,846	21,984	13,982	404.73	328.10
29	Bhojpur	7,954	7,751	2,995	127.90	78.36
30	Buxar	1,849	1,849	947	29.53	23.40
31	Kaimur	680	680	323	10.68	7.95
32	Rohtas	9,591	7,880	2,483	145.37	62.99
33	Aurangabad	5,028	4,638	1,759	84.32	51.75
34	Gaya	16,466	15,485	7,699	282.23	177.26
35	Nawada	4,385	3,725	2,144	67.16	36.88
36	Jamui	6,929	6,929	2,855	104.40	64.76
37	Jehanabad	1,943	1,387	411	30.51	14.42
38	Arwal	5,068	2,184	603	76.26	18.73
	Chandigarh (UT)					
1	Chandigarh	1,256	1,256	1,256	28.78	28.78
	Chhattisgarh					
1	Koriya	2,640	2,479	1,797	40.12	33.98
2	Surguja	9,391	8,478	4,765	143.88	116.93
3	Jashpur	5,630	5,130	2,554	86.02	55.74
4	Raigarh	16,015	15,083	11,193	254.27	207.59
5	Korba	10,079	8,780	7,154	154.56	88.04
6	Janjgir - Champa	15,377	13,966	8,901	236.70	188.05
7	Bilaspur	31,961	29,778	18,173	521.00	386.23
8	Kabirdham	9,351	8,114	5,319	142.74	90.66
9	Rajnandgaon	24,705	21,722	15,093	381.14	272.71
10	Durg	41,716	37,285	26,653	682.33	507.16
11	Raipur	59,099	55,009	45,761	990.95	798.44
12	Mahasamund	6,618	5,690	4,047	101.79	75.91
13	Dhamtari	11,247	9,705	6,664	172.41	122.39
14	Kanker	4,104	3,723	2,683	62.75	46.15
15	Bastar	4,438	4,106	2,824	68.95	56.80
16	Narayanpur	860	829	602	13.35	9.89

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
17	Dantewada	2,559	2,083	1,304	38.63	26.13
18	Bijapur	899	845	627	13.94	13.68
19	Balrampur	2,906	2,823	1,863	44.04	32.22
20	Surajpur	3,692	3,134	1,433	55.77	32.23
21	Mungeli	5,028	4,442	2,272	76.89	51.50
22	Gaurela-Pendra-Marwahi	1,287	1,253	911	20.08	14.27
23	Balod	6,523	5,960	4,446	100.29	77.08
24	Bemetara	9,655	8,224	5,936	148.27	92.66
25	Baloda Bazar	7,779	6,845	5,095	122.30	103.77
26	Gariaband	3,585	3,188	2,644	54.39	44.67
27	Kondagaon	3,457	2,892	1,937	52.23	35.41
28	Sukma	2,062	1,884	1,194	31.21	25.36
	Delhi (UT)					
1	North Delhi MCD	3,829	3,829	3,829	89.57	89.57
2	East Delhi MCD	2,001	2,001	2,001	46.84	46.84
3	Delhi Cantonment Board	6,197	6,197	6,197	143.75	143.75
4	NDMC	7,842	7,842	7,842	182.47	182.47
5	South Delhi MCD	10,107	10,107	10,107	229.91	229.91
	Goa					
1	North Goa	1,570	1,570	1,568	37.14	37.33 *
2	South Goa	1,576	1,576	1,576	37.61	37.71 *
	Gujarat					
1	Kutch	24,734	24,601	24,099	584.40	578.72
2	Banaskantha	16,422	16,318	13,738	345.75	319.17
3	Patan	11,755	11,517	10,264	225.36	208.81
4	Mehsana	23,768	23,541	22,574	528.77	515.52
5	Sabarkantha	8,014	7,801	7,141	154.04	143.00
6	Gandhinagar	33,625	33,177	28,953	704.11	620.06
7	Ahmadabad	2,74,543	2,37,180	1,97,340	5,349.08	4,453.63
8	Surendranagar	17,859	17,038	15,332	375.47	342.50
9	Rajkot	96,789	93,992	89,571	2,064.75	1,888.31
10	Jamnagar	32,232	31,540	30,061	673.71	625.07
11	Porbandar	7,282	7,261	6,587	151.45	144.16
12	Junagadh	20,322	15,023	14,326	389.02	320.52
13	Amreli	7,388	6,834	5,832	141.90	126.22
14	Bhavnagar	33,259	32,200	28,415	634.56	572.21
15	Anand	14,922	14,699	13,221	291.35	266.56
16	Kheda	13,704	13,175	11,175	244.82	205.53
17	Panch Mahals	8,021	8,011	7,617	171.07	167.69
18	Dohad	4,874	4,821	4,061	90.49	78.85
19	Vadodara	98,722	93,063	81,777	2,051.74	1,795.08
20	Narmada	603	598	537	11.94	10.64
21	Bharuch	22,944	22,703	22,142	548.20	539.37
22	The Dangs	3	3	3	0.08	0.08
23	Navsari	9,844	9,251	8,598	207.30	189.78
24	Valsad	25,520	25,464	24,715	571.26	562.72
25	Surat	2,14,004	1,99,958	1,82,570	4,478.12	3,879.29
26	Tapi	1,881	1,881	1,777	38.11	36.73

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
27	Aravalli	5,264	5,264	5,150	111.76	108.34
28	Botad	501	501	353	7.70	6.52
29	Morbi	14,670	14,513	14,039	333.50	324.70
30	Devbhoomi Dwarka	3,441	3,406	2,909	71.28	67.43
31	Gir Somnath	4,428	4,263	3,818	91.89	84.39
32	Mahisagar	2,818	2,739	2,379	45.39	39.72
33	Chhota Udaipur	712	691	637	13.17	12.88
	Haryana					
1	Panchkula	2,358	2,336	2,327	54.65	54.09
2	Ambala	5,940	3,031	2,626	127.53	82.23
3	Yamunanagar	7,105	5,019	2,250	155.91	84.83
4	Kurukshetra	4,532	3,619	2,392	78.99	48.16
5	Kaithal	5,923	5,476	3,042	96.88	56.27
6	Karnal	8,376	5,496	4,167	146.07	95.58
7	Panipat	4,217	2,734	1,696	73.15	41.85
8	Sonipat	6,776	3,856	2,930	118.23	68.75
9	Jind	6,741	5,290	2,670	105.96	49.59
10	Fatehabad	5,212	3,253	1,463	79.80	23.42
11	Sirsa	3,628	1,605	1,174	58.82	51.10
12	Hisar	14,514	7,588	4,640	240.37	98.67
13	Bhinwani	6,349	2,580	1,817	98.55	53.78
14	Rohtak	7,177	4,995	3,720	156.39	92.69
15	Jhajjar	4,283	2,373	1,440	71.29	34.18
16	Mahendragarh	3,046	1,999	462	46.76	20.97
17	Rewari	2,914	2,583	2,263	55.25	46.66
18	Gurgaon	37,441	14,069	13,498	651.43	300.23
19	Nuh/ Mewat	1,717	1,540	353	25.98	14.48
20	Faridabad	21,392	9,486	9,327	395.89	216.26
21	Palwal	3,428	2,919	811	53.82	29.41
22	Charkhi Dadri	1,965	465	168	29.90	10.25
	Himachal Pradesh					
1	Chamba	672	672	505	10.35	9.88
2	Kangra	2,533	2,533	1,493	38.48	35.37
3	Kullu	443	443	224	6.75	3.86
4	Mandi	2,026	2,026	1,253	30.91	24.13
5	Hamirpur	493	493	393	7.60	6.00
6	Una	2,212	2,212	1,794	33.65	23.91
7	Bilaspur	1,109	1,109	888	18.31	14.13
8	Solan	1,366	1,366	1,275	27.92	29.62 *
9	Sirmaur	889	889	631	15.17	13.78
10	Shimla	1,248	1,248	1,080	30.30	31.73 *
	Jammu & Kashmir					
1	Kupwara	2,404	2,404	807	36.50	20.20
2	Badgam	1,898	1,893	927	29.71	16.52
3	Poonch	698	696	347	10.50	4.57
4	Rajauri	2,228	2,221	969	33.78	14.89
5	Kathua	2,884	2,878	1,448	43.99	19.57

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
6	Baramula	6,858	6,858	2,187	106.34	52.06
7	Bandipora	3,654	3,547	1,042	55.84	25.61
8	Srinagar	3,658	3,626	2,149	56.19	105.35 *
9	Ganderbal	657	656	192	9.89	5.54
10	Pulwama	1,523	1,459	671	23.32	13.32
11	Shupiyan	684	670	419	10.96	7.66
12	Anantnag	5,391	5,370	1,850	81.51	37.35
13	Kulgam	1,433	1,429	595	22.42	11.87
14	Doda	2,706	2,566	541	41.04	17.70
15	Ramban	657	657	346	9.99	4.49
16	Kishtwar	437	437	223	6.63	2.93
17	Udhampur	1,382	1,369	523	22.03	12.90
18	Reasi	823	822	217	12.48	5.94
19	Jammu	7,669	6,304	3,068	120.57	55.10
20	Samba	1,497	1,494	924	22.74	9.93
	Jharkhand					
1	Garhwa	12,925	12,814	6,373	194.01	149.39
2	Chatra	2,352	2,178	882	35.32	33.50
3	Koderma	7,071	7,028	5,276	106.46	84.26
4	Giridih	11,430	11,104	6,016	172.05	127.23
5	Deoghar	21,919	21,919	13,775	331.06	261.73
6	Godda	7,436	7,406	3,224	112.17	86.97
7	Sahibganj	7,442	7,290	3,824	111.72	86.97
8	Pakur	3,149	2,789	1,792	47.43	37.07
9	Dhanbad	16,792	15,588	13,077	289.97	286.73
10	Bokaro	8,904	8,770	6,850	143.92	130.60
11	Lohardaga	4,839	4,829	4,020	72.93	66.41
12	Purbi Singhbhum	17,114	14,514	6,074	275.80	190.18
13	Palamu	16,208	15,124	7,686	243.61	165.55
14	Latehar	2,562	2,409	1,804	38.45	28.94
15	Hazaribag	8,063	7,740	4,321	126.22	93.27
16	Ramgarh	8,269	8,244	4,378	124.72	97.73
17	Dumka	6,861	6,689	3,409	102.97	80.39
18	Jamtara	6,826	6,650	3,662	102.90	83.82
19	Ranchi	34,496	26,278	17,517	598.58	446.15
20	Khunti	4,471	4,202	2,207	67.33	42.57
21	Gumla	6,083	6,083	4,053	91.50	76.19
22	Simdega	4,408	4,399	3,020	66.13	56.20
23	Pashchimi Singhbhum	4,253	4,204	3,313	64.45	52.99
24	Seraikela Kharsawan	5,283	3,976	2,560	83.61	64.58
	Karnataka					
1	Belagavi	44,426	41,667	20,872	718.37	368.47
2	Bagalkot	19,844	18,561	11,817	308.10	181.55
3	Bijapur	32,005	29,801	18,392	491.73	252.99
4	Bidar	14,134	12,328	6,452	218.65	105.78
5	Raichur	22,218	19,951	10,529	348.01	164.01
6	Koppal	10,365	9,640	5,997	161.07	102.83
7	Gadag	23,296	17,030	7,859	357.27	182.33

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
8	Dharwad	24,022	23,575	11,739	420.09	263.09
9	Uttara Kannada	12,895	11,421	4,839	197.53	84.36
10	Haveri	16,630	15,915	8,046	259.19	134.87
11	Ballari	25,203	24,104	10,343	387.98	207.15
12	Chitradurga	18,124	16,967	8,277	308.53	177.28
13	Davanagere	14,014	13,383	8,610	245.24	165.72
14	Shivamogga	19,278	17,282	7,167	307.96	147.02
15	Udupi	4,630	4,330	3,293	85.15	63.82
16	Chikkamagaluru	6,478	6,101	2,465	102.54	47.54
17	Tumakuru	17,556	15,977	8,856	331.39	185.13
18	Bengaluru Urban	1,58,046	1,50,113	83,444	2,813.62	2,150.53
19	Mandya	5,921	5,720	4,104	117.36	73.00
20	Hassan	9,272	8,820	4,144	152.75	105.83
21	Dakshina Kannada	10,591	9,909	7,138	195.30	150.96
22	Kodagu	848	614	474	13.32	9.81
23	Mysuru	31,525	28,292	14,547	513.63	274.16
24	Chamarajnar	5,610	4,762	3,789	86.71	61.36
25	Kalaburagi	30,587	28,724	14,595	520.10	343.09
26	Yadgir	10,872	9,708	7,058	167.19	119.53
27	Kolar	8,773	8,201	5,255	150.14	87.50
28	Chikkaballapur	6,558	6,035	3,410	100.25	49.02
29	Bengaluru Rural	6,879	5,943	4,263	113.16	73.47
30	Ramanagara	11,729	11,441	5,407	178.24	89.25
31	Vijayanagara	15,792	14,626	7,099	243.89	128.59
	Kerala					
1	Kasaragod	3,416	3,015	1,849	54.00	39.99
2	Kannur	10,614	10,324	8,925	189.76	164.57
3	Wayanad	5,930	4,672	3,626	94.05	66.52
4	Kozhikode	13,817	13,007	10,771	234.23	195.79
5	Malappuram	18,786	17,422	13,297	297.73	227.32
6	Palakkad	12,443	11,481	9,367	207.53	164.07
7	Thrissur	14,023	13,037	11,049	230.29	182.17
8	Ernakulam	26,010	22,401	18,517	456.13	356.63
9	Idukki	2,765	2,591	2,027	43.72	37.10
10	Kottayam	5,906	4,361	3,576	96.22	74.94
11	Alappuzha	9,644	8,419	6,473	154.94	115.36
12	Pathanamthitta	3,496	2,923	1,864	54.56	33.39
13	Kollam	12,765	10,972	7,750	205.30	132.92
14	Thiruvananthapuram	25,942	21,488	16,551	435.94	291.10
	Ladakh (UT)					
1	Leh (Ladakh)	524	232	182	18.32	13.68
2	Kargil	783	782	492	11.89	9.53
	Madhya Pradesh					
1	Sheopur	6,926	6,909	4,028	106.02	75.23
2	Morena	8,694	8,526	6,268	138.42	110.23
3	Bhind	9,823	9,773	5,447	149.31	136.91
4	Gwalior	22,325	22,310	19,237	427.72	426.54
5	Datia	6,759	6,734	4,015	104.59	96.25

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
6	Shivpuri	14,098	14,042	9,773	218.36	173.71
7	Tikamgarh	18,558	18,169	9,390	280.12	214.52
8	Chhatarpur	22,212	20,757	16,274	338.86	318.42
9	Panna	14,231	13,471	6,077	214.07	164.24
10	Sagar	79,725	78,118	47,535	1,246.38	1,000.11
11	Damoh	19,991	19,991	12,780	303.95	241.82
12	Satna	24,638	24,535	18,254	377.91	326.68
13	Rewa	22,476	22,445	16,690	348.32	303.79
14	Umariya	6,064	6,064	3,834	91.65	82.54
15	Neemuch	9,980	9,834	7,768	156.34	141.93
16	Mandsaur	13,529	13,214	10,152	216.07	190.11
17	Ratlam	17,657	17,568	14,646	294.05	283.28
18	Ujjain	36,547	36,400	30,487	638.86	605.02
19	Shajapur	8,879	8,678	6,275	140.32	114.27
20	Dewas	31,497	31,400	26,657	542.26	492.14
21	Dhar	24,049	24,031	19,882	407.92	396.33
22	Indore	72,193	72,126	63,320	1,601.26	1,631.17 *
23	Khargone (West Nimar)	18,974	18,721	15,044	301.20	263.29
24	Barwani	16,118	16,094	13,268	256.78	239.22
25	Rajgarh	24,089	23,395	14,577	367.34	268.69
26	Vidisha	20,467	20,379	15,046	333.81	301.14
27	Bhopal	35,776	35,776	30,163	745.38	814.33 *
28	Sehore	20,917	20,695	14,697	330.00	279.05
29	Raisen	24,283	22,138	18,447	385.22	319.14
30	Betul	10,977	10,952	8,736	174.66	158.69
31	Harda	11,669	11,494	9,205	191.55	181.33
32	Hoshangabad	19,800	18,817	13,357	320.50	277.88
33	Katni	10,430	10,430	7,799	162.67	139.08
34	Jabalpur	38,055	37,986	28,684	648.80	681.42 *
35	Narsinghpur	20,981	19,759	14,490	320.99	258.41
36	Dindori	2,923	2,883	2,251	44.59	36.69
37	Mandla	8,058	8,013	5,997	122.64	110.30
38	Chhindwara	37,193	37,168	29,489	570.12	515.71
39	Seoni	4,937	4,937	3,741	77.24	73.11
40	Balaghat	15,818	15,740	11,683	241.91	207.06
41	Guna	23,488	23,345	15,683	362.53	322.58
42	Ashok Nagar	14,560	14,461	8,965	220.05	164.13
43	Shahdol	10,362	10,266	6,380	158.13	126.67
44	Anuppur	4,928	4,818	2,975	75.32	76.34 *
45	Sidhi	7,728	7,728	5,273	117.91	102.90
46	Singrauli	5,476	5,476	3,466	82.59	92.36 *
47	Jhabua	4,435	4,411	3,234	69.35	61.18
48	Alirajpur	2,517	2,517	1,841	39.76	38.96
49	Khandwa (East Nimar)	13,977	13,927	10,628	235.42	208.22
50	Burhanpur	19,077	19,073	16,321	293.77	293.53
51	Niwari	4,541	4,538	2,562	68.45	57.31
52	Agar	10,604	10,502	8,381	162.00	133.16
	Maharashtra					

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
1	Nandurbar	3,710	3,187	2,151	68.49	52.72
2	Dhule	7,056	6,174	4,742	136.75	114.34
3	Jalgaon	31,594	26,511	22,472	638.14	511.07
4	Buldana	10,918	8,374	4,414	179.96	94.08
5	Akola	16,687	12,577	6,426	277.43	154.02
6	Washim	4,708	3,223	2,051	78.82	41.98
7	Amravati	25,431	21,437	13,455	434.44	267.05
8	Wardha	8,918	7,293	4,897	144.06	76.13
9	Nagpur	76,607	50,419	33,093	1,317.37	706.28
10	Bhandara	6,128	4,790	3,108	98.31	46.70
11	Gondiya	5,648	3,874	2,114	90.36	40.91
12	Gadchiroli	4,547	3,491	1,535	70.51	32.46
13	Chandrapur	10,284	8,197	4,996	176.70	108.63
14	Yavatmal	19,300	12,645	7,554	320.73	166.12
15	Nanded	29,213	23,604	13,870	465.54	248.24
16	Hingoli	11,395	8,747	4,545	181.36	76.41
17	Parbhani	22,400	18,158	8,177	348.34	158.37
18	Jalna	14,234	10,377	5,932	243.10	136.87
19	Aurangabad	72,410	29,421	24,886	1,286.64	580.99
20	Nashik	64,865	63,737	62,581	1,563.62	1,532.95
21	Thane	2,33,937	1,94,808	1,60,663	4,909.38	3,827.04
22	Mumbai (Suburban)	1,44,857	84,055	51,474	1,684.77	362.75
23	Raigad	81,775	73,139	48,339	1,635.06	1,160.61
24	Pune	2,29,954	2,12,505	1,88,315	4,861.81	4,122.53
25	Ahmednagar	22,963	21,085	17,938	478.96	433.28
26	Beed	19,124	12,918	6,177	304.46	142.59
27	Latur	17,677	12,012	7,978	291.43	152.75
28	Osmanabad	9,579	6,427	3,380	152.07	66.88
29	Solapur	62,505	59,139	21,873	995.38	483.38
30	Satara	25,767	13,926	10,769	468.06	261.60
31	Ratnagiri	4,423	3,772	3,746	100.79	90.85
32	Sindhudurg	1,654	1,649	1,196	34.59	28.96
33	Kolhapur	13,665	13,105	11,519	291.88	259.35
34	Sangli	10,555	9,493	7,615	205.56	161.78
35	Palghar	78,141	59,065	41,752	1,574.38	1,078.97
	Manipur					
1	Bishnupur	12,061	9,200	2,010	181.08	106.30
2	Thoubal	12,338	11,381	4,565	185.13	103.63
3	Imphal West	12,485	9,576	3,144	187.36	107.27
4	Imphal East	16,376	15,551	755	246.03	101.18
5	Kakching	2,425	1,962	658	36.51	24.62
6	Jiribam	352	320	95	5.28	4.12
	Meghalaya					
1	South West Garo Hills	1,105	1,014	261	16.69	6.61
2	East Garo Hills	514	483	48	7.71	1.53
3	South Garo Hills	399	171	5	5.96	0.48
4	South West Khasi Hills	1,118	821	173	16.94	8.12

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
5	Ri Bhoi	1,110	803	379	16.78	8.38
6	East Khasi Hills	258	238	148	4.41	3.14
7	East Jaintia Hills	254	242	102	3.87	1.49
	Mizoram					
1	Mamit	1,733	1,672	585	26.15	18.45
2	Kolasib	5,188	5,186	891	78.29	43.79
3	Aizawl	10,819	10,501	1,675	172.33	95.66
4	Champhai	6,018	6,010	1,259	91.27	59.25
5	Serchhip	4,270	4,259	921	64.34	41.08
6	Lunglei	5,817	5,784	1,096	88.80	60.98
7	Lawngtlai	2,169	2,110	254	32.70	16.63
8	Saiha	3,797	3,692	386	57.00	33.04
	Nagaland					
1	Mon	3,002	3,001	1,916	45.05	26.69
2	Mokokchung	3,207	3,122	1,712	48.11	30.47
3	Zunheboto	1,564	1,557	807	23.48	17.17
4	Wokha	4,082	4,070	1,299	61.23	40.72
5	Dimapur	5,737	5,728	3,078	103.47	83.09
6	Phek	2,599	2,585	891	38.98	18.22
7	Tuensang	3,050	3,049	1,692	45.75	29.81
8	Longleng	479	474	70	7.19	5.59
9	Kiphire	1,560	1,557	1,229	23.41	13.93
10	Kohima	5,150	5,150	2,592	85.80	58.89
11	Peren	1,538	1,532	435	23.07	14.47
	Odisha					
1	Bargarh	4,217	3,872	3,797	65.45	46.82
2	Jharsuguda	3,263	3,016	2,671	51.45	48.47
3	Sambalpur	9,529	7,514	6,063	147.29	85.91
4	Debagarh	1,325	1,323	1,201	20.04	16.68
5	Sundargarh	9,044	6,183	4,796	137.71	81.80
6	Kendujhar	7,568	5,686	4,352	114.29	79.34
7	Mayurbhanj	7,949	6,714	5,493	119.74	84.75
8	Baleshwar	7,841	6,315	5,199	121.90	89.96
9	Bhadrak	9,355	9,343	8,200	141.20	126.91
10	Kendrapara	5,001	4,642	4,042	75.09	65.45
11	Jagatsinghapur	1,831	1,831	1,831	27.68	23.77
12	Cuttack	11,353	9,551	7,728	174.41	115.68
13	Jajapur	3,146	3,142	2,764	68.31	45.38
14	Dhenkanal	10,302	9,410	7,201	155.57	103.16
15	Angul	5,865	5,543	4,672	89.16	58.88
16	Nayagarh	3,879	3,713	3,350	59.37	47.16
17	Khordha	20,363	18,612	9,472	330.95	278.03
18	Puri	5,122	4,559	3,542	78.11	69.12
19	Ganjam	17,099	16,267	15,190	303.03	281.53
20	Gajapati	1,155	1,084	1,042	18.08	14.37
21	Kandhamal	3,647	3,317	2,699	54.84	39.61
22	Baudh	1,155	1,155	980	17.50	15.12
23	Subarnapur	4,104	4,028	3,342	61.83	46.58
24	Balangir	5,170	4,243	3,411	77.99	48.03
25	Nuapada	5,210	4,781	4,074	78.25	61.65

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
26	Kalahandi	5,186	4,438	3,697	78.39	56.63
27	Rayagada	3,347	2,748	2,128	52.12	31.94
28	Nabarangapur	3,087	2,733	2,293	46.75	29.05
29	Koraput	12,279	11,642	7,585	185.51	117.71
30	Malkangiri	1,992	1,894	804	30.03	17.21
	Puducherry (UT)					
1	Yanam	645	645	443	10.10	7.42
2	Pondicherry	11,050	11,014	6,856	177.45	162.89
3	Mahe	304	304	275	5.63	5.79 *
4	Karaikal	2,186	2,176	1,104	33.79	28.59
	Punjab					
1	Gurdaspur	3,970	2,864	852	58.90	30.87
2	Kapurthala	2,251	2,015	1,050	36.76	21.06
3	Jalandhar	16,370	12,924	8,837	288.74	183.39
4	Hoshiarpur	2,087	1,672	1,131	33.83	19.23
5	Shahid Bhagat Singh Nagar	742	390	216	11.69	5.43
6	Fatehgarh Sahib	2,248	1,554	1,152	35.64	18.36
7	Ludhiana	15,065	12,608	9,552	290.65	233.12
8	Moga	3,052	2,035	1,289	47.09	24.94
9	Firozpur	3,558	3,177	1,256	54.75	28.06
10	Sri Muktsar Sahib	2,892	2,328	1,019	45.42	25.01
11	Faridkot	1,190	769	483	19.18	8.73
12	Bathinda	11,209	8,455	5,699	176.53	106.48
13	Mansa	5,192	4,943	3,071	78.14	47.54
14	Patiala	7,710	5,844	4,298	129.89	81.45
15	Amritsar	10,516	9,684	5,093	182.57	128.99
16	Tarn Taran	3,631	3,071	910	53.31	27.88
17	Rupnagar	1,807	1,798	1,389	32.36	24.71
18	Sahibzada Ajit Singh Nagar	26,298	25,373	23,550	574.03	538.13
19	Sangrur	3,742	3,281	2,400	59.41	33.26
20	Barnala	3,177	1,579	673	48.72	14.88
21	Pathankot	2,191	1,735	424	31.62	12.38
22	Fazilka	1,892	1,353	922	31.67	21.85
23	Malerkotla	1,445	1,014	438	22.01	10.77
	Rajasthan					
1	Ganganagar	7,968	6,466	4,700	154.33	116.91
2	Hanumangarh	6,639	4,094	2,238	116.56	63.86
3	Bikaner	7,976	5,339	3,921	142.97	109.11
4	Churu	2,521	1,388	486	41.91	17.65
5	Jhunjhunun	3,075	2,226	959	49.14	27.76
6	Alwar	15,987	15,196	14,647	367.25	351.51
7	Bharatpur	2,631	2,152	1,234	44.33	34.78
8	Dhaulpur	3,778	1,663	128	57.49	13.17
9	Karauli	2,680	1,148	85	40.87	13.30
10	Sawai Madhopur	3,912	1,326	375	60.58	13.64
11	Dausa	1,830	1,132	627	31.72	16.67
12	Jaipur	80,021	76,576	72,706	1,637.88	1,563.21
13	Sikar	7,536	6,682	5,898	154.78	136.02

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
14	Nagaur	3,946	3,313	2,326	68.98	49.37
15	Jodhpur	36,980	19,120	9,584	622.54	346.45
16	Jaisalmer	1,228	736	85	18.97	5.20
17	Barmer	4,812	3,123	2,146	82.79	44.31
18	Jalor	3,394	2,125	674	54.12	22.28
19	Sirohi	3,258	2,358	1,143	53.45	26.56
20	Pali	6,159	5,061	2,704	107.54	68.78
21	Ajmer	13,659	10,235	7,006	247.93	163.09
22	Tonk	2,208	1,864	657	36.12	20.08
23	Bundi	4,470	4,094	788	70.03	36.69
24	Bhilwara	13,120	11,621	10,127	268.44	236.94
25	Rajsamand	3,084	2,823	1,545	50.72	33.09
26	Dungarpur	1,129	1,083	523	19.81	13.47
27	Banswara	1,647	1,400	872	30.20	22.13
28	Chittorgarh	7,588	6,144	3,629	142.69	113.08
29	Kota	14,886	14,447	10,698	277.28	204.02
30	Baran	4,069	2,579	872	65.47	22.17
31	Jhalawar	3,029	2,562	1,125	49.50	32.05
32	Udaipur	12,941	10,071	8,785	241.96	172.97
33	Pratapgarh	1,285	1,165	792	28.67	29.89 *
	Sikkim					
1	North Sikkim	14	14	10	0.23	0.12
2	West Sikkim	99	99	31	1.72	1.07
3	South Sikkim	180	172	42	2.97	1.90
4	East Sikkim	301	164	126	5.39	4.01
	Tamil Nadu					
1	Thiruvallur	52,929	52,410	37,596	881.50	744.16
2	Chennai	1,00,939	82,917	64,430	1,745.23	1,234.22
3	Kanchipuram	32,191	31,266	24,437	581.04	503.45
4	Vellore	12,193	11,793	9,734	200.10	166.32
5	Thiruvannamalai	7,582	7,215	6,135	118.04	95.65
6	Viluppuram	6,280	5,728	4,563	100.29	106.21 *
7	Salem	36,242	36,020	32,452	568.52	475.19
8	Namakkal	13,397	12,387	10,825	213.56	177.58
9	Erode	30,405	29,778	25,150	481.31	450.50
10	Nilgiris	8,073	7,775	5,877	121.99	104.74
11	Dindigul	13,528	11,975	10,104	220.09	170.99
12	Karur	6,667	6,320	5,651	110.44	90.45
13	Tiruchirappalli	22,016	21,501	18,922	358.24	307.95
14	Perambalur	2,670	2,670	2,303	41.53	58.40 *
15	Ariyalur	2,733	2,634	2,382	42.20	44.94 *
16	Cuddalore	13,264	12,647	9,825	206.71	232.09 *
17	Nagapattinam	3,759	3,735	2,183	57.57	59.08 *
18	Thiruvarur	3,146	3,049	2,511	49.38	48.47
19	Thanjavur	12,856	12,333	9,775	199.54	203.85 *
20	Pudukkottai	12,371	12,257	9,759	189.69	147.31
21	Sivagangai	5,403	5,391	4,205	86.51	69.72
22	Madurai	37,929	36,868	33,435	620.74	481.03
23	Theni	15,180	14,814	12,594	237.70	196.81
24	Virudhunagar	8,248	8,101	7,516	137.78	130.00

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
25	Ramanathapuram	5,647	5,618	4,713	86.24	66.52
26	Thoothukudi	16,506	16,365	13,306	264.09	190.25
27	Tirunelveli	32,656	30,881	24,007	515.05	370.73
28	Kanyakumari	29,301	29,129	25,936	458.48	390.71
29	Dharmapuri	7,883	7,829	6,545	121.13	100.45
30	Krishnagiri	7,614	7,608	6,850	138.05	125.41
31	Coimbatore	51,145	50,443	46,400	900.86	806.08
32	Tiruppur	24,177	24,024	20,899	395.12	341.13
33	Chengalpattu	17,926	17,151	12,782	312.22	251.99
34	Ranipet	10,374	9,676	7,114	159.65	119.94
35	Tirupathur	7,584	7,137	5,630	115.59	101.14
36	Kallakurichi	3,042	2,855	2,347	47.76	55.95 *
37	Mayiladuthurai	1,753	1,703	1,297	26.61	36.45 *
38	Tenkasi	5,668	5,535	4,662	88.81	64.88
	Telangana					
1	Karimnagar	4,318	4,318	4,118	85.58	78.68
2	Khammam	5,999	5,999	5,539	117.86	136.08 *
3	Kumaram Bheem Asifabad	516	516	366	8.02	3.70
4	Mancherial	2,759	2,759	1,823	44.54	25.93
5	Nirmal	3,497	3,497	3,193	54.52	30.95
6	Kamareddy	2,442	2,442	2,413	41.25	19.03
7	Jagtial	5,364	5,364	4,874	82.48	42.88
8	Peddapalli	1,583	1,583	1,357	25.05	17.31
9	Rajanna Sircilla	2,985	2,985	2,213	47.52	24.18
10	Sangareddy	4,616	4,616	4,616	91.94	80.82
11	Siddipet	8,505	6,495	6,020	137.47	70.58
12	Medchal-Malkajgiri	5,811	5,811	5,811	135.46	135.90 *
13	Vikarabad	1,832	1,832	809	28.20	13.54
14	Jogulamba Gadwal	825	825	825	13.81	10.45
15	Nagarkurnool	1,768	1,618	1,068	30.88	24.25
16	Wanaparthy	1,715	1,715	1,661	29.59	19.13
17	Suryapet	3,834	3,834	3,834	78.66	68.84
18	Yadadri Bhuvanagiri	794	794	718	14.01	8.97
19	Jangoan	975	975	675	16.54	9.94
20	Jayashankar Bhupalpally	975	975	967	14.71	6.45
21	Mahabubabad	789	789	551	14.09	11.73
22	Warangal (Rural)	535	535	36	8.27	8.85 *
23	Bhadradi Kothagudem	1,511	1,511	907	24.30	26.05 *
24	Mahbubnagar	7,185	7,185	6,101	128.37	85.64
25	Medak	1,986	1,986	1,764	38.70	33.04
26	Nalgonda	4,696	4,696	4,696	97.82	82.70
27	Nizamabad	4,796	4,796	3,186	85.08	61.69
28	Ranga Reddy	4,831	4,831	4,663	97.37	87.83
29	Warangal (Urban)	7,356	7,133	6,650	142.20	121.79
30	Adilabad	2,258	2,036	1,628	39.09	20.80

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
31	Hyderabad	1,52,511	1,49,071	1,40,865	2,693.50	1,942.77
32	Narayanapet	517	517	125	8.78	3.74
	Tripura					
1	West Tripura	44,647	40,557	30,366	733.58	625.79
2	South Tripura	6,933	6,821	5,804	110.75	87.68
3	Dhalai	5,901	5,691	4,757	88.77	71.91
4	North Tripura	5,078	4,850	3,558	76.32	59.09
5	Sepahijala	7,606	7,469	6,180	114.48	92.83
6	Khowai	6,731	6,621	4,902	106.39	80.10
7	Gomti	5,005	4,803	3,835	89.97	74.78
8	Unokoti	7,167	6,969	5,598	117.31	91.75
	DNH & DD (UT)					
1	Diu	375	362	123	5.70	2.81
2	Daman	2,149	2,092	2,014	47.27	44.77
3	Dadra & Nagar Haveli	7,944	7,742	6,942	169.25	152.70
	Uttar Pradesh					
1	Saharanpur	36,947	29,356	24,935	561.73	407.67
2	Muzaffarnagar	23,142	22,390	18,973	355.01	308.05
3	Bijnor	25,623	25,093	20,853	388.75	357.29
4	Moradabad	31,748	30,115	23,935	493.98	399.01
5	Rampur	24,659	22,826	17,662	376.55	299.47
6	Amroha	11,865	9,747	9,420	180.54	146.58
7	Meerut	33,755	32,956	25,447	569.26	467.91
8	Bagpat	12,688	12,144	7,622	191.54	148.33
9	Ghaziabad	71,694	65,335	53,046	1,337.78	1,129.39
10	Gautam Buddh Nagar	28,612	28,099	27,866	635.12	625.43
11	Bulandshahr	48,168	47,822	33,211	748.22	631.60
12	Aligarh	27,268	27,008	22,634	433.19	374.83
13	Hathras	7,384	7,354	6,556	113.86	111.20
14	Mathura	43,054	42,998	31,872	676.85	525.09
15	Agra	50,882	50,801	48,866	853.55	835.65
16	Firozabad	46,402	46,233	37,566	702.89	648.90
17	Mainpuri	11,771	11,612	9,657	177.38	165.45
18	Budaun	18,104	18,061	16,383	273.01	257.60
19	Bareilly	32,984	32,903	23,883	518.97	423.63
20	Pilibhit	21,447	21,370	19,578	324.35	306.45
21	Shahjahanpur	22,333	21,822	14,719	338.17	247.38
22	Lakhimpur Kheri	28,724	28,536	24,013	432.02	386.82
23	Sitapur	28,896	28,776	27,454	435.50	396.50
24	Hardoi	18,734	18,638	16,518	282.97	257.99
25	Unnao	29,111	27,262	25,040	476.55	440.36
26	Lucknow	73,411	72,496	54,547	1,310.01	1,128.24
27	Raebareli	11,895	11,688	9,531	227.67	181.16
28	Farrukhabad	11,813	11,434	6,707	178.03	133.87
29	Kannauj	9,712	8,915	7,430	151.91	128.24
30	Etawah	11,764	10,125	5,821	183.38	124.55
31	Auraiya	9,710	9,582	6,443	146.47	129.26
32	Kanpur Dehat	15,660	15,201	9,180	235.38	192.32

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
33	Kanpur Nagar	32,850	31,847	26,086	540.07	442.95
34	Jalaun	22,418	20,085	12,611	337.16	236.48
35	Jhansi	33,062	32,979	27,801	513.82	487.62
36	Lalitpur	20,812	20,767	16,951	313.82	282.49
37	Hamirpur	13,727	11,031	8,685	206.11	140.77
38	Mahoba	13,849	13,413	8,960	208.13	173.09
39	Banda	19,292	14,066	13,251	290.51	202.77
40	Chitrakoot	6,860	6,159	5,157	103.07	86.75
41	Fatehpur	9,855	9,855	8,479	148.88	146.88
42	Pratapgarh	14,181	13,801	10,234	213.28	181.71
43	Kaushambi	16,337	15,686	9,043	245.22	178.87
44	Prayagraj	28,556	25,845	18,413	453.09	331.21
45	Barabanki	24,840	24,390	16,894	377.66	297.74
46	Faizabad	20,027	18,963	13,287	304.36	247.06
47	Ambedkar Nagar	21,552	20,682	12,616	324.13	232.96
48	Amethi	8,086	7,565	5,058	121.39	88.39
49	Bahraich	11,123	11,079	8,830	167.88	152.11
50	Shravasti	5,882	5,747	4,286	88.24	73.13
51	Balarampur	5,388	5,073	2,639	80.98	64.79
52	Gonda	6,097	6,092	5,344	93.21	85.17
53	Siddharthnagar	18,266	18,146	11,820	274.55	203.79
54	Basti	16,111	15,335	11,618	244.13	208.37
55	Sant Kabir Nagar	23,547	22,482	15,526	354.01	279.55
56	Maharajganj	25,517	25,471	15,648	383.06	284.71
57	Gorakhpur	55,116	47,584	36,814	846.03	603.57
58	Kushinagar	35,003	34,740	28,788	525.86	463.94
59	Deoria	24,939	24,611	20,345	376.45	331.40
60	Azamgarh	16,186	16,186	14,207	245.49	223.57
61	Mau	19,391	18,700	16,729	291.62	258.75
62	Ballia	20,966	20,508	14,322	315.74	285.18
63	Jaunpur	24,736	24,650	21,015	373.62	337.44
64	Ghazipur	13,517	11,946	8,968	204.09	171.77
65	Chandauli	10,387	10,386	7,847	158.25	151.16
66	Varanasi	47,028	44,962	34,416	743.53	533.03
67	Bhadohi	27,226	27,196	25,909	408.93	402.14
68	Mirzapur	33,485	33,406	29,940	502.98	464.70
69	Sonbhadra	9,510	9,482	8,191	143.14	132.48
70	Etah	8,917	8,852	7,176	135.01	117.72
71	Kasganj	8,743	8,725	8,086	131.52	124.66
72	Shamli	17,405	17,405	15,199	262.09	237.78
73	Sambhal	13,287	12,382	8,147	200.65	133.74
74	Hapur	11,521	10,991	6,860	179.33	134.38
75	Sultanpur	5,831	5,831	5,163	89.51	80.25
	Uttarakhand					
1	Uttarkashi	1,054	1,024	437	23.80	21.01
2	Chamoli	2,165	1,728	1,356	37.15	25.39
3	Rudraprayag	968	888	793	25.97	21.58
4	Tehri Garhwal	975	966	930	20.96	20.35
5	Dehradun	7,546	7,081	6,473	154.43	141.42
6	Pauri Garhwal	1,784	1,609	1,208	32.30	27.14

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.

District wise Physical and Financial progress under the Mission

Sr. No.	State District	Physical Progress of Houses (Nos)			Financial Progress of Central Assistance (₹ in Cr.)	
		Sanctioned	Grounded for Construction	Completed	Sanctioned	Released
7	Pithoragarh	846	543	389	14.92	10.10
8	Bageshwar	722	407	150	11.04	7.36
9	Almora	427	292	236	7.16	4.91
10	Champawat	570	567	543	11.82	11.23
11	Nainital	5,051	4,577	3,800	102.15	90.71
12	Udham Singh Nagar	24,254	19,649	8,617	427.10	249.72
13	Haridwar	18,494	13,464	6,796	314.54	212.04
	West Bengal					
1	Darjeeling	16,253	14,454	6,319	272.79	179.70
2	Jalpaiguri	23,706	20,849	8,954	361.95	173.24
3	Cooch Behar	14,700	13,277	6,855	224.19	143.49
4	Uttar Dinajpur	26,047	23,713	10,178	392.39	194.40
5	Dakshin Dinajpur	11,290	10,532	4,670	172.44	98.44
6	Maldah	10,758	10,521	6,108	169.86	103.49
7	Murshidabad	61,093	56,650	26,487	926.68	503.88
8	Birbhum	39,962	34,224	20,406	611.20	362.39
9	Paschim Bardhaman	25,792	18,745	10,328	425.66	275.96
10	Nadia	47,281	44,392	29,879	725.33	453.09
11	North 24 Parganas	1,37,068	1,24,482	74,622	2,221.62	1,474.62
12	Hooghly	56,567	48,965	31,357	911.45	593.42
13	Bankura	11,756	10,080	7,258	183.53	123.88
14	Puruliya	13,313	11,616	6,003	203.60	115.21
15	Howrah	35,893	35,820	29,701	597.80	372.76
16	Kolkata	30,647	28,765	26,445	683.65	631.16
17	South 24 Parganas	31,699	26,752	14,349	511.18	313.54
18	Paschim Medinipur	30,662	28,007	17,957	478.60	320.50
19	Purba Medinipur	26,763	19,235	13,981	406.98	219.19
20	Kalimpong	2,868	2,261	1,259	43.09	19.62
21	Alipurduar	5,119	5,119	2,111	78.24	35.65
22	Purba Bardhaman	20,120	18,578	10,334	324.82	180.76
23	Jhargram	3,220	2,568	2,061	50.86	33.48

* Central Assistance released is in excess on account of houses in projects curtailed/cancelled by State/UT concerned.