No. N-11011/25/2023-HFA-III-UD (9164567)
Government of India
Ministry of Housing & Urban Affairs
(HFA Directorate)

Nirman Bhawan, New Delhi,
Dated 26th October 2023

OFFICE MEMORANDUM

Subject: Minutes of the 68th meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All.

The undersigned is directed to forward herewith a copy of the minutes of the 68th meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All Mission held on 18.10.2023 at New Delhi with Secretary, Ministry of Housing & Urban Affairs in chair, for information and necessary action.

Encl: As above

26/10/2023

(B.K. Mandal)
Under Secretary to the Govt. of India
Tele: 011-23063285

To,

Members of the CSMC as follows:

1. Secretary, Ministry of Housing & Urban Affairs, Nirman Bhavan, New Delhi
2. Secretary, Department of Expenditure, Ministry of Finance, North Block, New Delhi.
3. Secretary, Ministry of Social Justice and Empowerment Shastri Bhavan, New Delhi.
4. Secretary, Department of Health and Family Welfare, Nirman Bhawan, New Delhi.
5. Secretary, Department of Financial Services, Ministry of Finance.
6. Secretary, Ministry of Labour & Employment, Shram Shakti Bhawan, New Delhi
7. Secretary, Ministry of Minority Affairs, Paryavaran Bhawan, New Delhi
8. Addl. Secretary (Housing), M/o HUA, Nirman Bhawan, New Delhi
9. Joint Secretary and Financial Adviser, Ministry of HUA, Nirman Bhavan, New Delhi.
10. Joint Secretary (NULM), MoHUA. Nirman Bhawan, New Delhi
11. Mission Director (Smart Cities), MoHUA.
12. Joint Secretary & Mission Director –in charge of HFA, MoHUA.

Copy to:

i. The Principal Secretary, Municipal Administration & UD, Govt of Andhra Pradesh, Room 105, L- Block AP Secretariat, Hyderabad, 500022
ii. The Principal Secretary, Urban Development and Housing Department, State Government of Bihar,Vikash Bhavan, Mailey Road, New Sectt. Patna-15
iii. The Additional Chief Secretary, Department of Housing & Urban Development, Government of Gujarat, 14th Block, 9th Floor, Sachivalaya, Gandhinagar, 382010, Gujarat.
iv. The Principal Secretary Urban Local Bodies Department, New Civil Secretariat, Government of Haryana, Sector 17, Chandigarh 160017.
v. The Addl. Chief Secretary (Urban Development), Govt. of Himachal Pradesh, Shimla, Himachal Pradesh – 171002.

vi. The Principal Secretary (Housing &UD), U.T. Govt of Jammu & Kashmir, Room No. 3/23, Civil Secretariat, Jammu-18001.
vii. The Secretary, Deptt of LSG(UA), Govt. of Kerala, Room No - 127, 1st floor, North Block, Govt Secretariat, Thiruvananthapuram.
viii. The Principal Secretary (Urban Development & Environment), Government of Madhya Pradesh, Ballabh Bhawan, Mantralaya, Bhopal -462016.
ix. The Additional Chief Secretary (Housing), Government of Maharashtra Room No 425, 4th Floor, Mantralaya, Mumbai-400032.
x. The Director, Urban Development & Poverty Alleviation Department, State Govt. of Mizoram, Annex-2, 2nd Floor, Room No. 203, New Secretariat Complex, Khatia, Aizwal-796001
xi. The Principal Secretary (Urban Development & Housing), Government of Nagaland, Kohima 797001.
xii. The Director(Housing) Ex-officio Director (Housing) cum Joint Secretary to Govt. Housing and Urban Development Department , Government of Odisha, State Secretariat, Annex –B, Bhubaneswar-751001.
xiii. The Principal Secretary, Deptt of Urban Development, UT Govt. of Puducherry, Secretariat, Puducherry 605001.
xiv. The Secretary to Government, H&UD Department, Govt. of Tamil Nadu, Secretariat, Chennai-600009
xv. The Secretary(Urban Development), Govt of Uttarakhand,4 Subhas Road, Room No 25, State Bank Building, Secretariat, Dehradun
xvi. The Secretary, Urban Development, Government of Uttar Pradesh, Navchetna Kendra, 10, Ashoka Marg, Lucknow- 226001
xvii. The Director, State Urban Development Agency (SUDA), State Govt. of West Bengal, H-C Block, Sector-III, Bidhannagar, Kolkata -700106.

Copy also to:

i. CCA, M/o (HUA)
ii. General Manager (Projects), HUDCO, India Habitat Centre, Lodhi Road, New Delhi 110003
iii. Executive Director, BMTPC, Core 5A, India Habitat Centre, Lodhi Road, New Delhi 110003
iv. DDG, (HFA-II)/ Director (HFA-V), Dy Secretary-(HFA-I)/Dy. Secretary (HFA-IV) HFA Directorate, M/o HUA, New Delhi.
v. Director (IFD), M/o HUA
vi. Joint Director, NBO, Nirman Bhawan New Delhi.
vii. Dy. Chief MIS, HFA Mission Directorate, New Delhi – with a request to upload it on M/o HUA website immediately.
viii. PMU, HFA Mission Directorate, New Delhi
ix. Under Secretary-HFA-1/ HFA-2/HFA-4/HFA-3
x. Section Officer-HFA-1/HFA-2/HFA-3/HFA-4/HFA-5
xi. Asst. Accounts Officer (JnNURM/RAY/HFA).

26/9/2023

(B.K. Mandal)
Under Secretary to the Govt. of India
Tele: 011-23063285

Table of Contents

S. No.	Contents	Page Number
1	Confirmation of the minutes of the 67th meeting of CSMC under PMAY-U held on 26.6.2023 (Agenda 1)	3
2	Proposal for curtailment of 79,275 houses in 551 BLC projects approved in various CSMC Meetings submitted by State of Andhra Pradesh (Agenda 2)	3
3	Consideration for Central Assistance for construction of 1640 houses in 1 BLC (New) project submitted by the State of Bihar (Agenda 3)	6
4	Proposal for **(i)** Curtailment of 87 houses in 1 AHP project, **(ii)** Curtailment of 479 houses in 3 ISSR Projects, **(iii)** Cancellation of 31,230 houses in 58 AHP Projects, Cancellation of 21,077 houses in 41 ISSR Projects sanctioned in different CSMC meetings submitted by State of Gujarat (Agenda 4)	7
5	Consideration of Central Assistance for 27 BLC (New) Projects for construction of 3,209 houses submitted by the State of Gujarat (Agenda 5)	11
6	Proposal for surrender of 50,000 houses in 19 AHP projects sanctioned in different CSMC meetings submitted by State of Haryana (Agenda 6)	12
7	Proposal for (i) Curtailment of 569 houses in 84 BLC (New) projects (ii) Curtailment of 70 houses in 26 BLC (Enhancement) Projects sanctioned in different CSMC meetings submitted by State of Himachal Pradesh (Agenda 7)	14
8	Consideration of Central Assistance for 406 houses in 34 BLC (New) projects submitted by State of Himachal Pradesh (Agenda 8)	16
9	Proposal for (i) Curtailment of 6,682 houses in 307 BLC (New) projects, (ii) Curtailment of 282 houses in 45 BLC (Enhancement) projects, (iii) Curtailment of 40 houses in 4 AHP projects and revision of 1,008 houses in 4 AHP projects to 968 houses in 2 AHP projects sanctioned in different CSMC meetings submitted by UT Government of Jammu & Kashmir (Agenda 9)	18
10	Consideration of Central Assistance for construction of 4,903 houses in 64 BLC (New) Projects submitted by UT Government of Jammu & Kashmir (Agenda 10)	22

11	Proposal for curtailment of 3,494 houses in 261 BLC (New) Projects sanctioned in different CSMC meetings submitted by State of Kerala (Agenda 11)	23
12	Consideration of Central Assistance for 77 BLC (New) Projects for construction of 4,689 houses submitted by State of Kerala (Agenda 12)	25
13	Proposal for ratification of approval for curtailment of 3,536 houses in 276 BLC (New) projects submitted by State of Madhya Pradesh (Agenda 30)	27
14	Consideration for Central Assistance for 17 BLC (New) projects for 10,674 houses submitted by State of Madhya Pradesh (Agenda 31)	29
15	Proposals for (i) Curtailment of 16,747 houses in 215 BLC (New) Projects, (ii) Curtailment of 11,013 houses in 3 AHP Projects (iii) Curtailment of 8,096 houses in 5 AHP-JV Projects, (iv) Cancellation of 191 houses in 3 BLC (New) Projects, (v) Cancellation of 794 houses in 3 AHP Projects, (vi) Cancellation of 230 houses in 1 AHP – PPP Project, (vii) Cancellation of 360 houses in 1 ISSR Project. sanctioned in different CSMCs for the State of Maharashtra (Agenda 13)	31
16	Proposal for Addition of 381 houses in 2 AHP-JV Projects from the State of Maharashtra sanctioned in different CSMC meetings as approved by SLSMC for the State of Maharashtra (Agenda 14)	37
17	Consideration for Central Assistance for 29,508 houses in 153 BLC (New) projects submitted by State of Maharashtra (Agenda 15)	38
18	Proposal for curtailment of 206 houses in 17 BLC (New) projects submitted by State of Mizoram (Agenda 16)	40
19	Proposal for (i) Curtailment of 95 houses in 16 BLC (New) (ii) Curtailment of 13 houses in 5 BLC (Enhancement) projects approved in various CSMC meetings submitted by State of Nagaland (Agenda 17)	42
20	Consideration of Central Assistance for 12,996 houses in 61 BLC (New) projects submitted by State of Odisha (Agenda 18)	44
21	Consideration for Central Assistance for 5 BLC (New) projects for construction of 1,080 houses submitted by UT of Puducherry (Agenda 19)	46
22	Proposals for i) Curtailment of 2,424 houses in 428 BLC (New) projects ii) Curtailment of 565 houses in 9 AHP projects, iii) Cancellation of 351 houses in 11 BLC(New) projects iv) Cancellation of 114 houses in 1 AHP project,	47

	Addition of 260 houses in 2 AHP Projects sanctioned in different CSMC meetings with the approval of SLSMC submitted by the State of Tamil Nadu (Agenda 20)	
23	Proposal for Correction in the particulars of 1 BLC (New) Project, approved for curtailment in 67th CSMC meeting with the approval of SLSMC submitted by State of Tamil Nadu (Agenda 21)	53
24	Consideration for Central Assistance for 118 BLC (New) projects for construction of 3,712 houses submitted by State of Tamil Nadu (Agenda 22)	54
25	Consideration for Central Assistance for construction of 6,505 houses in 19 BLC (New) projects submitted by the State of Tripura (Agenda 23)	56
26	Proposal for **(i)** Curtailment of 301 houses in 54 BLC (New) projects, **(ii)** Curtailment of 5 houses in 3 BLC (Enhancement) projects Surrender of 6 houses in 1 BLC (Enhancement) project approved in various CSMC meetings submitted by State of Uttarakhand (Agenda 26)	57
27	Consideration for Central Assistance for 23 BLC (New) projects for 955 houses submitted by State of Uttarakhand (Agenda 27)	60
28	Proposal for i. Surrender of 1 house in 1 BLC (Enh.) project, ii. Curtailment of 7,212 houses in 338 BLC (New) projects, iii. Curtailment of 364 houses in 74 BLC (Enh.) approved in various CSMC meetings submitted by State of Uttar Pradesh (Agenda 24)	62
29	Consideration of Central Assistance for 93 BLC (New) projects for 78,489 houses submitted by State Government of Uttar Pradesh (Agenda 25)	66
30	Proposal for Curtailment of 13,624 houses in 127 BLC projects approved in various CSMC meetings submitted by State of West Bengal (Agenda 28)	67
31	Proposal for consideration of additional charges for providing Third Party Quality Assurance (TPQA) of Light House Projects (LHPs) to IIT Madras for the extended period beyond the stipulated duration of 15 months (12 months + 3 months) as per the Contract clause and balance payment for the original stipulated 15 months period (Agenda 29)	69
32	Proposal for ratification of Category and Gender count in PMAY(U) MIS as requested by States/UT of Andhra Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh, Maharashtra, Mizoram, Uttar Pradesh and Tamil Nadu - reg. (Agenda 32)	75
33	GENERAL OBSERVATIONS	76

Minutes of the 68th meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) - Housing for All Mission held on 18th October 2023

The 68th meeting of the Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana - Urban (PMAY-U) was held on 18th of October 2023 at 3.00 p.m. in the Conference Room, Nirman Bhawan, New Delhi under the Chairmanship of Secretary, Ministry of Housing and Urban Affairs (MoHUA). The meeting was attended by the participants/representatives from various State/UT Governments, officers concerned of the Ministry and other Departments etc. The list of participants is at **Annexure-I.**

2. The meeting began with a welcome address by the Joint Secretary & Mission Director (HFA), MoHUA. States/UTs (as in Annexure-I) of Andhra Pradesh, Bihar, Gujarat, Haryana, Himachal Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh, Maharashtra, Mizoram, Nagaland, Odisha, Puducherry, Tamil Nadu, Tripura, Uttar Pradesh, Uttarakhand and West Bengal attended the meeting (physically/online mode) for review and also submitted proposals for revision/curtailment of their projects/new projects.

3. Subsequently, Joint Secretary & Mission Director (HFA), made a detailed presentation covering present status of PMAY-U. It was informed that as on date, a total of 118.90 lakh houses have been sanctioned involving Central Assistance of ₹2.0 lakh crore. Against sanctioned houses, more than 113.34 lakh houses have been grounded for construction, of which around 77.16 lakh houses are completed/delivered to eligible beneficiaries. Central Assistance of ₹1.53 lakh crore has been released to States/UTs/CNAs.

4. It was further informed that more than 5 lakh houses under different verticals are yet to be grounded. States of Andhra Pradesh, Assam, Bihar, Chhattisgarh, Gujarat, Haryana Karnataka, Maharashtra, Rajasthan, Odisha, Tamil Nadu, Uttar Pradesh and West Bengal, have the maximum number of non-starter houses. It was reiterated that the extended Mission period will end on 31 December 2024, and it is imperative that all sanctioned houses are completed well in advance of the conclusion of the PMAY-U Mission. **It was reiterated that any spill over liability for completion of houses/projects will have to be borne by the State/UT Governments from their own resources after completion of the extended PMAY-U Mission period i.e. 31.12.2024 and an Undertaking to this effect may be furnished while forwarding proposal for sanctioned of new BLC houses against cancelled/curtailed houses.** With respect to non-starter houses sanctioned under BLC, AHP and ISSR verticals, CSMC decided the following:

i. States/UTs should either ground these houses or submit curtailment proposals and showcase present status of these sanctioned houses

immediately. MoHUA will not release funds against these ungrounded houses.

ii. As the deadline for the extended Mission period is approaching, it is essential that all houses sanctioned under BLC vertical before 31.03.2022, but not grounded are completed well in time. A report detailing the progress should be duely submitted to the MoHUA on regular basis. It is important to note that MoHUA will withhold the release of funds unless valid justifications for the delay in grounding of these houses (sanctioned before 31.03.2022) are provided. The remaining 15 months are crucial for the successful completion of the Mission, and timely action is necessary to ensure its success by all State/UT Governments/Implementing Agencies etc.

iii. In case of BLC and AHP projects, States of Andhra Pradesh, Chhattisgarh, Gujarat, Haryana, Karnataka, Maharashtra, Rajasthan and West Bengal have maximum number of un-grounded houses as on 31st March 2023. States to expedite grounding of houses without any further delay.

iv. With regard to sanction of new houses against cancellation/curtailment of already sanctioned houses as on 31.03.2022, the State/UT Governments may note that proposals for new houses in a city/town will be considered only either in newly created towns under PMAY-U or cities where overall coverage (in terms of percentage of houses sanctioned out of urban households in the city) is lower than the corresponding State average.

5. Highlighting the present status of unspent balance and pending Utilization Certificates from States/UTs against the Central Assistance released up to 31.03.2022, it was informed that States of Andhra Pradesh, Bihar, Haryana, Jharkhand, Karnataka, Odisha, Rajasthan, Telangana are having maximum unspent balance as on date. Further, State/UT Governments of Andhra Pradesh, Assam, Madhya Pradesh, Maharashtra, Rajasthan and Tamil Nadu have not fully transferred the released Central Assistance to SNA account. The State/UT Governments were requested to transfer the funds to their respective SNA account immediately. **It was further clarified that non-transfer of Central Assistance in the SNA account within 30 days of release of funds will attract an interest @7% on the part of the State/UT Governments.** Any delay in this process significantly hampers the timely execution of house construction, particularly in the case of the Beneficiary-Led Construction (BLC) vertical. The States/UTs should strive to minimize the unspent balance and submit UCs of maximum amount at the earliest so that further funds could be released for early completion of houses. It was also pointed out that legacy data entry in PFMS may be looked into and reported to HFA Directorate immediately.

6. States of Andhra Pradesh, Assam, Bihar, Chhattisgarh, Gujarat, Haryana Karnataka, Maharashtra, Rajasthan, Odisha, Tamil Nadu, Uttar Pradesh and West Bengal, which are having large number of houses which are still non-starter, need to expedite their grounding. Further, occupancy of completed AHP houses is very low particularly in the States of Andhra Pradesh, Chhattisgarh, Gujarat, Jharkhand, Karnataka, Madhya Pradesh, Telangana and Maharashtra. States/UTs need to expedite the completion of houses, infrastructure work and allotment of completed AHP houses to the beneficiaries.

7. It was also observed that the progress of Geo-tagging of houses is not satisfactory. In many projects, particularly in the States/UT of Andhra Pradesh, Gujarat, Haryana, Assam, Bihar, Karnataka, Jammu & Kashmir, Madhya Pradesh, Maharashtra, Rajasthan, Odisha and West Bengal, large number of geo-tagged houses were only up to the foundation level. A regular campaign for mandatory geo-tagging of all sanctioned houses may be started at the level of Implementing Agencies so that the construction stages of houses which have been geo-tagged should take place in time-bound manner and updated in the system. It was also reiterated that States/UTs should ensure proper display of **PMAY-U Logo** outside the beneficiaries' house either engraved on a stone plate or embossed to make it prominently visible. It may be noted that the beneficiary details with the logo on the stone plate should preferably be in local language.

8. Thereafter, Joint Secretary & Mission Director (HFA) introduced the **agenda** for the meeting. It was informed that new BLC houses of 1,58,835 are proposed against curtailment/cancellation proposal of 2,59,533 houses as per Agenda. The agenda items also form part of the minutes. The minutes recorded in alphabetical order are as follows:

1.	**Confirmation of the minutes of the 67th meeting of CSMC under PMAY-U held on 26.6.2023 (Agenda 1)**

Minutes of the **67th meeting of CSMC under PMAY-U** held on 26.6.2023 waw confirmed.

2.	**Proposal for curtailment of 79,275 houses in 551 BLC projects approved in various CSMC Meetings submitted by State of Andhra Pradesh (Agenda 2)**

The Committee was informed that the State Government of Andhra Pradesh has submitted a proposal for curtailment of 79,275 houses in 551 BLC projects. The SLSMC in its meeting held on 29.9.2023 has approved curtailment of houses in BLC projects. The major reasons for curtailment, as submitted by State Government of Andhra Pradesh are:

- Layouts located far away from the ULB/GP
- Beneficiaries are migrated
- Beneficiaries not willing to dismantle the existing houses
- Member of the household already covered in previous State Government schemes
- Land Disputes/Court Cases.

The details of curtailment of houses are as under:

Details of 551 BLC (New) Projects						
SL No	**CSMC No**	**CSMC Date**	**No of Projects**	**Approved Houses**	**Houses Proposed for Curtailment**	**Revised Houses**
1	3rd	18-11-2015	1	291	1	290
2	24th	24-07-2017	8	5,568	19	5,549
3	25th	23-08-2017	7	4,262	202	4,060
4	29th	27-12-2017	1	760	7	753
5	34th	30-05-2018	7	8,586	337	8,249
6	37th	23-08-2018	6	5,547	291	5,256
7	38th	26-09-2018	35	32,214	2,023	30,191
8	39th	30-10-2018	11	8,345	521	7,824
9	41st	27-12-2018	13	3,912	948	2,964
10	42nd	30-01-2019	32	18,380	2,086	16,294
11	48th	31-10-2019	53	43,342	3,828	39,514
12	49th	27-11-2019	70	94,896	8,647	86,249
13	50th	27-12-2019	91	1,47,258	14,606	1,32,652
14	51st	07-08-2020	99	2,46,289	23,968	2,22,321
15	54th	08-06-2021	40	72,936	4,464	68,472
16	56th	23-11-2021	12	40,046	3,997	36,049
17	57th	23-12-2021	15	35,782	3,801	31,981
18	58th	15-02-2022	9	20,591	1,142	19,449
19	60th	30-03-2022	41	1,27,087	8,387	1,18,700
Grand Total			**551**	**9,16,092**	**79,275**	**8,36,817**

Original Proposal approved by CSMC (₹ in lakh)				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Contribution
9,16,092	30,55,854.68	13,74,138.00	2,85,651.90	13,96,064.78

Curtailment Proposed by State (₹ in lakh)				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Contribution
79,275	2,67,180.98	1,18,912.50	21,833.85	1,26,434.63

Revised Proposal after Curtailment (₹ in lakh)				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Contribution
8,36,817	27,88,673.69	12,55,225.50	2,63,818.05	12,69,630.14

B. CSMC Observations:

- **The Committee observed that ₹1156 crore released to the State during September 2023 has not been transferred to SNA which may be expedited.**
- **The monthly expenditure of Central Assistance by the State should be ₹ 761 crore is as against actual expenditure rate of ₹ 212 crore, thus, State needs to speed up utilization of Central assistance so that houses are completed within the stipulated time.**
- **Work on Geo-tagged houses should also start and reported in MPRs immediately.**
- **About 6 lakh BLC houses which were sanctioned during 2019-20, 2020-21& 2021-22 have been geo-tagged but no progress is visible. Besides, 1.25 BLC houses have not yet grounded. Hence, in total, about 7. 25 lakh houses have yet to be progressed. Further, in most cases, 1st instalment of Central Assistance for grounding sanctioned BLC houses have already been released. This is a huge number and needs focussed attention by the State Government.**
- **With regard to non-occupancy of completed AHP houses, it was observed that State Government should fix a target of allotment of 50,000 houses each month so as to complete allotment of about 1.50 lakh completed AHP houses.**
- **It was directed that a Central Team may visit the State of Andhra Pradesh to understand status of large number of non-started houses in the State.**

C. CSMC Decision:

After detailed deliberations, the Committee **deferred** the proposal for curtailment and directed that a Central Team may visit State and assess the PMAY-U execution and submit its report before a decision on curtailment is taken. State should review all sanctioned houses and provide a credible plan of completing and occupying all sanctioned houses in time bound manner.

3	**Consideration for Central Assistance for construction of 1640 houses in 1 BLC (New) project submitted by the State of Bihar (Agenda 3)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for construction of 1640 houses in 1 BLC (New) project submitted by the State of Bihar. The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/approval of SLSMC
BLC (New)	1(1)	1640	2460.00	820.00	7663.54	16.2.2023/ 2.3.2023

B. Additional information given by the State:

i.	Encumbrance free land for the houses proposed under BLC (New) is available and the construction will start after sanctioning of the houses by CSMC.
ii.	The duration of completion of project is 18-24 months.
iii.	Dimensions conforms to NBC norms for Low Income Housing.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	2,96,555	2,76,431	20,124	87,059	87,059	2,83,470	2,52,455
RAY	6,502	6,502	-	5,465	5,465	-	-
CLSS	20,299	20,299	-	20,299	20,299	-	-
Grand Total	**3,23,356**	**3,03,232**	**20,124**	**1,12,823**	**1,12,823**	**2,83,470**	**2,52,455**

i.	It was noticed that about 20,124 BLC houses are non-starter
ii.	State Government to instruct the Social Audit & TPQM Agency to initiate the work on ground for claiming 3rd instalment of Central Assistance.
iii.	Adequate infrastructure such as individual water, sanitation and electricity connections and convergence with other Government of India/State Government schemes needs to be ensured by the State.
iv.	State to expedite progress of Geo-Tagging of sanctioned houses. Out of 87,059 completed houses, Geo-tagging has been done for only 34,906 houses.

v.	The State has an unspent balance of ₹261.24 crore under PMAY-U for which Utilization Certificates may be submitted at the earliest. Pending Utilization Certificates of ₹ 43.50 crore under PMAY-U, ₹26.62 crore under JnNURM and ₹41.34 crore under RAY should be submitted immediately. Further, excess Central Assistance of ₹45.50 crore under JnNURM should be refunded immediately as there is an audit observation on the excess fund lying unutilized for so long in the State.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of Central Assistance for the State of **Bihar** as under:

(₹ in lakh)

Component	No. of Project	No. of EWS houses	Central Assistance	1st instalment (40%)of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC (New)	1	1640	2460.00	984.00	Aadhaar seeded beneficiary entries in MIS of PMAY-U.

Project-wise details are given at **Annexure II.**

4.	**Proposal for** **(i) Curtailment of 87 houses in 1 AHP project,** **(ii) Curtailment of 479 houses in 3 ISSR Projects,** **(iii) Cancellation of 31,230 houses in 58 AHP Projects,** **(iv) Cancellation of 21,077 houses in 41 ISSR Projects sanctioned in different CSMC meetings submitted by State of Gujarat (Agenda 4)**

A. Basic Information:

The Committee was informed that State Government of Gujarat has proposed for Curtailment of 87 houses in 1 AHP project, 479 houses in 3 ISSR Projects and Cancellation of 31,230 houses in 58 AHP projects and 21,077 houses in 41 ISSR Projects sanctioned in different CSMC meetings. The SLSMC in its meeting held on 12.9.2023 has approved the curtailment/cancellation as under:

i. Curtailment of 87 houses in 1 AHP Project

Details of 1 AHP Project					
CSMC No	CSMC Date	No of Projects	Approved Houses	Proposed Curtailment	After curtailment
47th	25-09-2019	1	440	87	353
Total		1	440	87	353

(₹ in lakh)

Proposal approved by CSMC					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
440	3034.61	660.00	660.00	94.61	1,620.00

(₹ in lakh)

Curtailment Proposed					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
87	593.85	130.50	130.50	21.85	311.00

(₹ in lakh)

Revised Proposal after Curtailment					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
353	2,440.76	529.50	529.50	72.76	1,309.00

Reason for **Curtailment** of 87 houses in 1 AHP Projects

- Change in design.

(ii) Curtailment of 479 houses in 3 ISSR Projects

Details of curtailment of 3 ISSR Projects						
S. No.	CSMC No	CSMC Date	No of Projects	Approved Houses	Curtailment Proposed	Revised houses after curtailment
1	47th	25-09-2019	3	2,792	479	2,313
Total			3	2,792	479	2,313

(₹ in lakh)

Original Proposal approved by CSMC					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
2,792	20,618.99	2,792.00	2,792.00	15,034.99	-

(₹ in lakh)

Curtailment Proposed by State					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
479	(1,261.99)	479.00	479.00	(2,219.99)	-

(₹ in lakh)

Revised Proposal after Curtailment					
No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
2,313	21,880.98	2,313.00	2,313.00	17,254.98	-

Reason for **curtailment** of 479 houses in 3 ISSR Projects

- Land Issue,
- Litigation,
- Discrepancies in plot size.

(iii) Cancellation of 31,230 houses in 58 AHP Projects

Details of 58 AHP Projects			
CSMC No	CSMC Date	No of Projects	No of Houses
10th	22-07-2016	5	2,860
32nd	26-03-2018	5	1,144
36th	24-07-2018	1	360
38th	26-09-2018	4	5,272
43rd	25-02-2019	9	1,949
45th	25-07-2019	2	1,792
47th	25-09-2019	2	420
50th	27-12-2019	1	5,376
51st	07-08-2020	1	120
54th	08-06-2021	28	11,937
Total		58	31,230

(₹ in lakh)

Original Proposal approved by CSMC					
No of Houses	Project Cost	Central Assistance	State Share	ULB share	Beneficiary Contribution
31,230	2,47,501.05	46,845.00	46,845.00	14,267.05	1,39,544.00

Reason for cancellation of 31,230 houses in 58 AHP Projects

- Price escalation of construction materials,
- Litigation,
- Encroachment on the plots, etc.

(iv) Cancellation of 21,077 houses in 41 ISSR Projects

Details of 41 ISSR Projects			
Approved CSMC No.	Approved CSMC date	No of Projects	No of Houses
4	21-12-2015	8	6,822
7	17-03-2016	3	1,515
30	07-02-2018	2	840
32	26-03-2018	28	11,900
Total		41	21,077

(₹ in lakh)

Original Proposal approved by CSMC					
No of Houses	Project Cost	Central Assistance	State Share	ULB share	Beneficiary Contribution
21,077	1,39,253.00	21,077.00	14,255.00	45,106.73	-

Reason for cancellation of 21,077 houses in 41 ISSR Projects

- Slums on Government Land, due to administrative difficulties the possession of land could not be obtained
- Slum notification for 5 projects is still pending,
- Heritage religious structure situated on the plot, Archaeology department opposes relocation of temples,
- Litigation,
- Opposition by slum dwellers.

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment/surrender. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/surrender of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 87 houses in 1 AHP project and 479 houses in 3 ISSR projects and Cancellation of 31,230 houses in 58 AHP projects and 21,077 houses in 41 ISSR projects sanctioned in different CSMC meetings as proposed by the State Government of **Gujarat** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Government must ensure uploading of revised signed annexure (7B & 7D) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure III (A to D).**

5.	**Consideration of Central Assistance for 27 BLC (New) Projects for construction of 3,209 houses submitted by the State of Gujarat (Agenda 5)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 27 BLC (New) Projects for construction of 3,209 houses submitted by the State of Gujarat. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC	27(16)	3,209	4,813.50	6,612.14	Nil	2,495.97	23.5.2023/ 1.6.2023

B. Additional information given by the State:

i.	Encumbrance free land is available for the above projects. Beneficiaries consent has also been obtained.
ii.	It has been ensured that beneficiaries have rightful ownership of land.
iii.	Disaster resistant features have been adopted in concept, design and implementation of the project.
iv.	Project duration is 12 months after the approval of DPR.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	1,53,769	1,41,439	12,330	1,07,280	1,07,280	1,61,685	1,42,185
AHP	1,72,818	1,36,840	35,978	1,02,404	51,290	79,368	1,31,842
ISSR	56,955	27,520	29,435	9,199	5,215	13,589	15,126
Total	**3,83,542**	**3,05,799**	**77,743**	**2,18,883**	**1,63,785**	**2,54,642**	**2,89,153**
RAY	26,395	26,395	-	24,527	21,663	-	-
CLSS	6,43,787	6,43,787	-	6,43,787	6,43,787	-	-
Grand Total	**10,53,724**	**9,75,981**	**77,743**	**8,87,197**	**8,29,235**	**2,54,642**	**2,89,153**

i.	State has to ensure grounding of 66,531 houses sanctioned before 31.3.2022 across all verticals immediately.
ii.	State to address bottlenecks affecting occupancy of completed AHP houses.
iii.	State to ensure grounding of all sanctioned houses immediately. State to transfer Central Assistance of ₹54.76 crore and State share of ₹5.03 crore to SNA.
iv.	State to claim 2nd installment for 32,326 houses and 3rd installment for 97,175 houses
v.	Pending UCs for ₹18.32 crore for PMAY-U and ₹2.358 crore under JnNURM should be submitted immediately. There is also an excess ACA of ₹15.91 crore under JnNURM, which may be refunded immediately along with the interest applicable as per rules.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the State of **Gujarat** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC (N)	27	3,209	4,813.50	1,925.40	Aadhaar seeded beneficiary entries in MIS of PMAY-U.

Project-wise details are given at **Annexure III-E.**

6.	**Proposal for surrender of 50,000 houses in 19 AHP projects sanctioned in different CSMC meetings submitted by State of Haryana (Agenda 6)**

A. Basic Information:

The Committee was informed that State Government of Haryana has proposed for surrender of 50,000 houses in 19 AHP projects sanctioned in different CSMC meetings. Out of 1,20,534 houses in 19 AHP projects approved in various CSMC meetings, 70,534 houses were curtailed in 56th CSMC meeting held on 23.11.2021. Now, remaining 50,000 houses in 19 AHP projects has been proposed by State Government of Haryana for surrender. The SLSMC in its meeting held on 19.6.2023 has approved the proposal for curtailment.

Reasons for surrender of projects/houses under AHP vertical given by the State:

- State Government is considering to provide plots to those AHP-PMAY-U applicants whose family annual income is up to ₹ 1.80 lakh as verified in Parivar Pehchan Patra to enable them to construct their pucca house. Thus, after discussion it was resolved to curtail the target of 50,000 houses under AHP vertical and cover this target of 50,000 houses under BLC New Construction vertical of PMAY-U.

Surrender of 50,000 houses in 19 AHP projects

(₹ in lakh)

Sanctioned and Proposed for Surrender			
No. of Houses	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**
50,000	6,16,285.51	75,000.00	30,000.00

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of cancellation of the houses.

C. CSMC Decision:

The CSMC **approved** surrender of 50,000 houses in 19 AHP projects as proposed by the State Government of **Haryana** and directed as under:

a. Central Assistance released, if any, for beneficiaries in different projects which have been cancelled may be recovered/adjusted in subsequent releases to the State.
b. State Govt. should ensure that no eligible and willing beneficiary is removed or deprived of the benefit under PMAY-U.

The details of surrender houses (CSMC-wise and project-wise) are at **Annexure- IV.**

7.	**Proposal for** **(i) Curtailment of 569 houses in 84 BLC (New) projects** **(ii) Curtailment of 70 houses in 26 BLC (Enhancement) Projects sanctioned in different CSMC meetings submitted by State of Himachal Pradesh (Agenda 7)**

A. Basic Information:

The Committee was informed that State Government of Himachal Pradesh has proposed for curtailment of 569 houses in 84 BLC (New) projects and 70 houses in 26 BLC (Enhancement) projects sanctioned in different CSMC meetings. The SLSMC in its meeting held on 28.7.2023 has approved the proposal for curtailment. The reasons for curtailment of houses under BLC vertical given by the State are as under:

i. Beneficiaries are not interested due to financial constraint.
ii. Land not in beneficiary's name
iii. Beneficiaries already having pucca house
iv. Family dispute/court cases etc.
v. Death of beneficiaries

a. Details of Curtailment of 569 Houses in 84 BLC (New) Projects:

Curtailment of 569 Houses in 84 BLC (New) Projects						
S. No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of Houses**		
				Sanctioned	**Curtailment**	**Revised for Sanction**
1	20th	21.03.2017	1	324	2	322
2	32nd	26.03.2018	3	467	3	464
3	46th	29.08.2019	1	32	1	31
4	51st	07.08.2020	1	56	2	54
5	52nd	20.01.2021	12	530	102	428
6	54th	08.06.2021	26	1,304	235	1,069
7	58th	15.02.2022	20	456	111	345
8	63rd	14.09.2022	20	590	113	477
Total			**84**	**3,759**	**569**	**3,190**

(₹ in lakh)

Original Proposal approved by CSMC				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
3,759	21,556.14	5,638.50	1,151.05	14,766.59

(₹ in lakh)

Curtailment Proposed by the State				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
569	3,336.67	853.50	197.95	2,285.22

(₹ in lakh)

Revised for Sanction after Curtailment				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
3,190	18,219.47	4,785.00	953.10	12,481.37

b. Details of Curtailment of 70 houses in 26 BLC (Enhancement) Projects

Curtailment of 70 Houses in 26 BLC (Enhancement) Projects						
S. No.	CSMC No.	CSMC Date	No. of Projects	No. of Houses		
				Sanctioned	Curtailment	Revised for Sanction
1	52nd	20.01.2021	2	88	2	86
2	54th	08.06.2021	6	173	21	152
3	58th	15.02.2022	10	181	27	154
4	63rd	14.09.2022	8	117	20	97
Total			**26**	**559**	**70**	**489**

(₹ in lakh)

Original Proposal approved by CSMC				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
559	1,600.81	838.50	195.65	566.66

(₹ in lakh)

Curtailment Proposed by the State				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
70	210.08	105.00	24.50	80.58

(₹ in lakh)

Revised for sanction after Curtailment				
No. of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
489	1,390.73	733.50	171.15	486.08

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

The CSMC **approved** curtailment of 569 houses in 84 BLC (New) projects and 70 houses in 26 BLC (Enhancement) projects as proposed by the State Government of **Himachal Pradesh** and directed as under:

a. State must ensure that the DPRs where the curtailment/cancellation has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for beneficiaries in different projects which have been curtailed/cancelled/revised may be recovered/adjusted in subsequent releases to the State.
c. State Govt. should ensure that no eligible and willing beneficiary is removed or deprived of the benefit under PMAY-U.
d. State Govt. must ensure uploading of revised signed annexure (7Cs and 7D) and remove the curtailed beneficiaries from PMAY-U-MIS.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure-V-A and B.**

8	**Consideration of Central Assistance for 406 houses in 34 BLC (New) projects submitted by State of Himachal Pradesh (Agenda 8)**

A. Basic Information:

The proposal under consideration of CSMC is for Central Assistance for 406 houses in 34 BLC (New) projects under PMAY-U submitted by State of Himachal Pradesh. The salient details of the projects are as under:

(₹ in lakhs)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB Share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	34(34)	406	406	609.00	142.10	Nil	1,617.71	30.06.2023/ 28.07.2023

B. Additional information given by the State:

i.	Encumbrance free land is available for construction of houses proposed above.
ii.	Disaster resistant features have been adopted in concept, design, and implementation.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	10,405	9,766	639	7,076	7,076	10,405	10,405
RAY	64	64	-	64	12	-	-
CLSS	2,522	2,522	-	2,522	2,522	-	-
Total	**12,991**	**12,352**	**639**	**9,662**	**9,610**	**10,405**	**10,405**

i.	The pace of completion of BLC houses is quite slow. 639 BLC houses are Geo-tagged but not started. State Government may focus on completion of sanctioned houses.
ii.	State to claim 2nd installment of 829 houses and 3rd installment of 4,235 houses.
iii.	The State has an unspent balance of ₹9.77 crore under PMAY-U which may be utilized and Utilization Certificates may be submitted at the earliest. The State should expedite submission of pending UCs of ₹1.85 crore immediately.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of Central Assistance for the proposed projects of State of **Himachal Pradesh** as under:

(₹ in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC(New)	34	406	609.00	243.60	Aadhaar seeded beneficiary entries in MIS of PMAY-U

Project-wise details are given at **Annexure V-C.**

9	**Proposal for** **(i) Curtailment of 6,682 houses in 307 BLC (New) projects,** **(ii) Curtailment of 282 houses in 45 BLC (Enhancement) projects,** **(iii) Curtailment of 40 houses in 4 AHP projects and revision of 1,008 houses in 4 AHP projects to 968 houses in 2 AHP projects sanctioned in different CSMC meetings submitted by UT Government of Jammu & Kashmir (Agenda 9)**

A. Basic Information:

The Committee was informed that UT Government of Jammu & Kashmir has proposed for curtailment of 6,682 houses in 307 BLC (New) projects, 282 houses in 45 BLC (Enhancement) projects, and curtailment of 40 houses in 4 AHP projects and revision of 1,008 houses in 4 AHP projects to 968 houses in 2 AHP projects sanctioned in different CSMC meetings. The reasons for curtailment are as under:

- Non-availability of finances for beneficiary contribution ranging from ₹2.92 to ₹4.08 lakh.
- Land dispute within family members
- Migrated outside Municipal limits
- Relatively lesser grant ₹1.66 Iakh (₹ 1.50 lakh GOI share and ₹0.16 lakh of state (expenditure is significantly higher) available/provided under the scheme.
- Health Issue of beneficiaries.
- Death of beneficiaries.

(i) Curtailment of 6,682 houses in 307 BLC (New) projects

Curtailment of 6,682 houses in 307 BLC (New) Projects						
S. No.	**CSMC No.**	**Date of CSMC**	**No. of Projects**	**Houses Sanctioned**	**Houses Curtailed**	**No. of Houses Revised**
1	8th	28.04.2016	1	60	6	54
2	13th	30.09.2016	1	115	15	100
3	19th	20.02.2017	12	1,392	216	1,176
4	26th	27.09.2017	8	764	81	683
5	31st	27.02.2018	13	1,383	180	1,203
6	37th	23.08.2018	8	958	114	844
7	40th	28.11.2018	55	8,223	1,007	7,216
8	46th	29.08.2019	58	5,726	1,145	4,581
9	50th	27.12.2019	33	1,707	233	1,474
10	56th	23.11.2021	118	18,859	3,685	15,174
Total			**307**	**39,187**	**6,682**	**32,505**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)	No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)
39,187	2,10,763.62	58,780.50	23,512.20	32,505	1,75,480.06	48,757.50	19,503

(ii) Curtailment of 282 houses in 45 BLC (Enhancement) projects

Curtailment of 282 houses in 45 BLC (Enhancement) Projects						
S. No.	CSMC No.	Date of CSMC	No. of Projects	Houses Sanctioned	Houses Curtailed	Revised No. of Houses
1	9th	26.05.2016	1	72	18	54
2	19th	20.02.2017	6	242	15	227
3	31st	27.02.2018	5	252	59	193
4	37th	23.08.2018	4	173	34	139
5	40th	28.11.2018	10	421	58	363
6	46th	29.08.2019	3	91	17	74
7	50th	27.12.2019	8	255	23	232
8	56th	23.11.2021	8	566	58	508
Total			**45**	**2,072**	**282**	**1,790**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)	No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)
2,072	4,621.96	3,108.00	1,243.20	1,790	4,000.54	2,685.00	1,074.00

(iii) Curtailment of 40 houses in 4 AHP projects and revision of 1,008 houses in 4 AHP projects to 968 houses in 2 AHP projects

Reasons for **curtailment/revision** of non-started AHP Projects includes land related issues/non-availability of land wherein 4 locations of AHP projects comprising of 1,008 beneficiaries could not take-off and accordingly are proposed to change/curtail into 2 locations comprising of 968 beneficiaries. While following the building bylaws and development control regulations, the plan/layout has been finalized for development of 968 units/flats at Lower Roop Nagar and Bhalwal, Jammu.

The salient details of the proposal is as under:

(₹ in lakh)

Salient details of Curtailment of 40 houses in 4 AHP Projects and revision of 1,008 houses in 4 Projects to 968 houses in 2 AHP Projects											
S. No.	**District Name**	**City/Town Name/Location**	**CSMC No.**	**Date of CSMC**	**No. of Houses**	**Project Cost**	**Central Assistance @ Rs. 1.5 lakh/ house**	**UT Share**	**Beneficiary Share**	**Ist Installment of Central Assistance (40 %)**	**Funds received from MoHUA**
1	Jammu	JMC Nagrota	37th	23.08.2018	240	2,256.02	360	40	1,666.44	144.00	0
2		JMC Majeen Sidhra			384	3,613.43	576	64	2,666.31	230.40	0
3		JMC Udheywala			192	1,934.15	288	32	1,333.15	115.20	0
4		JMC Muthi			192	1,826.15	288	32	1,333.15	115.20	0
Total					**1,008**	**9,629.75**	**1,512**	**168**	**6,999.05**	**604.8**	**0**

(₹ in lakh)

Revised proposed for Sanction									
S. No.	**District Name**	**Location**	**No. of Houses**	**Project Code**	**Project Cost**	**Central Assistance @ Rs. 1.5 lakh/house**	**UT Share**	**Beneficiary Share**	**Ist Installment of Central Assistance (40 %)**
1	Jammu	Lower Roop Nagar	208	0180007 1033R1	2,080	312	34.67	1,802.67	124.80

2		Bhalwal, Jammu	760	0180007 1033R1	7,594	1,140	126.66	6,327.34	456
Total			**968**	-	**9,674**	**1,452**	**161.33**	**8,130.01**	**580.80**

B. CSMC Observations:

The UT Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. The UT Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

- **The Committee also observed that UT Government may ensure that houses wherein mobilisation advances of Central Assistance have been given to the beneficiaries are not curtailed and if curtailed, recovery of Central Assistance be ensured.**
- **UT Government to submit the Undertaking stating that all sanctioned houses will be completed before 31.12.2024. Otherwise, any spill over funding liability for completion of houses/projects will have to be borne by the UT Government from its own resources.**

C. CSMC Decision:

The CSMC **approved** curtailment of 6,682 houses in 307 BLC (New) projects, 282 houses in 45 BLC (Enhancement) projects, and curtailment of 40 houses and revised to 968 houses in 2 AHP projects as proposed by the UT Government of **Jammu & Kashmir** and directed as under:

a. UT Government must ensure that the DPRs where the curtailment/cancellation has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for beneficiaries in different projects which have been curtailed/cancelled/revised may be recovered/adjusted in subsequent releases to the UT Government.
c. UT Government should ensure that no eligible and willing beneficiary is removed or deprived of the benefit under PMAY-U.
d. UT Government must ensure uploading of revised signed annexure (7B, 7Cs & 7D) and remove the curtailed beneficiaries from PMAY-U-MIS.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure- VI-A, B and C.**

10	**Consideration of Central Assistance for construction of 4,903 houses in 64 BLC (New) Projects submitted by UT Government of Jammu & Kashmir (Agenda 10)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for construction of 4,903 houses in 64 BLC (New) projects submitted by the UT Government of Jammu & Kashmir. The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Project s/ (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	UT share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	64(58)	4,903	4,903	7,354.50	817.13	18,268.16	23.2.2023/ 08.08.2023

B. Additional information given by the UT:

i.	Encumbrance free land for the proposed projects has been verified.
ii.	Size of house conforms to NBC norms.
iii.	Earthquake resistant features as per relevant Indian Standard are provided in design.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	44,701	37,700	7,001	16,556	16,556	44,700	43,901
AHP	1,008	-	1,008	-	-	-	-
Total	**45,709**	**37,700**	**8,009**	**16,556**	**16,556**	**44,700**	**43,901**
CLSS	3,432	3,432	-	3,432	3,432	-	-
G Total	**49,141**	**41,132**	**8,009**	**19,988**	**19,988**	**44,700**	**43,901**

i.	The pace of grounding is slow and not satisfactory. UT Government has to ground **8,009 houses** sanctioned up to 31.03.2022. UT need to expedite grounding and completion of all grounded houses. UT also require to ground 1,008 AHP houses (approved on 23.08.2018) or submit the proposal for curtailment.

ii.	Infrastructure services such as individual water connection, sanitation and electricity connections need to be ensured by the UT Government.
iii.	UT Government need to transfer the Central Assistance of ₹2.46 crore & UT share of ₹0.27 crore in SNA account immediately.
iv.	The UT Government should ensure that the design and construction of houses are disaster resilient and the specifications conform to IS/NBC norms.
v.	13,781 BLC houses Geo-tagged but not started.
vi.	The UT Government has an unspent balance of ₹104.57 crore under PMAY-U for which Utilization Certificates may be submitted at the earliest. Besides, Utilization Certificates for ₹28.96 under PMAY-U, and ₹32.55 crore under JnNURM are also pending. Further, there is an excess ACA of ₹ 7.49 crore under JnNURM, which may be refunded immediately.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance in the proposed projects submitted by the UT Government of **Jammu & Kashmir** and recommended for release of first instalment of Central Assistance as under:

(₹ in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC (New)	64	4,903	7,354.50	2,941.80	Aadhaar seeded beneficiary entries in MIS of PMAY-U

Project-wise details are given at **Annexure VI-D.**

11 Proposal for curtailment of 3,494 houses in 261 BLC (New) Projects sanctioned in different CSMC meetings submitted by State of Kerala (Agenda 11)

A. Basic Information:

The Committee was informed that State Government of Kerala has proposed for curtailment of 3,494 houses in 261 BLC (New) projects sanctioned in different CSMC meetings. The reasons for curtailment proposed in BLC (New) are as under:

- Beneficiaries are not willing to execute agreement even after repeated reminders.
- Ineligible as per the guidelines of PMAY-(U).
- Exclusion as per the request from beneficiaries based on the decision taken in the State Level Sanctioning and Monitoring Committee held on 29.06.2020.
- Land not suitable for construction.
- Legal and land use issue.

The SLSMC in its meetings held on 16.8.2023 has approved the curtailment as under:

Details of 261 BLC(New) Projects proposed for Curtailment					
CSMC No	**CSMC Date**	**No. of Projects**	**Approved Houses**	**Proposed for Curtailment**	**Revised houses**
9th	26-05-2016	3	995	5	990
14th	27-10-2016	1	1,243	15	1,228
20th	21-03-2017	10	2,219	15	2,204
22nd	29-05-2017	2	1,294	2	1,292
26th	27-09-2017	4	488	6	482
27th	30-10-2017	12	2,247	25	2,222
28th	29-11-2017	10	2,173	20	2,153
30th	07-02-2018	10	1,168	13	1,155
32nd	26-03-2018	9	1,179	19	1,160
42nd	30-01-2019	27	5,549	153	5,396
43rd	25-02-2019	9	2,368	31	2,337
50th	27-12-2019	9	2,177	153	2,024
51st	07-08-2020	22	3,047	116	2,931
55th	16-08-2021	52	7,958	1,421	6,537
56th	23-11-2021	7	253	37	216
59th	23-03-2022	51	7,080	1,221	5,859
64th	18-11-2022	23	3,209	242	2,967
Total		**261**	**44,647**	**3,494**	**41,153**

(₹in lakh)

Original Proposal approved by CSMC						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
261	44,647	1,77,091.00	66,970.50	22,575.50	86,800.40	744.60

(₹in lakh)

Curtailment Proposed by State						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution

261	3,494	13,966.00	5,241.00	1,747.00	6,973.00	5.00

(₹in lakh)

Revised Proposal after Curtailment						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
261	41,153	1,63,125.00	61,729.50	20,828.50	79,827.40	739.60

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

The CSMC **approved** curtailment of 3,494 houses in 261 BLC (New) projects as proposed by the State Government of **Kerala** and directed as under:

a. State must ensure that the DPRs where the curtailment/cancellation has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for beneficiaries in different projects which have been curtailed/cancelled/revised may be recovered/adjusted in subsequent releases to the State.
c. State Govt. should ensure that no eligible and willing beneficiary is removed or deprived of the benefit under PMAY-U.
d. State Govt. must ensure uploading of revised signed annexure (7Cs) and remove the curtailed beneficiaries from PMAY-U-MIS.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure- VII-A.**

12	**Consideration of Central Assistance for 77 BLC (New) Projects for construction of 4,689 houses submitted by State of Kerala (Agenda 12)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 77 BLC (New) projects for construction of 4,689 houses submitted by the State of **Kerala**. The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Project s/ (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	77(77)	4,689	4,689	7,033.50	2,344.50	Nil	8.8.2023/ 16.8.2023

B. Additional information given by the State:

i.	Encumbrance free land for the proposed projects has been verified by Kudambshree.
ii.	Funds for the sanctioned houses will be released to expedite construction of sanctioned houses.
iii.	Periodic review at the highest level is being done to oversee the progress of housing construction under PMAY-U.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	1,30,753	1,12,018	18,735	82,069	82,069	1,25,373	1,08,336
AHP	970	938	32	404	333	360	400
Total	**1,31,723**	**1,12,956**	**18,767**	**82,473**	**82,402**	**1,25,733**	**1,08,736**
RAY	1,183	1,183	-	731	731	-	-
CLSS	32,651	32,651	-	32,651	32,651	-	-
TOTAL	**1,65,557**	**1,46,790**	**18,767**	**1,15,855**	**1,15,784**	**1,25,733**	**1,08,736**

i.	State to ensure grounding of 18,735 BLC houses.
ii.	State to claim 3rd Installment of 59,311 houses.
iii.	MIS compliances are still pending for release of 1st installment in some AHP projects.
iv.	The State should ensure that the design and construction of houses are disaster resilient and the specifications conform to IS/ NBC norms.

v.	State to transfer Central Assistance of ₹9.08 cr. and State share of ₹ 24.74 cr. to SNA.
vi.	The State has an unspent balance of ₹144.64 crore under PMAY (U) for which Utilization Certificates may be submitted at the earliest. Besides, Utilization Certificates for ₹6.40 crore under PMAY-U, ₹1.26 crore under RAY and ₹28.05 crore under JnNURM are also pending. Further, there is an excess ACA of ₹ 61.48 crore under JnNURM, which may be refunded immediately.
vii.	State govt is also required to ensure display of PMAY-Urban logo, keeping Scheme name intact as pointed out earlier and submit compliance expeditiously.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance in the proposed projects submitted by the State of **Kerala** and recommended for release of first instalment of the Central Assistance as under:

(₹ in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC (New)	77	4,689	7,033.50	2,813.40	Aadhaar seeded beneficiary entries in MIS of PMAY- U

Project-wise details are given at **Annexure VII-B**

13	**Proposal for ratification of approval for curtailment of 3,536 houses in 276 BLC (New) projects submitted by State of Madhya Pradesh (Agenda 30)**

A. Basic Information:

The State of Madhya Pradesh has proposed for ratification of approval for curtailment of 3,536 houses in 276 BLC (New) projects which were sanctioned earlier in various previous held CSMC meetings. The reasons for curtailment houses under BLC vertical are as under:

- Beneficiaries have no land.
- Duplicate entry/wrong attachment of beneficiaries in PMAY(U)-MIS
- Beneficiaries are migrated/untraceable.
- Death of beneficiaries
- Beneficiaries are having the encroached land of Central Government (Railway, NTPC, NCL/WCL etc).

The SLSMC in its meeting held on 22.09.2023 has approved the curtailment of houses. The details of projects/houses for curtailment, revised project cost and Central Assistance are mentioned as under:

Salient details of 276 BLC (New) Projects for curtailment of 3,536 houses						
S. No.	CSMC No.	CSMC Date	No. of Projects	No. of Houses		
				Sanctioned	Proposed for Curtailment	Revised for Sanction
1	12	31.08.2016	1	687	1	686
2	17	20.12.2016	4	5,800	48	5,752
3	19	20.02.2017	5	6,189	90	6,099
4	20	21.03.2017	6	3,197	80	3,117
5	21	24.04.2017	7	5,895	35	5,860
6	22	29.05.2017	3	865	4	861
7	27	30.10.2017	7	3,456	43	3,413
8	28	29.11.2017	1	845	3	842
9	29	27.12.2017	16	6,793	51	6,742
10	32	26.03.2018	1	667	2	665
11	34	30.05.2018	3	1,926	16	1,910
12	36	24.07.2018	15	9,745	316	9,429
13	37	23.08.2018	11	5,536	78	5,458
14	38	26.09.2018	23	16,864	157	16,707
15	42	30.01.2019	10	6,641	256	6,385
16	43	25.02.2019	8	5,018	38	4,980
17	46	29.08.2019	10	6,728	58	6,670
18	47	25.09.2019	6	3,098	137	2,961
19	48	31.10.2019	9	2,782	114	2,668
20	49	27.11.2019	7	3,814	77	3,737
21	50	27.12.2019	8	2,799	31	2,768
22	52	20.01.2021	11	3,092	32	3,060
23	53	22.02.2021	3	2,230	40	2,190
24	54	08.06.2021	5	3,649	72	3,577
25	55	16.08.2021	2	325	2	323
26	56	23.11.2021	14	6,859	184	6,675
27	57	23.12.2021	3	3,352	170	3,182
28	59	23.03.2022	54	30,984	822	30,162
29	63	14.09.2022	16	5,620	324	5,296
30	64	18.11.2022	3	579	40	539
31	65	27.02.2023	4	1,022	215	807
Total			**276**	**1,57,057**	**3,536**	**1,53,521**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)	No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)
1,57,057	6,16,334.22	2,35,585.50	94,234.20	1,53,521	6,02,701.66	2,30,281.50	92,112.60

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of the CSMC. It should ensure that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. It should also ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in the case of curtailment/surrender of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **ratified** approval of curtailment of 3,536 houses in 276 BLC (New) projects sanctioned in different CSMC meetings held previously as proposed by the State Government of **Madhya Pradesh** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.

b. Central Assistance released, if any for these beneficiaries in different projects may be adjusted on subsequent releases to the State.

c. State Government must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.

d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure VIII-A.**

14	**Consideration for Central Assistance for 17 BLC (New) projects for 10,674 houses submitted by State of Madhya Pradesh (Agenda 31)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 17 BLC (New) projects for 10,674 houses submitted by the State of Madhya Pradesh. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects / (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	17(17)	10,674	10,674	16,011.00	10,674.00	14,409.90	27.04.2023 & 13.07.2023 / 22.09.2023

B. Additional information given by the State:

i.	Encumbrance free land is available for construction of houses proposed for approval in the meeting.
ii.	Dimensions of rooms conform to the NBC norms.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	7,21,914	7,11,621	10,293	5,07,468	5,07,468	7,27,715	7,12,141
AHP	50,128	50,128	-	27,801	15,205	25,310	15,449
Total	**7,72,042**	**7,61,749**	**10,293**	**5,35,269**	**5,22,673**	**7,53,025**	**7,27,590**
RAY	7,562	7,562	-	6,940	6,297	-	-
CLSS	1,73,381	1,73,381	-	1,73,381	1,73,381	-	-
Grand Total	**9,52,985**	**9,42,692**	**10,293**	**7,15,590**	**7,02,351**	**7,53,025**	**7,27,590**

i	45,886 BLC houses have been Geo-tagged but not started.
ii.	State has to expedite grounding of 10,293 BLC houses. State should improve occupancy of AHP houses by providing civic infrastructure and ensuring allotment.
iii.	State to transfer Central Assistance of ₹249.81 crore & matching State share of ₹162.59 crore to SNA.
iv.	State to claim 3rd installment of 2,02,793 houses.
v.	The State has an unspent balance of ₹654.51 crore under PMAY-U for which Utilization Certificates may be submitted at the earliest. Further, UCs of ₹26.48 crore under RAY are long overdue which need to be submitted without any further delay.

D. CSMC Decision:

After deliberations, the CSMC **ratified** approval of Central Assistance and recommended for release of first instalment of Central Assistance for the State of **Madhya Pradesh,** subject to other compliance, as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any for release of 1st instalment
BLC (New)	17	10,674	16,011.00	6,404.40	Aadhaar seeded beneficiary entries in PMAY(U)-MIS

Project wise details are given at **Annexure VIII-B.**

15	**Proposals for** **(i) Curtailment of 16,747 houses in 215 BLC (New) Projects,** **(ii) Curtailment of 11,013 houses in 3 AHP Projects** **(iii) Curtailment of 8,096 houses in 5 AHP-JV Projects,** **(iv) Cancellation of 191 houses in 3 BLC (New) Projects,** **(v) Cancellation of 794 houses in 3 AHP Projects,** **(vi) Cancellation of 230 houses in 1 AHP – PPP Project,** **(vii) Cancellation of 360 houses in 1 ISSR Project.** **sanctioned in different CSMCs for the State of Maharashtra (Agenda 13)**

A. Basic Information:

The Committee was informed that the Government of Maharashtra (GoM) has proposed proposals for curtailment and cancellation of BLC, AHP and ISSR projects approved earlier in different CSMC meetings. The curtailment/cancellation of houses has been approved in 36th SLSMC held on 23.6.2023. The details of the proposals and reasons for curtailment/cancellation are as under:

i. Curtailment of 16,747 houses in 215 BLC (New) Projects,

List of 215 BLC (New) Projects					
CSMC No	**CSMC Date**	**No. of Projects**	**Approved Houses**	**Proposed Curtailment**	**After curtailment**
28th	29-11-2017	1	711	666	45
30th	07-02-2018	4	1,965	334	1,631
33rd	27-04-2018	3	1,111	416	695
34th	30-05-2018	1	151	45	106
35th	25-06-2018	8	2,954	473	2,481
36th	24-07-2018	6	906	298	608
37th	23-08-2018	5	1,898	637	1,261
38th	26-09-2018	6	1,274	287	987
39th	30-10-2018	9	1,238	374	864
40th	28-11-2018	5	448	112	336

42nd	30-01-2019	17	3,439	832	2,607
43rd	25-02-2019	41	12,222	3,196	9,026
44th	28-06-2019	3	2,635	588	2,047
45th	25-07-2019	15	2,009	411	1,598
46th	29-08-2019	10	10,762	3,655	7,107
49th	27-11-2019	4	418	74	344
50th	27-12-2019	6	2,563	1,040	1,523
52nd	20-01-2021	25	4,710	1,123	3,587
57th	23-12-2021	10	1,259	598	661
60th	30-03-2022	36	10,546	1,588	8,958
Total		**215**	**63,219**	**16,747**	**46,472**

Details of Curtailment of 16,747 houses in 215 BLC (New) Projects

(₹ in lakh)

Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
63,219	4,11,104.20	94,828.50	63,219.00	3,549.00	2,49,507.70

(₹ in lakh)

Curtailment Proposed					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
16,747	1,08,959.71	25,120.50	16,747.00	2,049.99	65,067.21

(₹ in lakh)

Revised after Curtailment					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
46,472	3,01,851.84	69,708.00	46,472.00	1,542.01	1,84,147.83

Reason for Curtailment of 16,747 houses in 215 BLC (New) Projects

- Beneficiaries not willing to construct the new house,
- Financial constraint faced by beneficiaries,
- Title of land not clear.

(ii) Curtailment of 11,013 houses in 3 AHP Projects

Details of curtailment of 3 AHP Projects						
S. No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**Approved Houses**	**Curtailment Proposed**	**Revised houses after curtailment**
1	8th	28-04-2016	1	16,423	9,282	7,141

2	46th	29-08-2019	1	2,478	531	1,947
3	32nd	26-03-2018	1	2,092	1,200	892
Grant Total			**3**	**20,993**	**11,013**	**9,980**

(₹ in lakh)

Original approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
20,993	3,35,439.77	31,489.50	20,993.00	411.68	2,82,545.59

(₹ in lakh)

Curtailment Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
11,013	1,36,065.49	16,519.50	11,013.00	411.68	1,08,121.31

(₹ in lakh)

Revised Proposal after Curtailment					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
9,980	1,99,374.28	14,970.00	9,980.00	-	1,32,496.92

Reason for curtailment of 11,013 houses in 3 AHP Projects

- Land Issue,
- Lack of Demand.

(iii) Curtailment of 8,096 houses in 5 AHP-JV Projects

Details of curtailment of 5 AHP-JV Projects						
S.No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**Approved Houses**	**Curtailment Proposed**	**Revised houses after curtailment**
1	46th	29-08-2019	1	520	247	273
2	53rd	22-02-2021	4	17,934	7,849	10,085
Grant Total			5	18,454	8,096	10,358

(₹ in lakh)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
18,454	2,94,244.15	27,681.00	18,454.00	-	2,48,109.15

(₹ in lakh)

Curtailment Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
8,096	1,30,638.15	12,144.00	8,096.00	-	1,30,638.15

(₹ in lakh)

Revised Proposal after Curtailment					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
10,358	1,63,606.00	15,537.00	10,358.00	-	1,37,711.00

Reason for curtailment of 8,096 houses in 5 AHP-JV Project

- Lack of Demand.

(iv) Cancellation of 191 houses in 3 BLC Projects

Details of 3 BLC (New) Projects			
CSMC		No. of Projects	Approved
No.	Date		
43rd	25-02-2019	3	191
Grand Total		3	191

(₹ in lakh)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
191	1,110.49	286.50	191.00	-	632.99

Reason for cancellation of 191 houses in 3 BLC (New) Projects

- Land title not clear, Land is in No Development Zone, forest land, etc.
- Death of Beneficiary,
- Financial constraints faced by beneficiaries

(v) Cancellation of 794 houses in 3 AHP Projects

Details of 3 AHP Projects			
CSMC		No. of Projects	Approved
No.	Date		
43rd	25-02-2019	1	219
44th	28-06-2019	1	418
45th	25-07-2019	1	160
Grand Total		3	794

(₹ in lakh)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
794	8,745.05	1,191.00	794.00	-	6,760.05

Reason for cancellation of 794 houses in 3 AHP Projects

- Lack of demand.

(vi) Cancellation of 230 houses in 1 AHP - PPP Project

Details of 1 AHP-PPP Project			
CSMC		No. of Projects	Approved
No.	Date		
41st	27-12-2018	1	230
Grand Total		1	230

(₹ in lakh)

Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
230	13,343.74	345.00	230.00	-	12,768.74

Reason for cancellation of 230 houses in 1 AHP -PPP Projects

- Land is in flood line area.

(vii) Cancellation of 360 houses in 1 ISSR Project

Details of 1 ISSR Project			
CSMC		No. of Projects	Approved
No.	Date		
43rd	25-02-2019	1	360
Grand Total		1	360

(₹ in lakh)

Original approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
360	3,006.49	360.00	360.00	1,440.49	846.00

Reason for cancellation of 360 houses in 1 ISSR Project

- Lack of demand.

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** the following:

(i) Curtailment of 16,747 houses in 215 BLC (New) Projects,
(ii) Curtailment of 11,013 houses in 3 AHP Projects
(iii) Curtailment of 8,096 houses in 5 AHP-JV Projects,
(iv) Cancellation of 191 houses in 3 BLC (New) Projects,
(v) Cancellation of 794 houses in 3 AHP Projects,
(vi) Cancellation of 230 houses in 1 AHP – PPP Project,
(vii) Cancellation of 360 houses in 1 ISSR Project sanctioned in different CSMCs as proposed by the State Government of **Maharashtra and** directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Government must ensure uploading of revised signed annexure (7B & 7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.
e. State should review long pending projects and submit curtailment proposals of non-starter project as per decision of earlier CSMC.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure -IX (A to G).**

16	**Proposal for Addition of 381 houses in 2 AHP-JV Projects from the State of Maharashtra sanctioned in different CSMC meetings as approved by SLSMC for the State of Maharashtra (Agenda 14)**

B. Basic Information:

The Committee was informed that the Government of Maharashtra has proposed for addition of 381 houses in 2 AHP-JV Projects sanctioned in different CSMC meetings as approved by SLSMC in its 36th meeting held on 23.6.2023. The reason cited for addition of houses given is due increasing in FSI and change in planning norms. The details of the proposal is as under:

Addition of 381 houses in 2 AHP-JV Projects

Details of 2 AHP-JV Projects					
CSMC		**No. of Projects**	**Approved**	**Addition Proposed**	**After Addition**
No.	**Date**				
53rd	22-02-2021	2	449	381	830
Grand Total		2	449	381	830

(₹ in lakh)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
449	6,923.58	673.50	449.00	-	5,801.08

(₹ in lakh)

Addition Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
381	5,875.69	571.50	381.00	-	4,922.52

(₹ in lakh)

Revised Proposal after Addition					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency Share	Beneficiary Contribution
830	12,799.27	1,245.00	830.00	-	10,723.60

B. CSMC Observations:

Keeping in view reasons cited by the representative of the State Government, the proposal was accepted for addition of houses as proposed.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** addition of 381 houses in 2 AHP-JV Projects from the State of Maharashtra sanctioned in different CSMCs as proposed by the State Government of **Maharashtra and** directed as under:

a. State must ensure that the DPRs where the addition has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. State Government must ensure uploading of revised signed annexure (7B) at PMAY-U-MIS.

The details of addition of houses are at **Annexure -IX H.**

17	**Consideration for Central Assistance for 29,508 houses in 153 BLC (New) projects submitted by State of Maharashtra (Agenda 15)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 153 BLC (New) projects for construction of 29,508 houses submitted by the State of Maharashtra. The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	ULB share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (N)	153 (132)	29,508	29,508	44,262.00	29,508.00	381.43	1,31,701.27	24.04.2023 / 19.06.2023 /23.06.2023

B. Additional information given by the State:

i.	Encumbrance free land for proposed project is available
ii.	All sanctioned houses under PMAY-U in the State of Maharashtra will be completed before 31.12.2024. Otherwise, any spill over funding liability for completion of houses/projects will have to be borne by the State Government from its own resources.

C. CSMC Observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	2,83,141	1,97,766	85,375	88,681	88,681	3,19,809	1,95,920
AHP	3,48,723	2,04,835	1,43,888	59,321	4,665	59,626	1,03,434
ISSR	1,45,737	85,605	60,132	46,552	11,225	506	231
Total	**7,77,601**	**4,88,206**	**2,89,395**	**1,94,554**	**1,04,571**	**3,79,941**	**2,99,585**
CLSS	6,25,050	6,25,050	-	6,25,050	6,25,050	-	-
Grand Total	**14,02,651**	**11,13,256**	**2,89,395**	**8,19,604**	**7,29,621**	**3,79,941**	**2,99,585**

i.	Despite frequent follow up, no substantial progress in grounding of AHP/BLC houses is visible. State may review all ungrounded houses in all verticals and propose curtailment in the next CSMC meeting. Further, claiming of next installment of Central Assistance is negligible in spite of large number of sanctioned houses under PMAY-U.
ii.	Geo-tagging of houses is a matter of concern. State Government may take immediate action and submit compliance in this regard.
iii.	Funds released in December 2022 are still lying in the SNA account. SNA Balance is ₹346.39 Crore. Further, Central Assistance of ₹303.08 crore and State share of ₹97.06 crore to be transferred to SNA immediately.
iv.	The State has an unspent balance of ₹855.89 crore under PMAY (U) for which Utilization Certificate may be submitted at the earliest. Utilization Certificate for ₹ 88.94 crore under PMAY(U) is also pending. State should expedite submission of all the pending UCs.

D. CSMC Decision:

In view of the above and after deliberations, CSMC **approved** Central Assistance and recommended for release of first instalment of the Central Assistance for the State of **Maharashtra** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC (N)	153(132	29,508	44,262.00	17,704.80	Beneficiary attachment in PMAY-U-MIS.

Project wise details are given at **Annexure- IX-I.**

18	**Proposal for curtailment of 206 houses in 17 BLC (New) projects submitted by State of Mizoram (Agenda 16)**

A. Basic Information:

The State Government of Mizoram has proposed for curtailment of 206 houses in 17 BLC (New) projects which were sanctioned earlier in various CSMC meetings. The reasons for curtailment for houses under BLC vertical are as under:

- Death of Beneficiaries.
- Unidentifiable beneficiaries for geo-tagging.
- Beneficiaries migrated from ULB/Village.

The SLSMC in its meeting held on 31.8.2023 has approved the curtailment of houses. The details of houses for the curtailment and revised project cost and the Central Assistance are mentioned as under:

Details of 17 BLC (New) projects for curtailment						
SI No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of houses originally approved**	**No. of houses proposed for Curtailment**	**Revised No. of houses**
1	4	21-12-2015	2	1337	26	1311
2	6	18-02-2016	3	4789	20	4769
3	28	29-11-2017	2	1296	12	1284
4	32	26-03-2018	5	7510	103	7407
5	51	07-08-2020	1	294	2	292
6	53	25-02-2021	4	2,935	43	2892
	Total		**17**	**18161**	**206**	**17955**

2. Details of original proposal and revised proposal after curtailment are as under:

Original Proposal approved by CSMC (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
18,161	36,322.00	27,241.50	NIL	9,080.50

Curtailment Proposed by State (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
206	412.00	309.00	NIL	103.00

Revised Proposal after Curtailment (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
17,955	35,910.00	26,932.50	NIL	8,977.50

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of the CSMC. Further, State should ensure that no eligible and willing beneficiary is deprived of the benefit due to the proposed curtailment. It should also ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in the case of curtailment/ surrender of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 206 houses in 17 BLC (New) projects sanctioned in different CSMC meetings held previously as proposed by the State Government of **Mizoram** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.

b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted on subsequent releases to the State.

c. State Government must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.

d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure X.**

19	**Proposal for** **(i) Curtailment of 95 houses in 16 BLC (New)** **(ii) Curtailment of 13 houses in 5 BLC (Enhancement) projects approved in various CSMC meetings submitted by State of Nagaland (Agenda 17)**

A. Basic Information:

The State Government of Nagaland has proposed for curtailment of 95 houses in 16 BLC (New) and 13 houses in 5 BLC (Enhancement) projects which were sanctioned earlier in various CSMC meetings. The reasons for curtailment for houses under BLC (New) and BLC (Enhancement) are as under:

- No land available for house construction/ land dispute.
- Annual income more than 3 lakh which is beyond the eligibility criteria of PMAY-U Guideline.
- Aadhaar duplication in MIS/ more than one member from the same household applied.
- Beneficiary availed benefit from PMAY-Gramin.
- Beneficiary willingly surrendered.

The SLSMC in its meeting held on 22.6.2023 has approved the curtailment of houses. The details of houses for the curtailment and revised project cost and the Central Assistance are mentioned as under:

Details of 16 BLC(New) Projects						
Sl No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of houses originally approved**	**No. of houses proposed for Curtailment**	**Revised No. of houses**
1.	56th	23-11-2021	5	3,196	14	3,182
2.	65th	27-02-2023	11	7,411	81	7,330
	Total		**16**	**10,607**	**95**	**10,512**

BLC (New) Projects:

Original Proposal approved by CSMC (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
10,607	35,959.50	15,910.50	0	20,049.00
Curtailment Proposed by State (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
95	335.92	142.50	0	193.42
Revised Proposal after Curtailment (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
10,512	35,623.58	15,768.00	0	19,855.58

Details of 5 BLC (Enhancement) Projects						
SI No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of houses originally approved**	**No. of houses proposed for Curtailment**	**Revised No. of houses**
1.	56th	23-11-2021	1	137	1	136
2.	65th	27-02-2023	4	6,549	12	6,537
	Total		**5**	**6,686**	**13**	**6,673**

Original Proposal approved by CSMC (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
6,686	16,754.53	10,029.00	0	6,725.53
Curtailment Proposed by State (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
13	38.84	19.50	0	19.34
Revised Proposal after Curtailment (₹ in lakh)				
No. of Houses	**Project Cost**	**Central Assistance**	**State Share**	**Beneficiary Contribution**
6,673	16,715.69	10,009.50	0	6,706.19

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of the CSMC. Further, State should ensure that no eligible and willing beneficiary is deprived of the benefit due to the proposed curtailment. It should also ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in the case of curtailment/ surrender of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 95 houses in 16 BLC (New) and 13 houses in 5 BLC (Enhancement) projects sanctioned in different CSMC meetings held previously as proposed by the State Government of **Nagaland** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted on subsequent releases to the State.
c. State Government must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure XI A & B.**

20	**Consideration of Central Assistance for 12,996 houses in 61 BLC (New) projects submitted by State of Odisha (Agenda 18)**

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 12,996 houses in 61 BLC (New) projects submitted by State Government of Odisha. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ implng. share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (New)	61(58)	12,996	19,494.00	6,498.00	Nil	12,996.00	2.6.2023/ 5.6.2023

B. Additional information provided by the State:

i.	Encumbrance free land is available and beneficiaries' details have been verified.
ii.	Disaster resistant features have been adopted in concept, design and implementation of project

iii.	State has ensured that balance cost of construction is tied up with State Grant & Beneficiary Contribution.
iv.	The duration of Project is 12 Months.
v.	The State Government confirmed that all the sanctioned houses will be started by December 2023 and completed within extended Mission period i.e. 31st December, 2024. It was further assured that any spill over liability will be met by the State Government from its resources.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	1,59,411	1,42,331	17,080	1,16,195	1,16,195	1,59,859	1,38,775
AHP	9,320	6,412	2,908	280	-	78	-
ISSR	2,900	2,500	400	-	-	1,669	-
Total	**1,71,631**	**1,51,243**	**20,388**	**1,16,475**	**1,16,195**	**1,61,606**	**1,38,775**
RAY	5,997	5,997	-	5,416	3,484	-	-
CLSS	12,756	12,756	-	12,756	12,756	-	-
Grand Total	**1,90,384**	**1,69,996**	**20,388**	**1,34,647**	**1,32,435**	**1,61,606**	**1,38,775**

i.	Grounding and Completion of AHP houses need to improve, only 69% houses grounded. Further, no occupancy as on date for 280 completed houses.
ii.	17,080 BLC houses are yet to be grounded. The State Government should expedite the progress of construction of approved houses in all verticals. **It was also clarified that Central Assistance for newly sanctioned houses will not be released unless previously sanctioned non-started houses are grounded/curtailed.**
iii.	State to claim 3rd Instalment for 57,960 completed houses immediately.
iv.	There is unspent balance of ₹201 crore and pending UCs of ₹73 crore under PMAY- U. UCs of RAY projects ₹55.09 crore are pending since 2018 pending which need to be submitted without any further delay.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance for the proposed projects of the State of **Odisha** and recommended for release of first instalment of Central Assistance as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC (New)	61	12,996	19,494.00	7,797.60	Aadhaar seeded beneficiary entries in PMAY-U-MIS and

					subject to compliance at para 20C(ii).

Project wise details are given at **Annexure XII.**

21	**Consideration for Central Assistance for 5 BLC (New) projects for construction of 1,080 houses submitted by UT of Puducherry (Agenda 19)**

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 5 BLC (New) projects for construction of 1,080 houses under PMAY (U) submitted by the UT of Puducherry. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	UT share	Beneficiary contribution	Date of Appraisal by SLAC/approval of SLSMC
BLC (N)	5(4)	1,080	1,080	1,620.00	2,220.00	3,990.00	13.10.2023/13.10.2023

B. Additional information given by the UT:

i.	Encumbrance free land for the construction of proposed BLC (New) projects is available.
ii.	Houses have been designed as per Puducherry Building Bye-Laws and Zoning Regulation 2012. However, dimensions conform to provision of NBC.
iii.	Timeline for projects completion is 18 months.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	12,033	11,987	46	6,678	6,6678	14,213	11,984
CLSS	2,152	2,152	-	2,152	2,152	-	-
Total	14,185	14,139	46	8,830	8,830	14,213	11,984

i.	UT to expedite grounding of remaining 46 BLC houses
ii.	UT to claim 3rd Installment of 2,691 house
iii.	UT to transfer UT share of ₹3.51 crore to SNA.
iv.	UT Government may reduce stipulated timeline for completion of this project within Mission period.

v.	UT Government is having unspent balance of ₹54.06 crore under PMAY-U. Utilization Certificates for ₹27.39 crore under PMAY-U and Rs. ₹ 179.67 crore under JnNURM are also pending. UT should expedite submission of the pending UCs. Further, there is an excess ACA of ₹92.12 crore under JnNURM, which may be refunded immediately.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the UT Government of **Puducherry** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC (New)	5	1,080	1,620.00	648.00	Beneficiary attachment in PMAY(U)-MIS.

Project-wise details are given at **Annexure XIII.**

22	**Proposals for** **i) Curtailment of 2,424 houses in 428 BLC (New) projects** **ii) Curtailment of 565 houses in 9 AHP projects,** **iii) Cancellation of 351 houses in 11 BLC(New) projects** **iv) Cancellation of 114 houses in 1 AHP project,** **v) Addition of 260 houses in 2 AHP Projects sanctioned in different CSMC meetings with the approval of SLSMC submitted by the State of Tamil Nadu (Agenda 20)**

A. Basic Information:

The State of Tamil Nadu has proposed for curtailment of 2,424 houses in 428 BLC (New) and 565 houses in 11 AHP projects, cancellation of 351 houses in 11 BLC(New) and 114 houses in 1 AHP project, and addition of 260 houses in 2 AHP projects sanctioned in different CSMC meetings. These proposals of curtailment/cancellation/addition of houses/projects have been approved by SLSMC through circulation. Details of these projects are as under:

(i) Curtailment in BLC (New) - 2,424 houses in 428 Projects

Details of 428 BLC(New) Projects proposed for Curtailment						
S. No	**CSMC No.**	**CSMC Approval Date**	**No. of Projects**	**Revised Units as per 67th CSMC**	**Proposed Houses for Curtailment**	**Revised houses after Curtailment**
1	13th	30.09.2016	3	1,166	8	1,158
2	15th	22.11.2016	17	3,383	36	3,347
3	18th	18.01.2017	11	1,700	26	1,674
4	21st	24.04.2017	2	34	2	32
5	22nd	29.05.2017	2	458	2	456
6	24th	24.07.2017	5	1,386	6	1,380
7	27th	30.10.2017	2	1,530	4	1,526
8	30th	07.02.2018	4	1,336	7	1,329
9	33rd	27.04.2018	6	1,052	14	1,038
10	35th	25.06.2018	6	2,020	16	2,004
11	38th	26.09.2018	1	320	12	308
12	40th	28.11.2018	3	648	10	638
13	42nd	30.01.2019	20	3,954	42	3,912
14	43rd	25.02.2019	4	554	12	542
15	44th	28.06.2019	6	407	12	395
16	46th	29.08.2019	14	3,670	99	3,571
17	47th	25.09.2019	14	2,907	42	2,865
18	50th	27.12.2019	16	1,310	39	1,271
19	51st	07.08.2020	14	1,812	51	1,761
20	52nd	20.01.2021	45	8,078	196	7,882
21	53rd	22.02.2021	3	124	21	103
22	56th	23.11.2021	34	3,042	339	2,703
23	59th	23.03.2022	139	7,947	979	6,968
24	63rd	14.09.2022	48	6,227	384	5,843
25	64th	18.11.2022	7	750	44	706
26	65th	27.02.2023	2	166	21	145
Total			**428**	**55,981**	**2,424**	**53,557**

Original approved by CSMC

(₹ in lakh)

No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
428	55,981	1,70,612.70	83,971.50	33,588.60	-	53,052.60

(₹ in lakh)

Curtailment Proposed by State						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
428	2,424	7,519.50	3,636.00	1,454.40	-	2,429.10

(₹ in lakh)

Revised Proposal after curtailment						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
428	53,557	1,63,093.20	80,335.50	32,134.20	-	50,623.50

Reasons for curtailment of BLC houses given by the State are as under:

- Due to non-availability of valid land ownership document
- Land dispute
- Duplication
- Residing in objectionable Government lands (water bodies etc.)
- Attachment of duplicate beneficiaries in DPRs
- Unwillingness of beneficiaries.

ii. Curtailment in AHP - 565 houses in 9 projects

S. No.	**CSMC Date**	**CSMC No.**	**No. of Projects**	**Original Approved units**	**Curtailment Units**	**Revised Units**
1	26-09-2018	38	1	448	4	444
2	30-01-2019	42	1	212	30	182
3	08-07-2020	51	1	636	48	588
4	30-03-2022	60	6	3,057	483	2,574
	Total		**9**	**4,353**	**565**	**3,788**

(₹ in lakh)

Original Proposal approved by CSMC						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
9	4,353	57,017.51	6,529.50	30,023.00	-	20,465.00

(₹ in lakh)

Curtailment Proposed by State						
No. of Projects	**No.. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
9	565	(-)1065.74	847.50	(-) 14,240.39	-	12,327.15

(₹ in lakh)

Revised Proposal after Curtailment						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
9	3,788	58,083.25	5,682.00	44,263.39	-	8,137.86

Reasons for curtailment of houses in AHP Projects given by the State are as under:

- Due to revision of layout and type design.
- People's objection to construct more than 6 floors.
- Designing the building as per soil test report resulting in reduced units.
- Beneficiaries not willing.
- Shortage of land and change in layout and type design.

(iii) Cancellation in BLC(New) - 351 houses in 11 Projects

Details of 11 BLC(New) Projects proposed for Cancellation				
S.No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**Proposed for Cancellation**
1	56th	23-11-2021	1	5
2	64th	18-11-2022	1	1
3	66th	10-05-2023	9	345
Total			**11**	**351**

(₹ in lakh)

Original Proposal approved by CSMC						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
11	351	1,102.40	526.50	260.00	-	315.90

Reason for cancellation of BLC Projects given by the State is as under:

- Beneficiaries unwillingness.

(iv) Cancellation in AHP - 114 houses in 1 Project

Details of 1 AHP Project proposed for Cancellation			
S.No	**CSMC Date**	**CSMC No.**	**No. of Units**
1	30-03-2022	60	114

(₹ in lakh)

Original Proposal approved by CSMC						
No. of Project	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
1	114	1,708.46	171.00	798.00	-	739.46

Reason for cancellation of AHP Project given by the State is as under:

- Beneficiaries unwillingness.

(v) Additional houses in AHP - 260 houses in 2 Projects

Details of 2 AHP Projects proposed for additional houses						
S No.	**Original CSMC No.**	**CSMC Date**	**No. of Projects**	**Approved Units**	**Proposed Houses for Addition**	**Revised houses after Addition**
1	60th	30-03-2022	1	756 (Revised in 66th CSMC)	120	876
2	33rd	27-04-2018	1	256 (Revised in 67th CSMC)	140	396
Total			**2**	**1,012**	**260**	**1,272**

(₹ in lakh)

Original Proposal approved by CSMC						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
2	1,012	15,029.85	1,518.00	6,828.00	-	6,683.85

(₹ in lakh)

Addition Proposed by State						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
2	260	2,608.89	390.00	1,680.00	-	538.89

(₹ in lakh)

Revised Proposal after Addition						
No. of Projects	**No. of Houses**	**Project Cost**	**Central Assistance**	**State Share**	**ULB Share**	**Beneficiary Contribution**
2	1,272	17,638.74	1,908.00	8,508.00	-	7,222.74

Reasons for additional houses in AHP projects given by the State is requests for more units for accommodating residents on encroached land.

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiary is deprived of the benefit due to the proposed curtailment/cancellation. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 2,424 houses in 428 BLC (New) and 565 houses in 9 AHP projects, Cancellation of 351 houses in 11 BLC (New) and 114 houses in 1 AHP project, and addition of 260 houses in 2 AHP Projects sanctioned in different CSMC meetings for the State of **Tamil Nadu** and directed as under

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Government must ensure uploading of revised signed annexure (7B, 7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed/cancelled/additional houses/projects (CSMC-wise and project-wise) are at **Annexure XIV (A to E).**

23	**Proposal for Correction in the particulars of 1 BLC (New) Project, approved for curtailment in 67th CSMC meeting with the approval of SLSMC submitted by State of Tamil Nadu (Agenda 21)**

A. Basic Information:

The State of Tamil Nadu has informed that there is correction in details of 1 BLC (New Project which was curtailed in 67th CSMC meeting with the approval of SLSMC.

Reason for correction in the particulars of the Project given by State is as under:

It is noted that correction in the particulars of 1 BLC(New) project approved in the 67th CSMC for curtailment is proposed due to following reason.

- Due to typographical error

Correction in the particulars of 1 BLC (New) Project

a. Proposal Approved by 67th CSMC on the recommendation of SLSMC

Original Proposal approved by CSMC (₹ in lakh)

No. of Project	No. of Houses	Project Name	CSMC No. / Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	3	Construction of 3 individual houses in Ayyalur Phase II	56th / 23.11.2021	33803583044R2	9.00	4.50	1.80	2.70

Curtailment Proposed by State (₹ in lakh)

No. of Project	No. of Houses	Project Name	CSMC No. / Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	1	Construction of 3 individual houses in Ayyalur Phase II	56th / 23.11.2021	33803583044R2	3.00	1.50	0.60	0.90

Revised Proposal after Curtailment (₹ in lakh)

No. of Project	No. of Houses	Project Name	CSMC No. / Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	2	Construction of 3 individual houses in Ayyalur Phase II	56th / 23.11.2021	33803583044R2	6.00	3.00	1.20	1.80

Correction in the particulars of Project proposed by State of Tamil Nadu

Original Proposal approved by CSMC								(₹ in lakh)
No. of Project	No. of Houses	Project Name	CSMC No. / Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	12	Construction of 12 individual houses in Ayyalur	50th / 27.12. 2019	3380358 3044R1	36.00	18.00	7.20	10.80

Curtailment Proposed by the State								(₹ in lakh)
No. of Project	No. of Houses	Project Name	CSMC No. / Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	1	Construction of 12 individual houses in Ayyalur	50th / 27.12. 2019	3380358 3044R1	3.00	1.50	0.60	0.90

Revised Proposal after Curtailment								(₹ in lakh)
No. of Project	No. of Houses	Project Name	CSMC No./ Date	Project Code	Project Cost	Central Assistance	State Share	Beneficiary Contribution
1	11	Construction of 11 individual houses in Ayyalur	50th / 27.12. 2019	3380358 3044R1	33.00	16.50	6.60	9.90

B. CSMC Decision

The CSMC took note of the correction in particulars of 1 BLC (N) project as proposed above by the State Government of **Tamil Nadu** and directed that the data in PMAY-U-MIS may be updated accordingly.

24	**Consideration for Central Assistance for 118 BLC (New) projects for construction of 3,712 houses submitted by State of Tamil Nadu (Agenda 22)**

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 118 BLC (New) projects for construction of 3,712 houses under PMAY (U)

submitted by the State of Tamil Nadu. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	118(96)	3,712	3,712	5,568.00	2,616.70	6,864.30	29.09.2023/ 16.10.2023

B. Additional information given by the State:

i.	Encumbrance free land for the construction of proposed BLC (New) projects is available.
ii.	Required civic amenities have been provided at the locations and are being maintained by the ULB. Further, if any amenities needed it will be also provided by the TNUHDB.
iii.	Timeline for projects completion is 12 months.
iv.	The technical guidance about disaster resistant features to be adopted has been given to the beneficiaries under BLC projects. The Technical team of TNUHDB also monitors the same during execution for adoption.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	4,09,581	4,00,297	9,284	3,27,669	3,27,669	4,05,556	3,95,481
AHP	1,45,667	1,34,651	11,016	85,358	34,179	1,33,775	1,27,341
Total	**5,55,248**	**5,34,948**	**20,300**	**4,13,027**	**3,61,848**	**5,39,331**	**5,22,822**
RAY	4,763	4,763	-	4,763	4,763	-	-
CLSS	1,20,114	1,20,114	-	1,20,114	1,20,114	-	-
Grand Total	**6,80,125**	**6,59,825**	**20,300**	**5,37,904**	**4,86,725**	**5,39,331**	**5,22,822**

i.	51,179 completed AHP houses are unoccupied. AHP occupancy remains low due to non completion of civic infrastructure in all AHP projects. State to complete civic infrastructure in all AHP projects and ensure occupancy of completed houses.
ii.	9,284 BLC and 11,016 AHP houses are yet to be grounded. State to expedite grounding of all sanctioned houses immediately.
iii.	State to claim 2nd installment of 22,734 houses and 3rd installment of 2,22,560 houses.
iv.	**Pending Compliances:** For release of 1st instalment- Pending RERA registration of 47 AHP projects. 2nd instalment- ATR on TPQMA (1st Visit of 60 projects pending.

v.	State Government to adhere to the stipulated timeline for completion of these projects for timely release of committed Central share.
	State to transfer Central Assistance of ₹292.06 crore and State share of ₹116.82 crore to SNA.
vi.	State Government is having unspent balance of ₹548.30 crore under PMAY-U. Utilization Certificates for ₹98 lakh under JnNURM are also pending. State should expedite submission of the pending UCs. Further, there is an excess ACA of ₹69.83 crore under JnNURM, which may be refunded immediately.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the State of **Tamil Nadu** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC	118	3,712	5,568.00	2,227.20	Beneficiary attachment in PMAY-U-MIS.

Project-wise details are given at **Annexure XIV-F.**

25	**Consideration for Central Assistance for construction of 6,505 houses in 19 BLC (New) projects submitted by the State of Tripura (Agenda 23)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for construction of 6,505 houses in 19 BLC (New) projects submitted by the State of Tripura. The salient details of the proposal are as under:

(₹in lakhs)

Component	No. of Projects (cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	19(19)	6,505	6,505	9,757.50	1,084.12	6812.82	4.5.2023 (SLSMC) SLAC minutes are awaited

B. Additional information given by the State:

i.	All the identified beneficiaries for the above projects have their own land.
ii.	House is of single storey with brick masonry and sloping roof.

C. CSMC Observations:

Progress so far:

Vertical	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	82,215	77,445	4,770	61,895	61,895	80880	78,081
RAY	3,005	3,005	-	1,929	1,929	-	-
CLSS	2,848	2,848	-	2,848	2,848	-	-
Grand Total	**88,068**	**83,298**	**4,770**	**66,672**	**66,672**	**80880**	**78,081**

i.	The committee observed that the houses proposed does not conform to the criteria of percentage of houses sanctioned out of urban households in the city. It was directed that a Central team may visit the State and submit a report to take up the project in next meeting.

D. CSMC Decision:

After deliberations, the CSMC **deferred** the proposal as proposed by the State of **Tripura.**

26	**Proposal for** **(i) Curtailment of 301 houses in 54 BLC (New) projects,** **(ii) Curtailment of 5 houses in 3 BLC (Enhancement) projects** **(iii) Surrender of 6 houses in 1 BLC (Enhancement) project approved in various CSMC meetings submitted by State of Uttarakhand (Agenda 26)**

A. Basic Information:

The Committee was informed that State Government of Uttarakhand has proposed for curtailment of 301 houses in 54 BLC (New) projects, 5 houses in 3 BLC (Enhancement) projects and surrender of 6 houses in 1 BLC (Enhancement) project approved in different CSMC meetings. The SLSMC in its meeting held on 3.7.2023 has approved the curtailment/surrender of projects.

Reasons for curtailment/surrender of houses/projects under BLC vertical given by the State:

- Beneficiaries have no land/disputed land.
- Land documents are not available with the beneficiaries.
- Beneficiaries have already pucca houses.
- Beneficiaries have already taken benefit in other vertical of PMAY-U.

- Beneficiaries have been migrated/untraceable.
- Death of beneficiaries

The details of houses/projects proposed for curtailment/surrender, revised project cost and Central Assistance are mentioned as under:

(i) Curtailment of 301 houses in 54 BLC (New Construction) projects

Details of Curtailment under 54 Projects of BLC (New)						
S. No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of houses sanctioned**	**No. of houses for curtailment**	**Revised no. of houses**
1	7	17.03.2016	3	440	26	414
2	12	31.08.2016	4	771	24	747
3	26	27.09.2017	3	119	4	115
4	30	07.02.2018	7	630	17	613
5	36	24.07.2018	5	369	10	359
6	47	25.09.2019	11	1,030	45	985
7	49	27.11.2019	7	1,021	72	949
8	51	07.08.2020	4	316	15	301
9	53	22.02.2021	7	503	78	425
10	63	14.09.2022	2	32	6	26
11	65	27.02.2023	1	49	4	45
Total			**54**	**5,280**	**301**	**4,979**

(₹ in lakh)

Sanctioned				**Revised for Sanction**			
No. of Houses	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**	**No. of Houses**	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**
5,280	20,266.40	7,920.00	3,168.00	4,979	19,113.75	7,468.50	2,987.40

(ii) Curtailment of 5 houses in 3 BLC (Enhancement) projects

Details of Curtailment under 3 Projects of BLC (Enhancement)						
S. No.	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of houses sanctioned**	**No. of houses for curtailment**	**Revised no. of houses**
9	53	22.02.2021	2	29	4	25

10	63	14.09.2022	1	8	1	7
Total			**3**	**37**	**5**	**32**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**	**No. of Houses**	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**
37	55.50	55.50	22.20	32	48.00	48.00	19.20

(ii) Surrender of 6 houses in 1 BLC (Enhancement) project

(₹ in lakh)

Sanctioned				
CSMC	**No. of Houses**	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**
53rd 22.2.2021	6	9.00	9.00	3.60

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 301 houses in 54 BLC (New) projects, 5 houses in 3 BLC (Enhancement) projects and surrender of 6 houses in 1 BLC (Enhancement) project sanctioned in different CSMC meetings as proposed by the State Government of **Uttarakhand** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.

b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.

c. State Government must ensure uploading of revised signed annexure (7C, 7D) and remove the curtailed beneficiaries from PMAY(U)MIS.

d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure – XV-A, B & C.**

27	**Consideration for Central Assistance for 23 BLC (New) projects for 955 houses submitted by State of Uttarakhand (Agenda 27)**

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 23 BLC (New) projects for 955 houses submitted by State Government of Uttarakhand. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/IA share	Beneficiary contribution	Date of Appraisal by SLAC/approval of SLSMC
BLC(N)	23(23)	955	1,432.50	477.50	Nil	1,631.13	20.06.2023/ 03.07.2023

B. Additional information given by the State:

i.	Disaster resilient features are provided in design.
ii.	Land has been identified. Houses are being made as per NBC norms.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	25,097	15,299	9,798	8,956	8,956	24,539	18,931
AHP	17,304	16,392	912	1,344	464	2,055	13,880
Total	**42,401**	**31,691**	**10,710**	**10,300**	**9,420**	**26,594**	**32,811**

RAY	2,536	2,536	-	2,270	2,270	-	-
CLSS	19,919	19,919	-	19,919	19,919	-	-
Grand Total	**64,856**	**54,146**	**10,710**	**32,489**	**31,609**	**26,594**	**32,811**

i.	State Government should ensure completion of the proposed BLC projects within 12 months.
ii.	State Government may improve completion rate of AHP houses by providing civic infrastructure and ensuring allotment. Only 1,344 (24%) AHP houses completed, out of 17,304 sanctioned houses.
iii.	6,368 BLC houses are Geo-tagged but not started. Further, State Government need to claim 2nd instalment of 5,718 houses and 3rd installment of 4,137 houses.
iv.	In case of room size, NBC norms for LIG category should mandatorily be followed.
v.	The State has an unspent balance of ₹86.07 crore under PMAY-U for which Utilization Certificates may be submitted at the earliest. Utilization Certificates for ₹6.12 crore under PMAY-U, ₹9.59 crore under JnNURM and ₹32.61 crore under RAY are also pending.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment for the State of **Uttarakhand** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC(N)	23	955	1,432.50	573.00	Aadhaar seeded beneficiary entries in PMAY(U)-MIS

Project-wise details are given at **Annexure XV-C.**

28	**Proposal for** **i. Surrender of 1 house in 1 BLC (Enh.) project,** **ii. Curtailment of 7,212 houses in 338 BLC (New) projects,** **ii. Curtailment of 364 houses in 74 BLC (Enh.) approved in various CSMC meetings submitted by State of Uttar Pradesh (Agenda 24)**

A. Basic Information:

The Committee was informed that State Government of Uttar Pradesh has proposed for surrender of 1 house in 1 BLC (Enh.) project and curtailment of 7,212 houses in 338 BLC (New) projects and 364 houses in 74 BLC (Enh.) projects approved in different CSMC meetings. The reasons for surrender/curtailment of projects/houses under BLC (New) and BLC (Enhancement) vertical given by the State are as under:

- Unwillingness/non-availability/inadequate no. of beneficiaries
- Beneficiaries having no land
- Migration/untraceable of beneficiaries
- Death of beneficiaries
- Beneficiaries not eligible (Out of ULB limit/already having pucca house) as per PMAY-U guidelines
- Eligible for other verticals

The SLSMC in its meeting held on 09.10.2023 has approved the curtailment as under:

(i) Surrender of 1 house in 1 BLC (Enhancement) Project

(Rs. in lakh)

Sanctioned and Proposed for Surrender			
No. of Houses	**Project Cost**	**Central Assistance**	**1st Instalment of Central Assistance (40%)**
1	2.53	1.50	0.60

(ii) Curtailment of 7,212 houses in 338 BLC (New) Projects

Salient details of curtailment of 7,212 houses in 338 BLC (NC) projects						
S. No.	**CSMC**	**CSMC Date**	**No. of Projects**	**No. of houses sanctioned**	**No. of houses for curtailment**	**Revised No. of houses for sanction**
1	22	29.05.2017	11	2,343	47	2,296

2	23	21.06.2017	9	1,437	22	1,415
3	24	24.07.2017	6	1,978	19	1,959
4	25	23.08.2017	11	3,555	78	3,477
5	26	27.09.2017	14	3,923	72	3,851
6	29	27.12.2017	40	8,188	644	7,544
7	31	27.02.2018	8	749	25	724
8	32	26.03.2018	6	1,049	7	1,042
9	33	27.04.2018	5	858	10	848
10	34	30.05.2018	5	1,278	13	1,265
11	36	24.07.2018	3	790	5	785
12	38	26.09.2018	31	10,850	415	10,435
13	39	30.10.2018	4	599	19	580
14	41	27.12.2018	15	12,910	154	12,756
15	42	30.01.2019	12	5,672	325	5,347
16	43	25.02.2019	16	5,655	173	5,482
17	44	28.06.2019	22	8,994	473	8,521
18	45	25.07.2019	12	4,351	71	4,280
19	46	29.08.2019	9	3,553	175	3,378
20	48	31.10.2019	6	2,852	45	2,807
21	50	27.12.2019	5	5,429	101	5,328
22	51	07.08.2020	21	16,164	331	15,833
23	52	20.01.2021	4	1,081	24	1,057
24	53	22.02.2021	11	4,666	513	4,153
25	56	23.11.2021	9	25,569	1,013	24,556
26	63	14.09.2022	19	13,350	1,438	11,912
27	64	18.11.2022	3	986	91	895
28	65	27.02.2023	20	6,399	906	5,493
29	66	10.05.2023	1	24	3	21
Total			**338**	**1,55,252**	**7,212**	**1,48,040**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)	No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)
1,55,252	5,49,696.17	2,32,878.00	93,151.20	1,48,040	5,23,954.13	2,22,060.00	88,824.00

(iii) Curtailment of 364 houses in 74 BLC (Enhancement) Projects

Salient details of curtailment of 364 houses in 74 BLC (Enh.) projects						
S. No.	CSMC	CSMC Date	No. of Projects	No. of houses sanctioned	No. of houses for curtailment	Revised No. of houses for sanction
1	31	27.02.2018	4	600	17	583
2	32	26.03.2018	13	665	23	642
3	33	27.04.2018	15	1,791	49	1,742
4	34	30.05.2018	9	550	16	534
5	36	24.07.2018	6	693	48	645
6	38	26.09.2018	5	228	76	152
7	39	30.10.2018	1	209	7	202
8	41	27.12.2018	1	102	4	98
9	42	30.01.2019	1	206	1	205
10	43	25.02.2019	5	288	6	282
11	44	28.06.2019	1	59	40	19
12	45	25.07.2019	1	28	1	27
13	46	29.08.2019	1	27	1	26
14	48	31.10.2019	1	31	1	30
15	51	07.08.2020	5	419	24	395
16	53	22.02.2021	2	241	43	198
17	56	23.11.2021	3	484	7	477
Total			**74**	**6,621**	**364**	**6,257**

(₹ in lakh)

Sanctioned				Revised for Sanction			
No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)	No. of Houses	Project Cost	Central Assistance	1st Instalment of Central Assistance (40%)
6,621	15,715.23	9,931.50	3,972.60	6,257	14,847.96	9,385.50	3,75,4.20

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** surrender of 1 house in 1 BLC (Enh.) project and curtailment of 7,212 houses in 338 BLC (New) projects and 364 houses in 74 BLC (Enh.) projects sanctioned in different CSMC meetings as proposed by the State Government of **Uttar Pradesh** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.

b. Central Assistance released, if any for these beneficiaries in different projects may be adjusted in subsequent releases to the State.

c. State Government must ensure uploading of revised signed annexure (7C, 7D) and remove the curtailed beneficiaries from PMAY(U)-MIS.

d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure XVI-A, B, and C.**

29	**Consideration of Central Assistance for 93 BLC (New) projects for 78,489 houses submitted by State Government of Uttar Pradesh (Agenda 25)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 93 BLC (New) projects for 78,489 houses submitted by the State of Uttar Pradesh. The salient details of the proposal are as under:

(₹in lakh)

Component	No. of Projects (Cities)	Total No. of houses proposed	No. of EWS houses proposed	Central Assistance	State share	Beneficiary contribution	Date of Appraisal by SLAC/ approval of SLSMC
BLC (N)	93(93)	78,489	78,489	1,17,733.50	78,489.00	85,115.06	21.03.2023, 25.07.2023, 04.10.2023 and 09.10.2023 / 25.03.2023 and 09.10.2023

B. Additional information given by the State:

i.	Encumbrance free land is available for the proposed BLC (New) projects.
ii.	Water supply, sewerage, storm water drains and external electricity are partial. However, wherever infrastructure is required, these would be covered under other schemes.

C. CSMC observations:

Progress so far:

Component	Houses (Nos.)					MIS	
	Approved	Grounded	Yet to be Grounded	Completed	Occupied	Attachment	Geo Tag
BLC	14,74,513	14,51,861	22,652	11,20,111	11,20,111	14,70,466	14,45,661
AHP	64,890	58,982	5,908	31,988	4,762	37,753	59,627
Total	**15,39,403**	**15,10,843**	**28,560**	**11,52,099**	**11,24,873**	**15,08,219**	**15,05,288**
RAY	5,490	5,490	-	5,439	5,375	-	-
CLSS	1,55,456	1,55,456	-	1,55,456	1,55,456	-	-
Grand Total	**17,00,349**	**16,71,789**	**28,560**	**13,12,994**	**12,85,704**	**15,08,219**	**15,05,288**

i.	22,652 BLC houses are yet to be grounded. State to expedite grounding of 1,00,363 BLC houses Geo-tagged but not started.
ii.	State to improve occupancy of AHP houses and ensure early operation of civic infrastructure in all AHP projects from State resources.

iii.	As per PFMS records SNA balance is ₹1683.64 crore. State to transfer these funds to the beneficiaries. State to claim 3rd installment of 3,77,944 houses after furnishing necessary compliances like TPQMA, Social Audit etc.
iv.	The State has an unspent balance of ₹978.76 crore under PMAY-U. UCs for ₹41.65 crore under PMAY-U and ₹61.87 crore under JnNURM are also pending. State to ensure release of the unspent funds to IAs/beneficiaries' and submit the UCs to the Ministry at the earliest.
v.	State Government to submit the Undertaking stating that all sanctioned houses will be completed before 31.12.2024. Otherwise, any spill over funding liability for completion of houses/projects will have to be borne by the State Government from its own resources.

D. CSMC Decision:

In view of the above, CSMC **approved** Central Assistance and recommended for release of first instalment of the Central Assistance for the State of **Uttar Pradesh** as under:

(₹in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC (N)	93	78,489	1,17,733.50	47,093.40	Aadhaar seeded beneficiary entries in MIS of PMAY-U

Project-wise details are given at **Annexure XVI-D.**

30	**Proposal for Curtailment of 13,624 houses in 127 BLC projects approved in various CSMC meetings submitted by State of West Bengal (Agenda 28)**

A. Basic Information:

The Committee was informed that State Government of West Bengal has proposed for curtailment of 13,624 houses in 127 BLC projects approved in different CSMC meetings. State Government of West Bengal has submitted that curtailment of houses is due to unencumbered land/ land disputes/ ownership documents/ unwillingness of beneficiaries to construct dwelling units. The SLSMC in its meeting held on 28.9.2023 has approved the curtailment as under:

Details of 127 BLC (New) Projects						
S. No	**CSMC No.**	**CSMC Date**	**No. of Projects**	**No. of Beneficiary as per DPR**	**Curtailment Proposed**	**Revised**
1	4th	21-12-2015	2	1,605	19	1,455
2	6th	18-02-2016	3	3,209	24	2,604
3	14th	27-10-2016	3	3,352	29	2,474
4	32nd	26-03-2018	18	12,606	362	10811
5	36th	24-07-2018	7	7,295	335	6,117
6	42nd	30-01-2019	29	27,615	1,940	22,492
7	45th	25-07-2019	9	7,693	1,674	5,633
8	47th	25-09-2019	6	7,396	1,193	6,203
9	51st	07-08-2020	15	12,671	2,308	9,212
10	52nd	20-01-2021	13	10,817	2,613	8,191
11	53rd	22-02-2021	11	8,068	1,369	6,148
12	56th	23-11-2021	3	2,772	279	2,357
13	60th	03-03-2022	8	7,399	1,479	5,410
Total			**127**	**1,12,498**	**13,624**	**89,107**

Original Proposal approved by CSMC (₹ in lakh)						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
127	1,12,498	4,58,183.70	1,68,747.00	2,40,486.65	20,825.56	28,124.50

Curtailment proposed (₹ in lakh)						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
127	13,624	55,149.95	20,436.00	28,801.14	2,506.82	3,406.00
Revised proposal after curtailment (₹ in lakh)						
No. of Projects	No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
127	89,107	4,80,952.64	1,33,660.50	1,88,372.20	16,395.69	22,276.75

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the

benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 13,624 houses in 127 BLC projects sanctioned in different CSMC meetings as proposed by the State Government of **West Bengal** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Government must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure –XVII.**

31	**Proposal for consideration of additional charges for providing Third Party Quality Assurance (TPQA) of Light House Projects (LHPs) to IIT Madras for the extended period beyond the stipulated duration of 15 months (12 months + 3 months) as per the Contract clause and balance payment for the original stipulated 15 months period (Agenda 29)**

A. Basic Information:

The Committee was informed that the Contract between Ministry of Housing and Urban Affairs (MoHUA) and IIT Madras was signed on 25.03.2021 for conducting Third Party Quality Assurance (TPQA) of Light House Projects (LHPs) at Agartala (Tripura), Ranchi (Jharkhand), Indore (Madhya Pradesh), Lucknow (Uttar Pradesh), Rajkot (Gujarat) and Chennai (Tamil Nadu). The Contract envisaged full time deployment of technical manpower from IIT Madras at six LHP sites.

1. **As regards the stipulated duration for TPQA services and for providing services in extended period, the relevant Contract clause (Para 5: Terms of Reference of Contract, Page No. 13 of the Contract) stipulates the following:**

"**5. Terms & Reference of the Contract**

These terms of reference of the Contract will take precedence over the General Conditions of Contract in the case of any contradictions in the agreement.

a. Effectiveness and Duration of the Agreement and Contract period:

The stipulated duration for the construction of each LHP is 15 months (3 months for design & drawing approval, and 12 months for execution) from award of work. The time duration for TPQA shall be till the stipulated completion of the project along with extension of the project, if any.

In case, the execution of the project is extended beyond 12 months, no additional amount shall be paid for first three months of extended period, however, further extension, if required, beyond 15 months, will be granted by the MoHUA/BMTPC as per the prevailing terms and conditions of RFP and payment for the extended period will be made as per quoted rates only. The Contract period for TPQA will be considered w.e.f. date of deployment of the team at all six locations. The Contract will be signed by the Ministry with IIT Madras as per norms."

2. **The Request from IIT Madras regarding conducting TPQA services in the extended period beyond the stipulated duration of 15 months (12 months + 3 months)**

IIT Madras deployed technical manpower at LHP Chennai in the month of beginning of April 2021. For LHP Rajkot, LHP Indore, LHP Lucknow and LHP Agartala, the deployment of technical manpower was beginning of May 2021. In case of LHP Ranchi, the manpower was deployed in the beginning of October 2021.

DEAN, IC&SR, IIT-Madras made various communications vide **letter No. Nil dated 12.07.2023,** 25.08.2023 and 25.09.2023 addressed to MoHUA, requesting for release of balance payment for initial period and additional payment for extended period of LHPs quoting the relevant Contract clause for ready reference which also includes references of earlier communications), indicating the considerable time delay in all LHPs except for LHPs at Chennai and Rajkot.

In its communication dated 12.07.2023, IIT Madras has given details of deficit/excess expenditure incurred due to time overrun in projects to the tune of ₹ 1.65 crore and the same indicates as becoming unsustainable. The agency

in line with the provisions of the Contract, has submitted for consideration of MoHUA to compensate for time overrun period through the following:

(a) To consider the request for release of balance payment for initial period of the Contract (12 months +3 months) i.e. ₹2,11,16,325/- (TPQA Contract value) – ₹1,36,78,045/- (TPQA Fee received till 12th July 2023 by IIT Madras) = ₹ 74,38,280/- on priority, which can meet the part of huge expenditure already incurred in rendering the TPQA services till 12th July 2023.

(b) In addition to the above, release of an additional fixed monthly payment for the extended period i.e. period beyond 15 months as mentioned below, which is calculated on pro-rata basis as per the accepted Contract rates of respective project (exclusive of GST):

S. No.	Light House Project (LHP)	Date of TPQA commencement	Stipulated end of 15 months	Additional fees sought (exclusive of GST)
i.	Chennai	April 2021	June 2022	Though TPQA service was rendered for the complete project, only 85% of the TPQA fee was released. Hence, the balance of 15% i.e. ₹4,34,272/- is to be released (one time).
ii.	Rajkot	May 2021	July 2022	₹6,69,209/- for the extended duration till the month of September 2022 and balance TPQA fee as per original Contract (one time)
iii.	Indore	May 2021	July 2022	₹ 2,36,373/- from August 2022 for the balance duration of the project (monthly)
iv.	Ranchi	October 2021	December 2022	₹2,40,304/- from January 2023 for the balance duration of the project (monthly)
v.	Lucknow	May 2021	July 2022	₹ 2,39,983/- from August 2022 for the balance duration of the project (monthly)
vi.	Agartala	May 2021	July 2022	₹ 2,66,500/- from August 2022 for the balance duration of the project (monthly)

3. **The proposal has been appraised by BMTPC and submitted the following observations:**

i. As per the Terms of Reference of Contract, the time duration for TPQA shall be till stipulated completion of the LHPs, which is of 15 months (3 months for design & drawing, and 12 months for execution of the work from award of work), along with the extension of the project, if any (Refer Para 5(a), Effectiveness and Duration of the Agreement & Contract Period), as above.

ii. As regards the relevant Contract clause for time extension for TPQA, it is stated in the Contract Agreement that in case the execution of the project is extended beyond 12 months, no additional amount shall be paid for first 3 months of extension period. However, the further extension beyond 15 months shall be granted by MoHUA/BMTPC and payment in the extended period will be made as per quoted rates only (Refer Para 5(a), Effectiveness and Duration of the Agreement & Contract Period), as above.

iii. It is also submitted here that TPQA manpower are currently deployed at all three LHP sites. The monthly progress reports including observations on quality aspects are being received from IIT Madras on regular basis and compliances of issues are also being ensured.

iv. IIT Madras has not received the full payment in case of LHP at Lucknow, Indore, Agartala and Ranchi after about 24 months due to extension of the these projects, and it has indicated that huge deficit has been incurred primarily due to deployment of resources for extended period at various LHP sites. In view of the same, the balance payment requested by IIT Madras may be considered for the payment subject to the deduction of amount due to late deployment of technical manpower by IIT Madras at respective sites. IIT Madras cited earlier also that on account of Covid, its manpower deployment at various sites got delayed and requested for payment for this period also, which was not accepted. This deduction for delayed manpower deployment as per the Contract, works out to be ₹13,35,813/-. The payment of the balance amount of the original stipulated duration may be considered after deduction of ₹13,35,813/- due to delayed manpower deployment. Further, one more payment of ₹26,12,585/- has been made to TPQA Agency till 16th October 2023. After deducting this amount of ₹26,12,585/- from the amount of ₹ 74,38,280/- claimed by IIT

Madras vide Para 2(a) above, which works out to ₹34,89,882/- (plus GST@18%).

v. Further, as per the Contract terms related to the payment in the extended period beyond 15 months, the following additional monthly payments for the respective LHPs may be considered as per the details below:

(Table-1)

S. No.	Light House Project (LHP)	Date of commencement of LHPs	Original contract period	Effective month of TPQA Commencement	Stipulated date of completion (12 months +3 months = 15 months)	Monthly payment* (based on quoted rate) (exclusive of GST) ₹	Till Deployment of TPQA/ month of project completion
i.	Chennai	January 2021	12 months	April 2021	June 2022	N.A.	N.A.
ii.	Rajkot	January 2021	12 months	May 2021	July 2022	2,37,787/-	Till September 2022
iii.	Indore	January 2021	12 months	May 2021	July 2022	2,36,373/-	Till September 2023
iv.	Ranchi	October 2021	12 months	October 2021	December 2022	2,40,304/-	Till deployment of TPQA/ completion month of the project
v.	Lucknow	January 2021	12 months	May 2021	July 2022	2,39,983/-	
vi.	Agartala	April 2021	12 months	May 2021	July 2022	2,66,500/-	

*The monthly amount has been worked out based on pro-rata monthly amount on quoted rates on the Contract value [project cost x quoted rates/total duration (in months)]. The same for individual LHP has been worked out .

It is also noted that while working out the monthly amount payable for various LHPs for extended period, the Institute has already considered 15 months, which duly includes the provision of no extra payment from MoHUA for 3 months of any further extension in the project.

The proposed monthly amount worked out as per the above till 30.09.2023 is given in the Table-2 as below:

(Table-2)

(Amount in ₹)

S. No.	Light House Project (LHP)	Date of commencement of LHPs	Original contract period	Starting Month for Additional Monthly Payment (16th Month from TPQA Deployment)	Net Extended Period	Monthly payment* (based on quoted rate) (exclusive of GST) ₹	Amount in ₹ Payable till 30th September 2023
i.	Rajkot	January 2021	12 months	August 2022	September 2022	2,37,787	4,75,574
ii.	Indore	January 2021	12 months	August 2022	September 2023	2,36,373	33,09,222
iii.	Ranchi	October2021	12 months	January 2023	Work not completed	2,40,304	21,62,736
iv.	Lucknow	January 2021	12 months	August 2022		2,39,983	33,59,762
v.	Agartala	April 2021	12 months	August 2022		2,66,500	37,31,000
Total							**1,30,38,294**

B. CSMC Observations

The Committee felt that the services of TPQA for Light House Projects is required as the projects have not been completed. It was also opined that all efforts should be made to complete the LHP projects as soon as possible.

C. CSMC Decision:

After detailed discussions, the CSMC **approved** additional charges along with balance payment for providing TPQA of Light House Projects as per details hereunder:

i. Balance payment of ₹34,89,882/- (plus GST @18%) for original stipulated period of 15 months (12 months + 3 months) on one time basis after deducting the amount due to delayed manpower deployment by IIT Madras.

ii. Total additional monthly amount of ₹1,30,38,294/- (plus GST @18%) up to 30.09.2023 for various LHPs beyond stipulated duration as given in Table-2 of Para 3 above, which is calculated on pro-rata basis as per the accepted Contract rates of the respective projects.

iii. All subsequent monthly payments in applicable LHPs (Ranchi, Agartala and Lucknow) w.e.f. 1st October 2023 as per the monthly rates as mentioned in Table-1 till the completion of these 3 LHPs/deployment of TPQA manpower.

32	**Proposal for ratification of Category and Gender count in PMAY(U) MIS as requested by States/UT of Andhra Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh, Maharashtra, Mizoram, Uttar Pradesh and Tamil Nadu - reg. (Agenda 32)**

A. Basic Information:

The Committee was informed that the State/UT Governments of Andhra Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh, Maharashtra, Mizoram, Uttar Pradesh and Tamil Nadu have requested for ratification of Category/Gender modification of beneficiaries during Data Compliance and project implementation drive. The brief proposals of ratification in Category and Gender count in PMAY (U) MIS submitted by States/UT are given in table below:

S. No.	State Name	Total Projects for ratification	Total houses in the project count	Total houses requested for modification.		Agenda no. in SLAC/ SLSMC
				In Gender	In Category	
1.	Andhra Pradesh	24(BLC)	47757	28	152	Agenda No. 1 SLSMC dt.29.09.2023
		1 (AHP)	912	48	16	
2.	Jammu & Kashmir	3(BLC)	2576	2	190	Agenda No. 8 SLSMC dt. 08.08.2023
3.	Kerala	4(BLC)	749	3	22	Agenda No. 5 SLSMC dt. 16.08.2023
4.	Madhya Pradesh	27 (BLC)	9337	6	198	Agenda No. 3 SLAC dt 13.07.2023 and Agenda No. 2 SLAC dt 25.09.2023
		1 (AHP)	440	3	6	
5.	Maharashtra	14 (AHP)	10646	1992	4648	Agenda No. 13 (Pg. No.. 83) SLSMC dt. 23.06.2023
		1 (BLC)	88	1	0	
6.	Mizoram	11 (BLC)	12288	25	4	Agenda No. 13 SLSMC dt. 31.08.2023
7.	Uttar Pradesh	05(AHP)	2332	595	2382	Agenda No. 2 SLSMC dt.09.10.2023
8.	Tamil Nadu	14(AHP)	5164	229	726	Agenda No.. 7 SLSMC draft minutes
		114(BLC)	17495	240	207	

B. CSMC Decision:

CSMC, after deliberations, **approved** the proposals of State/UT Government of Andhra Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh,

Maharashtra, Mizoram, Uttar Pradesh and Tamil Nadu for ratification of Category and Gender details as proposed by the State Governments. Details in this regard are at **Annexure- XVIII.**

33	**GENERAL OBSERVATIONS**

i. The PMAY-U Mission has been extended up to 31st December, 2024 to complete the houses sanctioned up to 31st March, 2022 without changing funding pattern and implementation methodology. During the extended period no additional houses will be sanctioned. However, within an overall ceiling of 122.69 lakh houses sanctioned till 31.03.2022, the houses may be sanctioned for States/UTs under BLC vertical against the curtailment of non-starter houses under AHP/BLC/ISSR verticals of PMAY-U.

iii. The focus of the Mission is now on completion of all sanctioned projects with its deliverables, States/UTs need to draw an action plan for grounding and completion of all sanctioned houses/projects within stipulated timeframe and further advised to launch a special drive/campaign for this purpose.

iv. States/UTs also need to expedite submission of compliances such as UCs against earlier releases, ATR on TPQMA reports duly approved by SLSMC, status of social audit, updation of data in MIS etc. for release of **2nd and 3rd instalments** of Central Assistance.

v. Regular review of progress of geo-tagging for various stages of house construction needs to be done by the States/UTs and ensure that only good quality images are uploaded which are in public domain.

vi. States/UTs should ensure that the **PMAY-U logo** is displayed in front of all housing units constructed under the Scheme. It may be noted that the beneficiary details with the logo on the stone plate should preferably be in local language. Further, State should not modify scheme name in any way during implementation. States/UTs should not display any such information which is in violation of Model Code of Conduct (MCC) as per instruction issued by the Election Commission of India/State Election Commissions from time to time.

vii. The Central Assistance released under PMAY-U Mission should be utilized within the time frame stipulated in the respective sanction orders. Any interest earned on Central Assistance released to States/UTs will be refunded to CFI.

viii. States/UTs are advised to set a judicious limit in the PFMS in a manner that ULBs with faster progress are able to utilize funds commensurate with their performance, to enable faster completion of houses and ensure that their progress is not hampered due to lack of funds.

ix. With regard to the vacant houses, if any, under JnNURM/RAY, the State Governments/UTs should look for realistic and pragmatic options for converting them into ARHCs.

x. A robust MIS System being critical for PMAY-U Mission, States/UTs need to constantly monitor the linking of beneficiaries to sanctioned projects in PMAY-U-MIS. All States/UTs should ensure that the Aadhaar details of beneficiaries with regards to their number and name is accurate while updating in MIS.

xi. Under PFMS/DBT process, the funds would have to be transferred at every stage only through electronic mode for Beneficiary Led individual house Construction (BLC) under PMAY-U. The bank account details of the beneficiaries should necessarily be mapped so that the funds can flow to the beneficiaries' bank account directly. There should also be 100% Aadhaar linkages of beneficiaries in all AHP, BLC, ISSR and CLSS cases.

xii. It has come to notice that data on progress of construction of houses reported in PMAY-U-MIS and those discussed in the CSMC meetings varies many a time. States/UTs must upload **online Monthly Progress Reports (MPRs)** of all sanctioned projects in PMAY-U-MIS latest by 10th of every month so that the data are reconciled before every CSMC meeting.

xiii. States/UTs should use innovative, cost effective and high-quality construction technologies for constructing the housing units under PMAY-U and document the same. The tender documents should preferably be technology neutral and a clause of quality assurance for the potential bidders should be included.

xiv. State/UT Governments are advised to ensure that:

a. Adequate infrastructure is provided including individual water, sanitation and electricity connections.
b. There should be no duplication/change in the identified beneficiaries.
c. Demarcation of land and mutation is carried out before implementation of the projects.
d. The design and construction of houses are disaster resilient, and the specifications conform to IS/ NBC norms.

xv. It has come to notice that some individual/organizations are collecting registration money etc. from potential beneficiaries seeking dwelling units in PMAY-U fraudulently. The Ministry of Housing and Urban Affairs has not authorized any individual/organization/agency to collect application/ registration fee for applying for houses in PMAY-U. Thus, individual/agency /organization cannot collect any money/application fee from the beneficiary for enrolment under PMAY-U. All State/UT Governments may also issue disclaimer to this effect in their relevant websites/advertisements etc. to stop this kind of fraudulent activity.

xvi. State/UT Governments may prepare **short films, printed literature/documents** on projects undertaken under PMAY-U to showcase how lives of beneficiaries have transformed. It should be widely circulated both in print and electronic media and in various social media platforms for generating awareness. The State/UT Governments should also share with the Ministry high resolution photographs and video testimonials of beneficiaries whose houses have been completed.

xvii. A PMAY-U Mobile App has already been provided by the Ministry to enable beneficiaries to upload their photos with their house and a video clip where beneficiaries share experience of owning a house under PMAY-U as testimonials. The App can be downloaded from Google Play Store. The State/UTs may inform their beneficiaries to upload the same using this Mobile App.

The meeting ended with a vote of thanks to the Chair.

******

List of participants (through Video conference/physical) in the 68th meeting of Central Sanctioning & Monitoring Committee CSMC) of PMAY-U held under the chairmanship of Secretary (HUA) on 18.10.2023.

1	Shri Manoj Joshi, Secretary, M/o HUA.....in Chair
2	Shri Kuldip Narayan, Joint Secretary & Mission Director, M/o HUA, New Delhi
3	Shri Sanjeet, Joint Secretary & F.A. M/o HUA, New Delhi
4	Ms. Bindu Sreedathan, DDG, (HFA-II), M/o HUA, Nirman Bhawan, New Delhi
5	Shri R.K. Gautam, Director (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
6	Shri S.C. Jana, Director (Finance) M/o HUA, Nirman Bhawan, New Delhi.
7	Shri B.K. Mandal, Under Secretary (HFA-V), MoHUA, New Delhi
8	Shri Sujit Kumar, Under Secretary (HFA-I), MoHUA, New Delhi
9	Md. Ayub, Under Secretary(HFA-II), MoHUA, New Delhi
10	Shri Dharam Singh, Under Secretary(HFA-III), MoHUA, New Delhi
11	Shri Praveen Suri, S. Analyst, BMTPC, M/o HUA, Nirman Bhawan, New Delhi.
12	Shri R.G Gohil, Secretary & Mission Director, Housing & UD, Govt of Gujarat
13	Dr. Shabir Hussain Keen MD, J&K Housing Board, UT Govt of Jammu & Kashmir
14	Shri Ajay Jain, Special Chief Secretary, Housing Deptt Government of Andhra Pradesh
15	Shri Santosh Kumar Mall, Principal Secretary, Urban Development & Housing department, Govt of Bihar
16	Shri Bharat Yadav, Commissioner, UADD Govt of Madhya Pradesh
17	Shri Gopal Chand Director (UD) & Mission Director, Govt of Himachal Pradesh
18	Dr. Sharmila Mary Joseph, Principal Secretary, LSGD, Govt of Kerala
19	Shri Debasis Singh, Managing Director, OUHM, Govt of Odisha
20	Shri Shivkumar Ade, Chief Engineer, MAHADA, Govt of Maharashtra
21	Shri Andrew Lalhruaia, State Nodal Officer, Govt of Mizoram
22	Ms. Temjenrenla Kechii, Mission Director, Govt of Nagaland
23	Shri R. Kesavan, Secretary TCPO, UT Govt of Puducherry
24	Shri C. Samayamoorthy, Principal Secretary, Housing & UD Govt of Tamil Nadu
25	Dr. Anil Kumar, Director, SUDA and Mission Director Uttar Pradesh
26	Mr. Rajat Pant, Mission Director Govt of Tripura
27	Shri Rajiv Pandey, Assistant Director (UD) Govt of Uttarakhand
28	Mr. Tamal Majumder, Director, Govt of Tripura
29	Shri Jolly Chaudhary, Addl. Mission Director, Govt of West Bengal
30	Shri Akhilesh Kekre, PMU- M/o HUA , Nirman Bhawan, New Delhi.
31	Dr. R.M. Ravi, PMU- M/o HUA , Nirman Bhawan, New Delhi.
32	Shri Jagdish Prasad, Consultant, M/o HUA , Nirman Bhawan, New Delhi.
33	Dr. S.K. Pareek, R.C. PMU- M/o HUA , Nirman Bhawan, New Delhi.
34	Shri Manish Kumar, Engg. PMU- M/o HUA , Nirman Bhawan, New Delhi.

35	Shri Manish Kumar, Regional Coordinator, PMU, M/o HUA Delhi
36	Shri Abhishek Mishra, PMU- M/o HUA , Nirman Bhawan, New Delhi.
	Shri Kanha Godha, PMU- M/o HUA , Nirman Bhawan, New Delhi.

Annexure II: Salient details of 01 BLC (New) project submitted by the State of Bihar

(₹ in lakh)

S.No	Name of City	No of Houses	Beneficiary details				Total Project cost	Central assistance (@ ₹ 1.50 lakh)	State share (@₹ 0.50 Lakh)	Beneficiary Share	1st Instalment (40 % of Central assistance)
			GEN	SC	ST	OBC					
1	Janakpur Road	1,640	263	143	-	1,234	10,943.54	2,460.00	820.00	7,663.54	984.00
Total		**1,640**	**263**	**143**	**-**	**1,234**	**10,943.54**	**2,460.00**	**820.00**	**7,663.54**	**984.00**

Annexure III A: Salient details of 1 AHP project for Curtailment submitted by State of Gujarat

(₹ in lakh)

S. No	Name of City	Implementing Agency	Location	Annexure ID	CSMC		Original (Rs.n Lakhs)						Curtailment (Rs. in Lakhs)						Revised (Rs. in Lakhs)					
					No	Date	No of EWS houses as per DPR approved by CSMC	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution	No of EWS houses Proposed for Curtailment	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution	No of EWS housesas per revised DPR	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
1	Vadodara	VMC	TP 60-FP 189	7B248025960 02514	47	25-09-2019	440	3,034.61	660.00	660.00	94.61	1,620.00	87	593.85	130.50	130.50	21.85	311.00	353	2,440.76	529.50	529.50	72.76	1,309.00
Grand Total							**440**	**3,034.61**	**660.00**	**660.00**	**94.61**	**1,620.00**	**87**	**593.85**	**130.50**	**130.50**	**21.85**	**311.00**	**353**	**2,440.76**	**529.50**	**529.50**	**72.76**	**1,309.00**

Annexure III B: Salient details of 3 ISSR projects for curtailment submitted by State of Gujarat

(₹ in lakh)

S.No	Name of City	Location	Area	Annexure ID	CSMC		Original (Rs. in Lakhs)						Curtailment (Rs. in Lakhs)						Revised (Rs. in Lakhs)					
					No	Date	No of EWS houses as per DPR approved by CSMC	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution	No of EWS houses Proposed for Curtailment	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution	No of EWS houses as per revised DPR	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Contribution
1	Ahmedabad	(TP No.6 FP No.119/1), (TP No.6 FP No.332), (TP No.6 FP No.463)	Nr. Mahalaxmi Crossing na chhapara (TP No.6 FP No.119/1), Trikamlal ni chali (TP No.6 FP No.332), Shardanagar na Chhapara (Sukhipura Rabarivas) (TP No.6 FP No.463)	7A2480248400023 1	47	25-09-2019	264	2,094.63	264.00	264.00	1,566.63	-	25	(166.31)	25.00	25.00	(216.31)	-	239	2,260.94	23.00	23.00	1,782.94	-
2	Ahmedabad	Havjipura (TP No.3(Elisbridge,Dariyapur kajipur)-Second Varied FP No.50) Marvadi ni chali (TP No.3(Elisbridge,Dariyapur kajipur)-Second Varied FP No.77/1/2) Gajraj ni chali (TP No.14(Shahibuag)-Second Varied FP No.308/2) fulgar ni chali, Narayanagar ni chali (TP No.14(Shahibuag)-Second Varied FP No.309) Imandar ni chali (TP No.14(Shahibuag)-Second Varied FP No.311/2, 312/2) babubhai na chhapra (TP No.14(Shahibuag)-Second V	Havjipura (TP No.3(Elisbridge,Dariyapur kajipur)-Second Varied FP No.50) Marvadi ni chali (TP No.3(Elisbridge,Dariyapur kajipur)-Second Varied FP No.77/1/2) Gajraj ni chali (TP No.14(Shahibuag)-Second Varied FP No.308/2) fulgar ni chali, Narayanagar ni chali (TP No.14(Shahibuag)-Second Varied FP No.309) Imandar ni chali (TP No.14(Shahibuag)-Second Varied FP No.311/2, 312/2) babubhai na chhapra (TP No.14(Shahibuag)-Second Varied FP No.340) mafatlal modi ni chali (TP No.14(Shahibuag)-Second Varied FP No.341)	7A2480248400023 3	47	25-09-2019	1,636	12,994.34	1,636.00	1,636.00	9,722.34	-	362	942.30	362.00	362.00	218.30	-	1,274	12,052.04	1,274.00	1,274.00	9,504.04	-

		aried FP No.340) mafatlal modi ni chali (TP No.14(Shahibuag)-Second Varied FP No.341) Rabarivas (TP No.14(Shahibuag)-Second Varied FP No.71, 81) Kajimiya na chhapra (TP No.14(Shahibuag)-Second Varied FP No.100/1) Pakhaji no kuvo (TP No.14(Shahibuag)-Second Varied FP No.157) Devipura na chhapra (TP No.14(Shahibuag)-Second Varied FP No.162/1, 163/1) Rabarivas (TP No.14(Shahibuag)-Second Varied FP No.167)	Rabarivas (TP No.14(Shahibuag)-Second Varied FP No.71, 81) Kajimiya na chhapra (TP No.14(Shahibuag)-Second Varied FP No.100/1) Pakhaji no kuvo (TP No.14(Shahibuag)-Second Varied FP No.157) Devipura na chhapra (TP No.14(Shahibuag)-Second Varied FP No.162/1, 163/1) Rabarivas (TP No.14(Shahibuag)-Second Varied FP No.167)																					
3	Ahmedabad	Jagabhai Ni Chali (TP No.23 FP No.417) Shubhash Nagar Na Chapra (TP No.23 FP No.486) Jethalal ni Chali (TP No.28 FP No.1/2.) Babar ni Chali (TP No.28 FP No.566/2)	Jagabhai Ni Chali (TP No.23 FP No.417) Shubhash Nagar Na Chapra (TP No.23 FP No.486) Jethalal ni Chali (TP No.28 FP No.1/2.) Babar ni Chali (TP No.28 FP No.566/2)	7A2480248400023 4	47	25-09-2019	892	5,530.02	892.00	892.00	3,746.02	-	92	(2,037.98)	92.00	92.00	(2,221.98)	-	800	7,568.00	80 0.00	80 0.00	5,968.00	-
Grand Total							**2,792**	**20,618.99**	**2,792.00**	**2,792.00**	**15,034.99**	-	**479**	**(1,261.99)**	**479.00**	**479.00**	**(2,219.99)**	-	**2,313**	**21,880.98**	**2,313.00**	**2,313.00**	**17,254.98**	-

Annexure to the Minutes of 68thCSMC/18.10.2023

Annexure III C: Salient Details of 58 AHP projects for Cancellation submitted by State of Gujarat

(₹ in lakh)

Sr. No.	Name of City	Implementing Agency	Annexure ID	Category	Area	Location	CSMC No	CSMC Date	No of Houses	Total Project Cost	Central Share @ 1.5 Lakh per house	State Share @ 1.5 Lakh per house	Ulb Share	Beneficiary Share @ for EWS I 3.00 & for EWS II 5.50
1	Ahmedabad	AMC	7B2480248 4003022	EWS-2	Hanspura	TP 109, FP 118 part A	54th	08-06-2021	1,000	8,500.00	1,500.00	1,500.00	-	5,500.00
2	Ahmedabad	AMC	7B2480248 4003021	EWS-2	Hanspura	TP 109, FP 118 part B	54th	08-06-2021	706	6,001.00	1,059.00	1,059.00	-	3,883.00
3	Ahmedabad	AMC	7B2480248 4002567	EWS-1	Muthiya	T.P. 109- FP. 119	50th	27-12-2019	5,376	33,500.54	8,064.00	8,064.00	1,244.54	16,128.00
4	Ahmedabad	AMC	7B2480248 4003024	EWS-2	Chandkheda	TP 75, FP 77	54th	08-06-2021	110	935.00	165.00	165.00	-	605.00
5	Ahmedabad	AMC	7B2480248 4003026	EWS-2	Chandkheda	TP 75, FP 74	54th	08-06-2021	130	1,105.00	195.00	195.00	-	715.00
6	Ahmedabad	AMC	7B2480248 4003027	EWS-2	Chandkheda	TP 75, FP 73	54th	08-06-2021	92	782.00	138.00	138.00	-	506.00
7	Ahmedabad	AMC	7B2480248 4003017	EWS-2	Naroda North	TP 97, FP 67	54th	08-06-2021	364	3,094.00	546.00	546.00	-	2,002.00
8	Ahmedabad	AMC	7B2480248 4003015	EWS-2	hansol	TP 68/2, FP 52	54th	08-06-2021	615	5,227.50	922.50	922.50	-	3,382.50
9	Ahmedabad	AMC	7B2480248 4003042	EWS-1	Makarba	TP. 84/B, FP. 57/P2	54th	08-06-2021	266	1,657.58	399.00	399.00	61.58	798.00
10	Ahmedabad	AMC	7B2480248 4003029	EWS-2	Tragad	TP 64, FP 131	54th	08-06-2021	1,105	9,392.50	1,657.50	1,657.50	-	6,077.50
11	Ahmedabad	AMC	7B2480248 4003032	EWS-2	Charodi Tragad	TP 36, FP 160	54th	08-06-2021	625	5,312.50	937.50	937.50	-	3,437.50

12	Ahmedabad	AMC	7B2480248 4003023	EWS-2	Nikol	TP 111, FP 156	54th	08-06-20 21	215	1,827.50	322.50	322.50	-	1,182.5 0
13	Ahmedabad	AMC	7B2480248 4003034	EWS-2	Jagatpur	TP 34, FP 99	54th	08-06-20 21	1,010	8,585.00	1,515.00	1,515.00	-	5,555.0 0
14	Ahmedabad	AMC	7B2480248 4003030	EWS-2	Jagatpur	TP 34, FP 82, 83	54th	08-06-20 21	1,080	9,180.00	1,620.00	1,620.00	-	5,940.0 0
15	Ahmedabad	AMC	7B2480248 4003031	EWS-2	Charodi Tra gad	TP 36, FP 163/2, 164	54th	08-06-20 21	1,100	9,350.00	1,650.00	1,650.00	-	6,050.0 0
16	Ahmedabad	AMC	7B2480248 4003036	EWS-2	Chandlodiya -Gota	TP 45, FP 168	54th	08-06-20 21	150	1,275.00	225.00	225.00	-	825.00
17	Ahmedabad	AMC	7B2480248 4003028	EWS-2	Tragad	TP 64, FP 133	54th	08-06-20 21	335	2,847.50	502.50	502.50	-	1,842.5 0
18	Ahmedabad	AMC	7B2480248 4003033	EWS-2	Jagatpur	TP 34, FP 92	54th	08-06-20 21	340	2,890.00	510.00	510.00	-	1,870.0 0
19	Ahmedabad	AMC	7B2480248 4003039	EWS-2	Ognaj	TP 54, FP 114,	54th	08-06-20 21	410	3,485.00	615.00	615.00	-	2,255.0 0
20	Ahmedabad	AMC	7B2480248 4003038	EWS-2	Ognaj	TP 54, FP 115,	54th	08-06-20 21	645	5,482.50	967.50	967.50	-	3,547.5 0
21	Ahmedabad	AMC	7B2480248 4003037	EWS-2	Ghatlodiya	TP 18, FP 178	54th	08-06-20 21	65	552.50	97.50	97.50	-	357.50
22	Ahmedabad	AUDA	7B2480248 4002393	EWS-1	Kathvada	T.P.110, F. P.77P	45th	25-07-20 19	1,512	17,972.80	2,268.00	2,268.00	8,900.8 0	4,536.0 0
23	Ahmedabad	AUDA	7B2480248 4002394	EWS-2	Khodiyar	TP.60, FP. 63	45th	25-07-20 19	280	3,532.10	420.00	420.00	1,152.1 0	1,540.0 0
24	Ahmedabad	AUDA	7B2480248 4002527	EWS-2	Bopal	TP.2, FP.2 23	47th	25-09-20 19	168	2,171.00	252.00	252.00	743.00	924.00
25	Vadodara	VMC	7B2480259 6001259	EWS-1	Akota	T.P.21, F.P .104, 119	32nd	26-03-20 18	492	3,158.48	738.00	738.00	206.48	1,476.0 0

26	Vadodara	VMC	7B2480259 6001975	EWS-2	Manjalpur	TP.19, FP. 80	43rd	25-02-20 19	50	432.28	75.00	75.00	7.28	275.00
27	Vadodara	VMC	7B2480259 6001971	EWS-2	Manjalpur	TP.19, FP. 342	43rd	25-02-20 19	112	975.37	168.00	168.00	23.37	616.00
28	Vadodara	VMC	7B2480259 6002153	EWS-1	Akota-Tandl ja	TP.22, FP. 306	43rd	25-02-20 19	165	1,014.56	247.50	247.50	24.56	495.00
29	Vadodara	VMC	7B2480259 6001970	EWS-2	Sama	TP. 11, FP. 625	43rd	25-02-20 19	112	953.77	168.00	168.00	1.77	616.00
30	Vadodara	VMC	7B2480259 6001973	EWS-2	Sama	TP. 11, FP. 514	43rd	25-02-20 19	160	1,382.62	240.00	240.00	22.62	880.00
31	Vadodara	VMC	7B2480259 6001974	EWS-2	Sama	TP. 11, FP. 360	43rd	25-02-20 19	192	1,642.55	288.00	288.00	10.55	1,056.0 0
32	Vadodara	VMC	7B2480259 6001976	EWS-2	Sama	TP. 11, FP. 355, 357	43rd	25-02-20 19	336	2,883.72	504.00	504.00	27.72	1,848.0 0
33	Vadodara	VMC	7B2480259 6001980	EWS-2	Sama	TP. 11, FP. 512, 515	43rd	25-02-20 19	504	4,299.52	756.00	756.00	15.52	2,772.0 0
34	Vadodara	VMC	7B2480259 6002154	EWS-2	Subhanpur	TP.02, FP. 97, 632	43rd	25-02-20 19	318	2,853.87	477.00	477.00	150.87	1,749.0 0
35	Vadodara	VMC	7B2480259 6001260	EWS-1	Akota	TP 22-FP 1 57, 306	32nd	26-03-20 18	180	1,168.50	270.00	270.00	88.50	540.00
36	Vadodara	VMC	7B2480259 6001262	EWS-1	Sayajipura	TP 01-FP 1 05	32nd	26-03-20 18	224	1,492.57	336.00	336.00	148.57	672.00
37	Vadodara	VMC	7B2480259 6001261	EWS-1	Sayajipura	TP 1-FP 10 1	32nd	26-03-20 18	160	1,081.29	240.00	240.00	121.29	480.00
38	Vadodara	VMC	7B2480259 6001263	EWS-1	Sayajipura	TP 1-FP 10 0	32nd	26-03-20 18	88	670.50	132.00	132.00	142.50	264.00
39	Vadodara	VMC	7B2480259 6002507	EWS-2	Atladra	TP 25-FP 7 6/2 & R6	47th	25-09-20 19	252	2,179.89	378.00	378.00	37.89	1,386.0 0

40	Vadodara	VMC	7B2480259 6002984	EWS-2	Bhayli	TP 3-FP 10 2	54th	08-06-20 21	86	731.00	129.00	129.00	-	473.00
41	Vadodara	VMC	7B2480259 6002983	EWS-2	Bhayli	TP 1-FP 11 4	54th	08-06-20 21	100	850.00	150.00	150.00	-	550.00
42	Vadodara	VMC	7B2480259 6002986	EWS-2	Bhayli	TP 3-FP 12 5	54th	08-06-20 21	128	1,088.00	192.00	192.00	-	704.00
43	Vadodara	VMC	7B2480259 6002994	EWS-2	Sevasi	TP 2-FP 16 1	54th	08-06-20 21	124	1,054.00	186.00	186.00	-	682.00
44	Vadodara	VMC	7B2480259 6002993	EWS-2	Sevasi	TP 1-FP 63	54th	08-06-20 21	212	1,802.00	318.00	318.00	-	1,166.00
45	Vadodara	VMC	7B2480259 6002982	EWS-2	Bhayli	TP 4-FP 15 7	54th	08-06-20 21	100	850.00	150.00	150.00	-	550.00
46	Vadodara	VMC	7B2480259 6003009	EWS-2	Kalyannagar	Kalyannag ar	54th	08-06-20 21	400	3,760.00	600.00	600.00	360.00	2,200.00
47	Vadodara	VMC	7B2480259 6002990	EWS-2	Bill	TP 1-FP 13 7 Bill	54th	08-06-20 21	424	3,604.00	636.00	636.00	-	2,332.0 0
48	Surat	GHB	7B2480262 9000303	EWS-1 & 2	Kosad -Sura t	S.No1063, 1059,1057, 1055,1054	10th	22-07-20 16	560	3,702.01	840.00	840.00	-	2,022.01
49	Jetpur	GHB	7B2480250 8000304	EWS-1 & 2	Jetpur	964/2 -	10th	22-07-20 16	800	5,427.25	1,200.00	1,200.00	-	3,027.25
50	kapadvanj	GHB	7B2480257 1000309	EWS-1	Kapadvanj	Survey no : 126-	10th	22-07-20 16	480	3,359.14	720.00	720.00	479.14	1,440.00
51	Dabhoi	GHB	7B2480260 0000306	EWS-1 & 2	Dabhoi	T.P-1 F.P. 65, 67 –	10th	22-07-20 16	516	4,076.78	774.00	774.00	80.78	2,448.00
52	Borsad	GHB	7B2480256 8000299	EWS-1 & 2	Borsad	F.P. – 142 -	10th	22-07-20 16	504	3,711.30	756.00	756.00	57.30	2,142.00

53	Mahemdavad	GHB	7B2480257 4001453	EWS-1 & 2	Mahemdava d	Survey No. 12,13,25,2 6-	36th	24-07-20 18	360	2,324.55	540.00	540.00	-	1,244.55
54	Hathijan	GHB	7B2480248 4001648	EWS-1 & 2	Hathijan	T.P. 94, F. P. 3/1/1, S R. No.394-	38th	26-09-20 18	3,416	25,606.32	5,124.00	5,124.00	-	15,358.32
55	Surat	GHB	7B2480262 9001646	EWS-1 & 2	Chaaprabha tta-Surat	SR No. 14	38th	26-09-20 18	840	6,080.20	1,260.00	1,260.00	-	3,560.20
56	Vadodara	GHB	7B2480259 6001647	EWS-1 & 2	Gorwa- Vad odara	SR No. 279 /1,280,281 ,303	38th	26-09-20 18	728	5,720.42	1,092.00	1,092.00	-	3,536.42
57	Jasdan	GHB	7B2480250 3001653	EWS-2	Jasdan	SR. No. 73 6/P1-	38th	26-09-20 18	288	1,727.75	432.00	432.00	-	863.75
58	Mahesana	Mahesa na	7B2480246 4002700	EWS-2	Mahesana A rea	TP. 2, FP. 46 & 80	51st	07-08-20 20	120	1,178.32	180.00	180.00	158.32	660.00
						Total			**31,23 0**	**2,47,501.05**	**46,845.00**	**46,845.00**	**14,267. 05**	**1,39,544.0 0**

Annexure III D: Salient Details of 41 ISSR Projects for cancellation submitted by State of Gujarat

(₹ in lakh)

Sr. No	Name of City	Implementing Agency	Annexure ID	Area	Location	Approved CSMC no	Approved CSMC date	No of Houses	Total Project Cost	Central Share @ 1.00 Lakh per house	State Share @ 1.00 Lakh per house	ULB Share	Beneficiary Contribution
1	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000168	Jogeshwari na Chhapara, Ranip	T.P. 3 F.P. 187	32	26-03-2018	161	966.00	161.00	161.00	644.00	-
2	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000170	P&T na Chhapara & Hamuman nagar,	T.P. 3 F.P. 105,106,107	32	26-03-2018	230	1,380.00	230.00	230.00	920.00	-
3	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000172	Malav Talav, Gota	T.P. 1 F.P. 144/1 TO 144/7	32	26-03-2018	1,431	8,586.00	1,431.00	1,431.00	5,724.00	-
4	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000167	Harisidhdhnagar na Chhapara, Thaltej	T.P. 1 F.P. 715,716	32	26-03-2018	218	1,308.00	218.00	218.00	872.00	-
5	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000166	Bhathiji no Tekro, Nikol	RS No 193 Paiki	32	26-03-2018	660	3,960.00	660.00	660.00	2,640.00	-
6	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000160	Ramnagar, Odhav	T.P. 111 F.P. 99	32	26-03-2018	122	732.00	122.00	122.00	488.00	-

7	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000162	Rajiv Nagar, Ramol-Hathijan	T.P. 115 F.P. 7	32	26-03-2018	276	1,656.00	276.00	276.00	1,104.00	-
8	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000164	Rajiv Nagar, Odhav	T.P. 115 F.P. 7	32	26-03-2018	275	1,650.00	275.00	275.00	1,100.00	-
9	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000169	Saranya Vas, Sardar Nagar	T.P.68 F.P. 43, C. S. No. 1835, 1836,	32	26-03-2018	483	2,898.00	483.00	483.00	1,932.00	-
10	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000069	Bakaramandi , Ahmedabad	TP-3, F.P. 11,12,14,16,19,20,21,23,24,25,27	32	26-03-2018	1,497	8,982.00	1,497.00	1,497.00	-	-
11	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000171	Baliyadev Nagar, Sardarnagar	T.P.97/D F.P. 14, 16	32	26-03-2018	331	1,986.00	331.00	331.00	1,324.00	-
12	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000148	Matikhan, Vatva	T.P. 84/a F.P. 92/1,2,3	32	26-03-2018	118	708.00	118.00	118.00	472.00	-
13	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000152	Ganeshnagar & Mahakalinagar, Vasna	T.P. 94, F.P.2,1	32	26-03-2018	369	2,214.00	369.00	369.00	1,476.00	-
14	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000165	Suryanagar, Danilimda	T.P. 37/5 F.P. 51/1	32	26-03-2018	493	2,958.00	493.00	493.00	1,972.00	-
15	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000156	Narayan Patel ni Chali, Meghani Nagar	T.P. 30 F.P. 140	32	26-03-2018	54	324.00	54.00	54.00	216.00	-

16	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000159	Khadavali Chali, Asarawa	T.P. 30 F.P. 219	32	26-03-2018	185	1,100.00	185.00	185.00	740.00	-
17	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000155	Sidhdheshwari na Chhapara, Ranip	T.P. 3, F.P. 116,117	32	26-03-2018	59	354.00	59.00	59.00	236.00	-
18	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000158	Lablavi ni Chali , Behrampura	T.P. 13 F.P. 22, 23	32	26-03-2018	623	3,738.00	623.00	623.00	2,492.00	-
19	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000150	Ganeshnagar, Vasant Kuva Na Chhapara	T.P. 6, F.P. 529,551,552,553	32	26-03-2018	384	2,304.00	384.00	384.00	1,536.00	-
20	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000136	Satydev na chhapara, Rakhiyal	T.P. 11 F.P.17 1 , 172/1	32	26-03-2018	101	606.00	101.00	101.00	404.00	-
21	Ahmedabad	Ahmedabad Municipal Corporation	7A24802484000140	Babupuri na chhapara, Asarawa	T.P. 8 F.P.114	32	26-03-2018	155	930.00	155.00	155.00	620.00	-
22	Junagadh	Junagadh Municipal Corporation	7A24802529000105	R.S. No.:327,326/p, 330/P to 335/P, Mubarakbag	R.S. No.:327,326/p, 330/P to 335/P	30	07-02-2018	160	953.22	160.00	160.00	633.22	-
23	Junagadh	Junagadh Municipal Corporation	7A24802529000106	R.S No. 42/1/A/P2, Ramdevpara	R.S No. 42/1/A/P2,	30	07-02-2018	680	3,690.41	680.00	680.00	2,330.41	-
24	Junagadh	Junagadh Municipal Corporation	7A24802529000175	Indiranagar	Indiranagar	32	26-03-2018	457	2,632.63	457.00	457.00	1,718.63	-

25	Junagadh	Junagadh Municipal Corporation	7A24802529000174	Lirbaipara	Lirbaipara	32	26-03-2018	598	3,425.42	598.00	598.00	2,229.42	-
26	Junagadh	Junagadh Municipal Corporation	7A24802529000177	Shishumangal	TP-21, F.P.-505	32	26-03-2018	120	877.15	120.00	120.00	637.15	-
27	Junagadh	Junagadh Municipal Corporation	7A24802529000178	Yoginagar - Khamdhrol	Yoginagar - Khamdhrol	32	26-03-2018	488	3,253.19	488.00	488.00	2,277.19	-
28	Junagadh	Junagadh Municipal Corporation	7A24802529000173	Bharat Mill Dhoro	Bharat Mill Dhoro	32	26-03-2018	492	3,251.48	492.00	492.00	2,267.48	-
29	Junagadh	Junagadh Municipal Corporation	7A24802529000179	Shanteshwar - Oghadnagar	Shanteshwar - Oghadnagar	32	26-03-2018	1,052	6,502.33	1,052.00	1,052.00	4,398.33	-
30	Junagadh	Junagadh Municipal Corporation	7A24802529000176	Rajivnagar	Rajivnagar	32	26-03-2018	468	2,638.90	468.00	468.00	1,702.90	-
31	Rajkot	Rajkot Municipal Corporation	7A24802501000019	Sahkar Main Road Ghanshyam Nagar TP 5 FP 254	TP-21, F.P.-505	4	21-12-2015	120	480.00	120.00	-	-	-
32	Rajkot	Rajkot Municipal Corporation	7A24802501000041	Velnathpara (PPP-11 B) T.P 31, F.P. 34/2	T.P 31, F.P. 34/2	4	21-12-2015	269	912.00	269.00	-	-	-
33	Rajkot	Rajkot Municipal Corporation	7A24802501000042	Velnathpara (PPP-11 C) TP 31, F.P. 34/3	TP 31, 34/3	4	21-12-2015	263	885.00	263.00	-	-	-

34	Rajkot	Rajkot Municipal Corporation	7A24802501000040	Velnathpara (PPP-11 A) TP 31, FP 34/a	TP 31, FP 34/a	4	21-12-2015	320	1,069.00	320.00	-	-	-
35	Rajkot	Rajkot Municipal Corporation	7A24802501000046	Sitaramnagar, TP 7 FP 132 & 133	TP 7 FP 132 & 133	7	17-03-2016	130	677.30	130.00	130.00	-	-
36	Rajkot	Rajkot Municipal Corporation	7A24802501000092	Gokulnagar - T.P.7, F.P.79, 80	T.P.7, F.P.79, 80	7	17-03-2016	725	8,426.37	725.00	725.00	-	-
37	Rajkot	Rajkot Municipal Corporation	7A24802501000047	Bhartanagar - East Zone RS No 193 Paiki	RS No 193 Paiki	7	17-03-2016	660	3,438.60	660.00	660.00	-	-
38	Surat	Surat Municipal Corporation	7A24802629000025	Ambedkar Nagar behind Textile Market, Ring Road, Anjana	TPS No 7 F.P.No 118	4	21-12-2015	600	4,800.00	600.00	-	-	-
39	Surat	Surat Municipal Corporation	7A24802629000026	Anvarnagar near Textile Market, BRTS Road, Anjana	TPS No 7 F.P.No 117	4	21-12-2015	850	6,800.00	850.00	-	-	-
40	Surat	Surat Municipal Corporation	7A24802629000027	Umiyanagar Behind Textile Market BRTS Road,Anjana	TPS No 7 F.P.No 184	4	21-12-2015	1,400	11,200.00	1,400.00	-	-	-
41	Surat	Surat Municipal Corporation	7A24802629000028	Vivekanand Nagar Behind Textile Market BRTS Road,Anjana	TPS No 7 F.P.No 181	4	21-12-2015	3,000	24,000.00	3,000.00	-	-	-
Grand Total								**21,077**	**1,39,253.00**	**21,077.00**	**14,255.00**	**45,106.73**	**-**

Annexure III-E: Salient Details of 27 BLC (New) projects submitted by State of Gujarat

(₹ in lakh)

Sr. No.	City	Implementing Agency	Gen	SC	ST	OBC	Total	Project Cost	Central Assistance @ Rs. 1.50 Lakh per house	State Share	Beneficiary Contribution	1st Instalment 40% of Central Assistance
1	Jamnagar Area Development Authority Phase-4	Area Development Authority	28	19	2	129	178	794.11	267.00	366.77	160.34	106.80
2	Ahmedabad Municipal Corporation Phase-5	Municipal Corporation	1	3	3	9	16	67.71	24.00	32.97	10.74	9.60
3	Ahmedabad Municipal Corporation Phase-6	Municipal Corporation	-	-	-	2	2	9.10	3.00	4.12	1.98	1.20
4	Ahmedabad Municipal Corporation Phase-7	Municipal Corporation	1	2	2	5	10	44.42	15.00	20.61	8.81	6.00
5	Jamnagar Municipal Corporation Phase-13	Municipal Corporation	15	13	1	71	100	464.03	150.00	206.05	107.98	60.00
6	Bareja Nagarpalika Phase-9	Nagarpalika	5	7	-	17	29	115.13	43.50	59.75	11.88	17.40
7	Bayad Nagarpalika Phase-5	Nagarpalika	21	36	11	86	154	670.69	231.00	317.32	122.37	92.40
8	Bhabhar Nagarpalika Phase-7	Nagarpalika	38	8	1	37	84	368.27	126.00	173.08	69.19	50.40
9	Bhabhar Nagarpalika Phase-8	Nagarpalika	79	10	3	116	208	916.04	312.00	428.58	175.46	124.80

10	Chorvad Nagarpalika Phase-6	Nagarpalika	6	15	10	116	147	626.94	220.50	302.89	103.55	88.20
11	Gandevi Nagarpalika Phase-15	Nagarpalika	2	3	47	22	74	294.54	111.00	152.48	31.06	44.40
12	Gandevi Nagarpalika Phase-16	Nagarpalika	-	2	65	36	103	409.97	154.50	212.23	43.24	61.80
13	Halvad Nagarpalika Phase-6	Nagarpalika	6	6	7	20	39	170.18	58.50	80.36	31.32	23.40
14	Halvad Nagarpalika Phase-7	Nagarpalika	2	7	-	22	31	135.76	46.50	63.88	25.38	18.60
15	Kalavad Nagarpalika Phase-12	Nagarpalika	44	86	-	71	201	902.26	301.50	414.16	186.60	120.60
16	Modasa Nagarpalika Phase-9	Nagarpalika	14	9	7	98	128	560.30	192.00	263.74	104.56	76.80
17	Santrampur Nagarpalika Phase-14	Nagarpalika	-	4	13	20	37	152.83	55.50	76.24	21.09	22.20
18	Shahera Nagarpalika Phase-10	Nagarpalika	-	2	16	48	66	251.73	99.00	135.99	16.74	39.60
19	Talod Nagarpalika Phase-6	Nagarpalika	29	26	30	69	154	672.16	231.00	317.32	123.84	92.40
20	Thara Nagarpalika Phase-6	Nagarpalika	27	23	1	164	215	948.66	322.50	443.01	183.15	129.00
21	Tharad Nagarpalika Phase-7	Nagarpalika	37	102	13	148	300	1,317.90	450.00	618.15	249.75	180.00

22	Vadali Nagarpalika Phase-6	Nagarpalika	17	20	8	132	177	771.86	265.50	364.71	141.65	106.20
23	Vapi Nagarpalika Phase-12	Nagarpalika	-	-	9	18	27	107.20	40.50	55.63	11.07	16.20
24	Ahmedabad Urban Development Authrity Phase-115	Urban Development Authrity	20	13	-	174	207	806.14	310.50	426.52	69.12	124.20
25	Ahmedabad Urban Development Authrity Phase-116	Urban Development Authrity	18	18	-	86	122	475.10	183.00	251.38	40.72	73.20
26	Ahmedabad Urban Development Authrity Phase-117	Urban Development Authrity	10	11	-	185	206	959.58	309.00	424.46	226.12	123.60
27	Ahmedabad Urban Development Authrity Phase-118	Urban Development Authrity	4	8	2	180	194	909.00	291.00	399.74	218.26	116.40
Total			**424**	**453**	**251**	**2,081**	**3,209**	**13,921.61**	**4,813.50**	**6,612.14**	**2,495.97**	**1,925.40**

Annexure IV: Salient Details of Surrender of 50,000 houses in 19 AHP Projects submitted by the State of Haryana

(₹ in lakh)

				Sanctioned (Rs. in lakh)						Surrender (Rs. in lakh)				
S. No.	**City Name**	**CSMC No.**	**CSMC Date**	**No. of Houses**	**Project Cost**	**Central Assistance of Rs. 1.50 lakh/ house**	**1st Installment of Central Assistance @40%**	**State Share**	**Beneficiary Share**	**No. of Houses**	**Project Cost**	**Central Assistance of Rs. 1.50 lakh/house**	**State Share**	**Beneficiary Share**
1	Bahadurgarh	56th	23.11.2021	303	3,517.83	454.50	181.80	303.00	2,760.33	303	3,517.83	454.50	303.00	2,760.33
2	Charkhi Dadri			620	6,001.60	930.00	372.00	620.00	4,451.60	620	6,001.60	930.00	620.00	4,451.60
3	Dharuhera			246	2,856.06	369.00	147.60	246.00	2,241.06	246	2,856.06	369.00	246.00	2,241.06
4	Faridabad			11,781	1,52,092.71	17,671.50	7,068.60	11,781.00	1,22,640.21	11,781	1,52,092.71	17,671.50	11,781.00	1,22,640.21
5	Fatehabad			1,500	14,520.00	2,250.00	900.00	1,500.00	10,770.00	1,500	14,520.00	2,250.00	1,500.00	10,770.00
6	Gharaunda			138	1,335.84	207.00	82.80	138.00	990.84	138	1,335.84	207.00	138.00	990.84
7	Gohana			425	4,114.00	637.50	255.00	425.00	3,051.50	425	4,114.00	637.50	425.00	3,051.50

8	Gurugram			22,421	2,89,455.11	33,631.50	13,452.60	22,421.00	2,33,402.61	22,421	2,89,455.11	33,631.50	22,421.00	2,33,402.61
9	Hisar			4,325	50,213.25	6,487.50	2,595.00	4,325.00	39,400.75	4,325	50,213.25	6,487.50	4,325.00	39,400.75
10	Jhajjar			1,150	11,132.00	1,725.00	690.00	1,150.00	8,257.00	1,150	11,132.00	1,725.00	1,150.00	8,257.00
11	Karnal			648	7,523.28	972.00	388.80	648.00	5,903.28	648	7,523.28	972.00	648.00	5,903.28
12	Panipat			918	11,851.38	1,377.00	550.80	918.00	9,556.38	918	11,851.38	1,377.00	918.00	9,556.38
13	RATIA			171	1,655.28	256.50	102.60	171.00	1,227.78	171	1,655.28	256.50	171.00	1,227.78
14	Rohtak			663	7,697.43	994.50	397.80	663.00	6,039.93	663	7,697.43	994.50	663.00	6,039.93
15	Safidon			450	4,356.00	675.00	270.00	450.00	3,231.00	450	4,356.00	675.00	450.00	3,231.00
16	Sirsa			1,319	12,767.92	1,978.50	791.40	1,319.00	9,470.42	1,319	12,767.92	1,978.50	1,319.00	9,470.42
17	Sonipat			978	12,625.98	1,467.00	586.80	978.00	10,180.98	978	12,625.98	1,467.00	978.00	10,180.98

18	Thanesar			330	3,831.30	495.00	198.00	330.00	3,006.30	330	3,831.30	495.00	330.00	3,006.30
19	Yamuna Nagar			1,614	18,738.54	2,421.00	968.40	1,614.00	14,703.54	1,614	18,738.54	2,421.00	1,614.00	14,703.54
Total				**50,000**	**6,16,285.51**	**75,000.00**	**30,000.00**	**50,000.00**	**4,91,285.51**	**50,000**	**6,16,285.51**	**75,000.00**	**50,000.00**	**4,91,285.51**

Annexure V-A: Salient Details of Curtailment of 569 Houses in 84 BLC (New) Projects submitted by State of Himachal Pradesh

(₹ in lakh)

				Sanctioned					Curtailment					Revised for Sanction					
S.No.	City Name	CSMC No.	CSMC Date	No. of Houses	Project Cost	Central Assistance @ Rs. 1.50 lakh/ house	State Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance @ Rs. 1.50 lakh/ house	State Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance @ Rs. 1.50 lakh/ house	State Share	Beneficiary Share	1st Installment of Central Assistance @ 40%
1	Dharamshala	20th	21.03.2017	324	1,522.80	486.00	48.60	988.20	2	9.40	3.00	0.30	6.10	322	1,513.40	483.00	48.30	982.10	193.20
Total				**324**	**1,522.80**	**486.00**	**48.60**	**988.20**	**2**	**9.40**	**3.00**	**0.30**	**6.10**	**322**	**1,513.40**	**483.00**	**48.30**	**982.10**	**193.20**
2	Theog	32nd	26.03.2018	12	69.90	18.00	1.80	50.10	1	5.83	1.50	0.15	4.18	11	64.08	16.50	1.65	45.93	6.60
3	Baijnath			379	2,207.64	568.50	56.85	1,582.29	1	5.82	1.50	0.15	4.17	378	2,201.82	567.00	56.70	1,578.12	226.80
4	Chuari Khas			76	442.32	114.00	11.40	316.92	1	5.82	1.50	0.15	4.17	75	436.50	112.50	11.25	312.75	45.00
Total				**467**	**2,719.86**	**700.50**	**70.05**	**1,949.31**	**3**	**17.47**	**4.50**	**0.45**	**12.52**	**464**	**2,702.39**	**696.00**	**69.60**	**1,936.79**	**278.40**
5	Daulatpur	46th	29.08.2019	32	186.24	48.00	4.80	133.44	1	5.82	1.50	0.15	4.17	31	180.42	46.50	4.65	129.27	18.60
Total				**32**	**186.24**	**48.00**	**4.80**	**133.44**	**1**	**5.82**	**1.50**	**0.15**	**4.17**	**31**	**180.42**	**46.50**	**4.65**	**129.27**	**18.60**
6	Paonta Sahib	51st	07.08.2020	56	325.92	84.00	19.60	222.32	2	11.64	3.00	0.70	7.94	54	314.28	81.00	18.90	214.38	32.40
Total				**56**	**325.92**	**84.00**	**19.60**	**222.32**	**2**	**11.64**	**3.00**	**0.70**	**7.94**	**54**	**314.28**	**81.00**	**18.90**	**214.38**	**32.40**
7	Nagar Panchayat Amb		20.01.2021	47	262.12	70.50	16.45	175.17	7	39.04	10.50	2.45	26.09	40	223.08	60.00	14.00	149.08	24.00
8	Jawali			123	715.86	184.50	43.05	488.31	36	209.52	54.00	12.60	142.92	87	506.34	130.50	30.45	345.39	52.20
9	Jawalamukhi			12	69.84	18.00	4.20	47.64	2	11.64	3.00	0.70	7.94	10	58.20	15.00	3.50	39.70	6.00
10	Nurpur			71	413.22	106.50	24.85	281.87	10	58.20	15.00	3.50	39.70	61	355.02	91.50	21.35	242.17	36.60
11	Dharamshala			103	599.96	154.50	36.05	409.41	21	122.32	31.50	7.35	83.47	82	477.64	123.00	28.70	325.94	49.20

12	Hamirpur	52nd		10	58.20	15.00	3.50	39.70	1	5.82	1.50	0.35	3.97	9	52.38	13.50	3.15	35.73	5.40
13	Chuari Khas			16	93.12	24.00	5.60	63.52	1	5.82	1.50	0.35	3.97	15	87.30	22.50	5.25	59.55	9.00
14	Chamba			23	133.86	34.50	8.05	91.31	1	5.82	1.50	0.35	3.97	22	128.04	33.00	7.70	87.34	13.20
15	Bilaspur			25	125.00	37.50	8.75	78.75	2	10.00	3.00	0.70	6.30	23	115.00	34.50	8.05	72.45	13.80
16	Baijnath			62	361.15	93.00	21.70	246.45	11	64.08	16.50	3.85	43.73	51	297.08	76.50	17.85	202.73	30.60
17	Solan			6	34.93	9.00	2.10	23.83	2	11.64	3.00	0.70	7.94	4	23.29	6.00	1.40	15.89	2.40
18	Paonta Sahib			32	186.24	48.00	11.20	127.04	8	46.56	12.00	2.80	31.76	24	139.68	36.00	8.40	95.28	14.40
Total				**530**	**3,053.5**	**795.00**	**185.50**	**2,073.00**	**102**	**590.46**	**153.00**	**35.70**	**401.76**	**428**	**2,463.04**	**642.00**	**149.80**	**1,671.24**	**256.80**
19	Tahliwal	54th	08.06.2021	87	506.76	130.50	30.45	345.81	5	29.12	7.50	1.75	19.87	82	477.64	123.00	28.70	325.94	49.20
20	Santokhgarh			76	442.69	114.00	26.60	302.09	8	46.60	12.00	2.80	31.80	68	396.09	102.00	23.80	270.29	40.80
21	Mehatpur Basdehra			9	52.43	13.50	3.15	35.78	2	11.65	3.00	0.70	7.95	7	40.78	10.50	2.45	27.83	4.20
22	Nagar Panchayat Amb			32	186.40	48.00	11.20	127.20	8	46.60	12.00	2.80	31.80	24	139.80	36.00	8.40	95.40	14.40
23	Nagar Panchayat Nirmand			100	630.00	150.00	35.00	445.00	32	201.60	48.00	11.20	142.40	68	428.40	102.00	23.80	302.60	40.80
24	Nagar Panchayat Anni			23	144.90	34.50	8.05	102.35	4	25.20	6.00	1.40	17.80	19	119.70	28.50	6.65	84.55	11.40
25	Bilaspur			12	60.00	18.00	4.20	37.80	1	5.00	1.50	0.35	3.15	11	55.00	16.50	3.85	34.65	6.60
26	Ghumarwin			22	128.26	33.00	7.70	87.56	2	11.66	3.00	0.70	7.96	20	116.60	30.00	7.00	79.60	12.00
27	Talai			37	166.50	55.50	12.95	98.05	1	4.50	1.50	0.35	2.65	36	162.00	54.00	12.60	95.40	21.60
28	Nerchowk			33	192.06	49.50	11.55	131.01	1	5.82	1.50	0.35	3.97	32	186.24	48.00	11.20	127.04	19.20
29	Dehra			20	116.40	30.00	7.00	79.40	11	64.02	16.50	3.85	43.67	9	52.38	13.50	3.15	35.73	5.40
30	Nagar Panchayat Nerwa			12	69.88	18.00	4.20	47.68	2	11.65	3.00	0.70	7.95	10	58.23	15.00	3.50	39.73	6.00
31	Nurpur			44	256.08	66.00	15.40	174.68	9	52.38	13.50	3.15	35.73	35	203.70	52.50	12.25	138.95	21.00
32	Nagar Panchayat Shahpur			68	396.09	102.00	23.80	270.29	13	75.72	19.50	4.55	51.67	55	320.37	82.50	19.25	218.62	33.00

33	Jawali			145	843.90	217.50	50.75	575.65	45	261.90	67.50	15.75	178.65	100	582.00	150.00	35.00	397.00	60.00
34	Jawalamukhi			16	93.12	24.00	5.60	63.52	8	46.56	12.00	2.80	31.76	8	46.56	12.00	2.80	31.76	4.80
35	Nalagarh			21	122.32	31.50	7.35	83.47	1	5.82	1.50	0.35	3.97	20	116.50	30.00	7.00	79.50	12.00
36	Arki			15	87.37	22.50	5.25	59.62	3	17.47	4.50	1.05	11.92	12	69.90	18.00	4.20	47.70	7.20
37	Tira Sujanpur			34	197.88	51.00	11.90	134.98	6	34.92	9.00	2.10	23.82	28	162.96	42.00	9.80	111.16	16.80
38	Bhota			4	23.28	6.00	1.40	15.88	1	5.82	1.50	0.35	3.97	3	17.46	4.50	1.05	11.91	1.80
39	Chuari Khas			7	42.42	10.50	2.45	29.47	1	6.06	1.50	0.35	4.21	6	36.36	9.00	2.10	25.26	3.60
40	Mandi			18	104.76	27.00	6.30	71.46	1	5.82	1.50	0.35	3.97	17	98.94	25.50	5.95	67.49	10.20
41	Palampur			340	1980.46	510.00	119.00	1351.46	44	256.29	66.00	15.40	174.89	296	1724.17	444.00	103.60	1176.57	177.60
42	Baijnath			43	250.47	64.50	15.05	170.92	7	40.77	10.50	2.45	27.82	36	209.70	54.00	12.60	143.10	21.60
43	Nahan			38	221.16	57.00	13.30	150.86	4	23.28	6.00	1.40	15.88	34	197.88	51.00	11.90	134.98	20.40
44	Paonta Sahib			48	279.36	72.00	16.80	190.56	15	87.30	22.50	5.25	59.55	33	192.06	49.50	11.55	131.01	19.80
Total				**1304**	**7,594.95**	**1,956.00**	**456.40**	**5,182.55**	**235**	**1,383.55**	**352.50**	**82.25**	**948.80**	**1069**	**6,211.40**	**1,603.50**	**374.15**	**4,233.75**	**641.40**
45	Mehatpur Basdehra	58th	15.02.2022	14	81.54	21.00	4.90	55.64	3	17.47	4.50	1.05	11.92	11	64.07	16.50	3.85	43.72	6.60
46	Una			38	221.34	57.00	13.30	151.04	4	23.30	6.00	1.40	15.90	34	198.04	51.00	11.90	135.14	20.40
47	Nagar Panchayat Amb			38	221.31	57.00	13.30	151.01	8	46.59	12.00	2.80	31.79	30	174.72	45.00	10.50	119.22	18.00
48	Daulatpur			6	34.92	9.00	2.10	23.82	1	5.82	1.50	0.35	3.97	5	29.10	7.50	1.75	19.85	3.00
49	Baddi			5	29.12	7.50	1.75	19.87	2	11.65	3.00	0.70	7.95	3	17.47	4.50	1.05	11.92	1.80
50	Ghumarwin			16	93.28	24.00	5.60	63.68	3	17.49	4.50	1.05	11.94	13	75.79	19.50	4.55	51.74	7.80
51	Tira Sujanpur			12	69.84	18.00	4.20	47.64	2	11.64	3.00	0.70	7.94	10	58.20	15.00	3.50	39.70	6.00
52	Nerchowk			11	64.02	16.50	3.85	43.67	3	17.46	4.50	1.05	11.91	8	46.56	12.00	2.80	31.76	4.80
53	Kangra			34	198.05	51.00	11.90	135.15	4	23.30	6.00	1.40	15.90	30	174.75	45.00	10.50	119.25	18.00
54	Nagar Panchayat Shahpur			37	215.52	55.50	12.95	147.07	11	64.07	16.50	3.85	43.72	26	151.45	39.00	9.10	103.35	15.60

55	Talai			19	110.77	28.50	6.65	75.62	1	5.83	1.50	0.35	3.98	18	104.94	27.00	6.30	71.64	10.80
56	Rajgarh			14	81.48	21.00	4.90	55.58	3	17.46	4.50	1.05	11.91	11	64.02	16.50	3.85	43.67	6.60
57	Nagar Panchayat Chirgaon			11	64.08	16.50	3.85	43.73	5	29.13	7.50	1.75	19.88	6	34.95	9.00	2.10	23.85	3.60
58	Shimla			4	22.92	6.00	1.40	15.52	1	5.73	1.50	0.35	3.88	3	17.19	4.50	1.05	11.64	1.80
59	Sundarnagar			27	157.14	40.50	9.45	107.19	8	46.56	12.00	2.80	31.76	19	110.58	28.50	6.65	75.43	11.40
60	Nagrota Bagwan			4	23.30	6.00	1.40	15.90	1	5.83	1.50	0.35	3.98	3	17.48	4.50	1.05	11.93	1.80
61	Baijnath			21	122.32	31.50	7.35	83.47	5	29.12	7.50	1.75	19.87	16	93.20	24.00	5.60	63.60	9.60
62	Paonta Sahib			48	279.36	72.00	16.80	190.56	20	116.40	30.00	7.00	79.40	28	162.96	42.00	9.80	111.16	16.80
63	Bhuntar			22	138.60	33.00	7.70	97.90	9	56.70	13.50	3.15	40.05	13	81.90	19.50	4.55	57.85	7.80
64	Kullu			75	472.50	112.50	26.25	333.75	17	107.10	25.50	5.95	75.65	58	365.40	87.00	20.30	258.10	34.80
Total				**456**	**2,701.412**	**684.00**	**159.60**	**1,857.81**	**111**	**658.65**	**166.50**	**38.85**	**453.30**	**345**	**2,042.76**	**517.50**	**120.75**	**1,404.51**	**207.00**
65	Nagar Panchayat Amb	63rd	14.09.2022	9	52.42	13.50	3.15	35.77	4	23.30	6.00	1.40	15.90	5	29.12	7.50	1.75	19.87	3.00
66	Santokhgarh			11	64.07	16.50	3.85	43.72	2	11.65	3.00	0.70	7.95	9	52.42	13.50	3.15	35.77	5.40
67	Dharamshala			20	116.50	30.00	7.00	79.50	3	17.48	4.50	1.05	11.93	17	99.03	25.50	5.95	67.58	10.20
68	Nagar Panchayat Anni			28	170.73	42.00	9.80	118.93	2	12.20	3.00	0.70	8.50	26	158.54	39.00	9.10	110.44	15.60
69	Talai			5	29.10	7.50	1.75	19.85	1	5.82	1.50	0.35	3.97	4	23.28	6.00	1.40	15.88	2.40
70	Nagar Panchayat Nirmand			35	213.41	52.50	12.25	148.66	5	30.49	7.50	1.75	21.24	30	182.92	45.00	10.50	127.42	18.00
71	Nurpur			30	174.60	45.00	10.50	119.10	4	23.28	6.00	1.40	15.88	26	151.32	39.00	9.10	103.22	15.60
72	Dehra			5	29.10	7.50	1.75	19.85	1	5.82	1.50	0.35	3.97	4	23.28	6.00	1.40	15.88	2.40
73	Jawali			95	552.90	142.50	33.25	377.15	48	279.36	72.00	16.80	190.56	47	273.54	70.50	16.45	186.59	28.20
74	Nagar Panchayat Shahpur			7	40.77	10.50	2.45	27.82	1	5.82	1.50	0.35	3.97	6	34.95	9.00	2.10	23.85	3.60

75	Seoni			15	87.38	22.50	5.25	59.63	3	17.48	4.50	1.05	11.93	12	69.90	18.00	4.20	47.70	7.20
76	Chamba			12	69.84	18.00	4.20	47.64	1	5.82	1.50	0.35	3.97	11	64.02	16.50	3.85	43.67	6.60
77	Chuari Khas			14	80.63	21.00	4.90	54.73	1	5.76	1.50	0.35	3.91	13	74.87	19.50	4.55	50.82	7.80
78	Nagar Panchayat Chirgaon			36	209.70	54.00	12.60	143.10	7	40.78	10.50	2.45	27.83	29	168.93	43.50	10.15	115.28	17.40
79	Ghumarwin			12	69.84	18.00	4.20	47.64	2	11.64	3.00	0.70	7.94	10	58.20	15.00	3.50	39.70	6.00
80	Karsog			30	174.60	45.00	10.50	119.10	1	5.82	1.50	0.35	3.97	29	168.78	43.50	10.15	115.13	17.40
81	Sundarnagar			36	209.52	54.00	12.60	142.92	8	46.56	12.00	2.80	31.76	28	162.96	42.00	9.80	111.16	16.80
82	Mandi			73	424.86	109.50	25.55	289.81	10	58.20	15.00	3.50	39.70	63	366.66	94.50	22.05	250.11	37.80
83	Palampur			107	623.26	160.50	37.45	425.31	8	46.60	12.00	2.80	31.80	99	576.66	148.50	34.65	393.51	59.40
84	Solan			10	58.24	15.00	3.50	39.74	1	5.82	1.50	0.35	3.97	9	52.42	13.50	3.15	35.77	5.40
Total				**590**	**3,451.461**	**885.00**	**206.50**	**2,359.96**	**113**	**659.68**	**169.50**	**39.55**	**450.63**	**477**	**2,791.78**	**715.50**	**166.95**	**1,909.33**	**286.20**
Grand Total				**3,759**	**2,1556.14**	**5,638.50**	**1151.05**	**14,766.59**	**569**	**3,336.67**	**853.50**	**197.95**	**2,285.22**	**3,190**	**1,8219.47**	**4,785.00**	**953.10**	**12,481.37**	**1,914.00**

Annexure V-B : Curtailment of 70 houses in 26 BLC (Enhancement) projects submitted by the State of Himachal Pradesh

(₹ in lakh)

				Sanctioned					Curtailment					Revised for Sanction					
S. No.	**City Name**	**CSMC No.**	**CSMC Date**	**No. of Houses**	**Project Cost**	**Central Assistance @ Rs. 1.50 lakh/ house**	**State Share**	**Beneficiary Share**	**No. of Houses**	**Project Cost**	**Central Assistance @ Rs. 1.50 lakh/ house**	**State Share**	**Beneficiary Share**	**No. of Houses**	**Project Cost**	**Central Assistance @ Rs. 1.50 lakh/ house**	**State Share**	**Beneficiary Share**	**1st Installment of Central Assistance @ 40%**
1	Nagar Panchayat Amb	52nd	20.01.2021	25	74.40	37.50	8.75	28.15	1	2.98	1.50	0.35	1.13	24	71.42	36.00	8.40	27.02	14.40
2	Bilaspur			63	123.83	94.50	22.05	7.28	1	1.97	1.50	0.35	0.12	62	121.86	93.00	21.70	7.16	37.20
Total				**88**	**198.23**	**132.00**	**30.80**	**35.43**	**2**	**4.94**	**3.00**	**0.70**	**1.24**	**86**	**193.29**	**129.00**	**30.10**	**34.19**	**51.60**
3	Tahliwal	54th	08.06.2021	54	165.56	81.00	18.90	65.66	2	6.13	3.00	0.70	2.43	52	159.43	78.00	18.20	63.23	31.20
4	Mehatpur Basdehra			12	36.55	18.00	4.20	14.35	2	6.09	3.00	0.70	2.39	10	30.46	15.00	3.50	11.96	6.00
5	Santokhgarh			39	118.86	58.50	13.65	46.71	6	18.29	9.00	2.10	7.19	33	100.57	49.50	11.55	39.52	19.80
6	Nagar Panchayat Amb			37	110.10	55.50	12.95	41.65	8	23.81	12.00	2.80	9.01	29	86.29	43.50	10.15	32.64	17.40
7	Tira Sujanpur			12	69.84	18.00	4.20	47.64	2	11.64	3.00	0.70	7.94	10	58.20	15.00	3.50	39.70	6.00
8	Bilaspur			19	52.75	28.50	6.65	17.60	1	2.78	1.50	0.35	0.93	18	49.97	27.00	6.30	16.67	10.80
Total				**173**	**553.66**	**259.50**	**60.55**	**233.61**	**21**	**68.73**	**31.50**	**7.35**	**29.88**	**152**	**484.93**	**228.00**	**53.20**	**203.73**	**91.20**
9	Daulatpur	58th	15.02.2022	10	30.71	15.00	3.50	12.21	1	3.07	1.50	0.35	1.22	9	27.64	13.50	3.15	10.99	5.40
10	Nagar Panchayat Amb			37	115.07	55.50	12.95	46.62	6	18.66	9.00	2.10	7.56	31	96.41	46.50	10.85	39.06	18.60

11	Una			41	126.00	61.50	14.35	50.15	5	15.37	7.50	1.75	6.12	36	110.63	54.00	12.60	44.03	21.60
12	Santokhgarh			13	37.47	19.50	4.55	13.42	1	2.88	1.50	0.35	1.03	12	34.59	18.00	4.20	12.39	7.20
13	Mehatpur Basdehra			15	44.26	22.50	5.25	16.51	4	11.80	6.00	1.40	4.40	11	32.46	16.50	3.85	12.11	6.60
14	Tahliwal			13	38.05	19.50	4.55	14.00	1	2.93	1.50	0.35	1.08	12	35.12	18.00	4.20	12.92	7.20
15	Gagret			9	31.83	13.50	3.15	15.18	2	7.07	3.00	0.70	3.37	7	24.76	10.50	2.45	11.81	4.20
16	Bilaspur			28	55.43	42.00	9.80	3.63	5	9.90	7.50	1.75	0.65	23	45.53	34.50	8.05	2.98	13.80
17	Nalagarh			12	33.07	18.00	4.20	10.87	1	2.76	1.50	0.35	0.91	11	30.31	16.50	3.85	9.96	6.60
18	Ghumarwin			3	10.19	4.50	1.05	4.64	1	3.40	1.50	0.35	1.55	2	6.79	3.00	0.70	3.09	1.20
Total				**181**	**522.08**	**271.50**	**63.35**	**187.23**	**27**	**77.83**	**40.50**	**9.45**	**27.88**	**154**	**444.25**	**231.00**	**53.90**	**159.35**	**92.40**
19	Nagar Panchayat Amb	63rd	14.09.2022	23	78.44	34.50	8.05	35.89	6	20.46	9.00	2.10	9.36	17	57.98	25.50	5.95	26.53	10.20
20	Santokhgarh			9	27.17	13.50	3.15	10.52	4	12.08	6.00	1.40	4.68	5	15.09	7.50	1.75	5.84	3.00
21	Chamba			16	37.46	24.00	5.60	7.86	2	4.68	3.00	0.70	0.98	14	32.78	21.00	4.90	6.88	8.40
22	Talai			5	15.05	7.50	1.75	5.80	1	3.01	1.50	0.35	1.16	4	12.04	6.00	1.40	4.64	2.40
23	Ghumarwin			11	37.38	16.50	3.85	17.03	1	3.40	1.50	0.35	1.55	10	33.98	15.00	3.50	15.48	6.00
24	Rohru			21	52.92	31.50	7.35	14.07	3	7.56	4.50	1.05	2.01	18	45.36	27.00	6.30	12.06	10.80
25	Nagar Panchayat Chirgaon			6	15.12	9.00	2.10	4.02	1	2.52	1.50	0.35	0.67	5	12.60	7.50	1.75	3.35	3.00
26	Nahan			26	63.30	39.00	9.10	15.20	2	4.87	3.00	0.70	1.17	24	58.43	36.00	8.40	14.03	14.40
Total				**117**	**326.841**	**175.50**	**40.95**	**110.39**	**20**	**58.58**	**30.00**	**7.00**	**21.58**	**97**	**268.26**	**145.50**	**33.95**	**88.81**	**58.20**
Grand Total				**559**	**1,600.81**	**838.50**	**195.65**	**566.66**	**70**	**210.08**	**105.00**	**24.50**	**80.58**	**489**	**1,390.73**	**733.50**	**171.15**	**486.08**	**293.40**

Annexure V-C: Salient details of 34 BLC (New) projects submitted by State Govt. of Himachal Pradesh

(₹ in lakh)

S. No.	Name of City/Town	No. of Beneficiaries	Beneficiaries Details			Project Cost				
			General (including OBC)	SC	ST	Total Project Cost	Central Assistance @ ₹ 1.50 lakh/house	State Share	Beneficiary Share	1st Installment of Central Assistance (40%)
1	Palampur	52	23	24	5	302.64	78.00	18.20	206.44	31.20
2	Amb	11	4	6	1	64.07	16.50	3.85	43.72	6.60
3	Paonta Sahib	12	2	10	0	69.84	18.00	4.20	47.64	7.20
4	Dharamshala	30	14	9	7	174.60	45.00	10.50	119.10	18.00
5	Shahpur	18	9	8	1	104.76	27.00	6.30	71.46	10.80
6	Baijnath	25	13	10	2	145.50	37.50	8.75	99.25	15.00
7	Santokhgarh	17	13	4	0	99.02	25.50	5.95	67.57	10.20
8	Sundarnagar	15	8	7	0	87.30	22.50	5.25	59.55	9.00
9	Kullu	25	9	16	0	157.50	37.50	8.75	111.25	15.00
10	Tira Sujanpur	5	2	3	0	29.10	7.50	1.75	19.85	3.00
11	Dehra	3	1	2	0	17.46	4.50	1.05	11.91	1.80
12	Mandi	77	15	62	0	448.14	115.50	26.95	305.69	46.20

13	Chirgaon	14	13	1	0	81.55	21.00	4.90	55.65	8.40
14	Karsog	9	4	5	0	52.38	13.50	3.15	35.73	5.40
15	Bilaspur	10	6	4	0	50.00	15.00	3.50	31.50	6.00
16	Chamba	6	5	1	0	34.92	9.00	2.10	23.82	3.60
17	Kangra	9	9	0	0	52.38	13.50	3.15	35.73	5.40
18	Nerchowk	5	0	5	0	29.10	7.50	1.75	19.85	3.00
19	Seoni	8	3	5	0	46.60	12.00	2.80	31.80	4.80
20	Talai	3	1	2	0	17.46	4.50	1.05	11.91	1.80
21	Nerwa	3	3	0	0	17.48	4.50	1.05	11.93	1.80
22	Baddi	3	1	1	1	23.01	4.50	1.05	17.46	1.80
23	Daulatpur	3	3	0	0	17.47	4.50	1.05	11.92	1.80
24	Hamirpur	4	0	4	0	23.28	6.00	1.40	15.88	2.40
25	Solan	5	1	4	0	29.10	7.50	1.75	19.85	3.00
26	Bhota	4	0	4	0	23.28	6.00	1.40	15.88	2.40
27	Chaupal	1	0	1	0	5.83	1.50	0.35	3.98	0.60
28	Chuari Khas	8	5	3	0	46.56	12.00	2.80	31.76	4.80

29	Jubbal	1	0	1	0	5.35	1.50	0.35	3.50	0.60
30	Kotkhai	2	1	1	0	11.65	3.00	0.70	7.95	1.20
31	Nadaun	7	2	5	0	40.74	10.50	2.45	27.79	4.20
32	Theog	2	2	0	0	11.65	3.00	0.70	7.95	1.20
33	Dalhousie	5	0	3	2	29.10	7.50	1.75	19.85	3.00
34	Ghumarwin	4	2	2	0	20.00	6.00	1.40	12.60	2.40
Total		**406**	**174**	**213**	**19**	**2,368.81**	**609.00**	**142.10**	**1,617.71**	**243.60**

Annexure VI-A: Salient Details of Curtailment of 6,682 Houses in 307 BLC (New) Projects submitted by UT of Jammu & Kashmir

(₹ in lakh)

Sanctioned									Curtailment					Revised Sanctioned						Community Details				
S. No.	CSMC No.	Date of CSMC	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	1st Installment of Central Assistance (40 %)	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	1st Installment of Central Assistance (40 %)	General	OBC	SC	ST	Total
1	8th	28.04.2016	60	275.47	90.00	10.00	175.47	36.00	6	27.55	9.00	1.00	17.55	54	247.92	81.00	9.00	157.92	32.40	37	3	8	6	54
Total			**60**	**275.47**	**90.00**	**10.00**	**175.47**	**36.00**	**6**	**27.55**	**9.00**	**1.00**	**17.55**	**54**	**247.92**	**81.00**	**9.00**	**157.92**	**32.40**	**37**	**3**	**8**	**6**	**54**
2	13th	30.09.2016	115	527.99	172.50	19.17	336.32	69.00	15	68.87	22.50	2.50	43.87	100	459.12	150.00	16.67	292.45	60.00	16	22	62	0	100
Total			**115**	**527.99**	**172.50**	**19.17**	**336.32**	**69.00**	**15**	**68.87**	**22.50**	**2.50**	**43.87**	**100**	**459.12**	**150.00**	**16.67**	**292.45**	**60.00**	**16**	**22**	**62**	**0**	**100**
3	19th	20.02.2017	339	1,944.75	508.50	56.50	1,379.75	203.40	33	189.31	49.50	5.50	134.31	306	1755.44	459.00	51.00	1,245.44	183.60	306	0	0	0	306
4			102	585.15	153.00	17.00	415.15	61.20	21	120.47	31.50	3.50	85.47	81	464.67	121.50	13.50	329.67	48.60	81	0	0	0	81
5			52	238.74	78.00	8.67	152.07	31.20	6	27.55	9.00	1.00	17.55	46	211.20	69.00	7.67	134.53	27.60	18	7	21	0	46
6			43	197.42	64.50	7.17	125.75	25.80	9	41.32	13.50	1.50	26.32	34	156.10	51.00	5.67	99.43	20.40	8	0	26	0	34

7			81	464.67	121.50	13.50	329.67	48.60	14	80.31	21.00	2.33	56.98	67	384.36	100.50	11.17	272.69	40.20	60	0	7	0	67
8			432	2,478.26	648.00	72.00	1,758.26	259.20	48	275.36	72.00	8.00	195.36	384	2,202.90	576.00	64.00	1,562.90	230.40	384	0	0		384
9			20	114.73	30.00	3.33	81.40	12.00	7	40.16	10.50	1.16	28.50	13	74.58	19.50	2.17	52.91	7.80	13	0	0		13
10			59	270.88	88.50	9.83	172.55	35.40	13	59.69	19.50	2.16	38.03	46	211.20	69.00	7.67	134.53	27.60	45	0	0	1	46
11			141	808.88	211.50	23.50	573.88	84.60	38	217.99	57.00	6.33	154.66	103	590.88	154.50	17.17	419.21	61.80	100	0	3	0	103
12			60	275.47	90.00	10.00	175.47	36.00	8	36.73	12.00	1.33	23.40	52	238.74	78.00	8.67	152.07	31.20	47	1	1	3	52
13			31	142.33	46.50	5.17	90.66	18.60	4	22.95	6.00	0.67	16.28	27	154.89	40.50	4.50	109.89	16.20	16	0	11	0	27
14			32	146.92	48.00	5.33	93.59	19.20	15	68.87	22.50	2.50	43.87	17	78.05	25.50	2.83	49.72	10.20	1	1	15	0	17
Total			**1392**	**7,668.20**	**2,088.00**	**232.00**	**5,348.20**	**835.20**	**216**	**1,180.71**	**324.00**	**35.98**	**820.73**	**1,176**	**6,523.01**	**1,764.00**	**196.02**	**4,562.99**	**705.60**	**1079**	**9**	**84**	**4**	**1,176**
15	26th	27.09.2017	70	401.57	105.00	11.67	284.90	42.00	4	22.95	6.00	0.67	16.28	66	378.62	99.00	11.00	268.62	39.60	66	0	0	0	66
16			37	169.87	55.50	6.17	108.20	22.20	13	59.69	19.50	2.17	38.02	24	110.19	36.00	4.00	70.19	14.40	11	3	10	0	24
17			47	215.79	70.50	7.83	137.46	28.20	7	32.14	10.50	1.16	20.48	40	183.65	60.00	6.67	116.98	24.00	12	1	27	0	40
18			89	510.57	133.50	14.83	362.24	53.40	17	97.52	25.50	2.83	69.19	72	413.04	108.00	12.00	293.04	43.20	66	0	6	0	72
19			263	1,207.49	394.50	43.83	769.16	157.80	24	110.19	36.00	4.00	70.19	239	1,097.30	358.50	39.83	698.97	143.40	182	9	29	19	239
20			35	160.69	52.50	5.83	102.36	21.00	4	22.95	6.00	0.66	16.29	31	177.84	46.50	5.17	126.17	18.60	23	0	8	0	31
21			200	1,147.34	300.00	33.33	814.01	120.00	1	5.74	1.50	0.16	4.08	199	1,141.61	298.50	33.17	809.94	119.40	199	0	0	0	199
22			23	105.60	34.50	3.83	67.27	13.80	11	50.50	16.50	1.83	32.17	12	55.09	18.00	2.00	35.09	7.20	4	1	7	0	12

Total			**764**	**3,918.92**	**1,146.00**	**127.32**	**2,645.60**	**458.40**	**81**	**401.68**	**121.50**	**13.48**	**266.70**	**683**	**3,557.34**	**1,024.50**	**113.84**	**2,419.00**	**409.80**	**563**	**14**	**87**	**19**	**683**
23	31st	27.02.2018	25	143.42	37.50	4.17	101.75	15.00	5	28.68	7.50	0.84	20.34	20	114.73	30.00	3.33	81.40	12.00	20	0	0	0	20
24			36	165.28	54.00	6.00	105.28	21.60	12	55.10	18.00	2.00	35.10	24	110.19	36.00	4.00	70.19	14.40	4	0	20	0	24
25			39	179.06	58.50	6.50	114.06	23.40	5	22.96	7.50	0.83	14.63	34	156.10	51.00	5.67	99.43	20.40	19	5	10	0	34
26			95	436.16	142.50	15.83	277.83	57.00	18	82.64	27.00	3.00	52.64	77	353.52	115.50	12.83	225.19	46.20	24	17	36	0	77
27			43	246.68	64.50	7.17	175.01	25.80	2	11.47	3.00	0.34	8.13	41	235.21	61.50	6.83	166.88	24.60	33	0	8	0	41
28			208	1193.24	312.00	34.67	846.57	124.80	22	126.21	33.00	3.67	89.54	186	1067.03	279.00	31.00	757.03	111.60	186	0	0		186
29			112	642.51	168.00	18.67	455.84	67.20	18	103.26	27.00	3.00	73.26	94	539.25	141.00	15.67	382.58	56.40	94	0	0		94
30			106	486.66	159.00	17.66	310.00	63.60	22	101.01	33.00	3.66	64.35	84	385.66	126.00	14.00	245.66	50.40	65	4	1	14	84
31			67	384.36	100.50	11.17	272.69	40.20	21	120.47	31.50	3.50	85.47	46	263.89	69.00	7.67	187.22	27.60	43	0	3	0	46
32			68	312.20	102.00	11.33	198.87	40.80	5	22.96	7.50	0.83	14.63	63	289.25	94.50	10.50	184.25	37.80	50	3	5	5	63
33			27	123.96	40.50	4.50	78.96	16.20	7	40.16	10.50	1.17	28.49	20	114.73	30.00	3.33	81.40	12.00	19	0	1	0	20
34			474	2719.21	711.00	79.00	1929.21	284.40	21	120.47	31.50	3.50	85.47	453	2598.73	679.50	75.50	1843.73	271.80	452	0	1	0	453
35			83	381.07	124.50	13.83	242.74	49.80	22	101.01	33.00	3.66	64.35	61	280.06	91.50	10.17	178.39	36.60	8	0	53	0	61
Total			**1,383**	**7,413.81**	**2,074.50**	**230.50**	**5,108.81**	**829.80**	**180**	**936.40**	**270.00**	**30.00**	**636.40**	**1203**	**6,508.35**	**1,804.50**	**200.50**	**4,503.35**	**721.80**	**1,017**	**29**	**138**	**19**	**1,203**
36	37th	23.08.2018	93	533.51	139.50	15.50	378.51	55.80	10	57.37	15.00	1.67	40.70	83	476.15	124.50	13.83	337.82	49.80	83	0	0	0	83
37			65	372.89	97.50	10.83	264.56	39.00	21	120.47	31.50	3.50	85.47	44	252.42	66.00	7.33	179.09	26.40	44	0	0	0	44

38			144	661.13	216.00	24.00	421.13	86.40	28	128.55	42.00	4.67	81.88	116	532.58	174.00	19.33	339.25	69.60	17	4	94	1	116
39			179	1026.87	268.50	29.83	728.54	107.40	34	195.05	51.00	5.66	138.39	145	831.82	217.50	24.17	590.15	87.00	145	0	0		145
40			8	45.89	12.00	1.33	32.56	4.80	3	17.21	4.50	0.50	12.21	5	28.68	7.50	0.83	20.35	3.00	5	0	0	0	5
41			37	169.87	55.50	6.17	108.20	22.20	5	22.96	7.50	0.84	14.62	32	146.92	48.00	5.33	93.59	19.20	16	6	4	6	32
42			411	2357.79	616.50	68.50	1672.79	246.60	9	51.63	13.50	1.50	36.63	402	2306.16	603.00	67.00	1636.16	241.20	402	0	0	0	402
43			21	96.42	31.50	3.50	61.42	12.60	4	18.36	6.00	0.67	11.69	17	78.05	25.50	2.83	49.72	10.20	6	0	11	0	17
Total			**958**	**5,264.37**	**1,437.00**	**159.66**	**3,667.71**	**574.80**	**114**	**611.60**	**171.00**	**19.01**	**421.59**	**844**	**4,652.78**	**1,266.00**	**140.65**	**3,246.13**	**506.40**	**718**	**10**	**109**	**7**	**844**
44	40th	28.11.2018	163	935.09	244.50	27.17	663.42	97.80	13	74.58	19.50	2.17	52.91	150	860.51	225.00	25.00	610.51	90.00	150	0	0	0	150
45			80	458.93	120.00	13.33	325.60	48.00	23	131.94	34.50	3.83	93.61	57	326.99	85.50	9.50	231.99	34.20	57	0	0	0	57
46			52	298.30	78.00	8.66	211.64	31.20	8	45.89	12.00	1.33	32.56	44	252.42	66.00	7.33	179.09	26.40	44	0	0	0	44
47			254	1457.13	381.00	42.33	1033.80	152.40	51	292.57	76.50	8.50	207.57	203	1164.55	304.50	33.83	826.22	121.80	203	0	0	0	203
48			135	774.45	202.50	22.49	549.46	81.00	26	149.15	39.00	4.32	105.83	109	625.30	163.50	18.17	443.63	65.40	109	0	0	0	109
49			91	522.04	136.50	15.17	370.37	54.60	20	114.74	30.00	3.34	81.40	71	407.31	106.50	11.83	288.98	42.60	71	0	0	0	71
50			179	1026.87	268.50	29.83	728.54	107.40	36	206.52	54.00	6.00	146.52	143	820.35	214.50	23.83	582.02	85.80	143	0	0	0	143
51			537	3080.62	805.50	89.50	2185.62	322.20	38	218.00	57.00	6.34	154.66	499	2862.62	748.50	83.16	2030.96	299.40	499	0	0	0	499
52			251	1439.92	376.50	41.83	1021.59	150.60	9	51.63	13.50	1.50	36.63	242	1388.29	363.00	40.33	984.96	145.20	242	0	0	0	242

53			477	2736.42	715.50	79.50	1941.42	286.20	16	91.79	24.00	2.67	65.12	461	2644.63	691.50	76.83	1876.30	276.60	461	0	0	0	461
54			296	1698.07	444.00	49.34	1204.73	177.60	65	372.89	97.50	10.84	264.55	231	1325.18	346.50	38.50	940.18	138.60	231	0	0	0	231
55			58	332.73	87.00	9.67	236.06	34.80	6	34.42	9.00	1.00	24.42	52	298.31	78.00	8.67	211.64	31.20	52	0	0	0	52
56			139	797.40	208.50	23.17	565.73	83.40	19	109.00	28.50	3.17	77.33	120	688.41	180.00	20.00	488.41	72.00	120	0	0	0	120
57			113	648.25	169.50	18.84	459.91	67.80	29	166.36	43.50	4.84	118.02	84	481.88	126.00	14.00	341.88	50.40	84	0	0	0	84
58			159	912.14	238.50	26.50	647.14	95.40	10	57.37	15.00	1.67	40.70	149	854.77	223.50	24.83	606.44	89.40	149	0	0	0	149
59			23	131.94	34.50	3.83	93.61	13.80	7	40.16	10.50	1.16	28.50	16	91.79	24.00	2.67	65.12	9.60	16	0	0	0	16
60			27	123.96	40.50	4.50	78.96	16.20	7	32.14	10.50	1.17	20.47	20	91.82	30.00	3.33	58.49	12.00	6	2	12	0	20
61			147	674.91	220.50	24.50	429.91	88.20	22	101.01	33.00	3.67	64.34	125	573.90	187.50	20.83	365.57	75.00	28	15	82	0	125
62			175	803.46	262.50	29.17	511.79	105.00	19	87.23	28.50	3.17	55.56	156	716.23	234.00	26.00	456.23	93.60	18	35	103	0	156
63			179	821.82	268.50	29.83	523.49	107.40	48	220.38	72.00	8.00	140.38	131	601.45	196.50	21.83	383.12	78.60	83	11	36	1	131
64			63	289.25	94.50	10.50	184.25	37.80	3	13.77	4.50	0.50	8.77	60	275.47	90.00	10.00	175.47	36.00	25	9	26	0	60
65			39	179.06	58.50	6.50	114.06	23.40	3	13.77	4.50	0.50	8.77	36	165.28	54.00	6.00	105.28	21.60	14	1	21	0	36
66			240	1101.89	360.00	40.00	701.89	144.00	15	68.87	22.50	2.50	43.87	225	1033.02	337.50	37.50	658.02	135.00	155	6	64	0	225
67			30	137.74	45.00	5.00	87.74	18.00	8	36.73	12.00	1.33	23.40	22	101.01	33.00	3.67	64.34	13.20	9	4	9	0	22
68			195	895.28	292.50	32.50	570.28	117.00	22	101.01	33.00	3.67	64.34	173	794.28	259.50	28.83	505.95	103.80	95	24	50	4	173

69			149	684.09	223.50	24.83	435.76	89.40	31	142.33	46.50	5.16	90.67	118	541.76	177.00	19.67	345.09	70.80	67	0	51	0	118
70			64	293.84	96.00	10.67	187.17	38.40	11	50.50	16.50	1.84	32.16	53	243.33	79.50	8.83	155.00	31.80	10	4	39	0	53
71			12	55.09	18.00	2.00	35.09	7.20	4	18.37	6.00	0.67	11.70	8	36.73	12.00	1.33	23.40	4.80	6	1	0	1	8
72			118	541.76	177.00	19.67	345.09	70.80	5	22.96	7.50	0.84	14.62	113	518.81	169.50	18.83	330.48	67.80	33	29	51	0	113
73			94	539.25	141.00	15.67	382.58	56.40	9	51.63	13.50	1.50	36.63	85	487.62	127.50	14.17	345.95	51.00	85	0	0	0	85
74			76	435.99	114.00	12.67	309.32	45.60	10	57.37	15.00	1.67	40.70	66	378.62	99.00	11.00	268.62	39.60	66	0	0	0	66
75			245	1405.50	367.50	40.83	997.17	147.00	35	200.79	52.50	5.83	142.46	210	1204.71	315.00	35.00	854.71	126.00	210	0	0		210
76			192	1101.45	288.00	32.00	781.45	115.20	29	166.37	43.50	4.83	118.04	163	935.09	244.50	27.17	663.42	97.80	163	0	0		163
77			367	2105.38	550.50	61.16	1493.72	220.20	25	143.42	37.50	4.16	101.76	342	1961.96	513.00	57.00	1391.96	205.20	342	0	0		342
78			83	381.06	124.50	13.83	242.73	49.80	19	87.23	28.50	3.16	55.57	64	293.84	96.00	10.67	187.17	38.40	60	0	0	4	64
79			152	697.86	228.00	25.33	444.53	91.20	28	128.55	42.00	4.66	81.89	124	569.31	186.00	20.67	362.64	74.40	98	12	1	13	124
80			222	1273.55	333.00	37.00	903.55	133.20	90	516.31	135.00	15.00	366.31	132	757.25	198.00	22.00	537.25	79.20	132	0	0	0	132
81			79	200.79	118.50	5.83	142.46	47.40	8	45.89	12.00	-6.00	39.89	71	407.31	106.50	11.83	288.98	42.60	71	0	0	0	71
82			114	653.99	171.00	19.00	463.99	68.40	12	68.84	18.00	2.00	48.84	102	585.15	153.00	17.00	415.15	61.20	102	0	0	0	102
83			67	384.36	100.50	11.17	272.69	40.20	2	11.47	3.00	0.34	8.13	65	372.89	97.50	10.83	264.56	39.00	65	0	0	0	65
84			247	1134.03	370.50	41.17	722.36	148.20	29	133.14	43.50	4.84	84.80	218	1000.88	327.00	36.33	637.55	130.80	172	0	0	46	218

85			99	454.53	148.50	16.50	289.53	59.40	4	18.36	6.00	0.67	11.69	95	436.16	142.50	15.83	277.83	57.00	73	9	13	0	95
86			59	270.88	88.50	9.83	172.55	35.40	5	22.96	7.50	0.83	14.63	54	247.92	81.00	9.00	157.92	32.40	18	0	7	29	54
87			64	293.84	96.00	10.67	187.17	38.40	17	78.05	25.50	2.84	49.71	47	215.79	70.50	7.83	137.46	28.20	44	2	1	0	47
88			131	601.45	196.50	21.83	383.12	78.60	14	64.28	21.00	2.33	40.95	117	537.17	175.50	19.50	342.17	70.20	84	8	0	25	117
89			147	843.30	220.50	24.50	598.30	88.20	7	40.16	10.50	1.17	28.49	140	803.14	210.00	23.33	569.81	84.00	138	0	2	0	140
90			111	636.78	166.50	18.50	451.78	66.60	14	80.36	21.00	2.33	57.03	97	556.78	145.50	16.17	395.11	58.20	67	0	29	1	97
91			12	55.09	18.00	2.00	35.09	7.20	5	28.69	7.50	0.83	20.36	7	40.16	10.50	1.17	28.49	4.20	7	0	0	0	7
92			50	229.56	75.00	8.33	146.23	30.00	2	9.18	3.00	0.33	5.85	48	220.38	72.00	8.00	140.38	28.80	16	0	32	0	48
93			86	394.84	129.00	14.33	251.51	51.60	4	18.36	6.00	0.66	11.70	82	376.48	123.00	13.67	239.81	49.20	47	2	32	1	82
94			62	284.65	93.00	10.33	181.32	37.20	4	18.36	6.00	0.66	11.70	58	266.29	87.00	9.67	169.62	34.80	4	1	53	0	58
95			46	211.19	69.00	7.67	134.52	27.60	2	9.18	3.00	0.34	5.84	44	202.01	66.00	7.33	128.68	26.40	15	2	27	0	44
96			719	4,124.70	1,078.50	119.83	2,926.37	431.40	6	34.42	9.00	1.00	24.42	713	4,090.28	1,069.50	118.83	2,901.95	427.80	713	0	0	0	713
97			183	840.19	274.50	30.50	535.20	109.80	28	128.55	42.00	4.67	81.88	155	711.64	232.50	25.83	453.31	93.00	31	2	121	1	155
98			71	325.98	106.50	11.83	207.65	42.60	25	114.78	37.50	4.16	73.12	46	211.20	69.00	7.67	134.53	27.60	9	0	37	0	46
Total			**8223**	**43,732.64**	**1,2334.50**	**1363.14**	**30,101.01**	**4,933.80**	**1007**	**5,342.78**	**1,510.50**	**160.51**	**3,671.77**	**7216**	**38,656.43**	**1,0824.00**	**1,202.63**	**26,629.80**	**4,329.60**	**6,012**	**179**	**899**	**126**	**7216**
99	46th		35	200.79	52.50	5.83	142.46	21.00	4	22.95	6.00	0.66	16.29	31	177.84	46.50	5.17	126.17	18.60	31	0	0	0	31

100			155	889.19	232.50	25.83	630.86	93.00	59	338.47	88.50	9.83	240.14	96	550.73	144.00	16.00	390.73	57.60	96	0	0	0	96
101			255	1,462.86	382.50	42.50	1037.86	153.00	84	481.88	126.00	14.00	341.88	171	980.98	256.50	28.50	695.98	102.60	171	0	0	0	171
102			225	1,290.76	337.50	37.40	915.86	135.00	30	172.10	45.00	4.90	122.20	195	1118.66	292.50	32.50	793.66	117.00	195	0	0	0	195
103			83	476.14	124.50	13.83	337.81	49.80	21	120.47	31.50	3.50	85.47	62	355.68	93.00	10.33	252.35	37.20	62	0	0	0	62
104			155	889.19	232.50	25.83	630.86	93.00	94	539.25	141.00	15.66	382.59	61	349.94	91.50	10.17	248.27	36.60	61	0	0	0	61
105			269	1543.18	403.50	44.83	1,094.85	161.40	111	636.77	166.50	18.50	451.77	158	906.40	237.00	26.33	643.07	94.80	158	0	0	0	158
106			25	143.42	37.50	4.17	101.75	15.00	4	22.95	6.00	0.67	16.28	21	120.47	31.50	3.50	85.47	12.60	21	0	0	0	21
107		29.08.2019	186	1,067.03	279.00	31.00	757.03	111.60	47	269.62	70.50	7.83	191.29	139	797.40	208.50	23.17	565.73	83.40	139	0	0	0	139
108			182	1,044.08	273.00	30.33	740.75	109.20	12	68.84	18.00	2.00	48.84	170	975.24	255.00	28.33	691.91	102.00	170	0	0	0	170
109			106	608.09	159.00	17.67	431.43	63.60	3	17.21	4.50	0.49	12.22	103	590.88	154.50	17.17	419.21	61.80	103	0	0	0	103
110			172	986.72	258.00	28.67	700.05	103.20	8	45.89	12.00	1.34	32.55	164	940.82	246.00	27.33	667.49	98.40	164	0	0	0	164
111			11	63.10	16.50	1.83	44.77	6.60	4	22.95	6.00	0.66	16.29	7	40.16	10.50	1.17	28.49	4.20	7	0	0	0	7
112			32	183.58	48.00	5.34	130.24	19.20	9	51.63	13.50	1.51	36.62	23	131.94	34.50	3.83	93.61	13.80	23	0	0	0	23
113			87	499.09	130.50	14.50	354.09	52.20	43	246.68	64.50	7.17	175.01	44	252.42	66.00	7.33	179.09	26.40	44	0	0	0	44
114			25	143.42	37.50	4.17	101.75	15.00	3	17.21	4.50	0.50	12.21	22	126.21	33.00	3.67	89.54	13.20	22	0	0	0	22
115			47	269.63	70.50	7.83	191.30	28.20	1	5.74	1.50	0.16	4.08	46	263.89	69.00	7.67	187.22	27.60	46	0	0	0	46

116			34	195.05	51.00	5.67	138.38	20.40	16	91.79	24.00	2.67	65.12	18	103.26	27.00	3.00	73.26	10.80	18	0	0	0	18
117			10	45.91	15.00	1.67	29.24	6.00	3	13.77	4.50	0.50	8.77	7	32.14	10.50	1.17	20.47	4.20	4	1	2	0	7
118			14	80.31	21.00	2.33	56.98	8.40	4	22.95	6.00	0.66	16.29	10	57.37	15.00	1.67	40.70	6.00	10	0	0	0	10
119			42	192.83	63.00	7.00	122.83	25.20	3	13.77	4.50	0.50	8.77	39	179.06	58.50	6.50	114.06	23.40	23	4	12	0	39
120			109	500.44	163.50	18.17	318.77	65.40	16	73.46	24.00	2.67	46.79	93	426.98	139.50	15.50	271.98	55.80	45	10	38	0	93
121			77	353.52	115.50	12.83	225.19	46.20	8	36.73	12.00	1.33	23.40	69	316.79	103.50	11.50	201.79	41.40	7	5	57	0	69
122			59	270.88	88.50	9.83	172.55	35.40	7	32.14	10.50	1.16	20.48	52	238.74	78.00	8.67	152.07	31.20	26	0	26	0	52
123			1110	5,096.23	1,665.00	184.99	3,246.24	666.00	217	996.29	325.50	36.16	634.63	893	4,099.94	1,339.50	148.83	2,611.61	535.80	304	44	485	60	893
124			112	514.21	168.00	18.67	327.54	67.20	7	32.14	10.50	1.17	20.47	105	482.08	157.50	17.50	307.08	63.00	74	1	30	0	105
125			35	160.69	52.50	5.83	102.36	21.00	5	22.96	7.50	0.83	14.63	30	137.74	45.00	5.00	87.74	18.00	3	0	27	0	30
126			63	289.25	94.50	10.50	184.25	37.80	14	64.28	21.00	2.33	40.95	49	224.97	73.50	8.17	143.30	29.40	45	0	4	0	49
127			92	422.40	138.00	15.33	269.07	55.20	15	68.87	22.50	2.50	43.87	77	353.52	115.50	12.83	225.19	46.20	19	14	44	0	77
128			20	91.82	30.00	3.33	58.49	12.00	3	13.77	4.50	0.50	8.77	17	78.05	25.50	2.83	49.72	10.20	3	0	4	10	17
129			44	202.01	66.00	7.33	128.68	26.40	8	36.73	12.00	1.33	23.40	36	165.28	54.00	6.00	105.28	21.60	12	10	14	0	36
130			113	31.29	169.50	2.17	9.62	67.80	1	5.74	1.50	-16.50	20.74	112	642.51	168.00	18.67	455.84	67.20	79	0	33	0	112
131			70	401.57	105.00	11.67	284.90	42.00	31	177.84	46.50	5.17	126.17	39	223.73	58.50	6.50	158.73	23.40	39	0	0	0	39

132			52	298.31	78.00	8.67	211.64	31.20	8	45.89	12.00	1.34	32.55	44	252.42	66.00	7.33	179.09	26.40	44	0	0		44
133			26	149.15	39.00	4.33	105.82	15.60	3	17.21	4.50	0.50	12.21	23	131.94	34.50	3.83	93.61	13.80	23	0	0		23
134			101	579.41	151.50	16.83	411.08	60.60	3	17.21	4.50	0.50	12.21	98	562.20	147.00	16.33	398.87	58.80	98	0	0		98
135			59	270.88	88.50	9.83	172.55	35.40	14	64.28	21.00	2.33	40.95	45	206.60	67.50	7.50	131.60	27.00	37	5	0	3	45
136			62	284.65	93.00	10.33	181.32	37.20	12	55.09	18.00	2.00	35.09	50	229.56	75.00	8.33	146.23	30.00	42	0	0	8	50
137			27	154.89	40.50	4.50	109.89	16.20	18	103.26	27.00	3.00	73.26	9	51.63	13.50	1.50	36.63	5.40	9	0	0	0	9
138			39	223.73	58.50	6.50	158.73	23.40	10	57.37	15.00	1.67	40.70	29	166.36	43.50	4.83	118.03	17.40	29	0	0	0	29
139			34	195.05	51.00	5.67	138.38	20.40	6	34.42	9.00	1.00	24.42	28	160.63	42.00	4.67	113.96	16.80	28	0	0	0	28
140			68	390.10	102.00	11.34	276.76	40.80	3	17.21	4.50	0.51	12.20	65	372.89	97.50	10.83	264.56	39.00	65	0	0	0	65
141			49	281.10	73.50	8.17	199.43	29.40	9	51.63	13.50	1.50	36.63	40	229.47	60.00	6.67	162.80	24.00	40	0	0	0	40
142			55	252.52	82.50	9.17	160.85	33.00	7	32.14	10.50	1.17	20.47	48	220.38	72.00	8.00	140.38	28.80	34	0	0	14	48
143			19	87.23	28.50	3.17	55.56	11.40	1	4.59	1.50	0.17	2.92	18	82.64	27.00	3.00	52.64	10.80	7	1	6	4	18
144			50	229.56	75.00	8.33	146.23	30.00	2	9.18	3.00	0.33	5.85	48	220.38	72.00	8.00	140.38	28.80	23	1	4	20	48
145			17	78.05	25.50	2.83	49.72	10.20	4	18.37	6.00	0.66	11.71	13	59.69	19.50	2.17	38.02	7.80	10	2	1	0	13
146			45	206.60	67.50	7.50	131.60	27.00	3	13.77	4.50	0.50	8.77	42	192.83	63.00	7.00	122.83	25.20	29	4	0	9	42
147			64	367.15	96.00	10.67	260.48	38.40	10	57.37	15.00	1.67	40.70	54	309.78	81.00	9.00	219.78	32.40	54	0	0	0	54
148			45	258.15	67.50	7.50	183.15	27.00	4	22.95	6.00	0.67	16.28	41	235.21	61.50	6.83	166.88	24.60	34	2	4	1	41
149			35	160.69	52.50	5.83	0.00	21.00	7	40.16	10.50	1.16	28.50	28	160.63	42.00	4.67	113.96	16.80	26	1	1	0	28
150			16	73.46	24.00	2.67	46.79	9.60	1	4.59	1.50	0.17	2.92	15	68.87	22.50	2.50	43.87	9.00	1	0	14	0	15
151			154	707.04	231.00	25.67	450.37	92.40	17	78.05	25.50	2.84	49.71	137	628.99	205.50	22.83	400.66	82.20	104	6	25	2	137

152			20	91.82	30.00	3.33	58.49	12.00	1	4.59	1.50	0.16	2.93	19	87.23	28.50	3.17	55.56	11.40	2	0	17	0	19
153			23	105.60	34.50	3.83	67.27	13.80	2	9.18	3.00	0.33	5.85	21	96.42	31.50	3.50	61.42	12.60	2	3	16	0	21
154			390	2,237.32	585.00	65.00	1,587.32	234.00	39	223.73	58.50	6.50	158.73	351	2,013.59	526.50	58.50	1,428.59	210.60	351	0	0	0	351
155			183	840.19	274.50	30.50	535.19	109.80	37	169.88	55.50	6.17	108.21	146	670.32	219.00	24.33	426.99	87.60	19	21	104	2	146
156			39	179.06	58.50	6.50	114.06	23.40	29	133.14	43.50	4.83	84.81	10	45.91	15.00	1.67	29.24	6.00	0	0	8	2	10
Total			**5726**	**29,310.40**	**8,589.00**	**937.55**	**19,831.49**	**3,435.60**	**1,145**	**6,069.10**	**1,717.50**	**174.05**	**4,177.55**	**4581**	**23,898.39**	**6,871.50**	**763.50**	**16,263.39**	**2,748.60**	**3,335**	**135**	**976**	**135**	**4,581**
157	50th	27.12.2019	15	86.05	22.50	2.50	61.05	9.00	3	17.21	4.50	0.50	12.21	12	68.84	18.00	2.00	48.84	7.20	12	0	0	0	12
158			9	51.66	13.50	1.50	36.66	5.40	1	5.74	1.50	0.17	4.07	8	45.89	12.00	1.33	32.56	4.80	8	0	0	0	8
159			42	241.08	63.00	7.00	171.08	25.20	6	34.42	9.00	1.00	24.42	36	206.52	54.00	6.00	146.52	21.60	36	0	0	0	36
160			145	831.82	217.50	24.17	590.15	87.00	37	212.26	55.50	6.17	150.59	108	619.57	162.00	18.00	439.57	64.80	108	0	0	0	108
161			45	258.30	67.50	7.50	183.30	27.00	8	45.89	12.00	1.33	32.56	37	212.26	55.50	6.17	150.59	22.20	37	0	0	0	37
162			15	86.10	22.50	2.50	61.10	9.00	1	5.74	1.50	0.17	4.07	14	80.31	21.00	2.33	56.98	8.40	14	0	0	0	14
163			11	63.14	16.50	1.83	44.81	6.60	2	11.47	3.00	0.33	8.14	9	51.63	13.50	1.50	36.63	5.40	9	0	0	0	9
164			18	103.26	27.00	3.00	73.26	10.80	5	28.68	7.50	0.83	20.35	13	74.58	19.50	2.17	52.91	7.80	13	0	0	0	13
165			7	40.16	10.50	1.17	28.49	4.20	2	11.47	3.00	0.34	8.13	5	28.68	7.50	0.83	20.35	3.00	5	0	0	0	5
166			165	946.56	247.50	27.50	671.56	99.00	19	109.00	28.50	3.17	77.33	146	837.56	219.00	24.33	594.23	87.60	146	0	0	0	146
167			52	298.31	78.00	8.67	211.64	31.20	4	22.95	6.00	0.67	16.28	48	275.36	72.00	8.00	195.36	28.80	48	0	0	0	48
168			103	590.88	154.50	17.17	419.21	61.80	12	68.84	18.00	2.00	48.84	91	522.04	136.50	15.17	370.37	54.60	91	0	0	0	91

169			34	195.05	51.00	5.67	138.38	20.40	5	28.68	7.50	0.84	20.34	29	166.36	43.50	4.83	118.03	17.40	29	0	0	0	29
170			7	40.16	10.50	1.17	28.49	4.20	1	5.74	1.50	0.17	4.07	6	34.42	9.00	1.00	24.42	3.60	6	0	0	0	6
171			27	123.96	40.50	4.50	78.96	16.20	4	18.37	6.00	0.67	11.70	23	105.60	34.50	3.83	67.27	13.80	2	0	19	2	23
172			15	68.87	22.50	2.50	43.87	9.00	1	4.59	1.50	0.17	2.92	14	64.28	21.00	2.33	40.95	8.40	5	3	6	0	14
173			25	114.78	37.50	4.17	73.11	15.00	5	22.96	7.50	0.84	14.62	20	91.82	30.00	3.33	58.49	12.00	12	1	7	0	20
174			10	45.91	15.00	1.67	29.24	6.00	2	9.18	3.00	0.34	5.84	8	36.73	12.00	1.33	23.40	4.80	7	1	0	0	8
175			65	298.43	97.50	10.83	190.10	39.00	11	50.50	16.50	1.83	32.17	54	247.92	81.00	9.00	157.92	32.40	10	5	39	0	54
176			8	36.73	12.00	1.33	23.40	4.80	1	4.59	1.50	0.16	2.93	7	32.14	10.50	1.17	20.47	4.20	3	0	0	4	7
177			9	41.32	13.50	1.50	26.32	5.40	2	9.18	3.00	0.33	5.85	7	32.14	10.50	1.17	20.47	4.20	2	3	2	0	7
178			80	367.20	120.00	13.33	233.87	48.00	3	17.21	4.50	0.50	12.21	77	441.73	115.50	12.83	313.40	46.20	70	0	7	0	77
179			17	97.58	25.50	2.83	69.25	10.20	4	22.95	6.00	0.66	16.29	13	74.58	19.50	2.17	52.91	7.80	13	0	0	0	13
180			14	64.27	21.00	2.33	40.94	8.40	4	18.36	6.00	0.66	11.70	10	45.91	15.00	1.67	29.24	6.00	9	0	0	1	10
181			24	110.18	36.00	3.99	70.19	14.40	5	22.96	7.50	0.82	14.64	19	87.23	28.50	3.17	55.56	11.40	13	0	0	6	19
182			18	103.26	27.00	3.00	73.26	10.80	6	34.42	9.00	1.00	24.42	12	68.84	18.00	2.00	48.84	7.20	12	0	0	0	12
183			72	330.57	108.00	12.00	210.57	43.20	3	13.77	4.50	0.50	8.77	69	316.79	103.50	11.50	201.79	41.40	23	0	4	42	69
184			20	91.93	30.00	3.33	58.60	12.00	4	22.95	6.00	0.66	16.29	16	91.79	24.00	2.67	65.12	9.60	15	1	0	0	16
185			10	45.97	15.00	1.67	29.30	6.00	1	5.74	1.50	0.17	4.07	9	51.63	13.50	1.50	36.63	5.40	8	0	1	0	9
186			20	91.82	30.00	3.33	58.49	12.00	1	4.59	1.50	0.16	2.93	19	87.23	28.50	3.17	55.56	11.40	0	1	18	0	19
187			10	45.91	15.00	1.67	29.24	6.00	1	4.59	1.50	0.17	2.92	9	41.32	13.50	1.50	26.32	5.40	1	0	8	0	9
188			296	1,698.07	444.00	49.33	1,204.74	177.60	17	97.52	25.50	2.83	69.19	279	1,600.54	418.50	46.50	1,135.54	167.40	279	0	0	0	279

189			299	1,372.77	448.50	49.83	874.44	179.40	52	238.74	78.00	8.66	152.08	247	1,134.03	370.50	41.17	722.36	148.20	8	0	226	13	247
Total			**1,707**	**8,982.06**	**2,560.50**	**284.49**	**6,137.07**	**1,024.20**	**233**	**1,231.26**	**349.50**	**38.82**	**842.94**	**1474**	**7,876.27**	**2,211.00**	**245.67**	**5,419.60**	**884.40**	**1054**	**15**	**337**	**68**	**1474**
190	56th	23.11.2021	147	843.30	220.50	24.50	598.30	88.20	19	109.00	28.50	3.17	77.33	128	734.30	192.00	21.33	520.97	76.80	128	0	0	0	128
191			95	544.99	142.50	15.83	386.66	57.00	40	229.47	60.00	6.66	162.81	55	315.52	82.50	9.17	223.85	33.00	55	0	0	0	55
192			40	229.47	60.00	6.67	162.80	24.00	2	11.47	3.00	0.34	8.13	38	218.00	57.00	6.33	154.67	22.80	38	0	0	0	38
193			34	195.05	51.00	5.67	138.38	20.40	16	91.79	24.00	2.67	65.12	18	103.26	27.00	3.00	73.26	10.80	18	0	0	0	18
194			551	3160.93	826.50	91.83	2242.60	330.60	153	877.72	229.50	25.50	622.72	398	2283.21	597.00	66.33	1619.88	238.80	398	0	0	0	398
195			147	843.30	220.50	24.50	598.30	88.20	48	275.36	72.00	8.00	195.36	99	567.94	148.50	16.50	402.94	59.40	99	0	0	0	99
196			39	223.73	58.50	6.50	158.73	23.40	2	11.47	3.00	0.33	8.14	37	212.26	55.50	6.17	150.59	22.20	37	0	0	0	37
197			46	263.89	69.00	7.67	187.22	27.60	11	63.11	16.50	1.84	44.77	35	200.79	52.50	5.83	142.46	21.00	35	0	0	0	35
198			73	418.78	109.50	12.17	297.11	43.80	9	51.63	13.50	1.50	36.63	64	367.15	96.00	10.67	260.48	38.40	63	0	0	1	64
199			40	229.47	60.00	6.67	162.80	24.00	5	28.68	7.50	0.84	20.34	35	200.79	52.50	5.83	142.46	21.00	35	0	0	0	35
200			40	229.47	60.00	6.67	162.80	24.00	8	45.90	12.00	1.34	32.56	32	183.58	48.00	5.33	130.25	19.20	32	0	0	0	32
201			449	2575.79	673.50	74.83	1827.46	269.40	71	407.31	106.50	11.83	288.98	378	2168.48	567.00	63.00	1538.48	226.80	378	0	0	0	378
202			51	292.57	76.50	8.50	207.57	30.60	6	34.42	9.00	1.00	24.42	45	258.15	67.50	7.50	183.15	27.00	45	0	0	0	45
203			171	980.98	256.50	28.50	695.98	102.60	21	120.47	31.50	3.50	85.47	150	860.51	225.00	25.00	610.51	90.00	150	0	0	0	150
204			72	413.04	108.00	12.00	293.04	43.20	19	109.00	28.50	3.17	77.33	53	304.05	79.50	8.83	215.72	31.80	53	0	0	0	53

205			92	527.78	138.00	15.33	374.45	55.20	4	22.95	6.00	0.66	16.29	88	504.83	132.00	14.67	358.16	52.80	88	0	0	0	88
206			520	2983.09	780.00	86.66	2116.43	312.00	66	378.62	99.00	11.00	268.62	454	2604.47	681.00	75.66	1847.81	272.40	454	0	0	0	454
207			400	2294.69	600.00	66.66	1628.02	240.00	23	131.94	34.50	3.83	93.61	377	2162.74	565.50	62.83	1534.41	226.20	377	0	0	0	377
208			450	2581.52	675.00	75.00	1831.53	270.00	49	281.10	73.50	8.17	199.43	401	2300.42	601.50	66.83	1632.09	240.60	401	0	0	0	401
209			204	1170.29	306.00	34.00	830.29	122.40	33	189.31	49.50	5.50	134.31	171	980.98	256.50	28.50	695.98	102.60	171	0	0	0	171
210			313	1795.59	469.50	52.16	1273.93	187.80	52	298.31	78.00	8.66	211.65	261	1497.28	391.50	43.50	1062.28	156.60	261	0	0	0	261
211			175	1003.93	262.50	29.17	712.26	105.00	50	286.84	75.00	8.34	203.50	125	717.09	187.50	20.83	508.76	75.00	125	0	0	0	125
212			451	2587.26	676.50	75.16	1835.60	270.60	42	240.94	63.00	7.00	170.94	409	2346.32	613.50	68.16	1664.66	245.40	409	0	0	0	409
213			184	1055.56	276.00	30.67	748.89	110.40	42	240.94	63.00	7.00	170.94	142	814.61	213.00	23.67	577.94	85.20	142	0	0	0	142
214			300	1721.02	450.00	50.00	1221.02	180.00	88	504.83	132.00	14.67	358.16	212	1216.18	318.00	35.33	862.85	127.20	212	0	0	0	212
215			42	240.94	63.00	7.00	170.94	25.20	9	51.63	13.50	1.50	36.63	33	189.31	49.50	5.50	134.31	19.80	33	0	0	0	33
216			100	573.67	150.00	16.67	407.00	60.00	79	453.20	118.50	13.17	321.53	21	120.47	31.50	3.50	85.47	12.60	21	0	0	0	21
217			152	871.98	228.00	25.33	618.65	91.20	19	109.00	28.50	3.16	77.34	133	762.98	199.50	22.17	541.31	79.80	133	0	0	0	133
218			58	332.73	87.00	9.67	236.06	34.80	21	120.47	31.50	3.50	85.47	37	212.26	55.50	6.17	150.59	22.20	37	0	0	0	37
219			35	200.79	52.50	5.84	142.45	21.00	13	74.58	19.50	2.17	52.91	22	126.21	33.00	3.67	89.54	13.20	22	0	0	0	22

220			250	1434.18	375.00	41.67	1017.51	150.00	102	585.14	153.00	17.00	415.14	148	849.03	222.00	24.67	602.36	88.80	148	0	0	0	148
221			172	986.72	258.00	28.67	700.05	103.20	84	481.88	126.00	14.00	341.88	88	504.83	132.00	14.67	358.16	52.80	88	0	0	0	88
222			326	1,870.17	489.00	54.33	1,326.84	195.60	192	1,101.45	288.00	32.00	781.45	134	768.72	201.00	22.33	545.39	80.40	134	0	0	0	134
223			1013	5,811.30	1,519.50	168.83	4,122.97	607.80	260	1,491.55	390.00	43.34	1,058.21	753	4,319.75	1,129.50	125.49	3,064.76	451.80	753	0	0	0	753
224			968	5,553.14	1452.00	161.32	3939.82	580.80	436	2,501.21	654.00	72.66	1774.55	532	3051.94	798.00	88.66	2,165.28	319.20	532	0	0	0	532
225			300	1,721.02	450.00	50.00	1,221.02	180.00	6	34.42	9.00	1.00	24.42	294	1,686.60	441.00	49.00	1,196.60	176.40	294	0	0	0	294
226			150	860.51	225.00	25.00	610.51	90.00	70	401.57	105.00	11.67	284.90	80	458.94	120.00	13.33	325.61	48.00	80	0	0	0	80
227			190	1,089.98	285.00	31.67	773.31	114.00	19	109.00	28.50	3.17	77.33	171	980.98	256.50	28.50	695.98	102.60	171	0	0	0	171
228			343	1,967.69	514.50	57.16	1,396.03	205.80	13	74.58	19.50	2.16	52.92	330	1,893.12	495.00	55.00	1,343.12	198.00	330	0	0	0	330
229			121	694.14	181.50	20.16	492.48	72.60	9	51.63	13.50	1.49	36.64	112	642.51	168.00	18.67	455.84	67.20	112	0	0	0	112
230			24	137.68	36.00	4.00	97.68	14.40	4	22.95	6.00	0.67	16.28	20	114.73	30.00	3.33	81.40	12.00	20	0	0	0	20
231			50	286.84	75.00	8.33	203.51	30.00	3	17.21	4.50	0.50	12.21	47	269.63	70.50	7.83	191.30	28.20	47	0	0	0	47
232			70	401.57	105.00	11.67	284.90	42.00	15	86.05	22.50	2.50	61.05	55	315.52	82.50	9.17	223.85	33.00	55	0	0	0	55
233			8	45.89	12.00	1.33	32.56	4.80	1	5.74	1.50	0.16	4.08	7	40.16	10.50	1.17	28.49	4.20	7	0	0	0	7
234			80	458.94	120.00	13.33	325.61	48.00	10	57.37	15.00	1.66	40.71	70	401.57	105.00	11.67	284.90	42.00	70	0	0	0	70
235			20	114.73	30.00	3.33	81.40	12.00	6	34.42	9.00	1.00	24.42	14	80.31	21.00	2.33	56.98	8.40	14	0	0	0	14

236			75	430.25	112.50	12.50	305.25	45.00	19	109.00	28.50	3.17	77.33	56	321.26	84.00	9.33	227.93	33.60	56	0	0	0	56
237			117	671.20	175.50	19.50	476.20	70.20	34	195.05	51.00	5.67	138.38	83	476.15	124.50	13.83	337.82	49.80	73	2	6	2	83
238			49	281.10	73.50	8.17	199.43	29.40	5	28.68	7.50	0.84	20.34	44	252.42	66.00	7.33	179.09	26.40	39	0	3	2	44
239			25	143.42	37.50	4.17	101.75	15.00	3	17.21	4.50	0.50	12.21	22	126.21	33.00	3.67	89.54	13.20	21	0	1	0	22
240			12	68.84	18.00	2.00	48.84	7.20	2	11.47	3.00	0.33	8.14	10	57.37	15.00	1.67	40.70	6.00	9	0	1	0	10
241			41	235.21	61.50	6.83	166.88	24.60	6	34.42	9.00	1.00	24.42	35	200.79	52.50	5.83	142.46	21.00	32	0	2	1	35
242			50	286.84	75.00	8.33	203.51	30.00	11	63.10	16.50	1.83	44.77	39	223.73	58.50	6.50	158.73	23.40	37	0	1	1	39
243			1523	8737.03	2284.50	253.82	6198.70	913.80	209	1198.97	313.50	34.83	850.64	1314	7538.05	1971.00	218.99	5348.06	788.40	728	0	381	205	1314
244			296	1,698.07	444.00	49.33	1,204.74	177.60	8	45.89	12.00	1.33	32.56	288	1,652.18	432.00	48.00	1172.18	172.80	258	1	27	2	288
245			214	982.52	321.00	35.67	625.85	128.40	58	266.29	87.00	9.67	169.62	156	716.23	234.00	26.00	456.23	93.60	131	6	16	3	156
246			26	119.37	39.00	4.33	76.04	15.60	4	18.37	6.00	0.66	11.71	22	101.01	33.00	3.67	64.34	13.20	20	0	2	0	22
247			31	142.33	46.50	5.17	90.66	18.60	17	78.05	25.50	2.84	49.71	14	64.28	21.00	2.33	40.95	8.40	14	0	0	0	14
248			67	307.61	100.50	11.17	195.94	40.20	25	114.78	37.50	4.17	73.11	42	192.83	63.00	7.00	122.83	25.20	37	0	5	0	42
249			30	137.74	45.00	5.00	87.74	18.00	13	59.69	19.50	2.17	38.02	17	78.05	25.50	2.83	49.72	10.20	17	0	0	0	17
250			18	82.64	27.00	3.00	52.64	10.80	7	32.14	10.50	1.17	20.47	11	50.50	16.50	1.83	32.17	6.60	8	0	3	0	11
251			46	211.20	69.00	7.67	134.53	27.60	9	41.32	13.50	1.50	26.32	37	169.87	55.50	6.17	108.20	22.20	27	4	6	0	37
252			10	45.91	15.00	1.67	29.24	6.00	9	41.31	13.50	1.50	26.31	1	4.59	1.50	0.17	2.92	0.60	1	0	0	0	1
253			139	797.40	208.50	23.17	565.73	83.40	53	304.05	79.50	8.84	215.71	86	493.36	129.00	14.33	350.03	51.60	86	0	0	0	86

254			279	1,600.54	418.50	46.50	1,135.54	167.40	25	143.42	37.50	4.17	101.75	254	1,457.13	381.00	42.33	1,033.80	152.40	174	15	35	30	254
255			15	68.87	22.50	2.50	43.87	9.00	1	4.59	1.50	0.17	2.92	14	64.28	21.00	2.33	40.95	8.40	6	5	2	1	14
256			100	459.12	150.00	16.67	292.45	60.00	7	32.14	10.50	1.17	20.47	93	426.98	139.50	15.50	271.98	55.80	8	9	76	0	93
257			400	1,836.48	600.00	66.66	1,169.82	240.00	36	165.28	54.00	6.00	105.28	364	1,671.20	546.00	60.66	1,064.54	218.40	48	0	306	10	364
258			145	665.72	217.50	24.17	424.05	87.00	4	18.36	6.00	0.67	11.69	141	647.36	211.50	23.50	412.36	84.60	127	8	6	0	141
259			86	394.84	129.00	14.33	251.51	51.60	15	68.87	22.50	2.50	43.87	71	325.98	106.50	11.83	207.65	42.60	34	11	26	0	71
260			94	431.57	141.00	15.67	274.90	56.40	8	36.73	12.00	1.34	23.39	86	394.84	129.00	14.33	251.51	51.60	46	0	26	14	86
261			169	775.91	253.50	28.17	494.24	101.40	43	197.42	64.50	7.17	125.75	126	578.49	189.00	21.00	368.49	75.60	72	26	28	0	126
262			464	2,130.32	696.00	77.33	1,356.99	278.40	58	266.29	87.00	9.67	169.62	406	1,864.03	609.00	67.66	1,187.37	243.60	61	67	278	0	406
263			17	78.05	25.50	2.83	49.72	10.20	3	13.77	4.50	0.50	8.77	14	64.28	21.00	2.33	40.95	8.40	8	3	3	0	14
264			148	679.50	222.00	24.67	432.83	88.80	15	68.87	22.50	2.50	43.87	133	610.63	199.50	22.17	388.96	79.80	30	26	77	0	133
265			190	1,089.98	285.00	31.67	773.31	114.00	56	321.26	84.00	9.34	227.92	134	768.72	201.00	22.33	545.39	80.40	134	0	0	0	134
266			32	183.58	48.00	5.33	130.25	19.20	10	57.37	15.00	1.66	40.71	22	126.21	33.00	3.67	89.54	13.20	22	0	0	0	22
267			55	315.52	82.50	9.17	223.85	33.00	22	126.21	33.00	3.67	89.54	33	189.31	49.50	5.50	134.31	19.80	33	0	0	0	33
268			56	321.26	84.00	9.33	227.93	33.60	8	45.89	12.00	1.33	32.56	48	275.36	72.00	8.00	195.36	28.80	48	0	0	0	48
269			150	860.51	225.00	25.00	610.51	90.00	14	80.31	21.00	2.33	56.98	136	780.19	204.00	22.67	553.52	81.60	136	0	0	0	136

270			285	1,634.97	427.50	47.50	1,159.97	171.00	92	527.78	138.00	15.33	374.45	193	1,107.19	289.50	32.17	785.52	115.80	193	0	0	0	193
271			200	1,147.34	300.00	33.33	814.01	120.00	90	516.31	135.00	15.00	366.31	110	631.04	165.00	18.33	447.71	66.00	110	0	0	0	110
272			130	745.77	195.00	21.67	529.10	78.00	20	114.73	30.00	3.34	81.39	110	631.04	165.00	18.33	447.71	66.00	110	0	0		110
273			45	258.15	67.50	7.50	183.15	27.00	12	68.84	18.00	2.00	48.84	33	189.31	49.50	5.50	134.31	19.80	33	0	0		33
274			165	946.56	247.50	27.50	671.56	99.00	28	160.63	42.00	4.67	113.96	137	785.93	205.50	22.83	557.60	82.20	137	0	0		137
275			58	266.29	87.00	9.67	169.62	34.80	10	45.91	15.00	1.67	29.24	48	220.38	72.00	8.00	140.38	28.80	43	0	0	5	48
276			70	321.38	105.00	11.67	204.71	42.00	12	55.09	18.00	2.00	35.09	58	266.29	87.00	9.67	169.62	34.80	51	1	0	6	58
277			20	114.73	30.00	3.33	81.40	12.00	7	40.16	10.50	1.16	28.50	13	74.58	19.50	2.17	52.91	7.80	13	0	0	0	13
278			35	200.79	52.50	5.83	142.46	21.00	7	40.16	10.50	1.16	28.50	28	160.63	42.00	4.67	113.96	16.80	28	0	0	0	28
279			35	200.79	52.50	5.83	142.46	21.00	3	17.21	4.50	0.50	12.21	32	183.58	48.00	5.33	130.25	19.20	32	0	0	0	32
280			117	671.20	175.50	19.50	476.20	70.20	35	200.78	52.50	5.83	142.45	82	470.41	123.00	13.67	333.74	49.20	80	0	2	0	82
281			186	1,067.03	279.00	31.00	757.03	111.60	24	137.68	36.00	4.00	97.68	162	929.35	243.00	27.00	659.35	97.20	149	13	0	0	162
282			148	679.50	222.00	24.67	432.83	88.80	24	110.19	36.00	4.00	70.19	124	569.31	186.00	20.67	362.64	74.40	111	0	0	13	124
283			41	188.24	61.50	6.83	119.91	24.60	6	27.55	9.00	1.00	17.55	35	160.69	52.50	5.83	102.36	21.00	20	3	9	3	35
284			355	1,629.88	532.50	59.16	1,038.22	213.00	16	73.46	24.00	2.66	46.80	339	1,556.42	508.50	56.50	991.42	203.40	267	2	14	56	339
285			14	64.28	21.00	2.33	40.95	8.40	1	4.59	1.50	0.16	2.93	13	59.69	19.50	2.17	38.02	7.80	10	2	1	0	13
286			197	904.46	295.50	32.83	576.13	118.20	14	64.28	21.00	2.33	40.95	183	840.19	274.50	30.50	535.19	109.80	149	8	0	26	183

287			26	149.15	39.00	4.33	105.82	15.60	1	5.74	1.50	0.16	4.08	25	143.42	37.50	4.17	101.75	15.00	15	4	6	0	25
288			28	128.56	42.00	4.67	81.89	16.80	1	5.74	1.50	0.17	4.07	27	154.89	40.50	4.50	109.89	16.20	26	0	1	0	27
289			17	78.05	25.50	2.83	49.72	10.20	1	4.59	1.50	0.16	2.93	16	73.46	24.00	2.67	46.79	9.60	5	2	9	0	16
290			34	156.10	51.00	5.67	99.43	20.40	1	4.59	1.50	0.17	2.92	33	151.51	49.50	5.50	96.51	19.80	22	0	8	3	33
291			40	183.65	60.00	6.67	116.98	24.00	1	4.59	1.50	0.17	2.92	39	179.06	58.50	6.50	114.06	23.40	4	0	35	0	39
292			129	592.26	193.50	21.50	377.26	77.40	4	18.36	6.00	0.67	11.69	125	573.90	187.50	20.83	365.57	75.00	26	6	93	0	125
293			280	1,285.54	420.00	46.67	818.87	168.00	17	78.05	25.50	2.84	49.71	263	1,207.49	394.50	43.83	769.16	157.80	42	2	219	0	263
294			32	146.92	48.00	5.33	93.59	19.20	3	13.77	4.50	0.50	8.77	29	133.14	43.50	4.83	84.81	17.40	6	3	20	0	29
295			22	101.01	33.00	3.67	64.34	13.20	4	18.36	6.00	0.67	11.69	18	82.64	27.00	3.00	52.64	10.80	5	2	11	0	18
296			58	266.29	87.00	9.67	169.62	34.80	1	4.59	1.50	0.17	2.92	57	261.70	85.50	9.50	166.70	34.20	17	0	40	0	57
297			151	693.27	226.50	25.17	441.60	90.60	4	18.36	6.00	0.67	11.69	147	674.91	220.50	24.50	429.91	88.20	40	4	103	0	147
298			107	491.26	160.50	17.83	312.93	64.20	3	13.77	4.50	0.50	8.77	104	477.48	156.00	17.33	304.15	62.40	14	22	66	2	104
299			200	1,147.34	300.00	33.33	814.01	120.00	77	441.73	115.50	12.83	313.40	123	705.62	184.50	20.50	500.62	73.80	123	0	0	0	123
300			64	367.15	96.00	10.67	260.48	38.40	9	51.63	13.50	1.50	36.63	55	315.52	82.50	9.17	223.85	33.00	55	0	0	0	55
301			14	80.31	21.00	2.33	56.98	8.40	2	11.47	3.00	0.33	8.14	12	68.84	18.00	2.00	48.84	7.20	12	0	0	0	12
302			93	533.51	139.50	15.50	378.51	55.80	21	120.47	31.50	3.50	85.47	72	413.04	108.00	12.00	293.04	43.20	72	0	0	0	72
303			83	476.15	124.50	13.84	337.82	49.80	5	28.68	7.50	0.84	20.35	78	447.46	117.00	13.00	317.46	46.80	78	0	0	0	78
304			71	407.31	106.50	11.83	288.98	42.60	9	51.63	13.50	1.50	36.63	62	355.68	93.00	10.33	252.35	37.20	62	0	0	0	62

305			500	2,868.36	750.00	83.33	2,035.03	300.00	37	212.26	55.50	6.17	150.59	463	2,656.10	694.50	77.16	1,884.44	277.80	371	60	32	0	463
306			14	64.28	21.00	2.33	40.95	8.40	1	4.59	1.50	0.16	2.93	13	59.69	19.50	2.17	38.02	7.80	11	0	2	0	13
307			70	321.38	105.00	11.67	204.71	42.00	15	68.87	22.50	2.50	43.87	55	252.52	82.50	9.17	160.85	33.00	7	1	47	0	55
Total			**18,859**	**10,3669.76**	**2,8288.50**	**3,143.12**	**72,238.14**	**11,315.40**	**3,685**	**20,601.39**	**5,527.50**	**614.20**	**14,459.69**	**15,174**	**83,100.45**	**22,761.00**	**2,528.92**	**57,810.53**	**9,104.40**	**12,435**	**318**	**2,035**	**386**	**15,174**
Grand Total			**39,187**	**2,10,763.6**	**58,780.5**	**6,506.94**	**1,45,589.83**	**23,512.2**	**6,682**	**36,471.34**	**10,023**	**1,089.54**	**25,358.81**	**32,505**	**1,75,480.06**	**48,757.5**	**5,417.4**	**1,21,305.16**	**19,503**	**26,266**	**734**	**4,735**	**770**	**32,505**

Annexure VI-B: Salient Details of Curtailment of 282 houses in 45 BLC (Enhancement) Projects submitted by UT of Jammu & Kashmir

(₹ in lakh)

Sanctioned									Curtailment					Revised Sanctioned						Community Details				
S. No.	CSMC No.	Date of CSMC	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	1st Installment of Central Assistance (40 %)	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance @ Rs. 1.5 lakh/house	UT Share	Beneficiary Share	1st Installment of Central Assistance (40 %)	General	OBC	SC	ST	Total
1	9th	26.05.2016	72	133.70	108.00	10.26	15.44	43.20	18	33.43	27.00	1.26	5.17	54	100.28	81.00	9.00	10.28	32.40	12	0	38	4	54
Total			**72**	**133.70**	**108.00**	**10.26**	**15.44**	**43.20**	**18**	**33.43**	**27.00**	**1.26**	**5.17**	**54**	**100.28**	**81.00**	**9.00**	**10.28**	**32.40**	**12**	**0**	**38**	**4**	**54**
2	19th	20.02.2017	10	22.89	15.00	1.67	6.22	6.00	3	6.87	4.50	0.50	1.87	7	16.02	10.50	1.17	4.35	4.20	2	0	5	0	7
3			37	95.55	55.50	6.17	33.88	22.20	6	15.52	9.00	1.00	5.52	31	80.19	46.50	5.17	28.52	18.60	7	0	24	0	31
4			5	10.48	7.50	0.66	2.47	3.00	1	2.10	1.50	-0.01	0.61	4	8.38	6.00	0.67	1.71	2.40	4	0	0	0	4
5			15	33.75	22.50	2.51	8.74	9.00	1	2.29	1.50	0.18	0.61	14	32.00	21.00	2.33	8.67	8.40	11	1	1	1	14
6			165	317.16	247.50	15.57	54.09	99.00	2	3.79	3.00	0.74	0.05	163	308.60	244.50	14.83	49.26	97.80	162	1	0	0	163

7			10	23.63	15.00	1.66	6.97	6.00	2	4.73	3.00	0.33	1.40	8	18.90	12.00	1.33	5.57	4.80	5	1	2	0	8
Total			**242**	**503.46**	**363.00**	**28.24**	**112.37**	**145.20**	**15**	**35.30**	**22.50**	**2.74**	**10.06**	**227**	**464.09**	**340.50**	**25.50**	**98.08**	**136.20**	**191**	**3**	**32**	**1**	**227**
8	31st	27.02.2018	34	70.22	51.00	4.37	15.56	20.40	5	10.62	7.50	-0.46	3.58	29	61.60	43.50	4.83	13.27	17.40	3	2	24	0	29
9			21	44.49	31.50	3.50	9.49	12.60	1	2.12	1.50	0.17	0.45	20	42.37	30.00	3.33	9.04	12.00	8	0	12	0	20
10			3	6.35	4.50	0.50	1.35	1.80	2	4.24	3.00	0.33	0.91	1	2.12	1.50	0.17	0.45	0.60	0	1	0	0	1
11			182	380.90	273.00	30.32	77.58	109.20	47	99.01	70.50	7.82	20.69	135	284.40	202.50	22.50	59.40	81.00	26	19	90	0	135
12			12	22.98	18.00	1.70	3.30	7.20	4	7.66	6.00	0.37	1.29	8	15.32	12.00	1.33	1.99	4.80	2	1	5	0	8
Total			**252**	**524.94**	**378.00**	**40.39**	**107.28**	**151.20**	**59**	**123.65**	**88.50**	**8.23**	**26.92**	**193**	**405.81**	**289.50**	**32.16**	**84.15**	**115.80**	**39**	**23**	**131**	**0**	**193**
13	37th	23.08.2018	5	13.58	7.50	0.85	5.23	3.00	2	5.48	3.00	0.35	2.13	3	8.22	4.50	0.50	3.22	1.80	3	0	0	0	3
14			85	176.17	127.50	12.19	38.33	51.00	20	42.35	30.00	1.36	10.99	65	137.64	97.50	10.83	29.31	39.00	13	3	48	1	65
15			65	142.02	97.50	10.84	33.73	39.00	8	17.41	12.00	1.34	4.07	57	124.07	85.50	9.50	29.07	34.20	38	0	17	2	57
16			18	41.12	27.00	2.83	11.29	10.80	4	9.14	6.00	0.50	2.64	14	31.98	21.00	2.33	8.65	8.40	3	2	9	0	14
Total			**173**	**372.89**	**259.50**	**26.71**	**88.58**	**103.80**	**34**	**74.38**	**51.00**	**3.55**	**19.83**	**139**	**301.91**	**208.50**	**23.16**	**70.25**	**83.40**	**57**	**5**	**74**	**3**	**139**
17	40th	28.11.2018	13	28.60	19.50	2.16	6.94	7.80	3	6.60	4.50	0.49	1.61	10	22.00	15.00	1.67	5.33	6.00	3	2	5	0	10

18			11	24.78	16.50	1.83	6.45	6.60	2	4.53	3.00	0.33	1.20	9	20.37	13.50	1.50	5.37	5.40	1	2	6	0	9
19			51	112.57	76.50	8.17	27.90	30.60	3	6.80	4.50	0.17	2.13	48	108.72	72.00	8.00	28.72	28.80	7	3	38	0	48
20			115	251.75	172.50	19.15	60.10	69.00	36	78.81	54.00	5.98	18.83	79	172.95	118.50	13.17	41.28	47.40	15	5	59	0	79
21			86	201.29	129.00	13.32	58.97	51.60	2	4.70	3.00	-0.68	2.38	84	197.24	126.00	14.00	57.24	50.40	52	4	28	0	84
22			5	12.29	7.50	0.83	3.96	3.00	1	2.46	1.50	0.16	0.80	4	9.83	6.00	0.67	3.16	2.40	1	1	2	0	4
23			42	94.34	63.00	7.00	24.34	25.20	5	11.23	7.50	0.83	2.90	37	83.13	55.50	6.17	21.46	22.20	27	0	10	0	37
24			52	120.69	78.00	8.67	34.02	31.20	2	4.64	3.00	0.34	1.30	50	116.08	75.00	8.33	32.75	30.00	12	14	24	0	50
25			4	8.46	6.00	0.66	1.80	2.40	2	4.23	3.00	0.33	0.90	2	4.23	3.00	0.33	0.90	1.20	2	0	0	0	2
26			42	91.92	63.00	7.00	21.92	25.20	2	4.38	3.00	0.34	1.04	40	87.56	60.00	6.66	20.90	24.00	40	0	0	0	40
Total			**421**	**946.69**	**631.50**	**68.79**	**246.40**	**252.60**	**58**	**128.38**	**87.00**	**8.29**	**33.09**	**363**	**822.11**	**544.50**	**60.50**	**217.11**	**217.80**	**160**	**31**	**172**	**0**	**363**
27	46th	29.08.2019	19	87.23	28.50	3.17	55.56	11.40	3	13.77	4.50	0.50	8.77	16	73.45	24.00	2.67	46.78	9.60	2	2	12	0	16
28			22	42.65	33.00	3.67	5.98	13.20	1	1.94	1.50	0.17	0.27	21	40.71	31.50	3.50	5.71	12.60	7	0	14	0	21
29			50	121.50	75.00	8.33	38.17	30.00	13	31.56	19.50	2.16	9.90	37	89.82	55.50	6.17	28.15	22.20	10	0	0	27	37
Total			**91**	**251.38**	**136.50**	**15.17**	**99.71**	**54.60**	**17**	**47.27**	**25.50**	**2.83**	**18.94**	**74**	**203.98**	**111.00**	**12.34**	**80.64**	**44.40**	**19**	**2**	**26**	**27**	**74**

30	50th	27.12.2019	10	18.90	15.00	1.66	2.24	6.00	1	1.88	1.50	0.16	0.22	9	16.88	13.50	1.50	1.88	5.40	2	0	6	1	9
31			9	16.40	13.50	1.49	1.41	5.40	1	1.82	1.50	0.16	0.16	8	14.57	12.00	1.33	1.24	4.80	2	0	6	0	8
32			28	50.95	42.00	4.66	4.29	16.80	4	7.28	6.00	0.66	0.62	24	43.67	36.00	4.00	3.67	14.40	2	0	22	0	24
33			5	14.17	7.50	0.83	5.84	3.00	2	5.65	3.00	0.33	2.32	3	8.48	4.50	0.50	3.48	1.80	1	2	0	0	3
34			142	402.57	213.00	23.67	165.90	85.20	12	33.92	18.00	2.00	13.92	130	367.47	195.00	21.67	150.80	78.00	30	7	93	0	130
35			11	31.18	16.50	1.83	12.85	6.60	1	2.83	1.50	0.16	1.17	10	28.33	15.00	1.67	11.66	6.00	3	2	5	0	10
36			10	21.47	15.00	1.67	4.80	6.00	1	2.16	1.50	0.17	0.49	9	19.44	13.50	1.50	4.44	5.40	6	0	3	0	9
37			40	91.80	60.00	6.67	25.13	24.00	1	2.29	1.50	0.17	0.62	39	89.50	58.50	6.50	24.50	23.40	13	1	25	0	39
Total			**255**	**647.44**	**382.50**	**42.48**	**222.46**	**153.00**	**23**	**57.83**	**34.50**	**3.81**	**19.52**	**232**	**588.34**	**348.00**	**38.67**	**201.67**	**139.20**	**59**	**12**	**160**	**1**	**232**
38	56th	23.11.21	243	523.33	364.50	40.49	118.34	145.80	23	49.53	34.50	3.82	11.21	220	473.80	330.00	36.67	107.13	132.00	220	0	0	0	220
39			24	58.53	36.00	4.00	18.53	14.40	7	16.43	10.50	1.17	4.76	17	39.90	25.50	2.83	11.57	10.20	14	0	3	0	17
40			25	52.29	37.50	3.95	10.94	15.00	7	15.12	10.50	0.95	3.67	18	38.88	27.00	3.00	8.88	10.80	16	1	1	0	18
41			50	121.50	75.00	8.33	38.17	30.00	2	4.86	3.00	0.33	1.53	48	116.64	72.00	8.00	36.64	28.80	5	0	43		48
42			100	202.49	150.00	16.67	35.82	60.00	6	12.20	9.00	1.00	2.20	94	191.06	141.00	15.67	34.39	56.40	9	0	84	1	94

43			59	135.41	88.50	9.83	37.07	35.40	10	22.95	15.00	1.66	6.29	49	112.46	73.50	8.17	30.79	29.40	9	0	40		49
44			51	122.05	76.50	8.50	37.05	30.60	2	4.79	3.00	0.33	1.46	49	117.26	73.50	8.17	35.59	29.40	11	6	32	0	49
45			14	25.87	21.00	2.33	2.54	8.40	1	1.85	1.50	0.16	0.19	13	24.02	19.50	2.17	2.35	7.80	3	1	9	0	13
Total			**566**	**1,241.47**	**849.00**	**94.10**	**298.47**	**339.60**	**58**	**127.73**	**87.00**	**9.42**	**31.31**	**508**	**1,114.02**	**762.00**	**84.68**	**267.34**	**304.80**	**287**	**8**	**212**	**1**	**508**
Grand Total			**2,072**	**4,621.96**	**3,108**	**326.132**	**1,190.708**	**1,243.2**	**282**	**627.97**	**423**	**40.122**	**164.848**	**1,790**	**4,000.54**	**2,685**	**286.01**	**1,029.52**	**1,074**	**824**	**84**	**845**	**37**	**1,790**

Annexure VI-C: Salient Details of Curtailment of 40 houses in 4 AHP Projects and revision of 1008 houses in 4 Projects to 968 houses in 2 AHP Projects submitted by UT of Jammu & Kashmir

(₹ in lakh)

Sanctioned											
S. No	**District Name**	**City/Town Name/ Location**	**CSMC No.**	**Date of CSMC**	**No. of Houses**	**Project Cost**	**Central Assistance @ Rs. 1.5 lakh/house**	**UT Share**	**Beneficiary Share**	**1st Installment of Central Assistance (40 %)**	**Funds received from MoHUA**
1	Jammu	JMC Nagrota	37th	23.08.2018	240	2,256.02	360	40	1,666.44	144.00	0
2		JMC Majeen Sidhra			384	3,613.43	576	64	2,666.31	230.40	0
3		JMC Udheywala			192	1,934.15	288	32	1,333.15	115.20	0
4		JMC Muthi			192	1,826.15	288	32	1,333.15	115.20	0
Total					**1,008**	**9,629.75**	**1,512**	**168**	**6,999.05**	**604.8**	**0**

(₹ in lakh)

Revised Sanction									
S. No.	**District Name**	**Location**	**No. of Houses**	**Project Code**	**Project Cost**	**Central Assistance @ Rs. 1.5 lakh/house**	**UT Share**	**Beneficiary Share**	**1st Installment of Central Assistance (40%)**
1	Jammu	Lower Roop Nagar	208	01800071033R1	2,080	312	34.67	1,802.67	124.80
2		Bhalwal, Jammu	760	01800071033R1	7,594	1,140	126.66	6,327.34	456.00
Total			**968**		**9,674**	**1,452**	**161.33**	**8,130.01**	**580.80**

Annexure VI-D: Salient details of 4,903 houses under 64 BLC (New) projects submitted by UT of Jammu & Kashmir

(₹ in lakh)

S. No.	ULB Name	Proposed DUs	Central Assistance (Rs. 1.50 lakh/ house)	UT Share (Rs. 0.16666 lakh/ house)	Beneficiary Share	Total Cost	GEN	SC	ST	OBC	Total	1st Instalment of Central Assistance (40%)
1	Badgam	133	199.50	22.16578	541.32	762.98	133	0	0	0	133	79.80
2	Chadura	37	55.50	6.17	150.59	212.26	37	0	0	0	37	22.20
3	Charar-I-Sharief	108	162.00	18.00	439.57	619.57	108	0	0	0	108	64.80
4	Magam	65	97.50	10.83	264.55	372.89	65	0	0	0	65	39.00
5	Ganderbal	79	118.50	13.17	321.54	453.20	79	0	0	0	79	47.40
6	Sopore	135	202.50	22.50	549.46	774.46	135	0	0	0	135	81.00
7	Kunzer	12	18.00	2.00	48.84	68.84	12	0	0	0	12	7.20
8	Pattan	77	115.50	12.83	313.40	441.73	77	0	0	0	77	46.20
9	Uri	44	66.00	7.33	179.08	252.42	44	0	0	0	44	26.40
10	Watra Gam	46	69.00	7.67	187.22	263.89	46	0	0	0	46	27.60
11	Bandipora	164	246.00	27.33	667.49	940.82	164	0	0	0	164	98.40
12	Hajan	95	142.50	15.83	386.66	544.99	95	0	0	0	95	57.00
13	Sumbal	197	295.50	32.83	801.80	1130.13	197	0	0	0	197	118.20
14	Pulwama	65	97.50	10.83	264.55	372.89	65	0	0	0	65	39.00
15	Awantipora	9	13.50	1.50	36.63	51.63	9	0	0	0	9	5.40
16	Khrew	15	22.50	2.50	61.05	86.05	15	0	0	0	15	9.00
17	Tral	34	51.00	5.67	138.38	195.05	34	0	0	0	34	20.40
18	Anantnag	96	144.00	16.00	390.73	550.73	96	0	0	0	96	57.60

19	Bijbehara	58	87.00	9.67	236.06	332.73	58	0	0	0	58	34.80
20	Aishmuquam	87	130.50	14.50	354.10	499.09	87	0	0	0	87	52.20
21	Koker Nag	20	30.00	3.33	81.40	114.73	20	0	0	0	20	12.00
22	Achhabal	64	96.00	10.67	260.48	367.15	64	0	0	0	64	38.40
23	Duru Verinag	30	45.00	5.00	122.10	172.10	30	0	0	0	30	18.00
24	Mattan	61	91.50	10.17	248.27	349.94	61	0	0	0	61	36.60
25	Phalgam	111	166.50	18.50	451.78	636.78	111	0	0	0	111	66.60
26	Seer Hamdan	78	117.00	13.00	317.47	447.46	78	0	0	0	78	46.80
27	Kulgam	12	18.00	2.00	48.84	68.84	12	0	0	0	12	7.20
28	Devsar	49	73.50	8.17	199.43	281.10	49	0	0	0	49	29.40
29	Frisal	23	34.50	3.83	93.61	131.94	23	0	0	0	23	13.80
30	Yari Pora	43	64.50	7.17	175.01	246.68	43	0	0	0	43	25.80
31	Shopian	107	160.50	17.83	435.50	613.83	107	0	0	0	107	64.20
32	Jammu(JMC)	498	747.00	83.00	1,456.42	2,286.42	160	282	50	6	498	298.80
33	Jammu(CB)	59	88.50	9.83	172.55	270.88	25	24	5	5	59	35.40
34	Arnia	40	60.00	6.67	116.98	183.65	10	20	0	10	40	24.00
35	Bishna	28	42.00	4.67	81.89	128.55	5	20	0	3	28	16.80
36	Jourian	31	46.50	5.17	90.66	142.33	8	14	9	0	31	18.60
37	Samba	66	99.00	11.00	193.02	303.02	7	58	0	1	66	39.60
38	Bari Brahamana	32	48.00	5.33	93.59	146.92	4	28	0	0	32	19.20
39	Ramgarh	30	45.00	5.00	87.74	137.74	6	24	0	0	30	18.00
40	Vijay Pur	4	6.00	0.67	11.70	18.36	1	3	0	0	4	2.40
41	Kathua	51	76.50	8.50	149.15	234.15	9	36	0	6	51	30.60
42	Billawar	35	52.50	5.83	102.36	160.69	21	12	0	2	35	21.00
43	Hiranagar	24	36.00	4.00	70.19	110.19	9	7	0	8	24	14.40
44	Lakhanpur	2	3.00	0.33	5.85	9.18	0	0	0	2	2	1.20
45	Parole	35	52.50	5.83	102.36	160.69	12	14	0	9	35	21.00

46	Katra	5	7.50	0.83	14.62	22.96	0	5	0	0	5	3.00
47	Rajouri	58	87.00	9.67	169.62	266.29	46	11	1	0	58	34.80
48	Nowshehra	24	36.00	4.00	70.19	110.19	13	10	1	0	24	14.40
49	Sunderbani	14	21.00	2.33	40.94	64.28	12	0	0	2	14	8.40
50	Thanamandi	25	37.50	4.17	73.11	114.78	17	1	6	1	25	15.00
51	Kalakote	31	46.50	5.17	90.66	142.33	22	0	9	0	31	18.60
52	Poonch	80	120.00	13.33	233.96	367.30	55	0	17	8	80	48.00
53	Surankote	85	127.50	14.17	248.59	390.25	50	0	21	14	85	51.00
54	Ramban	4	6.00	0.67	11.70	18.36	4	0	0	0	4	2.40
55	Banihal	7	10.50	1.17	28.49	40.16	7	0	0	0	7	4.20
56	Batote	14	21.00	2.33	56.98	80.31	9	4	0	1	14	8.40
57	Doda	26	39.00	4.33	76.04	119.37	21	5	0	0	26	15.60
58	Thatri	9	13.50	1.50	26.32	41.32	9	0	0	0	9	5.40
59	Kishtwar	125	187.50	20.83	508.76	717.09	104	21	0	0	125	75.00
60	Badgam(SDA)	1,082	1,623.00	180.33	4,403.81	6,207.13	1,082	0	0	0	1,082	649.20
61	Pulwama(SDA)	23	34.50	3.83	93.61	131.94	23	0	0	0	23	13.80
62	Ganderbal(SDA)	25	37.50	4.17	101.75	143.42	12	8	2	3	25	15.00
63	Jammu(JDA)	137	205.50	22.83	400.66	628.99	40	72	15	10	137	82.20
64	Katra(KDA)	40	60.00	6.67	116.98	183.65	21	19	0	0	40	24.00
Total		**4,903**	**7,354.50**	**817.13**	**18,268.16**	**26,439.79**	**3,978**	**698**	**136**	**91**	**4,903**	**2,941.80**

Annexure VII-A: Salient Details of 261 BLC (New) Projects for Curtailment submitted by State of Kerala

(₹ in lakh)

SL No	District	Name of the Project (ULB/ Constituency)	ULB /UDA	Annexure ID	CSMC DATE	CSMC NO	Original (₹ in Lakh)						Curtailment (₹ in Lakh)						Revised (₹ in Lakh)					
							No of EWS houses as per DPR approved by CSMC	Project Cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution	No of EWS houses Proposed for Curtailment	Project Cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution	No of EWS houses as per revised DPR	Project Cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution
1	Pathanamthitta	ADR-P-BLC-NC-72	Adoor	7C3280 3305040 002	23-03-2022	59th	72	288.00	108.00	36.00	144.00	-	9	36.00	13.50	4.50	18.00	-	63	252.00	94.50	31.50	126.00	-
2	Pathanamthitta	ADR-PHASE-5-BLC-NC-137	Adoor	7C3280 3305046 938	07-08-2020	51st	137	548.00	205.50	68.50	274.00	-	2	8.00	3.00	1.00	4.00	-	135	540.00	202.50	67.50	270.00	-
3	Pathanamthitta	ADR-PHASE-7-BLC-NC-16	Adoor	7C3280 3305031 051	16-08-2021	55th	16	64.00	24.00	8.00	32.00	-	3	12.00	4.50	1.50	6.00	-	13	52.00	19.50	6.50	26.00	-
4	Alappuzha	ALP-BLCN-271-P4	Alappuzha	7C3280 3299045 609	26-03-2018	32nd	271	1,084.00	406.50	135.50	542.00	-	4	16.00	6.00	2.00	8.00	-	267	1,068.00	400.50	133.50	534.00	-
5	Alappuzha	ALP-BLCN-505-P6	Alappuzha	7C3280 3299045 611	27-12-2019	50th	505	2,020.00	757.50	252.50	1,010.00	-	57	228.00	85.50	28.50	114.00	-	448	1,792.00	672.00	224.00	896.00	-

6	Alappuzha	ALP-BLCN-543-P2	Alappuzha	7C3280 3299045 608	29-11-2017	28th	543	2,172.00	814.50	271.50	1,086.00	-	5	20.00	7.50	2.50	10.00	-	538	2,152.00	807.00	269.00	1,076.00	-
7	Alappuzha	ALP-BLCN-725-P5	Alappuzha	7C3280 3299045 610	30-01-2019	42nd	725	2,900.00	1,087.50	362.50	1,450.00	-	13	52.00	19.50	6.50	26.00	-	712	2,848.00	1,068.00	356.00	1,424.00	-
8	Alappuzha	ALP-BLCN-P3-107	Alappuzha	7C3280 3299031 036	07-02-2018	30th	107	428.00	160.50	53.50	214.00	-	2	8.00	3.00	1.00	4.00	-	105	420.00	157.50	52.50	210.00	-
9	Alappuzha	ALP-BLCN-P7-754	Alappuzha	7C3280 3299027 873	16-08-2021	55th	754	3,016.00	1,131.00	377.00	1,508.00	-	78	312.00	117.00	39.00	156.00	-	676	2,704.00	1,014.00	338.00	1,352.00	-
10	Alappuzha	ALP-BLCN-P8-204	Alappuzha	7C3280 3299039 696	23-03-2022	59th	204	816.00	306.00	102.00	408.00	-	31	124.00	46.50	15.50	62.00	-	173	692.00	259.50	86.50	346.00	-
11	Alappuzha	ALP-BLCN-1243-P1	Alappuzha	7C3280 3299045 607	27-10-2016	14th	1,243	4,014.00	1,864.50	621.50	1,049.00	479.00	15	50.00	22.50	7.50	15.00	5.00	1,228	3,964.00	1,842.00	614.00	1,034.00	474.00
12	Ernakulam	ALUVA BLC NC 7 Part 5	Aluva	7C3280 3286027 724	16-08-2021	55th	7	28.00	10.50	3.50	14.00	-	1	4.00	1.50	0.50	2.00	-	6	24.00	9.00	3.00	12.00	-
13	Ernakulam	ALUVA-BLCN-12-P4	Aluva	7C3280 3286045 726	07-08-2020	51st	12	48.00	18.00	6.00	24.00	-	1	4.00	1.50	0.50	2.00	-	11	44.00	16.50	5.50	22.00	-
14	Ernakulam	ALUVA-BLCN-30-P3	Aluva	7C3280 3286045 730	30-01-2019	42nd	30	120.00	45.00	35.00	40.00	-	1	4.00	1.50	0.50	2.00	-	29	116.00	43.50	34.50	38.00	-
15	Ernakulam	ANGMLY-BLC40-P8	Angamaly	7C3280 3285043 199	18-11-2022	64th	40	160.00	60.00	20.00	80.00	-	9	36.00	13.50	4.50	18.00	-	31	124.00	46.50	15.50	62.00	-

16	Ernakulam	ANGMLY-BLCN-22-P6	Angamaly	7C3280 3285045 700	16-08-2021	55th	22	88.00	33.00	11.00	44.00	-	4	16.00	6.00	2.00	8.00	-	18	72.00	27.00	9.00	36.00	-
17	Ernakulam	ANGMLY-BLCN-65-P5	Angamaly	7C3280 3285045 690	27-12-2019	50th	65	260.00	97.50	32.50	130.00	-	1	4.00	1.50	0.50	2.00	-	64	256.00	96.00	32.00	128.00	-
18	Thiruvananthapuram	ATN BLCN 103 P8	Attingal	7C3280 3310028 953	16-08-2021	55th	103	412.00	154.50	51.50	206.00	-	21	84.00	31.50	10.50	42.00	-	82	328.00	123.00	41.00	164.00	-
19	Thiruvananthapuram	ATN-BLCN-98-P9	Attingal	7C3280 3310039 795	23-03-2022	59th	98	392.00	147.00	49.00	196.00	-	14	56.00	21.00	7.00	28.00	-	84	336.00	126.00	42.00	168.00	-
20	Thrissur	CHKDY-BLCN-29-P8	Chalakudy	7C3280 3283045 912	23-03-2022	59th	29	116.00	43.50	14.50	58.00	-	1	4.00	1.50	0.50	2.00	-	28	112.00	42.00	14.00	56.00	-
21	Thrissur	CHKDY-BLCN75-P9	Chalakudy	7C3280 3283043 196	18-11-2022	64th	75	300.00	112.50	37.50	150.00	-	1	4.00	1.50	0.50	2.00	-	74	296.00	111.00	37.00	148.00	-
22	Alappuzha	CGNR - PHASE4 BLC REVISED 55	Chengannur	7C3280 3301035 059	30-01-2019	42nd	55	220.00	82.50	27.50	110.00	-	1	4.00	1.50	0.50	2.00	-	54	216.00	81.00	27.00	108.00	-
23	Alappuzha	Chengannur BLC NC Pahse V- 49 R 43	Chengannur	7C3280 3301035 082	07-08-2020	51st	43	172.00	64.50	21.50	86.00	-	2	8.00	3.00	1.00	4.00	-	41	164.00	61.50	20.50	82.00	-
24	Alappuzha	CHENGANNUR PHASE VII-51 BLC	Chengannur	7C3280 3301037 439	23-03-2022	59th	51	204.00	76.50	25.50	102.00	-	11	44.00	16.50	5.50	22.00	-	40	160.00	60.00	20.00	80.00	-
25	Alappuzha	CHENGANNUR PHASE VIII - 15 BLC	Chengannur	7C3280 3301043 185	18-11-2022	64th	15	60.00	22.50	7.50	30.00	-	6	24.00	9.00	3.00	12.00	-	9	36.00	13.50	4.50	18.00	-

26	Palakkad	CHERP BLCN - P6-144	Cherplassery	7C3290 0024039 767	23-03-2022	59th	144	576.00	216.00	72.00	288.00	-	19	76.00	28.50	9.50	38.00	-	125	500.00	187.50	62.50	250.00	-
27	Palakkad	CHERP-BLCN-140-P4	Cherplassery	7C3290 0024045 851	07-08-2020	51st	140	560.00	210.00	70.00	280.00	-	3	12.00	4.50	1.50	6.00	-	137	548.00	205.50	68.50	274.00	-
28	Palakkad	CHERP-BLCN-206-P3	Cherplassery	7C3290 0024045 850	25-02-2019	43rd	206	824.00	309.00	103.00	412.00	-	1	4.00	1.50	0.50	2.00	-	205	820.00	307.50	102.50	410.00	-
29	Alappuzha	CHERTLA-BLC-54-P3	Cherthala	7C3280 3298030 758	29-11-2017	28th	40	160.00	60.00	20.00	80.00	-	1	4.00	1.50	0.50	2.00	-	39	156.00	58.50	19.50	78.00	-
30	Alappuzha	CHRT-BLCN-P2-367	Cherthala	7C3280 3298034 704	30-10-2017	27th	323	1,292.00	484.50	161.50	646.00	-	5	20.00	7.50	2.50	10.00	-	318	1,272.00	477.00	159.00	636.00	-
31	Alappuzha	CTLA-BLCN-198-P5	Cherthala	7C3280 3298035 878	16-08-2021	55th	191	764.00	286.50	95.50	382.00	-	25	100.00	37.50	12.50	50.00	-	166	664.00	249.00	83.00	332.00	-
32	Alappuzha	CTLA-BLCN-203-P7	Cherthala	7C3280 3298036 519	23-03-2022	59th	203	812.00	304.50	101.50	406.00	-	57	228.00	85.50	28.50	114.00	-	146	584.00	219.00	73.00	292.00	-
33	Alappuzha	CTLA-BLCN-437-4P	Cherthala	7C3280 3298034 726	30-01-2019	42nd	337	1,348.00	505.50	168.50	674.00	-	10	40.00	15.00	5.00	20.00	-	327	1,308.00	490.50	163.50	654.00	-
34	Alappuzha	CTLA-BLCN-6-P6	Cherthala	7C3280 3298036 289	23-11-2021	56th	6	24.00	9.00	3.00	12.00	-	1	4.00	1.50	0.50	2.00	-	5	20.00	7.50	2.50	10.00	-
35	Palakkad	CHTR-BLCN-47-P6	Chittur-Thathamangalam	7C3280 3276032 958	23-11-2021	56th	47	188.00	70.50	23.50	94.00	-	5	20.00	7.50	2.50	10.00	-	42	168.00	63.00	21.00	84.00	-

36	Palakkad	CHTR-BLCN-167-P2	Chittur-Thathamangalam	7C3280 3276045 961	30-10-2017	27th	167	668.00	250.50	83.50	334.00	-	1	4.00	1.50	0.50	2.00	-	166	664.00	249.00	83.00	332.00	-
37	Palakkad	CHTR-BLCN-274-P1	Chittur-Thathamangalam	7C3280 3276045 958	21-03-2017	20th	274	1,096.00	411.00	137.00	548.00	-	1	4.00	1.50	0.50	2.00	-	273	1,092.00	409.50	136.50	546.00	-
38	Ernakulam	BLC N P 8 Eloor -45	Eloor	7C3262 7992039 757	23-03-2022	59th	45	180.00	67.50	22.50	90.00	-	2	8.00	3.00	1.00	4.00	-	43	172.00	64.50	21.50	86.00	-
39	Ernakulam	ELOOR-BLCN-55-P6	Eloor	7C3262 7992046 001	16-08-2021	55th	55	220.00	82.50	27.50	110.00	-	4	16.00	6.00	2.00	8.00	-	51	204.00	76.50	25.50	102.00	-
40	Kottayam	ERPTA - BLCN-129-P5	Erattupetta	7C3262 8138045 999	25-02-2019	43rd	129	516.00	193.50	64.50	258.00	-	14	56.00	21.00	7.00	28.00	-	115	460.00	172.50	57.50	230.00	-
41	Kozhikode	PMAY - BLC N - 99 - P4	Feroke	7C3262 7439028 524	16-08-2021	55th	99	396.00	148.50	49.50	198.00	-	9	36.00	13.50	4.50	18.00	-	90	360.00	135.00	45.00	180.00	-
42	Kozhikode	PMAY - BLC N-186 -P5	Feroke	7C3262 7439039 455	23-03-2022	59th	186	744.00	279.00	93.00	372.00	-	16	64.00	24.00	8.00	32.00	-	170	680.00	255.00	85.00	340.00	-
43	Thrissur	GVR-BLCN-102-P5	Guruvayoor	7C3280 3278045 957	07-08-2020	51st	102	408.00	153.00	51.00	204.00	-	2	8.00	3.00	1.00	4.00	-	100	400.00	150.00	50.00	200.00	-
44	Thrissur	GVR-BLCN-108-P7	Guruvayoor	7C3280 3278045 989	23-03-2022	59th	108	432.00	162.00	54.00	216.00	-	15	60.00	22.50	7.50	30.00	-	93	372.00	139.50	46.50	186.00	-

45	Thrissur	GVR-BLCN-217-P6	Guruvayoor	7C3280 3278045 987	16-08-2021	55th	217	868.00	325.50	108.50	434.00	-	4	16.00	6.00	2.00	8.00	-	213	852.00	319.50	106.50	426.00	-
46	Thrissur	GVR-PMAYBLCN 136-P8	Guruvayoor	7C3280 3278043 282	18-11-2022	64th	136	544.00	204.00	68.00	272.00	-	4	16.00	6.00	2.00	8.00	-	132	528.00	198.00	66.00	264.00	-
47	Alappuzha	HPD-BLCN-24-P5	Haripad	7C3262 8256029 718	16-08-2021	55th	24	96.00	36.00	12.00	48.00	-	3	12.00	4.50	1.50	6.00	-	21	84.00	31.50	10.50	42.00	-
48	Alappuzha	HRPD-BLC-124-3P	Haripad	7C3262 8256034 609	07-02-2018	30th	64	256.00	96.00	34.00	126.00	-	1	4.00	1.50	0.50	2.00	-	63	252.00	94.50	33.50	124.00	-
49	Alappuzha	HRPD-BLC-147-6P	Haripad	7C3262 8256037 127	23-03-2022	59th	147	588.00	220.50	73.50	294.00	-	24	96.00	36.00	12.00	48.00	-	123	492.00	184.50	61.50	246.00	-
50	Alappuzha	HRPD-BLC-208-P2	Haripad	7C3262 8256034 605	29-11-2017	28th	161	644.00	241.50	82.50	320.00	-	2	8.00	3.00	1.00	4.00	-	159	636.00	238.50	81.50	316.00	-
51	Alappuzha	HRPD-BLCN-25-4P	Haripad	7C3262 8256034 615	30-01-2019	42nd	19	76.00	28.50	19.50	28.00	-	1	4.00	1.50	0.50	2.00	-	18	72.00	27.00	19.00	26.00	-
52	Thrissur	IJKBLC24P6	Irinjalakuda	7C3280 3282027 907	16-08-2021	55th	24	96.00	36.00	12.00	48.00	-	1	4.00	1.50	0.50	2.00	-	23	92.00	34.50	11.50	46.00	-
53	Thrissur	IJKBLC264P7	Irinjalakuda	7C3280 3282039 786	23-03-2022	59th	264	1,056.00	396.00	132.00	528.00	-	15	60.00	22.50	7.50	30.00	-	249	996.00	373.50	124.50	498.00	-
54	Thrissur	IJKBLC87P8	Irinjalakuda	7C3280 3282043 130	18-11-2022	64th	87	348.00	130.50	43.50	174.00	-	5	20.00	7.50	2.50	10.00	-	82	328.00	123.00	41.00	164.00	-

55	Kannur	IRTY-BLCN Phase 6	Irritty	7C32900025045493	16-08-2021	55th	16	64.00	24.00	8.00	32.00	-	3	12.00	4.50	1.50	6.00	-	13	52.00	19.50	6.50	26.00	-
56	Ernakulam	KLMSRY BLC N 112 DPR 6	Kalamassery	7C32803289030966	30-01-2019	42nd	112	448.00	168.00	78.00	202.00	-	1	4.00	1.50	0.50	2.00	-	111	444.00	166.50	77.50	200.00	-
57	Ernakulam	KLMSRY BLC N 14 DPR 10	Kalamassery	7C32803289037673	23-03-2022	59th	14	56.00	21.00	7.00	28.00	-	1	4.00	1.50	0.50	2.00	-	13	52.00	19.50	6.50	26.00	-
58	Ernakulam	KLMSRY BLC N 47 DPR 9	Kalamassery	7C32803289027747	16-08-2021	55th	47	188.00	70.50	23.50	94.00	-	15	60.00	22.50	7.50	30.00	-	32	128.00	48.00	16.00	64.00	-
59	Ernakulam	KLMSRY BLC N 66 DPR 7	Kalamassery	7C32803289030994	27-12-2019	50th	66	264.00	99.00	33.00	132.00	-	3	12.00	4.50	1.50	6.00	-	63	252.00	94.50	31.50	126.00	-
60	Ernakulam	KLMSRY BLC N 72 DPR 11	Kalamassery	7C32803289043273	18-11-2022	64th	72	288.00	108.00	36.00	144.00	-	12	48.00	18.00	6.00	24.00	-	60	240.00	90.00	30.00	120.00	-
61	Ernakulam	KLMSRY-BLC-NC-100-PART2	Kalamassery	7C32803289035299	27-09-2017	26th	100	400.00	150.00	50.00	200.00	-	1	4.00	1.50	0.50	2.00	-	99	396.00	148.50	49.50	198.00	-
62	Wayanad	KPTA-PMAY-BLC NEW-72-10P	Kalpetta	7C32803264043147	18-11-2022	64th	72	288.00	108.00	36.00	144.00	-	18	72.00	27.00	9.00	36.00	-	54	216.00	81.00	27.00	108.00	-
63	Wayanad	PMAY BLC N 210 8P	Kalpetta	7C32803264027690	16-08-2021	55th	210	840.00	315.00	105.00	420.00	-	13	52.00	19.50	6.50	26.00	-	197	788.00	295.50	98.50	394.00	-
64	Wayanad	PMAY-BLC NEW-380-9P	Kalpetta	7C32803264039438	23-03-2022	59th	380	1,520.00	570.00	190.00	760.00	-	59	236.00	88.50	29.50	118.00	-	321	1,284.00	481.50	160.50	642.00	-

65	Kannur	KNR- BLCN-40-P7	Kannur	7C3280 3259045 595	16-08-2021	55th	40	160.00	60.00	20.00	80.00	-	2	8.00	3.00	1.00	4.00	-	38	152.00	57.00	19.00	76.00	-
66	Kannur	KNR-BLCN-127-P8	Kannur	7C3280 3259045 658	23-03-2022	59th	127	508.00	190.50	63.50	254.00	-	8	32.00	12.00	4.00	16.00	-	119	476.00	178.50	59.50	238.00	-
67	Kannur	KNR-BLCN-297-P6	Kannur	7C3280 3259045 598	07-08-2020	51st	297	1,188.00	445.50	148.50	594.00	-	2	8.00	3.00	1.00	4.00	-	295	1,180.00	442.50	147.50	590.00	-
68	Kannur	KNR-BLCN-360-P9	Kannur	7C3280 3259043 132	18-11-2022	64th	360	1,440.00	540.00	180.00	720.00	-	49	196.00	73.50	24.50	98.00	-	311	1,244.00	466.50	155.50	622.00	-
69	Kannur	KNR-BLCN-45-P4	Kannur	7C3280 3259045 592	26-03-2018	32nd	45	180.00	67.50	22.50	90.00	-	1	4.00	1.50	0.50	2.00	-	44	176.00	66.00	22.00	88.00	-
70	Kollam	KNGPLY-BLC N -P IX-05	Karunagappally	7C3262 8368043 183	18-11-2022	64th	5	20.00	7.50	2.50	10.00	-	1	4.00	1.50	0.50	2.00	-	4	16.00	6.00	2.00	8.00	-
71	Kollam	KRNGPLY-BLC N P VIII-209	Karunagappally	7C3262 8368037 339	23-03-2022	59th	209	836.00	313.50	104.50	418.00	-	20	80.00	30.00	10.00	40.00	-	189	756.00	283.50	94.50	378.00	-
72	Kollam	KRNGPLY-BLCN-30-P7	Karunagappally	7C3262 8368045 883	16-08-2021	55th	30	120.00	45.00	15.00	60.00	-	3	12.00	4.50	1.50	6.00	-	27	108.00	40.50	13.50	54.00	-
73	Kasaragod	KSD-BLCN-114-DPR 6	Kasaragod	7C3280 3255022 117	27-12-2019	50th	66	264.00	99.00	33.00	132.00	-	5	20.00	7.50	2.50	10.00	-	61	244.00	91.50	30.50	122.00	-
74	Kasaragod	KSD-BLCN-25-P8	Kasaragod	7C3280 3255045 597	23-03-2022	59th	25	100.00	37.50	12.50	50.00	-	1	4.00	1.50	0.50	2.00	-	24	96.00	36.00	12.00	48.00	-

75	Kasaragod	KSD-BLCN-3-P7	Kasaragod	7C3280 3255045 602	07-08-2020	51st	3	12.00	4.50	1.50	6.00	-	1	4.00	1.50	0.50	2.00	-	2	8.00	3.00	1.00	4.00	-
76	Kasaragod	KSD-BLCN-49-P5	Kasaragod	7C3280 3255045 648	30-01-2019	42nd	49	196.00	73.50	24.50	98.00	-	2	8.00	3.00	1.00	4.00	-	47	188.00	70.50	23.50	94.00	-
77	Kasaragod	KSD-BLCN-50-R4	Kasaragod	7C3280 3255045 647	07-02-2018	30th	31	124.00	46.50	15.50	62.00	-	1	4.00	1.50	0.50	2.00	-	30	120.00	45.00	15.00	60.00	-
78	Alappuzha	KYKLM-BLCN-320-P5	Kayamkulam	7C3280 3300045 652	16-08-2021	55th	320	1,28 0.00	480.00	160.00	640.00	-	20	80.00	30.00	10.00	40.00	-	300	1,20 0.00	450.00	150.00	600.00	-
79	Alappuzha	KYKLM-BLCN-169-P6	Kayamkulam	7C3280 3300045 830	23-03-2022	59th	169	676.00	253.50	84.50	338.00	-	13	52.00	19.50	6.50	26.00	-	156	624.00	234.00	78.00	312.00	-
80	Alappuzha	KYLM-BLC N -P3-125	Kayamkulam	7C3280 3300036 645	26-03-2018	32nd	125	500.00	187.50	62.50	250.00	-	1	4.00	1.50	0.50	2.00	-	124	496.00	186.00	62.00	248.00	-
81	Alappuzha	KYLM-BLCN-P4 -252	Kayamkulam	7C3280 3300030 634	30-01-2019	42nd	252	1,00 8.00	378.00	126.00	504.00	-	1	4.00	1.50	0.50	2.00	-	251	1,00 4.00	376.50	125.50	502.00	-
82	Ernakulam	Kochi-Blc-N-1391-Part8	Kochi	7C3280 3288027 696	16-08-2021	55th	1,391	5,56 4.00	2,08 6.50	695.50	2,78 2.00	-	314	1,25 6.00	471.00	157.00	628.00	-	1,077	4,30 8.00	1,61 5.50	538.50	2,15 4.00	-
83	Ernakulam	Kochi-BLC-N-500-part9	Kochi	7C3280 3288038 111	23-03-2022	59th	500	2,00 0.00	750.00	250.00	1,00 0.00	-	300	1,20 0.00	450.00	150.00	600.00	-	200	800.00	300.00	100.00	400.00	-
84	Kozhikode	KDVLY-BLC-NC-190-Part5	Koduvally	7C3262 7440030 866	25-02-2019	43rd	190	760.00	285.00	95.00	380.00	-	1	4.00	1.50	0.50	2.00	-	189	756.00	283.50	94.50	378.00	-

85	Kozhikode	KDVLY-BLC-NC-33-Part6	Koduvally	7C3262 7440027 681	16-08-2021	55th	33	132.00	49.50	16.50	66.00	-	1	4.00	1.50	0.50	2.00	-	32	128.00	48.00	16.00	64.00	-
86	Kozhikode	KDVLY-BLC-NC-65-Part4	Koduvally	7C3262 7440027 777	26-03-2018	32nd	65	260.00	97.50	32.50	130.00	-	1	4.00	1.50	0.50	2.00	-	64	256.00	96.00	32.00	128.00	-
87	Kollam	Kollam-BLCN-1001-PVIII	Kollam	7C3280 3306029 328	16-08-2021	55th	1,001	4,004.00	1,501.50	500.50	2,002.00	-	380	1,520.00	570.00	190.00	760.00	-	621	2,484.00	931.50	310.50	1,242.00	-
88	Kollam	KOLLAMBLCN792PIX	Kollam	7C3280 3306037 563	23-03-2022	59th	792	3,168.00	1,188.00	396.00	1,584.00	-	328	1,312.00	492.00	164.00	656.00	-	464	1,856.00	696.00	232.00	928.00	-
89	Malappuram	PMAY BLC-New-249-P5	Kondotty	7C3262 7468037 952	23-03-2022	59th	249	996.00	373.50	124.50	498.00	-	15	60.00	22.50	7.50	30.00	-	234	936.00	351.00	117.00	468.00	-
90	Malappuram	KNDTY-BLCN-402-P3	Kondotty	7C3262 7468031 136	25-02-2019	43rd	402	1,608.00	603.00	201.00	804.00	-	2	8.00	3.00	1.00	4.00	-	400	1,600.00	600.00	200.00	800.00	-
91	Malappuram	KNDTY-BLCN-438-P1	Kondotty	7C3262 7468045 890	29-05-2017	22nd	438	1,752.00	657.00	219.00	876.00	-	1	4.00	1.50	0.50	2.00	-	437	1,748.00	655.50	218.50	874.00	-
92	Ernakulam	kklm-DPR-VI-BLC-N-64-PMAY	KOOTHATUKULAM	7C3262 8035027 692	16-08-2021	55th	64	256.00	96.00	32.00	128.00	-	16	64.00	24.00	8.00	32.00	-	48	192.00	72.00	24.00	96.00	-
93	Ernakulam	KKLM-DPR-VII-BLC-N-8-PMAY	KOOTHATUKULAM	7C3262 8035039 548	23-03-2022	59th	8	32.00	12.00	4.00	16.00	-	1	4.00	1.50	0.50	2.00	-	7	28.00	10.50	3.50	14.00	-
94	Kannur	KTPMBA BLC N 5 PHASE 4	Koothuparamba	7C3280 3262027 856	16-08-2021	55th	5	20.00	7.50	2.50	10.00	-	1	4.00	1.50	0.50	2.00	-	4	16.00	6.00	2.00	8.00	-

95	Ernakulam	KTMGLM - BLC N - 113 - P4	Kothamangalam	7C3280 3292045 797	07-08-2020	51st	113	452.00	169.50	56.50	226.00	-	1	4.00	1.50	0.50	2.00	-	112	448.00	168.00	56.00	224.00	-
96	Ernakulam	KTMGLM - BLC N - 193 - P3	Kothamangalam	7C3280 3292045 795	30-01-2019	42nd	193	772.00	289.50	96.50	386.00	-	1	4.00	1.50	0.50	2.00	-	192	768.00	288.00	96.00	384.00	-
97	Ernakulam	KTMGLM - BLC N - 40 - P6	Kothamangalam	7C3280 3292045 802	23-03-2022	59th	40	160.00	60.00	20.00	80.00	-	6	24.00	9.00	3.00	12.00	-	34	136.00	51.00	17.00	68.00	-
98	Ernakulam	KTMGLM - BLC N - 74 - P5	Kothamangalam	7C3280 3292045 801	16-08-2021	55th	74	296.00	111.00	37.00	148.00	-	6	24.00	9.00	3.00	12.00	-	68	272.00	102.00	34.00	136.00	-
99	Malappuram	KTKL-BLCN-P7-78	Kottakkal	7C3262 7527029 457	16-08-2021	55th	78	312.00	117.00	39.00	156.00	-	28	112.00	42.00	14.00	56.00	-	50	200.00	75.00	25.00	100.00	-
100	Malappuram	KTKL-BLCN-P8-17	Kottakkal	7C3262 7527037 911	23-03-2022	59th	17	68.00	25.50	8.50	34.00	-	2	8.00	3.00	1.00	4.00	-	15	60.00	22.50	7.50	30.00	-
101	Kollam	KTR-BLC-188-P5	Kottarakkara	7C3262 8430037 671	25-02-2019	43rd	151	604.00	226.50	75.50	302.00	-	7	28.00	10.50	3.50	14.00	-	144	576.00	216.00	72.00	288.00	-
102	Kottayam	KOTTAYAM-BLC-NC-475-P6	Kottayam	7C3280 3296028 199	16-08-2021	55th	475	1,900.00	712.50	237.50	950.00	-	163	652.00	244.50	81.50	326.00	-	312	1,248.00	468.00	156.00	624.00	-
103	Kottayam	KTM-BLCN-127-P3	Kottayam	7C3280 3296045 906	29-11-2017	28th	127	508.00	190.50	63.50	254.00	-	2	8.00	3.00	1.00	4.00	-	125	500.00	187.50	62.50	250.00	-
104	Kottayam	KTM-BLCN-175-P5	Kottayam	7C3280 3296046 000	07-08-2020	51st	175	700.00	262.50	87.50	350.00	-	14	56.00	21.00	7.00	28.00	-	161	644.00	241.50	80.50	322.00	-

105	Kottayam	KTM-BLCN-240-P1	Kottayam	7C3280 3296045 901	21-03-2017	20th	240	960.00	360.00	120.00	480.00	-	3	12.00	4.50	1.50	6.00	-	237	948.00	355.50	118.50	474.00	-
106	Kottayam	KTM-BLCN-529-P4	Kottayam	7C3280 3296045 982	30-01-2019	42nd	529	2,116.00	793.50	264.50	1,058.00	-	5	20.00	7.50	2.50	10.00	-	524	2,096.00	786.00	262.00	1,048.00	-
107	Kozhikode	KKD-BLC-NC-188-PART 8-R2	Kozhikode	7C3280 3267045 922	07-08-2020	51st	188	752.00	282.00	94.00	376.00	-	1	4.00	1.50	0.50	2.00	-	187	748.00	280.50	93.50	374.00	-
108	Kozhikode	KKD-BLC-NC-225-PART 3-R3	Kozhikode	7C3280 3267045 673	29-11-2017	28th	225	900.00	337.50	112.50	450.00	-	1	4.00	1.50	0.50	2.00	-	224	896.00	336.00	112.00	448.00	-
109	Kozhikode	KKD-BLC-NC-294-PART4-R3	Kozhikode	7C3280 3267045 701	07-02-2018	30th	294	1,176.00	441.00	147.00	588.00	-	1	4.00	1.50	0.50	2.00	-	293	1,172.00	439.50	146.50	586.00	-
110	Kozhikode	KKD-BLC-NC-307-PART 9 -R1	Kozhikode	7C3280 3267045 925	16-08-2021	55th	307	1,228.00	460.50	153.50	614.00	-	10	40.00	15.00	5.00	20.00	-	297	1,188.00	445.50	148.50	594.00	-
111	Kozhikode	KKD-BLC-NC-632-PART 10-R1	Kozhikode	7C3280 3267046 005	23-03-2022	59th	632	2,528.00	948.00	316.00	1,264.00	-	52	208.00	78.00	26.00	104.00	-	580	2,320.00	870.00	290.00	1,160.00	-
112	Kozhikode	KKD-BLC-NC-680-PART 7-R2	Kozhikode	7C3280 3267045 865	27-12-2019	50th	680	2,720.00	1,020.00	340.00	1,360.00	-	1	4.00	1.50	0.50	2.00	-	679	2,716.00	1,018.50	339.50	1,358.00	-
113	Kozhikode	KKD-BLC-NC-811-PART 11	Kozhikode	7C3280 3267043 146	18-11-2022	64th	811	3,244.00	1,216.50	405.50	1,622.00	-	4	16.00	6.00	2.00	8.00	-	807	3,228.00	1,210.50	403.50	1,614.00	-
114	Thrissur	KKMBLCN18P6	Kunnamkulam	7C3280 3277027 703	16-08-2021	55th	18	72.00	27.00	9.00	36.00	-	1	4.00	1.50	0.50	2.00	-	17	68.00	25.50	8.50	34.00	-

115	Thrissur	KKMBLCN294P5	Kunnamkulam	7C3280 3277031 060	07-08-2020	51st	294	1,176.00	441.00	147.00	588.00	-	1	4.00	1.50	0.50	2.00	-	293	1,172.00	439.50	146.50	586.00	-
116	Thrissur	KKM-BLCN-294-P3	Kunnamkulam	7C3280 3277045 702	26-03-2018	32nd	294	1,176.00	441.00	147.00	588.00	-	1	4.00	1.50	0.50	2.00	-	293	1,172.00	439.50	146.50	586.00	-
117	Malappuram	MLP-BLCN-P11-72	Malappuram	7C3280 3269037 912	23-03-2022	59th	72	288.00	108.00	36.00	144.00	-	5	20.00	7.50	2.50	10.00	-	67	268.00	100.50	33.50	134.00	-
118	Malappuram	MLP-BLCN-P12-513	Malappuram	7C3280 3269043 128	18-11-2022	64th	513	2,052.00	769.50	256.50	1,026.00	-	31	124.00	46.50	15.50	62.00	-	482	1,928.00	723.00	241.00	964.00	-
119	Malappuram	MLP-BLCN-P8-283-REV1	Malappuram	7C3280 3269030 636	30-01-2019	42nd	283	1,132.00	424.50	141.50	566.00	-	1	4.00	1.50	0.50	2.00	-	282	1,128.00	423.00	141.00	564.00	-
120	Malappuram	MLP-BLCN-P9-28	Malappuram	7C3280 3269029 455	16-08-2021	55th	28	112.00	42.00	14.00	56.00	-	10	40.00	15.00	5.00	20.00	-	18	72.00	27.00	9.00	36.00	-
121	Malappuram	MLP-BLCN-REV2-91-P7	Malappuram	7C3280 3269030 821	26-03-2018	32nd	91	364.00	136.50	45.50	182.00	-	1	4.00	1.50	0.50	2.00	-	90	360.00	135.00	45.00	180.00	-
122	Malappuram	MLPM-BLCN-P10-79	Malappuram	7C3280 3269037 317	23-11-2021	56th	79	316.00	118.50	39.50	158.00	-	7	28.00	10.50	3.50	14.00	-	72	288.00	108.00	36.00	144.00	-
123	Malappuram	MLPM BLCN REV3 422 P1	Malappuram	7C3280 3269031 047	26-05-2016	9th	422	1,389.00	633.00	211.00	397.70	147.30	1	4.00	1.50	0.50	2.00	-	421	1,385.00	631.50	210.50	395.70	147.30
124	Malappuram	MANJ-BLCN-200-P9	Manjeri	7C3280 3268043 137	18-11-2022	64th	200	800.00	300.00	100.00	400.00	-	3	12.00	4.50	1.50	6.00	-	197	788.00	295.50	98.50	394.00	-

125	Malappuram	MANJERI-BLCN-208-P3	Manjeri	7C3280 3268045 842	07-02-2018	30th	208	832.00	312.00	104.00	416.00	-	1	4.00	1.50	0.50	2.00	-	207	828.00	310.50	103.50	414.00	-
126	Malappuram	PMAY -BLCN-219-P8	Manjeri	7C3280 3268037 909	23-03-2022	59th	219	876.00	328.50	109.50	438.00	-	2	8.00	3.00	1.00	4.00	-	217	868.00	325.50	108.50	434.00	-
127	Malappuram	PMAY-BLCN-553-P5	Manjeri	7C3280 3268031 058	25-02-2019	43rd	553	2,212.00	829.50	276.50	1,106.00	-	1	4.00	1.50	0.50	2.00	-	552	2,208.00	828.00	276.00	1,104.00	-
128	Malappuram	PMAY-BLCN-99-P7	Manjeri	7C3280 3268027 906	16-08-2021	55th	99	396.00	148.50	49.50	198.00	-	14	56.00	21.00	7.00	28.00	-	85	340.00	127.50	42.50	170.00	-
129	Palakkad	MNRKD-BLCN-239-P4	Mannarkad-I	7C3262 7627045 766	25-02-2019	43rd	239	956.00	358.50	121.50	476.00	-	1	4.00	1.50	0.50	2.00	-	238	952.00	357.00	121.00	474.00	-
130	Palakkad	MNRKD-BLCN-384-P2	Mannarkad-I	7C3262 7627045 757	30-10-2017	27th	384	1,536.00	576.00	192.00	768.00	-	4	16.00	6.00	2.00	8.00	-	380	1,520.00	570.00	190.00	760.00	-
131	Palakkad	MNRKD-BLCN-73-P5	Mannarkad-I	7C3262 7627045 782	07-08-2020	51st	73	292.00	109.50	36.50	146.00	-	5	20.00	7.50	2.50	10.00	-	68	272.00	102.00	34.00	136.00	-
132	Ernakulam	MARADU-BLCN-86-P4	Maradu	7C3262 8015045 778	30-01-2019	42nd	86	344.00	129.00	43.00	172.00	-	2	8.00	3.00	1.00	4.00	-	84	336.00	126.00	42.00	168.00	-
133	Ernakulam	MARADU-BLCN-90-P2	Maradu	7C3262 8015045 776	30-10-2017	27th	90	360.00	135.00	45.00	180.00	-	1	4.00	1.50	0.50	2.00	-	89	356.00	133.50	44.50	178.00	-
134	Ernakulam	MARADU-BLCN-96-P5	Maradu	7C3262 8015045 779	27-12-2019	50th	96	384.00	144.00	48.00	192.00	-	10	40.00	15.00	5.00	20.00	-	86	344.00	129.00	43.00	172.00	-

135	Alappuzha	MAVELIKKARA BLC N 3 PHASE VII	Mavelikkara	7C3280 3302033 517	23-11-2021	56th	3	12.00	4.50	1.50	6.00	-	1	4.00	1.50	0.50	2.00	-	2	8.00	3.00	1.00	4.00	-
136	Alappuzha	MAVELIKKARA- BLCN 32- VI PHASE R 27	Mavelikkara	7C3280 3302034 692	16-08-2021	55th	27	108.00	40.50	13.50	54.00	-	2	8.00	3.00	1.00	4.00	-	25	100.00	37.50	12.50	50.00	-
137	Alappuzha	MAVELIKKARA PHASE VIII- 51 BLC	Mavelikkara	7C3280 3302037 442	23-03-2022	59th	51	204.00	76.50	25.50	102.00	-	5	20.00	7.50	2.50	10.00	-	46	184.00	69.00	23.00	92.00	-
138	Kozhikode	MKM-BLC-NC-152-Part4	Mukkom	7C3290 0026027 769	30-01-2019	42nd	152	608.00	228.00	76.00	304.00	-	4	16.00	6.00	2.00	8.00	-	148	592.00	222.00	74.00	296.00	-
139	Kozhikode	MKM-BLC-NC-37-Part7	Mukkom	7C3290 0026037 319	23-03-2022	59th	37	148.00	55.50	18.50	74.00	-	3	12.00	4.50	1.50	6.00	-	34	136.00	51.00	17.00	68.00	-
140	Ernakulam	MVPA-DPR-VI-BLC-N 8 - PMAY	Muvattupuzha	7C3280 3291037 637	23-03-2022	59th	8	32.00	12.00	4.00	16.00	-	4	16.00	6.00	2.00	8.00	-	4	16.00	6.00	2.00	8.00	-
141	Ernakulam	MVPA-DPR-VII-BLC-N 47- PMAY	Muvattupuzha	7C3280 3291043 257	18-11-2022	64th	47	188.00	70.50	23.50	94.00	-	13	52.00	19.50	6.50	26.00	-	34	136.00	51.00	17.00	68.00	-
142	Ernakulam	MVTPA - BLC N - 58 - P5	Muvattupuzha	7C3280 3291045 672	16-08-2021	55th	58	232.00	87.00	29.00	116.00	-	2	8.00	3.00	1.00	4.00	-	56	224.00	84.00	28.00	112.00	-
143	Malappuram	NLBR-BLCN-P4-266	Nilambur	7C3262 7488031 050	30-01-2019	42nd	266	1,064.00	399.00	133.00	532.00	-	2	8.00	3.00	1.00	4.00	-	264	1,056.00	396.00	132.00	528.00	-
144	Malappuram	PMAY-NLBR-P5-179	Nilambur	7C3262 7488027 902	16-08-2021	55th	179	716.00	268.50	89.50	358.00	-	17	68.00	25.50	8.50	34.00	-	162	648.00	243.00	81.00	324.00	-

145	Palakkad	OTPLM-BLCN-116-P3	Ottappalam	7C3280 3274045 952	07-02-2018	30th	116	464.00	174.00	58.00	232.00	-	1	4.00	1.50	0.50	2.00	-	115	460.00	172.50	57.50	230.00	-
146	Palakkad	OTPLM-BLCN-254-P2	Ottappalam	7C3280 3274045 951	30-10-2017	27th	254	1,016.00	381.00	127.00	508.00	-	2	8.00	3.00	1.00	4.00	-	252	1,008.00	378.00	126.00	504.00	-
147	Palakkad	OTPLM-BLCN-342-P5	Ottappalam	7C3280 3274045 955	07-08-2020	51st	342	1,368.00	513.00	171.00	684.00	-	66	264.00	99.00	33.00	132.00	-	276	1,104.00	414.00	138.00	552.00	-
148	Palakkad	OTPLM-BLCN-360-P1	Ottappalam	7C3280 3274045 950	21-03-2017	20th	360	1,440.00	540.00	180.00	720.00	-	3	12.00	4.50	1.50	6.00	-	357	1,428.00	535.50	178.50	714.00	-
149	Palakkad	OTPLM-BLCN-564-P4	Ottappalam	7C3280 3274045 953	30-01-2019	42nd	564	2,256.00	846.00	282.00	1,128.00	-	2	8.00	3.00	1.00	4.00	-	562	2,248.00	843.00	281.00	1,124.00	-
150	Kottayam	BLC New Phase PALA VII	Palai	7C3280 3294029 454	16-08-2021	55th	31	124.00	46.50	15.50	62.00	-	4	16.00	6.00	2.00	8.00	-	27	108.00	40.50	13.50	54.00	-
151	Kottayam	BLC New Phase PALA III	Palai	7C3280 3294030 699	07-02-2018	30th	17	68.00	25.50	8.50	34.00	-	1	4.00	1.50	0.50	2.00	-	16	64.00	24.00	8.00	32.00	-
152	Kottayam	BLC PHASE VIII PALA	Palai	7C3280 3294039 456	23-11-2021	56th	35	140.00	52.50	17.50	70.00	-	13	52.00	19.50	6.50	26.00	-	22	88.00	33.00	11.00	44.00	-
153	Palakkad	PKD-BLCN146-P9	Palakkad	7C3280 3275027 689	16-08-2021	55th	146	584.00	219.00	73.00	292.00	-	3	12.00	4.50	1.50	6.00	-	143	572.00	214.50	71.50	286.00	-
154	Palakkad	PKD-BLCN207-P10	Palakkad	7C3280 3275039 995	23-03-2022	59th	207	828.00	310.50	103.50	414.00	-	15	60.00	22.50	7.50	30.00	-	192	768.00	288.00	96.00	384.00	-

155	Palakkad	PKD-BLCR1-479-P8	Palakkad	7C3280 3275036 649	27-12-2019	50th	479	1,916.00	718.50	239.50	958.00	-	70	280.00	105.00	35.00	140.00	-	409	1,636.00	613.50	204.50	818.00	-
156	Palakkad	PKD-BLCN-153-P4	Palakkad	7C3280 3275045 990	29-11-2017	28th	153	612.00	229.50	76.50	306.00	-	1	4.00	1.50	0.50	2.00	-	152	608.00	228.00	76.00	304.00	-
157	Palakkad	PKD-BLCN-233-P2	Palakkad	7C3280 3275045 918	27-09-2017	26th	233	932.00	349.50	116.50	466.00	-	3	12.00	4.50	1.50	6.00	-	230	920.00	345.00	115.00	460.00	-
158	Palakkad	PKD-BLCN-597-P7	Palakkad	7C3280 3275045 993	30-01-2019	42nd	597	2,388.00	895.50	398.50	1,094.00	-	87	348.00	130.50	43.50	174.00	-	510	2,040.00	765.00	355.00	920.00	-
159	Palakkad	PKD-BLCN-86-P6	Palakkad	7C3280 3275045 992	26-03-2018	32nd	86	344.00	129.00	43.00	172.00	-	2	8.00	3.00	1.00	4.00	-	84	336.00	126.00	42.00	168.00	-
160	Palakkad	PKD-BLCN-407-P1	Palakkad	7C3280 3275045 748	26-05-2016	9th	407	1,527.00	610.50	203.50	664.00	49.00	2	8.00	3.00	1.00	4.00	-	405	1,519.00	607.50	202.50	660.00	49.00
161	Pathanamthitta	BLCN-P5-PNDLM-163	Pandalam	7C3262 8343034 544	30-01-2019	42nd	122	488.00	183.00	61.00	244.00	-	1	4.00	1.50	0.50	2.00	-	121	484.00	181.50	60.50	242.00	-
162	Pathanamthitta	BLCN-P9-222-PNDLM	Pandalam	7C3262 8343043 135	18-11-2022	64th	222	888.00	333.00	111.00	444.00	-	52	208.00	78.00	26.00	104.00	-	170	680.00	255.00	85.00	340.00	-
163	Pathanamthitta	PNDLM-BLCN-106-P6	Pandalam	7C3262 8343046 009	07-08-2020	51st	106	424.00	159.00	53.00	212.00	-	4	16.00	6.00	2.00	8.00	-	102	408.00	153.00	51.00	204.00	-
164	Pathanamthitta	PNDLM-BLCN-180-P2	Pandalam	7C3262 8343046 011	30-10-2017	27th	180	720.00	270.00	90.00	360.00	-	1	4.00	1.50	0.50	2.00	-	179	716.00	268.50	89.50	358.00	-

165	Pathanamthitta	PNDLM-BLCN-52-P4	Pandalam	7C3262 8343046 008	07-02-2018	30th	52	208.00	78.00	26.00	104.00	-	2	8.00	3.00	1.00	4.00	-	50	200.00	75.00	25.00	100.00	-
166	Pathanamthitta	PNDLM-BLCN-75-P1	Pandalam	7C3262 8343046 012	21-03-2017	20th	75	300.00	112.50	37.50	150.00	-	1	4.00	1.50	0.50	2.00	-	74	296.00	111.00	37.00	148.00	-
167	Pathanamthitta	PNDLM-BLCN-78-P3	Pandalam	7C3262 8343046 010	29-11-2017	28th	78	312.00	117.00	39.00	156.00	-	3	12.00	4.50	1.50	6.00	-	75	300.00	112.50	37.50	150.00	-
168	Pathanamthitta	BLCN-P8-102-PNDLM	Pandalam	7C3262 8343053 456	23-03-2022	59th	102	408.00	153.00	51.00	204.00	-	4	16.00	6.00	2.00	8.00	-	98	392.00	147.00	49.00	196.00	-
169	Kannur	PANOOR-BLCN-149-P1	Panoor	7C3262 7288045 753	21-03-2017	20th	149	596.00	223.50	74.50	298.00	-	1	4.00	1.50	0.50	2.00	-	148	592.00	222.00	74.00	296.00	-
170	Kannur	PNU-BLCN-PHASE 5	Panoor	7C3262 7288027 864	16-08-2021	55th	58	232.00	87.00	29.00	116.00	-	10	40.00	15.00	5.00	20.00	-	48	192.00	72.00	24.00	96.00	-
171	Kannur	PNU-BLCN-PHASE 6	Panoor	7C3262 7288039 470	23-03-2022	59th	15	60.00	22.50	7.50	30.00	-	1	4.00	1.50	0.50	2.00	-	14	56.00	21.00	7.00	28.00	-
172	Malappuram	PGDIMUN-BLCN-101-P5	Parapinangadi	7C3262 7540045 896	25-02-2019	43rd	98	392.00	147.00	49.00	196.00	-	2	8.00	3.00	1.00	4.00	-	96	384.00	144.00	48.00	192.00	-
173	Malappuram	PGDIMUN-BLCN180-P4	Parapinangadi	7C3262 7540045 897	26-03-2018	32nd	175	700.00	262.50	87.50	350.00	-	7	28.00	10.50	3.50	14.00	-	168	672.00	252.00	84.00	336.00	-
174	Malappuram	PGDIMUN-BLCN208-P2	Parapinangadi	7C3262 7540045 763	30-10-2017	27th	206	824.00	309.00	103.00	412.00	-	2	8.00	3.00	1.00	4.00	-	204	816.00	306.00	102.00	408.00	-

175	Malappuram	PGDIMUN-BLCN237-P3	Parapinangadi	7C3262 7540045 898	29-11-2017	28th	230	920.00	345.00	115.00	460.00	-	2	8.00	3.00	1.00	4.00	-	228	912.00	342.00	114.00	456.00	-
176	Malappuram	PGDIMUN-BLCN283-P7	Parapinangadi	7C3262 7540029 953	16-08-2021	55th	283	1,132.00	424.50	141.50	566.00	-	5	20.00	7.50	2.50	10.00	-	278	1,112.00	417.00	139.00	556.00	-
177	Ernakulam	BLC N P 1 North Paravur -100	Paravur	7C3280 3287031 397	21-03-2017	20th	100	400.00	150.00	50.00	200.00	-	1	4.00	1.50	0.50	2.00	-	99	396.00	148.50	49.50	198.00	-
178	Ernakulam	BLC N P 2 North Paravur-140	Paravur	7C3280 3287031 468	30-10-2017	27th	140	560.00	210.00	72.00	278.00	-	2	8.00	3.00	1.00	4.00	-	138	552.00	207.00	71.00	274.00	-
179	Ernakulam	BLC N P 5 North Paravur-50	Paravur	7C3280 3287031 300	07-08-2020	51st	50	200.00	75.00	25.00	100.00	-	3	12.00	4.50	1.50	6.00	-	47	188.00	70.50	23.50	94.00	-
180	Ernakulam	BLC N P 8 North Paravur -46	Paravur	7C3280 3287039 726	23-03-2022	59th	46	184.00	69.00	23.00	92.00	-	2	8.00	3.00	1.00	4.00	-	44	176.00	66.00	22.00	88.00	-
181	Ernakulam	BLC N P 9 North Paravur-31	Paravur	7C3280 3287043 270	18-11-2022	64th	31	124.00	46.50	15.50	62.00	-	2	8.00	3.00	1.00	4.00	-	29	116.00	43.50	14.50	58.00	-
182	Ernakulam	BLC N P4 North Paravur-121	Paravur	7C3280 3287031 394	30-01-2019	42nd	121	484.00	181.50	150.50	152.00	-	1	4.00	1.50	0.50	2.00	-	120	480.00	180.00	150.00	150.00	-
183	Pathanamthitta	PTNM-BLCN-P6-180	Pathanamthitta	7C3280 3304027 799	16-08-2021	55th	180	720.00	270.00	90.00	360.00	-	40	160.00	60.00	20.00	80.00	-	140	560.00	210.00	70.00	280.00	-
184	Pathanamthitta	PTNM-BLCN-P7-29	Pathanamthitta	7C3280 3304039 530	23-03-2022	59th	29	116.00	43.50	14.50	58.00	-	10	40.00	15.00	5.00	20.00	-	19	76.00	28.50	9.50	38.00	-

185	Pathanamthitta	PTNM-BLCN-135-P4	Pathanamthitta	7C3280 3304046 015	30-01-2019	42nd	135	540.00	202.50	67.50	270.00	-	1	4.00	1.50	0.50	2.00	-	134	536.00	201.00	67.00	268.00	-
186	Pathanamthitta	PTNM-BLCN-214-P2	Pathanamthitta	7C3280 3304045 973	30-10-2017	27th	214	856.00	321.00	107.00	428.00	-	1	4.00	1.50	0.50	2.00	-	213	852.00	319.50	106.50	426.00	-
187	Pathanamthitta	PTNM-BLCN-166-P1	Pathanamthitta	7C3280 3304046 013	26-05-2016	9th	166	561.00	249.00	83.00	177.50	51.50	2	8.00	3.00	1.00	4.00	-	164	553.00	246.00	82.00	173.50	51.50
188	Palakkad	PTMB-BLCN-75-P2	Pattambi	7C3262 7598045 734	27-09-2017	26th	75	300.00	112.50	37.50	150.00	-	1	4.00	1.50	0.50	2.00	-	74	296.00	111.00	37.00	148.00	-
189	Palakkad	PTMBY-BLCN-153-P5	Pattambi	7C3262 7598045 743	30-01-2019	42nd	153	612.00	229.50	76.50	306.00	-	2	8.00	3.00	1.00	4.00	-	151	604.00	226.50	75.50	302.00	-
190	Palakkad	PTMBY-BLCN-162-P1	Pattambi	7C3262 7598045 751	21-03-2017	20th	162	648.00	243.00	81.00	324.00	-	1	4.00	1.50	0.50	2.00	-	161	644.00	241.50	80.50	322.00	-
191	Palakkad	PTMBY-BLCN-319-P6	Pattambi	7C3262 7598045 759	07-08-2020	51st	319	1,276.00	478.50	159.50	638.00	-	1	4.00	1.50	0.50	2.00	-	318	1,272.00	477.00	159.00	636.00	-
192	Palakkad	PTMBY-BLCN-P7-64	Pattambi	7C3262 7598039 768	23-03-2022	59th	64	256.00	96.00	32.00	128.00	-	5	20.00	7.50	2.50	10.00	-	59	236.00	88.50	29.50	118.00	-
193	Kannur	BLC-N-PYNR-P9-60	Payyannur	7C3280 3257036 338	23-03-2022	59th	60	240.00	90.00	30.00	120.00	-	5	20.00	7.50	2.50	10.00	-	55	220.00	82.50	27.50	110.00	-
194	Kozhikode	PYLI-BLCN-235-P3	Payyoli	7C3262 7367045 640	07-02-2018	30th	235	940.00	352.50	117.50	470.00	-	1	4.00	1.50	0.50	2.00	-	234	936.00	351.00	117.00	468.00	-

195	Kozhikode	PYLI-BLCN-44-P5	Payyoli	7C3262 7367045 642	30-01-2019	42nd	44	176.00	66.00	22.00	88.00	-	2	8.00	3.00	1.00	4.00	-	42	168.00	63.00	21.00	84.00	-
196	Kozhikode	PYLY-BLC-NC-35- PART VI	Payyoli	7C3262 7367027 791	16-08-2021	55th	35	140.00	52.50	17.50	70.00	-	1	4.00	1.50	0.50	2.00	-	34	136.00	51.00	17.00	68.00	-
197	Malappuram	PMAY -BLCN-166-P8	Perinthalmanna	7C3280 3270037 910	23-03-2022	59th	166	664.00	249.00	83.00	332.00	-	19	76.00	28.50	9.50	38.00	-	147	588.00	220.50	73.50	294.00	-
198	Malappuram	PRTMNA-BLCN-547-P3	Perinthalmanna	7C3280 3270045 864	29-11-2017	28th	547	2,188.00	820.50	273.50	1,094.00	-	1	4.00	1.50	0.50	2.00	-	546	2,184.00	819.00	273.00	1,092.00	-
199	Ernakulam	PBVR-BLCN-21-P7	Perumbavoor	7C3280 3284045 722	23-03-2022	59th	21	84.00	31.50	10.50	42.00	-	1	4.00	1.50	0.50	2.00	-	20	80.00	30.00	10.00	40.00	-
200	Ernakulam	PBVR-BLCN-22-P6	Perumbavoor	7C3280 3284045 725	16-08-2021	55th	22	88.00	33.00	11.00	44.00	-	1	4.00	1.50	0.50	2.00	-	21	84.00	31.50	10.50	42.00	-
201	Ernakulam	PBVR-BLCN-54-P5	Perumbavoor	7C3280 3284045 711	07-08-2020	51st	54	216.00	81.00	27.00	108.00	-	1	4.00	1.50	0.50	2.00	-	53	212.00	79.50	26.50	106.00	-
202	Ernakulam	Pbvr-BLC-N-P 8-33	Perumbavoor	7C3280 3284043 127	18-11-2022	64th	33	132.00	49.50	16.50	66.00	-	2	8.00	3.00	1.00	4.00	-	31	124.00	46.50	15.50	62.00	-
203	Ernakulam	PVRM-BLC-N-22-PMAY-DPR-VII	Piravom	7C3262 8031027 800	16-08-2021	55th	22	88.00	33.00	11.00	44.00	-	12	48.00	18.00	6.00	24.00	-	10	40.00	15.00	5.00	20.00	-
204	Kozhikode	KLDY-BLCN-154-P2	Quilandy	7C3280 3266046 038	30-10-2017	27th	154	616.00	231.00	77.00	308.00	-	2	8.00	3.00	1.00	4.00	-	152	608.00	228.00	76.00	304.00	-

205	Kozhikode	KLDY-BLCN-132-P8	Quilandy	7C3280 3266045 976	23-03-2022	59th	132	528.00	198.00	66.00	264.00	-	13	52.00	19.50	6.50	26.00	-	119	476.00	178.50	59.50	238.00	-
206	Kozhikode	KLDY-BLCN-205-P5	Quilandy	7C3280 3266045 942	07-08-2020	51st	205	820.00	307.50	102.50	410.00	-	2	8.00	3.00	1.00	4.00	-	203	812.00	304.50	101.50	406.00	-
207	Kozhikode	KLDY-BLCN-43-P7	Quilandy	7C3280 3266045 941	23-11-2021	56th	43	172.00	64.50	21.50	86.00	-	2	8.00	3.00	1.00	4.00	-	41	164.00	61.50	20.50	82.00	-
208	Kozhikode	KLDY-BLCN-80-P9	Quilandy	7C3280 3266043 240	18-11-2022	64th	80	320.00	120.00	40.00	160.00	-	3	12.00	4.50	1.50	6.00	-	77	308.00	115.50	38.50	154.00	-
209	Kozhikode	KLDY-BLCN-517-P1	Quilandy	7C3280 3266045 923	21-03-2017	20th	517	2,032.00	775.50	258.50	980.20	17.80	1	4.00	1.50	0.50	2.00	-	516	2,028.00	774.00	258.00	978.20	17.80
210	Kozhikode	PMAY - BLCN-39 -P8	Ramanattukara	7C3262 7435043 216	18-11-2022	64th	39	156.00	58.50	19.50	78.00	-	1	4.00	1.50	0.50	2.00	-	38	152.00	57.00	19.00	76.00	-
211	Kozhikode	PMAY - BLCN-76 -P4	Ramanattukara	7C3262 7435027 749	30-01-2019	42nd	69	276.00	103.50	36.50	136.00	-	1	4.00	1.50	0.50	2.00	-	68	272.00	102.00	36.00	134.00	-
212	Kozhikode	PMAY - BLCN-85 -P7	Ramanattukara	7C3262 7435039 457	23-03-2022	59th	85	340.00	127.50	42.50	170.00	-	6	24.00	9.00	3.00	12.00	-	79	316.00	118.50	39.50	158.00	-
213	Palakkad	PMAY-SRR-BLCN-415-P6	Shoranur	7C3280 3273027 704	16-08-2021	55th	415	1,660.00	622.50	207.50	830.00	-	60	240.00	90.00	30.00	120.00	-	355	1,420.00	532.50	177.50	710.00	-
214	Kannur	SKPM BLC N 36 PHASE 6	Sreekandapuram	7C3262 7205045 605	23-03-2022	59th	36	144.00	54.00	18.00	72.00	-	4	16.00	6.00	2.00	8.00	-	32	128.00	48.00	16.00	64.00	-

215	Kannur	SKPM BLC N 51 P 5	Sreekandapuram	7C3262 7205045 967	16-08-2021	55th	51	204.00	76.50	25.50	102.00	-	3	12.00	4.50	1.50	6.00	-	48	192.00	72.00	24.00	96.00	-
216	Wayanad	PMAY BLC N 33 7P	Sulthanbathery	7C3262 7317027 691	16-08-2021	55th	33	132.00	49.50	16.50	66.00	-	12	48.00	18.00	6.00	24.00	-	21	84.00	31.50	10.50	42.00	-
217	Wayanad	SBY-BLC-NC-448-PART 8	Sulthanbathery	7C3262 7317039 439	23-03-2022	59th	449	1,796.00	673.50	224.50	898.00	-	22	88.00	33.00	11.00	44.00	-	427	1,708.00	640.50	213.50	854.00	-
218	Kannur	TPBA BLC N 33 PHASE 8	Talipramba	7C3280 3258043 266	18-11-2022	64th	33	132.00	49.50	16.50	66.00	-	2	8.00	3.00	1.00	4.00	-	31	124.00	46.50	15.50	62.00	-
219	Kannur	TPBA BLC N 6 PHASE7	Talipramba	7C3280 3258036 270	23-03-2022	59th	6	24.00	9.00	3.00	12.00	-	1	4.00	1.50	0.50	2.00	-	5	20.00	7.50	2.50	10.00	-
220	Kannur	TPBABLCN 56 PHASE 6	Talipramba	7C3280 3258045 665	16-08-2021	55th	56	224.00	84.00	28.00	112.00	-	5	20.00	7.50	2.50	10.00	-	51	204.00	76.50	25.50	102.00	-
221	Kannur	TPMBA-BLCN159-P1	Talipramba	7C3280 3258030 820	21-03-2017	20th	159	636.00	238.50	79.50	318.00	-	1	4.00	1.50	0.50	2.00	-	158	632.00	237.00	79.00	316.00	-
222	Kannur	TPBA BLCN 99 PHASE 5	Talipramba	7C3280 3258045 651	27-12-2019	50th	99	396.00	148.50	49.50	198.00	-	2	8.00	3.00	1.00	4.00	-	97	388.00	145.50	48.50	194.00	-
223	Kannur	TLY-BLCN-48-P5	Thalassery	7C3280 3263030 656	30-01-2019	42nd	48	192.00	72.00	24.00	96.00	-	1	4.00	1.50	0.50	2.00	-	47	188.00	70.50	23.50	94.00	-
224	Malappuram	Tanur-BLC N-P5-217	Thanur	7C3262 7512029 486	16-08-2021	55th	217	868.00	325.50	108.50	434.00	-	11	44.00	16.50	5.50	22.00	-	206	824.00	309.00	103.00	412.00	-

225	Malappuram	THANUR-BLCN-400-P4	Thanur	7C3262 7512045 683	25-02-2019	43rd	400	1,600.00	600.00	200.00	800.00	-	2	8.00	3.00	1.00	4.00	-	398	1,592.00	597.00	199.00	796.00	-
226	Malappuram	THANUR-BLCN-856-P1	Thanur	7C3262 7512045 680	29-05-2017	22nd	856	3,424.00	1,284.00	428.00	1,712.00	-	1	4.00	1.50	0.50	2.00	-	855	3,420.00	1,282.50	427.50	1,710.00	-
227	Pathanamthitta	BLCNP5158TVLA	Thiruvalla	7C3280 3303029 652	16-08-2021	55th	158	632.00	237.00	79.00	316.00	-	30	120.00	45.00	15.00	60.00	-	128	512.00	192.00	64.00	256.00	-
228	Pathanamthitta	BLCN-P6-40-TVLA	Thiruvalla	7C3280 3303037 604	23-11-2021	56th	40	160.00	60.00	20.00	80.00	-	8	32.00	12.00	4.00	16.00	-	32	128.00	48.00	16.00	64.00	-
229	Pathanamthitta	BLCNP759TVLA	Thiruvalla	7C3280 3303039 781	23-03-2022	59th	59	236.00	88.50	29.50	118.00	-	8	32.00	12.00	4.00	16.00	-	51	204.00	76.50	25.50	102.00	-
230	Pathanamthitta	BLCN217R1TVLA	Thiruvalla	7C3280 3303045 846	07-08-2020	51st	177	708.00	265.50	88.50	354.00	-	1	4.00	1.50	0.50	2.00	-	176	704.00	264.00	88.00	352.00	-
231	Idukki	TDPA BLC NC 10 Part 8	Thodupuzha	7C3280 3293027 680	16-08-2021	55th	10	40.00	15.00	5.00	20.00	-	1	4.00	1.50	0.50	2.00	-	9	36.00	13.50	4.50	18.00	-
232	Idukki	TDPA BLC NC 103 Part 9	Thodupuzha	7C3280 3293039 673	23-03-2022	59th	103	412.00	154.50	51.50	206.00	-	23	92.00	34.50	11.50	46.00	-	80	320.00	120.00	40.00	160.00	-
233	Idukki	TDPZA-BLCN-138-P6	Thodupuzha	7C3280 3293045 729	30-01-2019	42nd	138	552.00	207.00	69.00	276.00	-	1	4.00	1.50	0.50	2.00	-	137	548.00	205.50	68.50	274.00	-
234	Idukki	TDPZA-BLCN-86-P7	Thodupuzha	7C3280 3293045 731	07-08-2020	51st	86	344.00	129.00	43.00	172.00	-	1	4.00	1.50	0.50	2.00	-	85	340.00	127.50	42.50	170.00	-

235	Ernakulam	TRKRA BLCN 15 DPR 7	Thrikakara	7C32628002027723	16-08-2021	55th	15	60.00	22.50	7.50	30.00	-	4	16.00	6.00	2.00	8.00	-	11	44.00	16.50	5.50	22.00	-
236	Ernakulam	TRKRA BLCN 72 DPR 8	Thrikakara	7C32628002039537	23-03-2022	59th	72	288.00	108.00	36.00	144.00	-	7	28.00	10.50	3.50	14.00	-	65	260.00	97.50	32.50	130.00	-
237	Ernakulam	TRKRA BLCN 85 DPR 9	Thrikakara	7C32628002043275	18-11-2022	64th	85	340.00	127.50	42.50	170.00	-	7	28.00	10.50	3.50	14.00	-	78	312.00	117.00	39.00	156.00	-
238	Ernakulam	TPNTRA-BLCN-105 - P4	Thripunithura	7C32803290045689	30-10-2017	27th	105	420.00	157.50	52.50	210.00	-	2	8.00	3.00	1.00	4.00	-	103	412.00	154.50	51.50	206.00	-
239	Ernakulam	TPNTRA-BLCN-121-P7	Thripunithura	7C32803290045695	27-12-2019	50th	121	484.00	181.50	60.50	242.00	-	4	16.00	6.00	2.00	8.00	-	117	468.00	175.50	58.50	234.00	-
240	Ernakulam	TPNTRA-BLCN-160-P6	Thripunithura	7C32803290045693	30-01-2019	42nd	160	640.00	240.00	80.00	320.00	-	6	24.00	9.00	3.00	12.00	-	154	616.00	231.00	77.00	308.00	-
241	Ernakulam	TPNTRA-BLCN-69-P5	Thripunithura	7C32803290045692	29-11-2017	28th	69	276.00	103.50	34.50	138.00	-	2	8.00	3.00	1.00	4.00	-	67	268.00	100.50	33.50	134.00	-
242	Ernakulam	TRPA-BLC-NC-109-PART3	Thripunithura	7C32803290030815	27-09-2017	26th	80	320.00	120.00	40.00	160.00	-	1	4.00	1.50	0.50	2.00	-	79	316.00	118.50	39.50	158.00	-
243	Malappuram	Tirur-BLC N-P8-35	Tirur	7C32803271039674	23-03-2022	59th	35	140.00	52.50	17.50	70.00	-	4	16.00	6.00	2.00	8.00	-	31	124.00	46.50	15.50	62.00	-
244	Malappuram	Tirur-BLC N-P9-91	Tirur	7C32803271043209	18-11-2022	64th	91	364.00	136.50	45.50	182.00	-	1	4.00	1.50	0.50	2.00	-	90	360.00	135.00	45.00	180.00	-

245	Malappuram	TIRUR-BLCN-67-P7	Tirur	7C3280 3271045 628	16-08-2021	55th	67	268.00	100.50	33.50	134.00	-	1	4.00	1.50	0.50	2.00	-	66	264.00	99.00	33.00	132.00	-
246	Malappuram	TRGD-BLC-New-P8-50	Tirurangadi	7C3262 7553037 953	23-03-2022	59th	50	200.00	75.00	25.00	100.00	-	8	32.00	12.00	4.00	16.00	-	42	168.00	63.00	21.00	84.00	-
247	Malappuram	TRNGDI-BLC-12-P7	Tirurangadi	7C3262 7553045 745	16-08-2021	55th	12	48.00	18.00	6.00	24.00	-	5	20.00	7.50	2.50	10.00	-	7	28.00	10.50	3.50	14.00	-
248	Malappuram	TRNGDI-BLCN-38-P6	Tirurangadi	7C3262 7553045 749	07-08-2020	51st	38	152.00	57.00	19.00	76.00	-	1	4.00	1.50	0.50	2.00	-	37	148.00	55.50	18.50	74.00	-
249	Malappuram	TRNGDI-BLCN-44-P3	Tirurangadi	7C3262 7553045 761	07-02-2018	30th	44	176.00	66.00	22.00	88.00	-	2	8.00	3.00	1.00	4.00	-	42	168.00	63.00	21.00	84.00	-
250	Malappuram	TRNGDY-BLCN-27-P4	Tirurangadi	7C3262 7553045 752	26-03-2018	32nd	27	108.00	40.50	13.50	54.00	-	1	4.00	1.50	0.50	2.00	-	26	104.00	39.00	13.00	52.00	-
251	Kozhikode	VDKRA-BLCN-151-P4	Vadakara	7C3280 3265045 624	30-01-2019	42nd	151	604.00	226.50	75.50	302.00	-	2	8.00	3.00	1.00	4.00	-	149	596.00	223.50	74.50	298.00	-
252	Kozhikode	VDKRA-BLCN-93-P5	Vadakara	7C3280 3265045 622	07-08-2020	51st	93	372.00	139.50	46.50	186.00	-	1	4.00	1.50	0.50	2.00	-	92	368.00	138.00	46.00	184.00	-
253	Malappuram	PMAY-BLCN-100-P6	Valanchery	7C3290 0027039 031	23-03-2022	59th	100	400.00	150.00	50.00	200.00	-	3	12.00	4.50	1.50	6.00	-	97	388.00	145.50	48.50	194.00	-
254	Malappuram	VLNCHY-BLC N-99-P7	Valanchery	7C3290 0027043 187	18-11-2022	64th	99	396.00	148.50	49.50	198.00	-	8	32.00	12.00	4.00	16.00	-	91	364.00	136.50	45.50	182.00	-

255	Thiruvananthapuram	BLCN-VKLA-63-P7	Varkala	7C3280 3309043 277	18-11-2022	64th	63	252.00	94.50	31.50	126.00	-	8	32.00	12.00	4.00	16.00	-	55	220.00	82.50	27.50	110.00	-
256	Thiruvananthapuram	Vkla BLC 38 P3	Varkala	7C3280 3309027 831	30-10-2017	27th	30	120.00	45.00	15.00	60.00	-	2	8.00	3.00	1.00	4.00	-	28	112.00	42.00	14.00	56.00	-
257	Thiruvananthapuram	VKLA-BLCN-143-P6	Varkala	7C3280 3309039 769	23-03-2022	59th	143	572.00	214.50	71.50	286.00	-	21	84.00	31.50	10.50	42.00	-	122	488.00	183.00	61.00	244.00	-
258	Thiruvananthapuram	VKLA-BLCN-64-P5	Varkala	7C3280 3309031 406	16-08-2021	55th	64	256.00	96.00	32.00	128.00	-	18	72.00	27.00	9.00	36.00	-	46	184.00	69.00	23.00	92.00	-
259	Thiruvananthapuram	VRKLA-BLCN-159-P4	Varkala	7C3280 3309045 948	30-01-2019	42nd	159	636.00	238.50	79.50	318.00	-	1	4.00	1.50	0.50	2.00	-	158	632.00	237.00	79.00	316.00	-
260	Thiruvananthapuram	VRKLA-BLCN-183-P1	Varkala	7C3280 3309045 947	21-03-2017	20th	183	732.00	274.50	91.50	366.00	-	2	8.00	3.00	1.00	4.00	-	181	724.00	271.50	90.50	362.00	-
261	Thrissur	PMAY-WKY-BLCN-71-P5	Wadakkanchery	7C3262 7770027 701	16-08-2021	55th	71	284.00	106.50	35.50	142.00	-	21	84.00	31.50	10.50	42.00	-	50	200.00	75.00	25.00	100.00	-
Grand Total							**44,647**	**1,77,091.00**	**66,970.50**	**22,575.50**	**86,800.40**	**744.60**	**3,494**	**13,966.00**	**5,241.00**	**1,747.00**	**6,973.00**	**5.00**	**41,153**	**1,63,125.00**	**61,729.50**	**20,828.50**	**79,827.40**	**739.60**

Annexure VII-B: Salient Details of 77 BLC (New) Projects submitted by the State of Kerala

(₹ in lakh)

Sl No	District_Name	City_Name	Project Name	No of Houses Proposed	GEN	SC	ST	OBC	Project Cost (₹ in Lakh)	Central Assistance @ ₹1.50 Lakh per house	State share	ULB share	1st instalment of 40% Central Assistance
1	Pathanamthitta	Adoor	ADR-BLCN-23-P9	23	7	8	-	8	92.00	34.50	11.50	46.00	13.80
2	Ernakulam	Angamaly	ANGMLY-BLCN-14-P9	14	10	2	-	2	56.00	21.00	7.00	28.00	8.40
3	Kannur	Anthoor	ANTR-BLCN-5-P9	5	2	-	-	3	20.00	7.50	2.50	10.00	3.00
4	Thiruvananthapuram	Attingal	ATL-BLCN-36-P11	36	16	12	-	8	144.00	54.00	18.00	72.00	21.60
5	Thrissur	Chalakudy	CHKDY-BLCN-2-P10	2	2	-	-	-	8.00	3.00	1.00	4.00	1.20
6	Thrissur	Chavakkad	CVKD-BLCN-20-P9	20	-	1	-	19	80.00	30.00	10.00	40.00	12.00
7	Alappuzha	Chengannur	CGNR-BLCN-20-P9	20	2	17	-	1	80.00	30.00	10.00	40.00	12.00
8	Palakkad	Cherplassery	CHERP-BLCN-38-P8	38	-	29	-	9	152.00	57.00	19.00	76.00	22.80
9	Alappuzha	Cherthala	CTLA-BLCN-99-P8	99	10	6	-	83	396.00	148.50	49.50	198.00	59.40
10	Palakkad	Chittur-Thathamangalam	CHTR-BLCN-7-P8	7	-	2	-	5	28.00	10.50	3.50	14.00	4.20
11	Ernakulam	ELOOR	ELOOR-BLCN-2-P10	2	-	1	-	1	8.00	3.00	1.00	4.00	1.20
12	Kottayam	Erattupetta	ERPTA-BLCN-32-P9	32	1	1	-	30	128.00	48.00	16.00	64.00	19.20

13	Kozhikode	Feroke	FEROKE-BLCN-16-P6	16	-	4	-	12	64.00	24.00	8.00	32.00	9.60
14	Thrissur	Guruvayoor	GVR-BLCN-29-P9	29	-	27	-	2	116.00	43.50	14.50	58.00	17.40
15	Alappuzha	Haripad	HRPD-BLCN-31-P7	31	2	2	-	27	124.00	46.50	15.50	62.00	18.60
16	Thrissur	Irinjalakuda	IJK-BLCN-20-P9	20	4	6	-	10	80.00	30.00	10.00	40.00	12.00
17	Ernakulam	Kalamassery	KLMSRY-BLCN-33-P12	33	-	3	-	30	132.00	49.50	16.50	66.00	19.80
18	Wayanad	Kalpetta	KPTA-BLCN-78-P11	78	9	12	7	50	312.00	117.00	39.00	156.00	46.80
19	Kannur	Kannur	KNR-BLCN-62-P10	62	4	7	-	51	248.00	93.00	31.00	124.00	37.20
20	Kollam	Karunagappally	KNGPLY-BLCN-34-P10	34	1	20	-	13	136.00	51.00	17.00	68.00	20.40
21	Alappuzha	Kayamkulam	KYKLM-BLCN-35-P8	35	1	4	-	30	140.00	52.50	17.50	70.00	21.00
22	Ernakulam	KOCHI	KOCHI-BLCN-608-P11	608	48	25	1	534	2,432.00	912.00	304.00	1,216.00	364.80
23	Kozhikode	KODUVALLY	KDVLY-BLCN-14-P8	14	1	2	1	10	56.00	21.00	7.00	28.00	8.40
24	Kollam	KOLLAM	KLM-BLCN-708-P11	708	82	184	1	441	2,832.00	1,062.00	354.00	1,416.00	424.80
25	Malappuram	Kondotty	KNDTY-BLCN-17-P7	17	-	11	-	6	68.00	25.50	8.50	34.00	10.20
26	Kannur	Kuthuparamba	KTPMBA-BLCN-1-P9	1	-	-	-	1	4.00	1.50	0.50	2.00	0.60
27	Ernakulam	Kothamangalam	KTMGLM-BLCN-12-P8	12	5	1	-	6	48.00	18.00	6.00	24.00	7.20
28	Malappuram	Kottakkal	KTKL-BLCN-30-P9	30	3	2	-	25	120.00	45.00	15.00	60.00	18.00
29	Kollam	Kottarakkara	KTRKRA-BLCN-7-P9	7	2	4	-	1	28.00	10.50	3.50	14.00	4.20

30	Kottayam	Kottayam	KTM-BLCN-175-P9	175	54	20	3	98	700.00	262.50	87.50	350.00	105.00
31	Kozhikode	Kozhikode	KKD-BLC-NC-70-PART 12	70	2	13	-	55	280.00	105.00	35.00	140.00	42.00
32	Thrissur	Kunnamkulam	KKM-BLCN-81-P8	81	4	50	-	27	324.00	121.50	40.50	162.00	48.60
33	Malappuram	Malappuram	MLP-BLCN-56-P13	56	-	-	-	56	224.00	84.00	28.00	112.00	33.60
34	Wayanad	Mananthavady	MNVD-BLCN-75-P6	75	14	9	35	17	300.00	112.50	37.50	150.00	45.00
35	Malappuram	Manjeri	MANJERI-BLCN-36-P10	36	2	9	-	25	144.00	54.00	18.00	72.00	21.60
36	Ernakulam	Maradu	MARADU-BLCN-13-P9	13	1	2	-	10	52.00	19.50	6.50	26.00	7.80
37	Alappuzha	Mavelikkara	MVKRA-BLCN-21-P10	21	-	16	-	5	84.00	31.50	10.50	42.00	12.60
38	Kozhikode	Mukkom	MUKM-BLCN-14-P9	14	1	6	-	7	56.00	21.00	7.00	28.00	8.40
39	Ernakulam	Muvattupuzha	MVTPA-BLCN-19-P8	19	5	1	-	13	76.00	28.50	9.50	38.00	11.40
40	Thiruvananthapuram	Nedumangad	NGD-BLCN-83-P10	83	9	48	-	26	332.00	124.50	41.50	166.00	49.80
41	Thiruvananthapuram	Neyyattinkara	NYTKARA-BLCN-33-P6	33	1	6	1	25	132.00	49.50	16.50	66.00	19.80
42	Malappuram	Nilambur	NLBR-BLCN-19-P7	19	1	2	-	16	76.00	28.50	9.50	38.00	11.40
43	Ernakulam	Paravur	NPVR-BLCN-9-P10	9	2	-	-	7	36.00	13.50	4.50	18.00	5.40
44	Kottayam	Palai	PALA-BLCN-18-P10	18	7	2	-	9	72.00	27.00	9.00	36.00	10.80
45	Palakkad	Palakkad	PKD-BLCN-172-P12	172	12	13	-	147	688.00	258.00	86.00	344.00	103.20
46	Pathanamthitta	Pandalam	PNDLM-BLCN-68-P10	68	17	32	-	19	272.00	102.00	34.00	136.00	40.80
47	Kannur	Panoor	PANR-BLCN-4-P8	4	-	2	-	2	16.00	6.00	2.00	8.00	2.40

48	Malappuram	Parapinangadi	PGDIMUN-BLCN-18-P9	18	-	2	-	16	72.00	27.00	9.00	36.00	10.80
49	Pathanamthitta	Pathanamthitta	PTNM-BLCN-54-P8	54	8	17	-	29	216.00	81.00	27.00	108.00	32.40
50	Palakkad	PATTAMBI	PTMBY-BLCN-16-P8	16	-	12	-	4	64.00	24.00	8.00	32.00	9.60
51	Kannur	Payyannur	PYNR-BLCN-5-P11	5	-	2	-	3	20.00	7.50	2.50	10.00	3.00
52	Kozhikode	Payyoli	PYLY-BLCN-143-P7	143	7	19	-	117	572.00	214.50	71.50	286.00	85.80
53	Malappuram	Perinthalmanna	PMNA-BLCN-15-P10	15	-	3	-	12	60.00	22.50	7.50	30.00	9.00
54	Ernakulam	Perumbavoor	PBVR-BLCN-5-P9	5	-	-	-	5	20.00	7.50	2.50	10.00	3.00
55	Ernakulam	Piravom	PRVM-BLCN-12-P10	12	5	4	-	3	48.00	18.00	6.00	24.00	7.20
56	Malappuram	Ponnani	PONN-BLCN-41-P10	41	-	11	-	30	164.00	61.50	20.50	82.00	24.60
57	Kozhikode	Quilandy	QLDY-BLCN-27-P10	27	2	11	-	14	108.00	40.50	13.50	54.00	16.20
58	Kozhikode	Ramanattukara	RAMKARA-BLCN-22-P9	22	-	5	-	17	88.00	33.00	11.00	44.00	13.20
59	Palakkad	Shoranur	SRNR-BLCN-48-P8	48	6	30	-	12	192.00	72.00	24.00	96.00	28.80
60	Kollam	Paravoor	SPVR-BLCN-17-P9	17	-	15	-	2	68.00	25.50	8.50	34.00	10.20
61	Kannur	Sreekandapuram	SKPM-BLCN-10-P7	10	2	3	3	2	40.00	15.00	5.00	20.00	6.00
62	Wayanad	Sulthanbathery	SBY-BLCN-86-P10	86	21	9	21	35	344.00	129.00	43.00	172.00	51.60
63	Kannur	Taliparamba	TPBA-BLCN-11-P9	11	-	1	-	10	44.00	16.50	5.50	22.00	6.60
64	Malappuram	Thanur	THANUR-BLCN-120-P7	120	-	43	-	77	480.00	180.00	60.00	240.00	72.00
65	Malappuram	Tirur	TIRUR-BLCN-7-P10	7	-	4	-	3	28.00	10.50	3.50	14.00	4.20

66	Pathanamthitta	Thiruvalla	TVLA-BLCN-45-P9	45	5	7	-	33	180.00	67.50	22.50	90.00	27.00
67	Idukki	Thodupuzha	TDPA-BLCN-26-P10	26	6	4	1	15	104.00	39.00	13.00	52.00	15.60
68	Ernakulam	Thrikkakara	TRKRA-BLCN-18-P10	18	4	3	-	11	72.00	27.00	9.00	36.00	10.80
69	Ernakulam	Thrippunithura	TPNTRA-BLCN-15-P11	15	5	3	-	7	60.00	22.50	7.50	30.00	9.00
70	Malappuram	Tirurangadi	TRGD-BLCN-17-P10	17	1	4	-	12	68.00	25.50	8.50	34.00	10.20
71	Thiruvananthapuram	Trivandrum	TVM-BLCN-570-P11	570	19	332	1	218	2,280.00	855.00	285.00	1,140.00	342.00
72	Kozhikode	Vadakara	VDKRA-BLCN-5-P8	5	-	1	-	4	20.00	7.50	2.50	10.00	3.00
73	Malappuram	Valanchery	VLNCHY-BLCN-50-P8	50	-	45	-	5	200.00	75.00	25.00	100.00	30.00
74	Thiruvananthapuram	Varkala	VKLA-BLCN-51-P8	51	14	25	-	12	204.00	76.50	25.50	102.00	30.60
75	Thrissur	Wadakkanchery	WDKNCRY-BLCN-48-P8	48	3	28	-	17	192.00	72.00	24.00	96.00	28.80
76	Ernakulam	Koothattukulam	KKLM-BLCN-17-P9	17	3	1	-	13	68.00	25.50	8.50	34.00	10.20
77	Palakkad	Ottapalam	OTPLM-BLCN-171-P7	171	3	59	-	109	684.00	256.50	85.50	342.00	102.60
Total				**4,689**	**458**	**1,327**	**75**	**2,829**	**18,756.00**	**7,033.50**	**2,344.50**	**9,378.00**	**2,813.40**

Annexure VIII-A: Salient details of 276 BLC (New) Projects for curtailment of 3,536 houses submitted by State of Madhya Pradesh

(₹ in lakh)

S. No.	City	CSMC No.	CSMC Approval Date	No. of Beneficiary			Approved Cost					Curtailed Cost					Revised Cost					Community Details				
				As per Approval	Proposed for Curtailment	Revised DPR	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share	General	SC	ST	OBC	Total
1	Manawar	12th	31.08.2016	687	1	686	2,644.43	1,030.50	687.00	-	926.93	3.33	1.50	1.00	-	0.83	2,641.10	1,029.00	686.00	-	926.10	43	49	272	322	686
Total				687	1	686	2,644.43	1,030.50	687.00	-	926.93	3.33	1.50	1.00	-	0.83	2,641.10	1,029.00	686.00	-	926.10	43	49	272	322	686
2	Morena	17th	20.12.2016	737	7	730	3,341.98	1,105.50	737.00	504.53	994.95	31.74	10.50	7.00	4.79	9.45	3,310.24	1,095.00	730.00	499.74	985.50	90	163	78	399	730
3	Dabra			502	3	499	2,631.26	753.00	502.00	698.56	677.70	15.72	4.50	3.00	4.17	4.05	2,615.54	748.50	499.00	694.39	673.65	21	207	57	214	499
4	Satna			2,530	6	2,524	11,136.96	3,795.00	2,530.00	1,396.46	3,415.50	26.41	9.00	6.00	3.31	8.10	11,110.55	3,786.00	2,524.00	1,393.15	3,407.40	266	804	374	1,080	2,524
5	Sagar			2,031	32	1,999	9,767.79	3,046.50	2,031.00	1,948.44	2,741.85	153.90	48.00	32.00	30.70	43.20	9,613.89	2,998.50	1,999.00	1,917.74	2,698.65	117	759	55	1,068	1,999

Total				5,800	**48**	5,752	26,877.99	8,700.00	5,800.00	4,547.99	7,830.00	227.77	72.00	48.00	42.97	64.80	26,650.22	8,628.00	5,752.00	4,505.02	7,765.20	494	1,933	564	2,761	5,752
6	Narsinghgarh	19th	20.02.2017	444	**3**	441	1,708.72	666.00	444.00	-	598.72	10.87	4.50	3.00	-	3.37	1,697.85	661.50	441.00	-	595.35	27	52	16	346	441
7	Ashta		17	968	**2**	966	4,482.74	1,452.00	968.00	755.94	1,306.80	9.26	3.00	2.00	1.56	2.70	4,473.48	1,449.00	966.00	754.38	1,304.10	217	157	25	567	966
8	Sagar			2,920	**62**	2,858	11,242.00	4,380.00	2,920.00	-	3,942.00	238.70	93.00	62.00	-	83.70	11,003.30	4,287.00	2,858.00	-	3,858.30	247	878	176	1,557	2,858
9	Soyatkalan			359	**1**	358	1,382.15	538.50	359.00	-	484.65	3.85	1.50	1.00	-	1.35	1,378.30	537.00	358.00	-	483.30	29	51	10	268	358
10	Nagda			1,498	**22**	1,476	5,765.02	2,247.00	1,498.00	-	2,020.02	82.42	33.00	22.00	-	27.42	5,682.60	2,214.00	1,476.00	-	1,992.60	145	438	97	796	1,476
Total				6,189	**90**	6,099	24,580.63	9,283.50	6,189.00	755.94	8,352.19	345.10	135.00	90.00	1.56	118.54	24,235.53	9,148.50	6,099.00	754.38	8,233.65	665	1,576	324	3,534	6,099
11	Khujner	20th	21.03.2017	649	**7**	642	2,498.65	973.50	649.00	-	876.15	26.95	10.50	7.00	-	9.45	2,471.70	963.00	642.00	-	866.70	20	161	11	450	642
12	Ambah			231	**2**	229	889.35	346.50	231.00	-	311.85	7.70	3.00	2.00	-	2.70	881.65	343.50	229.00	-	309.15	24	96	5	104	229
13	Mhowgaon			410	**2**	408	1,578.50	615.00	410.00	-	553.50	7.70	3.00	2.00	-	2.70	1,570.80	612.00	408.00	-	550.80	21	53	42	292	408

14	Khandwa			1,050	**66**	984	4,040.96	1,575.00	1,050.00	-	1,415.96	252.56	99.00	66.00	-	87.56	3,788.40	1,476.00	984.00	-	1,328.40	176	316	44	448	984
15	Gadarwara			764	**2**	762	2,941.40	1,146.00	764.00	-	1,031.40	7.70	3.00	2.00	-	2.70	2,933.70	1,143.00	762.00	-	1,028.70	46	82	20	614	762
16	Bhaurasa			93	**1**	92	344.10	139.50	93.00	-	111.60	-10.10	1.50	1.00	-	-12.60	354.20	138.00	92.00	-	124.20	3	17	2	70	92
Total				3,197	**80**	3,117	12,292.96	4,795.50	3,197.00	-	4,300.46	292.51	120.00	80.00	-	92.51	12,000.45	4,675.50	3,117.00	-	4,207.95	290	725	124	1,978	3,117
17	Silwani	21st	24.04.2017	414	**2**	412	1,637.57	621.00	414.00	44.00	558.57	7.58	3.00	2.00	0.21	2.37	1,629.99	618.00	412.00	43.79	556.20	90	57	40	225	412
18	Khetia			784	**4**	780	3,018.40	1,176.00	784.00	-	1,058.40	15.40	6.00	4.00	-	5.40	3,003.00	1,170.00	780.00	-	1,053.00	65	236	52	427	780
19	Burhanpur			2,722	**5**	2,717	11,098.99	4,083.00	2,722.00	623.57	3,670.42	16.12	7.50	5.00	1.15	2.47	11,082.87	4,075.50	2,717.00	622.42	3,667.95	178	220	19	2,300	2,717
20	Shahpura			429	**1**	428	1,814.65	643.50	429.00	163.00	579.15	4.23	1.50	1.00	0.38	1.35	1,810.42	642.00	428.00	162.62	577.80	35	32	76	285	428
21	Nainpur			248	**1**	247	1,080.59	372.00	248.00	125.79	334.80	4.36	1.50	1.00	0.51	1.35	1,076.23	370.50	247.00	125.28	333.45	10	47	27	163	247
22	Nagod			539	**1**	538	2,197.02	808.50	539.00	121.87	727.65	4.08	1.50	1.00	0.23	1.35	2,192.94	807.00	538.00	121.64	726.30	40	263	7	228	538

23	Sagar			759	**21**	738	3,113.76	1,138.50	759.00	191.61	1,024.65	86.15	31.50	21.00	5.30	28.35	3,027.61	1,107.00	738.00	186.31	996.30	48	202	54	434	738
Total				5,895	**35**	5,860	23,960.98	8,842.50	5,895.00	1,269.84	7,953.64	137.92	52.50	35.00	7.78	42.64	23,823.06	8,790.00	5,860.00	1,262.06	7,911.00	466	1,057	275	4,062	5,860
24	Mandla	22nd	29.05.2017	581	**1**	580	2,320.28	871.50	581.00	83.43	784.35	3.99	1.50	1.00	0.14	1.35	2,316.29	870.00	580.00	83.29	783.00	36	79	31	434	580
25	Gadarwara		29.05.2017	207	**1**	206	870.15	310.50	207.00	73.20	279.45	4.20	1.50	1.00	0.35	1.35	865.95	309.00	206.00	72.85	278.10	7	10	22	167	206
26	Bhaurasa		29.05.2017	77	**2**	75	348.11	115.50	77.00	51.66	103.95	9.04	3.00	2.00	1.34	2.70	339.07	112.50	75.00	50.32	101.25	13	14	1	47	75
Total				865	**4**	861	3,538.54	1,297.50	865.00	208.29	1,167.75	17.23	6.00	4.00	1.83	5.40	3,521.31	1,291.50	861.00	206.46	1,162.35	56	103	54	648	861
27	Jawar	27th	30.10.2017	180	**1**	179	880.00	270.00	180.00	187.00	243.00	4.89	1.50	1.00	1.04	1.35	875.11	268.50	179.00	185.96	241.65	19	59	28	73	179
28	Morena			835	**32**	803	3,354.98	1,252.50	835.00	140.23	1,127.25	128.57	48.00	32.00	5.37	43.20	3,226.41	1,204.50	803.00	134.86	1,084.05	100	242	17	444	803
29	Pithampur			470	**1**	469	1,985.26	705.00	470.00	175.76	634.50	4.22	1.50	1.00	0.37	1.35	1,981.04	703.50	469.00	175.39	633.15	12	199	173	85	469
30	Runji-Gautampura			382	**1**	381	1,572.09	573.00	382.00	102.00	515.09	3.51	1.50	1.00	0.27	0.74	1,568.58	571.50	381.00	101.73	514.35	19	83	71	208	381

31	Teonthar			346	**1**	345	1,475.43	519.00	346.00	143.33	467.10	4.26	1.50	1.00	0.41	1.35	1,471.17	517.50	345.00	142.92	465.75	76	119	74	76	345
32	Singrauli			1,149	**5**	1,144	4,489.78	1,723.50	1,149.00	66.13	1,551.15	19.54	7.50	5.00	0.29	6.75	4,470.24	1,716.00	1,144.00	65.84	1,544.40	116	171	212	645	1,144
33	Tendukheda			94	**2**	92	474.94	141.00	94.00	113.00	126.94	10.14	3.00	2.00	2.40	2.74	464.80	138.00	92.00	110.60	124.20	9	15	3	65	92
Total				3,456	**43**	3,413	14,232.48	5,184.00	3,456.00	927.45	4,665.03	175.13	64.50	43.00	10.15	57.48	14,057.35	5,119.50	3,413.00	917.30	4,607.55	351	888	578	1,596	3,413
34	Narsimhapur	28th	29.11.2017	845	**3**	842	3,446.02	1,267.50	845.00	192.77	1,140.75	12.23	4.50	3.00	0.68	4.05	3,433.79	1,263.00	842.00	192.09	1,136.70	53	153	42	594	842
Total				845	**3**	842	3,446.02	1,267.50	845.00	192.77	1,140.75	12.23	4.50	3.00	0.68	4.05	3,433.79	1,263.00	842.00	192.09	1,136.70	53	153	42	594	842
35	Ashta	29th	27.12.2017	582	**11**	571	2,328.20	873.00	582.00	87.50	785.70	44.00	16.50	11.00	1.65	14.85	2,284.20	856.50	571.00	85.85	770.85	114	97	27	333	571
36	Burhanpur			1,168	**3**	1,165	4,496.84	1,752.00	1,168.00	-	1,576.84	11.59	4.50	3.00	-	4.09	4,485.25	1,747.50	1,165.00	-	1,572.75	33	61	5	1,066	1,165
37	Kukshi			258	**2**	256	1,079.07	387.00	258.00	85.77	348.30	8.36	3.00	2.00	0.66	2.70	1,070.71	384.00	256.00	85.11	345.60	8	23	97	128	256
38	Pithampur			636	**7**	629	2,590.65	954.00	636.00	142.05	858.60	28.51	10.50	7.00	1.56	9.45	2,562.14	943.50	629.00	140.49	849.15	38	197	155	239	629

39	Manpur	131	3	128	551.37	196.50	131.00	47.00	176.87	12.65	4.50	3.00	1.08	4.07	538.72	192.00	128.00	45.92	172.80	2	23	47	56	128
40	Mhowgaon	159	3	156	754.87	238.50	159.00	142.72	214.65	14.24	4.50	3.00	2.69	4.05	740.63	234.00	156.00	140.03	210.60	13	22	10	111	156
41	Panagar	405	1	404	1,865.30	607.50	405.00	306.05	546.75	4.61	1.50	1.00	0.76	1.35	1,860.69	606.00	404.00	305.29	545.40	19	82	95	208	404
42	Bamhani	192	2	190	778.79	288.00	192.00	39.59	259.20	8.11	3.00	2.00	0.41	2.70	770.68	285.00	190.00	39.18	256.50	2	12	33	143	190
43	Nainpur	268	2	266	1,100.83	402.00	268.00	69.03	361.80	8.22	3.00	2.00	0.52	2.70	1,092.61	399.00	266.00	68.51	359.10	13	44	40	169	266
44	Salichauka	803	1	802	3,514.08	1,204.50	803.00	422.53	1,084.05	4.90	1.50	1.00	1.05	1.35	3,509.18	1,203.00	802.00	421.48	1,082.70	27	186	26	563	802
45	Babai	456	3	453	2,027.24	684.00	456.00	271.64	615.60	13.34	4.50	3.00	1.79	4.05	2,013.90	679.50	453.00	269.85	611.55	45	52	13	343	453
46	Teonthar	247	4	243	950.95	370.50	247.00	-	333.45	15.40	6.00	4.00	-	5.40	935.55	364.50	243.00	-	328.05	48	60	46	89	243
47	Satna	651	3	648	2,625.73	976.50	651.00	119.38	878.85	12.10	4.50	3.00	0.55	4.05	2,613.63	972.00	648.00	118.83	874.80	95	275	58	220	648
48	Maharajpur	184	1	183	778.41	276.00	184.00	70.01	248.40	4.23	1.50	1.00	0.38	1.35	774.18	274.50	183.00	69.63	247.05	10	40	1	132	183
49	Kotma	224	3	221	902.94	336.00	224.00	40.50	302.44	12.13	4.50	3.00	0.54	4.09	890.81	331.50	221.00	39.96	298.35	56	15	41	109	221

50	Khacharod			429	**2**	427	1,651.65	643.50	429.00	-	579.15	7.70	3.00	2.00	-	2.70	1,643.95	640.50	427.00	-	576.45	37	105	94	191	427
Total				6,793	**51**	6,742	27,996.92	10,189.50	6,793.00	1,843.77	9,170.65	210.09	76.50	51.00	13.64	68.95	27,786.83	10,113.00	6,742.00	1,830.13	9,101.70	560	1,294	788	4,100	6,742
51	Soyatkalan	32nd	26.03.2018	667	**2**	665	2,661.43	1,000.50	667.00	93.48	900.45	7.98	3.00	2.00	0.28	2.70	2,653.45	997.50	665.00	93.20	897.75	98	134	13	420	665
Total				667	**2**	665	2,661.43	1,000.50	667.00	93.48	900.45	7.98	3.00	2.00	0.28	2.70	2,653.45	997.50	665.00	93.20	897.75	98	134	13	420	665
52	Mungaoli	34th	30.05.2018	231	**1**	230	889.35	346.50	231.00	-	311.85	3.85	1.50	1.00	-	1.35	885.50	345.00	230.00	-	310.50	35	53	60	82	230
53	Sendhwa			1,159	**13**	1,146	5,157.55	1,738.50	1,159.00	695.40	1,564.65	57.85	19.50	13.00	7.80	17.55	5,099.70	1,719.00	1,146.00	687.60	1,547.10	177	108	159	702	1,146
54	Panagar			536	**2**	534	2,366.45	804.00	536.00	302.85	723.60	8.83	3.00	2.00	1.13	2.70	2,357.62	801.00	534.00	301.72	720.90	35	150	48	301	534
Total				1,926	**16**	1,910	8,413.35	2,889.00	1,926.00	998.25	2,600.10	70.53	24.00	16.00	8.93	21.60	8,342.82	2,865.00	1,910.00	989.32	2,578.50	247	311	267	1,085	1,910
55	Sehore	36th	24.07.2018	1,335	**60**	1,275	5,136.69	2,002.50	1,335.00	-	1,799.19	227.94	90.00	60.00	-	77.94	4,908.75	1,912.50	1,275.00	-	1,721.25	617	218	25	415	1,275
56	Morena			87	**4**	83	334.95	130.50	87.00	-	117.45	15.40	6.00	4.00	-	5.40	319.55	124.50	83.00	-	112.05	5	28	-	50	83

57	Mungaoli	154	5	149	592.90	231.00	154.00	-	207.90	19.25	7.50	5.00	-	6.75	573.65	223.50	149.00	-	201.15	68	25	6	50	149
58	Kukshi	158	1	157	608.30	237.00	158.00	-	213.30	3.85	1.50	1.00	-	1.35	604.45	235.50	157.00	-	211.95	17	20	46	74	157
59	Manawar	248	5	243	954.80	372.00	248.00	-	334.80	19.25	7.50	5.00	-	6.75	935.55	364.50	243.00	-	328.05	44	10	45	144	243
60	Pithampur	478	3	475	1,978.80	717.00	478.00	138.50	645.30	12.42	4.50	3.00	0.87	4.05	1,966.38	712.50	475.00	137.63	641.25	29	122	52	272	475
61	Manpur	215	3	212	827.43	322.50	215.00	-	289.93	11.23	4.50	3.00	-	3.73	816.20	318.00	212.00	-	286.20	80	25	43	64	212
62	Gadarwara	870	4	866	3,349.50	1,305.00	870.00	-	1,174.50	15.40	6.00	4.00	-	5.40	3,334.10	1,299.00	866.00	-	1,169.10	365	160	17	324	866
63	Narsimhapur	507	3	504	1,951.95	760.50	507.00	-	684.45	11.55	4.50	3.00	-	4.05	1,940.40	756.00	504.00	-	680.40	43	88	19	354	504
64	Satna	288	1	287	1,108.80	432.00	288.00	-	388.80	3.85	1.50	1.00	-	1.35	1,104.95	430.50	287.00	-	387.45	57	93	32	105	287
65	Singrauli	722	3	719	2,811.43	1,083.00	722.00	31.73	974.70	11.68	4.50	3.00	0.13	4.05	2,799.75	1,078.50	719.00	31.60	970.65	164	69	62	424	719
66	Tendukheda	923	6	917	3,663.50	1,384.50	923.00	109.95	1,246.05	23.81	9.00	6.00	0.71	8.10	3,639.69	1,375.50	917.00	109.24	1,237.95	102	75	36	704	917
67	Prithvipur	192	2	190	739.20	288.00	192.00	-	259.20	7.70	3.00	2.00	-	2.70	731.50	285.00	190.00	-	256.50	10	43	3	134	190

68	Sagar			2,803	**191**	2,612	10,918.51	4,204.50	2,803.00	126.96	3,784.05	744.00	286.50	191.00	8.65	257.85	10,174.51	3,918.00	2,612.00	118.31	3,526.20	1,347	516	31	718	2,612
69	Nagda			765	**25**	740	2,945.25	1,147.50	765.00	-	1,032.75	96.25	37.50	25.00	-	33.75	2,849.00	1,110.00	740.00	-	999.00	164	167	44	365	740
Total				9,745	**316**	9,429	37,922.01	14,617.50	9,745.00	407.14	13,152.37	1,223.58	474.00	316.00	10.36	423.22	36,698.43	14,143.50	9,429.00	396.78	12,729.15	3,112	1,659	461	4,197	9,429
70	Khujner	37th	23.08.2018	556	**9**	547	2,139.55	834.00	556.00	-	749.55	33.60	13.50	9.00	-	11.10	2,105.95	820.50	547.00	-	738.45	176	73	14	284	547
71	Narsinghgarh			268	**5**	263	1,031.80	402.00	268.00	-	361.80	19.25	7.50	5.00	-	6.75	1,012.55	394.50	263.00	-	355.05	50	47	5	161	263
72	Badnawar			651	**3**	648	2,506.35	976.50	651.00	-	878.85	11.55	4.50	3.00	-	4.05	2,494.80	972.00	648.00	-	874.80	115	244	52	237	648
73	Pithampur			1,924	**48**	1,876	7,498.14	2,886.00	1,924.00	90.74	2,597.40	187.06	72.00	48.00	2.26	64.80	7,311.08	2,814.00	1,876.00	88.48	2,532.60	151	754	639	332	1,876
74	Panagar			271	**1**	270	1,204.12	406.50	271.00	160.77	365.85	4.44	1.50	1.00	0.59	1.35	1,199.68	405.00	270.00	160.18	364.50	97	39	26	108	270
75	Salichauka			346	**2**	344	1,332.10	519.00	346.00	-	467.10	7.70	3.00	2.00	-	2.70	1,324.40	516.00	344.00	-	464.40	89	77	11	167	344
76	Babai			448	**1**	447	1,724.80	672.00	448.00	-	604.80	3.85	1.50	1.00	-	1.35	1,720.95	670.50	447.00	-	603.45	46	52	15	334	447

77	Diken			147	3	144	565.95	220.50	147.00	-	198.45	11.55	4.50	3.00	-	4.05	554.40	216.00	144.00	-	194.40	9	21	43	71	144
78	Kukdeshwar			137	2	135	527.45	205.50	137.00	-	184.95	7.70	3.00	2.00	-	2.70	519.75	202.50	135.00	-	182.25	3	10	1	121	135
79	Alot			726	3	723	2,795.10	1,089.00	726.00	-	980.10	11.55	4.50	3.00	-	4.05	2,783.55	1,084.50	723.00	-	976.05	146	122	5	450	723
80	Jaora			62	1	61	232.27	93.00	62.00	-	77.27	-2.58	1.50	1.00	-	-5.08	234.85	91.50	61.00	-	82.35	21	7	1	32	61
Total				5,536	**78**	5,458	21,557.63	8,304.00	5,536.00	251.51	7,466.12	295.67	1170.00	78.00	2.85	97.82	21,261.96	8,187.00	5,458.00	248.66	7,368.30	903	1,446	812	2,297	5,458
81	Isagarh	38th	26.09.2018	382	2	380	1,470.70	573.00	382.00	-	515.70	7.70	3.00	2.00	-	2.70	1,463.00	570.00	380.00	-	513.00	186	40	22	132	380
82	Seondha			470	5	465	1,809.50	705.00	470.00	-	634.50	19.25	7.50	5.00	-	6.75	1,790.25	697.50	465.00	-	627.75	136	98	76	155	465
83	Khaniyadhana			556	7	549	2,140.60	834.00	556.00	-	750.60	26.95	10.50	7.00	-	9.45	2,113.65	823.50	549.00	-	741.15	258	63	30	198	549
84	Burhanpur			4,610	14	4,596	17,748.50	6,915.00	4,610.00	-	6,223.50	53.90	21.00	14.00	-	18.90	17,694.60	6,894.00	4,596.00	-	6,204.60	1,699	192	21	2,684	4,596
85	Dharampuri			338	3	335	1,301.30	507.00	338.00	-	456.30	11.55	4.50	3.00	-	4.05	1,289.75	502.50	335.00	-	452.25	59	45	34	197	335

86	Pithampur		1,030	**24**	1,006	3,965.50	1,545.00	1,030.00	-	1,390.50	92.40	36.00	24.00	-	32.40	3,873.10	1,509.00	1,006.00	-	1,358.10	70	398	273	265	1,006
87	Balaghat		424	**2**	422	1,632.40	636.00	424.00	-	572.40	7.70	3.00	2.00	-	2.70	1,624.70	633.00	422.00	-	569.70	23	51	26	322	422
88	Katni		764	**2**	762	2,941.40	1,146.00	764.00	-	1,031.40	7.70	3.00	2.00	-	2.70	2,933.70	1,143.00	762.00	-	1,028.70	128	136	133	365	762
89	Nainpur		348	**1**	347	1,339.80	522.00	348.00	-	469.80	3.85	1.50	1.00	-	1.35	1,335.95	520.50	347.00	-	468.45	12	85	27	223	347
90	Chichli		876	**8**	868	3,372.60	1,314.00	876.00	-	1,182.60	30.80	12.00	8.00	-	10.80	3,341.80	1,302.00	868.00	-	1,171.80	50	138	77	603	868
91	Harda		1,593	**1**	1,592	6,133.05	2,389.50	1,593.00	-	2,150.55	3.85	1.50	1.00	-	1.35	6,129.20	2,388.00	1,592.00	-	2,149.20	341	180	106	965	1,592
92	Itarsi		820	**5**	815	3,157.00	1,230.00	820.00	-	1,107.00	19.25	7.50	5.00	-	6.75	3,137.75	1,222.50	815.00	-	1,100.25	282	123	29	381	815
93	Teonthar		266	**4**	262	1,024.10	399.00	266.00	-	359.10	15.40	6.00	4.00	-	5.40	1,008.70	393.00	262.00	-	353.70	86	51	11	114	262
94	Kothi		113	**3**	110	435.05	169.50	113.00	-	152.55	11.55	4.50	3.00	-	4.05	423.50	165.00	110.00	-	148.50	18	39	28	25	110
95	Bada Malhera		686	**1**	685	2,641.10	1,029.00	686.00	-	926.10	3.85	1.50	1.00	-	1.35	2,637.25	1,027.50	685.00	-	924.75	79	187	52	367	685

96	Chhatarpur			808	**10**	798	3,110.80	1,212.00	808.00	-	1,090.80	38.50	15.00	10.00	-	13.50	3,072.30	1,197.00	798.00	-	1,077.30	143	198	23	434	798
97	Badagaon			180	**5**	175	692.66	270.00	180.00	-	242.66	18.91	7.50	5.00	-	6.41	673.75	262.50	175.00	-	236.25	76	39	11	49	175
98	Dhanpuri (Nargada Hari Dafai)			74	**9**	65	284.90	111.00	74.00	-	99.90	34.65	13.50	9.00	-	12.15	250.25	97.50	65.00	-	87.75	22	10	12	21	65
99	Soyatkalan			469	**37**	432	1,805.65	703.50	469.00	-	633.15	142.45	55.50	37.00	-	49.95	1,663.20	648.00	432.00	-	583.20	100	76	55	201	432
100	Bhaurasa			389	**4**	385	1,497.65	583.50	389.00	-	525.15	15.40	6.00	4.00	-	5.40	1,482.25	577.50	385.00	-	519.75	83	73	24	205	385
101	Khategaon			578	**4**	574	2,225.30	867.00	578.00	-	780.30	15.40	6.00	4.00	-	5.40	2,209.90	861.00	574.00	-	774.90	84	46	34	410	574
102	Badawada			60	**4**	56	230.89	90.00	60.00	-	80.89	15.29	6.00	4.00	-	5.29	215.60	84.00	56.00	-	75.60	20	12	5	19	56
103	Ratlam			1,030	**2**	1,028	4,010.83	1,545.00	1,030.00	45.33	1,390.50	7.79	3.00	2.00	0.09	2.70	4,003.04	1,542.00	1,028.00	45.24	1,387.80	371	163	160	334	1,028
Total				16,864	**157**	16,707	64,971.28	25,296.00	16,864.00	45.33	22,765.95	604.09	235.50	157.00	0.09	211.50	64,367.19	25,060.50	16,707.00	45.24	22,554.45	4,326	2,443	1,269	8,669	16,707
104	Sendhwa	4 2nd	30.01.2019	460	**10**	450	1,771.00	690.00	460.00	-	621.00	38.50	15.00	10.00	-	13.50	1,732.50	675.00	450.00	-	607.50	64	31	38	317	450

105	Kukshi			247	**1**	246	950.95	370.50	247.00	-	333.45	3.85	1.50	1.00	-	1.35	947.10	369.00	246.00	-	332.10	50	19	27	150	246
106	Khandwa			1,781	**143**	1,638	6,852.95	2,671.50	1,781.00	-	2,400.45	546.65	214.50	143.00	-	189.15	6,306.30	2,457.00	1,638.00	-	2,211.30	102	128	123	1,285	1,638
107	Katni			395	**1**	394	1,520.75	592.50	395.00	-	533.25	3.85	1.50	1.00	-	1.35	1,516.90	591.00	394.00	-	531.90	76	69	60	189	394
108	Bamhani			180	**1**	179	693.00	270.00	180.00	-	243.00	3.85	1.50	1.00	-	1.35	689.15	268.50	179.00	-	241.65	9	12	33	125	179
109	Gadarwara			445	**11**	434	1,713.25	667.50	445.00	-	600.75	42.35	16.50	11.00	-	14.85	1,670.90	651.00	434.00	-	585.90	76	71	6	281	434
110	Narsimhapur			1,287	**16**	1,271	4,954.95	1,930.50	1,287.00	-	1,737.45	61.60	24.00	16.00	-	21.60	4,893.35	1,906.50	1,271.00	-	1,715.85	119	304	46	802	1,271
111	Prithvipur			473	**4**	469	1,821.05	709.50	473.00	-	638.55	15.40	6.00	4.00	-	5.40	1,805.65	703.50	469.00	-	633.15	130	56	38	245	469
112	Sagar			1,103	**67**	1,036	4,246.55	1,654.50	1,103.00	-	1,489.05	257.95	1005.00	67.00	-	90.45	3,988.60	1,554.00	1,036.00	-	1,398.60	85	186	75	690	1,036
113	Sonkatch			270	**2**	268	1,039.50	405.00	270.00	-	364.50	7.70	3.00	2.00	-	2.70	1,031.80	402.00	268.00	-	361.80	44	46	11	167	268
Total				6,641	**256**	6,385	25,563.95	9,961.50	6,641.00	-	8,961.45	981.70	384.00	256.00	-	341.70	24,582.25	9,577.50	6,385.00	-	8,619.75	755	922	457	4,251	6,385

114	Dabra	43rd	25.02.2019	703	8	695	2,706.55	1,054.50	703.00	-	949.05	30.80	12.00	8.00	-	10.80	2,675.75	1,042.50	695.00	-	938.25	81	164	284	166	695
115	Jhabua			446	1	445	1,717.10	669.00	446.00	-	602.10	3.85	1.50	1.00	-	1.35	1,713.25	667.50	445.00	-	600.75	71	74	177	123	445
116	Pandhana			283	1	282	1,089.55	424.50	283.00	-	382.05	3.85	1.50	1.00	-	1.35	1,085.70	423.00	282.00	-	380.70	32	22	33	195	282
117	Sanawad			776	2	774	2,987.60	1,164.00	776.00	-	1,047.60	7.70	3.00	2.00	-	2.70	2,979.90	1,161.00	774.00	-	1,044.90	46	100	90	538	774
118	Katni			1,770	2	1,768	6,892.99	2,655.00	1,770.00	78.49	2,389.50	7.79	3.00	2.00	0.09	2.70	6,885.20	2,652.00	1,768.00	78.40	2,386.80	304	470	245	749	1,768
119	Kotma			361	8	353	1,389.85	541.50	361.00	-	487.35	30.80	12.00	8.00	-	10.80	1,359.05	529.50	353.00	-	476.55	62	35	69	187	353
120	Dhanpuri (Nargada Hari Dafai)			234	12	222	900.90	351.00	234.00	-	315.90	46.20	18.00	12.00	-	16.20	854.70	333.00	222.00	-	299.70	8	37	93	84	222
121	Ratlam			445	4	441	1,732.85	667.50	445.00	19.60	600.75	15.58	6.00	4.00	0.18	5.40	1,717.27	661.50	441.00	19.42	595.35	52	79	49	261	441
Total				5,018	**38**	4,980	19,417.39	7,527.00	5,018.00	98.09	6,774.30	146.57	57.00	38.00	0.27	51.30	19,270.82	7,470.00	4,980.00	97.82	6,723.00	656	981	1,040	2,303	4,980
122	Kurawar	46th	29.08.2019	252	3	249	970.20	378.00	252.00	-	340.20	11.55	4.50	3.00	-	4.05	958.65	373.50	249.00	-	336.15	40	143	23	43	249

Annexure to the Minutes of 68thCSMC/18.10.2023

123	Jawar			442	**5**	437	1,701.70	663.00	442.00	-	596.70	19.25	7.50	5.00	-	6.75	1,682.45	655.50	437.00	-	589.95	73	138	20	206	437
124	Mungaoli			98	**1**	97	377.30	147.00	98.00	-	132.30	3.85	1.50	1.00	-	1.35	373.45	145.50	97.00	-	130.95	23	22	-	52	97
125	Burhanpur			2,109	**12**	2,097	8,119.65	3,163.50	2,109.00	-	2,847.15	46.20	18.00	12.00	-	16.20	8,073.45	3,145.50	2,097.00	-	2,830.95	927	114	4	1,052	2,097
126	Ranapur			350	**6**	344	1,347.50	525.00	350.00	-	472.50	23.10	9.00	6.00	-	8.10	1,324.40	516.00	344.00	-	464.40	19	41	246	38	344
127	Khandwa			646	**9**	637	2,485.90	969.00	646.00	-	870.90	33.45	13.50	9.00	-	10.95	2,452.45	955.50	637.00	-	859.95	95	73	63	406	637
128	Satwas			596	**12**	584	2,294.60	894.00	596.00	-	804.60	46.20	18.00	12.00	-	16.20	2,248.40	876.00	584.00	-	788.40	25	124	55	380	584
129	Jaora			186	**2**	184	768.54	279.00	186.00	52.44	251.10	8.26	3.00	2.00	0.56	2.70	760.28	276.00	184.00	51.88	248.40	51	28	7	98	184
130	Akodia			694	**5**	689	2,671.90	1,041.00	694.00	-	936.90	19.25	7.50	5.00	-	6.75	2,652.65	1,033.50	689.00	-	930.15	110	206	6	367	689
131	Ujjain			1,355	**3**	1,352	5,216.75	2,032.50	1,355.00	-	1,829.25	11.55	4.50	3.00	-	4.05	5,205.20	2,028.00	1,352.00	-	1,825.20	86	635	90	541	1,352
Total				6,728	**58**	6,670	25,954.04	10,092.00	6,728.00	52.44	9,081.60	222.66	87.00	58.00	0.56	77.10	25,731.38	10,005.00	6,670.00	51.88	9,004.50	1,449	1,524	514	3,183	6,670

132	Silwani	47th	25.09.2019	720	**8**	712	2,772.00	1,080.00	720.00	-	972.00	30.80	12.00	8.00	-	10.80	2,741.20	1,068.00	712.00	-	961.20	153	44	136	379	712
133	Kothri			130	**3**	127	500.50	195.00	130.00	-	175.50	11.55	4.50	3.00	-	4.05	488.95	190.50	127.00	-	171.45	4	21	4	98	127
134	Katni			650	**1**	649	2,502.50	975.00	650.00	-	877.50	3.85	1.50	1.00	-	1.35	2,498.65	973.50	649.00	-	876.15	193	75	108	273	649
135	Harpalpur			201	**71**	130	773.55	301.50	201.00	-	271.05	273.05	106.50	71.00	-	95.55	500.50	195.00	130.00	-	175.50	68	24	1	37	130
136	Sagar			703	**51**	652	2,706.55	1,054.50	703.00	-	949.05	196.35	76.50	51.00	-	68.85	2,510.20	978.00	652.00	-	880.20	156	98	84	314	652
137	Ujjain			694	**3**	691	2,671.90	1,041.00	694.00	-	936.90	11.55	4.50	3.00	-	4.05	2,660.35	1,036.50	691.00	-	932.85	58	294	10	329	691
Total				3,098	**137**	2,961	11,927.00	4,647.00	3,098.00	-	4,182.00	527.15	205.50	137.00	-	184.65	11,399.85	4,441.50	2,961.00	-	3,997.35	632	556	343	1,430	2,961
138	Sehore	48th	31.10.2019	443	**9**	434	1,704.90	664.50	443.00	-	597.40	34.00	13.50	9.00	-	11.50	1,670.90	651.00	434.00	-	585.90	58	41	7	328	434
139	Seoni-Malwa			305	**2**	303	1,174.25	457.50	305.00	-	411.75	7.70	3.00	2.00	-	2.70	1,166.55	454.50	303.00	-	409.05	77	33	2	191	303
140	Sirmour			245	**2**	243	943.25	367.50	245.00	-	330.75	7.70	3.00	2.00	-	2.70	935.55	364.50	243.00	-	328.05	64	54	36	89	243

141	Teonthar			324	**2**	322	1,247.40	486.00	324.00	-	437.40	7.70	3.00	2.00	-	2.70	1,239.70	483.00	322.00	-	434.70	103	47	36	136	322
142	Singrauli			863	**71**	792	3,322.55	1,294.50	863.00	-	1,165.05	273.35	106.50	71.00	-	95.85	3,049.20	1,188.00	792.00	-	1,069.20	209	119	129	335	792
143	Bhaurasa			218	**12**	206	839.30	327.00	218.00	-	294.30	46.20	18.00	12.00	-	16.20	793.10	309.00	206.00	-	278.10	30	9	14	153	206
144	Diken			41	**1**	40	157.85	61.50	41.00	-	55.35	3.85	1.50	1.00	-	1.35	154.00	60.00	40.00	-	54.00	3	6	-	31	40
145	Rampura			46	**5**	41	166.06	69.00	46.00	-	51.06	8.21	7.50	5.00	-	-4.29	157.85	61.50	41.00	-	55.35	7	8	-	26	41
146	Nagda			297	**10**	287	1,143.01	445.50	297.00	-	400.51	38.06	15.00	10.00	-	13.06	1,104.95	430.50	287.00	-	387.45	57	73	18	139	287
Total				2,782	**114**	2,668	10,698.57	4,173.00	2,782.00	-	3,743.57	426.77	171.00	114.00	-	141.77	10,271.80	4,002.00	2,668.00	-	3,601.80	608	390	242	1,428	2,668
147	Sarangpur	49th	27.11.2019	1,664	**34**	1,630	6,406.40	2,496.00	1,664.00	-	2,246.40	130.90	51.00	34.00	-	45.90	6,275.50	2,445.00	1,630.00	-	2,200.50	44	155	35	1,396	1,630
148	Ashta			794	**26**	768	3,056.90	1,191.00	794.00	-	1,071.90	100.10	39.00	26.00	-	35.10	2,956.80	1,152.00	768.00	-	1,036.80	183	116	10	459	768
149	Dabra			282	**6**	276	1,085.70	423.00	282.00	-	380.70	23.10	9.00	6.00	-	8.10	1,062.60	414.00	276.00	-	372.60	14	158	101	3	276

150	Seoni			211	1	210	812.35	316.50	211.00	-	284.85	3.85	1.50	1.00	-	1.35	808.50	315.00	210.00	-	283.50	46	31	35	98	210
151	Sohagpur			121	1	120	465.67	181.50	121.00	-	163.17	3.67	1.50	1.00	-	1.17	462.00	180.00	120.00	-	162.00	30	21	6	63	120
152	Majhauli			390	8	382	1,501.50	585.00	390.00	-	526.50	30.80	12.00	8.00	-	10.80	1,470.70	573.00	382.00	-	515.70	130	26	70	156	382
153	Pali			352	1	351	1,410.83	528.00	352.00	55.63	475.20	4.01	1.50	1.00	0.16	1.35	1,406.82	526.50	351.00	55.47	473.85	23	88	120	120	351
Total				3,814	**77**	3,737	14,739.35	5,721.00	3,814.00	55.63	5,148.72	296.43	115.50	77.00	0.16	103.77	14,442.92	5,605.50	3,737.00	55.47	5,044.95	470	595	377	2,295	3,737
154	Kothri	50th	27.12.2019	144	1	143	554.40	216.00	144.00	-	194.40	3.85	1.50	1.00	-	1.35	550.55	214.50	143.00	-	193.05	8	29	5	101	143
155	Mungaoli			162	1	161	594.54	243.00	162.00	-	189.54	-25.31	1.50	1.00	-	-27.81	619.85	241.50	161.00	-	217.35	27	48	9	77	161
156	Sendhwa			291	14	277	1,120.35	436.50	291.00	-	392.85	53.90	21.00	14.00	-	18.90	1,066.45	415.50	277.00	-	373.95	80	32	32	133	277
157	Dharampuri			985	5	980	3,792.25	1,477.50	985.00	-	1,329.75	19.25	7.50	5.00	-	6.75	3,773.00	1,470.00	980.00	-	1,323.00	326	128	74	452	980
158	Khandwa			491	5	486	1,889.43	736.50	491.00	-	661.93	18.33	7.50	5.00	-	5.83	1,871.10	729.00	486.00	-	656.10	37	78	31	340	486

159	Shahpura			571	1	570	2,198.35	856.50	571.00	-	770.85	3.85	1.50	1.00	-	1.35	2,194.50	855.00	570.00	-	769.50	78	37	103	352	570
160	Mandla			53	2	51	204.05	79.50	53.00	-	71.55	7.70	3.00	2.00	-	2.70	196.35	76.50	51.00	-	68.85	14	10	4	23	51
161	Piploda			102	2	100	392.70	153.00	102.00	-	137.70	7.70	3.00	2.00	-	2.70	385.00	150.00	100.00	-	135.00	12	23	17	48	100
Total				2,799	**31**	2,768	10,746.07	4,198.50	2,799.00	-	3,748.57	89.27	46.50	31.00	-	11.77	10,656.80	4,152.00	2,768.00	-	3,736.80	582	385	275	1,526	2,768
162	Jobat	5 2nd	20.01.2021	233	3	230	897.05	349.50	233.00	-	314.55	11.55	4.50	3.00	-	4.05	885.50	345.00	230.00	-	310.50	11	20	50	149	230
163	Barwani			38	1	37	146.30	57.00	38.00	-	51.30	3.85	1.50	1.00	-	1.35	142.45	55.50	37.00	-	49.95	6	5	10	16	37
164	Badnawar			343	3	340	1,320.55	514.50	343.00	-	463.05	11.55	4.50	3.00	-	4.05	1,309.00	510.00	340.00	-	459.00	33	49	135	123	340
165	Mundi			38	1	37	146.30	57.00	38.00	-	51.30	3.85	1.50	1.00	-	1.35	142.45	55.50	37.00	-	49.95	-	6	5	26	37
166	Pandhana			121	1	120	465.85	181.50	121.00	-	163.35	3.85	1.50	1.00	-	1.35	462.00	180.00	120.00	-	162.00	22	6	15	77	120
167	Nainpur			269	1	268	1,035.65	403.50	269.00	-	363.15	3.85	1.50	1.00	-	1.35	1,031.80	402.00	268.00	-	361.80	12	59	38	159	268
168	Patera			265	2	263	1,020.25	397.50	265.00	-	357.75	7.70	3.00	2.00	-	2.70	1,012.55	394.50	263.00	-	355.05	33	63	86	81	263

169	Prithvipur			695	1	694	2,675.75	1,042.50	695.00	-	938.25	3.85	1.50	1.00	-	1.35	2,671.90	1,041.00	694.00	-	936.90	120	182	27	365	694
170	Kukdeshwar			191	4	187	735.35	286.50	191.00	-	257.85	15.40	6.00	4.00	-	5.40	719.95	280.50	187.00	-	252.45	5	14	-	168	187
171	Alot			447	1	446	1,720.95	670.50	447.00	-	603.45	3.85	1.50	1.00	-	1.35	1,717.10	669.00	446.00	-	602.10	67	81	-	298	446
172	Nagda			452	14	438	1,740.20	678.00	452.00	-	610.20	53.90	21.00	14.00	-	18.90	1,686.30	657.00	438.00	-	591.30	90	129	11	208	438
Total				3,092	32	3,060	11,904.20	4,638.00	3,092.00	-	4,174.20	123.20	48.00	32.00	-	43.20	11,781.00	4,590.00	3,060.00	-	4,131.00	399	614	377	1,670	3,060
173	Gadarwara	53rd	22.02.2021	1,689	30	1,659	6,502.65	2,533.50	1,689.00	-	2,280.15	115.50	45.00	30.00	-	40.50	6,387.15	2,488.50	1,659.00	-	2,239.65	214	445	40	960	1,659
174	Satna			214	2	212	823.90	321.00	214.00	-	288.90	7.70	3.00	2.00	-	2.70	816.20	318.00	212.00	-	286.20	27	41	76	68	212
175	Satwas			327	8	319	1,258.95	490.50	327.00	-	441.45	30.80	12.00	8.00	-	10.80	1,228.15	478.50	319.00	-	430.65	15	41	24	239	319
Total				2,230	40	2,190	8,585.50	3,345.00	2,230.00	-	3,010.50	154.00	60.00	40.00	-	54.00	8,431.50	3,285.00	2,190.00	-	2,956.50	256	527	140	1,267	2,190
176	Mungaoli	54th	08.06.2021	138	3	135	531.30	207.00	138.00	-	186.30	11.55	4.50	3.00	-	4.05	519.75	202.50	135.00	-	182.25	21	36	-	78	135

177	Burhanpur			1,398	**11**	1,387	5,382.30	2,097.00	1,398.00	-	1,887.30	42.35	16.50	11.00	-	14.85	5,339.95	2,080.50	1,387.00	-	1,872.45	213	160	9	1,005	1,387
178	Omkareshwar			453	**11**	442	1,744.05	679.50	453.00	-	611.55	42.35	16.50	11.00	-	14.85	1,701.70	663.00	442.00	-	596.70	49	27	139	227	442
179	Harda			1,005	**2**	1,003	3,869.25	1,507.50	1,005.00	-	1,356.75	7.70	3.00	2.00	-	2.70	3,861.55	1,504.50	1,003.00	-	1,354.05	215	174	56	558	1,003
180	Mandsaur			655	**45**	610	2,521.75	982.50	655.00	-	884.25	173.25	67.50	45.00	-	60.75	2,348.50	915.00	610.00	-	823.50	63	104	16	427	610
Total				3,649	**72**	3,577	14,048.65	5,473.50	3,649.00	-	4,926.15	277.20	108.00	72.00	-	97.20	13,771.45	5,365.50	3,577.00	-	4,828.95	561	501	220	2,295	3,577
181	Mungaoli	55th	16.08.2021	57	**1**	56	219.45	85.50	57.00	-	76.95	3.85	1.50	1.00	-	1.35	215.60	84.00	56.00	-	75.60	4	6	27	19	56
182	Dabra			268	**1**	267	1,031.80	402.00	268.00	-	361.80	3.85	1.50	1.00	-	1.35	1,027.95	400.50	267.00	-	360.45	77	40	23	127	267
Total				325	**2**	323	1,251.25	487.50	325.00	-	438.75	7.70	3.00	2.00	-	2.70	1,243.55	484.50	323.00	-	436.05	81	46	50	146	323
183	Narsinghgarh	56th	23.11.2021	124	**1**	123	477.40	186.00	124.00	-	167.40	3.85	1.50	1.00	-	1.35	473.55	184.50	123.00	-	166.05	30	30	-	63	123
184	Jawar			792	**33**	759	3,049.20	1,188.00	792.00	-	1,069.20	127.05	49.50	33.00	-	44.55	2,922.15	1,138.50	759.00	-	1,024.65	219	210	8	322	759

185	Bhavra	325	**2**	323	1,251.25	487.50	325.00	-	438.75	7.70	3.00	2.00	-	2.70	1,243.55	484.50	323.00	-	436.05	46	147	77	53	323
186	Manpur	71	**1**	70	273.35	106.50	71.00	-	95.85	3.85	1.50	1.00	-	1.35	269.50	105.00	70.00	-	94.50	8	19	20	23	70
187	Thandla	463	**24**	439	1,782.55	694.50	463.00	-	625.05	92.40	36.00	24.00	-	32.40	1,690.15	658.50	439.00	-	592.65	60	39	260	80	439
188	Barela	425	**2**	423	1,636.25	637.50	425.00	-	573.75	7.70	3.00	2.00	-	2.70	1,628.55	634.50	423.00	-	571.05	35	77	56	255	423
189	Bamhani	284	**4**	280	1,093.40	426.00	284.00	-	383.40	15.40	6.00	4.00	-	5.40	1,078.00	420.00	280.00	-	378.00	5	7	41	227	280
190	Itarsi	1,627	**84**	1,543	6,263.95	2,440.50	1,627.00	-	2,196.45	323.40	126.00	84.00	-	113.40	5,940.55	2,314.50	1,543.00	-	2,083.05	241	379	195	728	1,543
191	Bada Malhera	257	**1**	256	989.45	385.50	257.00	-	346.95	3.85	1.50	1.00	-	1.35	985.60	384.00	256.00	-	345.60	12	82	6	156	256
192	Kotma	177	**18**	159	681.45	265.50	177.00	-	238.95	69.30	27.00	18.00	-	24.30	612.15	238.50	159.00	-	214.65	35	14	31	79	159
193	Dhanpuri (Nargada Hari Dafai)	216	**1**	215	831.60	324.00	216.00	-	291.60	3.85	1.50	1.00	-	1.35	827.75	322.50	215.00	-	290.25	21	37	52	105	215
194	Dewas	1,553	**3**	1,550	5,979.05	2,329.50	1,553.00	-	2,096.55	11.55	4.50	3.00	-	4.05	5,967.50	2,325.00	1,550.00	-	2,092.50	683	287	83	497	1,550

195	Sonkatch			220	**1**	219	847.00	330.00	220.00	-	297.00	3.85	1.50	1.00	-	1.35	843.15	328.50	219.00	-	295.65	60	84	-	75	219
196	Nagda			325	**9**	316	1,251.25	487.50	325.00	-	438.75	34.65	13.50	9.00	-	12.15	1,216.60	474.00	316.00	-	426.60	71	87	9	149	316
Total				6,859	**184**	6,675	26,407.15	10,288.50	6,859.00	-	9,259.65	708.40	276.00	184.00	-	248.40	25,698.75	10,012.50	6,675.00	-	9,011.25	1,526	1,499	838	2,812	6,675
197	Manpur	57th	23.12.2021	58	**2**	56	223.30	87.00	58.00	-	78.30	7.70	3.00	2.00	-	2.70	215.60	84.00	56.00	-	75.60	8	6	19	23	56
198	Sagar			3,050	**161**	2,889	11,742.50	4,575.00	3,050.00	-	4,117.50	619.85	241.50	161.00	-	217.35	11,122.65	4,333.50	2,889.00	-	3,900.15	422	1,449	149	869	2,889
199	Badawada			244	**7**	237	939.40	366.00	244.00	-	329.40	26.95	10.50	7.00	-	9.45	912.45	355.50	237.00	-	319.95	38	65	7	127	237
Total				3,352	**170**	3,182	12,905.20	5,028.00	3,352.00	-	4,525.20	654.50	255.00	170.00	-	229.50	12,250.70	4,773.00	3,182.00	-	4,295.70	468	1,520	175	1,019	3,182
200	Berasia	59th	23.03.2022	877	**1**	876	3,376.45	1,315.50	877.00	-	1,183.95	3.85	1.50	1.00	-	1.35	3,372.60	1,314.00	876.00	-	1,182.60	79	124	-	673	876
201	Boda			184	**19**	165	708.40	276.00	184.00	-	248.40	73.15	28.50	19.00	-	25.65	635.25	247.50	165.00	-	222.75	75	24	16	50	165
202	Jirapur			316	**3**	313	1,216.60	474.00	316.00	-	426.60	11.55	4.50	3.00	-	4.05	1,205.05	469.50	313.00	-	422.55	27	65	-	221	313

203	Khujner	435	**77**	358	1,674.75	652.50	435.00	-	587.25	296.45	115.50	77.00	-	103.95	1,378.30	537.00	358.00	-	483.30	46	66	3	243	358
204	Kurawar	1,326	**35**	1,291	5,105.10	1,989.00	1,326.00	-	1,790.10	134.75	52.50	35.00	-	47.25	4,970.35	1,936.50	1,291.00	-	1,742.85	211	225	159	696	1,291
205	Narsinghgarh	83	**1**	82	319.55	124.50	83.00	-	112.05	3.85	1.50	1.00	-	1.35	315.70	123.00	82.00	-	110.70	18	11	-	53	82
206	Budni	538	**38**	500	2,071.30	807.00	538.00	-	726.30	146.30	57.00	38.00	-	51.30	1,925.00	750.00	500.00	-	675.00	137	117	58	188	500
207	Sehore	2,360	**17**	2,343	9,086.00	3,540.00	2,360.00	-	3,186.00	65.45	25.50	17.00	-	22.95	9,020.55	3,514.50	2,343.00	-	3,163.05	467	350	283	1,243	2,343
208	Malanpur	86	**1**	85	331.10	129.00	86.00	-	116.10	3.85	1.50	1.00	-	1.35	327.25	127.50	85.00	-	114.75	5	40	-	40	85
209	Mungaoli	529	**9**	520	2,036.65	793.50	529.00	-	714.15	34.65	13.50	9.00	-	12.15	2,002.00	780.00	520.00	-	702.00	34	28	416	42	520
210	Datia	442	**14**	428	1,701.70	663.00	442.00	-	596.70	53.90	21.00	14.00	-	18.90	1,647.80	642.00	428.00	-	577.80	74	87	7	260	428
211	Madhusudangarh	229	**6**	223	881.65	343.50	229.00	-	309.15	23.10	9.00	6.00	-	8.10	858.55	334.50	223.00	-	301.05	17	43	14	149	223
212	Dabra	763	**5**	758	2,937.55	1,144.50	763.00	-	1,030.05	19.25	7.50	5.00	-	6.75	2,918.30	1,137.00	758.00	-	1,023.30	40	399	27	292	758

213	Kolaras	544	**2**	542	2,094.40	816.00	544.00	-	734.40	7.70	3.00	2.00	-	2.70	2,086.70	813.00	542.00	-	731.70	74	132	3	333	542
214	Barwani	221	**15**	206	850.85	331.50	221.00	-	298.35	57.75	22.50	15.00	-	20.25	793.10	309.00	206.00	-	278.10	18	10	117	61	206
215	Khetia	53	**1**	52	204.05	79.50	53.00	-	71.55	3.85	1.50	1.00	-	1.35	200.20	78.00	52.00	-	70.20	3	4	36	9	52
216	Sendhwa	741	**20**	721	2,852.85	1,111.50	741.00	-	1,000.35	77.00	30.00	20.00	-	27.00	2,775.85	1,081.50	721.00	-	973.35	173	100	177	271	721
217	Burhanpur	388	**1**	387	1,493.80	582.00	388.00	-	523.80	3.85	1.50	1.00	-	1.35	1,489.95	580.50	387.00	-	522.45	84	25	12	266	387
218	Betma	76	**3**	73	292.60	114.00	76.00	-	102.60	11.55	4.50	3.00	-	4.05	281.05	109.50	73.00	-	98.55	7	6	4	56	73
219	Runji-Gautampura	488	**11**	477	1,878.80	732.00	488.00	-	658.80	42.35	16.50	11.00	-	14.85	1,836.45	715.50	477.00	-	643.95	36	75	30	336	477
220	Khandwa	2,158	**45**	2,113	8,308.30	3,237.00	2,158.00	-	2,913.30	173.25	67.50	45.00	-	60.75	8,135.05	3,169.50	2,113.00	-	2,852.55	148	268	113	1,584	2,113
221	Mundi	335	**38**	297	1,289.75	502.50	335.00	-	452.25	146.30	57.00	38.00	-	51.30	1,143.45	445.50	297.00	-	400.95	21	26	37	213	297
222	Pandhana	260	**2**	258	1,001.00	390.00	260.00	-	351.00	7.70	3.00	2.00	-	2.70	993.30	387.00	258.00	-	348.30	44	16	28	170	258

223	Barwaha	354	**10**	344	1,362.90	531.00	354.00	-	477.90	38.50	15.00	10.00	-	13.50	1,324.40	516.00	344.00	-	464.40	72	51	6	215	344
224	Maheshwar	720	**1**	719	2,772.00	1,080.00	720.00	-	972.00	3.85	1.50	1.00	-	1.35	2,768.15	1,078.50	719.00	-	970.65	39	122	17	541	719
225	Lanji	39	**1**	38	150.15	58.50	39.00	-	52.65	3.85	1.50	1.00	-	1.35	146.30	57.00	38.00	-	51.30	1	7	3	27	38
226	Chaurai Khas	400	**4**	396	1,540.00	600.00	400.00	-	540.00	15.40	6.00	4.00	-	5.40	1,524.60	594.00	396.00	-	534.60	62	41	24	269	396
227	Shahpura	80	**1**	79	308.00	120.00	80.00	-	108.00	3.85	1.50	1.00	-	1.35	304.15	118.50	79.00	-	106.65	11	4	15	49	79
228	Barela	73	**1**	72	281.05	109.50	73.00	-	98.55	3.85	1.50	1.00	-	1.35	277.20	108.00	72.00	-	97.20	11	24	7	30	72
229	Katni	791	**6**	785	3,045.35	1,186.50	791.00	-	1,067.85	23.10	9.00	6.00	-	8.10	3,022.25	1,177.50	785.00	-	1,059.75	100	131	104	450	785
230	Kareli	351	**2**	349	1,351.35	526.50	351.00	-	473.85	7.70	3.00	2.00	-	2.70	1,343.65	523.50	349.00	-	471.15	70	53	53	173	349
231	Salichauka	30	**1**	29	115.50	45.00	30.00	-	40.50	3.85	1.50	1.00	-	1.35	111.65	43.50	29.00	-	39.15	1	3	1	24	29
232	Seoni	594	**4**	590	2,286.90	891.00	594.00	-	801.90	15.40	6.00	4.00	-	5.40	2,271.50	885.00	590.00	-	796.50	72	59	25	434	590
233	Ghodadongri	297	**66**	231	1,143.45	445.50	297.00	-	400.95	254.10	99.00	66.00	-	89.10	889.35	346.50	231.00	-	311.85	9	38	126	58	231

234	Sirali	500	**132**	368	1,925.00	750.00	500.00	-	675.00	508.20	198.00	132.00	-	178.20	1,416.80	552.00	368.00	-	496.80	39	89	42	198	368
235	Babai	45	**1**	44	173.25	67.50	45.00	-	60.75	3.85	1.50	1.00	-	1.35	169.40	66.00	44.00	-	59.40	5	8	-	31	44
236	Dabhora	677	**5**	672	2,606.45	1,015.50	677.00	-	913.95	19.25	7.50	5.00	-	6.75	2,587.20	1,008.00	672.00	-	907.20	91	117	331	133	672
237	Gurh	518	**3**	515	1,994.30	777.00	518.00	-	699.30	11.55	4.50	3.00	-	4.05	1,982.75	772.50	515.00	-	695.25	97	160	104	154	515
238	Rampur Naikin	466	**11**	455	1,794.10	699.00	466.00	-	629.10	42.35	16.50	11.00	-	14.85	1,751.75	682.50	455.00	-	614.25	70	116	73	196	455
239	Bada Malhera	296	**3**	293	1,139.60	444.00	296.00	-	399.60	11.55	4.50	3.00	-	4.05	1,128.05	439.50	293.00	-	395.55	37	86	7	163	293
240	Hatta	663	**1**	662	2,552.55	994.50	663.00	-	895.05	3.85	1.50	1.00	-	1.35	2,548.70	993.00	662.00	-	893.70	69	180	1	412	662
241	Ajaigarh	258	**2**	256	993.30	387.00	258.00	-	348.30	7.70	3.00	2.00	-	2.70	985.60	384.00	256.00	-	345.60	9	14	-	103	256
242	Tikamgarh	2,539	**50**	2,489	9,775.15	3,808.50	2,539.00	-	3,427.65	192.50	75.00	50.00	-	67.50	9,582.65	3,733.50	2,489.00	-	3,360.15	379	603	68	1,439	2,489
243	Bakoha	160	**6**	154	616.00	240.00	160.00	-	216.00	23.10	9.00	6.00	-	8.10	592.90	231.00	154.00	-	207.90	5	29	24	96	154

244	Jaisinghnagar			192	**13**	179	739.20	288.00	192.00	-	259.20	50.05	19.50	13.00	-	17.55	689.15	268.50	179.00	-	241.65	36	43	34	66	179
245	Dewas			1,954	**3**	1,951	7,522.90	2,931.00	1,954.00	-	2,637.90	11.55	4.50	3.00	-	4.05	7,511.35	2,926.50	1,951.00	-	2,633.85	302	605	161	883	1,951
246	Sonkatch			50	**1**	49	192.50	75.00	50.00	-	67.50	3.85	1.50	1.00	-	1.35	188.65	73.50	49.00	-	66.15	12	16	2	19	49
247	Bhainsoda Mandi			293	**28**	265	1,128.05	439.50	293.00	-	395.55	107.80	42.00	28.00	-	37.80	1,020.25	397.50	265.00	-	357.75	16	73	26	150	265
248	Badawada			79	**8**	71	304.15	118.50	79.00	-	106.65	30.80	12.00	8.00	-	10.80	273.35	106.50	71.00	-	95.85	23	14	5	29	71
249	Jaora			238	**11**	227	916.30	357.00	238.00	-	321.30	42.35	16.50	11.00	-	14.85	873.95	340.50	227.00	-	306.45	44	24	8	151	227
250	Akodia			248	**3**	245	954.80	372.00	248.00	-	334.80	11.55	4.50	3.00	-	4.05	943.25	367.50	245.00	-	330.75	24	59	10	152	245
251	Shujalpur			1,307	**62**	1,245	5,031.95	1,960.50	1,307.00	-	1,764.45	238.70	93.00	62.00	-	83.70	4,793.25	1,867.50	1,245.00	-	1,680.75	138	324	21	762	1,245
252	Nagda			1,073	**1**	1,072	4,131.05	1,609.50	1,073.00	-	1,448.55	3.85	1.50	1.00	-	1.35	4,127.20	1,608.00	1,072.00	-	1,447.20	174	425	18	455	1,072
253	Ujjain			2,267	**17**	2,250	8,727.95	3,400.50	2,267.00	-	3,060.45	65.45	25.50	17.00	-	22.95	8,662.50	3,375.00	2,250.00	-	3,037.50	160	1,243	86	761	2,250

Total				30,984	**822**	30,162	1,19,288.40	46,476.00	30,984.00	-	41,828.40	3,164.70	1,233.00	822.0	-	1,109.70	1,16,123.70	45,243.00	30,162.00	-	40,718.70	4,016	7,132	2,942	16,072	30,162
254	Raisen	63rd	14.09.2022	824	**27**	797	3,172.40	1,236.00	824.00	-	1,112.40	103.95	40.50	27.00	-	36.45	3,068.45	1,195.50	797.00	-	1,075.95	155	86	2	554	797
255	Bareth			177	**2**	175	681.45	265.50	177.00	-	238.95	7.70	3.00	2.00	-	2.70	673.75	262.50	175.00	-	236.25	6	45	1	123	175
256	Narwar			432	**1**	431	1,663.20	648.00	432.00	-	583.20	3.85	1.50	1.00	-	1.35	1,659.35	646.50	431.00	-	581.85	35	63	1	332	431
257	Burhanpur			365	**6**	359	1,405.25	547.50	365.00	-	492.75	23.10	9.00	6.00	-	8.10	1,382.15	538.50	359.00	-	484.65	90	12	8	249	359
258	Katangi			541	**63**	478	2,082.85	811.50	541.00	-	730.35	242.55	94.50	63.00	-	85.05	1,840.30	717.00	478.00	-	645.30	17	25	33	403	478
259	Shahpura			177	**9**	168	681.45	265.50	177.00	-	238.95	34.65	13.50	9.00	-	12.15	646.80	252.00	168.00	-	226.80	24	11	37	96	168
260	Gadarwara			296	**56**	240	1,139.60	444.00	296.00	-	399.60	215.60	84.00	56.00	-	75.60	924.00	360.00	240.00	-	324.00	35	55	1	149	240
261	Hanumana			540	**8**	532	2,079.00	810.00	540.00	-	729.00	30.80	12.00	8.00	-	10.80	2,048.20	798.00	532.00	-	718.20	103	87	163	179	532
262	Satna			473	**5**	468	1,821.05	709.50	473.00	-	638.55	19.25	7.50	5.00	-	6.75	1,801.80	702.00	468.00	-	631.80	54	211	56	147	468

263	Makronia Buzurg			578	**39**	539	2,225.30	867.00	578.00	-	780.30	150.15	58.50	39.00	-	52.65	2,075.15	808.50	539.00	-	727.65	33	323	17	166	539
264	Badagaon			172	**35**	137	662.20	258.00	172.00	-	232.20	134.75	52.50	35.00	-	47.25	527.45	205.50	137.00	-	184.95	13	34	5	85	137
265	Kotma			127	**8**	119	488.95	190.50	127.00	-	171.45	30.80	12.00	8.00	-	10.80	458.15	178.50	119.00	-	160.65	31	25	11	52	119
266	Beohari			561	**43**	518	2,159.85	841.50	561.00	-	757.35	165.55	64.50	43.00	-	58.05	1,994.30	777.00	518.00	-	699.30	83	54	120	261	518
267	Karnawad			168	**4**	164	646.80	252.00	168.00	-	226.80	15.40	6.00	4.00	-	5.40	631.40	246.00	164.00	-	221.40	10	13	27	114	164
268	Diken			120	**6**	114	462.00	180.00	120.00	-	162.00	23.10	9.00	6.00	-	8.10	438.90	171.00	114.00	-	153.90	9	26	32	47	114
269	Nagda			69	**12**	57	265.65	103.50	69.00	-	93.15	46.20	18.00	12.00	-	16.20	219.45	85.50	57.00	-	76.95	11	15	1	30	57
Total				5,620	**324**	5,296	21,637.00	8,430.00	5,620.00	-	7,587.00	1,247.40	486.00	324.00	-	437.40	20,389.60	7,944.00	5,296.00	-	7,149.60	709	1,085	515	2,987	5,296
270	Balaghat	64th	18.11.2022	438	**29**	409	1,686.30	657.00	438.00	-	591.30	111.65	43.50	29.00	-	39.15	1,574.65	613.50	409.00	-	552.15	18	43	21	327	409
271	Vijayraghavgarh			111	**5**	106	427.35	166.50	111.00	-	149.85	19.25	7.50	5.00	-	6.75	408.10	159.00	106.00	-	143.10	22	16	23	45	106

272	Pali			30	**6**	24	115.50	45.00	30.00	-	40.50	23.10	9.00	6.00	-	8.10	92.40	36.00	24.00	-	32.40	1	3	7	13	24
Total				579	**40**	539	2,229.15	868.50	579.00	-	781.65	154.00	60.00	40.00	-	54.00	2,075.15	808.50	539.00	-	727.65	41	62	51	385	539
273	Nainpur	6 5th	27.02.2023	110	**10**	100	423.50	165.00	110.00	-	148.50	38.50	15.00	10.00	-	13.50	385.00	150.00	100.00	-	135.00	8	21	9	62	100
274	Sagar			664	**188**	476	2,556.40	996.00	664.00	-	896.40	723.80	282.00	188.00	-	253.80	1,832.60	714.00	476.00	-	642.60	75	236	19	146	476
275	Rampura			190	**16**	174	731.50	285.00	190.00	-	256.50	61.60	24.00	16.00	-	21.60	669.90	261.00	174.00	-	234.90	31	24	2	117	174
276	Alot			58	**1**	57	223.30	87.00	58.00	-	78.30	3.85	1.50	1.00	-	1.35	219.45	85.50	57.00	-	76.95	10	7	-	40	57
Total				**1,022**	**215**	**807**	**3,935**	**1,533**	**1,022**	**-**	**1,380**	**828**	**323**	**215**	**-**	**290**	**3,107**	**1,211**	**807**	**-**	**1,089**	**124**	**288**	**30**	**365**	**807**
Grand Total				**1,57,057**	**3,536**	**1,53,521**	**6,16,334**	**2,35,586**	**1,57,057**	**11,748**	**2,11,944**	**13,633**	**5,304**	**3,536**	**102**	**4,690**	**6,02,702**	**2,30,282**	**1,53,521**	**11,646**	**2,07,253**	**24,997**	**32,398**	**14,429**	**81,697**	**1,53,521**

Annexure VIII-B: Salient Details of 17 BLC (New) Projects submitted by State of Madhya Pradesh

(₹ in lakh)

S. No.	Name of City	Houses sanctioned till 67th CSMC	No. of EWS Dus proposed for 68th CSMC	Urban Population 2011	No. of House Hold	% Coverage 2011	Projected Urban Population 2021	No. of House Hold	% Coverage 2021	Beneficiary Details			Project Cost	Central Assistance	State Share	ULB Share	1st Installment (40% of Central Assistance)	EWS Beneficiary Share	Per DU EWS Share
										General (including OBC)	SC	ST							
1	Dola	0	46	17,000	3,505	-	-	-	-	11	-	35	177.10	69.00	46.00	-	27.60	62.10	1.35
2	Datia	2,401	1,135	100284	20,677	11.61	1,20,340.80	24,812.54	9.68	591	489	55	4,369.75	1,702.50	1,135.00	-	681.00	1,532.25	1.35
3	Babai	1,266	255	16741	3,452	36.68	20,089.20	4,142.10	30.56	202	48	5	981.75	382.50	255.00	-	153.00	344.25	1.35
4	Sohagpur	1,435	180	25040	5,163	27.79	30,048.00	6,195.46	23.16	160	14	6	693.00	270.00	180.00	-	108.00	243.00	1.35
5	Begamganj	2,131	1,894	34031	7,017	30.37	40,837.20	8,420.04	25.31	1,582	298	14	7,291.90	2,841.00	1,894.00	-	1,136.40	2,556.90	1.35
6	Silwani	1,195	443	18623	3,840	31.12	22,347.60	4,607.75	25.93	323	50	70	1,705.55	664.50	443.00	-	265.80	598.05	1.35
7	Barodiya Kalan	3,912	481	6836	1,409	277.55	8,203.20	1,691.38	231.29	388	62	31	1,851.85	721.50	481.00	-	288.60	649.35	1.35
8	Khurai	10,653	944	51108	10,538	101.09	61,329.60	12,645.28	84.24	634	282	28	3,634.40	1,416.00	944.00	-	566.40	1,274.40	1.35
9	Malthaun	5,157	689	152631	31,470	16.39	1,83,157.20	37,764.37	13.66	496	107	86	2,652.65	1,033.50	689.00	-	413.40	930.15	1.35

10	Rehti	1,376	383	11611	2,394	57.48	13,933.20	2,872.82	47.90	358	20	5	1,474.55	574.50	383.00	-	229.80	517.05	1.35
11	Bina-Etawa	1,432	159	64529	13,305	10.76	77,434.80	15,965.94	8.97	122	35	2	612.15	238.50	159.00	-	95.40	214.65	1.35
12	Joura	489	295	42153	8,691	5.63	50,583.60	10,429.61	4.69	215	73	7	1,135.75	442.50	295.00	-	177.00	398.25	1.35
13	Bandri	4,837	1,445	0	-	-	-	-	-	913	346	186	5,563.25	2,167.50	1,445.00	-	867.00	1,950.75	1.35
14	Sheopur	4,431	1,340	71951	14,835	29.87	86,341.20	17,802.31	24.89	825	300	215	5,159.00	2,010.00	1,340.00	-	804.00	1,809.00	1.35
15	Katangi	1,359	333	35186	7,255	18.73	42,223.20	8,705.81	15.61	279	42	12	1,282.05	499.50	333.00	-	199.80	449.55	1.35
16	Niwari	1,073	508	23724	4,892	21.94	28,468.80	5,869.86	18.28	308	198	2	1,955.80	762.00	508.00	-	304.80	685.80	1.35
17	Vidisha	7,312	144	155951	32,155	22.74	1,87,141.20	38,585.81	18.95	106	37	1	554.40	216.00	144.00	-	86.40	194.40	1.35
Total		-	**10,674**	-	-	-	-	-	-	**7,513**	**2,401**	**760**	**41,094.90**	**16,011.00**	**10,674.00**	-	**6,404.40**	**14,409.90**	-

Annexure IX-A: Salient details of Curtailment of 16,747 Houses in 215 BLC(New) Projects submitted by State of Maharashtra

(₹ in lakh)

Project Details					CSMC No	Date	Sanctioned earlier in CSMC						Curtailment Proposed						After Curtailment					
Sr. No.	City	District	Annexure ID	DPR details			Houses	Project	Central Assistance	State Share(	I /A Share	Beneficiary Contribution	Houses	Project Cost	Central Assistance	State Share	I /A Share	Beneficiary Contribution	Houses	Project Cost	Central Assistance	State Share (	I /A Share	Beneficiary Contribution
1	Aheri	Gadchiroli	7C2753999802 0843	Construction of 88 / 71 Dus under PMAY Beneficiary Led Construction at Aheri Nagar Panchyat, Gadchiroli	49th	27-11-2019	88	510.17	132.00	88.00	-	290.17	17	112.66	25.50	17.00	-	70.16	71	397.51	106.50	71.00	-	220.01
2	Akola	Akola	7C2780267600 7144	Construction of 706/ 625 EWS under BLC PMAY Component, Akola Municipal Corporation	30th	07-02-2018	706	3,681.59	1,059.00	706.00	175.31	1,741.28	81	343.71	121.50	81.00	16.36	124.85	625	3,337.88	937.50	625.00	158.95	1,616.43
3	Akola	Akola	7C2780267601 3130	Construction of 182/ 154 EWS under BLC PMAY Component, Akola Municipal Corporation	43rd	25-02-2019	182	1,323.91	273.00	182.00	63.04	805.87	28	203.46	42.00	28.00	9.69	123.77	154	1,120.45	231.00	154.00	53.35	682.10
4	Akola	Akola	7C2780267601 5176	Construction of 340 / 284 Dus under PMAY, Akola Municipal Corporation	45th	25-07-2019	340	2,004.79	510.00	340.00	95.47	1,059.32	56	329.99	84.00	56.00	15.72	174.27	284	1,674.80	426.00	284.00	79.75	885.05
5	Akola	Akola	7C2780267601 7320	Construction of 361 / 297 EWS under BLC PMAY Component, Akola Municipal Corporation	52nd	20-01-2021	361	2,130.13	541.50	361.00	101.43	1,126.20	64	378.09	96.00	64.00	18.00	200.09	297	1,752.04	445.50	297.00	83.43	926.11

6	Bhusawal	Jalgaon	7C2780265203769 9	construction of 52 /85 EWS under BLC PMAY Component	60th	30-03-2022	85	5 27.58	1 27.50	85.00	-	3 15.08	33	20 4.82	49.50	33.00	-	12 2.32	52	3 22.76	78.00	52.00	-	1 92.76
7	AKola	Akola	7C2780267601579 4	Construction of 184/ 154 EWS under BLC PMAY Component, Akola Municipal Corporation	52nd	20-01-2021	184	1,0 86.06	2 76.00	184.00	5 1.72	57 4.34	30	17 7.13	45.00	30.00	8.44	9 3.69	154	9 08.93	231.00	1 54.00	43.28	4 80.65
8	Akole	Ahmednagar	7C2755724800800 8	construction of 201 /130 EWS under BLC PMAY Component	35th	25-06-2018	201	1,1 69.82	3 01.50	201.00	-	6 67.32	71	41 3.22	1 06.50	71.00	-	23 5.72	130	7 56.60	195.00	1 30.00	-	4 31.60
9	Akot	Akola	7C2780267400943 6	Construction of 741 / 358 Dus under PMAY Beneficiary Led Construction, at Akot Municipal Council, Akola	37th	23-08-2018	741	4,4 44.23	1,1 11.50	741.00	21 1.63	2,3 80.10	383	2,31 5.53	5 74.50	383.00	1 10.26	1,24 7.77	358	2,1 28.70	537.00	3 58.00	101.37	1,1 32.33
10	Akot	Akola	7C2780267400776 4	Construction of 311 / 73 Dus under PMAY Beneficiary Led Construction, at Akot Municipal Council, Akola	33rd	27-04-2018	311	1,8 03.85	4 66.50	311.00	8 5.90	9 40.45	238	1,38 4.27	3 57.00	238.00	65.92	72 3.35	73	4 19.58	109.50	73.00	19.98	2 17.10
11	Akot	Akola	7C2780267400849 7	Construction of 151/106 Dus under PMAY, Akot Municipal Council	34th	30-05-2018	151	8 57.04	2 26.50	151.00	4 0.81	4 38.73	45	25 5.41	67.50	45.00	12.16	13 0.75	106	6 01.63	159.00	1 06.00	28.65	3 07.98
12	Akot	Akola	7C2780267	Construction of 835/ 574 Dus under PMAY, Ako	43rd	25-02-		4,9 63.51	1,2 52.50	835.00	23 6.36	2,6 39.65	261	1,55 1.59	3 91.50	261.00		82 5.20	574	3,4 11.92	861.00	5 74.00		

			4010663	t Municipal Council		2019	835										73.89						162.47	1,814.45
13	Ambad	Jalna	7C2780276101529 2	construction of 553 / 656 EWS under PMAY BLC component	43rd	25-02-2019	656	5,076.46	984.00	656.00	-	3,436.46	103	1,000.85	154.50	103.00	-	743.35	553	4,075.61	829.50	553.00	-	2,693.11
14	Ambejogai	Beed	7C2780283901612 3	Construction of 82 / 51 EWS under BLC PMAY Component, Ambajogai Nagar Parishad	52nd	20-01-2021	82	499.38	123.00	82.00	-	294.38	31	203.58	46.50	31.00	-	126.08	51	295.80	76.50	51.00	-	168.30
15	Armori	Gadchiroli	7C2753851801522 1	Construction of 223/184 Dus under PMAY Beneficiary Led Construction at Armori Nagar Parishad, Gadchiroli	45th	25-07-2019	223	1,324.91	334.50	223.00	-	767.41	39	231.72	58.50	39.00	-	134.22	184	1,093.19	276.00	184.00	-	633.19
16	Ashta	Sangli	7C2780289201214 0	construction of 234 / 244EWS under BLC PMAY Component	42nd	30-01-2019	244	1,441.07	366.00	244.00	-	831.07	10	59.07	15.00	10.00	-	34.07	234	1,382.00	351.00	234.00	-	797.00
17	Ashta	Sangli	7C2780289200983 8	construction of 142 / 154 EWS under BLC PMAY Component	38th	26-09-2018	154	897.19	231.00	154.00	-	512.19	12	69.81	18.00	12.00	-	39.81	142	827.38	213.00	142.00	-	472.38
18	Babhulgaon	Yavatmal	7C2754216001171 5	Construction of 68/54 Dus under PMAY Beneficiary Led Construction at Babhulgaon Nagar Panchyat, Yavatmal	39th	30-10-2018	68	396.49	102.00	68.00	-	226.49	14	81.63	21.00	14.00	-	46.63	54	314.86	81.00	54.00	-	179.86

19	Badnapur	Jalna	7C2754773601 3704	Construction of 780 / 685 Dus under PMAY, Beneficiary Led Construction, at Badnapur Nagar Panchyat, Jalna	43rd	25-02-2019	780	5,561.01	1,170.00	780.00	-	3,611.01	95	67 7.30	1 42.50	95.00	-	43 9.80	685	4,883.71	1,027.50	685.00	-	3,171.21
20	Balapur	Akola	7C2780267501 1941	Construction of 232 / 160 EWS under BLC PMAY Component, Balapur Nagar Parishad	42nd	30-01-2019	232	1,365.90	348.00	232.00	-	785.90	72	42 3.90	1 08.00	72.00	-	24 3.90	160	942.00	240.00	160.00	-	542.00
21	Ballarpur	Chandrapur	7C2780272402 0989	Construction of 58/20 Dus under PMAY Beneficiary Led Construction at Ballarpur Nagar Parishad, Chandrapur	52nd	20-01-2021	58	336.14	87.00	58.00	-	191.14	38	22 0.23	57.00	38.00	-	12 5.23	20	115.91	30.00	20.00	-	65.91
22	Faizpur	Jalgaon	7C2780264903 7682	construction of 23 /16 EWS under BLC PMAY Component	60th	30-03-2022	23	146.31	34.50	23.00	-	88.81	7	4 4.53	10.50	7.00	-	2 7.03	16	101.78	24.00	16.00	-	61.78
23	Jamner	Jalgaon	7C2780266102 7838	construction of 82/ 69 EWS under BLC PMAY Component	60th	30-03-2022	82	564.16	123.00	82.00	-	359.16	13	15 8.44	19.50	13.00	-	12 5.94	69	405.72	103.50	69.00	-	233.22
24	Bhivapur	Nagpur	7C2753662101 3062	Construction of 76/65 Dus under PMAY, Beneficiary Led Construction, at Bhiwapur Nagar Panchayat, Nagpur	43rd	25-02-2019	76	441.87	114.00	76.00	-	251.87	11	6 3.96	16.50	11.00	-	3 6.46	65	377.91	97.50	65.00	-	215.41

25	Bhivapur	Nagpur	7C2753662101568 4	Construction of 116/98 Dus under PMAY Beneficiary Led Construction, at Bhiwapur Nagar Panchayat, Nagpur	45th	25-07-2019	116	6 36.22	1 74.00	116.00	-	3 46.22	18	6 6.44	27.00	18.00	-	2 1.44	98	5 69.78	147.00	98.00	-	3 24.78
26	Bhokar	Nanded	7C2780273901919 6	construction of 66 / 86 EWS under BLC PMAY Component	50th	27-12-2019	416	2,4 15.50	6 24.00	416.00	-	1,3 75.50	169	1,04 9.59	2 53.50	169.00	-	62 7.09	247	1,3 65.91	370.50	2 47.00	-	7 48.41
27	Bhokardan	Jalna	7C2780275902231 9	Construction of 473/ 392 EWS under BLC PMAY Component, Bhokardan	52nd	20-01-2021	473	2,7 86.21	7 09.50	473.00	-	1,6 03.71	81	57 7.29	1 21.50	81.00	-5.88	38 0.67	392	2,2 08.92	588.00	3 92.00	5 .88	1,2 23.04
28	Bhor	Pune	7C2790015001662 5	construction of 1765/ 2436 EWS under BLC PMAY Component	43rd	25-02-2019	2,436	8,7 06.48	3,6 54.00	2,436.00	-	2,6 16.48	671	2,39 8.21	1,0 06.50	671.00	-	72 0.71	1,765	6,3 08.27	2, 647.50	1,7 65.00	-	1,8 95.77
29	Kurkheda	Gadchiroli	7C2753864203770 7	Construction of 111/92 Dus under PMAY Beneficiary Led Construction at Kurkheda Nagar Panchayat, Gadchiroli	60th	30-03-2022	111	7 03.19	1 66.50	111.00	-	4 25.69	19	5 6.26	28.50	19.00	-	8.76	92	6 46.93	138.00	92.00	-	4 16.93
30	Malkapur	Kolhapur	7C2780288103801 2	construction of 12 / 10 EWS under PMAY BLC component	60th	30-03-2022	12	69.60	18.00	12.00	-	39.60	2	1 1.46	3.00	2.00	-	6.46	10	58.14	15.00	10.00	-	33.14

31	Bhusawal	Jalgaon	7C2780265203962 4	construction of 94 / 101 EWS under BLC PMAY Component	42nd	30-01-2019	101	5 14.87	1 51.50	101.00	-	2 62.37	7	3 5.69	10.50	7.00	-	1 8.19	94	4 79.18	141.00	94.00	-	2 44.18
32	Chalisgaon	Jalgaon	7C2780265900847 6	Construction of 245/120 Dus under PMAY Beneficiary Led Construction at Chalisgaon Nagar Parishad, Jalgaon	35th and 65th	25-06-2018 and 27-02-2023	245	1,4 32.03	3 67.50	245.00	3 .68	8 15.85	125	70 0.03	1 87.50	125.00	3.68	38 3.85	120	7 32.00	180.00	1 20.00	-	4 32.00
33	Chalisgaon	Jalgaon	7C2780265901378 7	construction of 127/34 Dus under PMAY Beneficiary Led Construction at Chalisgaon Nagar Parishad, Jalgaon	43rd and 65th	25-02-2019 and 27-02-2023	127	7 34.70	1 90.50	127.00	1.91	4 15.29	93	53 8.52	1 39.50	93.00	1.91	30 4.11	34	1 96.18	51.00	34.00	-	1 11.18
34	Chalisgaon	Jalgaon	7C2780265901871 2	construction of 35 /52 EWS under BLC PMAY Component	52nd	20-01-2021	52	2 81.32	78.00	52.00	-	1 51.32	17	9 1.97	25.50	17.00	-	4 9.47	35	1 89.35	52.50	35.00	-	1 01.85
35	Charmoshi	Gadchiroli	7C2753922802245 4	Construction of 225/207 Dus under PMAY Beneficiary Led Construction Chamorshi Nagar Panchayat, Gadchiroli	52nd	20-01-2021	225	1,3 04.56	3 37.50	225.00	-	7 42.06	18	14 5.61	27.00	18.00	-	10 0.61	207	1,1 58.95	310.50	2 07.00	-	6 41.45

36	Chimur	Chandrapur	7C2754055003 7786	Construction of 693/575 Dus Under PMAY Beneficiary Led Construction at Chimur Nagar Parishad, Chandrapur	52nd	20-01-2021	693	4,940.22	1,039.50	693.00	-	3,207.72	118	1,498.70	177.00	118.00	-	1,203.70	575	3,441.52	862.50	575.00	-	2,004.02
37	Dahiwada	Satara	7C2756339501 2771	Construction of 58 / 37 EWS under BLC PMAY Component, Dahiwadi Nagar Panchayat	40th	28-11-2018	58	381.39	87.00	58.00	-	236.39	21	138.08	31.50	21.00	-	85.58	37	243.31	55.50	37.00	-	150.81
38	Darwah	Yavatmal	7C2780272802 2934	Construction of 223 / 164 EWS under BLC PMAY Beneficiary Led Construction at Darwah Nagar Parishad, Yavatmal	52nd	20-01-2021	223	1,364.35	334.50	223.00	-	806.85	59	347.33	88.50	59.00	-13.64	213.47	164	1,017.02	246.00	164.00	13.64	593.38
39	Daund	Pune	7C2780281601 0650	construction of 19/12 EWS under BLC PMAY Component	52nd	20-01-2021	19	116.91	28.50	19.00	-	69.41	7	43.08	10.50	7.00	-	25.58	12	73.83	18.00	12.00	-	43.83
40	Mangaon	Raigad	7C2755465203 1633	construction of 173/203 EWS under PMAY BLC component	60th	30-03-2022	203	1,669.90	304.50	203.00	-	1,162.40	30	246.78	45.00	30.00	-	171.78	173	1,423.12	259.50	173.00	-	990.62
41	Daund	Pune	7C2790014901 6778	construction of 1401 / 1862 EWS under BLC PMAY Component	46th	29-08-2019	1,862	13,499.09	2,793.00	1,862.00	-	8,844.09	461	3,342.15	691.50	461.00	-	2,189.65	1,401	10,156.94	2,101.50	1,401.00	-	6,654.44

42	Deoli	Wardha	7C2780269800697 2	construction of 820 /632 EWS under BLC PMAY Component	30th	07-02-2018	638	3,946.03	957.00	638.00	-	2,351.03	6	37.11	9.00	6.00	-	2.11	632	3,908.92	948.00	632.00	-	2,328.92
43	Deulgaonraja	Buldhana	7C2780267002031 2	construction of 145/271 EWS under PMAY BLC component	52nd	20-01-2021	271	1,570.58	406.50	271.00	-	893.08	126	731.03	189.00	126.00	-	416.03	145	839.55	217.50	145.00	-	477.05
44	Dhamangaon	Amravati	7C2780269300852 9	construction of 160 / 226 EWS under BLC PMAY Component	35th	25-06-2018	226	1,321.76	339.00	226.00	-	756.76	66	386.00	99.00	66.00	-	221.00	160	935.76	240.00	160.00	-	535.76
45	Dhanora	Gadchiroli	7C2753898701647 8	Construction of 234/ 195 Dus under PMAY, Dhanora Nagar Panchayat	49th	27-11-2019	234	1,356.17	351.00	234.00	-	771.17	39	186.27	58.50	39.00	-	88.77	195	1,169.90	292.50	195.00	-	682.40
46	Digras	Yavatmal	7C2780272901610 5	Construction of 304 / 278 EWS under BLC PMAY Beneficiary Led Construction at Digras Nagar Parishad, Yavatmal	46th	29-08-2019	304	1,895.90	456.00	304.00	-	1,135.90	26	228.20	39.00	26.00	-16.51	179.71	278	1,667.70	417.00	278.00	16.51	956.19
47	Mohadi	Bhandara	7C2753683903766 2	Construction of 420/327 Dus Under PMAY Beneficiary Led Construction at Mohadi Nagar Panchayat, Bhandara	60th	30-03-2022	420	2,660.75	630.00	420.00	-	1,610.75	93	589.06	139.50	93.00	-	356.56	327	2,071.69	490.50	327.00	-	1,254.19

48	Dondaicha Warvade	Dhule	7C2780264500973 6	construction of 187/100 Dus under PMAY Beneficiary Led Construction at DondaichaWarvade Nagar Parishad, Dhule	39th and 65th	30-10-2018 and 27-02-2023	187	1,068.18	280.50	187.00	-	600.68	87	497.59	130.50	87.00	-	28 0.09	100	570.59	150.00	100.00	-	320.59
49	Dondaicha Warvade	Dhule	7C2780264501268 9	construction of 83/33 Dus under PMAY Beneficiary Led Construction at DondaichaWarvade Nagar Parishad, Dhule	43rd and 65th	25-02-2019 and 27-02-2023	83	566.74	124.50	83.00	-	359.24	50	341.17	75.00	50.00	-	21 6.17	33	225.57	49.50	33.00	-	143.07
50	Dondaicha Warvade	Dhule	7C2780264501306 4	construction of 59/30 Dus under PMAY Beneficiary Led Construction at DondaichaWarvade Nagar Parishad, Dhule	43rd and 65th	25-02-2019 and 27-02-2023	59	402.37	88.50	59.00	-	254.87	29	197.90	43.50	29.00	-	12 5.40	30	204.47	45.00	30.00	-	129.47
51	Dondaicha-Warwade	Dhule	7C2780264501158 7	Construction of 104/ 45 EWS under BLC PMAY Component, DondaichaWarvade Nagar Parishad	42nd	30-01-2019	104	707.95	156.00	104.00	-	447.95	59	401.66	88.50	59.00	-	25 4.16	45	306.29	67.50	45.00	-	193.79
52	Faizpur	Jalgaon	7C2780264902	construction of 39 /35 EWS under BLC PMAY Component	52nd	20-01-2021	38	231.26	57.00	38.00	-	136.26	3	18.26	4.50	3.00	-	1 0.76	35	213.00	52.50	35.00		125.50

			2614																			-	
53	Osmanabad	Osmanabad	7C2780284803524 6	Construction of 164/153 Dus under PMAY Beneficiary Led Construction at Osmanabad Nagar Parishad, Osmanabad	60th	30-03-2022	164	1,319.76	246.00	164.00	-	909.76	11	88.52	16.50	11.00	-	61.02	153	1,231.24	229.50	153.00	-	848.74
54	Gadchiroli	Gadchiroli	7C2780271800577 7	construction of 711/45 Dus under PMAY Beneficiary Led Construction at Gadchiroli Nagar Parishad, Gadchiroli	28th and 65th	29-11-2017 and 27-02-2023	711	4,406.51	1,066.50	711.00	1,114.60	1,514.41	666	4,180.16	99.00	666.00	1,114.60	1,400.56	45	226.35	67.50	45.00	-	113.85
55	Ghinglaj	Kolhapur	7C2780289002480 8	construction of 173/203 EWS under PMAY BLC component	52nd	20-01-2021	12	69.55	18.00	12.00	-	39.55	1	5.80	1.50	1.00	-	3.30	11	63.75	16.50	11.00	-	36.25
56	Gangapur	Aurangabad	7C2780276900773 0	Construction of 600/ 536 Dus under PMAY, Gangapur Municipal Council	33rd	27-04-2018	600	3,666.60	900.00	600.00	-	2,166.60	64	391.10	96.00	64.00	-	231.10	536	3,275.50	804.00	536.00	-	1,935.50
57	Gangapur	Aurangabad	7C2780276900827 3	Construction of 301/ 250 Dus under PMAY, Gangapur Municipal Council	36th	24-07-2018	301	1,839.41	45 1.50	301.00	-	1,086.91	51	311.66	76.50	51.00	-	184.16	250	1,527.75	375.00	250.00	-	902.75
58	Gangapur	Aurangabad	7C2780276	Construction of 140/134 Dus under PMAY, Gan	43rd	25-02-		855.54	210.00	140.00	-	505.54	6	36.67	9.00	6.00		21.67	134	818.87	201.00	134.00		

			9017100	gapur Municipal Council		2019	140										-						-	4 83.87
59	Gangapur	Aurangabad	7C2780276902232 1	Construction of 355/ 343 Dus under PMAY, Gangapur Municipal Council	52nd	20-01-2021	355	1,919.66	5 32.50	355.00	-	1,032.16	12	6 4.89	18.00	12.00	-	3 4.89	343	1,854.77	514.50	3 43.00	-	9 97.27
60	Ghatanji	Yavatmal	7C2780273200939 6	Construction of 275/ 320 Dus under PMAY, Ghatanji Nagar Parishad	37th	23-08-2018	375	2,093.93	5 62.50	375.00	-	1,156.43	55	39 2.20	82.50	55.00	-	25 4.70	320	1,701.73	480.00	3 20.00	-	9 01.73
61	Gondia	Gondia	7C2780271600773 5	Construction of 515/ 469 Dus under PMAY, Gondia Nagar Parishad	35th	25-06-2018	515	3,282.35	7 72.50	515.00	-	1,994.85	46	29 3.18	69.00	46.00	-	17 8.18	469	2,989.17	703.50	4 69.00	-	1,8 16.67
62	Gondia	Gondia	7C2780271600779 3	Construction of 496/520 Dus under PMAY, Gondia Nagar Parishad	43rd	25-02-2019	520	3,685.50	78 0.00	520.00	17 5.50	2,210.00	24	17 0.10	36.00	24.00	8.10	10 2.00	496	3,515.40	744.00	4 96.00	167.40	2,1 08.00
63	Rahuri	Ahmednagar	7C2780283003768 0	construction of 113/81 EWS under BLC PMAY Component	60th	30-03-2022	113	71 2.59	1 69.50	113.00	-	4 30.09	32	20 1.80	48.00	32.00	-	12 1.80	81	5 10.79	121.50	81.00	-	3 08.29
64	Goregaon	Gondiya	7C2753767500832 0	Construction of 291/367 Dus under PMAY, Goregaon Nagar Panchyat	35th	25-06-2018	367	2,396.88	5 50.50	367.00	-	1,479.38	76	49 6.36	1 14.00	76.00	-	30 6.36	291	1,900.52	436.50	2 91.00	-	1,1 73.02

65	Raigad	Roha	7C2780280303768 4	construction of 20/38 EWS under PMAY BLC component	60th	30-03-2022	38	2 56.50	57.00	38.00	-	1 61.50	18	12 1.00	2 7.00	18.00	-	7 6.00	20	1 35.50	30.00	20.00	-	85.50
66	Sakoli	Bhandara	7C2753716803793 8	Construction of 227/209 Dus Under PMAY Beneficiary Led Construction at Sakoli Nagar Parishad, Bhandara	60th	30-03-2022	227	1,4 00.59	3 40.50	227.00	-	8 33.09	18	11 1.06	27.00	18.00	-	6 6.06	209	1,2 89.53	313.50	2 09.00	-	7 67.03
67	Jalgaon	Jalgaon	7C2780265300974 5	Construction of 406/ 247 EWS under BLC PMAY Component, Jalgaon Municipal Council	38th	26-09-2018	406	2,4 27.62	6 09.00	406.00	11 5.60	1,2 97.02	159	1,01 9.89	2 38.50	159.00	1 15.60	50 6.79	247	1,4 07.73	370.50	2 47.00	-	7 90.23
68	Jalna	Jalna	7C2780276001068 5	Construction of 781 / 484 Dus under PMAY, Beneficiary Led Construction, at Jalna Nagar Parishad, Jalna	42nd	30-01-2019	781	5,7 46.91	1,1 71.50	781.00	-	3,7 94.41	297	2,35 5.04	4 45.50	297.00	-	1,61 2.54	484	3,3 91.87	726.00	4 84.00	-	2,1 81.87
69	Jamkhed	Ahmadnagar	7C2755871803756 7	Construction of 205/93 Dus under PMAY Beneficiary Led Construction at Jamkhed Nagar Parishad, Ahmadnagar	57th	23-12-2021	205	1,1 45.13	3 07.50	205.00	-	6 32.63	112	62 5.63	1 68.00	112.00	-	34 5.63	93	5 19.50	139.50	93.00	-	2 87.00
70	Jamner	Jalgaon	7C2780266101379 4	construction of 324 /164 EWS under BLC PMAY Component	57th	23-12-2021	324	2,1 26.25	4 86.00	324.00	-	1,3 16.25	160	1,16 1.93	2 40.00	160.00	-	76 1.93	164	9 64.32	246.00	1 64.00	-	5 54.32

71	Wardha	Wardha	7C2780269603430 1	Construction of 50/40 Dus under PMAY Beneficiary Led Construction at Wardha Nagar Parishad, Wardha	60th	30-03-2022	50	3 55.80	75.00	50.00	-	2 30.80	10	7 1.16	15.00	10.00	-	46.16	40	2 84.64	60.00	40.00	-	1 84.64
72	Jawhar	Palghar	7C2780278301455 3	construction of 13 /61 EWS under BLC PMAY Component	43rd	25-02-2019	61	3 59.20	91.50	61.00	-	2 06.70	48	12 0.00	72.00	48.00			13	76.55	19.50	13.00	-	44.05
73	Kalmeshwarbramhni	Nagpur	7C2780270301526 4	Construction of 82/60 Dus under PMAY Beneficiary Led Construction at Kalmeshwarbramhni Nagar Parishad, Nagpur	45th	25-07-2019	82	4 82.43	1 23.00	82.00	-	2 77.43	22	17 5.33	33.00	22.00	-	12 0.33	60	3 07.10	90.00	60.00	-	1 57.10
74	Kalmeshwarbramhni	Nagpur	7C2780270301209 9	Construction of 242/202 Dus under PMAY Beneficiary Led Construction at Kalmeshwarbramhni Nagar Parishad, Nagpur	42nd	30-01-2019	242	1,4 21.77	3 63.00	242.00	-	8 16.77	40	38 7.86	60.00	40.00	-	28 7.86	202	1,0 33.91	303.00	2 02.00	-	5 28.91
75	Akola	Akola	7C2780267601735 8	Construction of 425 / 347 EWS under BLC PMAY Component, Akola Municipal Corporation	60th	30-03-2022	425	2,8 66.85	6 37.50	425.00	-	1,8 04.35	78	40 6.74	1 17.00	78.00	-1 17.15	32 8.89	347	2,4 60.11	520.50	3 47.00	117.15	1,4 75.46
76	Kamptee	Nagpur	7C2780270800875 9	Construction of 200/170 Dus under PMAY Beneficiary Led Construction at Kamp	35th	25-06-2018	200	1,1 20.35	3 00.00	200.00	-	6 20.35	30	16 8.06	45.00	30.00	-	9 3.06	170	9 52.29	255.00	1 70.00	-	5 27.29

				tee Nagar Parishad, Nagpur																			
77	Kandhar	Nanded	7C2780274501 3265	Construction of 60/47 Dus under PMAY Beneficiary Led Construction at Kandhar Nagar Parishad, Nanded	43rd	25-02-2019	60	4 46.50	90.00	60.00	-	2 96.50	13	9 6.74	19.50	13.00	-	6 4.24	47	3 49.76	70.50	47.00	-	2 32.26
78	Kandhar	Nanded	7C2780274501 6468	Construction of 51/40 Dus under PMAY Beneficiary Led Construction at Kandhar Nagar Parishad, Nanded	49th	27-11-2019	51	3 37.27	76.50	51.00	-	2 09.77	11	3 9.60	16.50	11.00	-	1 2.10	40	2 97.67	60.00	40.00	-	1 97.67
79	Kandhar	Nanded	7C2780274501 4951	Construction of 183/145 Dus under PMAY Beneficiary Led Construction at Kandhar Nagar Parishad, Nanded	45th	25-07-2019	183	1,2 10.22	2 74.50	183.00	-	7 52.72	38	131 .17	57.00	38.00	-	3 6.17	145	1,0 79.05	217.50	1 45.00	-	7 16.55
80	Karad	Satara	7C2780287001 5229	construction of 21/18 Dus under PMAY Beneficiary Led Construction at Karad Nagar Parishad, Satara	45th and 65th	25-07-2019 and 27-02-2023	21	1 24.84	31.50	21.00	-	72.34	3	1 7.74	4.50	3.00	-	1 0.24	18	1 07.10	27.00	18.00	-	62.10
81	Karad	Satara	7C2780287001 5227	Construction of 112/ 96 EWS Dus under BLC at various places in Karad Municipl e Council	45th	25-07-2019	112	6 65.79	1 68.00	112.00	-	3 85.79	16	9 5.17	24.00	16.00	-	5 5.17	96	5 70.62	144.00	96.00	-	3 30.62

82	Karanja	Wardha	7C2753358001453 9	Construction of 208/197 Dus under PMAY Beneficiary Led Construction at Karanja Nagar Parishad, Wardha	43rd	25-02-2019	208	1,242.24	312.00	208.00	-	722.24	11	23 3.92	16.50	11.00	-	20 6.42	197	1,008.32	295.50	1 97.00	-	515.82
83	Khalapur	Raigad	7C2755374802297 0	construction of 65/47 EWS under BLC PMAY Component	57th	23-12-2021	65	397.80	97.50	65.00	-	235.30	18	11 0.16	27.00	18.00	-	6 5.16	47	287.64	70.50	47.00	-	170.14
84	Khandala	Satara	7C2756320101291 7	Construction of 32/ 29 EWS under BLC PMAY Component, Khandala Nagar Panchyat	39th	30-10-2018	32	181.82	48.00	32.00	-	101.82	3	1 7.05	4.50	3.00	-	9.55	29	164.77	43.50	29.00	-	92.27
85	Khandala	Satara	7C2756320101291 6	Construction of 26/ 20 EWS under BLC PMAY Component	39th	30-10-2018	26	147.73	39.00	26.00	-	82.73	6	3 4.09	9.00	6.00	-	1 9.09	20	113.64	30.00	20.00	-	63.64
86	Khed	Pune	7C2790014801677 6	construction of 2033 / 2629 EWS under BLC PMAY Component	46th	29-08-2019	2,629	19,059.67	3,943.50	2,629.00	-	12,487.17	596	4,320.87	8 94.00	596.00	-	2,830.87	2,033	14,738.80	3,049.50	2,033.00	-	9,656.30
87	Bhabulgaon	Yavatmal	7C2754216003757 2	Construction of 130/ 112 EWS under BLC PMAY Component, Babhulgaon Nagar Panchyat	60th	30-03-2022	130	861.90	195.00	130.00	-	536.90	18	11 9.34	27.00	18.00	-	7 4.34	112	742.56	168.00	1 12.00	-	462.56
88	Bhor	Pune	7C2790015003	construction of 361/396 EWS under BLC PMAY Component	60th	30-03-2022	396	345.45	594.00	396.00	-	245.45	35	30 3.64	52.50	35.00	-	21 6.14	361	131.81	541.50	36 1.00		229.31

			8372																			-	
89	Koregaon	Satara	7C2756374400910 9	construction of 173/203 EWS under PMAY BLC component	36th	24-07-2018	89	5 59.09	13 3.50	89.00	-	3 36.59	71	45 4.78	1 06.50	71.00	-	27 7.28	18	1 04.31	27.00	18.00	-	59.31
90	Korpana	Chandrapur	7C2754156001216 4	Construction of 164/130 Dus under PMAY Beneficiary Led Construction at Wanadongri Nagar Parishad, Nagpur	39th	30-10-2018	164	9 61.46	2 46.00	164.00	-	5 51.46	34	29 6.07	51.00	34.00	-	21 1.07	130	6 65.39	195.00	1 30.00	-	3 40.39
91	Korpana	Chandrapur	7C2754156001647 7	Construction of 45/38 Dus under PMAY Beneficiary Led Construction at Korpana Nagar Panchyat, Chandrapur	49th	27-11-2019	45	2 37.04	67.50	45.00	-	1 24.54	7	4 2.55	10.50	7.00	-	2 5.05	38	1 94.49	57.00	38.00	-	99.49
92	Kurkheda	Gadchiroli	7C2753864201523 6	Construction of 68/59 Dus Under PMAY Beneficiary Led Construction at Kurkheda Nagar Panchyat,Gadchiroli	45th	25-07-2019	68	39 7.63	1 02.00	68.00	-	2 27.63	9	4 3.66	13.50	9.00	-	2 1.16	59	3 53.97	88.50	59.00	-	2 06.47
93	Daund	Pune	7C2790014903813 4	construction of 659 / 684 EWS under BLC PMAY Component	60th	30-03-2022	684	5,9 33.95	1,0 26.00	684.00	-	4,2 23.95	25	21 6.88	37.50	25.00	-	15 4.38	659	5,7 17.07	988.50	6 59.00	-	4,0 69.57
94	Lakhani	Bhandara	7C2753719000967 3	Beneficiary Led Construction of 407/335 Dus under PMAY.	42nd	30-01-2019	407	3,0 29.91	6 10.50	407.00	-	2,0 12.41	72	53 6.00	1 08.00	72.00	-	35 6.00	335	2,4 93.91	502.50	3 35.00	-	1,6 56.41

95	Latur	Latur	7C2780284001649 8	Construction of 1567/886 Dus under PMAY Beneficiary Led Construction at Latur Municipal Corporation, Latur	50th	27-12-2019	1,567	9,740.47	2,350.50	1,567.00	463.83	5,359.14	681	4,238.41	1,021.50	681.00	463.83	2,072.08	886	5,502.06	1,329.00	886.00	-	3,287.06
96	Latur	Latur	7C2780284001615 5	Construction of 1234/703 Dus under PMAY Beneficiary Led Construction at Latur Municipal Corporation, Latur	46th	29-08-2019	1,234	7,670.54	1,851.00	1,234.00	365.26	4,220.28	531	3,304.91	796.50	531.00	365.26	1,612.15	703	4,365.63	1,054.50	703.00	-	2,608.13
97	Madha	Solapur	7C2756198802097 8	construction of 104/88 EWS under BLC PMAY Component	52nd	20-01-2021	104	601.12	156.00	104.00	-	341.12	16	91.09	24.00	16.00	-	51.09	88	510.03	132.00	88.00	-	290.03
98	Madha	Solapur	7C2756198801648 1	construction of 105/98 EWS under BLC PMAY Component	50th	27-12-2019	105	608.52	157.50	105.00	-	346.02	7	40.53	10.50	7.00	-	23.03	98	567.99	147.00	98.00	-	322.99
99	Madha	Solapur	7C2756198801214 4	construction of 88 / 85 EWS under BLC PMAY Component	42nd	30-01-2019	88	511.65	132.00	88.00	-	291.65	3	17.46	4.50	3.00	-	9.96	85	494.19	127.50	85.00	-	281.69
100	Mahabaleshwar	Satara	7C2780286301383 6	construction of 02/37 EWS under PMAY BLC component	40th	28-11-2018	37	271.28	55.50	37.00	-	178.78	35	256.62	52.50	35.00	-	169.12	2	14.66	3.00	2.00	-	9.66
101	Maindargi	Solapur	7C2780286	construction of 28/47 EWS und	52nd	20-01-		272.41	70.50	47.00	-	154.91	19	47.50	28.50	19.00			28	162.27	42.00	28.00		

			101 874 1	er BLC PMAY Co mponent		20 21	4 7															-	92.27
10 2	Mai nda rgi	Solap ur	7C2 780 286 102 296 2	construction of 34/50 EWS und er BLC PMAY Co mponent	52n d	20-01-20 21	5 0	2 89.79	75.00	50. 00	-	1 64.79	16	4 0.00	24.00	16.00			34	1 97.05	51.00	34.00	-	1 12.05
10 3	Don daic ha - war wad e	Dhule	7C2 780 264 501 954 7	construction of 99 / 202 EWS u nder BLC PMAY Component	60t h	30-03-20 22	20 2	1,3 39.61	3 03.00	202. 00	-	8 34.61	103	65 2.07	1 54.50	103.00	-32.7 4	42 7.31	99	6 87.54	148.50	99.00	32.7 4	4 07.30
10 4	Mal kap ur	Buldh ana	7C2 780 266 500 975 5	Construction of 200/143 Dus u nder PMAY Bene ficiary Led Const ruction at Malka pur Municipal C ouncil, Buldhan a	45t h	25-07-20 19	20 0	1,0 92.00	3 00.00	200. 00	4 2.00	5 50.00	57	34 1.17	85.50	57.00	42.0 0	15 6.67	143	7 50.83	214.50	1 43.00	-	3 93.33
10 5	Gon dia	Gondi a	7C2 780 271 602 818 0	Construction of 488/520 Dus u nder PMAY, Gon dia Nagar Parish ad	60t h	30-03-20 22	52 0	5,0 69.96	7 80.00	520. 00	-	3,7 69.96	32	7 4.06	48.00	32.00	-2 37.9 0	23 1.96	488	4,9 95.90	732.00	4 88.00	237. 90	3,5 38.00
10 6	Mal kap ur	Kolha pur	7C2 780 288 101 316 7	construction of 19/ 15 EWS un der PMAY BLC c omponent	43r d	25-02-20 19	1 9	1 10.47	28.50	19. 00	-	62.97	4	2 3.26	6.00	4.00	-	1 3.26	15	87.21	22.50	15.00	-	49.71
10 7	Mal kap ur	Kolha pur	7C2 780 288 101 148 1	construction of 14 /10 EWS un der PMAY BLC c omponent	42n d	30-01-20 19	1 4	81.40	21.00	14. 00	-	46.40	4	2 3.26	6.00	4.00	-	1 3.26	10	58.14	15.00	10.00	-	33.14

108	Haveli	Pune	7C2790014303851 7	construction of 408 / 455 EWS under BLC PMAY Component	60th	30-03-2022	455	3,947.29	682.50	455.00	-	2,809.79	47	407.74	70.50	47.00	-	290.24	408	3,539.55	612.00	408.00	-	2,519.55
109	Hinganghat	Wardha	7C2780269903609 1	Construction of 364/428 EWS under BLC PMAY Component, Hinganghat Nagar Parishad	60th	30-03-2022	428	3,714.42	642.00	428.00	-	2,644.42	64	555.43	96.00	64.00	-	395.43	364	3,158.99	546.00	364.00	-	2,248.99
110	Manora	Washim	7C2753107701289 2	Construction of 66/64 EWS under BLC PMAY Component	43rd	25-02-2019	66	398.48	99.00	66.00	-	233.48	2	12.08	3.00	2.00	-	7.08	64	386.40	96.00	64.00	-	226.40
111	Hinganghat	Wardha	7C2780269903696 5	Construction of 223/ 280 EWS under BLC PMAY Component, Hinganghat Nagar Parishad	60th	30-03-2022	280	1,516.27	420.00	280.00	-	816.27	57	308.67	85.50	57.00	-	166.17	223	1,207.60	334.50	223.00	-	650.10
112	Mawal	Pune	7C2790014401677 3	construction of 1134/1398 EWS under BLC PMAY Component	46th	29-08-2019	1,398	10,135.19	2,097.00	1,398.00	-	6,640.19	264	1,913.94	396.00	264.00	-	1,253.94	1,134	8,221.25	1,701.00	1,134.00	-	5,386.25
113	Mahaswad	Satara	7C2780286701316 8	construction of 53/44 EWS under BLC PMAY Component	39th	30-10-2018	53	346.57	79.50	53.00	-	214.07	9	59.41	13.50	9.00	-	36.91	44	287.16	66.00	44.00	-	177.16
114	Kalwan	Nashik	7C2754991503	Construction of 130/66 Dus under PMAY Beneficiary Led Construction at Kalwa	60th	30-03-2022	130	918.30	195.00	130.00	-	593.30	64	452.09	96.00	64.00	-	292.09	66	466.21	99.00	66.00		301.21

			7955	n Nagar Parishad, Nashik																		-	
115	Kandhar	Nanded	7C2780274503093 5	Construction of 174/130 Dus under PMAY Beneficiary Led Construction at Kandhar Nagar Parishad, Nanded	60th	30-03-2022	174	1,401.69	261.00	174.00	-	966.69	44	434.27	66.00	44.00	-	324.27	130	967.42	195.00	130.00	-	642.42
116	Mohol	Solapur	7C2756221901212 7	construction of 85/62 EWS under BLC PMAY Component	42nd	30-01-2019	85	498.68	127.50	85.00	-	286.18	23	134.94	34.50	23.00	-	77.44	62	363.74	93.00	62.00	-	208.74
117	Mohol	Solapur	7C2756221901643 8	construction of 169/72 EWS under BLC PMAY Component	52nd	20-01-2021	169	979.48	253.50	169.00	-	556.98	97	562.19	145.50	97.00	-	319.69	72	417.29	108.00	72.00	-	237.29
118	Mohol	Solapur	7C2756221901499 8	construction of 247/195 EWS under BLC PMAY Component	43rd	25-02-2019	247	1,447.45	370.50	247.00	-	829.95	52	304.73	78.00	52.00	-	174.73	195	1,142.72	292.50	195.00	-	655.22
119	Mohol	Solapur	7C2756221902039 7	construction of 379/153 EWS under BLC PMAY Component	52nd	20-01-2021	379	2,196.49	568.50	379.00	-	1,248.99	226	1,309.80	339.00	226.00	-	744.80	153	886.69	229.50	153.00	-	504.19
120	Mohol	Solapur	7C2756221901147 5	construction of 79/65 EWS under BLC PMAY Component	39th	30-10-2018	79	460.36	118.50	79.00	-	262.86	14	81.58	21.00	14.00	-	46.58	65	378.78	97.50	65.00	-	216.28

121	Mohol	Solapur	7C2756221901209 4	construction of 165/139 EWS under BLC PMAY Component	40th	28-11-2018	165	9 63.73	2 47.50	165.00	-	5 51.23	26	15 1.86	39.00	26.00	-	8 6.86	139	8 11.87	208.50	1 39.00	-	4 64.37
122	Mukhed	Nnaded	7C2780274603781 9	Construction of 376/320 Dus under PMAYBeneficiaryLed Construction at Mukhed Nagar Parishad,Nanded	43rd	25-02-2019	376	2,6 05.70	5 64.00	376.00	-	1,6 65.70	56	38 4.90	84.00	56.00	-	24 4.90	320	2,2 20.80	480.00	3 20.00	-	1,4 20.80
123	Mul	Chandrapur	7C2780272301308 5	Construction of 87/57 Dus under PMAY Beneficiary Led Construction at Mul Municipal Council, Chandrapur	43rd	25-02-2019	87	5 08.10	1 30.50	87.00	-	2 90.60	30	21 6.36	45.00	30.00	-	14 1.36	57	2 91.74	85.50	57.00	-	1 49.24
124	Khed	Pune	7C2790014802769 3	construction of 668 / 701 EWS under BLC PMAY Component	60th	30-03-2022	701	6,0 81.43	1,0 51.50	701.00	-	4,3 28.93	33	28 6.28	49.50	33.00	-	20 3.78	668	5,7 95.15	1, 002.00	6 68.00	-	4,1 25.15
125	Murgud	Kolhapur	7C2780288901377 0	construction of 44/35 Dus under PMAY Beneficiary Led Construction at Murgud Nagar Parishad, Kolhapur	43rd and 65th	25-02-2019 and 27-02-2023	44	2 55.82	66.00	44.00	0.66	1 45.16	9	5 2.33	13.50	9.00	0.66	2 9.17	35	2 03.49	52.50	35.00	-	1 15.99
126	Murtizapur	Akola	7C2780267701	construction of 122 / 127 EWS under PMAY BLC component	43rd	25-02-2019	127	7 96.36	1 90.50	127.00	1.27	4 77.59	5	4 7.18	7.50	5.00	-6.15	4 0.83	122	7 49.18	183.00	1 22.00		4 36.76

			0654																			7.42	
127	Murtizapur	Akola	7C2780267700954 2	construction of 188 / 198 EWS under BLC PMAY Component	38th	26-09-2018	198	1,012.77	297.00	198.00	1.98	515.79	10	69.06	15.00	10.00	-7.37	51.43	188	943.71	282.00	188.00	9.35	464.36
128	Nawapur	Nandurbar	7C2780264303317 4	Construction of 39 / 37 EWS under BLC PMAY Beneficiary Led Construction at Nawapur Nagar Parishad, Nandurbar	36th	24-07-2018	39	205.82	58.50	39.00	-	108.32	2	39.78	3.00	2.00	-	34.78	37	166.04	55.50	37.00	-	73.54
129	Korchi	Gadchiroli	7C2753878503766 4	Construction of 46/36 Dus under PMAY Beneficiary Led Construction at Korchi Nagar Panchayat, Gadchiroli	60th	30-03-2022	46	291.41	69.00	46.00	-	176.41	10	63.35	15.00	10.00	-	38.35	36	228.06	54.00	36.00	-	138.06
130	Ner Nababpur	Yavatmal	7C2780272601063 4	Construction of 138/ 102 EWS under BLC PMAY Beneficiary Led Construction at Ner Nababpur Nagar Parishad, Yavatmal	43rd	25-02-2019	138	927.36	207.00	138.00	-	582.36	36	286.57	54.00	36.00	-6.35	202.92	102	640.79	153.00	102.00	6.35	379.44
131	Malegaon (Nashik)	Nashik	7C2780277203784 7	construction of 560/343 EWS under BLC PMAY Component	60th	30-03-2022	560	3,707.23	840.00	560.00	-	2,307.23	217	1,467.15	325.50	217.00	-	924.65	343	2,240.08	514.50	343.00	-	1,382.58
132	Osmanabad	Osmanabad	7C2780284801	Construction of 316/246 Dus under PMAY Beneficiary Led Const	39th	30-10-2018	316	1,873.57	474.00	316.00	-	1,083.57	70	415.04	105.00	70.00	-	240.04	246	1,458.53	369.00	246.00		843.53

			2218	ruction at Osmanabad Nagar Parishad, Osmanabad																		-	
133	Pachora	Jalgaon	7C2780266000892 1	Construction of 109/48 EWS under BLC PMAY Component	36th	24-07-2018	109	6 55.79	1 63.50	109.00	3 1.22	3 52.07	61	38 0.03	91.50	61.00	30.50	19 7.03	48	2 75.76	72.00	48.00	0 .72	1 55.04
134	Pachora	Jalgaon	7C2780266001562 0	Construction of 44/34 EWS under BLC PMAY Component	43rd	25-02-2019	44	2 21.98	66.00	44.00	0.66	1 11.32	10	2 5.80	15.00	10.00	0.66	0.14	34	1 96.18	51.00	34.00	-	1 11.18
135	Paithan	Aurangabad	7C2780277000832 2	Construction of 710/680 Dus under PMAY, Beneficiary Led Construction, at Paithan Municipal Council, Aurangabad	35th	25-06-2018	710	4,7 71.20	1,0 65.00	710.00	-	2,9 96.20	30	20 1.60	45.00	30.00	-	12 6.60	680	4,5 69.60	1, 020.00	6 80.00	-	2,8 69.60
136	Parand a	Osmanabad	7C2780284503323 1	Construction of 663/380 Dus under PMAY Beneficiary Led Construction at Paranda Nagar Parishad, Osmanabad	43rd	25-02-2019	663	4,5 18.01	9 94.50	663.00	-	2,8 60.51	283	2,08 2.21	4 24.50	283.00	-	1,37 4.71	380	2,4 35.80	570.00	3 80.00	-	1,4 85.80
137	Parbhani	Parbhani	7C2780275303201 3	Construction of 300/186 Dus under PMAY Beneficiary Led Construction at Parbhani Muncipal Corporation, Parbhani	57th	23-12-2021	300	2,0 97.90	4 50.00	300.00	-	1,3 47.90	114	85 9.14	1 71.00	114.00	-	57 4.14	186	1,2 38.76	279.00	1 86.00	-	7 73.76

138	Parli	Beed	7C2780283801571 0	Construction of 558/339 Dus under PMAY Beneficiary Led Construction at Parli Nagar Parishad, Beed	43rd	25-02-2019	558	2,830.73	837.00	558.00	-	1,435.73	219	1,135.73	328.50	219.00	-	58 8.23	339	1,695.00	508.50	339.00	-	847.50
139	Parner	Ahmednagar	7C2755832000093 97	construction of 432/278 EWS under BLC PMAY Component	37th	23-08-2018	432	2,462.40	648.00	432.00	-	1,382.40	154	877.80	231.00	154.00	-	49 2.80	278	1,584.60	417.00	278.00	-	889.60
140	Parshivani	Nagpur	7C2753540401313 8	construction of 161/ 112 EWS under BLC PMAY Component	43rd	25-02-2019	161	1,074.50	241.50	161.00	-	672.00	49	423.68	73.50	49.00	-	30 1.18	112	650.82	168.00	112.00	-	370.82
141	Mawal	Pune	7C2790014403862 5	construction of 564 / 615 EWS under BLC PMAY Component	60th	30-03-2022	615	5,335.35	922.50	615.00	-	3,797.85	51	442.45	76.50	51.00	-	31 4.95	564	4,892.90	846.00	564.00	-	3,482.90
142	Pombhurna	Chandrapur	7C2754148301519 1	Beneficiary Led Construction of 36/ 31 Dus under PMAY.	45th	25-07-2019	36	196.79	54.00	36.00	-	106.79	5	38.12	7.50	5.00	-	2 5.62	31	158.67	46.50	31.00	-	81.17
143	Pombhurna	Chandrapur	7C2754148301955 9	Beneficiary Led Construction of 131/ 41 Dus under PMAY.	50th	27-12-2019	131	759.24	196.50	131.00	-	431.74	90	529.69	135.00	90.00	-	30 4.69	41	229.55	61.50	41.00	-	127.05
144	Pulgaon	Wardha	7C2780269700	construction of 200/ 86 EWS under BLC PMAY Component	33rd	27-04-2018	200	1,190.70	300.00	200.00	-	690.70	114	719.85	171.00	114.00	-	43 4.85	86	470.85	129.00	86.00		255.85

			7766																				-	
145	Mhaswad	Satara	7C2780286702305 2	Beneficiary Led Construction of 26/15 Dus under PMAY.	60th	30-03-2022	26	1 50.68	39.00	26.00	-	85.68	11	6 3.68	16.50	11.00	-	3 6.18	15	87.00	22.50	15.00	-	4 9.50
146	Pur and ar (PM RD A)	Pune	7C2790014201657 5	construction of 699/745 EWS under PMAY BLC component	44th	28-06-2019	745	4,1 64.71	1,1 17.50	745.00	-	2,3 02.21	46	25 7.15	69.00	46.00	-	14 2.15	699	3,9 07.56	1, 048.50	6 99.00	-	2,1 60.06
147	Pur and ar (PM RD A)	Pune	7C2790014201677 4	construction of 787 /1521 EWS under BLC PMAY Component	46th	29-08-2019	1,521	11,02 6.91	2,2 81.50	1,521.00	-	7,2 24.41	734	5,32 1.34	1,1 01.00	734.00	-	3,48 6.34	787	5,7 05.57	1, 180.50	7 87.00	-	3,7 38.07
148	Pus ad	Yavatmal	7C2780273001566 4	construction of 85 / 86 EWS under BLC PMAY Component	43rd	25-02-2019	86	5 86.00	12 9.00	86.00	-	3 71.00	1	6.81	1.50	1.00	-	4.31	85	5 79.19	127.50	85.00	-	3 66.69
149	Pus ad	Yavatmal	7C2780273001552 8	construction of 67 / 96 EWS under BLC PMAY Component	43rd	25-02-2019	96	6 54.14	1 44.00	96.00	-	4 14.14	29	19 7.61	43.50	29.00	-	12 5.11	67	4 56.54	100.50	67.00	-	2 89.04
150	Rahimatpur	Satara	7C2780286801916 4	construction of 39/35 EWS under BLC PMAY Component	50th	27-12-2019	39	2 26.75	58.50	39.00	-	1 29.25	4	2 3.91	6.00	4.00	-	1 3.91	35	2 02.84	52.50	35.00	-	1 15.34
151	Rahimatpur	Satara	7C2780286	construction of 58/ 56 EWS un	36th	24-07-		3 64.04	87.00	58.00	-	2 19.04	2	1 2.58	3.00	2.00		7.58	56	3 51.46	84.00	56.00		

			801 070 8	der BLC PMAY C omponent		20 18	5 8										-					-	2 11.46
15 2	Rah ima tpur	Satar a	7C2 780 286 801 306 7	construction of 32/ 29 EWS un der BLC PMAY C omponent	43r d	25-02-20 19	3 2	1 86.05	48.00	32. 00	-	1 06.05	3	1 7.98	4.50	3.00	-	1 0.48	29	1 68.07	43.50	29.00	-	95.57
15 3	Mul shi	Pune	7C2 790 014 502 808 2	construction of 579 /642 EWS under BLC PMA Y Component	60t h	30-03-20 22	64 2	5,5 69.59	9 63.00	642. 00	-	3,9 64.59	63	54 6.55	94.50	63.00	-	38 9.05	579	5,0 23.04	868.50	5 79.00	-	3,5 75.54
15 4	Rah uri	Ahme dnaga r	7C2 780 283 001 570 3	construction of 154179/137 EW S under BLC PM AY Component	43r d	25-02-20 19	17 9	1,1 59.64	2 68.50	179. 00	-	7 12.14	42	27 2.09	63.00	42.00	-	167 .09	137	8 87.55	205.50	1 37.00	-	5 45.05
15 5	Rah uri	Ahme dnaga r	7C2 780 283 000 777 2	construction of 144/123 EWS u nder BLC PMAY Component	37t h	23-08-20 18	14 4	7 47.36	2 16.00	144. 00	-	3 87.36	21	10 8.99	31.50	21.00	-	5 6.49	123	6 38.37	184.50	1 23.00	-	3 30.87
15 6	Naw apu r	Nand urbar	7C2 780 264 303 767 4	Construction of 138/6 EWS und er BLC PMAY Co mponent	60t h	30-03-20 22	13 8	8 62.62	2 07.00	138. 00	-	5 17.62	132	825. 11	1 98.00	132.00	-	49 5.11	6	37.51	9.00	6.00	-	22.51
15 7	Par ola	Jalga on	7C2 780 265 701 065 5	Construction of 205/140 Dus u nder PMAY Bene ficiary Led Const ruction at Parola Nagar Parishad, Jalgaon	60t h	30-03-20 22	20 5	1,2 82.84	3 07.50	205. 00	-	7 70.34	65	41 7.47	97.50	65.00	-8.57	26 3.54	140	8 65.37	210.00	1 40.00	8 .57	5 06.80

158	Renapur	Latur	7C2756026201587 0	construction of 173/203 EWS under PMAY BLC component	45th	25-07-2019	41	2 63.27	61.50	41.00	-	1 60.77	3	1 6.27	4.50	3.00	-	8.77	38	2 47.00	57.00	38.00	-	1 52.00
159	Renapur	Latur	7C2756026201606 1	construction of 173/203 EWS under PMAY BLC component	46th	29-08-2019	483	3,1 01.48	7 24.50	483.00	-	1,8 93.98	129	82 8.80	1 93.50	129.00	-	506 .30	354	2,2 72.68	531.00	3 54.00	-	1,3 87.68
160	Sailu	Parbhani	7C2780275100849 3	Construction of 490/461 Dus under PMAY Beneficiary Led Construction at Sailu Nagar Parishad, Parbhani	35th	25-06-2018	490	3,2 05.34	7 35.00	490.00	-	1,9 80.34	29	19 0.40	43.50	29.00	-	11 7.90	461	3,0 14.94	691.50	4 61.00	-	1,86 2.44
161	Sakoli	Bhandara	7C2753716801068 3	Construction of 477 / 424 Dus under PMAY Beneficiary Led Construction at Sakoli Nagar Parishad, Bhandara	42nd	30-01-2019	477	3,2 30.48	7 15.50	477.00	-	2,0 37.98	53	35 8.94	79.50	53.00	-	22 6.44	424	2,8 71.54	636.00	4 24.00	-	1,8 11.54
162	Pavni	Bhandara	7C2780271403167 3	Construction of 341 / 302 Dus under PMAY Beneficiary Led Construction at Pavni Nagar Parishad, Bhandara	60th	30-03-2022	341	2,2 94.66	5 11.50	341.00	-	1,4 42.16	39	26 2.44	58.50	39.00	-	16 4.94	302	2,0 32.22	453.00	3 02.00	-	1,2 77.22
163	Sakri	Dhule	7C2752646401571 3	construction of 34/ 25 EWS under BLC PMAY Component	43rd	25-02-2019	34	1 69.47	51.00	34.00	0.51	83.96	9	4 1.51	13.50	9.00	0.51	1 8.50	25	1 27.96	37.50	25.00	-	65.46

164	Samudrapur	Wardha	7C2753461901 1983	Construction of 138/ 128 EWS under BLC PMAY Beneficiary Led Construction at Samudrapur Nagar Panchayat, Wardha	40th	28-11-2018	138	8 02.35	2 07.00	138.00	-	4 57.35	10	5 8.15	15.00	10.00	-	3 3.15	128	7 44.20	192.00	1 28.00	-	4 24.20
165	Samudrapur	Wardha	7C2753461901 4036	construction of 108 / 94 EWS under BLC PMAY Component	43rd	25-02-2019	108	6 37.00	1 62.00	108.00	-	3 67.00	14	9 0.48	21.00	14.00	-	5 5.48	94	5 46.52	141.00	94.00	-	3 11.52
166	Samudrapur	Wardha	7C2753461902 0922	construction of 44/ 41 EWS under BLC PMAY Component	52nd	20-01-2021	44	2 55.00	66.00	44.00	-	1 45.00	3	1 7.37	4.50	3.00	-	9.87	41	2 37.63	61.50	41.00	-	1 35.13
167	Saoli	Chandrapur	7C2755239102 0883	Construction of 158/136 Dus under PMAY Beneficiary Led Construction at Saoli Nagar Panchayat, Chandrapur	52nd	20-01-2021	158	9 15.72	2 37.00	158.00	-	5 20.72	22	219 .62	33.00	22.00	-	16 4.62	136	6 96.10	204.00	1 36.00	-	35 6.10
168	Saswad	Pune	7C2780281700 9106	construction of 82 / 210 EWS under PMAY BLC component	38th	26-09-2018	107	6 05.20	1 60.50	107.00	6.00	3 31.70	25	14 1.40	37.50	25.00	1.40	7 7.50	82	4 63.80	123.00	82.00	4.60	2 54.20
169	Shahada	Nandurbar	7C2780264102 2811	construction of 132 /95 EWS under BLC PMAY Component	52nd	20-01-2021	132	1,7 07.75	1 98.00	132.00	-	1,3 77.75	37	1,16 6.75	55.50	37.00	-	1,07 4.25	95	5 41.00	142.50	95.00	-	3 03.50

170	Shirur	Pune	7C2790014701959 2	construction of 216/305 EWS under PMAY BLC component	50th	27-12-2019	305	2,093.92	457.50	305.00	-	1,331.42	89	61 1.01	133.50	89.00	-	38 8.51	216	1,482.91	324.00	216.00	-	942.91
171	Purandar (PMRDA)	Pune	7C2790014203846 2	construction of 413/430 EWS under BLC PMAY Component	60th	30-03-2022	430	3,730.41	645.00	430.00	-	2,655.41	17	14 7.49	25.50	17.00	-	10 4.99	413	3,582.92	619.50	413.00	-	2,550.42
172	ShirurAnantpal	Latur	7C2756056201616 5	construction of 165 / 159 EWS under BLC PMAY Component	46th	29-08-2019	165	1,007.49	247.50	165.00	-	594.99	6	3 7.59	9.00	6.00	-	2 2.59	159	969.90	238.50	159.00	-	572.40
173	Shriram pur	Ahmadnagar	7C2780282601403 4	Construction of 167/84 Dus under PMAY Beneficiary Led Construction at Shrirampur Nagar Parishad, Ahmadnagar	43rd and 65th	25-02-2019 and 27-02-2023	167	932.70	250.50	167.00	-	515.20	83	34 6.17	124.50	83.00	-	13 8.67	84	586.53	126.00	84.00	-	376.53
174	Shriram pur	Ahmadnagar	7C2780282600696 7	Construction of 412/282 Dus under PMAY Beneficiary Led Construction at Shrirampur Nagar Parishad, Ahmadnagar	30th and 65th	07-02-2018 and 27-02-2023	412	2,301.02	618.00	412.00	-	1,271.02	130	64 7.30	195.00	130.00	-	32 2.30	282	1,653.72	423.00	282.00	-	948.72
175	Shriram pur	Ahmadnagar	7C2780282	Construction of 313/176 Dus under PMAY Bene	39th and	30-10-20		1,748.11	469.50	313.00	-	965.61	137	71 6.00	205.50	137.00		37 3.50	176	1,032.11	264.00	176.00		

			600918 5	ficiary Led Construction at Shrirampur Nagar Parishad, Ahmadnagar	65th	18 and 27-02-2023	313									-						-	5 92.11
176	Shirur	Pune	7C2790014703825 4	construction of 1048/1115 EWS under PMAY BLC component	60th	30-03-2022	1,115	9,673.04	1,672.50	1,115.00	-	6,885.54	70	607.28	105.00	70.00	-	432.28	1,045	9,065.76	1,567.50	1,045.00	-	6,453.26
177	Shrivardhan	Raigad	7C2780280401572 0	Construction of 43/20 Dus under PMAY Beneficiary Led Construction at Shrivardhan Nagar Parishad, Raigad	42nd	30-01-2019	43	372.36	64.50	43.00	3 3.85	231.01	23	223.68	34.50	23.00	33.85	132.33	20	148.68	30.00	20.00	-	98.68
178	Sillod	Aurangabad	7C2780276402271 1	Beneficiary Led Construction of 257/ 253 Dus under PMAY.	52nd	20-01-2021	257	1,384.33	385.50	257.00	-	741.83	4	21.55	6.00	4.00	-	11.55	253	1,362.78	379.50	253.00	-	730.28
179	Sinnar	Nashik	7C2780278001520 3	construction of 88/ 54 EWS under BLC PMAY Component	44th	28-06-2019	88	451.42	132.00	88.00	-	231.42	34	174.41	51.00	34.00	-	89.41	54	277.01	81.00	54.00	-	142.01
180	Sironcha	Gadchiroli	7C2754014602084 2	Construction of 38 / 30 Dus under PMAY Beneficiary Led Construction, at Sironcha Nagar Panchayat, Gadchiroli	52nd	20-01-2021	38	220.37	57.00	38.00	-	125.37	8	52.41	12.00	8.00	-	32.41	30	167.96	45.00	30.00	-	92.96

181	Surgana	Nashik	7C2754978302371 9	Construction of 88/13 EWS under BLC PMAY Beneficiary Led Construction at Surgana Nagar Panchayat, Nashik	57th	23-12-2021	88	5 10.00	1 32.00	88.00	-	2 90.00	75	43 4.66	1 12.50	75.00	-	24 7.16	13	75.34	19.50	13.00	-	42.84
182	Talasa	Raigad	7C2755475903800 0	construction of 122 / 127 EWS under PMAY BLC component	57th	23-12-2021	34	2 50.97	51.00	34.00	-	1 65.97	3	7.50	4.50	3.00			31	2 28.83	46.50	31.00	-	1 51.33
183	Tivasa	Amravati	7C2753252801162 0	construction of 96 /98 EWS under BLC PMAY Component	42nd	30-01-2019	98	5 78.86	1 47.00	98.00	-	3 33.86	2	2 0.71	3.00	2.00	-	1 5.71	96	5 58.15	144.00	96.00	-	3 18.15
184	Trimbak	Nashik	7C2780277503160 8	construction of 33/ 15 EWS under BLC PMAY Component	57th	23-12-2021	33	1 97.77	49.50	33.00	-	1 15.27	18	10 7.88	27.00	18.00	-	6 2.88	15	89.89	22.50	1 5.00	-	52.39
185	Tuljapur	Osmanabad	7C2780284901235 4	construction of 200/ 132 EWS under BLC PMAY Component	43rd	25-02-2019	200	1,3 14.36	3 00.00	200.00	-	8 14.36	68	44 3.16	1 02.00	68.00	-	27 3.16	132	87 1.20	198.00	1 32.00	-	5 41.20
186	Tuljapur	Osmanabad	7C2780284901234 5	construction of 230/ 178 EWS under BLC PMAY Component	42nd	30-01-2019	230	1,5 11.00	3 45.00	230.00	-	9 36.00	52	33 7.00	78.00	52.00	-	207.00	178	1,1 74.00	267.00	1 78.00	-	7 29.00
187	Udgir	Latur	7C2780284400	Construction of 206/182 Dus under PMAY Beneficiary Led Const	37th	23-08-2018	206	1,1 76.02	3 09.00	206.00	5 6.00	6 05.02	24	15 5.18	3 6.00	24.00	7.40	8 7.78	182	1,0 20.84	273.00	1 82.00		5 17.24

			9404	ruction at Udgir Nagar Parishad, Latur																		48.60	
188	Udgir	Latur	7C2780284400979 5	Construction of 259/205 Dus under PMAY Beneficiary Led Construction at Udgir Nagar Parishad, Latur	38th	26-09-2018	259	1,441.06	388.50	259.00	68.62	724.94	54	300.46	81.00	54.00	14.31	151.15	205	1,140.60	307.50	205.00	54.31	573.79
189	Umred	Nagpur	7C2780271100911 6	Construction of 310/199 Dus under PMAY at Beneficiary Led Construction, at Umred Municipal Council, Nagpur	36th	24-07-2018	310	1,959.11	465.00	310.00	-	1,184.11	111	701.49	166.50	111.00	-	43.99	199	1,257.62	298.50	199.00	-	760.12
190	Umred	Nagpur	7C2780271102288 9	Construction of 129/68 Dus under PMAY Beneficiary Led Construction, at Umred Municipal Council, Nagpur	57th	23-12-2021	129	747.64	193.50	129.00	-	425.14	61	353.54	91.50	61.00	-	201.04	68	394.10	102.00	68.00	-	224.10
191	Umred	Nagpur	7C2780271101146 8	Construction of 154/77 Dus under PMAY Beneficiary Led Construction, at Umred Municipal Council, Nagpur	42nd	30-01-2019	154	897.64	231.00	154.00	-	512.64	77	448.82	115.50	77.00	-	256.32	77	448.82	115.50	77.00	-	256.32
192	Vadvani	Beed	7C2755943501571 1	construction of 1207/ 810 EWS under BLC PMAY Component	43rd	25-02-2019	1,207	6,207.60	1,810.50	1,207.00	-	3,190.10	397	2,041.77	595.50	397.00	-	1,049.27	810	4,165.83	1,215.00	810.00	-	2,140.83
193	Vadvani	Beed	7C2755943	construction of 104/ 81 EWS u	42nd	30-01-		534.87	156.00	104.00	-	274.87	23	118.29	34.50	23.00		60.79	81	416.58	121.50	81.00		

			5014954	nder BLC PMAY Component		2019	104										-					-	2 14.08
194	Velhe	Pune	7C2790014601677 5	construction of 67/866 EWS under PMAY BLC component	46th	29-08-2019	866	6,278.31	1,299.00	866.00	-	4,113.31	799	5,792.58	1,198.50	799.00	-	3,795.08	67	485.73	100.50	67.00	-	3 18.23
195	Velhe	Pune	7C2790014601657 3	construction of 1294 /1802 EWS under BLC PMAY Component	44th	28-06-2019	1802	10,073.58	2,703.00	1,802.00	-	5,568.58	508	2,839.84	762.00	508.00	-	1,569.84	1,294	7,233.74	1,941.00	1,294.00	-	3,9 98.74
196	Shriram pur	Ahmadnagar	7C2780282603205 5	Construction of 142/132 Dus under PMAY Beneficiary Led Construction at Shrirampur Nagar Parishad, Ahmadnagar	60th	30-03-2022	142	954.24	213.00	142.00	-	599.24	10	67.20	15.00	10.00	-	42.20	132	887.04	198.00	132.00	-	5 57.04
197	Vengurla	Sindhudurg	7C2780287902628 7	construction of 21/20 EWS under BLC PMAY Component	57th	23-12-2021	21	119.51	31.50	21.00	-	67.01	1	5.69	1.50	1.00	-	3.19	20	113.82	30.00	20.00	-	63.82
198	Vita	Sangli	7C2780289301524 8	Construction of 115/108 Dus under PMAY Beneficiary Led Construction at Vita Nagar Parishad, Sangli	45th	25-07-2019	115	683.93	172.50	115.00	-	396.43	7	215.21	10.50	7.00	-	197.71	108	468.72	162.00	108.00	-	1 98.72
199	Wadi	Nagpur	7C2753597001	construction of 66 / 86 EWS under BLC PMAY Component	43rd	25-02-2019	86	584.31	129.00	86.00	-	369.31	20	189.29	30.00	20.00	-	139.29	66	395.02	99.00	66.00		2 30.02

			3137																			-	
200	Wadi	Satara	7C2756353701300 1	construction of 50/ 30 EWS under BLC PMAY Component	40th	28-11-2018	50	3 28.35	75.00	50.00	-	2 03.35	20	13 1.34	30.00	20.00	-	8 1.34	30	1 97.01	45.00	30.00	-	1 22.01
201	Wadi	Satara	7C2756353701300 2	construction of 35/ 20 EWS under BLC PMAY Component	42nd	30-01-2019	35	2 34.50	52.50	35.00	-	1 47.00	15	10 0.50	22.50	15.00	-	6 3.00	20	1 34.00	30.00	20.00	-	84.00
202	Wadi	Satara	7C2756353702473 7	construction of 60/ 24 EWS under BLC PMAY Component	57th	23-12-2021	60	3 50.40	90.00	60.00	-	2 00.40	36	21 0.24	54.00	36.00	-	12 0.24	24	1 40.16	36.00	24.00	-	80.16
203	Wai	Satara	7C2780286501308 8	construction of 38/ 25EWS under BLC PMAY Component	43rd	25-02-2019	38	2 20.94	57.00	38.00	-	1 25.94	13	7 5.69	19.50	13.00	-	4 3.19	25	1 45.25	37.50	25.00	-	82.75
204	Wai	Satara	7C2780286501523 0	construction of 38/ 16 EWS under BLC PMAY Component	45th	25-07-2019	38	2 27.99	57.00	38.00	-	1 32.99	22	13 1.99	33.00	22.00	-	7 6.99	16	96.00	24.00	16.00	-	56.00
205	Wanadongri	Nagpur	7C2790004901313 6	Construction of 127/16 Dus under PMAY Beneficiary Led Construction at Wanadongri Nagar Parishad, Nagpur	43rd	25-02-2019	127	8 67.85	1 90.50	127.00	-	5 50.35	111	772 .09	1 66.50	111.00	-	49 4.59	16	95.76	24.00	16.00	-	55.76

206	Velhe	Pune	7C2790014603839	construction of 216 /233 EWS under BLC PMAY Component	60th	30-03-2022	233	2,021.36	349.50	233.00	-	1,438.86	17	147.49	25.50	17.00	-	104.99	216	1,873.87	324.00	216.00	-	1,333.87
207	Wardha	Wardha	7C2780269600696 8	Construction of 209/92 Dus under PMAY Beneficiary Led Construction at Wardha Nagar Parishad, Wardha	30th and 65th	07-02-2018 and 27-02-2023	209	819.28	313.50	209.00	4.18	292.60	117	401.16	175.50	117.00	-13.90	122.56	92	418.12	138.00	92.00	18.08	170.04
208	Warora	Chandrapur	7C2780271900989 7	Construction of 150/123 Dus under PMAY Beneficiary Led Construction, at Warora Municipal Council, Chandrapur	38th	26-09-2018	150	903.89	225.00	150.00	-	528.89	27	274.33	40.50	27.00	-	206.83	123	629.56	184.50	123.00	-	322.06
209	Warora	Chandrapur	7C2780271901420 6	Construction of 177/137 Dus under PMAY Beneficiary Led Construction, at Warora Municipal Council, Chandrapur	43rd	25-02-2019	177	1,080.16	265.50	177.00	-	637.66	40	378.94	60.00	40.00	-	278.94	137	701.22	205.50	137.00	-	358.72
210	Washi	Osmanabad	7C2756126201484 8	Construction of 563/453 Dus under PMAY Beneficiary Led Construction at Washi Nagar Panchayat, Osmanabad	43rd	25-02-2019	563	4,364.93	844.50	563.00	-	2,957.43	110	852.83	165.00	110.00	-	577.83	453	3,512.10	679.50	453.00	-	2,379.60

Annexure to the Minutes of 68thCSMC/18.10.2023

211	Washi	Osmanabad	7C2756126201489 8	Construction of 369/311 Dus under PMAY Beneficiary Led Construction at Washi Nagar Panchayat, Osmanabad	43rd	25-02-2019	369	2,956.79	553.50	369.00	-	2,034.29	58	464.76	87.00	58.00	-	319.76	311	2,492.03	466.50	311.00	-	1,714.53
212	Yavatmal	Yavatmal	7C2780272701705 1	Construction of 300/191 Dus under PMAY Beneficiary Led Construction at Yavatmal Municipal Council, Yavatmal	46th	29-08-2019	300	1,984.50	450.00	300.00	-	1,234.50	109	803.89	163.50	109.00	-11.69	543.08	191	1,180.61	286.50	191.00	11.69	691.42
213	Yavatmal	Yavatmal	7C2780272701565 1	Construction of 286/216 Dus under PMAY Beneficiary Led Construction at Yavatmal Municipal Council, Yavatmal	52nd	20-01-2021	286	1,777.78	429.00	286.00	-	1,062.78	70	525.54	105.00	70.00	-12.40	362.94	216	1,252.24	324.00	216.00	12.40	699.84
214	Yavatmal	Yavatmal	7C2780272701501 0	Construction of 250/181 Dus under PMAY Beneficiary Led Construction at Yavatmal Municipal Council, Yavatmal	45th	25-07-2019	250	1,653.75	375.00	250.00	-	1,028.75	69	534.95	103.50	69.00	-11.08	373.53	181	1,118.80	271.50	181.00	11.08	655.22
215	Yavatmal	Yavatmal	7C2780272701065 6	Construction of 184/137 Dus under PMAY Beneficiary Led Construction at Yavatmal Municipal Council, Yavatmal	45th	25-07-2019	184	1,217.16	276.00	184.00	-	757.16	47	370.33	70.50	47.00	-8.39	261.22	137	846.83	205.50	137.00	8.39	495.94
Total							**63,219**	**4,11,104.20**	**94,828.50**	**63,219.00**	**3,549.00**	**2,49,507.70**	**16,747**	**1,08,959.71**	**25,120.50**	**16,747.00**	**2,024.99**	**65,067.21**	**46,472**	**3,01,851.84**	**69,708.00**	**46,472.00**	**1,524.01**	**1,84,147.83**

Annexure IX-B: Salient Details of 3 AHP Curtailment of the Project submitted by State of Maharashtra

(₹ in lakh)

S. No.	District	DPR details	Implementing Agency	CSMC		Sanctioned Earlier Details						Curtailment Details						After Revision Proposed					
				No	Date	No. of CSMC approved EWS DUs	Sanctioned Project Cost	Central Assistance)	State Share)	IA Share	Beneficiary Share	Curtailment Proposed EWS Dus	Sanctioned Project Cost	Central Assistance	State Share	IA Share	Beneficiary Share	No. of Revised EWS Dus	Proposed Project Cost	Central Assistance	State Share	IA Share	Beneficiary Share)
1	Thane	Construction of 7141/ 16423 EWS on survey no 86, 95 at shirdon, Tal. Kalyan, Dist.Thane (7B2780279 0002319)	Konkan Board	approved in 8th and curtailed in 66th	28-04-2016 & 10-05-2023	16,423	2,64,886.66	24,634.50	16,423.00	-	2,23,829.16	9,282	1,14,537.24	13,923.00	9,282.00	-	91,332.24	7,141	1,50,349.42	10,711.50	7,141.00	-	1,32,496.92
2	Mumbai/ Mumbai	Construction of 2478 EWS, 552 LIG, 848 MIG, and 772 HIG, at S.No 29C, T.S No. 50, at Pahadi Goregaon, Goregaon (W) (7B27802794629 266)	Mumbai Board MHADA	46th	29-08-2019	2,478	52,700.36	3,717.00	2,478.00	-	46,505.36	531	11,287.67	796.50	531.00	-	9,960.17	1,947	41,412.69	2,920.50	1,947.00	-	36,545.19
3	Solapur / Pandharpur	Construction of 2092 EWS under AHP on s no.17/ B at Pandharpur Municipal Council (7B278028570 01300)	Pandharpur Municipal Council	32nd	26-03-2018	2,092	17,852.75	3,138.00	2,092.00	411.68	12,211.07	1,200	10,240.58	1,800.00	1,200.00	411.68	6,828.90	892	7,612.17	1,338.00	892.00	-	5,382.17
Grand Total						**20,993**	**3,35,439.77**	**31,489.50**	**20,993.00**	**411.68**	**2,82,545.59**	**11,013**	**1,36,065.49**	**16,519.50**	**11,013.00**	**411.68**	**1,08,121.31**	**9,980**	**1,99,374.28**	**14,970.00**	**9,980.00**	**-**	**1,32,496.92**

Annexure IX-C: Salient details of Curtailment of 8096 houses in 5 AHP JV Projects submitted by State of Maharashtra

(₹ in lakh)

S.No.	District	DPR details	CSMC		Sanctioned Earlier in CSMC					Proposed Curtailment					After Revision Proposed				
			No	Date	Approved House	Sanctioned Project Cost (Rs. in Lakhs)	Central Assistance @ Rs. 1.5 Lakh/house (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs.in Lakhs)	Curtailment Proposed	Project Cost	Central Assistance @ Rs. 1.5 Lakh/house (Amount in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)	Revised Houses	Proposed Project Cost	Central Assistance @ Rs. 1.5 Lakh/house (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)
1	Thane / Diva	Construction of 9473 Ts under AHP under PMAY on private land bearing S.No.141,142, 143, 144, 102, 103,104,86, 88, 89, 244(p), 90/A, 243A, 82B, Annexure ID 7B27802787003126	53rd	22/02/2021	9,473	1,71,483.87	14,209.50	9,473.00	1,47,801.37	4,473	80,971.97	6,709.50	4,473.00	69,789.47	5,000	90,511.90	7,500.00	5,000.00	78,011.90

2	Pune / Baramati	Construction of 2525 /214 EWS, 336/0 LIG under AHP under PMAY on (JV) with Government land at Baramati nagar parishad Tal-Baramati Dist - Pune, State-Maharashtra Annexure ID 7B27802820003116	53rd	22/02/2021	2,525	36,864.08	3,787.50	2,525.00	30,551.58	2,311	35,125.66	3,466.50	2,311.00	29,348.16	214	1,738.42	321.00	214.00	1,203.42
3	Thane / Titwala	Construction of 1848 /833 EWS under AHP 1167/619 under PMAY on private land bearing S.No.42/1, 239,240 at Titwala, tal -Kalyan Dist-Thane Annexure ID 7B27802790003121	approved in 53rd and addition in 65th	22/02/2021 & 27/02/2023	1,848	29,290.88	2,772.00	1,848.00	24,670.88	1,015	11,580.22	1,522.50	1,015.00	9,042.72	833	17,710.66	1,249.50	833.00	15,628.16
4	Solapur	Construction of 520/247 EWS, 84/42 LIG, and 40 MIG on C.T.S No. 63/1A, 119, and 211 at city Solapur, District Solapur Annexure ID and 7B27802856629054	46th	29/08/2019	520	4,802.40	780.00	520.00	3,502.40	247	2,326.70	370.50	247.00	1,709.20	273	2,475.70	409.50	273.00	1,793.20

5	Nagpur	Construction of 4088 EWS Tenements and 1472 LIG Tenements under AHP under PMAY on private land bearing S. No 51,52 at Khairi and S. No. 59/2, 60 at Bhilgaon, Tal- Kamtee, Dist.-Nagpur, State-Maharashtra.	approved in 53rd and addition in 65th	22/02/2021 & 27/02/2023	4,088	51,802.92	6,132.00	4,088.00	41,582.92	50	633.60	75.00	50.00	508.60	4,038	51,169.32	6,057.00	4,038.00	41,074.32
Grand Total					**18,454**	**2,94,244.15**	**27,681.00**	**18,454.00**	**2,48,109.15**	**8,096**	**1,30,638.15**	**12,144.00**	**8,096.00**	**1,10,398.15**	**10,358**	**1,63,606.00**	**15,537.00**	**10,358.00**	**1,37,711.00**

Annexure IX-D: Salient details of 191 houses in 3 BLC (New) projects for cancellation submitted by State of Maharashtra

(₹ in lakh)

Sr. No.	District	City	ULB/IA	Annexure ID	DPR details	Original Approval	CSMC Date	EWS Dus	Gen	SC	ST	OBC	Project Cost (Rs in Lakhs)	Central Assistance (Rs in Lakhs)	State Share(Rs in Lakhs)	Beneficiary Share (Rs in Lakhs)
1	Palghar	Vada	Vada Nagar Panchayat	7C2755218 2014578	Construction of 103 DUs under BLC component of PMAY 1, Vada Nagar Panchayat, Palghar (7C2755218 2014578)	43rd	25-02-2019	103	1	-	102	-	598.85	154.50	103.00	341.35
2	Palghar	Vada	Vada Nagar Panchayat	7C2755218 2014586	Construction of 54 DUs under BLC component of PMAY 2, Vada Nagar Panchayat, Palghar (7C275521820 14586)	43rd	25-02-2019	54	-	-	54	-	313.96	81.00	54.00	178.96
3	Palghar	Vikramgad	Vikramgad Nagar Panchayat	7C2755184 4015655	Construction of 34 Dus in Vikramgad Municipal Council under, Palghar (7C2755184401 5655)	43rd	25-02-2019	34	-	-	33	1	197.68	51.00	34.00	112.68
Total								**191**	**1**	**-**	**189**	**1**	**1,110.49**	**286.50**	**191.00**	**632.99**

Annexure IX- E: Salient details of 3 AHP projects for cancellation submitted by State of Maharashtra

(₹ in lakh)

Sr. No.	District	City	DPR details / Annexure ID	ULB/Implementing Agency	CSMC			Rs in Lakhs			
					Number	Date	No of EWS houses	EWS Project Cost (Rs in Lakhs)	Central Asssitance (Rs in Lakhs)	State Share (Rs in Lakhs)	Beneficiary Share (Rs in Lakhs)
1	Ratnagiri	Dapoli	Construction work of 160 EWS Dus, 60LIG-1 and 40 LIG-2 on land bearing S. no 39(pt)11/A/1 at jogletalDapoli, Dist. Ratnagiri.	Konkan Board	45th	25-07-2019	160	1,956.33	240.00	160.00	1,556.33
2	Ratnagiri	Chiplun	Construction of 418 EWS DU's+ 17 shops on S No105/A(p), 106/c at Raavtale, TqChiplun Dist Ratnagiri	Konkan Board	44th	28-06-2019	418	4,890.60	627.00	418.00	3,845.60
3	Satara	Malkapur	Proposed residential 216 EWS Ts scheme under PMAY on S.No.152/B at Dagant Wasti Malkapur At Malkapur Dist. Satara.	Malkapur Municipal Council	43rd	25-02-2019	216	1,898.12	324.00	216.00	1,358.12
Grand Total							**794**	**8,745.05**	**1,191.00**	**794.00**	**6,760.05**

Annexure IX-F: Salient details of cancellation of 230 houses in 1 AHP - PPP projects submitted by State of Maharashtra

(₹ in lakh)

Sr. No.	District	City	DPR details / Annexure ID	ULB/Implementing Agency	CSMC		No of EWS houses	Rs. in Lakhs			
					Number	Date		Project Cost (Rs. in Lakhs)	Central Assistance (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Contribution (Rs. in Lakhs)
1	Kolhapur	Kolhapur	Construction of 230 EWS & 350 LIG DUs under PPP on Private Land at R.S. No.775/5 & 775/4 near Jadhav wadi taKasababawada Road, Kolhapur (7B27802887002003)	M/s Pooja Builders & Developers through Pune Board	41st	27/12/2018	230	13,343.74	345.00	230.00	12,768.74
Grand Total							**230**	**13,343.74**	**345.00**	**230.00**	**12,768.74**

Annexure IX-G : Salient details of 1 ISSR project for Cancellation submitted by State of Maharashtra

(₹ in lakh)

Sr. No.	District	City	DPR details / Annexure ID	ULB/Implementing Agency	CSMC		No of EWS houses	Rs. in Lakhs				
					Number	Date		EWS Project Cost (Rs. in Lakhs)	Central Assistance (Rs. in Lakhs)	State Share (Rs. in Lakhs)	I/A Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)
1	Satara	Malkapur	Construction of 1360 EWS Dus at Malkapur Dist. Satara	Malkapur Mun. Council	43rd	25-02-2019	360	3,006.49	360.00	36.00	1,440.49	846.00
Grand Total							**360**	**3,006.49**	**360.00**	**36.00**	**1,440.49**	**846.00**

Annexure IX-H: Salient details of Addition of 381 EWS houses in 2 AHP-JV Projects submitted by State of Maharashtra

(₹ in lakh)

S.No.	District /City Name	DPR details /Annexure ID	Implementing Agency	CSMC		Sanctioned earlier					Addition of the Houses					After Revision				
				No	Date	Approved Houses	Sanctioned Project Cost (Rs. in Lakhs)	Central Assistance @ Rs.1.5 Lakh/house (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)	Addition of the Houses	Proposed Project Cost (Rs. in Lakhs)	Central Assistance @ Rs. 1.5 Lakh/house (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)	Revised Houses	Proposed Project Cost (Rs. in Lakhs)	Central Assistance @ Rs. 1.5 Lakh/house (Rs. in Lakhs)	State Share (Rs. in Lakhs)	Beneficiary Share (Rs. in Lakhs)
1	Nagpur / Wandongari	Construction on 222 EWS & Tenements on land Bearing S.No.274 & 275 at Wandongari Dist. Nagpur As per Developer Price (7B27900049629357)	MahaHousing	53rd	22/02/2021	66	1,017.72	99.00	66.00	852.72	156	2,405.70	234.00	156.00	2,015.52	222	3,423.42	333.00	222.00	2,868.24
2	Nagpur / Wandongari	Construction on 608 EWS & 924 LIG Tenements on land Bearing S.No.274 & 275 at Wandongari Dist. Nagpur (Under PMAY) (7B27900049629356)	MahaHousing	53rd	22/02/2021	383	5,905.86	574.50	383.00	4,948.36	225	3,469.99	337.50	225.00	2,907.00	608	9,375.85	912.00	608.00	7,855.36
Grand Total						**449**	**6,923.58**	**673.50**	**449.00**	**5,801.08**	**381**	**5,875.69**	**571.50**	**381.00**	**4,922.52**	**830**	**12,799.27**	**1,245.00**	**830.00**	**10,723.60**

Annexure IX-I: Salient Details of 153 BLC(New) Projects submitted by State of Maharashtra

(₹ in lakh)

Sr. No.	City	District	ULB/IA	DPR Details	EWS houses	GEN	SC	ST	OBC	Project Cost(Rs in Lakh)	Central Assistance of Rs 1.50 Lakh per house (Rs. Lakh)	State Share (Rs in Lakh)	I /A Share (Rs in Lakh)	Beneficiary Contribution (Rs in Lakh)	1st Instalment of 40% of Central Assistance (Rs in Lakh)
1	Achalpur	Amravati	Achalpur Nagar Parishad	Construction of 368 EWS Tenements at Achalpur Nagar Parishad, Dist. Amravati	368	213	72	24	59	2,368.88	552.00	368.00	5.52	1,443.36	220.80
2	Achalpur	Amravati	Achalpur Nagar Parishad	Construction of 78 EWS Tenements at Achalpur Nagar Parishad, Dist. Amravati	78	28	16	6	28	499.11	117.00	78.00	1.17	302.94	46.80
3	Achalpur	Amravati	Achalpur Nagar Parishad	Construction of 45 EWS Tenements at Achalpur Nagar Parishad, Dist. Amravati	45	27	6	4	8	241.91	67.50	45.00	2.40	127.01	27.00
4	Akkalkot	Solapur	Akkalkot Nagar Parishad	Construction of 24 EWS Houses under BLC at various location at Akkalkot Nagar Parishad, Dis. Solapur	24	18	1	-	5	196.91	36.00	24.00	1.75	135.16	14.40
5	Akluj	Solapur	Akluj Nagar Panchayat	Construction of 39 EWS Houses under BLC at various location at Akluj Dist. Solapur	39	13	12	-	14	260.47	58.50	39.00	-	162.97	23.40
6	Akluj	Solapur	Akluj Nagar Parishad	Construction of 70 EWS Tenements at Akluj Nagar Parishad, Solapur	70	30	20	1	19	467.52	105.00	70.00	-	292.52	42.00
7	Akole	Ahmadnagar	Akole Nagar Panchayat	Construction of 103 EWS Houses under BLC at various location at Akole Dist. Ahmadnagar	103	69	3	2	29	596.55	154.50	103.00	-	339.05	61.80
8	Amalner	Jalgaon	Amalner Nagar Parishad	Construction of 118 EWS Tenements at Amalner Nagar Parishad, Dist. Jalgaon	118	23	4	15	76	799.73	177.00	118.00	-	504.73	70.80

9	Ambejogai	Beed	Ambejogai Nagar Parishad	Construction of 86 EWS Tenements at Ambejogai Nagar Parishad, dist Beed	86	79	1	-	6	583.94	129.00	86.00	-	368.94	51.60
10	Amgaon	Gondia	Amgaon Nagar Parishad	Construction of 210 EWS Tenements at Amgaon Nagar Parishad, Dist. Gondia	210	28	20	8	154	1,330.37	315.00	210.00	-	805.37	126.00
11	Amravati	Amravati	Amravati Municipal Corporation	Construction of 733 EWS Tenements at Amravati Municipal Corporation, Dist. Amravati	733	163	195	29	346	7,483.83	1,099.50	733.00	-	5,651.33	439.80
12	AnjangaonSurji	Amravati	AnjanngaonSurji Nagar Parishad	Construction of 248 EWS Tenements at AnjanngaonSurji Nagar Parishad, Dist. Amravati	248	86	2	-	160	1,943.08	372.00	248.00	7.44	1,315.64	148.80
13	Ashta	Sangli	Ashta Nagar Parishad	Construction of 138 EWS Houses under BLC at various location at Ashta Dist. Sangli	138	100	9	3	26	831.41	207.00	138.00	-	486.41	82.80
14	Aurangabad	Aurangabad	Aurangabad Municipal corporation	Construction of 138 EWS under BLC component at Chatrapati Aurangabad Municipal corporation, Dist.-Aurangabad	138	45	68	6	19	927.02	207.00	138.00	-	582.02	82.80
15	Ausa	Latur	Ausa Nagar Parishad	Construction of 522 EWS Houses under BLC at various location at Ausa Dist. Latur	522	370	4	1	147	3,570.48	783.00	522.00	-	2,265.48	313.20
16	Balapur	Akola	Balapur Nagar Paarishad	Construcion of 1230 Dus under BLC at Balapur Municipal council. Dist-Akola	1,230	1,190	14	-	26	12,561.48	1,845.00	1,230.00	-	9,486.48	738.00
17	Balapur	Akola	Balapur Nagar Paarishad	Construcion of 603 Dus under BLC at Balapur Municipal council. Dist-Akola	603	598	4	-	1	6,158.38	904.50	603.00	-	4,650.88	361.80
18	Baramati	Pune	Baramati Municipal Council	Construction of 105 EWS Tenements at Baramati Municipal Council, Dist. Pune DPR 5	105	38	22	10	35	759.79	157.50	105.00	2.10	495.19	63.00

19	Baramati	Pune	Baramati Nagar Parishad	Construction of 229 EWS under BLC component at Baramati Nagar Parishad, Dist.-Pune	229	85	38	18	88	1,461.76	343.50	229.00	14.48	874.78	137.40
20	Barshi	Solapur	Barshi Nagar Parishad	Construction of 223 EWS Tenements at Barshi Nagar Parishad, Dist. Solapur	223	188	10	1	24	1,505.25	334.50	223.00	-	947.75	133.80
21	Bhadgaon	Jalgaon	Bhadgaon Nagar Parishad	Construction of 51 EWS under BLC component at Bhadgaon Nagar Parishad, Dist. Jalgaon	51	49	-	-	2	262.55	76.50	51.00	1.02	134.03	30.60
22	Bhiwapur	Nagpur	Bhiwapur Nagar Panchayat	Construction of 34 EWS Houses under BLC at various location at Bhiwapur Dist. Nagpur	34	-	-	-	34	441.87	51.00	34.00	-	356.87	20.40
23	Bhokardhan	Jalna	Bhokardhan Municipal Council	Construction of 573 EWS under BLC at Bhokardhan Municipal Council, Dist-Jalna	573	187	53	99	234	3,907.86	859.50	573.00	-	2,475.36	343.80
24	Bhor	Pune	Bhor Nagar Parishad	Construction of 12 EWS Tenements at Bhor Dist. Pune	12	4	-	-	8	110.17	18.00	12.00	-	80.17	7.20
25	Bhusawal	Jalgaon	Bhusawal Nagar Parishad	Construction of 81 EWS Tenements at Bhusawal Nagar Parishad, Dist. Jalgaon	81	25	11	12	33	543.63	121.50	81.00	-	341.13	48.60
26	Chopada	Jalgaon	Chopada Nagar Parishad	Construction of 36 EWS Houses under BLC at various location at Chopada Dist. Jalgaon	36	13	-	3	20	241.57	54.00	36.00	-	151.57	21.60
27	Daund	Pune	Daund Municipal Council	Construction of 91 Dus under BLC at Daund Municipal Council, Dist. Pune	91	35	28	7	21	527.05	136.50	91.00	-	299.55	54.60
28	Degloor	Nanded	Degloor Nagar Parishad	Construction of 62 EWS Houses under BLC at various location at Degloor Dist. Nanded	62	15	31	5	11	414.09	93.00	62.00	-	259.09	37.20

29	Deola	Nashik	Deola Nagar Pancayat	Construction of 169 EWS Tenements at Deola Nagar Pancayat, Dist. Nashik	169	35	54	53	27	1,133.50	253.50	169.00	-	711.00	101.40
30	Deori	Gondia	Deori Nagar Panchyat	Construction of 123 EWS under BLC component at Deori Nagar Panchyat, Dist.-Gondia	123	4	14	46	59	736.74	184.50	123.00	-	429.24	73.80
31	Deulgaon raja	Buldhana	Deulgaon Raja Municipal Council	Construction of 365 Dus under BLC at Deulgaon Raja Municipal Council, DistBuldhana	365	216	24	14	111	2,540.40	547.50	365.00	-	1,627.90	219.00
32	Deulgaon raja	Buldhana	Deulgaon Raja Municipal Council	Construction of 152 Dus under BLC at Deulgaon Raja Municipal Council, DistBuldhana DPR-4	152	78	18	4	52	1,057.92	228.00	152.00	-	677.92	91.20
33	Devrukh	Ratnagiri	Devrukh Nagar Panchyat	Construction of 10 EWS under BLC component at Devrukh Nagar Panchyat, Dist.-Ratnagiri	10	4	-	-	6	52.67	15.00	10.00	-	27.67	6.00
34	Dhamangaon Railway	Amravati	Dhamangaon Railway Nagar Parishad	Construction of 52 EWS Tenements at Dhamangaon Railway Nagar Parishad, Dist. Amravati	52	23	5	4	20	295.45	78.00	52.00	-	165.45	31.20
35	Dhanaki (UmerkhandTaluka)	Yavatmal	Dhanki Nagar Panchayat	Construction of 572 EWS Tenements at Dhanki Nagar Panchayat, Dist. Yavatmal	572	245	38	18	271	3,936.70	858.00	572.00	-	2,506.70	343.20
36	Dhule	Dhule	Dhule Mahanagarpalika	Construction of 91 EWS Houses under BLC at various location at Dhule Dist.Dhule	91	33	4	6	48	623.86	136.50	91.00	-	396.36	54.60
37	Digras	Yavatmal	Digras Nagar Parishad	Construction of 128 EWS Tenements at Digras Nagar Parishad, Dist. Yavatmal	128	89	5	8	26	809.29	192.00	128.00	8.01	481.28	76.80
38	Dudhani	Solapur	Dudhani Nagar Parishad	Construction of 56 EWS Tenements at Dudhani Nagar Parishad, Dist. Solapur	56	33	12	-	11	364.49	84.00	56.00	-	224.49	33.60

39	Erndol	Jalgaon	Erndol Nagar Parishad	Construction of 22 EWS Houses under BLC at various location at Warud Dist. Washim	22	5	-	-	17	134.64	33.00	22.00	-	79.64	13.20
40	Faizpur	Jalgaon	Faizpur Nagar Parishad	Construction of 28 EWS Houses under BLC at various location at Faizpur Dist. Jalgaon	28	14	2	2	10	191.79	42.00	28.00	-	121.79	16.80
41	Gadhinglaj	Kolhapur	Gadhinglaj Nagar Parishad	Construction of 30 EWS Tenements at Gadhinglaj Nagar Parishad, Dist. Kolhapur	30	26	-	-	4	213.23	45.00	30.00	-	138.23	18.00
42	Gangakhed	Parbhani	Gangakhed Nagar Parishad	Construction of 500 EWS Houses under BLC at various location at Gangakhed Dist. Parbhani	500	232	65	23	180	2,735.00	750.00	500.00	-	1,485.00	300.00
43	Ghatanji	Yavatmal	Ghatanji Nagar Parishad	Construction of 188 EWS Tenements at Ghatanji Nagar Parishad, Dist. Yavatmal	188	40	28	19	101	1,175.00	282.00	188.00	-	705.00	112.80
44	Gondia	Gondia	Gondia Nagar Parishad	Construction of 455 EWS Houses under BLC at various location at Gondia Dist. Gondia	455	60	142	23	230	4,277.00	682.50	455.00	-	3,139.50	273.00
45	Gondia	Gondia	Gondia Municipal Council	Construction of 520 EWS Dus under BLC at various places in Gondia Municipal Council, Gondia DPR4	520	56	109	22	333	4,896.69	780.00	520.00	7.80	3,588.89	312.00
46	Gondia	Gondia	Gondia Nagar Parishad	Construction of 520 EWS Houses under BLC at various location at Gondia Dist. Gondia	520	46	187	24	263	4,888.80	780.00	520.00	-	3,588.80	312.00
47	Gondpimpri	Chandrapur	Gondpimpri Nagar Panchayat	Construction of 117 EWS Tenements at Gondpimpri Nagar Panchayat Dist. Chandrapur	117	6	17	16	78	700.80	175.50	117.00	-	408.30	70.20
48	Hingana	Nagpur	Hingana Nagar Parishad	Construction of 221 EWS Houses under BLC at various location at Hingana Dist. Nagpur	221	51	15	42	113	1,459.01	331.50	221.00	-	906.51	132.60

49	Hinganghat	Wardha	Hinganghat Nagar Parishad	Construction of 262 EWS Tenements at Hinganghat Nagar Parishad, Dist. Wardha	262	45	58	18	141	1,728.48	393.00	262.00	-	1,073.48	157.20
50	Hingoli	Hingoli	Hingoli Nagar Parishad	Construction of 855 EWS Houses under BLC at various location at Hingoli Dist. Hingoli	855	614	128	5	108	5,754.58	1,282.50	855.00	274.03	3,343.05	513.00
51	Hupri	Kolhapur	Hupri Nagar Parishad	Construction of 6 EWS Tenements at Hupri Nagar Parishad, Dist. Kolhapur	6	6	-	-	-	34.78	9.00	6.00	-	19.78	3.60
52	Jalkot	Latur	Jalkot Nagar Panchayat	Construction of 200 EWS Tenements at Jalkot Nagar Panchayat, Dist. Latur	200	140	3	4	53	1,335.77	300.00	200.00	-	835.77	120.00
53	Jath	Sangli	Jath Municipal Council	Construction of 57 Tenements for EWS Houses at various locations in Jath Municipal Council, Dist- Sangli DPR5	57	26	10	-	21	414.44	85.50	57.00	-	271.94	34.20
54	Jejuri	Pune	Jejuri Muncipal Council	Construction of 10 EWS houses at various location under BLC in Jejuri Muncipal Council, Dist. Pune DPR5	10	3	1	1	5	67.70	15.00	10.00	-	42.70	6.00
55	Kaij	Beed	Kaij Nagar Panchayat	Construction of 1215 Dus under BLC at Kaij Nagar Panchayat, Dist Beed	1,215	816	141	54	204	8,287.52	1,822.50	1,215.00	-	5,250.02	729.00
56	Kallam	Osmanabad	Kallam Nagar Parishad	Construction of 254 EWS Tenements at Kallam Nagar Parishad, Osmanabad	254	184	34	9	27	1,725.93	381.00	254.00	-	1,090.93	152.40
57	Kalmeshwar Bramhni	Nagpur	KalmeshwarBramhni Nagar Parishad	Construction of 64 EWS under BLC component at Kalmeshwarbramhni Nagar Parishad, Dist.-Nagpur	64	7	4	18	35	416.62	96.00	64.00	-	256.62	38.40
58	Kandhar	Nanded	Kandhar Nagar Parishad	Construction of 21 EWS Houses under BLC at various location at Kandhar Dist. Nanded	21	17	3	-	1	156.27	31.50	21.00	-	103.77	12.60

59	KanhanPipri	Nagpur	KanhanPipri Nagar Parishad	Construction of 53 EWS Tenements at KanhanPipri Nagar Parishad, Dist. Nagpur	53	5	3	5	40	345.01	79.50	53.00	-	212.51	31.80
60	Karad	Satara	Karad Muncipal Council	Construction of 131 EWS Dus under BLC at various places in Karad Muncipal Council, Satara	131	44	30	2	55	1,120.23	196.50	131.00	-	792.73	78.60
61	Karad	Satara	Karad Nagar Parishad	Construction of 60 EWS Houses under BLC at various location at Karad Dist. Satara	60	34	9	-	17	513.00	90.00	60.00	-	363.00	36.00
62	Karanja Lad	Washim	Karanja Lad Nagar Parishad	Construction of 95 EWS Tenements at Karanja Lad Nagar Parishad Dist. Washim	95	27	10	-	58	741.94	142.50	95.00	2.37	502.07	57.00
63	Karanja Lad	Washim	Karanja Lad Nagar Parishad	Construction of 100 EWS Tenements at Karanja Lad Nagar Parishad Dist. Washim	100	65	10	2	23	780.50	150.00	100.00	2.00	528.50	60.00
64	Kavthemahankal	Sangli	Kavthemahankal Nagar Panchayat	Construction of 57 Tenements for EWS Houses at various locations in Kavthemahankal Nagar Panchayat, Dist- SangliDPR5	36	17	4	-	15	208.64	54.00	36.00	-	118.64	21.60
65	Khamgaon	Buldhana	Khamgaon Municipal Council	Construction of 85 EWS Dus in various locations in Khamgaon Municipal Council, District Buldhana DPR3	85	34	8	2	41	664.19	127.50	85.00	1.70	449.99	51.00
66	Khapa	Nagpur	Khapa Nagar Parishad	Construction of 63 EWS Tenements at Khapa Nagar Parishad, Dist. Nagpur	63	23	7	12	21	399.11	94.50	63.00	-	241.61	37.80
67	Khultabad	Aurangabad	Khultabad Nagar Parishad	Construction of 82 EWS Tenements at Khultabad Nagar Parishad, Dist. Aurangabad	82	65	5	-	12	638.21	123.00	82.00	-	433.21	49.20
68	Kuhi	Nagpur	Kuhi Nagar Panchayat	Construction of 86 EWS Tenements at Kuhi Nagar Panchayat, Dist. Nagpur	86	3	2	1	80	544.82	129.00	86.00	-	329.82	51.60
69	Kundalwadi	Nanded	Kundalwadi Nagar Parishad	Construction of 399 EWS Tenements at Kundalwadi Nagar Parishad, Nanded	399	354	7	15	23	3,528.82	598.50	399.00	-	2,531.32	239.40

70	Kurundwad	Kolhapur	Kurundwad Municipal Council	Construction of 133 EWS Dus under BLC at Kurundwad Municipal Council, Dist Kolhapur	133	97	2	-	34	770.80	199.50	133.00	-	438.30	79.80
71	Latur	Latur	Latur Municipal Corporation	Construction of 1223 EWS Houses under BLC at various location at Latur Dist. Latur	1,223	982	159	17	65	8,634.38	1,834.50	1,223.00	-	5,576.88	733.80
72	Lonar	Buldhana	Lonar Municipal Council	Construction of 211 Dus under BLC at Lonar Municipal Council, DistBuldhana	211	147	11	5	48	1,474.89	316.50	211.00	-	947.39	126.60
73	Madha	Solapur	Madha Nagar Panchayat	Construction of 88 EWS Houses under BLC at various location at Madha Dist. Solapur	88	41	11	1	35	587.75	132.00	88.00	-	367.75	52.80
74	Mahadula	Nagpur	Mahadula Nagar Panchayat	Construction of 102 EWS Tenements at Mahadula Nagar Panchayat, Dist. Nagpur	102	30	26	20	26	612.48	153.00	102.00	-	357.48	61.20
75	Malegaon	Washim	Malegaon Nagar Panchayat	Construction of 73 EWS Houses under BLC at various location at Malegaon Dist. Washim	73	42	14	-	17	423.10	109.50	73.00	-	240.60	43.80
76	Malegaon	Nashik	Malegaon Municipal Corporation	Construction of 503 EWS Houses under BLC at various location at Malegaon Dist. Nashik	503	358	42	14	89	3,606.93	754.50	503.00	-	2,349.43	301.80
77	Malegaon	Washim	Malegaon Nagar Panchyat	Construction of 120 EWS Tenements at Malegaon Nagar Panchyat, Dist. Washim	120	70	12	4	34	695.48	180.00	120.00	-	395.48	72.00
78	Malkapur	Buldhana	Malkapur Nagar Parishad	Construction of 138 EWS Tenements at Malkapur Nagar Parishad Dist. Buldhana	138	91	21	3	23	882.87	207.00	138.00	-	537.87	82.80
79	Malshiras	Solapur	Malshiras Nagar Panchayat	Construction of 210 EWS Houses under BLC at various location at Malshiras Dist. Solapur	210	60	27	-	123	1,216.27	315.00	210.00	-	691.27	126.00

80	Mangalvedha	Solapur	Mangalvedha Municipal Council	Construction of 68 EWS Tenements at Mangalvedha Municipal CouncilDist. Solapur	68	41	5	4	18	470.12	102.00	68.00	4.66	295.46	40.80
81	Mangrulpir	Washim	Mangrulpir Nagar Parishad	Construction of 55 EWS Houses under BLC at various location at Mangrulpir Dist. Washim	55	44	-	-	11	318.76	82.50	55.00	-	181.26	33.00
82	Manmad	Nashik	Manmad Nagar Parishad	Construction of 65 EWS Tenements at Manmad Nagar Parishad, Nashik	65	27	10	8	20	443.10	97.50	65.00	-	280.60	39.00
83	Maregaon	Yavatmal	Maregaon Nagar Panchayat	Construction of 159 Dus under BLC at Maregaon Nagar Panchayat, DistYavatmal	159	34	13	39	73	988.43	238.50	159.00	-	590.93	95.40
84	Mohol	Solapur	Mohol Nagar Parishad	Construction of 85 EWS Houses under BLC at various location at Mohol Dist. Solapur	85	41	3	6	35	567.63	127.50	85.00	-	355.13	51.00
85	Mohpa	Nagpur	Mohpa Nagar Parishad	Construction of 98 EWS under BLC component at Mohpa Nagar Parishadi, Dist.-Nagpur	98	13	2	5	78	637.95	147.00	98.00	-	392.95	58.80
86	Morshi	Amravati	Morshi Nagar Parishad	Construction of 536 EWS Houses under BLC at various location at Morshi Dist. Amravati	536	122	5	18	391	2,031.44	804.00	536.00	-	691.44	321.60
87	Mukhed	Nanded	Mukhed Nagar Parishad	Construction of 129 EWS Tenements at Mukhed Nagar Parishad , Dist. Nanded	129	56	15	4	54	832.05	193.50	129.00	-	509.55	77.40
88	Murtijapur	Akola	Murtijapur Municipal Council	Construction of 125EWS Dus under BLC at various places in Murtijapur Municipal Council, Akola DPR4	125	64	4	8	49	800.26	187.50	125.00	2.50	485.26	75.00
89	MurudJanjira	Raigad	MurudJanjira Municipal Council	Construction of 31 EWS under BLC at MurudJanjira Municipal Council, Dist Raigad	31	3	-	2	26	197.47	46.50	31.00	-	119.97	18.60

90	Murum	Osmanabad	Murum Nagar Parishad	Construction of 176 EWS under BLC component at Murum Nagar Parishad, Dist.-Osmanabad	176	113	15	-	48	1,138.19	264.00	176.00	-	698.19	105.60
91	Nagbhid	Chandrapur	Nagbhid Nagar Parishad	Construction of 547 EWS Houses under BLC at various location at Nagbhid Dist. Chandrapur	547	122	67	143	215	3,546.47	820.50	547.00	-	2,178.97	328.20
92	Naldurg	Osmanabad	Naldurg Nagar Parishad	Construction of 340 EWS Houses under BLC at various location at Naldurg Dist. Osmanabad	340	257	3	1	79	2,635.00	510.00	340.00	-	1,785.00	204.00
93	Nandurbar	Nandurbar	Nandurbar Nagar Parishad	Construction of 148 EWS Tenements at Nandurbar Nagar Parishad, Dist. Nandurbar	148	65	13	8	62	996.14	222.00	148.00	-	626.14	88.80
94	Narkhed	Nagpur	Narkhed Nagar Parihsad	Construction of 243 EWS under BLC component at Narkhed Nagar Parihsad, Dist.-Nagpur	243	18	73	12	140	1,581.56	364.50	243.00	-	974.06	145.80
95	Natepute	Solapur	Natepute Nagar Panchayat	Construction of 18 EWS Houses under BLC at various location at Natepute Dist. Solapur	18	3	-	-	15	120.22	27.00	18.00	-	75.22	10.80
96	Natepute	Solapur	Natepute Nagar Parishad	Construction of 109 EWS under BLC component at Natepute Nagar Parishad, Dist.-Solapur	109	33	3	3	70	727.98	163.50	109.00	-	455.48	65.40
97	Ner Nababpur	Yavatmal	Ner Nababpur Municipal Coucnil	Construction of 96 EWS Dus under BLC at various places in Ner Nababpur Municipal Coucnil, Yavatmal DPR5	96	42	26	4	24	618.24	144.00	96.00	1.99	376.25	57.60
98	Ner Nababpur	Yavatmal	Ner Nababpur Municipal Coucnil	Construction of 47 EWS Tenements at Ner Nababpur Municipal Coucnil, Yavatmal	47	20	10	-	17	302.87	70.50	47.00	3.00	182.37	28.20

99	Nevasa	Ahmednagar	Nevasa Municipal Council	Construction of 168 Tenements for EWS Houses at various locations in Nevasa Municipal Council, Dist-Ahmadnagar. DPR3	168	70	10	9	79	1,160.12	252.00	168.00	2.52	737.60	100.80
100	Omerga	Osmanabad	Omerga Nagar Parishad	Construction of 204 EWS Tenements at Omerga Nagar Parishad, Dist. Osmanabad	204	133	1	6	64	1,319.27	306.00	204.00	-	809.27	122.40
101	Omerga	Osmanabad	Omerga Nagar parishad	Construction of 114 EWS under BLC component at Omerga Nagar parishad, Dist.-Osmanabad	114	63	4	2	45	737.24	171.00	114.00	-	452.24	68.40
102	Pachora	Jalgaon	Pachora Nagar Parishad	Construction of 204 EWS under BLC component at Pachora Nagar Parishad, Dist.-Jalgaon	204	70	25	29	80	1,394.34	306.00	204.00	3.06	881.28	122.40
103	Palam	Parbhani	Palam Nagar Panchayat	Consruction of 617 Dus under BLC in Palam Nagar Panchayat.DistrictParbhani	617	473	28	15	101	4,306.66	925.50	617.00	-	2,764.16	370.20
104	Palus	Sangli	Palus Municipal Council	Construction of 39 EWS Tenements at Palus Municipal Council, Dist. Sangli	39	20	8	1	10	225.81	58.50	39.00	-	128.31	23.40
105	Parbhani	Parbhani	Parbhani Municipal Corporation	Construction of 750 EWS Houses under BLC at various location at Parbhani Dist. Parbhani	750	599	46	5	100	5,287.50	1,125.00	750.00	-	3,412.50	450.00
106	Parli Vaijinath	Beed	Parli Vaijinath Nagar Parishad	Construction of 800 EWS Tenements at Parli Vaijinath Nagar Parishad, Dist Beed	800	615	35	20	130	4,728.00	1,200.00	800.00	-	2,728.00	480.00
107	Parner	Ahmadnagar	Parner Nagar Panchayat	Construction of 68 EWS Houses under BLC at various location at Parner Dist. Ahmadnagar	68	59	-	-	9	471.92	102.00	68.00	-	301.92	40.80
108	Parner	Ahmednagar	Parner Nagar Panchayat	Construction of 73 EWS Tenements at Parner Nagar Panchayat, Dist.. Ahmednagar	73	66	-	-	7	506.62	109.50	73.00	-	324.12	43.80

109	Parola	Jalgaon	Parola Municipal Council	Construction of 45 Tenements for EWS Houses at various locations in Parola Municipal Council, Dist- Jalgaon DPR3	45	9	6	5	25	296.63	67.50	45.00	0.90	183.23	27.00
110	Patan	Satara	Patan Nagarpanchayat	Construction of 23 EWS Tenements at Patan Nagarpanchayat, Dist. Satara	23	14	5	-	4	196.78	34.50	23.00	-	139.28	13.80
111	Pathardi	Ahmednagar	Pathardi Nagar Parishad	Construction of 102 EWS Tenements at Pathardi Nagar Parishad, DistAhmednagar	102	78	-	-	24	590.76	153.00	102.00	-	335.76	61.20
112	Poladpur	Raigad	Poladpur Municipal Council	Construction of 12 Dus under BLC in Poladpur Municipal Council, District Raigad	12	8	-	-	4	75.84	18.00	12.00	-	45.84	7.20
113	Purna	Parbhani	Purna Nagar Parishad	Construction of 515 EWS Tenements at Purna Nagar Parishad, Dist. Parbhani	515	428	44	7	36	4,623.95	772.50	515.00	-	3,336.45	309.00
114	Rahimatpur	Satara	Rahimatpur Municipal Council	Construction of 80 EWS Dus in various locations in Rahimatpur Municipal Council, District Satara DPR5	80	63	3	-	14	463.64	120.00	80.00	-	263.64	48.00
115	Ramtek	Nagpur	Ramtek Nagar Parishad	Construction of 57 EWS Houses under BLC at various location at Ramtek Dist. Nagpur	57	12	7	14	24	371.05	85.50	57.00	-	228.55	34.20
116	Raver	Jalgaon	Raver Nagar Parishad	Construction of 125 EWS Tenements at Raver Nagar Parishad, Dist.. Jalgaon	125	57	-	-	68	881.25	187.50	125.00	-	568.75	75.00
117	Risod	Washim	Risod Nagar Parishad	Construction of 118 EWS Tenements at Risod Nagar Parishad, Dist. Washim	118	65	8	1	44	861.95	177.00	118.00	-	566.95	70.80
118	Sakri	Dhule	Sakri Nagar Panchayat	Construction of 423 EWS Dus under BLC at various places in Sakri Nagar Panchayat , Dhule DPR3	423	63	60	154	146	2,719.89	634.50	423.00	-	1,662.39	253.80
119	Sakri	Dhule	Sakri Nagar Panchayat	Construction of 65 EWS Tenements at Sakri Nagar Panchayat, Dhule	65	25	10	5	25	417.95	97.50	65.00	-	255.45	39.00

120	Samudrapur	Wardha	Samudrapur Nagar Panchayat	Construction of 45EWS Dus at various locations in Samudrapur Nagar Panchayat, District Wardha DPR 4	45	2	-	5	38	296.88	67.50	45.00	-	184.38	27.00
121	Sangamner	Ahmednagar	Sangamner Nagar Parishad	Construction of 64 EWS Tenements at Sangamner Nagar Parishad, dist Ahmednagar	64	34	4	2	24	430.93	96.00	64.00	-	270.93	38.40
122	Sangli, Miraj and Kupwad	Sangli	Sangli, Miraj and Kupwad Municipal Corporation	Construction of 107 EWS Houses under BLC at various locations at Sangli, Miraj and Kupwad Municipal Corporation, Dist. Sangli	107	49	20	7	31	1,289.35	160.50	107.00	-	1,021.85	64.20
123	Sangli, Miraj and Kupwad	Sangli	Sangli, Miraj and Kupwad Municipal Corporation	Construction of 118 Dus under BLC at Sangli, Miraj and Kupwad Municipal Corporation, Dist. Sangli	118	57	20	4	37	1,238.05	177.00	118.00	-	943.05	70.80
124	Sangole	Solapur	Sangole Nagar Parishad	Construction of 55 EWS Houses under BLC at various location at Sangole Dist. Solapur	55	53	-	-	2	446.24	82.50	55.00	8.75	299.99	33.00
125	Sangrampur	Buldhana	Sangrampur Nagar Parishad	Construction of 126 EWS under BLC component at Sangrampur Nagar Parishad, Dist.-Buldhana	126	31	1	-	94	918.54	189.00	126.00	-	603.54	75.60
126	Saswad	Pune	Saswad Nagar Parishad	Construction of 37 EWS under BLC component at Saswad Nagar Parishad, Dist.-Pune	37	1	20	2	14	255.21	55.50	37.00	2.53	160.18	22.20
127	Saswad	Pune	Saswad Municipal Council	Construction of 47EWS Dus in various locations in Saswad Municipal Council, Dist.rict Pune DPR4	47	12	14	9	12	331.93	70.50	47.00	-	214.43	28.20
128	Satana	Nashik	Satana Nagar Parishad	Construction of 55 EWS Tenements at Satana Nagar Parishad, Dist. Nashik	55	38	2	-	15	368.89	82.50	55.00	-	231.39	33.00

129	Savda	Jalgaon	Savda Nagar Parishad	Construction of 49 EWS Tenements at Savda Nagar Parishad, Dist. Jalgaon	49	30	2	-	17	345.60	73.50	49.00	-	223.10	29.40
130	Seloo	Wardha	Seloo Nagar Panchyat	Construction of 61 EWS under BLC component at Seloo Nagar Panchyat, Dist.-Wardha	61	10	2	3	46	397.09	91.50	61.00	-	244.59	36.60
131	Shahada	Nandurbar	Shahada Nagar Parishad	Construction of 73 EWS Tenements at Shahada Nagar Parishad, Dist. Nandurbar	73	38	2	3	30	497.80	109.50	73.00	-	315.30	43.80
132	Shegaon	Buldhana	Shegaon Municipal Council	Construction of 184Tenements for EWS Houses at various locations in Shegaon Municipal Council, Dist- Buldana	184	48	38	9	89	1,435.20	276.00	184.00	-	975.20	110.40
133	Shendurjanaghat	Amravati	Shendurjanaghat Municipal Council	Construction of 70 EWS Dus in various locations in Shendurjanaghat Municipal Council, District Amravati DPR8	70	15	-	3	52	547.72	105.00	70.00	-	372.72	42.00
134	Shendurni	Jalgaon	Shendurni Nagar Panchayat	Construction of 197EWS under BLC at Shendurni Nagar Panchayat, Dist-Jalgaon	197	89	8	37	63	1,313.99	295.50	197.00	-	821.49	118.20
135	Shindkheda	Dhule	Shindkheda Nagar Panchyat	Construction of 125 EWS Tenements at ShindkhedaNagar Panchyat, Dhule	125	40	2	6	77	840.30	187.50	125.00	-	527.80	75.00
136	Sindi Railway	Wardha	Sindi Railway Nagar Parishad	Construction of 75 EWS Tenements at Sindi Railway Nagar Parishad, Wardha	75	6	-	2	67	475.13	112.50	75.00	-	287.63	45.00
137	Talode	Nandurbar	Talode Nagar Parishad	Construction of 90 EWS Houses under BLC at various location at Talode Dist. Nandurbar	90	28	36	11	15	614.00	135.00	90.00	-	389.00	54.00
138	Tasgaon	Sangali	Tasgaon Nagar Parishad	Construction of 112 EWS Houses under BLC at various location at Tasgaon Dist. Sangli	112	50	11	3	48	680.17	168.00	112.00	-	400.17	67.20

139	Tasgaon	Sangli	Tasgaon Nagar Parishad	Construction of 115 EWS Tenements at Tasgaon Nagar Parishad, Dist. Sangli	115	68	15	-	32	701.33	172.50	115.00	-	413.83	69.00
140	Tirthpuri	Jalna	Tirthpuri Nagar Panchayat	Construction of 1129 EWS Dus under BLC PMAY at Tirthpuri Nagar Panchayat,. District Jalna DPR 1	1,129	672	18	51	388	7,259.47	1,693.50	1,129.00	-	4,436.97	677.40
141	Udgir	Latur	Udgir Municipal Council	Construction of 60 EWS Dus at various locations in Udgir Municipal Council, District Latur. DPR13	60	26	20	7	7	477.79	90.00	60.00	-	327.79	36.00
142	Umarkhed	Yavatmal	Umarkhed Municipal Council	Construction of 157 EWS Houses under BLC at various locations at Umarkhed Municipal Council, Dist. Yavatmal DPR4	157	101	15	3	38	1,015.79	235.50	157.00	-	623.29	94.20
143	Vadgaon	Kolhapur	Vadgaon Nagar Parishad	Construction of 51 EWS Houses under BLC at various location at Vadgaon Nagar Parishad , Dis. Kolhapur	51	4	1	-	46	321.33	76.50	51.00	-	193.83	30.60
144	Vairag	Solapur	Vairag Nagar Parishad	Construction of 136 EWS Houses under BLC at various location at Vairag Dist. Solapur	136	99	9	2	26	908.33	204.00	136.00	-	568.33	81.60
145	Varangaon	Jalgaon	Varangaon Municipal Construction	Construction of 143 units at various location in Varangaon Municipal Council, Dist Jalgaon	143	39	9	1	94	1,008.15	214.50	143.00	-	650.65	85.80
146	Vasai Virar	Palghar	Vasai Virar Muncipal Corporation	Construction of 182 EWS Tenements at Vasai Virar Municipal Corporation, Palghar	182	6	3	86	87	977.72	273.00	182.00	-	522.72	109.20
147	Vita	Sangli	Vita Nagar Parishad	Construction of 111 EWS Houses under BLC at various location at Vita Dist. Sangli	111	42	22	-	47	676.41	166.50	111.00	-	398.91	66.60

148	Wai	Satara	Wai Nagar Parishad	Construction of 12 EWS Tenements at Wai Nagar Parishad, Satara	12	3	1	-	8	72.00	18.00	12.00	-	42.00	7.20
149	Warud	Amravati	Warud Municipal Council	Construction of 27 Dus under BLC at Warud Municipal Council,.Dist Amravati	27	4	-	1	22	211.35	40.50	27.00	-	143.85	16.20
150	Warud	Washim	Warud Nagar Parishad	Construction of 40 EWS Houses under BLC at various location at Warud Dist. Washim	40	6	2	3	29	313.16	60.00	40.00	-	213.16	24.00
151	Yavatmal	Yavatmal	Yavatmal Nagar Parishad	Construction of 290 EWS Tenements at Yavatmal Nagar Parishad, Dist. Yavatmal	290	101	75	35	79	1,830.47	435.00	290.00	18.13	1,087.34	174.00
152	Yawal	Jalgaon	Yawal Nagar Parishad	Construction of 104 EWS Houses under BLC at various location at Yawal Dist. Jalgaon	104	45	4	13	42	714.19	156.00	104.00	-	454.19	62.40
153	Yeola	Nashik	Yeola Municipal Council	Construction of 80 EWS Tenements at Yeola Municipal Council, Dist. Nashik DPR2	80	35	12	7	26	520.00	120.00	80.00	1.60	318.40	48.00
				Total	**29,508**	**15,452**	**3,140**	**1,643**	**9,273**	**2,11,852.70**	**44,262.00**	**29,508.00**	**381.43**	**1,37,701.27**	**17,704.80**

Annexure X: Salient details of curtailment of 206 houses in 17 BLC (New) Projects submitted by the State of Mizoram

(₹ in lakh)

S. No.	City Name	Annexure ID	Sanctioned (₹ in Lakh)						Curtailment (₹ in Lakh)				Revised Sanctioned (₹ in Lakh)				
			CSMC Date	CSMC No	No. of Houses	Project Cost	Central Assistance	Beneficiary Share	No. of Houses	Project Cost	Central Assistance	Beneficiary Share	No. of Houses	Project Cost	Central Assistance	Beneficiary Share	1st Installment of Central Assistance @40%
1	Aizawl	7C15801506000547	21-12-2015	4	837	1,674.00	1,255.50	418.50	22	44.00	33.00	11.00	815	1,630.00	1,222.50	407.50	489.00
2	Lawngtlai	7C15801518000548	21-12-2015	4	500	1,000.00	750.00	250.00	4	8.00	6.00	2.00	496	992.00	744.00	248.00	297.60
Total 4th CSMC					**1337**	**2674**	**2005.5**	**668.5**	**26**	**52**	**39**	**13**	**1311**	**2622**	**1966.5**	**655.5**	**786.6**
3	Kolasib	7C15801503049455	18-02-2016	6	836	1,672.00	1,254.00	418.00	13	26.00	19.50	6.50	823	1,646.00	1,234.50	411.50	493.80
4	Lunglei	7C15801516049507	18-02-2016	6	2,386	4,772.00	3,579.00	1,193.00	3	6.00	4.50	1.50	2,383	4,766.00	3,574.50	1,191.50	1,429.80
5	Saiha	7C15801519049473	18-02-2016	6	1,567	3,134.00	2,350.50	783.50	4	8.00	6.00	2.00	1,563	3,126.00	2,344.50	781.50	937.80

Total 6th CSMC					**4,789**	**9,578**	**7,184**	**2,395**	**20**	**40**	**30**	**10**	**4,769**	**9,538**	**7,154**	**2,385**	**2,861**
6	N. Kawnpui	7C15801500005598	29-11-2017	28	537	1,074.00	805.50	268.50	4	8.00	6.00	2.00	533	1,066.00	799.50	266.50	319.80
7	Hnahthial	7C15801517005603	29-11-2017	28	759	1,518.00	1,138.50	379.50	8	16.00	12.00	4.00	751	1,502.00	1,126.50	375.50	450.60
Total 28th CSMC					**1,296**	**2,592**	**1,944**	**648**	**12**	**24**	**18**	**6**	**1,284**	**2,568**	**1,926**	**642**	**770**
8	Aizawl	7C15801506049436	26-03-2018	32	4,725	9,450.00	7,087.50	2,362.50	98	196.00	147.00	49.00	4,627	9,254.00	6,940.50	2,313.50	2,776.20
9	Darlawn	7C15801504049440	26-03-2018	32	410	820.00	615.00	205.00	2	4.00	3.00	1.00	408	816.00	612.00	204.00	244.80
10	Vairengte	7C15801501049476	26-03-2018	32	796	1,592.00	1,194.00	398.00	1	2.00	1.50	0.50	795	1,590.00	1,192.50	397.50	477.00
11	Lunglei	7C15801516049508	26-03-2018	32	624	1,248.00	936.00	312.00	1	2.00	1.50	0.50	623	1,246.00	934.50	311.50	373.80
12	Saiha	7C15801519007537	26-03-2018	32	955	1,910.00	1,432.50	477.50	1	2.00	1.50	0.50	954	1,908.00	1,431.00	477.00	572.40
Total 32nd CSMC					**7,510**	**15,020**	**11,265**	**3,755**	**103**	**206**	**155**	**52**	**7,407**	**14,814**	**11,111**	**3,704**	**4,444**

13	Thenzawl	7C15801513021239	07-08-2020	51	294	588.00	441.00	147.00	2	4.00	3.00	1.00	292	584.00	438.00	146.00	175.20
Total 51st CSMC					**294**	**588**	**441**	**147**	**2**	**4**	**3**	**1**	**292**	**584**	**438**	**146**	**175**
14	Aizawl	7C15801506049437	25-02-2021	53	2,008	4,016.00	3,012.00	1,004.00	38	76.00	57.00	19.00	1,970	3,940.00	2,955.00	985.00	1,182.00
15	Lunglei	7C15801516049509	25-02-2021	53	521	1,042.00	781.50	260.50	1	2.00	1.50	0.50	520	1,040.00	780.00	260.00	312.00
16	Darlawn	7C15801504023725	25-02-2021	53	34	68.00	51.00	17.00	1	2.00	1.50	0.50	33	66.00	49.50	16.50	19.80
17	Hnahthial	7C15801517023724	25-02-2021	53	372	744.00	558.00	186.00	3	6.00	4.50	1.50	369	738.00	553.50	184.50	221.40
Total 53rd CSMC					**2,935**	**5,870**	**4,403**	**1,468**	**43**	**86**	**65**	**22**	**2,892**	**5,784**	**4,338**	**1,446**	**1,735**
Total					**18,161**	**36,322.00**	**27,241.50**	**9,080.50**	**206**	**412.00**	**309.00**	**103.00**	**17,955**	**35,910.00**	**26,932.50**	**8,977.50**	**10,773.00**

Annexure XI-A: Salient details for curtailment of 95 houses under 16 BLC (New) projects submitted by the State of Nagaland

(₹ in lakh)

					Sanctioned (₹ In Lakh)					Curtailment (₹In Lakh)				Revised Sanctioned (₹ In Lakh)					Community Details			
S. No	Project Name	City Name	CSMC No.	CSMC Date	No of Houses	Project Cost	Central Share	Beneficiary Share	1 st Instalment (40% of Central Assistance)	No of Houses	Project Cost	Central Share	Beneficiary Share	No of Houses	Project Cost	Central Share	Beneficiary Share	1 stInstalement (40% of Central Assistance)	General / OBC	SC	ST	General / OBC+SC+ST
1	DPR, BLC - New House, Jalukie	Jalukie	56th	23-11-2021	506	1317.62	759.00	558.62	303.60	5	13.02	7.50	5.52	501	1304.60	751.50	553.10	300.60	0	0	501	501
2	DPR Phase II, BLC - New House, Jalukie	Jalukie		23-11-2021	272	1338.24	408.00	930.24	163.20	3	14.76	4.50	10.26	269	1323.48	403.50	919.98	161.40	0	0	269	269
3	DPR, BLC- New House, Kiphire	Kiphire		23-11-2021	1054	3173.59	1581.00	1592.59	632.40	4	12.04	6.00	6.04	1050	3161.55	1575.00	1586.55	630.00	0	2	1048	1050
4	DPR, BLC - New House, Zunheboto	Zunheboto		23-11-2021	979	2793.09	1468.50	1324.59	587.40	1	2.85	1.50	1.35	978	2790.23	1467.00	1323.23	586.80	0	0	978	978
5	DPR Phase II, BLC - New House, Zunheboto	Zunheboto		23-11-2021	385	1940.40	577.50	1362.90	231.00	1	5.04	1.50	3.54	384	1935.36	576.00	1359.36	230.40	0	0	384	384
56 Total					**3196**	**10562.95**	**4794.00**	**5768.95**	**1917.60**	**14**	**47.72**	**21.00**	**26.72**	**3182**	**10515.23**	**4773.00**	**5742.23**	**1909.20**	**0**	**2**	**3180**	**3182**

6	DPR, BLC - New House, Kohima	Kohima	65th	27-02-2023	579	1292.91	868.50	424.41	347.40	1	2.23	1.50	0.73	578	1290.67	867.00	423.67	346.80	3	0	575	578
7	DPR Phase II, BLC - New House, Kohima	Kohima		27-02-2023	747	3660.30	1120.50	2539.80	448.20	1	4.90	1.50	3.40	746	3655.40	1119.00	2536.40	447.60	10	2	734	746
8	DPR, BLC - New House, Dimapur	Dimapur		27-02-2023	1073	2396.01	1609.50	786.51	643.80	1	2.23	1.50	0.73	1072	2393.78	1608.00	785.78	643.20	51	0	1021	1072
9	DPR, BLC - New House, Phek	Phek		27-02-2023	849	2462.95	1273.50	1189.45	509.40	1	2.90	1.50	1.40	848	2460.05	1272.00	1188.05	508.80	0	0	848	848
10	DPR, BLC - New House, Tuensang	Tuensang		27-02-2023	1362	3955.25	2043.00	1912.25	817.20	33	95.83	49.50	46.33	1329	3859.42	1993.50	1865.92	797.40	0	2	1327	1329
11	DPR, BLC - New House, Bhandari	Bhandari		27-02-2023	232	837.52	348.00	489.52	139.20	8	28.88	12.00	16.88	224	808.64	336.00	472.64	134.40	0	0	224	224
12	DPR, BLC - New House, Changtongya	Changtongya		27-02-2023	464	1856.00	696.00	1160.00	278.40	1	4.00	1.50	2.50	463	1852.00	694.50	1157.50	277.80	0	0	463	463
13	DPR, BLC - New House, East Dimapur	East Dimapur		27-02-2023	271	1048.77	406.50	642.27	162.60	7	27.09	10.50	16.59	264	1021.68	396.00	625.68	158.40	39	0	225	264
14	DPR Phase II, BLC - New House, Shamator	Shamator		27-02-2023	363	1876.71	544.50	1332.21	217.80	1	5.17	1.50	3.67	362	1871.54	543.00	1328.54	217.20	0	0	362	362
15	DPR Phase II, BLC - New House, Wokha	Wokha		27-02-2023	1273	4964.70	1909.50	3055.20	763.80	20	78.00	30.00	48.00	1253	4886.70	1879.50	3007.20	751.80	1	0	1252	1253
16	DPR Phase II, BLC - New House, Noklak	Noklak		27-02-2023	198	1045.44	297.00	748.44	118.80	7	36.96	10.50	26.46	191	1008.48	286.50	721.98	114.60	0	0	191	191

65 Total	7411	25396.55	11116.50	14280.05	4446.60	81	288.20	121.50	166.70	7330	25108.35	10995.00	14113.35	4398.00	104	4	7222	7330
Grand Total	10607	35959.50	15910.50	20049.00	6364.20	95	335.92	142.50	193.42	10512	35623.58	15768.00	19855.58	6307.20	104	6	10402	10512

Annexure XI-B: Salient details for curtailment of 13 houses under 05 BLC (Enhancement) projects submitted by the State of Nagaland

(₹ in lakh)

					Sanctioned (₹ In Lakh)					Curtailment (₹ In Lakh)				Revised Sanctioned (₹ In Lakh)					Community Details			
S. No	Project Name	City Name	CSMC No.	CSMC Date	No of Houses	Project Cost	Central Share	Beneficiary Share	1 stInstalment (40% of Central Assistance)	No of Houses	Project Cost	Central Share	Beneficiary Share	No of Houses	Project Cost	Central Share	Beneficiary Share	1 stInstalment (40% of Central Assistance)	General / OBC	SC	ST	General / OBC+ SC+ST
1	DPR for Beneficiary Led Construction - Enhancement, Jalukie Town Council	Jalukie	56	23-11-2021	137	306.49	205.50	100.99	82.20	1	2.26	1.50	0.76	136	304.23	204.00	100.23	81.60	0	0	136	136
56 Total					**137**	**306.49**	**205.50**	**100.99**	**82.20**	**1**	**2.26**	**1.50**	**0.76**	**136**	**304.23**	**204.00**	**100.23**	**81.60**	**0**	**0**	**136**	**136**
2	DPR, BLC - Enhancement, Kohima	Kohima	65	27-02-2023	3109	8961.07	4663.50	4297.57	1865.40	5	19.68	7.50	12.18	3104	8941.38	4656.00	4285.38	1862.40	120	9	2975	3104
3	DPR, BLC - Enhancement, Dimapur	Dimapur		27-02-2023	2233	4701.45	3349.50	1351.95	1339.80	1	2.50	1.50	1.00	2232	4698.95	3348.00	1350.95	1339.20	69	0	2163	2232

4	DPR, BLC - Enhancement, Mokokchung	Mokokchung		27-02-2023	1152	2634.00	1728.00	906.00	691.20	4	9.35	6.00	3.35	1148	2624.64	1722.00	902.64	688.80	1	0	1147	1148
5	DPR, BLC-Enhancement, Tuensang	Tuensang		27-02-2023	55	151.53	82.50	69.03	33.00	2	5.04	3.00	2.04	53	146.49	79.50	66.99	31.80	0	0	53	53
65 Total					**6549**	**16448.04**	**9823.50**	**6624.54**	**3929.40**	**12**	**36.58**	**18.00**	**18.58**	**6537**	**16411.46**	**9805.50**	**6605.96**	**3922.20**	**190**	**9**	**6338**	**6537**
Grand Total					**6686**	**16754.53**	**10029.00**	**6725.53**	**4011.60**	**13**	**38.84**	**19.50**	**19.34**	**6673**	**16715.69**	**10009.50**	**6706.19**	**4003.80**	**190**	**9**	**6474**	**6673**

Annexure XII: Salient Details of 61 BLC(New) projects submitted by State of Odisha

(₹ in lakh)

Sl. No	District	Name of ULB/ City	Total Houses Proposed	Total Project Cost (Rs. in Lakhs)	Central Assistance of Rs. 1.50 lakh per house	State Share	Beneficiary Contribution	1st Instalment of 40 % of central Assistance
1	Anugul	Talcher (M)	272	816.00	408.00	136.00	272.00	163.20
2	Balangir	Titlagarh (M)	492	1,476.00	738.00	246.00	492.00	295.20
3	Balangir	Tushura (N)	210	630.00	315.00	105.00	210.00	126.00
4	Balasore	Nilagiri (N)	142	426.00	213.00	71.00	142.00	85.20
5	Baragarh	Attabira (N)	119	357.00	178.50	59.50	119.00	71.40
6	Baragarh	Barapali (N)	128	384.00	192.00	64.00	128.00	76.80
7	Baragarh	Padampur (N)	72	216.00	108.00	36.00	72.00	43.20
8	Bhadrak	Basudebpur (M)	712	2,136.00	1,068.00	356.00	712.00	427.20
9	Bhadrak	Dhamnagar (N)	520	1,560.00	780.00	260.00	520.00	312.00
10	Boudhgarh	Boudhgarh (M)	101	303.00	151.50	50.50	101.00	60.60
11	Cuttack	Athagad (N)	330	990.00	495.00	165.00	330.00	198.00
12	Cuttack	Banki (N)	221	663.00	331.50	110.50	221.00	132.60

13	Debagarh	Debagarh (M)	212	636.00	318.00	106.00	212.00	127.20
14	Dhenkanal	Dhenkanal (M)	724	2,172.00	1,086.00	362.00	724.00	434.40
15	Dhenkanal	Hindol (N)	38	114.00	57.00	19.00	38.00	22.80
16	Dhenkanal	Kamakhyanagar (N)	308	924.00	462.00	154.00	308.00	184.80
17	Gajapati	Kashinagar (N)	27	81.00	40.50	13.50	27.00	16.20
18	Ganjam	Asika (N)	245	735.00	367.50	122.50	245.00	147.00
19	Ganjam	Buguda (N)	72	216.00	108.00	36.00	72.00	43.20
20	Ganjam	Ganjam (N)	30	90.00	45.00	15.00	30.00	18.00
21	Ganjam	Gopalpur(N)	12	36.00	18.00	6.00	12.00	7.20
22	Ganjam	Hinjilcut (N)	148	444.00	222.00	74.00	148.00	88.80
23	Ganjam	Kabisuryanagar (N)	93	279.00	139.50	46.50	93.00	55.80
24	Ganjam	Khallikot (N)	81	243.00	121.50	40.50	81.00	48.60
25	Ganjam	Polosara (N)	210	630.00	315.00	105.00	210.00	126.00
26	Ganjam	Purusottampur (N)	67	201.00	100.50	33.50	67.00	40.20
27	Ganjam	Rambha (N)	72	216.00	108.00	36.00	72.00	43.20
28	Ganjam	Soroda (N)	65	195.00	97.50	32.50	65.00	39.00

29	Jajapur	Jajapur (M)	272	816.00	408.00	136.00	272.00	163.20
30	Kalahandi	Dharmagarh (N)	415	1,245.00	622.50	207.50	415.00	249.00
31	Kalahandi	Junagarh (N)	209	627.00	313.50	104.50	209.00	125.40
32	Kalahandi	Kesinga (N)	108	324.00	162.00	54.00	108.00	64.80
33	Kandhamal	Baliguda (N)	225	675.00	337.50	112.50	225.00	135.00
34	Kandhamal	G.Udayagiri (N)	105	315.00	157.50	52.50	105.00	63.00
35	Kendrapara	Pattamundai (M)	608	1,824.00	912.00	304.00	608.00	364.80
36	Keonjhargarh	Champua (N)	673	2,019.00	1,009.50	336.50	673.00	403.80
37	Keonjhargarh	Keonjhargarh (M)	471	1,413.00	706.50	235.50	471.00	282.60
38	Khurda	Banapur (N)	256	768.00	384.00	128.00	256.00	153.60
39	Koraput	Jeypur (M)	246	738.00	369.00	123.00	246.00	147.60
40	Koraput	Koraput (M)	258	774.00	387.00	129.00	258.00	154.80
41	Koraput	Kotpad	346	1,038.00	519.00	173.00	346.00	207.60
42	Koraput	Sunabeda (M)	267	801.00	400.50	133.50	267.00	160.20
43	Malkangiri	Balimela (N)	27	81.00	40.50	13.50	27.00	16.20
44	Mayurbhanja	Udala (N)	60	180.00	90.00	30.00	60.00	36.00

45	Nabarangapur	Nabarangapur (M)	230	690.00	345.00	115.00	230.00	138.00
46	Nayagarh	Odagaon (N)	85	255.00	127.50	42.50	85.00	51.00
47	Nuapada	Khariar (N)	688	2,064.00	1,032.00	344.00	688.00	412.80
48	Nuapada	Khariar Road (N)	227	681.00	340.50	113.50	227.00	136.20
49	Nuapada	Khariar Road (N)	271	813.00	406.50	135.50	271.00	162.60
50	Nuapada	Nuapada (N)	123	369.00	184.50	61.50	123.00	73.80
51	Nuapada	Nuapada (N)	158	474.00	237.00	79.00	158.00	94.80
52	Rayagada	Gudari (N)	13	39.00	19.50	6.50	13.00	7.80
53	Rayagada	Gudari (N)	30	90.00	45.00	15.00	30.00	18.00
54	Rayagada	Gunupur (N)	57	171.00	85.50	28.50	57.00	34.20
55	Sambalpur	Kochinda (N)	128	384.00	192.00	64.00	128.00	76.80
56	Sambalpur	Redhakhol (N)	34	102.00	51.00	17.00	34.00	20.40
57	Sonepur	Binika (N)	168	504.00	252.00	84.00	168.00	100.80
58	Sonepur	Sonepur (M)	82	246.00	123.00	41.00	82.00	49.20
59	Sonepur	Tarbha (N)	13	39.00	19.50	6.50	13.00	7.80
60	Sundargarh	Biramitrapur (M)	250	750.00	375.00	125.00	250.00	150.00

61	Sundargarh	Sundargarh (M)	170	510.00	255.00	85.00	170.00	102.00
Total			**12,996**	**38,988.00**	**19,494.00**	**6,498.00**	**12,996.00**	**7,797.60**

Annexure XIII: Salient Details of 5 BLC (New) Projects submitted by UT of Puducherry

(₹ in lakh)

S. No.	Name of the City	Categories of Houses				No. of Beneficiary	Project Cost	Central Assistance	UT Share	Beneficiary Share	1st Instalment of Central Assistance (40%)
		GEN	SC	ST	OBC						
1	Puducherry	43	-	-	753	796	5,771.00	1,194.00	1,592.00	2,985.00	477.60
2	Karaikal	9	-	-	159	168	1,218.00	252.00	336.00	630.00	100.80
3	Mahe	-	-	-	22	22	159.50	33.00	44.00	82.50	13.20
4	Yanam	13	-	-	41	54	391.50	81.00	108.00	202.50	32.40
5	Karaikal	-	40	-	-	40	290.00	60.00	140.00	90.00	24.00
Total		**65**	**40**	**-**	**975**	**1,080**	**7,830.00**	**1,620.00**	**2,220.00**	**3,990.00**	**648.00**

Annexure XIV-A: Salient Details of 428 BLC (New) Projects for Curtailment submitted by State of Tamil Nadu

(₹ in lakh)

S No	Annexure ID as on 04.10.23	District	City	Name of the Project as on 04.10.23	CSMC No	CSMC Date	Revised Units as per 67th CSMC	Original (₹ in Lakh)				Units proposed for Curtailment	Curtailment (₹ in Lakh)				No of EWS Houses as per the Revised DPR	Revised (₹ in Lakh)			
								Project Cost	Central Assistance @ ₹ 1.50Lakh per house	State Share	Beneficiary Contribution		Project Cost	Central Assistance @ ₹ 1.50Lakh per house	State Share	Beneficiary Contribution		Project Cost	Central Assistance @ ₹ 1.50Lakh per house	State Share	Beneficiary Contribution
1	7C338035 00049918	Namakkal	Paramathi	Construction of 5 individual houses in Paramathi TP	59th	23.03.2022	5	15.00	7.50	3.00	4.50	3	9.00	4.50	1.80	2.70	2	6.00	3.00	1.20	1.80
2	7C338035 03049924	Namakkal	Venkarai	Construction of 5 individual houses in Venkarai TP	59th	23.03.2022	5	15.00	7.50	3.00	4.50	2	6.00	3.00	1.20	1.80	3	9.00	4.50	1.80	2.70
3	7C338039 03034648	Kanniyakumari	Kothanallur	Construction of 5 individual houses in Kothanalloor T	59th	23.03.2022	5	22.50	7.50	3.00	12.00	3	13.50	4.50	1.80	7.20	2	9.00	3.00	1.20	4.80
4	7C338037 62052099	Theni	B. Meenakshipuram	Construction of 6 individual houses at B.Mennakshipuram Phase III	56th	23.11.2021	6	18.00	9.00	3.60	5.40	5	15.00	7.50	3.00	4.50	1	3.00	1.50	0.60	0.90
5	7C338035 04050166	Namakkal	Pandamangalam	Construction of 6 individual houses in Pandamangalam TP	59th	23.03.2022	6	18.00	9.00	3.60	5.40	2	6.00	3.00	1.20	1.80	4	12.00	6.00	2.40	3.60
6	7C338039 30034677	Kanniyakumari	Ganapathipuram	Construction of 6 individual houses in Ganapathipuram TP	59th	23.03.2022	6	27.00	9.00	3.60	14.40	1	4.50	1.50	0.60	2.40	5	22.50	7.50	3.00	12.00
7	7C338039 69042664	Coimbatore	Annur	Construction of 7 individual houses in Annur TP Ph-III	51st	07.08.2020	7	21.00	10.50	4.20	6.30	1	3.00	1.50	0.60	0.90	6	18.00	9.00	3.60	5.40

8	7C338039 58035411	Krishnagiri	Nagojanahalli	Construction of 8 Houses in Nagojanahalli Town Panchayat in Krishnagiri District	59th	23.03.2022	8	36.00	12.00	4.80	19.20	1	4.50	1.50	0.60	2.40	7	31.50	10.50	4.20	16.80
9	7C338039 39034673	Kanniyakumari	Kanniyakumari	Construction of 8 individual houses in Kanniyakumari TP	59th	23.03.2022	8	36.00	12.00	4.80	19.20	1	4.50	1.50	0.60	2.40	7	31.50	10.50	4.20	16.80
10	7C338034 86047496	Namakkal	Pallipalayam	Construction of 9 individual houses in Pallipalayam Municipality Phase V	59th	23.03.2022	9	27.00	13.50	5.40	8.10	1	3.00	1.50	0.60	0.90	8	24.00	12.00	4.80	7.20
11	7C338039 20034743	Kanniyakumari	Vellimalai	Construction of 9 Individual Houses in Vellimalai TP	59th	23.03.2022	9	40.50	13.50	5.40	21.60	1	4.50	1.50	0.60	2.40	8	36.00	12.00	4.80	19.20
12	7C338034 82023429	Namakkal	Kumarapalayam	Construction of 10 individual houses in Komarapalayam Municipality Ph IV	52nd	20.01.2021	10	30.00	15.00	6.00	9.00	1	3.00	1.50	0.60	0.90	9	27.00	13.50	5.40	8.10
13	7C338037 22023033	Pudukkottai	Keeramangalam	Construction of 10 individual houses in Keeramangalam Phase III	52nd	20.01.2021	10	30.00	15.00	6.00	9.00	3	9.00	4.50	1.80	2.70	7	21.00	10.50	4.20	6.30
14	7C338037 09023045	Thanjavur	Orathanadu (Mukthambalpuram)	Construction of 10 individual houses in Orathanadu Phase III TNSCB	52nd	20.01.2021	10	30.00	15.00	6.00	9.00	1	3.00	1.50	0.60	0.90	9	27.00	13.50	5.40	8.10
15	7C338036 77030009	Nagapattinam	Thalainayar	Construction of Individual houses in Thalainayar Phase IV	56th	23.11.2021	10	30.00	15.00	6.00	9.00	4	12.00	6.00	2.40	3.60	6	18.00	9.00	3.60	5.40
16	7C338040 18033452	Tiruppur	Dharapuram	Dharapuram municipality PH VII	59th	23.03.2022	10	30.00	15.00	6.00	9.00	2	6.00	3.00	1.20	1.80	8	24.00	12.00	4.80	7.20
17	7C338036 69036415	Mayiladuthurai	Manalmedu	Construction of 10 individual houses in manalmedu town Panchayat	59th	23.03.2022	10	30.00	15.00	6.00	9.00	5	15.00	7.50	3.00	4.50	5	15.00	7.50	3.00	4.50
18	7C338036 57033696	Cuddalore	Chidambaram	Construction of 10 Individual Houses in	59th	23.03.2022	10	30.00	15.00	6.00	9.00	2	6.00	3.00	1.20	1.80	8	24.00	12.00	4.80	7.20

				Chidambaram Muncipality - PH - IV																	
19	7C338034 34034065	Viluppuram	Arakandanallur	Construction of 10 Individual Houses in Arakandanallur TP PH - II TNUHDB	59th	23.03.2022	10	30.00	15.00	6.00	9.00	6	18.00	9.00	3.60	5.40	4	12.00	6.00	2.40	3.60
20	7C338036 56047080	Cuddalore	Killai	Construction of 10 Individual Houses in Killai - PH - II - TNUHDB	59th	23.03.2022	10	30.00	15.00	6.00	9.00	2	6.00	3.00	1.20	1.80	8	24.00	12.00	4.80	7.20
21	7C338040 28040540	Tiruppur	Palladam	Construction of 10 individual houses in Palladam Municipality PH - VI in Tiruppur District	63rd	14.09.2022	10	30.00	15.00	6.00	9.00	1	3.00	1.50	0.60	0.90	9	27.00	13.50	5.40	8.10
22	7C338036 02043323	Karur	Pallapatti	Construction of 10 individual houses in Pallappatti Municipality	64th	18.11.2022	10	30.00	15.00	6.00	9.00	6	18.00	9.00	3.60	5.40	4	12.00	6.00	2.40	3.60
23	7C338038 81034622	Kanniyakumari	Arumanai	Construction of 10 individual Houses in Arumanai TP	59th	23.03.2022	10	45.00	15.00	6.00	24.00	1	4.50	1.50	0.60	2.40	9	40.50	13.50	5.40	21.60
24	7C338035 97052107	Dindigul	Ammainaickanur	Construction of 11 individual houses in Ammainaickanur Phase II	56th	23.11.2021	11	33.00	16.50	6.60	9.90	3	9.00	4.50	1.80	2.70	8	24.00	12.00	4.80	7.20
25	7C338036 05033540	Karur	Punjai Thottakurichi	Construction of 11 individual houses in Punjai Thottakurichi TP	59th	23.03.2022	11	33.00	16.50	6.60	9.90	9	27.00	13.50	5.40	8.10	2	6.00	3.00	1.20	1.80
26	7C338034 83023417	Namakkal	Padaiveedu	Construction of 12 individual houses in Padaiveedu TP Ph V	52nd	20.01.2021	12	36.00	18.00	7.20	10.80	3	9.00	4.50	1.80	2.70	9	27.00	13.50	5.40	8.10
27	7C338039 19034631	Kanniyakumari	Manavalakurichi	Construction of 12 Individual house in Manavalakurichy TP	59th	23.03.2022	12	54.00	18.00	7.20	28.80	1	4.50	1.50	0.60	2.40	11	49.50	16.50	6.60	26.40
28	7C338039 31034754	Kanniyakumari	Mylaudy	Construction of 12 individual houses in Mylaudy TP	18th	18.01.2017	12	37.80	18.00	7.20	12.60	1	3.15	1.50	0.60	1.05	11	34.65	16.50	6.60	11.55

29	7C338034 85023416	Namakka l	Alampalayam	Construction of 13 individual houses in Aalampalayam TP Ph VI	52n d	20.01 .2021	13	39.00	19.50	7.80	11.7 0	3	9.00	4.50	1.80	2.70	10	30.00	15.00	6.00	9.00
30	7C338035 90047174	Dindigul	Kannivadi	Construction of 13 individual houses at Kannivadi Phase II	56th	23.11 .2021	13	39.00	19.50	7.80	11.7 0	6	18.0 0	9.00	3.60	5.40	7	21.00	10.50	4.20	6.30
31	7C338035 93042694	Dindigul	Ayyampalaya m	Construction of 13 individual houses at Ayyampalayam Phase II	56th	23.11 .2021	13	39.00	19.50	7.80	11.7 0	1	3.00	1.50	0.60	0.90	12	36.00	18.00	7.20	10.80
32	7C338037 21023038	Pudukko ttai	Alangudi	Construction of 15 individual houses in Alangudi Phase III	52n d	20.01 .2021	15	45.00	22.50	9.00	13.5 0	2	6.00	3.00	1.20	1.80	13	39.00	19.50	7.80	11.70
33	7C338036 57030015	Cuddalor e	Chidambara m	Construction of 15 individual houses in Chidambaram Municipality	56th	23.11 .2021	15	45.00	22.50	9.00	13.5 0	1	3.00	1.50	0.60	0.90	14	42.00	21.00	8.40	12.60
34	7C338036 08033357	Karur	Puliyur	Construction of 15 individual houses in Puliyur TP	59th	23.03 .2022	15	45.00	22.50	9.00	13.5 0	1	3.00	1.50	0.60	0.90	14	42.00	21.00	8.40	12.60
35	7C338036 57033683	Cuddalor e	Chidambara m	Construction of 15 Individual houses in Chidambaram Municipality - PH-III	59th	23.03 .2022	15	45.00	22.50	9.00	13.5 0	1	3.00	1.50	0.60	0.90	14	42.00	21.00	8.40	12.60
36	7C338034 37034116	Viluppur am	Sankarapura m	Construction of 15 Individual Houses in Sankarapuram TP - PH -III TNUHDB	59th	23.03 .2022	15	45.00	22.50	9.00	13.5 0	7	21.0 0	10.50	4.20	6.30	8	24.00	12.00	4.80	7.20
37	7C338034 99040544	Namakka l	Mohanur	Construction of 15 individual houses in Mohanur phase II	63rd	14.09 .2022	15	45.00	22.50	9.00	13.5 0	2	6.00	3.00	1.20	1.80	13	39.00	19.50	7.80	11.70
38	7C338035 91047177	Dindigul	Sithayankott ai	Construction of 16 individual houses in Sithayankottai Ph II	56th	23.11 .2021	16	48.00	24.00	9.60	14.4 0	4	12.0 0	6.00	2.40	3.60	12	36.00	18.00	7.20	10.80
39	7C338035 98042320	Dindigul	Nilakkottai	Construction of 16 individual houses at Nilakottai Phase II	56th	23.11 .2021	16	48.00	24.00	9.60	14.4 0	4	12.0 0	6.00	2.40	3.60	12	36.00	18.00	7.20	10.80

40	7C338034 32049987	Viluppur am	Valavanur	Construction of 16 Individual Houses in Valavanur TP PH-V TNUHDB	59th	23.03 .2022	16	48.00	24.00	9.60	14.4 0	13	39.0 0	19.50	7.80	11.70	3	9.00	4.50	1.80	2.70
41	7C338040 26046218	Tiruppur	Tiruppur	Construction of 16 individual houses in Tiruppur Corporation Nallur in Tiruppur District	65th	27.02 .2023	16	48.00	24.00	9.60	14.4 0	1	3.00	1.50	0.60	0.90	15	45.00	22.50	9.00	13.50
42	7C338036 02034305	Karur	Pallapatti	Construction of 16 individual houses in Pallapatti Town Panchayat Phase II	18th	18.01 .2017	16	50.40	24.00	9.60	16.8 0	1	3.15	1.50	0.60	1.05	15	47.25	22.50	9.00	15.75
43	7C338036 02039295	Karur	Pallapatti	Construction of 16 individual houses in Pallapatti Town Panchayat Phase III	21st	24.04 .2017	16	50.40	24.00	9.60	16.8 0	1	3.15	1.50	0.60	1.05	15	47.25	22.50	9.00	15.75
44	7C338040 26040541	Tiruppur	Tiruppur	Construction of 18 individual houses in Non Slum Urban Poor families in Tiruppur Corporation North phase XIII	63rd	14.09 .2022	18	54.00	27.00	10.8 0	16.2 0	1	3.00	1.50	0.60	0.90	17	51.00	25.50	10.2 0	15.30
45	7C338038 85002229	Kanniyak umari	Pacode	Construction of 18 Individual houses in Pacode Town Panchayat. Phase III	21st	24.04 .2017	18	56.70	27.00	10.8 0	18.9 0	1	3.15	1.50	0.60	1.05	17	53.55	25.50	10.2 0	17.85
46	7C338039 26034684	Kanniyak umari	Therur	Construction of 18 Individual houses in Therur TP	59th	23.03 .2022	18	81.00	27.00	10.8 0	43.2 0	3	13.5 0	4.50	1.80	7.20	15	67.50	22.50	9.00	36.00
47	7C338039 15034773	Kanniyak umari	Thingalnagar	Construction of 18 Individual houses in Thingalnagar TP	33rd	27.04 .2018	18	56.70	27.00	10.8 0	18.9 0	1	3.15	1.50	0.60	1.05	17	53.55	25.50	10.2 0	17.85
48	7C338036 14047060	Karur	Marudur	Construction of 19 individual houses in Marudur Phase IV in Karur District	44th	28.06 .2019	19	57.00	28.50	11.4 0	17.1 0	1	3.00	1.50	0.60	0.90	18	54.00	27.00	10.8 0	16.20
49	7C338039 37034653	Kanniyak umari	Agastheeswa ram	Construction of 19 individual houses in Agasthesewaram TP	59th	23.03 .2022	19	85.50	28.50	11.4 0	45.6 0	1	4.50	1.50	0.60	2.40	18	81.00	27.00	10.8 0	43.20

50	7C338038 88034826	Kanniyak umari	Nalloor	Construction of 19 Individual houses in Nalloor Town Panchayat Phase III	33rd	27.04 .2018	19	59.85	28.50	11.4 0	19.9 5	1	3.15	1.50	0.60	1.05	18	56.70	27.00	10.8 0	18.90
51	7C338038 87034861	Kanniyak umari	Unnamalaika dai	Construction of 19 houses in Unnamalaikadai TP	59th	23.03 .2022	19	85.50	28.50	11.4 0	45.6 0	4	18.0 0	6.00	2.40	9.60	15	67.50	22.50	9.00	36.00
52	7C338036 01033513	Karur	Aravakurichi	Construction of 20 individual houses in Aravakurichi TP	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	3	9.00	4.50	1.80	2.70	17	51.00	25.50	10.2 0	15.30
53	7C338034 89033541	Namakka l	R.Pudupatti	Construction of 20 individual houses in R pudupatti TP	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	4	12.0 0	6.00	2.40	3.60	16	48.00	24.00	9.60	14.40
54	7C338036 10047077	Karur	Uppidamang alam	Construction of 20 individual houses in Uppidamangalam TP	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	4	12.0 0	6.00	2.40	3.60	16	48.00	24.00	9.60	14.40
55	7C338037 31034338	Sivagang a	Kandanur	Construction of 20 individual houses in Kandanur	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	1	3.00	1.50	0.60	0.90	19	57.00	28.50	11.4 0	17.10
56	7C338037 29033644	Sivagang a	Pallathur	Construction of 20 individual houses in Pallathur TP Ph III	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	1	3.00	1.50	0.60	0.90	19	57.00	28.50	11.4 0	17.10
57	7C338040 29033475	Tiruppur	Udumalaipet tai	Construction of 20 individual houses in Udumalaipettai Municipality ph VI	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	5	15.0 0	7.50	3.00	4.50	15	45.00	22.50	9.00	13.50
58	7C338035 05033480	Erode	Sathyamang alam	Construction of 20 individual houses in Sathyamnagalam Municipality IX	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	1	3.00	1.50	0.60	0.90	19	57.00	28.50	11.4 0	17.10
59	7C338034 36034118	Viluppur am	Thiruvennain allur	Construction of 20 Individual Houses in Thiruvennainallur TP PH - III TNUHDB	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	9	27.0 0	13.50	5.40	8.10	11	33.00	16.50	6.60	9.90
60	7C338034 30034086	Viluppur am	Vikravandi	Construction of 20 Individual Houses in Vikravandi TP PH - V TNUHDB	59th	23.03 .2022	20	60.00	30.00	12.0 0	18.0 0	14	42.0 0	21.00	8.40	12.60	6	18.00	9.00	3.60	5.40

61	7C338039 62041526	Coimbato re	Karamadai	Construction of 20 individual houses in Karamadai Municipality PH III	63rd	14.09 .2022	20	60.00	30.00	12.0 0	18.0 0	5	15.0 0	7.50	3.00	4.50	15	45.00	22.50	9.00	13.50
62	7C338035 70041561	Nilgiris	Coonoor	Construction of 20 individual houses in Coonoor Municipality Phase VI, Nilgiris	63rd	14.09 .2022	20	60.00	30.00	12.0 0	18.0 0	3	9.00	4.50	1.80	2.70	17	51.00	25.50	10.2 0	15.30
63	7C338039 59034506	Krishnag iri	Uthangarai	Construction of 20 houses in Uthangarai Town Panchayat in Krishnagiri District	59th	23.03 .2022	20	90.00	30.00	12.0 0	48.0 0	3	13.5 0	4.50	1.80	7.20	17	76.50	25.50	10.2 0	40.80
64	7C338039 42023958	Dharmap uri	Palakkodu	Construction of 21 houses in Palacode - phV	53rd	22.02 .2021	21	66.15	31.50	12.6 0	22.0 5	2	6.30	3.00	1.20	2.10	19	59.85	28.50	11.4 0	19.95
65	7C338036 58030414	Cuddalor e	Annamalai Nagar	Construction of 22 individual houses in Annamalainagar	50th	27.12 .2019	22	66.00	33.00	13.2 0	19.8 0	1	3.00	1.50	0.60	0.90	21	63.00	31.50	12.6 0	18.90
66	7C338039 33034683	Kanniyak umari	Anjugramma m	Construction of 22 individual houses in Anjugramam TP	59th	23.03 .2022	22	99.00	33.00	13.2 0	52.8 0	3	13.5 0	4.50	1.80	7.20	19	85.50	28.50	11.4 0	45.60
67	7C338039 23034662	Kanniyak umari	Aralvaimozhi	Construction of 22 Individual Houses in Aralvoimozhi TP	59th	23.03 .2022	22	99.00	33.00	13.2 0	52.8 0	2	9.00	3.00	1.20	4.80	20	90.00	30.00	12.0 0	48.00
68	7C338039 69029970	Coimbato re	Annur	Construction of 23 individual houses in Annur TP	50th	27.12 .2019	23	69.00	34.50	13.8 0	20.7 0	1	3.00	1.50	0.60	0.90	22	66.00	33.00	13.2 0	19.80
69	7C338035 91052295	Dindigul	Sithayankott ai	Construction of 23 individual houses in Sithayankottai	50th	27.12 .2019	23	69.00	34.50	13.8 0	20.7 0	1	3.00	1.50	0.60	0.90	22	66.00	33.00	13.2 0	19.80
70	7C338036 60042175	Cuddalor e	Lalpet	Construction of 23 Individual houses in Lalpettai Ph II.	52n d	20.01 .2021	23	69.00	34.50	13.8 0	20.7 0	4	12.0 0	6.00	2.40	3.60	19	57.00	28.50	11.4 0	17.10
71	7C338035 76052293	Dindigul	Palani	Construction of 23 individual houses in Palani Phase VI	63rd	14.09 .2022	23	69.00	34.50	13.8 0	20.7 0	2	6.00	3.00	1.20	1.80	21	63.00	31.50	12.6 0	18.90

72	7C338040 29035010	Tiruppur	Udumalaipet tai	Construction of 24 individual houses in Udumalaipettai Municipality	50th	27.12 .2019	24	72.00	36.00	14.4 0	21.6 0	1	3.00	1.50	0.60	0.90	23	69.00	34.50	13.8 0	20.70
73	7C338033 93033712	Vellore	Vilapakkam	Construction of 24 Individual houses in Vilapakkam TP Phase-II in Ranipet District	59th	23.03 .2022	24	72.00	36.00	14.4 0	21.6 0	1	3.00	1.50	0.60	0.90	23	69.00	34.50	13.8 0	20.70
74	7C338038 82034650	Kanniyak umari	Edaicode	Construction of 24 individual houses in EdaicodeTP	59th	23.03 .2022	24	108.0 0	36.00	14.4 0	57.6 0	3	13.5 0	4.50	1.80	7.20	21	94.50	31.50	12.6 0	50.40
75	7C338036 74029796	Nagapatti nam	Nagapattina m	Construction of 25 Individual houses in Nagapattinam Municipality	56th	23.11 .2021	25	75.00	37.50	15.0 0	22.5 0	4	12.0 0	6.00	2.40	3.60	21	63.00	31.50	12.6 0	18.90
76	7C338036 56047081	Cuddalor e	Killai	Construction of 25 individual houses in Killai Town Panchayat	56th	23.11 .2021	25	75.00	37.50	15.0 0	22.5 0	5	15.0 0	7.50	3.00	4.50	20	60.00	30.00	12.0 0	18.00
77	7C338033 92033769	Vellore	Arcot	Construction of 25 Individual houses in Arcot Phase-VI in Ranipet District	59th	23.03 .2022	25	75.00	37.50	15.0 0	22.5 0	4	12.0 0	6.00	2.40	3.60	21	63.00	31.50	12.6 0	18.90
78	7C338036 57033716	Cuddalor e	Chidambara m	Construction of 25 Individual Houses in Chidambaram Muncipality Phase - V	59th	23.03 .2022	25	75.00	37.50	15.0 0	22.5 0	5	15.0 0	7.50	3.00	4.50	20	60.00	30.00	12.0 0	18.00
79	7C338035 79043334	Dindigul	Oddanchatra m	Construction of 25 individual houses at Oddanchatram Phase IV	64th	18.11 .2022	25	75.00	37.50	15.0 0	22.5 0	12	36.0 0	18.00	7.20	10.80	13	39.00	19.50	7.80	11.70
80	7C338038 88034669	Kanniyak umari	Nalloor	Construction of 26 house in Nalloor TP	59th	23.03 .2022	26	117.0 0	39.00	15.6 0	62.4 0	1	4.50	1.50	0.60	2.40	25	112.5 0	37.50	15.0 0	60.00
81	7C338040 22029780	Tiruppur	Thirumuruga npoondi	Construction of 27 individual houses in Thirumuruganpoondi at Tiruppur District	43rd	25.02 .2019	27	81.00	40.50	16.2 0	24.3 0	5	15.0 0	7.50	3.00	4.50	22	66.00	33.00	13.2 0	19.80

82	7C338033 93042043	Vellore	Vilapakkam	Construction of 27 individual houses in Vilapakkam TP Ph I.	52nd	20.01 .2021	27	81.00	40.50	16.20	24.30	1	3.00	1.50	0.60	0.90	26	78.00	39.00	15.60	23.40
83	7C338035 23049937	Erode	Gobichettipalayam	Construction of 28 individual houses in Gobichettipalayam Municipality Ph VI	59th	23.03 .2022	28	84.00	42.00	16.80	25.20	1	3.00	1.50	0.60	0.90	27	81.00	40.50	16.20	24.30
84	7C338033 92041117	Vellore	Arcot	Construction of 28 BLC HH in Arcot Municipality Phase - VIII	63rd	14.09 .2022	28	84.00	42.00	16.80	25.20	2	6.00	3.00	1.20	1.80	26	78.00	39.00	15.60	23.40
85	7C338040 07047368	Coimbatore	Odaiyakulam	Construction of 29 individual houses in Odaiyakulam TP	50th	27.12 .2019	29	87.00	43.50	17.40	26.10	2	6.00	3.00	1.20	1.80	27	81.00	40.50	16.20	24.30
86	7C338035 79052291	Dindigul	Oddanchatram	Construction of 29 individual houses in Oddanchatram phase III	59th	23.03 .2022	29	87.00	43.50	17.40	26.10	2	6.00	3.00	1.20	1.80	27	81.00	40.50	16.20	24.30
87	7C338034 97049886	Namakkal	Namakkal	Construction of 29 individual houses in Namakkal Phase VI	63rd	14.09 .2022	29	87.00	43.50	17.40	26.10	3	9.00	4.50	1.80	2.70	26	78.00	39.00	15.60	23.40
88	7C338039 22034634	Kanniyakumari	Boothapandi	Construction of 29 Individual houses in Boothapandy TP	59th	23.03 .2022	29	130.50	43.50	17.40	69.60	2	9.00	3.00	1.20	4.80	27	121.50	40.50	16.20	64.80
89	7C338039 08034643	Kanniyakumari	Thiruvithancode	Construction of 29 individual house in Thiruvithancode TP	59th	23.03 .2022	29	130.50	43.50	17.40	69.60	3	13.50	4.50	1.80	7.20	26	117.00	39.00	15.60	62.40
90	7C338034 88019479	Namakkal	Athanur	Construction of 30 individual houses in Athanur TP	47th	25.09 .2019	30	90.00	45.00	18.00	27.00	4	12.00	6.00	2.40	3.60	26	78.00	39.00	15.60	23.40
91	7C338039 86042010	Coimbatore	Dhaliyur	Construction of 30 individual houses in Dhaliyur TP	50th	27.12 .2019	30	90.00	45.00	18.00	27.00	1	3.00	1.50	0.60	0.90	29	87.00	43.50	17.40	26.10
92	7C338037 12023036	Thanjavur	Adiramapattinam	Construction of 30 individual houses in Adiramapattinam Phase II	52nd	20.01 .2021	30	90.00	45.00	18.00	27.00	5	15.00	7.50	3.00	4.50	25	75.00	37.50	15.00	22.50

93	7C338036 70023458	Mayiladu thurai	Mayiladuthu rai	Construction of 30 individual houses in Mayiladuthurai Municipality Ph VI	52nd	20.01 .2021	30	90.00	45.00	18.00	27.00	1	3.00	1.50	0.60	0.90	29	87.00	43.50	17.40	26.10
94	7C338036 78029812	Nagapatti nam	Vedaranyam	Construction of 30 individual houses in Vedaranyam Muncipality Phase V	56th	23.11 .2021	30	90.00	45.00	18.00	27.00	18	54.00	27.00	10.80	16.20	12	36.00	18.00	7.20	10.80
95	7C338034 90033529	Namakka l	Namagiripett ai	Construction of 30 individual houses in Namagiripettai TP	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	3	9.00	4.50	1.80	2.70	27	81.00	40.50	16.20	24.30
96	7C338040 26033471	Tiruppur	Tiruppur	Construction of 30 individual houses in Tiruppur south and LPA	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	1	3.00	1.50	0.60	0.90	29	87.00	43.50	17.40	26.10
97	7C338036 62033701	Cuddalor e	Mangalampet	Construction of 30 Individual houses in Mangalampet TP - PH - III- TNUHDB	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	15	45.00	22.50	9.00	13.50	15	45.00	22.50	9.00	13.50
98	7C338034 28034071	Viluppur am	Marakkanam	Construction of 30 Individual Houses in Marakkanam TP PH - III TNUHDB	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	18	54.00	27.00	10.80	16.20	12	36.00	18.00	7.20	10.80
99	7C338034 28034039	Viluppur am	Marakkanam	Construction of 30 Individual Houses In Marakkanam TP PH - IV TNUHDB	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	5	15.00	7.50	3.00	4.50	25	75.00	37.50	15.00	22.50
100	7C338034 27034073	Viluppur am	Tindivanam	Construction of 30 Individual Houses in Tindivanam Municipality PH - VIII	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	8	24.00	12.00	4.80	7.20	22	66.00	33.00	13.20	19.80
101	7C338034 27034044	Viluppur am	Tindivanam	Construction of 30 Individual Houses in Tindivanam Municipality PH - IX	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	18	54.00	27.00	10.80	16.20	12	36.00	18.00	7.20	10.80
102	7C338034 26034063	Viluppur am	Ananthapura m	Construction of 30 Individual Houses in Ananthapuram TP PH- IV TNUHDB	59th	23.03 .2022	30	90.00	45.00	18.00	27.00	21	63.00	31.50	12.60	18.90	9	27.00	13.50	5.40	8.10

103	7C338034 26034021	Viluppuram	Ananthapuram	Consturction of 30 Individual Houses in Ananthapuram PH V TNUHDB	59th	23.03.2022	30	90.00	45.00	18.00	27.00	20	60.00	30.00	12.00	18.00	10	30.00	15.00	6.00	9.00
104	7C338035 64041563	Nilgiris	Udhagamandalam	Construction of 30 individual houses in Udhagamandalam Municipality Phase VI, Nilgiris	63rd	14.09.2022	30	90.00	45.00	18.00	27.00	2	6.00	3.00	1.20	1.80	28	84.00	42.00	16.80	25.20
105	7C338039 40008084	Dharmapuri	Marandahalli	Construction 0f 30 Individual houses in Marandahalli Town Panchayat, Phase III	33rd	27.04.2018	30	94.50	45.00	18.00	31.50	1	3.15	1.50	0.60	1.05	29	91.35	43.50	17.40	30.45
106	7C338033 39030077	Chennai	Chennai	RConstruction of 31 Individual houses at Tiruttani taluk	46th	29.08.2019	31	93.00	46.50	18.60	27.90	1	3.00	1.50	0.60	0.90	30	90.00	45.00	18.00	27.00
107	7C338036 13033526	Karur	Kulithalai	Construction of 31 individual houses in Kulithalai Municipality Phase V	59th	23.03.2022	31	93.00	46.50	18.60	27.90	7	21.00	10.50	4.20	6.30	24	72.00	36.00	14.40	21.60
108	7C338039 12034824	Kanniyakumari	Neyyoor	Construction of 31 individual houses in Neyyoor TP	18th	18.01.2017	31	97.65	46.50	18.60	32.55	1	3.15	1.50	0.60	1.05	30	94.50	45.00	18.00	31.50
109	7C338035 96042366	Dindigul	Sevugampatti	Construction of 32 individual houses in Sevugampatti Ph II	56th	23.11.2021	32	96.00	48.00	19.20	28.80	1	3.00	1.50	0.60	0.90	31	93.00	46.50	18.60	27.90
110	7C338038 94034664	Kanniyakumari	Karungal	Constriction of 32 houses in Karungal TP	59th	23.03.2022	32	144.00	48.00	19.20	76.80	2	9.00	3.00	1.20	4.80	30	135.00	45.00	18.00	72.00
111	7C338038 91034636	Kanniyakumari	Puthukkadai	Construction of 32 house in Puthukkadai TP	59th	23.03.2022	32	144.00	48.00	19.20	76.80	2	9.00	3.00	1.20	4.80	30	135.00	45.00	18.00	72.00
112	7C338035 02049888	Namakkal	Pothanur	Construction of 33 individual houses in pothanur phase-IV	46th	29.08.2019	33	99.00	49.50	19.80	29.70	1	3.00	1.50	0.60	0.90	32	96.00	48.00	19.20	28.80
113	7C338039 15034632	Kanniyakumari	Thingalnagar	Construction of 33 individual houses in Thingalnagar TP	59th	23.03.2022	33	148.50	49.50	19.80	79.20	5	22.50	7.50	3.00	12.00	28	126.00	42.00	16.80	67.20

114	7C338036 11033521	Karur	Krishnarayapuram	Construction of 34 individual houses in Krishnarayapuram TP	59th	23.03.2022	34	102.00	51.00	20.40	30.60	4	12.00	6.00	2.40	3.60	30	90.00	45.00	18.00	27.00
115	7C338039 31034635	Kanniyakumari	Mylaudy	Construction of 34 individual houses in Mylaudy TP.	59th	23.03.2022	34	153.00	51.00	20.40	81.60	4	18.00	6.00	2.40	9.60	30	135.00	45.00	18.00	72.00
116	7C338033 92033862	Vellore	Arcot	Construction of 35 individual houses in Arcot Municipality Ph-VII	59th	23.03.2022	35	105.00	52.50	21.00	31.50	6	18.00	9.00	3.60	5.40	29	87.00	43.50	17.40	26.10
117	7C338034 37034127	Viluppuram	Sankarapuram	Construction of 35 Individual Houses in Sankarapuram TP PH IV TNUHDB	59th	23.03.2022	35	105.00	52.50	21.00	31.50	17	51.00	25.50	10.20	15.30	18	54.00	27.00	10.80	16.20
118	7C338034 36034129	Viluppuram	Thiruvennainallur	Construction of 35 Individual Houses in Thiruvennainallur TP PH -IV TNUHDB	59th	23.03.2022	35	105.00	52.50	21.00	31.50	19	57.00	28.50	11.40	17.10	16	48.00	24.00	9.60	14.40
119	7C338034 27034046	Viluppuram	Tindivanam	Construction of 35 Individual Houses in Tindivanam Municipality PH - X	59th	23.03.2022	35	105.00	52.50	21.00	31.50	16	48.00	24.00	9.60	14.40	19	57.00	28.50	11.40	17.10
120	7C338033 93041190	Vellore	Vilapakkam	Construction of 35 individual houses in Vilapakkam TP Phase III	63rd	14.09.2022	35	105.00	52.50	21.00	31.50	5	15.00	7.50	3.00	4.50	30	90.00	45.00	18.00	27.00
121	7C338039 49034534	Dharmapuri	Papparapatti	Construction of 35 house in Papparapatti Town Panchayat in Dharmapuri District	59th	23.03.2022	35	157.50	52.50	21.00	84.00	4	18.00	6.00	2.40	9.60	31	139.50	46.50	18.60	74.40
122	7C338039 33034772	Kanniyakumari	Anjugrammam	Construction of 35 house in Anjugramam Tp	42nd	30.01.2019	35	110.25	52.50	21.00	36.75	3	9.45	4.50	1.80	3.15	32	100.80	48.00	19.20	33.60
123	7C338038 99034670	Kanniyakumari	Thiruvattar	Construction of 35 individual houses in Tlhiruvattar Town Panchayat	59th	23.03.2022	35	157.50	52.50	21.00	84.00	7	31.50	10.50	4.20	16.80	28	126.00	42.00	16.80	67.20

124	7C338039 01034644	Kanniyakumari	Verkilambi	Construction of 35 individual Houses in Verkilambi TP	59th	23.03.2022	35	157.50	52.50	21.00	84.00	3	13.50	4.50	1.80	7.20	32	144.00	48.00	19.20	76.80
125	7C338033 39042532	Chennai	Chennai	Construction of 36 individual houses in Zone XII Chennai Corporation Ph V.	52nd	20.01.2021	36	108.00	54.00	21.60	32.40	3	9.00	4.50	1.80	2.70	33	99.00	49.50	19.80	29.70
126	7C338039 47034529	Dharmapuri	Pappireddipatti	Construction of 36 house in Pappireddipatti Town Panchayat in Dharmapuri District	59th	23.03.2022	36	162.00	54.00	21.60	86.40	4	18.00	6.00	2.40	9.60	32	144.00	48.00	19.20	76.80
127	7C338039 30034820	Kanniyakumari	Ganapathipuram	Construction of 37 individual houses in Ganapathipuram TP.	33rd	27.04.2018	37	116.55	55.50	22.20	38.85	2	6.30	3.00	1.20	2.10	35	110.25	52.50	21.00	36.75
128	7C338039 05034874	Kanniyakumari	Mulagumudu	Construction of 37 house in Mulagumoodu TP	59th	23.03.2022	37	166.50	55.50	22.20	88.80	4	18.00	6.00	2.40	9.60	33	148.50	49.50	19.80	79.20
129	7C338039 24034646	Kanniyakumari	Thazhakudy	Construction of 37 Individual Houses in Thazhakudy TP	59th	23.03.2022	37	166.50	55.50	22.20	88.80	1	4.50	1.50	0.60	2.40	36	162.00	54.00	21.60	86.40
130	7C338039 57035387	Krishnagiri	Denkanikottai	Construction of 38 individual houses in Denkanikottai Town Panchayat in Krishnagiri District.	59th	23.03.2022	38	171.00	57.00	22.80	91.20	6	27.00	9.00	3.60	14.40	32	144.00	48.00	19.20	76.80
131	7C338039 61042016	Coimbatore	Mettupalayam	Construction of 39 individual houses in Mettupalayam Ph IV	46th	29.08.2019	39	117.00	58.50	23.40	35.10	1	3.00	1.50	0.60	0.90	38	114.00	57.00	22.80	34.20
132	7C338037 18041901	Pudukkottai	Pudukkottai	Construction of 39 individual houses in pudukkottai municipality and lpa ph IX	52nd	20.01.2021	39	117.00	58.50	23.40	35.10	5	15.00	7.50	3.00	4.50	34	102.00	51.00	20.40	30.60
133	7C338039 38034679	Kanniyakumari	Thenthamaraikulam	Construciton of 39 individual houses in Thenthamaraikulam TP	59th	23.03.2022	39	175.50	58.50	23.40	93.60	3	13.50	4.50	1.80	7.20	36	162.00	54.00	21.60	86.40

134	7C338033 69021704	Kanchee puram	Mamallapura m	Construction of 40 individual houses in Mahabalipuram	51st	07.08 .2020	40	120.0 0	60.00	24.0 0	36.0 0	2	6.00	3.00	1.20	1.80	38	114.0 0	57.00	22.8 0	34.20
135	7C338035 58033388	Nilgiris	Nelliyalam	Construction of 40 individuals Houses for non Slum urban poor families in Nelliyalam Municipality-Nilgiris District	59th	23.03 .2022	40	120.0 0	60.00	24.0 0	36.0 0	1	3.00	1.50	0.60	0.90	39	117.0 0	58.50	23.4 0	35.10
136	7C338036 15033349	Karur	Nangavaram	Construction of 40 individual houses in Nangavaram TP	59th	23.03 .2022	40	120.0 0	60.00	24.0 0	36.0 0	1	3.00	1.50	0.60	0.90	39	117.0 0	58.50	23.4 0	35.10
137	7C338036 07033350	Karur	Karur	Construction of 40 individual houses in Karur Corporation	59th	23.03 .2022	40	120.0 0	60.00	24.0 0	36.0 0	3	9.00	4.50	1.80	2.70	37	111.0 0	55.50	22.2 0	33.30
138	7C338035 05033481	Erode	Sathyamang alam	Construction of 40 individual houses in Sathyamangalam	59th	23.03 .2022	40	120.0 0	60.00	24.0 0	36.0 0	1	3.00	1.50	0.60	0.90	39	117.0 0	58.50	23.4 0	35.10
139	7C338033 86033758	Vellore	Melvisharam	Construction of 40 Individual houses in Melvisharam Phase-V in Ranipet District	59th	23.03 .2022	40	120.0 0	60.00	24.0 0	36.0 0	5	15.0 0	7.50	3.00	4.50	35	105.0 0	52.50	21.0 0	31.50
140	7C338035 69041558	Nilgiris	Adikaratti	Construction of 40 individual houses in Adikaratti Town Panchayat Repatriates Phase II, Nilgiris District	63rd	14.09 .2022	40	120.0 0	60.00	24.0 0	36.0 0	4	12.0 0	6.00	2.40	3.60	36	108.0 0	54.00	21.6 0	32.40
141	7C338039 21034625	Kanniyak umari	Azhagiapandi puram	Construction of 40 Individual houses in Azhagiapandipuram TP	59th	23.03 .2022	40	180.0 0	60.00	24.0 0	96.0 0	6	27.0 0	9.00	3.60	14.40	34	153.0 0	51.00	20.4 0	81.60
142	7C338040 26040543	Tiruppur	Tiruppur	Construction of 41 individual houses in Tiruppur corporation south and LPA ph XVIII in Tiruppur District	63rd	14.09 .2022	41	123.0 0	61.50	24.6 0	36.9 0	1	3.00	1.50	0.60	0.90	40	120.0 0	60.00	24.0 0	36.00

143	7C338038 84034756	Kanniyakumari	Kaliyakkavilai	Construction of 41 house in Kaliakkavilai T P phase IV	42nd	30.01.2019	41	129.15	61.50	24.60	43.05	1	3.15	1.50	0.60	1.05	40	126.00	60.00	24.00	42.00
144	7C338034 91029710	Namakkal	Seerapalli	Construction of 42 individual houses in Seerapalli TP	56th	23.11.2021	42	126.00	63.00	25.20	37.80	1	3.00	1.50	0.60	0.90	41	123.00	61.50	24.60	36.90
145	7C338039 42034577	Dharmapuri	Palakkodu	Construction of 42 House in Palacode Town Panchayat in Dharmapuri District	59th	23.03.2022	42	189.00	63.00	25.20	100.80	2	9.00	3.00	1.20	4.80	40	180.00	60.00	24.00	96.00
146	7C338039 40023955	Dharmapuri	Marandahalli	Construction of 43 houses in Marandahalli TP	53rd	22.02.2021	43	135.45	64.50	25.80	45.15	13	40.95	19.50	7.80	13.65	30	94.50	45.00	18.00	31.50
147	7C338039 46035515	Dharmapuri	B.Mallapuram	Construction Of 43 House in B Mallapuram Townpanchayat in Dharamapuri District	59th	23.03.2022	43	193.50	64.50	25.80	103.20	2	9.00	3.00	1.20	4.80	41	184.50	61.50	24.60	98.40
148	7C338034 99042074	Namakkal	Mohanur	Construction of 44 individual houses in Mohanur TP	47th	25.09.2019	44	132.00	66.00	26.40	39.60	1	3.00	1.50	0.60	0.90	43	129.00	64.50	25.80	38.70
149	7C338034 26029872	Viluppuram	Ananthapuram	Construction of 44 Individual Houses in Anathapuram Town Panchayat Phase III	56th	23.11.2021	44	132.00	66.00	26.40	39.60	16	48.00	24.00	9.60	14.40	28	84.00	42.00	16.80	25.20
150	7C338034 97050613	Namakkal	Namakkal	Construction of 44 individual houses in Namakkal Municipality	59th	23.03.2022	44	132.00	66.00	26.40	39.60	4	12.00	6.00	2.40	3.60	40	120.00	60.00	24.00	36.00
151	7C338036 12033348	Karur	P.J. Cholapuram	Construction of 44 individual houses in PJ Cholapuram TP	59th	23.03.2022	44	132.00	66.00	26.40	39.60	12	36.00	18.00	7.20	10.80	32	96.00	48.00	19.20	28.80
152	7C338034 82047497	Namakkal	Kumarapalayam	Construction of 44 individual houses in Kumarapalayam Municipality Phase V	59th	23.03.2022	44	132.00	66.00	26.40	39.60	10	30.00	15.00	6.00	9.00	34	102.00	51.00	20.40	30.60

153	7C338039 14034642	Kanniyakumari	Kallukuttam	Construction of 44 individual houses in Kallukoottam TP	59th	23.03.2022	44	198.00	66.00	26.40	105.60	2	9.00	3.00	1.20	4.80	42	189.00	63.00	25.20	100.80
154	7C338040 03030058	Coimbatore	Zamin Uthukuli	Construction of 45 individual houses in Zamin Uthukuli	50th	27.12.2019	45	135.00	67.50	27.00	40.50	1	3.00	1.50	0.60	0.90	44	132.00	66.00	26.40	39.60
155	7C338033 39042562	Chennai	Chennai	Construction of 45 individual houses in Walajabad Taluk Ph III.	52nd	20.01.2021	45	135.00	67.50	27.00	40.50	1	3.00	1.50	0.60	0.90	44	132.00	66.00	26.40	39.60
156	7C338039 91042399	Coimbatore	Perur	Construction of 45 individual houses in Perur and Coimbatore LPA	56th	23.11.2021	45	135.00	67.50	27.00	40.50	2	6.00	3.00	1.20	1.80	43	129.00	64.50	25.80	38.70
157	7C338034 10053297	Vellore	Tirupathur	Construction of 45 Individual houses in Tirupathur Phase-VII in Tirupathur District	59th	23.03.2022	45	135.00	67.50	27.00	40.50	10	30.00	15.00	6.00	9.00	35	105.00	52.50	21.00	31.50
158	7C338034 09051871	Vellore	Jolarpet	Construction of 45 Individual houses in Jolarpet Phase-III in Tirupathur District	59th	23.03.2022	45	135.00	67.50	27.00	40.50	14	42.00	21.00	8.40	12.60	31	93.00	46.50	18.60	27.90
159	7C338033 75041112	Vellore	Gudiyatham	Construction of 45 BLC HH in Gudiyatham Municipality Phase V in Vellore District	63rd	14.09.2022	45	135.00	67.50	27.00	40.50	4	12.00	6.00	2.40	3.60	41	123.00	61.50	24.60	36.90
160	7C338039 32034663	Kanniyakumari	Alagappapuram	Construction of 45 individual houses in Azhagappapuram TP	59th	23.03.2022	45	202.50	67.50	27.00	108.00	6	27.00	9.00	3.60	14.40	39	175.50	58.50	23.40	93.60
161	7C338039 12034654	Kanniyakumari	Neyyoor	Construction of 45 individual Houses in Neyyoor TP	59th	23.03.2022	45	202.50	67.50	27.00	108.00	6	27.00	9.00	3.60	14.40	39	175.50	58.50	23.40	93.60
162	7C338034 31049974	Viluppuram	Viluppuram	Construction of 46 Individual houses in Villupuram Municipality PH- V TNUHDB	59th	23.03.2022	46	138.00	69.00	27.60	41.40	10	30.00	15.00	6.00	9.00	36	108.00	54.00	21.60	32.40

163	7C338034 82042560	Namakkal	Kumarapalayam	Construction of 47 individual houses in Kumarapalayam Municipality	47th	25.09.2019	47	141.00	70.50	28.20	42.30	1	3.00	1.50	0.60	0.90	46	138.00	69.00	27.60	41.40
164	7C338034 04051825	Vellore	Vaniyambadi	Construction of 47 Individual houses in Vaniyambadi Phase-VI in Tirupathur District	59th	23.03.2022	47	141.00	70.50	28.20	42.30	13	39.00	19.50	7.80	11.70	34	102.00	51.00	20.40	30.60
165	7C338039 45035679	Dharmapuri	Kadathur	Construction of 47 Indujal House in Kadathur Town Panchayat in Dharmapuri Dt.	59th	23.03.2022	47	211.50	70.50	28.20	112.80	7	31.50	10.50	4.20	16.80	40	180.00	60.00	24.00	96.00
166	7C338040 26042350	Tiruppur	Tiruppur	Construction of 48 individual houses in Tiruppur LPA in Tiruppur district	44th	28.06.2019	48	144.00	72.00	28.80	43.20	1	3.00	1.50	0.60	0.90	47	141.00	70.50	28.20	42.30
167	7C338034 04051823	Vellore	Vaniyambadi	Construction of 49 individual houses in Vaniyambadi Municipality Ph-V	59th	23.03.2022	49	147.00	73.50	29.40	44.10	6	18.00	9.00	3.60	5.40	43	129.00	64.50	25.80	38.70
168	7C338037 23023031	Pudukkottai	Karambakkudi	Construction of 50 individual houses in Karambakkudi Phase III	52nd	20.01.2021	50	150.00	75.00	30.00	45.00	1	3.00	1.50	0.60	0.90	49	147.00	73.50	29.40	44.10
169	7C338034 27023406	Viluppuram	Tindivanam	Construction of 50 individua lhouses inTindivanam Municipality PhVI.	52nd	20.01.2021	50	150.00	75.00	30.00	45.00	1	3.00	1.50	0.60	0.90	49	147.00	73.50	29.40	44.10
170	7C338037 07030258	Thanjavur	Thanjavur	construction of 50 individual houses in Thanjavur corporation and LPA	56th	23.11.2021	50	150.00	75.00	30.00	45.00	2	6.00	3.00	1.20	1.80	48	144.00	72.00	28.80	43.20
171	7C338036 97030255	Thanjavur	Kumbakonam	construction of 50 individual houses in kumbakonam municipality phase IX	56th	23.11.2021	50	150.00	75.00	30.00	45.00	4	12.00	6.00	2.40	3.60	46	138.00	69.00	27.60	41.40

172	7C338036 97030254	Thanjavur	Kumbakonam	construction of 50 individual houses in kumbakonam municipality phase X	56th	23.11 .2021	50	150.00	75.00	30.00	45.00	15	45.00	22.50	9.00	13.50	35	105.00	52.50	21.00	31.50
173	7C338034 30029890	Viluppuram	Vikravandi	Construction of 50 Individual Houses in Vikaravandi Town Panchayat Phase III	56th	23.11 .2021	50	150.00	75.00	30.00	45.00	14	42.00	21.00	8.40	12.60	36	108.00	54.00	21.60	32.40
174	7C338035 64033399	Nilgiris	Udhagamandalam	Construction of 50 individuals Houses Udhagamandalam Municipality Phase V Nilgiris District	59th	23.03 .2022	50	150.00	75.00	30.00	45.00	1	3.00	1.50	0.60	0.90	49	147.00	73.50	29.40	44.10
175	7C338033 39033752	Chennai	Chennai	Construction of 50 individual houses in Chennai Zone XII	59th	23.03 .2022	50	150.00	75.00	30.00	45.00	12	36.00	18.00	7.20	10.80	38	114.00	57.00	22.80	34.20
176	7C338034 93033548	Namakkal	Rasipuram	Construction of 50 individual houses in Rasipuram Municipality	59th	23.03 .2022	50	150.00	75.00	30.00	45.00	8	24.00	12.00	4.80	7.20	42	126.00	63.00	25.20	37.80
177	7C338036 62033885	Cuddalore	Mangalampet	Construction of 50 Individual houses in Mangalampet TP PH IV TNUHDB	59th	23.03 .2022	50	150.00	75.00	30.00	45.00	30	90.00	45.00	18.00	27.00	20	60.00	30.00	12.00	18.00
178	7C338039 84041510	Coimbatore	Coimbatore	Construction of 50 individual houses in Kovaipudur Coimbatore Corporation and Local Planning Area	63rd	14.09 .2022	50	150.00	75.00	30.00	45.00	7	21.00	10.50	4.20	6.30	43	129.00	64.50	25.80	38.70
179	7C338033 90041212	Vellore	Kaveripakkam	Construction of 50 individual houses in Kaveripakkam TP Phase III	63rd	14.09 .2022	50	150.00	75.00	30.00	45.00	5	15.00	7.50	3.00	4.50	45	135.00	67.50	27.00	40.50
180	7C338035 95043332	Dindigul	Kodaikanal	Construction of 50 individual houses at Kodaikanal Phase VI	64th	18.11 .2022	50	150.00	75.00	30.00	45.00	1	3.00	1.50	0.60	0.90	49	147.00	73.50	29.40	44.10
181	7C338035 76043335	Dindigul	Palani	Construction of 50 individual houses in Palani Phase VII	64th	18.11 .2022	50	150.00	75.00	30.00	45.00	18	54.00	27.00	10.80	16.20	32	96.00	48.00	19.20	28.80

182	7C338038 80034765	Kanniyakumari	Kadayal	Construction of 51 individual houses in Kadayal TP	42nd	30.01.2019	51	160.65	76.50	30.60	53.55	1	3.15	1.50	0.60	1.05	50	157.50	75.00	30.00	52.50
183	7C338039 12034834	Kanniyakumari	Neyyoor	Construction of 51 individual house in Neyyoor TP	15th	22.11.2016	51	160.65	76.50	30.60	53.55	2	6.30	3.00	1.20	2.10	49	154.35	73.50	29.40	51.45
184	7C338033 39033378	Chennai	Chennai	Construction of 53 individual houses in Uthiramerur Taluk	59th	23.03.2022	53	159.00	79.50	31.80	47.70	2	6.00	3.00	1.20	1.80	51	153.00	76.50	30.60	45.90
185	7C338036 70036242	Mayiladuthurai	Mayiladuthurai	Construction of 54 individual houses at Myladuthurai Phase IV in Nagapattinam District	42nd	30.01.2019	54	162.00	81.00	32.40	48.60	2	6.00	3.00	1.20	1.80	52	156.00	78.00	31.20	46.80
186	7C338040 01042396	Coimbatore	Periya Negamam	Construction of 54 individual houses in Periyanegamam TP	50th	27.12.2019	54	162.00	81.00	32.40	48.60	1	3.00	1.50	0.60	0.90	53	159.00	79.50	31.80	47.70
187	7C338039 34034630	Kanniyakumari	Kottaram	Construction of 54 individual houses in Kottaram TP	59th	23.03.2022	54	243.00	81.00	32.40	129.60	6	27.00	9.00	3.60	14.40	48	216.00	72.00	28.80	115.20
188	7C338039 43034521	Dharmapuri	Kambainallur	Construction of 55 house in Kambainallur Town Panchayat in Dharmapuri District	59th	23.03.2022	55	247.50	82.50	33.00	132.00	2	9.00	3.00	1.20	4.80	53	238.50	79.50	31.80	127.20
189	7C338038 81034730	Kanniyakumari	Arumanai	Construction of 57 individual houses in Arumanai TP Phase II	18th	18.01.2017	57	179.55	85.50	34.20	59.85	1	3.15	1.50	0.60	1.05	56	176.40	84.00	33.60	58.80
190	7C338038 85035221	Kanniyakumari	Pacode	Construction of 59 individual houses in Pacode TP Phase II	18th	18.01.2017	59	185.85	88.50	35.40	61.95	1	3.15	1.50	0.60	1.05	58	182.70	87.00	34.80	60.90
191	7C338034 27029880	Viluppuram	Tindivanam	Construction of 60 Individual Houses in Tindivanam Municipality Phase VII	56th	23.11.2021	60	180.00	90.00	36.00	54.00	9	27.00	13.50	5.40	8.10	51	153.00	76.50	30.60	45.90
192	7C338040 26033470	Tiruppur	Tiruppur	Construction of 60 individual houses in	59th	23.03.2022	60	180.00	90.00	36.00	54.00	2	6.00	3.00	1.20	1.80	58	174.00	87.00	34.80	52.20

				Tiruppur Corporation ph XI																	
193	7C338033 86033830	Vellore	Melvisharam	Construction of 60 individual houses in Melvisharam Municipality Ph-VI	59th	23.03 .2022	60	180.00	90.00	36.00	54.00	8	24.00	12.00	4.80	7.20	52	156.00	78.00	31.20	46.80
194	7C338034 31049971	Viluppuram	Viluppuram	Construction of 60 Individual Houses in Villupuram Municipality PH -IV TNUHDB	59th	23.03 .2022	60	180.00	90.00	36.00	54.00	4	12.00	6.00	2.40	3.60	56	168.00	84.00	33.60	50.40
195	7C338033 95041200	Vellore	Kalavai	Construction of 60 individual houses in Kalavai TP Phase II	63rd	14.09 .2022	60	180.00	90.00	36.00	54.00	12	36.00	18.00	7.20	10.80	48	144.00	72.00	28.80	43.20
196	7C338039 41023959	Dharmapuri	Kariamangalam	Construction of 60 houses in Karimangalam TP-phIV	53rd	22.02 .2021	60	189.00	90.00	36.00	63.00	6	18.90	9.00	3.60	6.30	54	170.10	81.00	32.40	56.70
197	7C338039 30034837	Kanniyakumari	Ganapathipuram	Construction of 60 individual houses in Ganapathipuram TP.	18th	18.01 .2017	60	189.00	90.00	36.00	63.00	4	12.60	6.00	2.40	4.20	56	176.40	84.00	33.60	58.80
198	7C338034 03046977	Vellore	Odugathur	Construction of 62 individual houses in Odugathur TP Ph I	52nd	20.01 .2021	62	186.00	93.00	37.20	55.80	8	24.00	12.00	4.80	7.20	54	162.00	81.00	32.40	48.60
199	7C338038 93034688	Kanniyakumari	Keezhkulam	Construction of 62 individual Houses in Keezhkulam TP	59th	23.03 .2022	62	279.00	93.00	37.20	148.80	6	27.00	9.00	3.60	14.40	56	252.00	84.00	33.60	134.40
200	7C338039 01034769	Kanniyakumari	Verkilambi	Construction of 62 individual housed in Verkilambi TP Phase II	18th	18.01 .2017	62	195.30	93.00	37.20	65.10	1	3.15	1.50	0.60	1.05	61	192.15	91.50	36.60	64.05
201	7C338037 22041884	Pudukkottai	Keeramangalam	Construction of 64 individual houses in Keeramangalam	50th	27.12 .2019	64	192.00	96.00	38.40	57.60	1	3.00	1.50	0.60	0.90	63	189.00	94.50	37.80	56.70
202	7C338038 13041298	Ramanathapuram	Rameswaram	Construction of 64 individual houses in Rameshwaram Phase V	63rd	14.09 .2022	64	192.00	96.00	38.40	57.60	20	60.00	30.00	12.00	18.00	44	132.00	66.00	26.40	39.60

203	7C338036 07042196	Karur	Karur	Construction of 65 individual houses in Karur Phase VI at Karur District	43rd	25.02 .2019	65	195.00	97.50	39.00	58.50	2	6.00	3.00	1.20	1.80	63	189.00	94.50	37.80	56.70
204	7C338039 08034596	Kanniyakumari	Thiruvithancode	Construction of 66 individual houses in Thiruvithancode TP	15th	22.11 .2016	66	207.90	99.00	39.60	69.30	1	3.15	1.50	0.60	1.05	65	204.75	97.50	39.00	68.25
205	7C338033 39042730	Chennai	Chennai	Construction of 67 individual houses in Chennai LPA Areas	51st	07.08 .2020	67	201.00	100.50	40.20	60.30	2	6.00	3.00	1.20	1.80	65	195.00	97.50	39.00	58.50
206	7C338039 14034781	Kanniyakumari	Kallukuttam	Construction of 68 house in Kallukoottam TP	42nd	30.01 .2019	68	214.20	102.00	40.80	71.40	2	6.30	3.00	1.20	2.10	66	207.90	99.00	39.60	69.30
207	7C338034 92047192	Namakkal	Pattinam	Construction of 69 individual houses in Pattinam TP	47th	25.09 .2019	69	207.00	103.50	41.40	62.10	1	3.00	1.50	0.60	0.90	68	204.00	102.00	40.80	61.20
208	7C338033 99051869	Vellore	Pallikonda	Construction of 69 individual houses in Pallikonda Town Panchyat Phase-II	59th	23.03 .2022	69	207.00	103.50	41.40	62.10	4	12.00	6.00	2.40	3.60	65	195.00	97.50	39.00	58.50
209	7C338037 11023037	Thanjavur	Pattukkottai	Construction of 70 individual houses in Pattukkottai Phase VIII	52nd	20.01 .2021	70	210.00	105.00	42.00	63.00	1	3.00	1.50	0.60	0.90	69	207.00	103.50	41.40	62.10
210	7C338033 39033384	Chennai	Chennai	Construction of 70 individual houses in Sriperumbudur Taluk	59th	23.03 .2022	70	210.00	105.00	42.00	63.00	2	6.00	3.00	1.20	1.80	68	204.00	102.00	40.80	61.20
211	7C338033 39035452	Chennai	Chennai	Construction of 71 individual houses in Sriperumputhur Taluk Ph-VII	51st	07.08 .2020	71	213.00	106.50	42.60	63.90	2	6.00	3.00	1.20	1.80	69	207.00	103.50	41.40	62.10
212	7C338036 07042193	Karur	Karur	Construction of 72 individual houses in Karur Phase VIII in Karur District	46th	29.08 .2019	72	216.00	108.00	43.20	64.80	2	6.00	3.00	1.20	1.80	70	210.00	105.00	42.00	63.00
213	7C338033 39030274	Chennai	Chennai	Construction of 73 individual houses in	56th	23.11 .2021	73	219.00	109.50	43.80	65.70	2	6.00	3.00	1.20	1.80	71	213.00	106.50	42.60	63.90

				Uthiramerur Phase IX																	
214	7C338036 43049810	Ariyalur	Jayankondam	Construction of 74 individual houses in jayamkondam in Ariyalur district	44th	28.06 .2019	74	222.00	111.00	44.40	66.60	1	3.00	1.50	0.60	0.90	73	219.00	109.50	43.80	65.70
215	7C338039 03037252	Kanniyakumari	Kothanallur	Construction of 74 houses in Kothanalloor Town Panchayat Phase IV	42nd	30.01 .2019	74	233.10	111.00	44.40	77.70	2	6.30	3.00	1.20	2.10	72	226.80	108.00	43.20	75.60
216	7C338034 85024241	Namakkal	Alampalayam	Construction of 75 individual houses in Non slum urban poor families in Alampalayam	15th	22.11 .2016	75	225.00	112.50	45.00	67.50	1	3.00	1.50	0.60	0.90	74	222.00	111.00	44.40	66.60
217	7C338036 07047182	Karur	Karur	Construction of 75 individual houses in Karur Corporation and LPA	59th	23.03 .2022	75	225.00	112.50	45.00	67.50	3	9.00	4.50	1.80	2.70	72	216.00	108.00	43.20	64.80
218	7C338033 72040980	Kancheepuram	Madurantakam	Construction of 75 individual houses in Cheyyur VI	63rd	14.09 .2022	75	225.00	112.50	45.00	67.50	1	3.00	1.50	0.60	0.90	74	222.00	111.00	44.40	66.60
219	7C338033 68043296	Kancheepuram	Uthiramerur	Construction of 75 individual houses in Uthiramerur Taluk Ph - XIII	64th	18.11 .2022	75	225.00	112.50	45.00	67.50	1	3.00	1.50	0.60	0.90	74	222.00	111.00	44.40	66.60
220	7C338039 15037241	Kanniyakumari	Thingalnagar	Construction of 75 individual Houses in Thingalnagar Town Panchayat Phase II	18th	18.01 .2017	75	236.25	112.50	45.00	78.75	1	3.15	1.50	0.60	1.05	74	233.10	111.00	44.40	77.70
221	7C338033 39030343	Chennai	Chennai	Construction of 76 individual houses in Thiruvallur Taluk	50th	27.12 .2019	76	228.00	114.00	45.60	68.40	1	3.00	1.50	0.60	0.90	75	225.00	112.50	45.00	67.50
222	7C338039 84041950	Coimbatore	Coimbatore	Construction of 77 individual houses in Sri ram nagar and Madukkarai	51st	07.08 .2020	77	231.00	115.50	46.20	69.30	1	3.00	1.50	0.60	0.90	76	228.00	114.00	45.60	68.40

223	7C338033 99046976	Vellore	Pallikonda	Construction of 78 BLC House Holds in Pallikonda TP PH-I	51st	07.08 .2020	78	234.00	117.00	46.80	70.20	1	3.00	1.50	0.60	0.90	77	231.00	115.50	46.20	69.30
224	7C338033 39030351	Chennai	Chennai	Construction of 79 individual houses in Thiruvallur taluk Ph IX	50th	27.12 .2019	79	237.00	118.50	47.40	71.10	3	9.00	4.50	1.80	2.70	76	228.00	114.00	45.60	68.40
225	7C338033 39030328	Chennai	Chennai	Construction of 80 individual houses in Putlur and four other schemes in Chennai district	44th	28.06 .2019	80	240.00	120.00	48.00	72.00	4	12.00	6.00	2.40	3.60	76	228.00	114.00	45.60	68.40
226	7C338033 39033373	Chennai	Chennai	Construction of 80 individual houses in Sriperumbadur Taluk Ph X	59th	23.03 .2022	80	240.00	120.00	48.00	72.00	2	6.00	3.00	1.20	1.80	78	234.00	117.00	46.80	70.20
227	7C338033 39030072	Chennai	Chennai	RConstruction of 88 individual houses at thiruvallur taluk in CMA	42nd	30.01 .2019	88	264.00	132.00	52.80	79.20	1	3.00	1.50	0.60	0.90	87	261.00	130.50	52.20	78.30
228	7C338034 07042040	Vellore	Uthayendram	Construction of 89 BLC House Holds in Udhayendiram Town Panchayat,TNSCB	51st	07.08 .2020	89	267.00	133.50	53.40	80.10	6	18.00	9.00	3.60	5.40	83	249.00	124.50	49.80	74.70
229	7C338033 39051682	Chennai	Chennai	Construction of 89 individual houses in thandalam and 2 other slums	56th	23.11 .2021	89	267.00	133.50	53.40	80.10	24	72.00	36.00	14.40	21.60	65	195.00	97.50	39.00	58.50
230	7C338039 38034734	Kanniyakumari	Thenthamaraikulam	Construction of 89 house in Thenthamaraikulam TP	42nd	30.01 .2019	89	280.35	133.50	53.40	93.45	1	3.15	1.50	0.60	1.05	88	277.20	132.00	52.80	92.40
231	7C338034 05051867	Vellore	Alangayam	Construction of 90 individual houses in Alangayam Town Panchyat Ph-II	59th	23.03 .2022	90	270.00	135.00	54.00	81.00	40	120.00	60.00	24.00	36.00	50	150.00	75.00	30.00	45.00
232	7C338039 44035398	Dharmapuri	Harur	Construction of 90 Individual Houses at Harur Town	59th	23.03 .2022	90	405.00	135.00	54.00	216.00	25	112.50	37.50	15.00	60.00	65	292.50	97.50	39.00	156.00

				Panchayat in Dharmapuri District																	
233	7C338036 07030034	Karur	Karur	Construction of 92 individual houses at Karur Phase VII in Karur District	44th	28.06 .2019	92	276.00	138.00	55.20	82.80	4	12.00	6.00	2.40	3.60	88	264.00	132.00	52.80	79.20
234	7C338039 84041974	Coimbatore	Coimbatore	Construction of 92 individual houses in Amrutha Nagar in Coimbatore Corporation	52nd	20.01 .2021	92	276.00	138.00	55.20	82.80	1	3.00	1.50	0.60	0.90	91	273.00	136.50	54.60	81.90
235	7C338038 12041303	Ramanathapuram	Keelakarai	Construction of 92 individual houses in Keelakarai Phase IV	63rd	14.09 .2022	92	276.00	138.00	55.20	82.80	6	18.00	9.00	3.60	5.40	86	258.00	129.00	51.60	77.40
236	7C338033 19022615	Thiruvallur	Tiruttani	Construction of 93 individual houses for non slum urban poor families at ward 1,2,11 and 21 of Tiruttani Municiplity	35th	25.06 .2018	93	279.00	139.50	55.80	83.70	1	3.00	1.50	0.60	0.90	92	276.00	138.00	55.20	82.80
237	7C338039 15034758	Kanniyakumari	Thingalnagar	Construction of 93 individual houses in Thingalnagar TP	15th	22.11 .2016	93	292.95	139.50	55.80	97.65	1	3.15	1.50	0.60	1.05	92	289.80	138.00	55.20	96.60
238	7C338039 61047361	Coimbatore	Mettupalayam	Construction of 94 individual houses for non slum urban poor families in Mettuplalayam Municilaplity	30th	07.02 .2018	94	282.00	141.00	56.40	84.60	1	3.00	1.50	0.60	0.90	93	279.00	139.50	55.80	83.70
239	7C338033 87034042	Vellore	Arakonam	Construction of 94 individual houses in Arakonam Phase III in Ranipet District	44th	28.06 .2019	94	282.00	141.00	56.40	84.60	1	3.00	1.50	0.60	0.90	93	279.00	139.50	55.80	83.70
240	7C338039 50034892	Dharmapuri	Pennagaram	Construction of 94 House in Pennagaram Town Panchayat Dharmapuri Ditrict	59th	23.03 .2022	94	423.00	141.00	56.40	225.60	2	9.00	3.00	1.20	4.80	92	414.00	138.00	55.20	220.80

241	7C338037 23041878	Pudukkottai	Karambakkudi	Construction of 95 individual houses in Karambakudi phase v in pudukkottai district	47th	25.09.2019	95	285.00	142.50	57.00	85.50	2	6.00	3.00	1.20	1.80	93	279.00	139.50	55.80	83.70
242	7C338034 10051854	Vellore	Tirupathur	Construction of 95 individual houses in Thirupathur Municipality Ph-VI	59th	23.03.2022	95	285.00	142.50	57.00	85.50	15	45.00	22.50	9.00	13.50	80	240.00	120.00	48.00	72.00
243	7C338038 05041290	Ramanathapuram	Paramakudi	Construction of 96 individual houses in Paramakudi Phase VII	63rd	14.09.2022	96	288.00	144.00	57.60	86.40	5	15.00	7.50	3.00	4.50	91	273.00	136.50	54.60	81.90
244	7C338039 13034676	Kanniyakumari	Reethapuram	Construction of 97 houses in Reethapuram TP	59th	23.03.2022	97	436.50	145.50	58.20	232.80	6	27.00	9.00	3.60	14.40	91	409.50	136.50	54.60	218.40
245	7C338039 84041535	Coimbatore	Coimbatore	Construction of 98 individual houses in Sundapalayam PH II-Coimbatore Corporation and Local Planning Area	63rd	14.09.2022	98	294.00	147.00	58.80	88.20	5	15.00	7.50	3.00	4.50	93	279.00	139.50	55.80	83.70
246	7C338038 94034818	Kanniyakumari	Karungal	Construction of 98 houses in Karungal TP	24th	24.07.2017	98	308.70	147.00	58.80	102.90	1	3.15	1.50	0.60	1.05	97	305.55	145.50	58.20	101.85
247	7C338039 84041362	Coimbatore	Coimbatore	Construction of 99 individual houses in Vadavalli PH II-Coimbatore Corporation and Local Planning Area	63rd	14.09.2022	99	297.00	148.50	59.40	89.10	4	12.00	6.00	2.40	3.60	95	285.00	142.50	57.00	85.50
248	7C338035 42034068	Erode	Erode	Construction of 100 individual houses in Erode Corporation Zone III Ph II	47th	25.09.2019	100	300.00	150.00	60.00	90.00	1	3.00	1.50	0.60	0.90	99	297.00	148.50	59.40	89.10
249	7C338036 31023386	Tiruchirappalli	Tiruchirappalli	Construction of 100 individual houses in Ko Abishekapuram Zone Phase II	52nd	20.01.2021	100	300.00	150.00	60.00	90.00	5	15.00	7.50	3.00	4.50	95	285.00	142.50	57.00	85.50

250	7C338037 18041898	Pudukkottai	Pudukkottai	construction of 100 individual houses in pudukkottai municipality and LPA phase IX	56th	23.11 .2021	100	300.00	150.00	60.00	90.00	8	24.00	12.00	4.80	7.20	92	276.00	138.00	55.20	82.80
251	7C338039 84033379	Coimbatore	Coimbatore	Construction of 100 individual houses in Selvapuram in Coimbatore Corporation and LPA	59th	23.03 .2022	100	300.00	150.00	60.00	90.00	3	9.00	4.50	1.80	2.70	97	291.00	145.50	58.20	87.30
252	7C338037 07033559	Thanjavur	Thanjavur	construction of 100 individual houses in thanjavur corporation phase ix	59th	23.03 .2022	100	300.00	150.00	60.00	90.00	1	3.00	1.50	0.60	0.90	99	297.00	148.50	59.40	89.10
253	7C338036 97033557	Thanjavur	Kumbakonam	construction of 100 individual houses in kumbakonam municipality phase xi	59th	23.03 .2022	100	300.00	150.00	60.00	90.00	1	3.00	1.50	0.60	0.90	99	297.00	148.50	59.40	89.10
254	7C338036 65033884	Cuddalore	Pennadam	Construction of 100 individual houses in Pennadam TP PH IV TNUHDB	59th	23.03 .2022	100	300.00	150.00	60.00	90.00	50	150.00	75.00	30.00	45.00	50	150.00	75.00	30.00	45.00
255	7C338036 64033880	Cuddalore	Virudhachalam	Construction of 100 Individual houses in Virudhachalam Muncipality PH - X	59th	23.03 .2022	100	300.00	150.00	60.00	90.00	30	90.00	45.00	18.00	27.00	70	210.00	105.00	42.00	63.00
256	7C338039 84041543	Coimbatore	Coimbatore	Construction of 100 individual houses in Venkateswara Nagar and Coimbatore Corporation and Local Planning Areas	63rd	14.09 .2022	100	300.00	150.00	60.00	90.00	6	18.00	9.00	3.60	5.40	94	282.00	141.00	56.40	84.60
257	7C338033 72040978	Kanchee puram	Madurantha kam	Construction of 100 individual houses in Cheyyur and Chengalpattu-Ph V	63rd	14.09 .2022	100	300.00	150.00	60.00	90.00	2	6.00	3.00	1.20	1.80	98	294.00	147.00	58.80	88.20
258	7C338033 65041000	Kanchee puram	Kancheepuram	Construction of 100 individual houses in Kancheepuram Taluk Ph-XX	63rd	14.09 .2022	100	300.00	150.00	60.00	90.00	1	3.00	1.50	0.60	0.90	99	297.00	148.50	59.40	89.10

259	7C338033 63041216	Kanchee puram	Thiruporur	Construction of 100 individual houses in Thiruporur Taluk XII	63rd	14.09 .2022	100	300.00	150.00	60.00	90.00	3	9.00	4.50	1.80	2.70	97	291.00	145.50	58.20	87.30
260	7C338034 10041367	Vellore	Tirupathur	Construction of 100 HH in Thirupathur Municipality Phase VII	63rd	14.09 .2022	100	300.00	150.00	60.00	90.00	10	30.00	15.00	6.00	9.00	90	270.00	135.00	54.00	81.00
261	7C338033 39042600	Chennai	Chennai	Construction of 101 individual houses in Saravambakkam and Peruveli in Maduranthakam	50th	27.12 .2019	101	303.00	151.50	60.60	90.90	4	12.00	6.00	2.40	3.60	97	291.00	145.50	58.20	87.30
262	7C338036 07042432	Karur	Karur	Construction of 102 individual houses in Non slum urban poor families in Karur Municipality Phase I	15th	22.11 .2016	102	306.00	153.00	61.20	91.80	2	6.00	3.00	1.20	1.80	100	300.00	150.00	60.00	90.00
263	7C338033 39051685	Chennai	Chennai	Construction of 102 individual houses in Karalapakkam and 2 other slums	56th	23.11 .2021	102	306.00	153.00	61.20	91.80	23	69.00	34.50	13.80	20.70	79	237.00	118.50	47.40	71.10
264	7C338039 84041548	Coimbato re	Coimbatore	Construction of 104 individual houses in Periyar Nagar Coimbatore and Local Planning Areas	63rd	14.09 .2022	104	312.00	156.00	62.40	93.60	9	27.00	13.50	5.40	8.10	95	285.00	142.50	57.00	85.50
265	7C338033 22041245	Thiruvall ur	Thiruvallur	Construction of 104 Individual Houses in Tiruvallur Taluk Phase-29 Tiruvallur District	63rd	14.09 .2022	104	312.00	156.00	62.40	93.60	7	21.00	10.50	4.20	6.30	97	291.00	145.50	58.20	87.30
266	7C338033 39051687	Chennai	Chennai	Construction of 105 individual houses in Periakuppam and 4 other slums.	56th	23.11 .2021	105	315.00	157.50	63.00	94.50	8	24.00	12.00	4.80	7.20	97	291.00	145.50	58.20	87.30
267	7C338033 39046987	Chennai	Chennai	RConstruction of 106 individual houses in Arakonam Taluk in CMA PH X	52nd	20.01 .2021	106	318.00	159.00	63.60	95.40	1	3.00	1.50	0.60	0.90	105	315.00	157.50	63.00	94.50

268	7C338039 03034846	Kanniyakumari	Kothanallur	Construction of 106 individual house in Kothanalloor TP	15th	22.11.2016	106	333.90	159.00	63.60	111.30	2	6.30	3.00	1.20	2.10	104	327.60	156.00	62.40	109.20
269	7C338035 60047379	Nilgiris	Gudalur	Construction of 107 individuals Houses in Gudalur Municipality	59th	23.03.2022	107	321.00	160.50	64.20	96.30	1	3.00	1.50	0.60	0.90	106	318.00	159.00	63.60	95.40
270	7C338033 22041240	Thiruvallur	Thiruvallur	Construction of 109 Individual Houses in Tiruvallur Taluk Ph XXIX Tiruvallur District	63rd	14.09.2022	109	327.00	163.50	65.40	98.10	5	15.00	7.50	3.00	4.50	104	312.00	156.00	62.40	93.60
271	7C338033 39023470	Chennai	Chennai	Construction of 111 individual houses in Manabakkam Taluk in CMA Ph I	52nd	20.01.2021	111	333.00	166.50	66.60	99.90	2	6.00	3.00	1.20	1.80	109	327.00	163.50	65.40	98.10
272	7C338039 01034739	Kanniyakumari	Verkilambi	Construction of 112 house in Verkilambi TP phase IV	42nd	30.01.2019	112	352.80	168.00	67.20	117.60	1	3.15	1.50	0.60	1.05	111	349.65	166.50	66.60	116.55
273	7C338039 84029910	Coimbatore	Coimbatore	Construction of 114 individual houses at Pillyarpuram in Coimbatore District	50th	27.12.2019	114	342.00	171.00	68.40	102.60	3	9.00	4.50	1.80	2.70	111	333.00	166.50	66.60	99.90
274	7C338038 10052308	Ramanathapuram	Ramanathapuram	Construction of 114 individual houses in Ramanathapuram Phase VII	63rd	14.09.2022	114	342.00	171.00	68.40	102.60	1	3.00	1.50	0.60	0.90	113	339.00	169.50	67.80	101.70
275	7C338033 39034091	Chennai	Chennai	Construction of 115 individual houses at Arakonam Taluk Phase-V	46th	29.08.2019	115	345.00	172.50	69.00	103.50	1	3.00	1.50	0.60	0.90	114	342.00	171.00	68.40	102.60
276	7C338037 18041899	Pudukkottai	Pudukkottai	Construction of 115 individual houses in pudukkottai municipality and LPA Phase VIII	52nd	20.01.2021	115	345.00	172.50	69.00	103.50	6	18.00	9.00	3.60	5.40	109	327.00	163.50	65.40	98.10
277	7C338034 10029975	Vellore	Tirupathur	Construction of 118 BLC HH at Tirupathur Phase-IV	40th	28.11.2018	118	354.00	177.00	70.80	106.20	4	12.00	6.00	2.40	3.60	114	342.00	171.00	68.40	102.60

278	7C338033 39033746	Chennai	Chennai	Construction of 120 individual houses in Chennai Zone X, XI, XII	59th	23.03 .2022	120	360.00	180.00	72.00	108.00	1	3.00	1.50	0.60	0.90	119	357.00	178.50	71.40	107.10
279	7C338033 39022914	Chennai	Chennai	Construction of 121 individual houses in Thiruvallur Taluk Ph IV in Thiruvallur district.	43rd	25.02 .2019	121	363.00	181.50	72.60	108.90	1	3.00	1.50	0.60	0.90	120	360.00	180.00	72.00	108.00
280	7C338035 58047380	Nilgiris	Nelliyalam	Construction of 122 individual houses in Nelliyalam Municipality	51st	07.08 .2020	122	366.00	183.00	73.20	109.80	3	9.00	4.50	1.80	2.70	119	357.00	178.50	71.40	107.10
281	7C338036 31030252	Tiruchirappalli	Tiruchirappalli	construction of 125 individual houses in Trichy Corporation and LPA	56th	23.11 .2021	125	375.00	187.50	75.00	112.50	9	27.00	13.50	5.40	8.10	116	348.00	174.00	69.60	104.40
282	7C338034 06051828	Vellore	Ambur	Construction of 125 individual houses in Ambur Municipality Ph-VIII	59th	23.03 .2022	125	375.00	187.50	75.00	112.50	8	24.00	12.00	4.80	7.20	117	351.00	175.50	70.20	105.30
283	7C338039 61047356	Coimbatore	Mettupalayam	Construction of 126 indiviual houses for non slum urban poor families at Mettupalayam	24th	24.07 .2017	126	378.00	189.00	75.60	113.40	1	3.00	1.50	0.60	0.90	125	375.00	187.50	75.00	112.50
284	7C338033 39050037	Chennai	Chennai	construction of 127 individual houses in ayathur and 3 other slums in CMA.	52nd	20.01 .2021	127	381.00	190.50	76.20	114.30	1	3.00	1.50	0.60	0.90	126	378.00	189.00	75.60	113.40
285	7C338033 39051839	Chennai	Chennai	Rc Construction of 127 Individual Houses in Uthkottai Taluk Ph I	59th	23.03 .2022	127	381.00	190.50	76.20	114.30	18	54.00	27.00	10.80	16.20	109	327.00	163.50	65.40	98.10
286	7C338036 07042436	Karur	Karur	Construction of 128 individual houses in Karur LPA Phase I in Karur District	46th	29.08 .2019	128	384.00	192.00	76.80	115.20	6	18.00	9.00	3.60	5.40	122	366.00	183.00	73.20	109.80

287	7C338039 63034587	Coimbatore	Mopperipalayam	construction of 128 houses in mopperipalayam town panchayat	15th	22.11.2016	128	403.20	192.00	76.80	134.40	10	31.50	15.00	6.00	10.50	118	371.70	177.00	70.80	123.90
288	7C338040 26022348	Tiruppur	Tiruppur	Construction of 130 houses at Arivoli Nagar and 2 schemes	13th	30.09.2016	130	390.00	195.00	78.00	117.00	1	3.00	1.50	0.60	0.90	129	387.00	193.50	77.40	116.10
289	7C338033 39050019	Chennai	Chennai	Rc Construction of 130 Individual Houses in RK Pet and Pallipattu Ph II	59th	23.03.2022	130	390.00	195.00	78.00	117.00	11	33.00	16.50	6.60	9.90	119	357.00	178.50	71.40	107.10
290	7C338033 39033371	Chennai	Chennai	Construction of 131 individual houses in Uthiramerur Taluk Ph XI	59th	23.03.2022	131	393.00	196.50	78.60	117.90	2	6.00	3.00	1.20	1.80	129	387.00	193.50	77.40	116.10
291	7C338034 84050634	Namakkal	Tiruchengode	Construction of 133 individual houses in Tiruchengodu Municipality	47th	25.09.2019	133	399.00	199.50	79.80	119.70	3	9.00	4.50	1.80	2.70	130	390.00	195.00	78.00	117.00
292	7C338033 39051834	Chennai	Chennai	Construction of 136 individual houses at Gumidipoondi taluk phase X in Thiruvallur District	59th	23.03.2022	136	408.00	204.00	81.60	122.40	7	21.00	10.50	4.20	6.30	129	387.00	193.50	77.40	116.10
293	7C338036 67036240	Mayiladuthurai	Sirkali	Construction of 136 individual houses in Sirkazhi Municipality	22nd	29.05.2017	136	408.00	204.00	81.60	122.40	1	3.00	1.50	0.60	0.90	135	405.00	202.50	81.00	121.50
294	7C338033 39033911	Chennai	Chennai	Rc Construction of 140 Individual Houses in Thiruvallur Taluk Ph XXVI	59th	23.03.2022	140	420.00	210.00	84.00	126.00	4	12.00	6.00	2.40	3.60	136	408.00	204.00	81.60	122.40
295	7C338033 39033654	Chennai	Chennai	Construction of 140 individual houses in Pallipet CMA Taluk Ph VI	59th	23.03.2022	140	420.00	210.00	84.00	126.00	11	33.00	16.50	6.60	9.90	129	387.00	193.50	77.40	116.10
296	7C338034 83040011	Namakkal	Padaiveedu	Construction of 142 individual houses in Padaiveedu Phase IV at Namakkal District	15th	22.11.2016	142	426.00	213.00	85.20	127.80	1	3.00	1.50	0.60	0.90	141	423.00	211.50	84.60	126.90

297	7C338035 89047170	Dindigul	Dindigul	Construction of 143 individual houses in Dindigul phase VIII	59th	23.03 .2022	143	429.00	214.50	85.80	128.70	6	18.00	9.00	3.60	5.40	137	411.00	205.50	82.20	123.30
298	7C338033 39042917	Chennai	Chennai	Construction of 148 individual houses in Ponneri Taluk in CMA Ph XII	52nd	20.01 .2021	148	444.00	222.00	88.80	133.20	3	9.00	4.50	1.80	2.70	145	435.00	217.50	87.00	130.50
299	7C338037 33052312	Sivaganga	Karaikkudi	Construction of 149 individual houses in Karaikkudi Phase IV	46th	29.08 .2019	149	447.00	223.50	89.40	134.10	1	3.00	1.50	0.60	0.90	148	444.00	222.00	88.80	133.20
300	7C338033 39023055	Chennai	Chennai	Construction of 150 individual houses in Pakkam and 2 other slums in cma	52nd	20.01 .2021	150	450.00	225.00	90.00	135.00	3	9.00	4.50	1.80	2.70	147	441.00	220.50	88.20	132.30
301	7C338033 39051697	Chennai	Chennai	Construction of 150 individual houses in Nemam and 5 other slums	56th	23.11 .2021	150	450.00	225.00	90.00	135.00	15	45.00	22.50	9.00	13.50	135	405.00	202.50	81.00	121.50
302	7C338036 31033560	Tiruchirappalli	Tiruchirappalli	construction of 150 individual houses in ponmalai zone and lpa phase iii	59th	23.03 .2022	150	450.00	225.00	90.00	135.00	29	87.00	43.50	17.40	26.10	121	363.00	181.50	72.60	108.90
303	7C338033 40041044	Kanchee puram	Mangadu	Construction of 150 individual houses in Mangadu TP	63rd	14.09 .2022	150	450.00	225.00	90.00	135.00	1	3.00	1.50	0.60	0.90	149	447.00	223.50	89.40	134.10
304	7C338034 10046215	Vellore	Tirupathur	Construction of 150 BLC HH in Thirupathur LPA Phase-II,in Thirupathur District	65th	27.02 .2023	150	450.00	225.00	90.00	135.00	20	60.00	30.00	12.00	18.00	130	390.00	195.00	78.00	117.00
305	7C338034 97030536	Namakkal	Namakkal	Construction of 154 individual houses in Namakkal Phase III at Namakkal district	42nd	30.01 .2019	154	462.00	231.00	92.40	138.60	2	6.00	3.00	1.20	1.80	152	456.00	228.00	91.20	136.80
306	7C338033 39033672	Chennai	Chennai	Rc Construction of 155 Individual Houses in Thiruvallur Taluk pH XXIII	59th	23.03 .2022	155	465.00	232.50	93.00	139.50	14	42.00	21.00	8.40	12.60	141	423.00	211.50	84.60	126.90

307	7C338033 39024289	Chennai	Chennai	Construction of 157 individual houses for non slum urban poor families in in Tiruttani Taluk of Chennai Metropolital Planning Area.	35th	25.06 .2018	157	471.00	235.50	94.20	141.30	1	3.00	1.50	0.60	0.90	156	468.00	234.00	93.60	140.40
308	7C338033 39042601	Chennai	Chennai	Construction of 161 individual houses in Karapakkam and 10 other schemes	46th	29.08 .2019	161	483.00	241.50	96.60	144.90	2	6.00	3.00	1.20	1.80	159	477.00	238.50	95.40	143.10
309	7C338033 39035450	Chennai	Chennai	Construction of 161 individual houses in Sriperumputhur Taluk Ph-VIII	51st	07.08 .2020	161	483.00	241.50	96.60	144.90	2	6.00	3.00	1.20	1.80	159	477.00	238.50	95.40	143.10
310	7C338033 39030282	Chennai	Chennai	Construction of 163 individual houses in thiruvallur taluk Phase XXII	56th	23.11 .2021	163	489.00	244.50	97.80	146.70	4	12.00	6.00	2.40	3.60	159	477.00	238.50	95.40	143.10
311	7C338033 39046988	Chennai	Chennai	RC-Construction of 164 idividual houses in Arakkonam Taluk villages in CMA ph-V	51st	07.08 .2020	164	492.00	246.00	98.40	147.60	1	3.00	1.50	0.60	0.90	163	489.00	244.50	97.80	146.70
312	7C338034 10022437	Vellore	Tirupathur	Construction of 166 HH for Non slum urban Poor families	15th	22.11 .2016	166	498.00	249.00	99.60	149.40	3	9.00	4.50	1.80	2.70	163	489.00	244.50	97.80	146.70
313	7C338034 31049970	Viluppur am	Viluppuram	Construction of 166 Individual Houses in Villupuram Municipality Phase III TNUHDB	56th	23.11 .2021	166	498.00	249.00	99.60	149.40	8	24.00	12.00	4.80	7.20	158	474.00	237.00	94.80	142.20
314	7C338040 29030248	Tiruppur	Udumalaipet tai	Construction of 168 individual houses for Non Slum urban poor families in Udumalaipettai Municipality.	15th	22.11 .2016	168	504.00	252.00	100.80	151.20	1	3.00	1.50	0.60	0.90	167	501.00	250.50	100.20	150.30
315	7C338033 39051837	Chennai	Chennai	Construction of 168 individual houses in Ellapuram and	59th	23.03 .2022	168	504.00	252.00	100.80	151.20	6	18.00	9.00	3.60	5.40	162	486.00	243.00	97.20	145.80

				Gummidipoondi Taluk CMA																	
316	7C338033 39039732	Chennai	Chennai	Construction of 170 individual houses in Thiruvallur Taluk Ph VII	47th	25.09 .2019	170	510.00	255.00	102.00	153.00	3	9.00	4.50	1.80	2.70	167	501.00	250.50	100.20	150.30
317	7C338036 07042199	Karur	Karur	Construction of 171 individual houses in Karur Municipality and LPA Phase II	47th	25.09 .2019	171	513.00	256.50	102.60	153.90	3	9.00	4.50	1.80	2.70	168	504.00	252.00	100.80	151.20
318	7C338033 39050039	Chennai	Chennai	Construction of 171 individual houses in paruthipattu and 5 other slums in cma	52nd	20.01 .2021	171	513.00	256.50	102.60	153.90	9	27.00	13.50	5.40	8.10	162	486.00	243.00	97.20	145.80
319	7C338033 39023004	Chennai	Chennai	RConstruction 172 of individual houses in Avadi Taluk in CMA PH V	52nd	20.01 .2021	172	516.00	258.00	103.20	154.80	3	9.00	4.50	1.80	2.70	169	507.00	253.50	101.40	152.10
320	7C338033 39033960	Chennai	Chennai	Construction of 173 individual houses in Avadi Taluk Phase-III	50th	27.12 .2019	173	519.00	259.50	103.80	155.70	1	3.00	1.50	0.60	0.90	172	516.00	258.00	103.20	154.80
321	7C338033 39050038	Chennai	Chennai	Construction of 174 individual houses in Kannigaipair and 5 other slums in CMA	52nd	20.01 .2021	174	522.00	261.00	104.40	156.60	1	3.00	1.50	0.60	0.90	173	519.00	259.50	103.80	155.70
322	7C338036 31047488	Tiruchirappalli	Tiruchirappalli	construction of 174 individual houses in trichy ponmalai zone phase II	56th	23.11 .2021	174	522.00	261.00	104.40	156.60	1	3.00	1.50	0.60	0.90	173	519.00	259.50	103.80	155.70
323	7C338039 02034786	Kanniyakumari	Kumarapuram	Construciton of 176 individual Houses in Kumarapuram TP	15th	22.11 .2016	176	554.40	264.00	105.60	184.80	1	3.15	1.50	0.60	1.05	175	551.25	262.50	105.00	183.75
324	7C338033 39051811	Chennai	Chennai	Re Construction of 177 Individual Houses in Thiruvallur Taluk Ph XXIV	59th	23.03 .2022	177	531.00	265.50	106.20	159.30	15	45.00	22.50	9.00	13.50	162	486.00	243.00	97.20	145.80

325	7C338038 85035224	Kanniyak umari	Pacode	Construction of 177 house in Pacode TP Phase V	42nd	30.01 .2019	177	557.55	265.50	106.20	185.85	2	6.30	3.00	1.20	2.10	175	551.25	262.50	105.00	183.75
326	7C338036 07042207	Karur	Karur	Construction of 178 individual houses in Karur Phase V at Karur District	42nd	30.01 .2019	178	534.00	267.00	106.80	160.20	4	12.00	6.00	2.40	3.60	174	522.00	261.00	104.40	156.60
327	7C338033 39051836	Chennai	Chennai	Construction of 179 individual houses at Ponneri taluk and 2 other slum in Thiruvallur District	59th	23.03 .2022	179	537.00	268.50	107.40	161.10	11	33.00	16.50	6.60	9.90	168	504.00	252.00	100.80	151.20
328	7C338033 72040981	Kanchee puram	Madurantha kam	Construction of 180 individual houses in Maduranthagam XII	63rd	14.09 .2022	180	540.00	270.00	108.00	162.00	2	6.00	3.00	1.20	1.80	178	534.00	267.00	106.80	160.20
329	7C338033 39033736	Chennai	Chennai	Rc Construction of 181 Individual Houses in Periyapalayam Taluk Ph II	59th	23.03 .2022	181	543.00	271.50	108.60	162.90	4	12.00	6.00	2.40	3.60	177	531.00	265.50	106.20	159.30
330	7C338035 89047168	Dindigul	Dindigul	Construction of 185 individual houses in Dindigul Ph VI	46th	29.08 .2019	185	555.00	277.50	111.00	166.50	1	3.00	1.50	0.60	0.90	184	552.00	276.00	110.40	165.60
331	7C338038 83034771	Kanniyak umari	Palugal	Construction of 185 individual houses in palugal TP	15th	22.11 .2016	185	582.75	277.50	111.00	194.25	1	3.15	1.50	0.60	1.05	184	579.60	276.00	110.40	193.20
332	7C338039 84041966	Coimbato re	Coimbatore	Construction of 187 individual houses in Ayothiyapuram	51st	07.08 .2020	187	561.00	280.50	112.20	168.30	2	6.00	3.00	1.20	1.80	185	555.00	277.50	111.00	166.50
333	7C338033 39043252	Chennai	Chennai	Construction of 189 individual houses at non slum urban poor families in Zone XI	30th	07.02 .2018	189	567.00	283.50	113.40	170.10	1	3.00	1.50	0.60	0.90	188	564.00	282.00	112.80	169.20
334	7C338039 09034575	Kanniyak umari	Kappiyarai	Construction of 189 individual house in Kappiyarai TP	42nd	30.01 .2019	189	595.35	283.50	113.40	198.45	1	3.15	1.50	0.60	1.05	188	592.20	282.00	112.80	197.40
335	7C338035 60042463	Nilgiris	Gudalur	Construction of 190 individual houses for Non slum urban poor	15th	22.11 .2016	190	570.00	285.00	114.00	171.00	2	6.00	3.00	1.20	1.80	188	564.00	282.00	112.80	169.20

				families in Gudalur municipality																	
336	7C338033 39046985	Chennai	Chennai	Construction of 194 individual houses at Arakonam Taluk in CMA	42nd	30.01 .2019	194	582.00	291.00	116.40	174.60	1	3.00	1.50	0.60	0.90	193	579.00	289.50	115.80	173.70
337	7C338033 39033777	Chennai	Chennai	Re Construction of 194 Individual Houses in Thiruvallur Taluk Ph XXV	59th	23.03 .2022	194	582.00	291.00	116.40	174.60	7	21.00	10.50	4.20	6.30	187	561.00	280.50	112.20	168.30
338	7C338033 39051830	Chennai	Chennai	Construction of 199 individual houses at Uthukottai taluk Phase VII in Thiruvallur District	59th	23.03 .2022	199	597.00	298.50	119.40	179.10	22	66.00	33.00	13.20	19.80	177	531.00	265.50	106.20	159.30
339	7C338039 84041501	Coimbatore	Coimbatore	Construction of 199 individual houses in Anupparpalayam phase II and Coimbatore Local Planning Areas	63rd	14.09 .2022	199	597.00	298.50	119.40	179.10	3	9.00	4.50	1.80	2.70	196	588.00	294.00	117.60	176.40
340	7C338037 18033562	Pudukkottai	Pudukkottai	construction of 200 individual houses in pudukkottai municipality and lpa phase xi	59th	23.03 .2022	200	600.00	300.00	120.00	180.00	8	24.00	12.00	4.80	7.20	192	576.00	288.00	115.20	172.80
341	7C338036 31033550	Tiruchirappalli	Tiruchirappalli	construction of 200 individual houses in srirangam zone and lpa phase lll	59th	23.03 .2022	200	600.00	300.00	120.00	180.00	22	66.00	33.00	13.20	19.80	178	534.00	267.00	106.80	160.20
342	7C338039 84041533	Coimbatore	Coimbatore	Construction of 200 individual houses in Vinayagapuram North Coimbatore Corporation and Local Planning Areas	63rd	14.09 .2022	200	600.00	300.00	120.00	180.00	10	30.00	15.00	6.00	9.00	190	570.00	285.00	114.00	171.00
343	7C338033 72041072	Kancheepuram	Madurantha kam	Construction of 200 individual houses in Maduranthagam XI	63rd	14.09 .2022	200	600.00	300.00	120.00	180.00	4	12.00	6.00	2.40	3.60	196	588.00	294.00	117.60	176.40

344	7C338033 42041157	Kanchee puram	Sriperumbud ur	Construction of 200 individual houses in Sriperumbathur Taluk - XI	63rd	14.09 .2022	200	600.0 0	300.0 0	120. 00	180. 00	2	6.00	3.00	1.20	1.80	198	594.0 0	297.0 0	118. 80	178.2 0
345	7C338033 39042586	Chennai	Chennai	Construction of 201 Individual houses in Madurantakam Taluk	50th	27.12 .2019	201	603.0 0	301.5 0	120. 60	180. 90	15	45.0 0	22.50	9.00	13.50	186	558.0 0	279.0 0	111. 60	167.4 0
346	7C338033 39030296	Chennai	Chennai	Construction of 201 individual houses in Arakonam taluk Phase XI	56th	23.11 .2021	201	603.0 0	301.5 0	120. 60	180. 90	27	81.0 0	40.50	16.2 0	24.30	174	522.0 0	261.0 0	104. 40	156.6 0
347	7C338038 83034785	Kanniyak umari	Palugal	Construction of 201 individual houses in Palukal TP Phase II	18th	18.01 .2017	201	633.1 5	301.5 0	120. 60	211. 05	5	15.7 5	7.50	3.00	5.25	196	617.4 0	294.0 0	117. 60	205.8 0
348	7C338033 39046986	Chennai	Chennai	construction of 205 individual houses in Arakkonam Taluk village in CMA Ph-VII	51st	07.08 .2020	205	615.0 0	307.5 0	123. 00	184. 50	15	45.0 0	22.50	9.00	13.50	190	570.0 0	285.0 0	114. 00	171.0 0
349	7C338033 98023648	Vellore	Vellore	Construction of 208 Individual HH under BLC in Vellore Corporation Phase-IV	40th	28.11 .2018	208	624.0 0	312.0 0	124. 80	187. 20	5	15.0 0	7.50	3.00	4.50	203	609.0 0	304.5 0	121. 80	182.7 0
350	7C338040 26049928	Tiruppur	Tiruppur	Construction of 212 individual houses in Zone IV town in Tiruppur Corporation and Iduvai in Tiruppur District	47th	25.09 .2019	212	636.0 0	318.0 0	127. 20	190. 80	1	3.00	1.50	0.60	0.90	211	633.0 0	316.5 0	126. 60	189.9 0
351	7C338038 93037296	Kanniyak umari	Keezhkulam	Construction of 219 house in Keezhkulam TownPanchayat	15th	22.11 .2016	219	689.8 5	328.5 0	131. 40	229. 95	2	6.30	3.00	1.20	2.10	217	683.5 5	325.5 0	130. 20	227.8 5
352	7C338033 39042528	Chennai	Chennai	Construction of 220 individual houses in Maduranthagam Taluk	51st	07.08 .2020	220	660.0 0	330.0 0	132. 00	198. 00	6	18.0 0	9.00	3.60	5.40	214	642.0 0	321.0 0	128. 40	192.6 0
353	7C338033 72041083	Kanchee puram	Madurantha kam	Construction of 220 individual houses in Cheyyur Ph IV	63rd	14.09 .2022	220	660.0 0	330.0 0	132. 00	198. 00	5	15.0 0	7.50	3.00	4.50	215	645.0 0	322.5 0	129. 00	193.5 0

354	7C338040 26023567	Tiruppur	Tiruppur	Construction of 223 individual houses for non slum urban poor families at Tiruppur Corporation Phase III- Velampalayam	33rd	27.04 .2018	223	669.00	334.50	133.80	200.70	4	12.00	6.00	2.40	3.60	219	657.00	328.50	131.40	197.10
355	7C338033 39050020	Chennai	Chennai	Construction of 234 individual houses in RK Pet and Pallipet PH-IX	59th	23.03 .2022	234	702.00	351.00	140.40	210.60	4	12.00	6.00	2.40	3.60	230	690.00	345.00	138.00	207.00
356	7C338033 87041187	Vellore	Arakonam	Construction of 234 individual Houses in Arakkonam Taluk CMA Phase VIII	63rd	14.09 .2022	234	702.00	351.00	140.40	210.60	20	60.00	30.00	12.00	18.00	214	642.00	321.00	128.40	192.60
357	7C338035 42033485	Erode	Erode	Construction of 235 individual houses in Erode.	59th	23.03 .2022	235	705.00	352.50	141.00	211.50	14	42.00	21.00	8.40	12.60	221	663.00	331.50	132.60	198.90
358	7C338035 89047169	Dindigul	Dindigul	Construction of 237 individual houses in Dindigul Phase VII	56th	23.11 .2021	237	711.00	355.50	142.20	213.30	1	3.00	1.50	0.60	0.90	236	708.00	354.00	141.60	212.40
359	7C338033 39023469	Chennai	Chennai	RConstruction of 238 individual houses in Mannavur Taluk in CMA PH I	52nd	20.01 .2021	238	714.00	357.00	142.80	214.20	4	12.00	6.00	2.40	3.60	234	702.00	351.00	140.40	210.60
360	7C338040 26042354	Tiruppur	Tiruppur	Construction of 238 individual houses for Iduvampalayam Veerapandi at Tiruppur District	42nd	30.01 .2019	238	714.00	357.00	142.80	214.20	1	3.00	1.50	0.60	0.90	237	711.00	355.50	142.20	213.30
361	7C338033 65043295	Kanchee puram	Kancheepuram	Construction of 240 individual houses in Kancheepuram Tk Ph-XXI	64th	18.11 .2022	240	720.00	360.00	144.00	216.00	2	6.00	3.00	1.20	1.80	238	714.00	357.00	142.80	214.20
362	7C338033 68041232	Kanchee puram	Uthiramerur	Construction of 250 individual houses in Uthiramerur Ph-XII	63rd	14.09 .2022	250	750.00	375.00	150.00	225.00	2	6.00	3.00	1.20	1.80	248	744.00	372.00	148.80	223.20
363	7C338033 63041194	Kanchee puram	Thiruporur	Construction of 250 individual houses in Thiruporur Taluk X	63rd	14.09 .2022	250	750.00	375.00	150.00	225.00	3	9.00	4.50	1.80	2.70	247	741.00	370.50	148.20	222.30

364	7C338033 82041114	Vellore	Sholingur	Construction of 250 BLC HH in Sholinghur Municipality Phase I	63rd	14.09 .2022	250	750.00	375.00	150.00	225.00	20	60.00	30.00	12.00	18.00	230	690.00	345.00	138.00	207.00
365	7C338033 39035505	Chennai	Chennai	Construction of 252 individual houses in Sriperumputhur Taluk Ph-IV Kancheepuram Division	50th	27.12 .2019	252	756.00	378.00	151.20	226.80	2	6.00	3.00	1.20	1.80	250	750.00	375.00	150.00	225.00
366	7C338040 26049932	Tiruppur	Tiruppur	Construction of 260 individual houses in Vavipalayam and 16 slums in Tiruppur, Tamil Nadu under BLC	24th	24.07 .2017	260	780.00	390.00	156.00	234.00	2	6.00	3.00	1.20	1.80	258	774.00	387.00	154.80	232.20
367	7C338034 97050618	Namakkal	Namakkal	Construction of 264 individual houses in Namakkal Municipality	47th	25.09 .2019	264	792.00	396.00	158.40	237.60	3	9.00	4.50	1.80	2.70	261	783.00	391.50	156.60	234.90
368	7C338038 13022208	Ramanathapuram	Rameswaram	Construction of 270 individual houses in Non slum urban poor families in Rameshwaram Municipality	15th	22.11 .2016	270	810.00	405.00	162.00	243.00	4	12.00	6.00	2.40	3.60	266	798.00	399.00	159.60	239.40
369	7C338033 39046991	Chennai	Chennai	RConstruction of 277 individual houses in Arakonam Taluk in CMA PH IX	52nd	20.01 .2021	277	831.00	415.50	166.20	249.30	5	15.00	7.50	3.00	4.50	272	816.00	408.00	163.20	244.80
370	7C338033 39042657	Chennai	Chennai	Construction of 284 individual houses in Thiruvallur taluk in CMA Phase V	42nd	30.01 .2019	284	852.00	426.00	170.40	255.60	7	21.00	10.50	4.20	6.30	277	831.00	415.50	166.20	249.30
371	7C338033 98051804	Vellore	Vellore	Construction of 288 individual houses in Vellore LPA Phase IV	56th	23.11 .2021	288	864.00	432.00	172.80	259.20	30	90.00	45.00	18.00	27.00	258	774.00	387.00	154.80	232.20
372	7C338033 89041116	Vellore	Nemili	Construction of 290 BLC HH in Nemili Taluk Phase - I	63rd	14.09 .2022	290	870.00	435.00	174.00	261.00	25	75.00	37.50	15.00	22.50	265	795.00	397.50	159.00	238.50

373	7C338033 39042587	Chennai	Chennai	Construction of 296 individual houses in Thiruporur and cheyyur Taluks	35th	25.06 .2018	296	888.00	444.00	177.60	266.40	3	9.00	4.50	1.80	2.70	293	879.00	439.50	175.80	263.70
374	7C338033 39042571	Chennai	Chennai	Construction of 296 individual houses in Thiruporur and 3 other Taluks in Kancheepuram district	46th	29.08 .2019	296	888.00	444.00	177.60	266.40	37	111.00	55.50	22.20	33.30	259	777.00	388.50	155.40	233.10
375	7C338035 89052065	Dindigul	Dindigul	Construction of 300 individual houses in Dindigul Phase II and LPA	42nd	30.01 .2019	300	900.00	450.00	180.00	270.00	6	18.00	9.00	3.60	5.40	294	882.00	441.00	176.40	264.60
376	7C338033 41041065	Kanchee puram	Kundrathur	Construction of 300 individual houses in Kundrathur TP	63rd	14.09 .2022	300	900.00	450.00	180.00	270.00	3	9.00	4.50	1.80	2.70	297	891.00	445.50	178.20	267.30
377	7C338035 89043322	Dindigul	Dindigul	Construction of 300 individual houses at Dindigul Phase X	64th	18.11 .2022	300	900.00	450.00	180.00	270.00	4	12.00	6.00	2.40	3.60	296	888.00	444.00	177.60	266.40
378	7C338033 87041183	Vellore	Arakonam	Construction of 315 individual houses in Arakkonam Municipality LPA X	63rd	14.09 .2022	315	945.00	472.50	189.00	283.50	33	99.00	49.50	19.80	29.70	282	846.00	423.00	169.20	253.80
379	7C338040 26049926	Tiruppur	Tiruppur	Construction of 318 individual houses in Tiruppur Zone 1 corporation	47th	25.09 .2019	318	954.00	477.00	190.80	286.20	6	18.00	9.00	3.60	5.40	312	936.00	468.00	187.20	280.80
380	7C338033 39042583	Chennai	Chennai	Construction of 320 individual houses in Thiruporur and Chengalpattu Taluk	38th	26.09 .2018	320	960.00	480.00	192.00	288.00	12	36.00	18.00	7.20	10.80	308	924.00	462.00	184.80	277.20
381	7C338033 87041175	Vellore	Arakonam	Construction of 320 individual houses in Arakkonam Taluk Phase-XII	63rd	14.09 .2022	320	960.00	480.00	192.00	288.00	25	75.00	37.50	15.00	22.50	295	885.00	442.50	177.00	265.50
382	7C338033 19022816	Thiruvall ur	Tiruttani	Construction of 322 individual houses for urban poor families	22nd	29.05 .2017	322	966.00	483.00	193.20	289.80	1	3.00	1.50	0.60	0.90	321	963.00	481.50	192.60	288.90

				at Tiruttani Municipality																	
383	7C338033 39049968	Chennai	Chennai	Construction of 322 individual houses in cheyyur Taluk Ph III and Chengalpattu Taluk Ph II	40th	28.11 .2018	322	966.00	483.00	193.20	289.80	1	3.00	1.50	0.60	0.90	321	963.00	481.50	192.60	288.90
384	7C338033 39023471	Chennai	Chennai	RConstruction of 322 individual houses in Poondi Taluk in CMA PH I	52nd	20.01 .2021	322	966.00	483.00	193.20	289.80	4	12.00	6.00	2.40	3.60	318	954.00	477.00	190.80	286.20
385	7C338033 39042653	Chennai	Chennai	construction of 324 individual houses in Thiruvallur Taluk village in CMA Ph-XIV	51st	07.08 .2020	324	972.00	486.00	194.40	291.60	7	21.00	10.50	4.20	6.30	317	951.00	475.50	190.20	285.30
386	7C338035 89041264	Dindigul	Dindigul	Construction of 325 individual houses at Dindigul Phase IX	63rd	14.09 .2022	325	975.00	487.50	195.00	292.50	32	96.00	48.00	19.20	28.80	293	879.00	439.50	175.80	263.70
387	7C338033 39023075	Chennai	Chennai	RConstruction of 335 individual houses in Avadi Taluk in CMA Ph IV	52nd	20.01 .2021	335	1,005.00	502.50	201.00	301.50	4	12.00	6.00	2.40	3.60	331	993.00	496.50	198.60	297.90
388	7C338038 99039723	Kanniyakumari	Thiruvattar	Construction of 335 individual houses in Thiruvattar Town Panchayat	15th	22.11 .2016	335	1,055.25	502.50	201.00	351.75	1	3.15	1.50	0.60	1.05	334	1,052.10	501.00	200.40	350.70
389	7C338033 39023468	Chennai	Chennai	Construction of 336 individual houses in Ponneri Taluk in CMA Ph I	52nd	20.01 .2021	336	1,008.00	504.00	201.60	302.40	20	60.00	30.00	12.00	18.00	316	948.00	474.00	189.60	284.40
390	7C338033 39022993	Chennai	Chennai	RConstruction of 338 individual houses in Thiruvallur Taluk in CMAPH XIII	52nd	20.01 .2021	338	1,014.00	507.00	202.80	304.20	4	12.00	6.00	2.40	3.60	334	1,002.00	501.00	200.40	300.60
391	7C338033 98029765	Vellore	Vellore	Construction of 341 Individual houses in vellore Phase-V at vellore District	43rd	25.02 .2019	341	1,023.00	511.50	204.60	306.90	4	12.00	6.00	2.40	3.60	337	1,011.00	505.50	202.20	303.30

392	7C338033 39022999	Chennai	Chennai	RConstruction of 348 individual houses in Thiruvallur Taluk in CMA PH XVII	52nd	20.01 .2021	348	1,044.00	522.00	208.80	313.20	2	6.00	3.00	1.20	1.80	346	1,038.00	519.00	207.60	311.40
393	7C338033 39022995	Chennai	Chennai	RConstruction of 351 individual houses in Thiruvallur Taluk in CMA PH XIV	52nd	20.01 .2021	351	1,053.00	526.50	210.60	315.90	1	3.00	1.50	0.60	0.90	350	1,050.00	525.00	210.00	315.00
394	7C338039 84029754	Coimbatore	Coimbatore	Construction of 354 individual houses in Kurichi and 3 other schemes in Coimbatore Corporation	24th	24.07 .2017	354	1,062.00	531.00	212.40	318.60	1	3.00	1.50	0.60	0.90	353	1,059.00	529.50	211.80	317.70
395	7C338039 84041975	Coimbatore	Coimbatore	Construction of 355 individual houses in Coimbatore Corporation and LPA Ph IV	52nd	20.01 .2021	355	1,065.00	532.50	213.00	319.50	5	15.00	7.50	3.00	4.50	350	1,050.00	525.00	210.00	315.00
396	7C338033 87046984	Vellore	Arakonam	Construction of 360 individual houses in Arakonam Municipality Ph IX	52nd	20.01 .2021	360	1,080.00	540.00	216.00	324.00	5	15.00	7.50	3.00	4.50	355	1,065.00	532.50	213.00	319.50
397	7C338039 84029696	Coimbatore	Coimbatore	Construction of 364 individual houses in Coimbatore Phase 4 at Coimbatore District	42nd	30.01 .2019	364	1,092.00	546.00	218.40	327.60	1	3.00	1.50	0.60	0.90	363	1,089.00	544.50	217.80	326.70
398	7C338033 39042656	Chennai	Chennai	RConstruction of 369 individual houses in Thiruttani Taluk PH V	52nd	20.01 .2021	369	1,107.00	553.50	221.40	332.10	4	12.00	6.00	2.40	3.60	365	1,095.00	547.50	219.00	328.50
399	7C338033 76041113	Vellore	Pernampattu	Construction of 375 BLC HH in Pernampattu Municipality Phase VII in Vellore District	63rd	14.09 .2022	375	1,125.00	562.50	225.00	337.50	50	150.00	75.00	30.00	45.00	325	975.00	487.50	195.00	292.50
400	7C338033 39023475	Chennai	Chennai	Construction of 379 individual houses in Avadi Taluk in CMA Ph VI	52nd	20.01 .2021	379	1,137.00	568.50	227.40	341.10	26	78.00	39.00	15.60	23.40	353	1,059.00	529.50	211.80	317.70

401	7C338033 39022992	Chennai	Chennai	RConstruction of 384 individual houses in Thiruvallur Taluk in CMAPH XV	52nd	20.01 .2021	384	1,152.00	576.00	230.40	345.60	4	12.00	6.00	2.40	3.60	380	1,140.00	570.00	228.00	342.00
402	7C338033 39042563	Chennai	Chennai	Construction of 386 Individual houses in Thiruporur Taluk, Pallavaram Taluk, Madurantakam Taluk and Thirukalukundram Taluk	47th	25.09 .2019	386	1,158.00	579.00	231.60	347.40	4	12.00	6.00	2.40	3.60	382	1,146.00	573.00	229.20	343.80
403	7C338033 39023467	Chennai	Chennai	RConstruction of 398 individual houses in Periyapalayam Taluk in CMA PH I	52nd	20.01 .2021	398	1,194.00	597.00	238.80	358.20	7	21.00	10.50	4.20	6.30	391	1,173.00	586.50	234.60	351.90
404	7C338033 39024482	Chennai	Chennai	Construction of 400 individual houses in Non Slum urban poor families in Thiruporur, Cheyyur and Thirukalukundram Taluk of Chennai Metropolitan Planning Area.	35th	25.06 .2018	400	1,200.00	600.00	240.00	360.00	4	12.00	6.00	2.40	3.60	396	1,188.00	594.00	237.60	356.40
405	7C338033 39022996	Chennai	Chennai	RConstruction of 400 individual houses in Thiruvallur Taluk in CMA PH XVIII	52nd	20.01 .2021	400	1,200.00	600.00	240.00	360.00	11	33.00	16.50	6.60	9.90	389	1,167.00	583.50	233.40	350.10
406	7C338035 42024481	Erode	Erode	Construction of 420 individual houses for Non slum urban poor families in Erode Corporation Planning area Ph II	35th	25.06 .2018	420	1,260.00	630.00	252.00	378.00	2	6.00	3.00	1.20	1.80	418	1,254.00	627.00	250.80	376.20
407	7C338039 84041938	Coimbatore	Coimbatore	Construction of 437 individual houses in Coimbatore Ph VII	46th	29.08 .2019	437	1,311.00	655.50	262.20	393.30	1	3.00	1.50	0.60	0.90	436	1,308.00	654.00	261.60	392.40
408	7C338033 39022991	Chennai	Chennai	RConstruction of 438 individual houses in	52nd	20.01 .2021	438	1,314.00	657.00	262.80	394.20	7	21.00	10.50	4.20	6.30	431	1,293.00	646.50	258.60	387.90

				Thiruvallur Taluk in CMAPH XVI																	
409	7C338039 84029989	Coimbatore	Coimbatore	Construction of 451 houses in Gananesapuram and other 22 schemes	13th	30.09 .2016	451	1,353.00	676.50	270.60	405.90	6	18.00	9.00	3.60	5.40	445	1,335.00	667.50	267.00	400.50
410	7C338033 39023000	Chennai	Chennai	RConstruction of 452 individual houses in Thiruvallur Taluk in CMA PH XIX	52nd	20.01 .2021	452	1,356.00	678.00	271.20	406.80	4	12.00	6.00	2.40	3.60	448	1,344.00	672.00	268.80	403.20
411	7C338040 26023575	Tiruppur	Tiruppur	Construction of 455 individual houses in Muthanampalayam and two other areas of Tiruppur Corporation	27th	30.10 .2017	455	1,365.00	682.50	273.00	409.50	3	9.00	4.50	1.80	2.70	452	1,356.00	678.00	271.20	406.80
412	7C338040 26030050	Tiruppur	Tiruppur	Construction of 466 individual houses at Amaravathypalayam and 26 other Schemes.	18th	18.01 .2017	466	1,398.00	699.00	279.60	419.40	3	9.00	4.50	1.80	2.70	463	1,389.00	694.50	277.80	416.70
413	7C338033 98051792	Vellore	Vellore	Construction of 466 individual houses in Vellore Corporation Ph-IX	56th	23.11 .2021	466	1,398.00	699.00	279.60	419.40	60	180.00	90.00	36.00	54.00	406	1,218.00	609.00	243.60	365.40
414	7C338039 84030397	Coimbatore	Coimbatore	Construction of 478 individual houses at non slum urban poor families in Coimbatore Corporatin Phase I	30th	07.02 .2018	478	1,434.00	717.00	286.80	430.20	2	6.00	3.00	1.20	1.80	476	1,428.00	714.00	285.60	428.40
415	7C338035 60042466	Nilgiris	Gudalur	Construction of 545 individual houses in Gudalur Phase III in The Nilgiris District	42nd	30.01 .2019	545	1,635.00	817.50	327.00	490.50	1	3.00	1.50	0.60	0.90	544	1,632.00	816.00	326.40	489.60
416	7C338035 89052064	Dindigul	Dindigul	Construction of 548 individual houses for Non slum urban poor families in Dindigul Corporation	24th	24.07 .2017	548	1,644.00	822.00	328.80	493.20	1	3.00	1.50	0.60	0.90	547	1,641.00	820.50	328.20	492.30

417	7C338036 31041859	Tiruchirappalli	Tiruchirappalli	Construction of 552 individual houses in Ponmalai Zone in Trichy District	46th	29.08.2019	552	1,656.00	828.00	331.20	496.80	7	21.00	10.50	4.20	6.30	545	1,635.00	817.50	327.00	490.50
418	7C338036 31041857	Tiruchirappalli	Tiruchirappalli	Construction of 552 individual houses in Abisekapuram zone in trichy district	46th	29.08.2019	552	1,656.00	828.00	331.20	496.80	32	96.00	48.00	19.20	28.80	520	1,560.00	780.00	312.00	468.00
419	7C338040 26035488	Tiruppur	Tiruppur	construction of 575 houses for Non slum urban poor families in Zone II Zone III of Tiruppur Corporation Phase II	30th	07.02.2018	575	1,725.00	862.50	345.00	517.50	3	9.00	4.50	1.80	2.70	572	1,716.00	858.00	343.20	514.80
420	7C338039 84029752	Coimbatore	Coimbatore	Construction of 585 houses in Anna Nagar Jawahar Nagar and other 17 slums	13th	30.09.2016	585	1,755.00	877.50	351.00	526.50	1	3.00	1.50	0.60	0.90	584	1,752.00	876.00	350.40	525.60
421	7C338039 84041930	Coimbatore	Coimbatore	Construction of 654 individual houses in Coimbatore LPA	35th	25.06.2018	654	1,962.00	981.00	392.40	588.60	5	15.00	7.50	3.00	4.50	649	1,947.00	973.50	389.40	584.10
422	7C338039 84030950	Coimbatore	Coimbatore	Construction of 661 individual houses at Nagarajapuram and 40 other schemes.	18th	18.01.2017	661	1,983.00	991.50	396.60	594.90	7	21.00	10.50	4.20	6.30	654	1,962.00	981.00	392.40	588.60
423	7C338039 84041935	Coimbatore	Coimbatore	Construction of 719 individual houses in Coimbatore LPA Ph 2	42nd	30.01.2019	719	2,157.00	1,078.50	431.40	647.10	2	6.00	3.00	1.20	1.80	717	2,151.00	1,075.50	430.20	645.30
424	7C338039 84029353	Coimbatore	Coimbatore	Construction of 725 individual houses for non slum urban poor families at Coimbatore Corporation Phase 3	33rd	27.04.2018	725	2,175.00	1,087.50	435.00	652.50	5	15.00	7.50	3.00	4.50	720	2,160.00	1,080.00	432.00	648.00
425	7C338039 84041934	Coimbatore	Coimbatore	Construction of 868 individual houses in Coimbatore Corporation and LPA Ph II	47th	25.09.2019	868	2,604.00	1,302.00	520.80	781.20	9	27.00	13.50	5.40	8.10	859	2,577.00	1,288.50	515.40	773.10

426	7C338039 84033982	Coimbatore	Coimbatore	Construction of 911 individual houses at Karumbukadai and 17 other slums in Coimbatore Corporation	15th	22.11.2016	911	2,733.00	1,366.50	546.60	819.90	1	3.00	1.50	0.60	0.90	910	2,730.00	1,365.00	546.00	819.00
427	7C338039 84041933	Coimbatore	Coimbatore	Construction of 920 individual houses in Coimbatore Corporation LPA	46th	29.08.2019	920	2,760.00	1,380.00	552.00	828.00	6	18.00	9.00	3.60	5.40	914	2,742.00	1,371.00	548.40	822.60
428	7C338037 07036219	Thanjavur	Thanjavur	Construction of 1075 Individual houses for non slum urban poor families in Thanjavur corporation Phase IV and LPA areas	27th	30.10.2017	1,075	3,225.00	1,612.50	645.00	967.50	1	3.00	1.50	0.60	0.90	1,074	3,222.00	1,611.00	644.40	966.60
Total							**55,981**	**1,70,612.70**	**83,971.50**	**33,588.60**	**53,052.60**	**2,424**	**7,519.50**	**3,636.00**	**1,454.40**	**2,429.10**	**53,557**	**1,63,093.20**	**80,335.50**	**32,134.20**	**50,623.50**

Annexure XIV-B: Salient Details of 9 AHP Projects for Curtailment submitted by State of Tamil Nadu

(₹ in lakhs)

S.No	District	City	Name of the Projects	Annexure ID	CSMC Date	CSMC No	Original Approved units	Original project cost (₹ in lakh)					Curtailment Units	Curtailment project cost (₹ in lakh)					Revised Units	Revised cost (₹ in lakh)				
								Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution		Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution		Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	ULB Share	Beneficiary Contribution
1	Salem	Salem	Thideer Nagar	7B3380346300279 0	08-07-2020	51	636	6,232.80	954.00	4,452.00	-	826.80	48	(38.52)	72.00	336.00	-	(446.52)	588	6,271.32	882.00	4,116.00	-	1,273.32
2	Chennai	Chennai	Kotturpuram	7B3380333962925 7	30-03-2022	60	2,070	31,050.00	3,105.00	14,490.00	-	13,455.00	270	325.93	405.00	(8,515.87)	-	8,436.80	1,800	30,724.07	2,700.00	23,005.87	-	5,018.20
3	Cuddalore	Cuddalore	Pallakolai in Gangaikondan TP	7B3380365000222 9	30-01-2019	42	212	1,858.60	318.00	1,484.00	-	56.60	30	234.98	45.00	360.21	-	(170.23)	182	1,623.62	273.00	1,123.79	-	226.83
4	Chennai	Chennai	Badrikarai	7B3380333962921 8	30-03-2022	60	270	4,048.27	405.00	1,890.00	-	1,753.27	102	803.79	153.00	(803.48)	-	1,454.27	168	3,244.48	252.00	2,693.48	-	299.00
5	Chennai	Chennai	Gangaikaraipuram	7B3380333962920 7	30-03-2022	60	250	3,747.35	375.00	1,750.00	-	1,622.35	80	757.68	120.00	(746.67)	-	1,384.35	170	2,989.67	255.00	2,496.67	-	238.00
6	Chennai	Chennai	Appasamy Mudali Street	7B3380333962921 5	30-03-2022	60	70	1,049.12	105.00	490.00	-	454.12	2	(240.69)	3.00	(592.81)	-	349.12	68	1,289.81	102.00	1,082.81	-	105.00
7	Karur	Karur	Kolanthakoundanur	7B3380360762918 8	30-03-2022	60	150	1,499.00	225.00	1,050.00	-	224.00	25	(257.55)	37.50	(394.05)	-	99.00	125	1,756.55	187.50	1,444.05	-	125.00
8	Coimbatore	Coimbatore	Variety Hall Road	7B3380398400173 9	26-09-2018	38	448	3,834.08	672.00	2,688.00	-	474.08	4	(1,786.82)	6.00	(1,804.90)	-	12.08	444	5,620.90	666.00	4,492.90	-	462.00

9	Chennai	Chennai	Chetty Thottam	7B33803 3396292 14	30-03-2022	60	247	3,698.29	370.50	1,729.00	-	1,598.79	4	(864.54)	6.00	(2,078.82)	-	1,208.28	243	4,562.83	364.50	3,807.82	-	390.51
Total							**4,353**	**57,017.51**	**6,529.50**	**30,023.00**	-	**20,465.01**	**565**	**(1,065.74)**	**847.50**	**(14,240.39)**	-	**12,327.15**	**3,788**	**58,083.25**	**5,682.00**	**44,263.39**	-	**8,137.86**

Annexure XIV-C: Salient Details of 11 BLC (New) Projects for Cancellation submitted by State of Tamil Nadu

(₹ in lakhs)

S.No	Division	District	City Name	Project Name	Annexure ID	CSMC No	CSMC Date	Houses	Gen	SC	ST	OBC	Project cost (₹ in Lakh)	Central Assistance @ ₹ 1.50 Lakh per house (₹ in Lakh)	State Share (₹ in Lakh)	Beneficiary Contribution (₹ in Lakh)
1	Tirunelveli	Tirunelveli	Tirunelveli	Construction of 1 individual house for Handloom weaver in Tirunelveli Corporation Phase I	7C33803860050678	66th	10-05-2023	1	-	-	-	1	4.90	1.50	2.50	0.90
2	Tirunelveli	Tirunelveli	Ambasamudram	Construction of 1 individual house for Handloom weaver in Ambasaudram Muncipality Phase I, Tirunelveli District	7C33803864050679	66th	10-05-2023	1	-	-	-	1	4.90	1.50	2.50	0.90
3	Tirunelveli	Tenkasi	Sankarankoil	Construction of 1 individual house for Handloom weaver in	7C33803841050680	66th	10-05-2023	1	-	-	-	1	4.90	1.50	2.50	0.90

				Sankarankoil Muncipality Phase I, Tenkasi District												
4	Tirunelveli	Kanniyakumari	Nagercoil	Construction of 18 individual houses for Handloom weavers in Nagercoil Corporation Phase I, Kanniyakumari District	7C3380392 7050682	66th	10-05-2023	18	-	1	-	17	88.20	27.00	45.00	16.20
5	Tirunelveli	Kanniyakumari	Colachel	Construction of 3 individual houses for Handloom weavers in Colachel Muncipality Phase I, Kanniyakumari District	7C3380391 7050683	66th	10-05-2023	3	-	-	-	3	14.70	4.50	7.50	2.70
6	Tirunelveli	Kanniyakumari	Kuzhithurai	Construction of 1 individual house for Handloom weaver in Kuzhithurai Muncipality Phase I, Kanniyakumari District	7C3380388 6050685	66th	10-05-2023	1	-	-	-	1	4.90	1.50	2.50	0.90

7	Tirupp ur	Erode	Erode	Construction of 200 individual houses in Erode Corporation Phase XVIII in Erode District	7C3380354 2050670	66th	10-05-2023	200	22	65	-	113	600.00	300.00	120.00	180.00
8	Tirupp ur	Erode	Gobich ettipala yam	Construction of 20 individual houses in Gobichettipalaya m Muncipality Phase VIII in Erode District	7C3380352 3050697	66th	10-05-2023	20	-	4	-	16	60.00	30.00	12.00	18.00
9	Tirupp ur	Erode	Erode	Construction of 100 individual houses in Erode Corporation Phase XX in Erode District	7C3380354 2050671	66th	10-05-2023	100	-	38	-	62	300.00	150.00	60.00	90.00
10	Villup uram	Tiruvann amalai	Kanna mangal am	Construction of 05 individual houses in Kannamangalam TP in Tiruvannamalai District	7C3380341 1030316	56th	23-11-2021	5	-	1	-	4	15.00	7.50	3.00	4.50
11	Coimb atore	Coimbat ore	Mettup alayam	Construction of 01 individuals House for Handloom Weaver in Mettupalayam	7C3380396 1043353	64th	18-11-2021	1	-	-	-	1	4.90	1.50	2.50	0.90

				Municipality Coimbatore District Handloom												
Total								**351**	**22**	**109**	**-**	**220**	**1,102.40**	**526.50**	**260.00**	**315.90**

Annexure XIV D: Salient Details of 1 AHP Project proposed for Cancellation submitted by State of Tamil Nadu

(₹ in lakhs)

S. No	District	City	Name of the Project	Annexure ID	CSMC Date	CSMC No	No of Units	Original Project cost (₹ in Lakh)			
								Project Cost	Central Assistance @ ₹1.50 Lakh per house	State Share	Beneficiary Contribution
1	Chennai	Chennai	Construction of 114 Tenements at Valluvar Kudiyuruppu Scheme in Corp.Dn.110, Zone.IX Greater Chennai Corporation under Housing for All.	7B33803339629211	30-03-2022	60	114	1,708.46	171.00	798.00	739.46
Total							**114**	**1,708.46**	**171.00**	**798.00**	**739.46**

Annexure XIV –E: Salient Details of 2 AHP Projects for Addition of 260 houses submitted by State of Tamil Nadu

(₹ in lakhs)

SNO	District	City	Name of the Projects	Annexure ID	Original CSMC Date	Original CSMC No	Original Approved units	Revised CSMC Date	Revised CSMC No	Revised Units upto 67th CSMC	Original project cost (₹ in lakh)				Additional Units	Additional cost (₹ in lakh)				Revised Units	Revised cost (₹ in lakh)			
											Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	Beneficiary Contribution		Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	Beneficiary Contribution		Project cost	Central Assistance @ ₹1.50 Lakh per house	State Share	Beneficiary Contribution
1	Chennai	Chennai	Srinivasapuram Phase-I	7B3380333962 9691	27-04-2018	33rd	480	26-06-2023	67th	256	3,689.85	384.00	1,536.00	1,769.85	140	2,017.89	210.00	840.00	967.89	396	5,707.74	594.00	2,376.00	2,737.74
2	Chennai	Chennai	M.K.Radha Nagar	7B3380333962 9609	30-03-2022	60th	820	10-05-2023	66th	756	11,340.00	1,134.00	5,292.00	4,914.00	120	591.00	180.00	840.00	(429.00)	876	11,931.00	1,314.00	6,132.00	4,485.00
Total							1,300			**1,012**	**15,029.85**	**1,518.00**	**6,828.00**	**6,683.85**	**260**	**2,608.89**	**390.00**	**1,680.00**	**538.89**	**1,272**	**17,638.74**	**1,908.00**	**8,508.00**	**7,222.74**

Annexure XIV-F: Salient details of 118 BLC (New) Projects submitted by State of Tami Nadu

(₹ in lakhs)

S. No	Name of Implementing Agency	District	City Name	Project Name	No of units	Gen	SC	ST	OBC	Project cost (₹ in Lakh)	Central Assistance @ ₹ 1.50 lakh per house	State Share	Beneficiary Contribution	1st instalment of 40% of Central Assistance
1	DTP	Coimbatore	Dhaliyur	Construction of 1 individual houses in Dhaliyur TP	1	-	-	-	1	4.50	1.50	0.60	2.40	0.60
2	TNUHDB	Kanniyakumari	Aralvaimozhi	Construction of 1 individual houses for Handloom Weavers in Aralvaimozhi TP Phase I.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
3	TNUHDB	Kanniyakumari	Kulasekaram	Construction of 1 individual houses for Handloom Weavers in Kulasekaram TP Ph 1.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
4	TNUHDB	Kanniyakumari	Mandaikadu	Construction of 1 individual houses for Handloom Weavers in Mandaikadu TP.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
5	TNUHDB	Kanniyakumari	Nalloor	Construction of 1 individual houses for Handloom Weavers in Nalloor TP.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
6	TNUHDB	Kanniyakumari	Pacode	Construction of 1 individual houses for Handloom Weavers in Pacode TP Ph I.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
7	TNUHDB	Kanniyakumari	Ponmanai	Construction of 1 individual houses for Handloom Weavers in Ponmanai TP Ph I.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
8	TNUHDB	Kanniyakumari	Thirparappu	Construction of 1 individual houses for Handloom Weavers in Tiruparapu TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60

9	TNUHDB	Kanniyaku mari	Thiruvattar	Construction of 1 individual houses for Handloom Weavers in Tiruvattar TP Ph 1	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
10	TNUHDB	Kanniyaku mari	Unamalaikadai	Construction of 1 individual houses for Handloom Weavers in Unamalaikadai TP Ph 1	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
11	TNUHDB	Cuddalore	Cuddalore	Construction of 01 individual houses at for Handloom Weavers I at Cuddalore District Ph XI .	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
12	TNUHDB	Cuddalore	Thorapadi	Construction of 01 individual houses for Handloom Weavers at Thorapadi TP Ph-IV in Cuddalore District.	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
13	TNUHDB	Namakkal	Tiruchengode	Construction of 01 individual houses for Handloom Weavers at Tiruchengode Muncipality	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
14	TNUHDB	Namakkal	Vennandur	Construction of 01 individual houses for Handloom Weavers at Vennandur TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
15	TNUHDB	Namakkal	Athanur	Construction of 01 individual houses for Handloom Weavers at Athanur TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
16	TNUHDB	Namakkal	Mallasamudra m	Construction of 01 individual houses for Handloom Weavers at Mallasamudram TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
17	TNUHDB	Erode	Nasiyanur	Construction of 01 individual houses for Handloom Weavers at Nasiyanur TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
18	TNUHDB	Erode	Olagadam	Construction of 01 individual houses for Handloom Weavers at Olagadam TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60

19	TNUHDB	Erode	Pallapalayam	Construction of 01 individual houses for Handloom Weavers at Pallapalayam TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
20	TNUHDB	Erode	Salangapalayam	Construction of 01 individual houses for Handloom Weavers at Salangapalayam TP	1	-	-	-	1	4.90	1.50	2.50	0.90	0.60
21	TNUHDB	Kanniyakumari	Eraniel	Construction of 2 individual houses for Handloom Weavers in Eraniel TP.	2	-	-	-	2	9.80	3.00	5.00	1.80	1.20
22	TNUHDB	Kanniyakumari	Mulagumodu	Construction of 2 individual houses for Handloom Weavers in Mulagulodu TP.	2	-	-	-	2	9.80	3.00	5.00	1.80	1.20
23	TNUHDB	Kanniyakumari	Reethapuram	Construction of 2 individual houses for Handloom Weavers in Reethapuram TP	2	-	1	-	1	9.80	3.00	5.00	1.80	1.20
24	TNUHDB	Kanniyakumari	Thingal nagar	Construction of 2 individual houses for Handloom Weavers in Thingal nagar TP Ph 1	2	-	-	-	2	9.80	3.00	5.00	1.80	1.20
25	TNUHDB	Tiruvannamalai	Arani	Construction of 02 individual houses for Handloom Weavers at Arani Muncipality Ph I in Tiruvannamalai district.	2	-	-	-	2	9.80	3.00	5.00	1.80	1.20
26	TNUHDB	Thoothukkudi	Ettayapuram	Construction of 3 individual houses for Handloom Weavers in Ettayapuram TP Phase I at Thoothukkudi district.	3	-	-	-	3	14.70	4.50	7.50	2.70	1.80
27	TNUHDB	Tirunelveli	Kallidaikurichi	Construction of 3 individual houses for Handloom Weavers in Kallidaikurichi TP Phase I at Tirunelveli district.	3	-	-	-	3	14.70	4.50	7.50	2.70	1.80
28	TNUHDB	Kanniyakumari	Karungal	Construction of 3 individual houses for Handloom Weavers in Karungal TP at Kanniyakumari district.	3	-	-	-	3	14.70	4.50	7.50	2.70	1.80

29	TNUHDB	Kanniyakumari	Manavalakurichi	Construction of 3 individual houses for Handloom Weavers in Manavalakurichi TP.	3	-	-	-	3	14.70	4.50	7.50	2.70	1.80
30	TNUHDB	Erode	Avalpoondurai	Construction of 03 individual houses for Handloom Weavers at Avalpoondurai TP	3	-	-	-	3	14.70	4.50	7.50	2.70	1.80
31	DTP	Kanniyakumari	Mulagumudu	Construction of 04 individual houses in Mulagumoodu TP	4	-	-	-	4	18.00	6.00	2.40	9.60	2.40
32	TNUHDB	Kanniyakumari	Karungal	Construction of 4 individual houses for Handloom Weavers in Karungal TP.	4	-	-	-	4	19.60	6.00	10.00	3.60	2.40
33	TNUHDB	Namakkal	Pillanallur	Construction of 04 individual houses for Handloom Weavers at Pillanallur TP	4	-	-	-	4	19.60	6.00	10.00	3.60	2.40
34	TNUHDB	Erode	P.Mettupalayam	Construction of 04 individual houses for Handloom Weavers at P.Mettupalayam TP	4	-	-	-	4	19.60	6.00	10.00	3.60	2.40
35	TNUHDB	Virudhunagar	Virudhunagar	Construction of 5 individual houses in Virudhunagar Muncipality Ph VIII in Virudhunagar Dt.	5	-	-	-	5	15.00	7.50	3.00	4.50	3.00
36	TNUHDB	Kanniyakumari	Keezhkulam	Construction of 5 individual houses for Handloom Weavers in Keezhkulam TP Ph 1.	5	-	-	-	5	24.50	7.50	12.50	4.50	3.00
37	TNUHDB	Chengalpattu	Chengalpattu	Construction of 05 individual houses for Handloom Weavers at Maduranthagam Tk in Chengalpattu district.	5	-	-	-	5	24.50	7.50	12.50	4.50	3.00
38	TNUHDB	Tiruvallur	Podhaturpet	Construction of 05 individual houses for Handloom Weavers in Podhaturpet TP	5	-	-	-	5	24.50	7.50	12.50	4.50	3.00
39	TNUHDB	Erode	Periyakodiveri	Construction of 06 individual houses for Handloom Weavers at Periyakodiveri TP	6	-	-	-	6	29.40	9.00	15.00	5.40	3.60

40	TNUHDB	Kanniyakumari	Valvaithankostam	Construction of 7 individual houses for Handloom Weavers in Valvaithankostam TP Ph 1	7	-	-	-	7	34.30	10.50	17.50	6.30	4.20
41	TNUHDB	Erode	Sivagiri	Construction of 07 individual houses for Handloom Weavers at Sivagiri TP	7	-	-	-	7	34.30	10.50	17.50	6.30	4.20
42	TNUHDB	Kanniyakumari	Kiliyoor	Construction of 9 individual houses for Handloom Weavers in Kiliyoor TP Ph 1.	9	-	-	-	9	44.10	13.50	22.50	8.10	5.40
43	TNUHDB	Trichy	Uppiliapuram	Construction of 10 individual houses in Uppiliapuram TP Ph II in Trichy Dt.	10	-	1	-	9	30.00	15.00	6.00	9.00	6.00
44	TNUHDB	Thanjavur	Peravurani	Construction of 10 individual houses in Peravurani TP Ph VI at Thanjavur Dt.	10	-	2	-	8	30.00	15.00	6.00	9.00	6.00
45	DTP	Kanniyakumari	Kadayal	Construction of 11 individual houses in Kadayal TP	11	-	2	-	9	49.50	16.50	6.60	26.40	6.60
46	TNUHDB	Erode	Kembainaikenpalayam	Construction of 11 individual houses for Handloom Weavers at Kembainaickenpalayam TP	11	-	1	-	10	53.90	16.50	27.50	9.90	6.60
47	DTP	Kanniyakumari	Suchindrum	Construction of 12 individual houses in Suchindrum TP	12	-	2	-	10	54.00	18.00	7.20	28.80	7.20
48	TNUHDB	Erode	Jambai	Construction of 12 individual houses for Handloom Weavers at Jambai TP	12	2	5	-	5	58.80	18.00	30.00	10.80	7.20
49	DTP	Kanniyakumari	Kothanallur	Construction of 13 individual houses in Kothanallur TP	13	-	-	-	13	58.50	19.50	7.80	31.20	7.80
50	DTP	Kanniyakumari	Therur	Construction of 13 individual houses in Theroor TP	13	-	2	-	11	58.50	19.50	7.80	31.20	7.80
51	DTP	Kanniyakumari	Palapallam	Construction of 13 individual houses in Palapallam TP	13	-	3	-	10	58.50	19.50	7.80	31.20	7.80

52	DTP	Kanniyaku mari	Kulasekaram	Construction of 14 individual houses in Kulasekharam TP	14	-	-	-	14	63.00	21.00	8.40	33.60	8.40
53	DTP	Kanniyaku mari	Arumanai	Construction of 15 individual houses in Arumanai TP	15	-	-	-	15	67.50	22.50	9.00	36.00	9.00
54	DTP	Kanniyaku mari	Boothapandi	Construction of 16 individual houses in Boothapandi TP	16	-	-	-	16	72.00	24.00	9.60	38.40	9.60
55	DTP	Kanniyaku mari	Valvaithankoshtam	Construction of 16 individual houses in Valvachagostam TP	16	-	2	-	14	72.00	24.00	9.60	38.40	9.60
56	DTP	Kanniyaku mari	Manavalakurichi	Construction of 16 individual houses in Manavalakurichi TP	16	-	-	1	15	72.00	24.00	9.60	38.40	9.60
57	TNUHDB	Tirunelveli	Veeravanallur	Construction of 16 individual houses for Handloom Weavers in Veeravanallur TP Phase I at Tirunelveli district.	16	-	-	-	16	78.40	24.00	40.00	14.40	9.60
58	TNUHDB	Erode	Kollankovil	Construction of 16 individual houses for Handloom Weavers at Kollankovil TP	16	-	-	-	16	78.40	24.00	40.00	14.40	9.60
59	DTP	Kanniyaku mari	Puthukkadai	Construction of 17 individual houses in Puthukkadai TP	17	-	-	-	17	76.50	25.50	10.20	40.80	10.20
60	TNUHDB	Erode	Appakudal	Construction of 18 individual houses for Handloom Weavers at Appakudal TP	18	5	7	-	6	88.20	27.00	45.00	16.20	10.80
61	TNUHDB	Perambalur	Arumbavur	Construction of 18 individual houses in Arumbavur TP Ph IV in Perambalur Dt.	18	-	11	-	7	54.00	27.00	10.80	16.20	10.80
62	DTP	Kanniyaku mari	Keezhkulam	Construction of 89 individual houses in Keezhkulam TP	19	-	-	-	19	85.50	28.50	11.40	45.60	11.40
63	DTP	Kanniyaku mari	Aralvaimozhi	Construction of 20 individual houses in Aralvaimozhi TP	20	-	6	-	14	90.00	30.00	12.00	48.00	12.00
64	DTP	Kanniyaku mari	Thingalnagar	Construction of 20 individual houses in Thingal Nagar TP	20	-	-	-	20	90.00	30.00	12.00	48.00	12.00

65	TNUHDB	Kallakurichi	Sankarapuram	Construction of 20 individual houses in Sankarapuram TP Ph V in Kallakurichi Dt.	20	-	4	-	16	60.00	30.00	12.00	18.00	12.00
66	DTP	Kanniyakumari	Thazhakudy	Construction of 23 individual houses in Thazhakudy TP	23	-	4	-	19	103.50	34.50	13.80	55.20	13.80
67	DTP	Kanniyakumari	Ponmanai	Construction of 23 individual houses in Ponmanai TP	23	-	5	-	18	103.50	34.50	13.80	55.20	13.80
68	DTP	Kanniyakumari	Neyyoor	Construction of 23 individual houses in Neyyoor TP	23	-	1	-	22	103.50	34.50	13.80	55.20	13.80
69	DTP	Kanniyakumari	Unnamalaikadai	Construction of 24 individual houses in Unnamalaikadai TP	24	-	-	-	24	108.00	36.00	14.40	57.60	14.40
70	DTP	Kanniyakumari	Karungal	Construction of 25 individual houses in Karungal TP	25	-	2	-	23	112.50	37.50	15.00	60.00	15.00
71	DTP	Kanniyakumari	Thiruvithancode	Construction of 25 individual houses in Thiruvithancode TP	25	-	1	-	24	112.50	37.50	15.00	60.00	15.00
72	TNUHDB	Nagapattinam	Nagapattinam	Construction of 25 individual houses in Nagapattinam Muncipality in Nagapattinam Dt.	25	6	6	-	13	75.00	37.50	15.00	22.50	15.00
73	DTP	Kanniyakumari	Kottaram	Construction of 28 individual houses in Kottaram TP	28	-	1	-	27	126.00	42.00	16.80	67.20	16.80
74	DTP	Kanniyakumari	Azhagiapandipuram	Construction of 28 individual houses in Azhagiapandipuram TP	28	-	-	-	28	126.00	42.00	16.80	67.20	16.80
75	TNUHDB	Thanjavur	Pattukottai	Construction of 30 individual houses at Pattukottai Muncipality Ph XI at Thanjavur Dt.	30	-	6	-	24	90.00	45.00	18.00	27.00	18.00
76	DTP	Kanniyakumari	Eraniel	Construction of 32 individual houses in Eraniel TP	32	-	-	-	32	144.00	48.00	19.20	76.80	19.20
77	DTP	Dharmapuri	Papparapatti	Construction of 32 individual houses in Papparapatti TP	32	-	1	-	31	144.00	48.00	19.20	76.80	19.20

78	TNUHDB	Thanjavur	Kumbakonam	Construction of 32 individual houses for Handloom Weavers in Kumbakonam Corporation at Thanjavur Dt.	32	-	1	-	31	156.80	48.00	80.00	28.80	19.20
79	DTP	Kanniyakumari	Marungur	Construction of 33 individual houses in Marungoor TP	33	-	2	-	31	148.50	49.50	19.80	79.20	19.80
80	TNUHDB	Virudhunagar	Sattur	Construction of 33 individual houses in Sattur Muncipality Ph III in Virudhunagar Dt.	33	-	-	-	33	99.00	49.50	19.80	29.70	19.80
81	DTP	Kanniyakumari	Villukuri	Construction of 34 individual houses in Villukuri TP	34	-	7	-	27	153.00	51.00	20.40	81.60	20.40
82	DTP	Kanniyakumari	Palugal	Construction of 36 individual houses in Palugal TP	36	-	1	-	35	162.00	54.00	21.60	86.40	21.60
83	DTP	Kanniyakumari	Reethapuram	Construction of 38 individual houses in Reethapuram TP	38	-	4	-	34	171.00	57.00	22.80	91.20	22.80
84	DTP	Krishnagiri	Nagojanahalli	Construction of 39 individual houses in Nagojanahalli TP	39	-	1	-	38	175.50	58.50	23.40	93.60	23.40
85	DTP	Kanniyakumari	Edaicode	Construction of 40 individual houses in Edaicode TP	40	-	-	-	40	180.00	60.00	24.00	96.00	24.00
86	DTP	Kanniyakumari	Athur	Construction of 40 individual houses in Attoor TP	40	-	-	-	40	180.00	60.00	24.00	96.00	24.00
87	DTP	Kanniyakumari	Nalloor	Construction of 40 individual houses in Nalloor TP	40	-	-	-	40	180.00	60.00	24.00	96.00	24.00
88	DTP	Kanniyakumari	Thenthamaraikulam	Construction of 43 individual houses in Thenthamaraikulam TP	43	-	-	-	43	193.50	64.50	25.80	103.20	25.80
89	DTP	Kanniyakumari	Vellimalai	Construction of 44 individual houses in Vellimalai TP	44	-	-	-	44	198.00	66.00	26.40	105.60	26.40
90	DTP	Kanniyakumari	Mylaudy	Construction of 45 individual houses in Mylaudy TP	45	-	1	-	44	202.50	67.50	27.00	108.00	27.00

91	DTP	Kanniyakumari	Kumarapuram	Construction of 45 individual houses in Kumarapuram TP	45	-	-	-	45	202.50	67.50	27.00	108.00	27.00
92	TNUHDB	Virudhunagar	Rajapalayam	Construction of 45 individual houses in Rajapalayam Muncipality Ph VII in Virudhunagar Dt.	45	-	11	-	34	135.00	67.50	27.00	40.50	27.00
93	DTP	Kanniyakumari	Verkilambi	Construction of 49 individual houses in Verkilambi TP	49	-	-	-	49	220.50	73.50	29.40	117.60	29.40
94	TNUHDB	Trichy	Lalgudi	Construction of 50 individual houses in Lalgudi TP Ph II in Trichy Dt.	50	-	16	-	34	150.00	75.00	30.00	45.00	30.00
95	TNUHDB	Thanjavur	Kumbakonam	Construction of 50 individual houses in Kumbakonam Corporation Ph XIII at Thanjavur Dt.	50	-	13	1	36	150.00	75.00	30.00	45.00	30.00
96	TNUHDB	Thanjavur	Thanjavur	Construction of 50 individual houses in Thanjavur Corporation Ph XIV at Thanjavur Dt.	50	-	6	-	44	150.00	75.00	30.00	45.00	30.00
97	DTP	Kanniyakumari	Kappiyarai	Construction of 53 individual houses in Kappiyarai TP Ph II	53	-	2	-	51	238.50	79.50	31.80	127.20	31.80
98	DTP	Kanniyakumari	Thirparappu	Construction of 55 individual houses in Thiruparappu TP	55	-	2	-	53	247.50	82.50	33.00	132.00	33.00
99	DTP	Dharmapuri	Kadathur	Construction of 55 individual houses in Kadathur TP	55	-	26	-	29	247.50	82.50	33.00	132.00	33.00
100	TNUHDB	Virudhunagar	Aruppukottai	Construction of 55 individual houses in Aruppukottai Muncipality Ph VIII in Virudhunagar Dt.	55	-	-	-	55	165.00	82.50	33.00	49.50	33.00
101	DTP	Kanniyakumari	Kaliyakkavilai	Construction of 58 individual houses in Kaliyakkavilai TP	58	-	-	-	58	261.00	87.00	34.80	139.20	34.80
102	DTP	Tiruchirappalli	Thottiyam	Construction of 67 individual houses in Thottiam TP	67	-	33	-	34	301.50	100.50	40.20	160.80	40.20

103	TNUHDB	Perambalur	Perambalur	Construction of 75 individual houses in Perambalur Muncipality Ph VI in Perambalur Dt.	75	-	55	-	20	225.00	112.50	45.00	67.50	45.00
104	DTP	Kanniyaku mari	Mandaikadu	Construction of 77 individual houses in Mandaikadu TP	77	-	-	-	77	346.50	115.50	46.20	184.80	46.20
105	DTP	Krishnagiri	Denkanikottai	Construction of 82 individual houses in Denkanikottai TP	82	-	47	-	35	369.00	123.00	49.20	196.80	49.20
106	DTP	Kanniyaku mari	Thiruvattar	Construction of 86 individual houses in Thiruvattar TP	86	-	-	1	85	387.00	129.00	51.60	206.40	51.60
107	DTP	Dharmapuri	Kambainallur	Construction of 87 individual houses in Kambainallur TP	87	-	21	-	66	391.50	130.50	52.20	208.80	52.20
108	DTP	Kanniyaku mari	Killiyoor	Construction of 89 individual houses in Killiyoor TP	89	-	3	-	86	400.50	133.50	53.40	213.60	53.40
109	DTP	Kanniyaku mari	Kallukuttam	Construction of 95 individual houses in Kallukootam TP	95	-	3	-	92	427.50	142.50	57.00	228.00	57.00
110	TNUHDB	Salem	Salem	Construction of 105 individual houses in Salem Corporation and LPA	105	7	5	-	93	315.00	157.50	63.00	94.50	63.00
111	DTP	Dharmapuri	B.Mallapuram	Construction of 109 individual houses in B.Mallapuram TP	109	-	50	-	59	490.50	163.50	65.40	261.60	65.40
112	DTP	Coimbatore	Chettipalayam	Construction of 116 individual houses in Chettipalayam TP	116	-	8	-	108	522.00	174.00	69.60	278.40	69.60
113	TNUHDB	Virudhunagar	Sivakasi	Construction of 120 individual houses in Sivakasi Corporation Ph II in Virudhunagar Dt.	120	-	61	-	59	360.00	180.00	72.00	108.00	72.00
114	TNUHDB	Trichy	Trichy	Construction of 145 individual houses in Srirangam zone Ph V in Trichy Dt.	145	-	69	-	76	435.00	217.50	87.00	130.50	87.00
115	DTP	Krishnagiri	Bargur	Construction of 147 individual houses in Bargur TP	147	-	46	-	101	661.50	220.50	88.20	352.80	88.20

116	TNUHDB	Trichy	Trichy	Construction of 152 individual houses in Ponmalai zone Ph V in Trichy Dt.	152	60	60	-	32	456.00	228.00	91.20	136.80	91.20
117	TNUHDB	Trichy	Trichy	Construction of 160 individual houses in KO Abisekapuram Ph IV in Thanjavur Dt.	160	29	76	-	55	480.00	240.00	96.00	144.00	96.00
118	DTP	Kanniyakumari	Pacode	Construction of 164 individual houses in Pacode TP	164	-	-	-	164	738.00	246.00	98.40	393.60	98.40
Total					**3,712**	**109**	**706**	**3**	**2,894**	**15,049.00**	**5,568.00**	**2,616.70**	**6,864.30**	**2,227.20**

Annexure XV-A: Salient details of Curtailment for 301 houses under 54 BLC (New) Projects submitted by State of Uttarakhand

(₹ in lakh)

S. N.	City Name	CSMC No.	CSMC Date	Sanctioned					Curtailment					Revised for Sanction				
				Sanctioned houses as per actual DPR	Central Assistance @Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total	Houses	Central Assistance @ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total	Houses	Central Assistance @ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total
1	Gadarpur	7	17.03.2016	242	363.00	121.00	370.26	854.26	21	31.50	10.50	32.13	74.13	221	331.50	110.50	338.13	780.13
2	Jaspur			174	261.00	87.00	266.22	614.22	3	4.50	1.50	4.59	10.59	171	256.50	85.50	261.63	603.63
3	Sitarganj			24	36.00	12.00	36.72	84.72	2	3.00	1.00	3.06	7.06	22	33.00	11.00	33.66	77.66
Total				**440**	**660.00**	**220.00**	**673.20**	**1553.20**	**26**	**39.00**	**13.00**	**39.78**	**91.78**	**414**	**621.00**	**207.00**	**633.42**	**1,461.42**
4	Pauri	12	31.08.2016	58	87.00	29.00	138.04	254.04	10	15.00	5.00	23.8	43.80	48	72.00	24.00	114.24	210.24
5	Jaspur			444	666.00	222.00	679.32	1567.32	12	18.00	6.00	18.36	42.36	432	648.00	216.00	660.96	1,524.96
6	Sitarganj			42	63.00	21.00	64.26	148.26	1	1.50	0.50	1.53	3.53	41	61.50	20.50	62.73	144.73
7	Chinyalisaur			227	340.50	113.50	540.26	994.26	1	1.50	0.50	2.38	4.38	226	339.00	113.00	537.88	989.88
Total				**771**	**1,156.50**	**385.50**	**1,421.88**	**2,963.88**	**24**	**36.00**	**12.00**	**46.07**	**94.07**	**747**	**1,120.50**	**373.50**	**1,375.81**	**2,869.81**
8	Champawat	26	27.09.2017	53	79.50	26.50	107.06	213.06	1	1.50	0.50	2.02	4.02	52	78.00	26.00	105.04	209.04
9	Rudraprayag			27	40.50	13.50	64.26	118.26	2	3.00	1.00	4.76	8.76	25	37.50	12.50	59.50	109.50
10	Bazpur			39	58.50	19.50	59.67	137.67	1	1.50	0.50	1.53	3.53	38	57.00	19.00	58.14	134.14
Total				**119**	**178.50**	**59.50**	**230.99**	**468.99**	**4**	**6.00**	**2.00**	**8.31**	**16.31**	**115**	**172.50**	**57.50**	**222.68**	**452.68**

11	Almora	30	07.02.2018	25	37.50	12.50	50.50	100.50	3	4.50	1.50	6.06	12.06	22	33.00	11.00	44.44	88.44
12	Tharali			75	112.50	37.50	178.50	328.50	1	1.50	0.50	2.38	4.38	74	111.00	37.00	176.12	324.12
13	Champawat			79	118.50	39.50	159.58	317.58	6	9.00	3.00	12.12	24.12	73	109.50	36.50	147.46	293.46
14	Pithoragarh			39	58.50	19.50	78.78	156.78	3	4.50	1.50	6.06	12.06	36	54.00	18.00	72.72	144.72
15	Gularbhoj			301	451.50	150.50	460.53	1062.53	1	1.50	0.50	1.53	3.53	300	450.00	150.00	459.00	1059.00
16	Jaspur			77	115.50	38.50	117.81	271.81	2	3.00	1.00	3.06	7.06	75	112.50	37.50	114.75	264.75
17	Sitarganj			34	51.00	17.00	52.02	120.02	1	1.50	0.50	1.53	3.53	33	49.50	16.50	50.49	116.49
Total				**630**	**945.00**	**315.00**	**1,097.72**	**2,357.72**	**17**	**25.50**	**8.50**	**32.74**	**66.74**	**613**	**919.50**	**306.50**	**1,064.98**	**2,290.98**
18	Pokhari	36	24.07.2018	38	57.00	19.00	90.44	166.44	2	3.00	1.00	4.76	8.76	36	54.00	18.00	85.68	157.68
19	Champawat			6	9.00	3.00	12.12	24.12	1	1.50	0.50	2.02	4.02	5	7.50	2.50	10.10	20.10
20	Kotdwar			51	76.50	25.50	121.38	223.38	1	1.50	0.50	2.38	4.38	50	75.00	25.00	119.00	219.00
21	Bazpur			51	76.50	25.50	78.03	180.03	1	1.50	0.50	1.53	3.53	50	75.00	25.00	76.50	176.50
22	Chinyalisaur			223	334.50	111.50	530.74	976.74	5	7.50	2.50	11.9	21.90	218	327.00	109.00	518.84	954.84
Total				**369**	**553.50**	**184.50**	**832.71**	**1,570.71**	**10**	**15.00**	**5.00**	**22.59**	**42.59**	**359**	**538.50**	**179.50**	**810.12**	**1,528.12**
23	Gairsain	47	25.09.2019	22	33.00	11.00	52.36	96.36	2	3.00	1.00	4.76	8.76	20	30.00	10.00	47.60	87.60
24	Gauchar			13	19.50	6.50	30.94	56.94	2	3.00	1.00	4.76	8.76	11	16.50	5.50	26.18	48.18
25	Karnaprayag			7	10.50	3.50	16.66	30.66	1	1.50	0.50	2.38	4.38	6	9.00	3.00	14.28	26.28
26	Pokhari			20	30.00	10.00	47.60	87.60	2	3.00	1.00	4.76	8.76	18	27.00	9.00	42.84	78.84
27	Champawat			17	25.50	8.50	34.34	68.34	3	4.50	1.50	6.06	12.06	14	21.00	7.00	28.28	56.28

28	Kotdwar			273	409.50	136.50	649.74	1195.74	4	6.00	2.00	9.52	17.52	269	403.50	134.50	640.22	1178.22
29	Pauri			40	60.00	20.00	95.20	175.20	4	6.00	2.00	9.52	17.52	36	54.00	18.00	85.68	157.68
30	Manglaur			399	598.50	199.50	574.56	1372.56	2	3.00	1.00	2.88	6.88	397	595.50	198.50	571.68	1365.68
31	Pithoragarh			75	112.50	37.50	151.50	301.50	12	18.00	6.00	24.24	48.24	63	94.50	31.50	127.26	253.26
32	Kichha			89	133.50	44.50	136.17	314.17	2	3.00	1.00	3.06	7.06	87	130.50	43.50	133.11	307.11
33	Shaktigarh			75	112.50	37.50	114.75	264.75	11	16.50	5.50	16.83	38.83	64	96.00	32.00	97.92	225.92
Total				**1,030**	**1,545.00**	**515.00**	**1,903.82**	**3,963.82**	**45**	**67.50**	**22.50**	**88.77**	**178.77**	**985**	**1,477.50**	**492.50**	**1,815.05**	**3,785.05**
34	Almora	49	27.11.2019	53	79.50	26.50	107.06	213.06	17	25.50	8.50	34.34	68.34	36	54.00	18.00	72.72	144.72
35	Dwarahat			28	42.00	14.00	56.56	112.56	4	6.00	2.00	8.08	16.08	24	36.00	12.00	48.48	96.48
36	Bageshwar			163	244.50	81.50	329.26	655.26	14	21.00	7.00	28.28	56.28	149	223.50	74.50	300.98	598.98
37	Kotdwar			372	558.00	186.00	885.36	1629.36	3	4.50	1.50	7.14	13.14	369	553.50	184.50	878.22	1616.22
38	Bhagwanpur			252	378.00	126.00	362.88	866.88	25	37.50	12.50	36	86.00	227	340.50	113.50	326.88	780.88
39	Ukhimath			43	64.50	21.50	102.34	188.34	6	9.00	3.00	14.28	26.28	37	55.50	18.50	88.06	162.06
40	Bazpur			110	165.00	55.00	168.30	388.30	3	4.50	1.50	4.59	10.59	107	160.50	53.50	163.71	377.71
Total				**1,021**	**1,531.50**	**510.50**	**2,011.76**	**4,053.76**	**72**	**108.00**	**36.00**	**132.71**	**276.71**	**949**	**1,423.50**	**474.50**	**1,879.05**	**3,777.05**
41	Pirankaliyar	51	07.08.2020	185	277.50	92.50	266.40	636.40	4	6.00	2.00	5.76	13.76	181	271.50	90.50	260.64	622.64
42	Rudraprayag			53	79.50	26.50	126.14	232.14	1	1.50	0.50	2.38	4.38	52	78.00	26.00	123.76	227.76
43	Sitarganj			63	94.50	31.50	96.39	222.39	9	13.50	4.50	13.77	31.77	54	81.00	27.00	82.62	190.62
44	Uttarkashi			15	22.50	7.50	35.70	65.70	1	1.50	0.50	2.38	4.38	14	21.00	7.00	33.32	61.32

Total				**316**	**474.00**	**158.00**	**524.63**	**1,156.63**	**15**	**22.50**	**7.50**	**24.29**	**54.29**	**301**	**451.50**	**150.50**	**500.34**	**1,102.34**
45	Kotdwar	53	22.02.2021	16	24.00	8.00	38.08	70.08	3	4.50	1.50	7.14	13.14	13	19.50	6.50	30.94	56.94
46	Bhimtal			105	157.50	52.50	212.10	422.10	18	27.00	9.00	36.36	72.36	87	130.50	43.50	175.74	349.74
47	Berinag			37	55.50	18.50	74.74	148.74	6	9.00	3.00	12.12	24.12	31	46.50	15.50	62.62	124.62
48	Augustmuni			12	18.00	6.00	28.56	52.56	2	3.00	1.00	4.76	8.76	10	15.00	5.00	23.80	43.80
49	Gadarpur			27	40.50	13.50	41.31	95.31	6	9.00	3.00	9.18	21.18	21	31.50	10.50	32.13	74.13
50	Kashipur			271	406.50	135.50	414.63	956.63	39	58.50	19.50	59.67	137.67	232	348.00	116.00	354.96	818.96
51	Shaktigarh			35	52.50	17.50	53.55	123.55	4	6.00	2.00	6.12	14.12	31	46.50	15.50	47.43	109.43
Total				**503**	**754.50**	**251.50**	**862.97**	**1,868.97**	**78**	**117.00**	**39.00**	**135.35**	**291.35**	**425**	**637.50**	**212.50**	**727.62**	**1,577.62**
52	Rudraprayag	63	14.09.2022	6	9.00	3.00	14.28	26.28	2	3.00	1.00	4.76	8.76	4	6.00	2.00	9.52	17.52
53	Tilwara			26	39.00	13.00	61.88	113.88	4	6.00	2.00	9.52	17.52	22	33.00	11.00	52.36	96.36
Total				**32**	**48.00**	**16.00**	**76.16**	**140.16**	**6**	**9.00**	**3.00**	**14.28**	**26.28**	**26**	**39.00**	**13.00**	**61.88**	**113.88**
54	Roorkee	65	27.02.2023	49	73.50	24.50	70.56	168.56	4	6.00	2.00	5.76	13.76	45	67.50	22.50	64.80	154.80
Total				**49**	**73.50**	**24.50**	**70.56**	**168.56**	**4**	**6.00**	**2.00**	**5.76**	**13.76**	**45**	**67.50**	**22.50**	**64.80**	**154.80**
Grand Total				**5,280**	**7,920.00**	**2,640.00**	**9,706.40**	**20,266.40**	**301**	**451.50**	**150.50**	**550.65**	**1,152.65**	**4,979**	**7,468.50**	**2,489.50**	**9,155.75**	**19,113.75**

Anneuxre XV-B: Salient Details of Curtailment for 5 Houses under 3 BLC (Enhancement) Projects submitted by State of Uttarakhand

(₹ in lakh)

S. N.	City Name	CSMC No.	CSMC Date	Sanctioned					Curtailment					Revised for Sanction				
				Sanction Houses as per actual DPR	Central Assistance@ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total	Houses	Central Assistance@ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total	Houses	Central Assistance@ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total
1	Almora	53	22.02.2021	7	10.50	0.00	0.00	10.50	3	4.50	0.00	0.00	4.50	4	6.00	0.00	0.00	6.00
2	Kashipur			22	33.00	0.00	0.00	33.00	1	1.50	0.00	0.00	1.50	21	31.50	0.00	0.00	31.50
Total				**29**	**43.5**	**0.00**	**0.00**	**43.50**	**4**	**0.00**	**0.00**	**0.00**	**6.00**	**25**	**0.00**	**0.00**	**0.00**	**37.50**
3	Dehradun	63	14.09.2022	8	12.00	0.00	0.00	12.00	1	1.50	0.00	0.00	1.50	7	10.50	0.00	0.00	10.50
Total				**8**	**12.00**	**0.00**	**0.00**	**12.00**	**1**	**1.50**	**0.00**	**0.00**	**1.50**	**7**	**0.00**	**0.00**	**0.00**	**10.50**
Grand Total				**37**	**55.50**	**0.00**	**0.00**	**55.50**	**5**	**7.50**	**0.00**	**0.00**	**7.50**	**32**	**0.00**	**0.00**	**0.00**	**48.00**

Annexure XV-C: Salient Details of Surrender for 6 houses under 1 BLC (Enhancement) Project submitted by State of Uttarakhand

(₹ in lakh)

S. No.	City Name	CSMC No.	CSMC Date	Sanctioned					Surrender				
				Sanction Houses as per actual DPR	Central Assistance@ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total	Houses	Central Assistance @ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total
1	Karnaprayag	53	22.02.2021	6	9.00	0.00	0.00	9.00	**6**	9.00	0.00	0.00	9.00
Total				**6**	**9.00**	**0.00**	**0.00**	**9.00**	**6**	**9.00**	**0.00**	**0.00**	**9.00**

Annexure XV-C: Salient Details of 23 BLC (New) Projects for 955 houses under PMAY-U Mission submitted by State of Uttarakhand

(₹ in lakh)

S. No.	ULB	Gen	SC	ST	OBC	Total	Central Assistance @ Rs. 1.5 lakh/house	State Share	Beneficiary Share	Total Cost	1st Installment of Central Assistance (40%)
1	NPP Almora	1	4	0	1	6	9.00	3.00	12.12	24.12	3.60
2	NP Pokhari	10	8	0	0	18	27.00	9.00	42.84	78.84	10.80
3	NN Dehradun	14	13	0	13	40	60.00	20.00	57.60	137.60	24.00
4	NPP Mussoorie	2	1	0	2	5	7.50	2.50	7.20	17.20	3.00
5	NP Herbertpur	3	5	0	11	19	28.50	9.50	27.36	65.36	11.40
6	NPP Manglour	1	0	0	147	148	222.00	74.00	213.12	509.12	88.80
7	NP Imlikhera	7	67	0	158	232	348.00	116.00	334.08	798.08	139.20
8	NP Rampur	0	28	0	24	52	78.00	26.00	74.88	178.88	31.20
9	NP Bhowali	2	5	0	1	8	12.00	4.00	16.16	32.16	4.80
10	NP Haldwani	43	12	0	4	59	88.50	29.50	90.27	208.27	35.40
11	NP Kaladhungi	1	1	0	3	5	7.50	2.50	7.65	17.65	3.00
12	NP Pauri	7	4	0	0	11	16.50	5.50	26.18	48.18	6.60
13	NP Pithoragarh	33	24	0	4	61	91.50	30.50	123.22	245.22	36.60
14	NP Gangolihat	16	38	0	0	54	81.00	27.00	109.08	217.08	32.40

15	NP Berinag	7	47	0	0	54	81.00	27.00	109.08	217.08	32.40
16	NP Rudraprayag	1	2	0	0	3	4.50	1.50	7.14	13.14	1.80
17	NP Gaja	18	34	0	0	52	78.00	26.00	123.76	227.76	31.20
18	NP Chamiyala	1	0	0	0	1	1.50	0.50	2.38	4.38	0.60
19	NP Kirtinagar	17	12	0	0	29	43.50	14.50	69.02	127.02	17.40
20	NP Mahuwakheraganj	1	11	0	53	65	97.50	32.50	99.45	229.45	39.00
21	NP Barahat, Uttarkashi	0	4	0	14	18	27.00	9.00	42.84	78.84	10.80
22	NPP Chinyalisaur	0	0	0	1	1	1.50	0.50	2.38	4.38	0.60
23	NP Purola	2	1	1	10	14	21.00	7.00	33.32	61.32	8.40
Total		**187**	**321**	**1**	**446**	**955**	**1,432.50**	**477.50**	**1,631.13**	**3,541.13**	**573.00**

Annexure XVI-A: Salient Details of Surrender of 1 House under 1 BLC (Enhancement) Project submitted by State of Uttar Pradesh

(₹ in lakh)

						Sanctioned						Surrender					
S. No.	Annexure ID	District	City Name	CSMC No.	CSMC Date	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh/ house	State Share	ULB Share	Beneficiary Share
1	7D09801 002002369	Kanpur Nagar	Bilhaur	34	30.05.2018	1	2.53	1.50	1.00	0.00	0.03	1	2.53	1.50	1.00	0.00	0.03

Annexure XVI-B: Salient Details of Curtailment of 7,212 Houses in 338 BLC (New) Projects submitted by State of Uttar Pradesh

(₹ in lakh)

						Sanctioned						Curtailment					Revised for Sanction							Community Details			
S. No.	Annexure ID	District	City Name	CSMC No.	CSMC Date	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	General + OBC	SC	ST	Total
1	7C09801105027354	Ayodhya	Rudauli	22	29.05.2017	638	2,532.860	957.00	638.00	0.00	937.860	31	123.07	46.50	31.00	0.00	45.570	607	2,409.790	910.50	607.00	0.00	892.290	497	99	11	607
2	7C09801232026929	Varanasi	Gangapur			414	1,642.667	621.00	414.00	0.00	607.667	4	15.867	6.00	4.00	0.00	5.867	410	1,626.800	615.00	410.00	0.00	601.800	308	91	11	410
3	7C09800974026617	Kannauj	Sikanderpur			64	254.080	96.00	64.00	0.00	94.080	1	3.97	1.50	1.00	0.00	1.470	63	250.110	94.50	63.00	0.00	92.610	49	14	0	63
4	7C09801104026598	Bara Banki	Subeha			71	281.870	106.50	71.00	0.00	104.370	1	3.97	1.50	1.00	0.00	1.470	70	277.900	105.00	70.00	0.00	102.900	47	23	0	70
5	7C09801013027566	Jalaun	Kadaura			297	1,179.090	445.50	297.00	0.00	436.590	1	3.97	1.50	1.00	0.00	1.470	296	1,175.120	444.00	296.00	0.00	435.120	183	109	4	296
6	7C09800972026709	Kannauj	Samdhan			65	258.050	97.50	65.00	0.00	95.550	1	3.97	1.50	1.00	0.00	1.470	64	254.080	96.00	64.00	0.00	94.080	57	7	0	64
7	7C09800633026906	Saharanpur	Nakur			162	643.140	243.00	162.00	0.00	238.140	3	11.91	4.50	3.00	0.00	4.410	159	631.230	238.50	159.00	0.00	233.730	124	28	7	159
8	7C09801007026610	Kanpur Nagar	Ghatampur			47	186.590	70.50	47.00	0.00	69.090	1	3.97	1.50	1.00	0.00	1.470	46	182.620	69.00	46.00	0.00	67.620	23	23	0	46
9	7C09800634027006	Saharanpur	Ambehta			192	762.240	288.00	192.00	0.00	282.240	1	3.97	1.50	1.00	0.00	1.470	191	758.270	286.50	191.00	0.00	280.770	146	45	0	191
10	7C09801245027419	Mirzapur	Kachhwa			265	1,052.050	397.50	265.00	0.00	389.550	2	7.94	3.00	2.00	0.00	2.940	263	1,044.110	394.50	263.00	0.00	386.610	141	78	44	263
11	7C09801038026962	Hamirpur	Kurara			128	507.880	192.00	128.00	0.00	187.880	1	3.97	1.50	1.00	0.00	1.470	127	503.910	190.50	127.00	0.00	186.410	52	75	0	127
		Total				**2,343**	**9,300.517**	**3,514.50**	**2,343.00**	**0.00**	**3,443.017**	**47**	**186.577**	**70.50**	**47.00**	**0.00**	**69.077**	**2296**	**9,113.940**	**3,444.00**	**2,296.00**	**0.00**	**3,373.940**	**1,627**	**592**	**77**	**2,296**
12	7C09801111026777	Ayodhya	Bikapur	23	21.06.2017	123	488.310	184.50	123.00	0.00	180.810	1	3.97	1.50	1.00	0.00	1.470	122	484.340	183.00	122.00	0.00	179.340	90	30	2	122
13	7C09801037027367	Lalitpur	Mahroni			207	723.280	310.50	207.00	0.00	205.780	4	13.977	6.00	4.00	0.00	3.977	203	709.303	304.50	203.00	0.00	201.803	132	70	1	203
14	7C09800904027379	Sitapur	Maholi			556	1,942.750	834.00	556.00	0.00	552.750	1	3.49	1.50	1.00	0.00	0.990	555	1,939.260	832.50	555.00	0.00	551.760	359	182	14	555
15	7C09800731027308	Ghaziabad	Faridnagar			80	279.530	120.00	80.00	0.00	79.530	3	10.48	4.50	3.00	0.00	2.980	77	269.050	115.50	77.00	0.00	76.550	59	17	1	77
16	7C09800728027381	Ghaziabad	Patala			89	353.330	133.50	89.00	0.00	130.830	3	11.91	4.50	3.00	0.00	4.410	86	341.420	129.00	86.00	0.00	126.420	41	45	0	86
17	7C09800729027365	Ghaziabad	Niwari			82	286.520	123.00	82.00	0.00	81.520	2	6.98	3.00	2.00	0.00	1.980	80	279.540	120.00	80.00	0.00	79.540	32	42	6	80
18	7C09801004027372	Kanpur Nagar	Bithoor			133	464.720	199.50	133.00	0.00	132.220	6	20.96	9.00	6.00	0.00	5.960	127	443.760	190.50	127.00	0.00	126.260	102	5	20	127

19	7C09801261027003	Etah	Sakit			86	326.800	129.00	86.00	0.00	111.800	1	3.8	1.50	1.00	0.00	1.300	85	323.000	127.50	85.00	0.00	110.500	65	19	1	85
20	7C09800659026853	Muzaffarnagar	Mirapur			81	321.570	121.50	81.00	0.00	119.070	1	3.97	1.50	1.00	0.00	1.470	80	317.600	120.00	80.00	0.00	117.600	68	12	0	80
		Total				1,437	5,186.810	2,155.50	1,437.00	0.00	1,594.310	22	79.537	33.00	22.00	0.00	24.537	1,415	5,107.273	2,122.50	1,415.00	0.00	1,569.773	948	422	45	1,415
21	7C09801235027635	Varanasi	Varanasi	24	24.07.2017	534	1,794.240	801.00	534.00	0.00	459.240	6	20.16	9.00	6.00	0.00	5.160	528	1,774.080	792.00	528.00	0.00	454.080	447	65	16	528
22	7C09800688027655	Sambhal	Naraul i			568	2,158.400	852.00	568.00	0.00	738.400	1	3.8	1.50	1.00	0.00	1.300	567	2,154.600	850.50	567.00	0.00	737.100	416	143	8	567
23	7C09801164027142	Gorakhpur	Gola Bazar			451	1,713.800	676.50	451.00	0.00	586.300	8	30.4	12.00	8.00	0.00	10.400	443	1,683.400	664.50	443.00	0.00	575.900	320	108	15	443
24	7C09801162027463	Gorakhpur	Mundera Bazar			209	794.200	313.50	209.00	0.00	271.700	2	7.6	3.00	2.00	0.00	2.600	207	786.600	310.50	207.00	0.00	269.100	67	106	34	207
25	7C09800893026673	Shahjahanpur	Allahganj			192	729.600	288.00	192.00	0.00	249.600	1	3.8	1.50	1.00	0.00	1.300	191	725.800	286.50	191.00	0.00	248.300	171	19	1	191
26	7C09800725027179	Baghpat	Agarwal Mandi (Tatiri)			24	80.570	36.00	24.00	0.00	20.570	1	3.36	1.50	1.00	0.00	0.860	23	77.210	34.50	23.00	0.00	19.710	16	7	0	23
		Total				1,978	7,270.810	2,967.00	1,978.00	0.00	2,325.810	19	69.12	28.50	19.00	0.00	21.620	1959	7,201.690	2,938.50	1,959.00	0.00	2,304.190	1,437	448	74	1,959
27	7C09801235027629	Varanasi	Varanasi	25	23.08.2017	1805	6064.800	2707.50	1805.00	0.00	1552.300	41	137.76	61.50	41.00	0.00	35.260	1764	5927.040	2646.00	1764.00	0.00	1517.040	1504	212	48	1764
28	7C09800938027282	Unnao	Nyotini			288	966.810	432.00	288.00	0.00	246.810	4	13.43	6.00	4.00	0.00	3.430	284	953.380	426.00	284.00	0.00	243.380	207	77	0	284
29	7C09801236027641	Varanasi	Ramnagar			637	2,140.320	955.50	637.00	0.00	547.820	16	53.76	24.00	16.00	0.00	13.760	621	2,086.560	931.50	621.00	0.00	534.060	456	149	16	621
30	7C09801158026952	Gorakhpur	Pipiganj			82	311.600	123.00	82.00	0.00	106.600	1	3.8	1.50	1.00	0.00	1.300	81	307.800	121.50	81.00	0.00	105.300	68	13	0	81
31	7C09800731027241	Ghaziabad	Faridnagar			93	312.200	139.50	93.00	0.00	79.700	6	20.14	9.00	6.00	0.00	5.140	87	292.060	130.50	87.00	0.00	74.560	74	13	0	87
32	7C09800683027237	Moradabad	Kundarki			112	425.600	168.00	112.00	0.00	145.600	1	3.8	1.50	1.00	0.00	1.300	111	421.800	166.50	111.00	0.00	144.300	99	12	0	111
33	7C09800846026970	Budaun	Gulariya			186	706.800	279.00	186.00	0.00	241.800	1	3.8	1.50	1.00	0.00	1.300	185	703.000	277.50	185.00	0.00	240.500	158	24	3	185
34	7C09800837026996	Budaun	Saidpur			86	326.800	129.00	86.00	0.00	111.800	2	7.6	3.00	2.00	0.00	2.600	84	319.200	126.00	84.00	0.00	109.200	73	9	2	84
35	7C09800729027245	Ghaziabad	Niwari			76	255.130	114.00	76.00	0.00	65.130	4	13.43	6.00	4.00	0.00	3.430	72	241.700	108.00	72.00	0.00	61.700	55	17	0	72
36	7C09801044026963	Hamirpur	Maudaha			148	562.400	222.00	148.00	0.00	192.400	1	3.8	1.50	1.00	0.00	1.300	147	558.600	220.50	147.00	0.00	191.100	115	32	0	147
37	7C09800999026607	Kanpur Dehat	Amraudha			42	140.990	63.00	42.00	0.00	35.990	1	3.35	1.50	1.00	0.00	0.850	41	137.640	61.50	41.00	0.00	35.140	26	15	0	41
		Total				3,555	1,2213.450	5,332.50	3,555.00	0.00	3,325.950	78	264.67	117.00	78.00	0.00	69.670	3477	11,948.780	5,215.50	3,477.00	0.00	3,256.280	2,835	573	69	3,477
38	7C09800898004874	Lakhimpur Kheri	Mohammadi	26	27.09.2017	391	1,489.030	586.50	391.00	0.00	511.530	1	3.81	1.50	1.00	0.00	1.310	390	1,485.220	585.00	390.00	0.00	510.220	331	55	4	390

39	7C09801235027976	Varanasi	Varanasi			1,877	6,306.720	2,815.50	1,877.00	0.00	1,614.220	35	117.6	52.50	35.00	0.00	30.100	1,842	6,189.120	2,763.00	1,842.00	0.00	1,584.120	1,619	197	26	1,842
40	7C09801236027624	Varanasi	Ramnagar			363	1,219.680	544.50	363.00	0.00	312.180	7	23.52	10.50	7.00	0.00	6.020	356	1,196.160	534.00	356.00	0.00	306.160	251	96	9	356
41	7C09800796027480	Mathura	Radhakund			85	323.000	127.50	85.00	0.00	110.500	3	11.4	4.50	3.00	0.00	3.900	82	311.600	123.00	82.00	0.00	106.600	58	24	0	82
42	7C09800759027294	Bulandshahr	Shikarpur			476	1,812.740	714.00	476.00	0.00	622.740	10	38.09	15.00	10.00	0.00	13.090	466	1,774.650	699.00	466.00	0.00	609.650	407	57	2	466
43	7C09800687026926	Sambhal	Bahjoi			165	627.000	247.50	165.00	0.00	214.500	5	19	7.50	5.00	0.00	6.500	160	608.000	240.00	160.00	0.00	208.000	129	31	0	160
44	7C09800775026993	Hathras	Sasni			7	26.600	10.50	7.00	0.00	9.100	1	3.8	1.50	1.00	0.00	1.300	6	22.800	9.00	6.00	0.00	7.800	3	3	0	6
45	7C09800781026679	Hathras	Mursan			13	49.400	19.50	13.00	0.00	16.900	1	3.8	1.50	1.00	0.00	1.300	12	45.600	18.00	12.00	0.00	15.600	10	2	0	12
46	7C09801184026889	Azamgarh	Mahrajganj			108	362.880	162.00	108.00	0.00	92.880	3	10.08	4.50	3.00	0.00	2.580	105	352.800	157.50	105.00	0.00	90.300	89	15	1	105
47	7C09800909027494	Sitapur	Laharpur			249	835.890	373.50	249.00	0.00	213.390	1	3.36	1.50	1.00	0.00	0.860	248	832.530	372.00	248.00	0.00	212.530	217	30	1	248
48	7C09800730027206	Ghaziabad	Modinagar			25	95.210	37.50	25.00	0.00	32.710	1	3.81	1.50	1.00	0.00	1.310	24	91.400	36.00	24.00	0.00	31.400	13	11	0	24
49	7C09800633027121	Saharanpur	Nakur			62	236.110	93.00	62.00	0.00	81.110	1	3.81	1.50	1.00	0.00	1.310	61	232.300	91.50	61.00	0.00	79.800	41	17	3	61
50	7C09800806027175	Agra	Achhnera			42	141.120	63.00	42.00	0.00	36.120	2	6.72	3.00	2.00	0.00	1.720	40	134.400	60.00	40.00	0.00	34.400	10	30	0	40
51	7C09801126026890	Bahraich	Jarwal			60	228.000	90.00	60.00	0.00	78.000	1	3.8	1.50	1.00	0.00	1.300	59	224.200	88.50	59.00	0.00	76.700	55	4	0	59
Total						**3,923**	**1,3753.380**	**5,884.50**	**3,923.00**	**0.00**	**3,945.880**	**72**	**252.6**	**108.00**	**72.00**	**0.00**	**72.600**	**3,851**	**13,500.780**	**5,776.50**	**3,851.00**	**0.00**	**3,873.280**	**3,233**	**572**	**46**	**3,851**
52	7C09801222006180	Ghazipur	Ghazipur	29	27-12-2017	1,088	3,655.680	1,632.00	1,088.00	0.00	935.680	546	1,834.56	819.00	546.00	0.00	469.560	542	1,821.120	813.00	542.00	0.00	466.120	483	58	1	542
53	7C09800847006039	Budaun	Sakhanu			114	433.200	171.00	114.00	0.00	148.200	4	15.2	6.00	4.00	0.00	5.200	110	418.000	165.00	110.00	0.00	143.000	109	1	0	110
54	7C09801011027574	Jalaun	Jalaun			106	403.670	159.00	106.00	0.00	138.670	5	19.035	7.50	5.00	0.00	6.535	101	384.635	151.50	101.00	0.00	132.135	67	34	0	101
55	7C09801016027571	Jalaun	Konch			83	316.080	124.50	83.00	0.00	108.580	3	11.419	4.50	3.00	0.00	3.919	80	304.661	120.00	80.00	0.00	104.661	64	15	1	80
56	7C09801235027455	Varanasi	Varanasi			350	1,176.000	525.00	350.00	0.00	301.000	2	6.72	3.00	2.00	0.00	1.720	348	1,169.280	522.00	348.00	0.00	299.280	323	21	4	348
57	7C09801030027447	Jhansi	Jhansi			594	2,262.112	891.00	594.00	0.00	777.112	6	22.849	9.00	6.00	0.00	7.849	588	2,239.263	882.00	588.00	0.00	769.263	350	230	8	588
58	7C09800945027284	Unnao	Bhagwant Nagar			334	1,121.230	501.00	334.00	0.00	286.230	2	6.71	3.00	2.00	0.00	1.710	332	1,114.520	498.00	332.00	0.00	284.520	175	150	7	332
59	7C09800930027231	Unnao	Fatehpur Chaurasi			275	923.170	412.50	275.00	0.00	235.670	1	3.36	1.50	1.00	0.00	0.860	274	919.810	411.00	274.00	0.00	234.810	274	0	0	274
60	7C09800940027666	Unnao	Unnao			245	822.460	367.50	245.00	0.00	209.960	3	10.07	4.50	3.00	0.00	2.570	242	812.390	363.00	242.00	0.00	207.390	195	47	0	242
61	7C09800932027595	Unnao	Safipur			641	2,151.820	961.50	641.00	0.00	549.320	9	30.21	13.50	9.00	0.00	7.710	632	2,121.610	948.00	632.00	0.00	541.610	632	0	0	632
62	7C09800934027356	Unnao	Auras			466	1,564.350	699.00	466.00	0.00	399.350	3	10.07	4.50	3.00	0.00	2.570	463	1,554.280	694.50	463.00	0.00	396.780	298	165	0	463
63	7C09801101026787	Bara Banki	Dariyabad			267	896.310	400.50	267.00	0.00	228.810	3	10.07	4.50	3.00	0.00	2.570	264	886.240	396.00	264.00	0.00	226.240	240	24	0	264

64	7C09801100026660	Bara Banki	Tikait Nagar			22	73.850	33.00	22.00	0.00	18.850	1	3.35	1.50	1.00	0.00	0.850	21	70.500	31.50	21.00	0.00	18.000	12	9	0	21
65	7C09800792026922	Mathura	Mahaban			23	87.400	34.50	23.00	0.00	29.900	1	3.8	1.50	1.00	0.00	1.300	22	83.600	33.00	22.00	0.00	28.600	16	6	0	22
66	7C09801036027588	Lalitpur	Pali			49	164.490	73.50	49.00	0.00	41.990	3	10.07	4.50	3.00	0.00	2.570	46	154.420	69.00	46.00	0.00	39.420	31	15	0	46
67	7C09801037027317	Lalitpur	Mahroni			73	245.060	109.50	73.00	0.00	62.560	1	3.36	1.50	1.00	0.00	0.860	72	241.700	108.00	72.00	0.00	61.700	42	30	0	72
68	7C09800978027271	Kannauj	Kannauj			45	151.060	67.50	45.00	0.00	38.560	2	6.71	3.00	2.00	0.00	1.710	43	144.350	64.50	43.00	0.00	36.850	43	0	0	43
69	7C09800646026741	Shamli	Banat			62	236.110	93.00	62.00	0.00	81.110	2	7.61	3.00	2.00	0.00	2.610	60	228.500	90.00	60.00	0.00	78.500	52	8	0	60
70	7C09801245027605	Mirzapur	Kachhwa			45	171.000	67.50	45.00	0.00	58.500	1	3.8	1.50	1.00	0.00	1.300	44	167.200	66.00	44.00	0.00	57.200	26	17	1	44
71	7C09801247027775	Mirzapur	Ahraura			24	91.200	36.00	24.00	0.00	31.200	1	3.8	1.50	1.00	0.00	1.300	23	87.400	34.50	23.00	0.00	29.900	22	1	0	23
72	7C09801102026861	Bara Banki	Siddhaur			277	929.880	415.50	277.00	0.00	237.380	2	6.71	3.00	2.00	0.00	1.710	275	923.170	412.50	275.00	0.00	235.670	165	110	0	275
73	7C09801095027374	Bara Banki	Dewa			103	345.770	154.50	103.00	0.00	88.270	3	10.07	4.50	3.00	0.00	2.570	100	335.700	150.00	100.00	0.00	85.700	91	9	0	100
74	7C09801096027029	Bara Banki	Nawabganj			132	443.120	198.00	132.00	0.00	113.120	1	3.36	1.50	1.00	0.00	0.860	131	439.760	196.50	131.00	0.00	112.260	95	36	0	131
75	7C09801264027639	Etah	Nidhauli Kalan			68	258.400	102.00	68.00	0.00	88.400	3	11.4	4.50	3.00	0.00	3.900	65	247.000	97.50	65.00	0.00	84.500	49	9	7	65
76	7C09801267026979	Kasganj	Soron			25	95.000	37.50	25.00	0.00	32.500	1	3.8	1.50	1.00	0.00	1.300	24	91.200	36.00	24.00	0.00	31.200	17	7	0	24
77	7C09801268027456	Kasganj	Bilram			42	159.600	63.00	42.00	0.00	54.600	2	7.6	3.00	2.00	0.00	2.600	40	152.000	60.00	40.00	0.00	52.000	19	21	0	40
78	7C09800888026677	Shahjahanpur	Railway Settlement Roza			29	110.200	43.50	29.00	0.00	37.700	2	7.6	3.00	2.00	0.00	2.600	27	102.600	40.50	27.00	0.00	35.100	19	8	0	27
79	7C09800911026883	Sitapur	Biswan			183	614.330	274.50	183.00	0.00	156.830	1	3.36	1.50	1.00	0.00	0.860	182	610.970	273.00	182.00	0.00	155.970	150	32	0	182
80	7C09800907027470	Sitapur	Sitapur			605	2,030.970	907.50	605.00	0.00	518.470	6	20.14	9.00	6.00	0.00	5.140	599	2,010.830	898.50	599.00	0.00	513.330	498	99	2	599
81	7C09800730026916	Ghaziabad	Modinagar			82	312.280	123.00	82.00	0.00	107.280	5	19.04	7.50	5.00	0.00	6.540	77	293.240	115.50	77.00	0.00	100.740	72	5	0	77
82	7C09800931027330	Unnao	Ugu			83	278.630	124.50	83.00	0.00	71.130	1	3.36	1.50	1.00	0.00	0.860	82	275.270	123.00	82.00	0.00	70.270	46	20	16	82
83	7C09800680026675	Moradabad	Umri Kalan			23	87.400	34.50	23.00	0.00	29.900	1	3.8	1.50	1.00	0.00	1.300	22	83.600	33.00	22.00	0.00	28.600	22	0	0	22
84	7C09800852026978	Budaun	Usehat			360	1,368.000	540.00	360.00	0.00	468.000	1	3.8	1.50	1.00	0.00	1.300	359	1,364.200	538.50	359.00	0.00	466.700	333	20	6	359
85	7C09800647026637	Shamli	Garhi Pukhta			28	106.630	42.00	28.00	0.00	36.630	1	3.81	1.50	1.00	0.00	1.310	27	102.820	40.50	27.00	0.00	35.320	27	0	0	27
86	7C09800689026680	Sambhal	Chandausi			48	182.400	72.00	48.00	0.00	62.400	1	3.8	1.50	1.00	0.00	1.300	47	178.600	70.50	47.00	0.00	61.100	38	9	0	47
87	7C09801241026947	Bhadohi	Gopiganj			37	140.600	55.50	37.00	0.00	48.100	1	3.8	1.50	1.00	0.00	1.300	36	136.800	54.00	36.00	0.00	46.800	31	4	1	36
88	7C09800926026835	Hardoi	Benigani			222	745.250	333.00	222.00	0.00	190.250	1	3.36	1.50	1.00	0.00	0.860	221	741.890	331.50	221.00	0.00	189.390	89	132	0	221
89	7C09800997026625	Kanpur Dehat	Rura			85	285.340	127.50	85.00	0.00	72.840	2	6.71	3.00	2.00	0.00	1.710	83	278.630	124.50	83.00	0.00	71.130	38	45	0	83

90	7C09800993026621	Kanpur Dehat	Rasulabad			34	114.140	51.00	34.00	0.00	29.140	2	6.72	3.00	2.00	0.00	1.720	32	107.420	48.00	32.00	0.00	27.420	26	6	0	32
91	7C09801005027425	Kanpur Nagar	Kanpur			816	2,739.290	1,224.00	816.00	0.00	699.290	8	26.86	12.00	8.00	0.00	6.860	808	2,712.430	1,212.00	808.00	0.00	692.430	335	235	238	808
Total						**8,188**	**28,293.482**	**12,282.00**	**8,188.00**	**0.00**	**7,823.482**	**644**	**2,181.873**	**966.00**	**644.00**	**0.00**	**571.873**	**7544**	**26,111.609**	**11,316.00**	**7,544.00**	**0.00**	**7,251.609**	**5,614**	**1,638**	**292**	**7,544**
92	7C09800759027686	Bulandshahr	Shikarpur	31	27.02.2018	291	1109.210	436.50	291.00	0.00	381.710	11	42.89	16.50	11.00	0.00	15.390	280	1066.320	420.00	280.00	0.00	366.320	133	147	0	280
93	7C09800646026636	Shamli	Banat			54	205.640	81.00	54.00	0.00	70.640	2	7.61	3.00	2.00	0.00	2.610	52	198.030	78.00	52.00	0.00	68.030	35	17	0	52
94	7C09801245027445	Mirzapur	Kachhwa			54	205.200	81.00	54.00	0.00	70.200	1	3.8	1.50	1.00	0.00	1.300	53	201.400	79.50	53.00	0.00	68.900	36	16	1	53
95	7C09801023027510	Jhansi	Garautha			32	121.860	48.00	32.00	0.00	41.860	1	3.814	1.50	1.00	0.00	1.314	31	118.046	46.50	31.00	0.00	40.546	12	19	0	31
96	7C09801012027519	Jalaun	Kalpi			41	156.130	61.50	41.00	0.00	53.630	1	3.81	1.50	1.00	0.00	1.310	40	152.320	60.00	40.00	0.00	52.320	29	9	2	40
97	7C09800733027240	Ghaziabad	Loni			100	380.830	150.00	100.00	0.00	130.830	7	26.66	10.50	7.00	0.00	9.160	93	354.170	139.50	93.00	0.00	121.670	88	5	0	93
98	7C09800965026708	Farrukhabad	Kampil			18	60.430	27.00	18.00	0.00	15.430	1	3.36	1.50	1.00	0.00	0.860	17	57.070	25.50	17.00	0.00	14.570	15	2	0	17
99	7C09801194027795	Azamgarh	Mehnagar			159	534.240	238.50	159.00	0.00	136.740	1	3.36	1.50	1.00	0.00	0.860	158	530.880	237.00	158.00	0.00	135.880	129	28	1	158
Total						**749**	**2,773.540**	**1,123.50**	**749.00**	**0.00**	**901.040**	**25**	**95.304**	**37.50**	**25.00**	**0.00**	**32.804**	**724**	**2,678.236**	**1,086.00**	**724.00**	**0.00**	**868.236**	**477**	**243**	**4**	**724**
100	7C09800902007627	Lakhimpur Kheri	Oel Dhakwa	32	26.03.2018	75	251.770	112.50	75.00	0.00	64.270	1	3.35	1.50	1.00	0.00	0.850	74	248.420	111.00	74.00	0.00	63.420	51	23	0	74
101	7C09801158026940	Gorakhpur	Pipiganj			197	748.600	295.50	197.00	0.00	256.100	2	7.6	3.00	2.00	0.00	2.600	195	741.000	292.50	195.00	0.00	253.500	189	5	1	195
102	7C09197677027759	Mau	Walidpur			560	1,881.600	840.00	560.00	0.00	481.600	1	3.36	1.50	1.00	0.00	0.860	559	1,878.240	838.50	559.00	0.00	480.740	269	288	2	559
103	7C09801009027576	Jalaun	Umri			111	422.710	166.50	111.00	0.00	145.210	1	3.81	1.50	1.00	0.00	1.310	110	418.900	165.00	110.00	0.00	143.900	64	46	0	110
104	7C09801003026842	Kanpur Nagar	Shivrajpur			32	107.420	48.00	32.00	0.00	27.420	1	3.36	1.50	1.00	0.00	0.860	31	104.060	46.50	31.00	0.00	26.560	17	11	3	31
105	7C09801114026751	Ambedkar Nagar	Ashrafpur Kichhauchha			74	248.410	111.00	74.00	0.00	63.410	1	3.36	1.50	1.00	0.00	0.860	73	245.050	109.50	73.00	0.00	62.550	62	11	0	73
Total						**1,049**	**3,660.510**	**1,573.50**	**1,049.00**	**0.00**	**1,038.010**	**7**	**24.84**	**10.50**	**7.00**	**0.00**	**7.340**	**1,042**	**3,635.670**	**1,563.00**	**1,042.00**	**0.00**	**1,030.670**	**652**	**384**	**6**	**1,042**
106	7C09801025038802	Jhansi	Mauranipur	33	27.04.2018	496	1,888.900	744.00	496.00	0.00	648.900	2	7.614	3.00	2.00	0.00	2.614	494	1,881.286	741.00	494.00	0.00	646.286	305	183	6	494
107	7C09800932029672	Unnao	Safipur			214	718.390	321.00	214.00	0.00	183.390	4	13.42	6.00	4.00	0.00	3.420	210	704.970	315.00	210.00	0.00	179.970	194	16	0	210
108	7C09800934029649	Unnao	Auras			36	120.850	54.00	36.00	0.00	30.850	1	3.36	1.50	1.00	0.00	0.860	35	117.490	52.50	35.00	0.00	29.990	5	8	22	35
109	7C09801101028700	Bara Banki	Dariyabad			82	275.270	123.00	82.00	0.00	70.270	2	6.71	3.00	2.00	0.00	1.710	80	268.560	120.00	80.00	0.00	68.560	79	1	0	80

110	7C09801106029500	Ayodhya	Bhadarsa			30	100.710	45.00	30.00	0.00	25.710	1	3.36	1.50	1.00	0.00	0.860	29	97.350	43.50	29.00	0.00	24.850	25	4	0	29
		Total				858	3,104.120	1,287.00	858.00	0.00	959.120	10	34.464	15.00	10.00	0.00	9.464	848	3,069.656	1,272.00	848.00	0.00	949.656	608	212	28	848
111	7C09800940041698	Unnao	Unnao	34	30.05.2018	423	1420.000	634.50	423.00	0.00	362.500	4	13.43	6.00	4.00	0.00	3.430	419	1406.570	628.50	419.00	0.00	359.070	218	199	2	419
112	7C09800941038253	Unnao	Gangaghat			342	1,148.090	513.00	342.00	0.00	293.090	2	6.72	3.00	2.00	0.00	1.720	340	1,141.370	510.00	340.00	0.00	291.370	286	50	4	340
113	7C09800942029679	Unnao	Purwa			398	1,336.080	597.00	398.00	0.00	341.080	4	13.43	6.00	4.00	0.00	3.430	394	1,322.650	591.00	394.00	0.00	337.650	286	108	0	394
114	7C09801021038736	Jhansi	Erich			17	64.740	25.50	17.00	0.00	22.240	1	3.808	1.50	1.00	0.00	1.308	16	60.932	24.00	16.00	0.00	20.932	13	3	0	16
115	7C09801005029466	Kanpur Nagar	Kanpur			98	328.980	147.00	98.00	0.00	83.980	2	6.71	3.00	2.00	0.00	1.710	96	322.270	144.00	96.00	0.00	82.270	74	22	0	96
		Total				1,278	4,297.890	1,917.00	1,278.00	0.00	1,102.890	13	44.098	19.50	13.00	0.00	11.598	1,265	4,253.792	1,897.50	1,265.00	0.00	1,091.292	877	382	6	1,265
116	7C09801030038790	Jhansi	Jhansi	36	24.07.2018	675	2570.580	1012.50	675.00	0.00	883.080	3	11.422	4.50	3.00	0.00	3.922	672	2559.158	1008.00	672.00	0.00	879.158	494	175	3	672
117	7C09800977028920	Kannauj	Talgram			45	151.060	67.50	45.00	0.00	38.560	1	3.36	1.50	1.00	0.00	0.860	44	147.700	66.00	44.00	0.00	37.700	42	2	0	44
118	7C09800659028570	Muzzaffarnagar	Miranpur			70	266.580	105.00	70.00	0.00	91.580	1	3.81	1.50	1.00	0.00	1.310	69	262.770	103.50	69.00	0.00	90.270	69	0	0	69
		Total				790	2,988.220	1,185.00	790.00	0.00	1,013.220	5	18.592	7.50	5.00	0.00	6.092	785	2,969.628	1,177.50	785.00	0.00	1,007.128	605	177	3	785
119	7C09800992010155	Auraiya	Auraiya	38	26.09.2018	308	1,033.950	462.00	308.00	0.00	263.950	98	328.98	147.00	98.00	0.00	83.980	210	704.970	315.00	210.00	0.00	179.970	139	71	0	210
120	7C09801146010392	Basti	Bhabnan Bazar			743	2,823.400	1,114.50	743.00	0.00	965.900	150	570	225.00	150.00	0.00	195.000	593	2,253.400	889.50	593.00	0.00	770.900	542	29	22	593
121	7C09801120029590	Sultanpur	Koeripur			219	735.180	328.50	219.00	0.00	187.680	1	3.36	1.50	1.00	0.00	0.860	218	731.820	327.00	218.00	0.00	186.820	84	134	0	218
122	7C09801027029609	Jhansi	Kathera			512	1,949.830	768.00	512.00	0.00	669.830	1	3.804	1.50	1.00	0.00	1.304	511	1,946.026	766.50	511.00	0.00	668.526	262	249	0	511
123	7C09801025038798	Jhansi	Mauranipur			479	1,824.150	718.50	479.00	0.00	626.650	14	53.31	21.00	14.00	0.00	18.310	465	1,770.840	697.50	465.00	0.00	608.340	276	189	0	465
124	7C09801030041665	Jhansi	Jhansi			1101	4,192.910	1,651.50	1101.00	0.00	1,440.410	11	41.895	16.50	11.00	0.00	14.395	1,090	4,151.015	1,635.00	1,090.00	0.00	1,426.015	693	394	3	1,090
125	7C09800936038257	Unnao	Rasulabad			256	859.390	384.00	256.00	0.00	219.390	2	6.72	3.00	2.00	0.00	1.720	254	852.670	381.00	254.00	0.00	217.670	127	86	41	254
126	7C09800939038255	Unnao	Nawabganj			408	1,369.650	612.00	408.00	0.00	349.650	4	13.43	6.00	4.00	0.00	3.430	404	1,356.220	606.00	404.00	0.00	346.220	145	259	0	404
127	7C09800943041693	Unnao	Maurawan			1,023	3,434.190	1,534.50	1,023.00	0.00	876.690	38	127.56	57.00	38.00	0.00	32.560	985	3,306.630	1,477.50	985.00	0.00	844.130	248	363	374	985
128	7C09800944029504	Unnao	Bighapur			177	594.190	265.50	177.00	0.00	151.690	2	6.72	3.00	2.00	0.00	1.720	175	587.470	262.50	175.00	0.00	149.970	119	29	27	175
129	7C09800934029687	Unnao	Auras			591	1,983.980	886.50	591.00	0.00	506.480	2	6.72	3.00	2.00	0.00	1.720	589	1,977.260	883.50	589.00	0.00	504.760	118	332	139	589
130	7C09801093038225	Bara Banki	Fatehpur			234	785.530	351.00	234.00	0.00	200.530	5	16.78	7.50	5.00	0.00	4.280	229	768.750	343.50	229.00	0.00	196.250	180	49	0	229
131	7C09800759040637	Bulandshahr	Shikarpur			398	1,515.690	597.00	398.00	0.00	520.690	21	79.97	31.50	21.00	0.00	27.470	377	1,435.720	565.50	377.00	0.00	493.220	229	148	0	377
132	7C09801037029520	Lalitpur	Mahroni			217	728.460	325.50	217.00	0.00	185.960	2	6.71	3.00	2.00	0.00	1.710	215	721.750	322.50	215.00	0.00	184.250	171	44	0	215

133	7C09801095038660	Bara Banki	Dewa			55	184.630	82.50	55.00	0.00	47.130	1	3.35	1.50	1.00	0.00	0.850	54	181.280	81.00	54.00	0.00	46.280	47	7	0	54
134	7C09801159038564	Gorakhpur	Sahjanwan			88	334.400	132.00	88.00	0.00	114.400	1	3.8	1.50	1.00	0.00	1.300	87	330.600	130.50	87.00	0.00	113.100	48	39	0	87
135	7C09163995041637	Bara Banki	Belhara			1324	4,444.640	1,986.00	1,324.00	0.00	1,134.640	8	26.85	12.00	8.00	0.00	6.850	1,316	4,417.790	1,974.00	1,316.00	0.00	1,127.790	1,039	277	0	1,316
136	7C09195176029140	Azamgarh	Mahul Khas			203	682.080	304.50	203.00	0.00	174.580	1	3.36	1.50	1.00	0.00	0.860	202	678.720	303.00	202.00	0.00	173.720	79	123	0	202
137	7C09800904029653	Sitapur	Maholi			401	1,346.150	601.50	401.00	0.00	343.650	1	3.36	1.50	1.00	0.00	0.860	400	1,342.790	600.00	400.00	0.00	342.790	250	149	1	400
138	7C09800632028428	Saharanpur	Sarsawa			40	152.330	60.00	40.00	0.00	52.330	1	3.81	1.50	1.00	0.00	1.310	39	148.520	58.50	39.00	0.00	51.020	31	8	0	39
139	7C09800629028421	Saharanpur	Behat			100	380.830	150.00	100.00	0.00	130.830	1	3.81	1.50	1.00	0.00	1.310	99	377.020	148.50	99.00	0.00	129.520	83	16	0	99
140	7C09800634028519	Saharanpur	Ambehta			120	456.990	180.00	120.00	0.00	156.990	1	3.81	1.50	1.00	0.00	1.310	119	453.180	178.50	119.00	0.00	155.680	89	30	0	119
141	7C09801004028530	Kanpur Nagar	Bithoor			258	866.100	387.00	258.00	0.00	221.100	5	16.78	7.50	5.00	0.00	4.280	253	849.320	379.50	253.00	0.00	216.820	178	75	0	253
142	7C09801275028883	Kasganj	Sidhpura			52	197.600	78.00	52.00	0.00	67.600	1	3.8	1.50	1.00	0.00	1.300	51	193.800	76.50	51.00	0.00	66.300	44	7	0	51
143	7C09801272029197	Kasganj	Mohanpur			43	163.400	64.50	43.00	0.00	55.900	1	3.8	1.50	1.00	0.00	1.300	42	159.600	63.00	42.00	0.00	54.600	39	3	0	42
144	7C09801002028531	Kanpur Nagar	Bilhaur			321	1,077.590	481.50	321.00	0.00	275.090	3	10.07	4.50	3.00	0.00	2.570	318	1,067.520	477.00	318.00	0.00	272.520	252	61	5	318
145	7C09800806038341	Agra	Achhnera			25	84.000	37.50	25.00	0.00	21.500	1	3.36	1.50	1.00	0.00	0.860	24	80.640	36.00	24.00	0.00	20.640	10	14	0	24
146	7C09800826028895	Mainpuri	Bhogaon			206	692.160	309.00	206.00	0.00	177.160	2	6.72	3.00	2.00	0.00	1.720	204	685.440	306.00	204.00	0.00	175.440	143	61	0	204
147	7C09800824041452	Mainpuri	Mainpuri			809	2,718.240	1,213.50	809.00	0.00	695.740	34	114.24	51.00	34.00	0.00	29.240	775	2,604.000	1,162.50	775.00	0.00	666.500	690	84	1	775
148	7C09801112038098	Ambedkar Nagar	Iltifatganj Bazar			32	107.420	48.00	32.00	0.00	27.420	1	3.36	1.50	1.00	0.00	0.860	31	104.060	46.50	31.00	0.00	26.560	24	7	0	31
149	7C09801190028898	Azamgarh	Nizamabad			107	359.520	160.50	107.00	0.00	92.020	1	3.36	1.50	1.00	0.00	0.860	106	356.160	159.00	106.00	0.00	91.160	70	36	0	106
Total						**10,850**	**38,078.580**	**16,275.00**	**10,850.00**	**0.00**	**10,953.580**	**415**	**1,483.599**	**622.50**	**415.00**	**0.00**	**446.099**	**10,435**	**36,594.981**	**15,652.50**	**10,435.00**	**0.00**	**10,507.481**	**6,449**	**3,373**	**613**	**10,435**
150	7C09800791028418	Mathura	Gokul	39	30.10.2018	23	87.400	34.50	23.00	0.00	29.900	1	3.8	1.50	1.00	0.00	1.300	22	83.600	33.00	22.00	0.00	28.600	21	1	0	22
151	7C09800796028750	Mathura	Radhakund			99	376.200	148.50	99.00	0.00	128.700	1	3.8	1.50	1.00	0.00	1.300	98	372.400	147.00	98.00	0.00	127.400	76	22	0	98
152	7C09801003028608	Kanpur Nagar	Shivrajpur			113	379.340	169.50	113.00	0.00	96.840	3	10.07	4.50	3.00	0.00	2.570	110	369.270	165.00	110.00	0.00	94.270	79	31	0	110
153	7C09800914029630	Sitapur	Sidhauli			364	1,221.940	546.00	364.00	0.00	311.940	14	47	21.00	14.00	0.00	12.000	350	1,174.940	525.00	350.00	0.00	299.940	220	130	0	350
Total						**599**	**2,064.880**	**898.50**	**599.00**	**0.00**	**567.380**	**19**	**64.67**	**28.50**	**19.00**	**0.00**	**17.170**	**580**	**2,000.210**	**870.00**	**580.00**	**0.00**	**550.210**	**396**	**184**	**0**	**580**
154	7C09801232028422	Varanasi	Gangapur	41	27.12.2018	186	624.960	279.00	186.00	0.00	159.960	3	10.08	4.50	3.00	0.00	2.580	183	614.880	274.50	183.00	0.00	157.380	120	63	0	183
155	7C09800940050151	Unnao	Unnao			655	2,198.820	982.50	655.00	0.00	561.320	8	26.85	12.00	8.00	0.00	6.850	647	2,171.970	970.50	647.00	0.00	554.470	573	72	2	647
156	7C09800932028978	Unnao	Safipur			697	2,339.820	1045.50	697.00	0.00	597.320	4	13.43	6.00	4.00	0.00	3.430	693	2,326.390	1,039.50	693.00	0.00	593.890	449	204	40	693

157	7C09801235028926	Varanasi	Varanasi			6219	20,895.840	9,328.50	6,219.00	0.00	5,348.340	101	339.36	151.50	101.00	0.00	86.860	6118	2,0556.480	9,177.00	6,118.00	0.00	5,261.480	4,552	1,565	1	6,118
158	7C09801236028817	Varanasi	Ramnagar			461	1,548.960	691.50	461.00	0.00	396.460	11	36.96	16.50	11.00	0.00	9.460	450	1,512.000	675.00	450.00	0.00	387.000	322	128	0	450
159	7C09800942029620	Unnao	Purwa			778	2,611.730	1,167.00	778.00	0.00	666.730	1	3.36	1.50	1.00	0.00	0.860	777	2,608.370	1,165.50	777.00	0.00	665.870	439	302	36	777
160	7C09801099041659	Bara Banki	Zaidpur			709	2380.100	1063.50	709.00	0.00	607.600	3	10.07	4.50	3.00	0.00	2.570	706	2370.030	1059.00	706.00	0.00	605.030	548	157	1	706
161	7C09801162028989	Gorakhpur	Mundera Bazar			265	1,007.000	397.50	265.00	0.00	344.500	2	7.6	3.00	2.00	0.00	2.600	263	999.400	394.50	263.00	0.00	341.900	164	89	10	263
162	7C09801096041645	Bara Banki	Nawabganj			823	2,762.790	1,234.50	823.00	0.00	705.290	10	33.57	15.00	10.00	0.00	8.570	813	2,729.220	1,219.50	813.00	0.00	696.720	673	140	0	813
163	7C09801263028672	Etah	Mareh ra			74	281.200	111.00	74.00	0.00	96.200	1	3.8	1.50	1.00	0.00	1.300	73	277.400	109.50	73.00	0.00	94.900	41	27	5	73
164	7C09163995041642	Bara Banki	Belhara			419	1,406.570	628.50	419.00	0.00	359.070	2	6.71	3.00	2.00	0.00	1.710	417	1,399.860	625.50	417.00	0.00	357.360	399	18	0	417
165	7C09801103038238	Bara Banki	Haidergarh			129	433.050	193.50	129.00	0.00	110.550	4	13.43	6.00	4.00	0.00	3.430	125	419.620	187.50	125.00	0.00	107.120	95	30	0	125
166	7C09800910029686	Sitapur	Tambaur-cum-Ahamdabad			253	849.320	379.50	253.00	0.00	216.820	1	3.36	1.50	1.00	0.00	0.860	252	845.960	378.00	252.00	0.00	215.960	230	22	0	252
167	7C09800904029563	Sitapur	Mahoi			1156	3,880.670	1,734.00	1,156.00	0.00	990.670	2	6.72	3.00	2.00	0.00	1.720	1,154	3,873.950	1731.00	1,154.00	0.00	988.950	1,114	37	3	1,154
168	7C09801136028855	Gonda	Colonelganj			86	326.800	129.00	86.00	0.00	111.800	1	3.8	1.50	1.00	0.00	1.300	85	323.000	127.50	85.00	0.00	110.500	69	16	0	85
Total						**12,910**	**43,547.630**	**19,365.00**	**12,910.00**	**0.00**	**11,272.630**	**154**	**519.1**	**231.00**	**154.00**	**0.00**	**134.100**	**12756**	**43,028.530**	**19,134.00**	**12,756.00**	**0.00**	**11,138.530**	**9,788**	**2,870**	**98**	**12,756**
169	7C09801146013327	Basti	Bhabnan Bazar	42	30.01.2019	513	1,949.400	769.50	513.00	0.00	666.900	199	756.2	298.50	199.00	0.00	258.700	314	1,193.200	471.00	314.00	0.00	408.200	214	36	64	314
170	7C09801111038721	Ayodhya	Bikapur			449	1507.280	673.50	449.00	0.00	384.780	23	77.21	34.50	23.00	0.00	19.710	426	1430.070	639.00	426.00	0.00	365.070	320	106	0	426
171	7C09801235028823	Varanasi	Varanasi			2,775	9324.000	4,162.50	2,775.00	0.00	2,386.500	61	204.96	91.50	61.00	0.00	52.460	2,714	9,119.040	4,071.00	2,714.00	0.00	2,334.040	2,474	222	18	2,714
172	7C09801236028669	Varanasi	Ramnagar			796	2,674.560	1,194.00	796.00	0.00	684.560	25	84	37.50	25.00	0.00	21.500	771	2,590.560	1,156.50	771.00	0.00	663.060	579	191	1	771
173	7C09801095038155	Bara Banki	Dewa			200	671.400	300.00	200.00	0.00	171.400	1	3.36	1.50	1.00	0.00	0.860	199	668.040	298.50	199.00	0.00	170.540	182	16	1	199
174	7C09801093038302	Bara Banki	Fatehpur			354	1,188.370	531.00	354.00	0.00	303.370	6	20.14	9.00	6.00	0.00	5.140	348	1,168.230	522.00	348.00	0.00	298.230	292	56	0	348
175	7C09801103038658	Bara Banki	Haidergarh			135	453.190	202.50	135.00	0.00	115.690	2	6.71	3.00	2.00	0.00	1.710	133	446.480	199.50	133.00	0.00	113.980	97	36	0	133
176	7C09801271029547	Kasganj	Amanpur			34	129.200	51.00	34.00	0.00	44.200	1	3.8	1.50	1.00	0.00	1.300	33	125.400	49.50	33.00	0.00	42.900	28	5	0	33
177	7C09801007028536	Kanpur Nagar	Ghatampur			61	204.780	91.50	61.00	0.00	52.280	1	3.36	1.50	1.00	0.00	0.860	60	201.420	90.00	60.00	0.00	51.420	27	32	1	60
178	7C09801004028532	Kanpur Nagar	Bithoor			65	218.200	97.50	65.00	0.00	55.700	1	3.36	1.50	1.00	0.00	0.860	64	214.840	96.00	64.00	0.00	54.840	55	9	0	64
179	7C09801135028936	Gonda	Katra			64	243.200	96.00	64.00	0.00	83.200	1	3.8	1.50	1.00	0.00	1.300	63	239.400	94.50	63.00	0.00	81.900	60	3	0	63

180	7C09801005029031	Kanpur Nagar	Kanpur			226	758.680	339.00	226.00	0.00	193.680	4	13.44	6.00	4.00	0.00	3.440	222	745.240	333.00	222.00	0.00	190.240	186	36	0	222
Total						**5,672**	**19,322.260**	**8,508.00**	**5,672.00**	**0.00**	**5,142.260**	**325**	**1,180.34**	**487.50**	**325.00**	**0.00**	**367.840**	**5347**	**18,141.920**	**8,020.50**	**5,347.00**	**0.00**	**4,774.420**	**4,514**	**748**	**85**	**5,347**
181	7C09801146014429	Basti	Bhabnan Bazar	43	25.02.2019	72	273.600	108.00	72.00	0.00	93.600	35	133	52.50	35.00	0.00	45.500	37	140.600	55.50	37.00	0.00	48.100	35	2	0	37
182	7C09801025038800	Jhansi	Mauranipur			512	1,949.890	768.00	512.00	0.00	669.890	6	22.85	9.00	6.00	0.00	7.850	506	1,927.040	759.00	506.00	0.00	662.040	57	449	0	506
183	7C09801030038788	Jhansi	Jhansi			551	2,098.420	826.50	551.00	0.00	720.920	10	38.087	15.00	10.00	0.00	13.087	541	2,060.333	811.50	541.00	0.00	707.833	403	134	4	541
184	7C09800785038516	Mathura	Nandgaon			24	91.200	36.00	24.00	0.00	31.200	2	7.6	3.00	2.00	0.00	2.600	22	83.600	33.00	22.00	0.00	28.600	19	3	0	22
185	7C09800759038749	Bulandshahr	Shikarpur			966	3,678.790	1,449.00	966.00	0.00	1,263.790	38	144.72	57.00	38.00	0.00	49.720	928	3,534.070	1,392.00	928.00	0.00	1,214.070	676	252	0	928
186	7C09801162028620	Gorakhpur	Mundera Bazar			72	273.600	108.00	72.00	0.00	93.600	3	11.4	4.50	3.00	0.00	3.900	69	262.200	103.50	69.00	0.00	89.700	41	22	6	69
187	7C09163995041639	Bara Banki	Belhara			240	805.680	360.00	240.00	0.00	205.680	4	13.43	6.00	4.00	0.00	3.430	236	792.250	354.00	236.00	0.00	202.250	224	12	0	236
188	7C09801193029205	Azamgarh	Katghar Lalganj			112	376.320	168.00	112.00	0.00	96.320	1	3.36	1.50	1.00	0.00	0.860	111	372.960	166.50	111.00	0.00	95.460	55	56	0	111
189	7C09800960028682	Raebareli	Lalganj			74	248.420	111.00	74.00	0.00	63.420	1	3.36	1.50	1.00	0.00	0.860	73	245.060	109.50	73.00	0.00	62.560	38	25	10	73
190	7C09801273028411	Kasganj	Ganj Dundawara			34	129.200	51.00	34.00	0.00	44.200	1	3.8	1.50	1.00	0.00	1.300	33	125.400	49.50	33.00	0.00	42.900	22	6	5	33
191	7C09801004028571	Kanpur Nagar	Bithoor			223	748.610	334.50	223.00	0.00	191.110	6	20.15	9.00	6.00	0.00	5.150	217	728.460	325.50	217.00	0.00	185.960	88	129	0	217
192	7C09800827041446	Mainpuri	Bewar			141	473.760	211.50	141.00	0.00	121.260	11	36.96	16.50	11.00	0.00	9.460	130	436.800	195.00	130.00	0.00	111.800	121	9	0	130
193	7C09800824045905	Mainpuri	Mainpuri			825	2,772.000	1,237.50	825.00	0.00	709.500	37	124.32	55.50	37.00	0.00	31.820	788	2,647.680	1,182.00	788.00	0.00	677.680	754	34	0	788
194	7C09800914029682	Sitapur	Sidhauli			364	1,221.940	546.00	364.00	0.00	311.940	6	20.14	9.00	6.00	0.00	5.140	358	1,201.800	537.00	358.00	0.00	306.800	259	99	0	358
195	7C09801005038730	Kanpur Nagar	Kanpur			1,329	4,461.430	1,993.50	1,329.00	0.00	1,138.930	11	36.94	16.50	11.00	0.00	9.440	1,318	4,424.490	1,977.00	1,318.00	0.00	1,129.490	1,010	308	0	1,318
196	7C09801186029080	Azamgarh	Jiyanpur			116	389.760	174.00	116.00	0.00	99.760	1	3.36	1.50	1.00	0.00	0.860	115	386.400	172.50	115.00	0.00	98.900	51	64	0	115
Total						**5,655**	**19,992.620**	**8,482.50**	**5,655.00**	**0.00**	**5,855.120**	**173**	**623.477**	**259.50**	**173.00**	**0.00**	**190.977**	**5482**	**19,369.143**	**8,223.00**	**5,482.00**	**0.00**	**5,664.143**	**3,853**	**1,604**	**25**	**5,482**
197	7C09801146015418	Basti	Bhabnan Bazar	44	28.06.2019	531	2,017.800	796.50	531.00	0.00	690.300	250	950	375.00	250.00	0.00	325.000	281	1,067.800	421.50	281.00	0.00	365.300	251	6	24	281
198	7C09801012028697	Jalaun	Kalpi			493	1,877.477	739.50	493.00	0.00	644.977	9	34.277	13.50	9.00	0.00	11.777	484	1,843.200	726.00	484.00	0.00	633.200	343	141	0	484
199	7C09801016028684	Jalaun	Konch			276	1,051.082	414.00	276.00	0.00	361.082	1	3.809	1.50	1.00	0.00	1.309	275	1,047.273	412.50	275.00	0.00	359.773	152	123	0	275
200	7C09801008028666	Jalaun	Rampura			287	1,092.973	430.50	287.00	0.00	375.473	2	7.619	3.00	2.00	0.00	2.619	285	1,085.354	427.50	285.00	0.00	372.854	144	140	1	285

201	7C09801025041644	Jhansi	Mauranipur			1,673	6,371.420	2,509.50	1,673.00	0.00	2,188.920	30	114.25	45.00	30.00	0.00	39.250	1,643	6,257.170	2,464.50	1,643.00	0.00	2,149.670	988	655	0	1,643
202	7C09801030041684	Jhansi	Jhansi			1,024	3,899.780	1,536.00	1,024.00	0.00	1,339.780	11	41.891	16.50	11.00	0.00	14.391	1,013	3,857.889	1,519.50	1,013.00	0.00	1,325.389	515	498	0	1,013
203	7C09800944028993	Unnao	Bighapur			92	308.840	138.00	92.00	0.00	78.840	2	6.71	3.00	2.00	0.00	1.710	90	302.130	135.00	90.00	0.00	77.130	36	54	0	90
204	7C09800928029529	Unnao	Ganj Muradabad			182	610.970	273.00	182.00	0.00	155.970	1	3.36	1.50	1.00	0.00	0.860	181	607.610	271.50	181.00	0.00	155.110	90	91	0	181
205	7C09800938028919	Unnao	Nyotini			406	1,362.930	609.00	406.00	0.00	347.930	1	3.35	1.50	1.00	0.00	0.850	405	1,359.580	607.50	405.00	0.00	347.080	384	21	0	405
206	7C09800929038250	Unnao	Bangarmau			126	422.980	189.00	126.00	0.00	107.980	1	3.36	1.50	1.00	0.00	0.860	125	419.620	187.50	125.00	0.00	107.120	108	17	0	125
207	7C09800939041703	Unnao	Nawabganj			346	1,161.520	519.00	346.00	0.00	296.520	24	80.57	36.00	24.00	0.00	20.570	322	1,080.950	483.00	322.00	0.00	275.950	298	24	0	322
208	7C09800943041694	Unnao	Maurawan			88	295.410	132.00	88.00	0.00	75.410	10	33.57	15.00	10.00	0.00	8.570	78	261.840	117.00	78.00	0.00	66.840	68	10	0	78
209	7C09800932028968	Unnao	Safipur			288	966.810	432.00	288.00	0.00	246.810	4	13.43	6.00	4.00	0.00	3.430	284	953.380	426.00	284.00	0.00	243.380	145	139	0	284
210	7C09800936041700	Unnao	Rasulabad			269	903.030	403.50	269.00	0.00	230.530	10	33.57	15.00	10.00	0.00	8.570	259	869.460	388.50	259.00	0.00	221.960	254	5	0	259
211	7C09800940050153	Unnao	Unnao			499	1,675.130	748.50	499.00	0.00	427.630	12	40.28	18.00	12.00	0.00	10.280	487	1,634.850	730.50	487.00	0.00	417.350	284	198	5	487
212	7C09800942029680	Unnao	Purwa			461	1,547.570	691.50	461.00	0.00	395.070	3	10.07	4.50	3.00	0.00	2.570	458	1,537.500	687.00	458.00	0.00	392.500	381	73	4	458
213	7C09800759038733	Bulandshahr	Shikarpur			513	1,953.640	769.50	513.00	0.00	671.140	83	316.08	124.50	83.00	0.00	108.580	430	1,637.560	645.00	430.00	0.00	562.560	327	103	0	430
214	7C09801002029041	Kanpur Nagar	Bilhaur			265	889.600	397.50	265.00	0.00	227.100	5	16.79	7.50	5.00	0.00	4.290	260	872.810	390.00	260.00	0.00	222.810	249	11	0	260
215	7C09801271029203	Kasganj	Amanpur			86	326.800	129.00	86.00	0.00	111.800	1	3.8	1.50	1.00	0.00	1.300	85	323.000	127.50	85.00	0.00	110.500	59	26	0	85
216	7C09800892029549	Shahjahanpur	Jalalabad			167	634.600	250.50	167.00	0.00	217.100	2	7.6	3.00	2.00	0.00	2.600	165	627.000	247.50	165.00	0.00	214.500	154	11	0	165
217	7C09801055029131	Banda	Bisanda Buzurg			100	380.000	150.00	100.00	0.00	130.000	1	3.8	1.50	1.00	0.00	1.300	99	376.200	148.50	99.00	0.00	128.700	43	55	1	99
218	7C09801005038695	Kanpur Nagar	Kanpur			822	2,759.440	1233.00	822.00	0.00	704.440	10	33.58	15.00	10.00	0.00	8.580	812	2,725.860	1218.00	812.00	0.00	695.860	702	110	0	812
		Total				**8,994**	**32,509.802**	**13,491.00**	**8,994.00**	**0.00**	**10,024.802**	**473**	**1,761.766**	**709.50**	**473.00**	**0.00**	**579.266**	**8,521**	**30,748.036**	**12,781.50**	**8,521.00**	**0.00**	**9,445.536**	**5,975**	**2,511**	**35**	**8,521**
219	7C09800898038477	Lakhimpur Kheri	Mohammadi	45	25.07.2019	1,020	3,424.120	1,530.00	1,020.00	0.00	874.120	6	20.14	9.00	6.00	0.00	5.140	1,014	3,403.980	1,521.00	1,014.00	0.00	868.980	896	118	0	1014
220	7C09801235029089	Varanasi	Varanasi			1,545	5,191.200	2,317.50	1,545.00	0.00	1,328.700	27	90.72	40.50	27.00	0.00	23.220	1,518	5,100.480	2,277.00	1,518.00	0.00	1,305.480	1,371	146	1	1,518
221	7C09800930029525	Unnao	Fatehpur Chaurasi			115	386.050	172.50	115.00	0.00	98.550	2	6.71	3.00	2.00	0.00	1.710	113	379.340	169.50	113.00	0.00	96.840	106	7	0	113
222	7C09800929038305	Unnao	Bangarmau			386	1295.790	579.00	386.00	0.00	330.790	4	13.42	6.00	4.00	0.00	3.420	382	1282.370	573.00	382.00	0.00	327.370	367	15	0	382

223	7C09800943041696	Unnao	Maurawan			133	446.480	199.50	133.00	0.00	113.980	8	26.86	12.00	8.00	0.00	6.860	125	419.620	187.50	125.00	0.00	107.120	63	62	0	125
224	7C09800940050154	Unnao	Unnao			214	718.390	321.00	214.00	0.00	183.390	3	10.07	4.50	3.00	0.00	2.570	211	708.320	316.50	211.00	0.00	180.820	159	52	0	211
225	7C09801102029461	Bara Banki	Siddhaur			381	1,279.010	571.50	381.00	0.00	326.510	7	23.5	10.50	7.00	0.00	6.000	374	1,255.510	561.00	374.00	0.00	320.510	284	90	0	374
226	7C09801096041808	Bara Banki	Nawabganj			302	1,013.810	453.00	302.00	0.00	258.810	5	16.79	7.50	5.00	0.00	4.290	297	997.020	445.50	297.00	0.00	254.520	263	34	0	297
227	7C09800827041448	Mainpuri	Bewar			120	403.200	180.00	120.00	0.00	103.200	6	20.16	9.00	6.00	0.00	5.160	114	383.040	171.00	114.00	0.00	98.040	114	0	0	114
228	7C09800650038080	Muzaffarnagar	Purquazi			25	95.200	37.50	25.00	0.00	32.700	1	3.81	1.50	1.00	0.00	1.310	24	91.390	36.00	24.00	0.00	31.390	19	5	0	24
229	7C09800659040858	Muzaffarnagar	Mirapur			39	148.520	58.50	39.00	0.00	51.020	1	3.81	1.50	1.00	0.00	1.310	38	144.710	57.00	38.00	0.00	49.710	29	9	0	38
230	7C09800922029459	Hardoi	Madhoganj			71	238.350	106.50	71.00	0.00	60.850	1	3.36	1.50	1.00	0.00	0.860	70	234.990	105.00	70.00	0.00	59.990	28	42	0	70
Total						**4,351**	**14,640.120**	**6,526.50**	**4,351.00**	**0.00**	**3,762.620**	**71**	**239.35**	**106.50**	**71.00**	**0.00**	**61.850**	**4280**	**14,400.770**	**6,420.00**	**4,280.00**	**0.00**	**3,700.770**	**3,699**	**580**	**1**	**4,280**
231	7C09800986016425	Auraiya	Bidhuna	46	29.08.2019	182	610.970	273.00	182.00	0.00	155.970	67	224.92	100.50	67.00	0.00	57.420	115	386.050	172.50	115.00	0.00	98.550	86	29	0	115
232	7C09801021038745	Jhansi	Erich			444	1,690.870	666.00	444.00	0.00	580.870	5	19.039	7.50	5.00	0.00	6.539	439	1,671.831	658.50	439.00	0.00	574.331	270	168	1	439
233	7C09800759038731	Bulandshahr	Shikarpur			323	1,230.070	484.50	323.00	0.00	422.570	38	144.71	57.00	38.00	0.00	49.710	285	1,085.360	427.50	285.00	0.00	372.860	187	98	0	285
234	7C09801162028905	Gorakhpur	Mundera Bazar			95	361.000	142.50	95.00	0.00	123.500	4	15.2	6.00	4.00	0.00	5.200	91	345.800	136.50	91.00	0.00	118.300	24	67	0	91
235	7C09801025041647	Jhansi	Mauranipur			744	2,833.350	1,116.00	744.00	0.00	973.350	34	129.478	51.00	34.00	0.00	44.478	710	2,703.872	1,065.00	710.00	0.00	928.872	454	255	1	710
236	7C09800910029440	Sitapur	Tambaur-cum-Ahamdabad			697	2,339.820	1,045.50	697.00	0.00	597.320	1	3.36	1.50	1.00	0.00	0.860	696	2,336.460	1,044.00	696.00	0.00	596.460	676	20	0	696
237	7C09801009029688	Jalaun	Umri			141	536.966	211.50	141.00	0.00	184.466	2	7.626	3.00	2.00	0.00	2.626	139	529.340	208.50	139.00	0.00	181.840	93	46	0	139
238	7C09800824041449	Mainpuri	Mainpuri			198	665.280	297.00	198.00	0.00	170.280	10	33.6	15.00	10.00	0.00	8.600	188	631.680	282.00	188.00	0.00	161.680	148	39	1	188
239	7C09801005038715	Kanpur Nagar	Kanpur			729	2,447.240	1,093.50	729.00	0.00	624.740	14	47	21.00	14.00	0.00	12.000	715	2,400.240	1,072.50	715.00	0.00	612.740	552	163	0	715
Total						**3,553**	**12,715.566**	**5,329.50**	**3,553.00**	**0.00**	**3,833.066**	**175**	**624.933**	**262.50**	**175.00**	**0.00**	**187.433**	**3378**	**12,090.633**	**5,067.00**	**3378.00**	**0.00**	**3,645.633**	**2,490**	**885**	**3**	**3,378**
240	7C09800966038708	Farrukhabad	Kaimganj	48	31.10.2019	140	469.980	210.00	140.00	0.00	119.980	1	3.36	1.50	1.00	0.00	0.860	139	466.620	208.50	139.00	0.00	119.120	69	69	1	139
241	7C09800909038312	Sitapur	Laharpur			1,703	5,716.940	2,554.50	1,703.00	0.00	1,459.440	7	23.5	10.50	7.00	0.00	6.000	1696	5,693.440	2,544.00	1696.00	0.00	1,453.440	1,660	35	1	1,696
242	7C09801270041406	Kasganj	Sahawar			64	243.200	96.00	64.00	0.00	83.200	1	3.8	1.50	1.00	0.00	1.300	63	239.400	94.50	63.00	0.00	81.900	63	0	0	63
243	7C09800826028916	Mainpuri	Bhogaon			237	796.320	355.50	237.00	0.00	203.820	1	3.36	1.50	1.00	0.00	0.860	236	792.960	354.00	236.00	0.00	202.960	224	12	0	236

244	7C09800824044057	Mainpuri	Mainpuri			313	1,051.680	469.50	313.00	0.00	269.180	30	100.8	45.00	30.00	0.00	25.800	283	950.880	424.50	283.00	0.00	243.380	272	11	0	283
245	7C09801005038728	Kanpur Nagar	Kanpur			395	1,326.010	592.50	395.00	0.00	338.510	5	16.79	7.50	5.00	0.00	4.290	390	1,309.220	585.00	390.00	0.00	334.220	313	76	1	390
Total						**2,852**	**9,604.130**	**4,278.00**	**2,852.00**	**0.00**	**2,474.130**	**45**	**151.61**	**67.50**	**45.00**	**0.00**	**39.110**	**2807**	**9,452.520**	**4,210.50**	**2,807.00**	**0.00**	**2,435.020**	**2,601**	**203**	**3**	**2,807**
246	7C09801011029090	Jalaun	Jalaun	50	27.12.2019	466	1,774.653	699.00	466.00	0.00	609.653	4	15.235	6.00	4.00	0.00	5.235	462	1,759.418	693.00	462.00	0.00	604.418	292	153	17	462
247	7C09801012029103	Jalaun	Kalpi			234	891.135	351.00	234.00	0.00	306.135	1	3.811	1.50	1.00	0.00	1.311	233	887.324	349.50	233.00	0.00	304.824	87	146	0	233
248	7C09800799041553	Mathura	Mathura			4,190	15,922.000	6,285.00	4,190.00	0.00	5,447.000	52	197.6	78.00	52.00	0.00	67.600	4,138	15,724.400	6207.00	4138.00	0.00	5,379.400	4,056	51	31	4,138
249	7C09800826028924	Mainpuri	Bhogaon			60	201.600	90.00	60.00	0.00	51.600	1	3.36	1.50	1.00	0.00	0.860	59	198.240	88.50	59.00	0.00	50.740	46	13	0	59
250	7C09800824044062	Mainpuri	Mainpuri			479	1,609.440	718.50	479.00	0.00	411.940	43	144.48	64.50	43.00	0.00	36.980	436	1,464.960	654.00	436.00	0.00	374.960	360	76	0	436
Total						**5,429**	**20,398.828**	**8143.50**	**5,429.00**	**0.00**	**6,826.328**	**101**	**364.486**	**151.50**	**101.00**	**0.00**	**111.986**	**5328**	**20,034.342**	**7,992.00**	**5,328.00**	**0.00**	**6,714.342**	**4,841**	**439**	**48**	**5,328**
251	7C09801048021248	Maholba	Maholba	51	07.08.2020	1,435	5,453.000	2,152.50	1,435.00	0.00	1,865.500	163	619.4	244.50	163.00	0.00	211.900	1272	4,833.600	1,908.00	1,272.00	0.00	1,653.600	715	356	201	1,272
252	7C09800899041262	Lakhimpur Kheri	Barwar			680	2,282.750	1,020.00	680.00	0.00	582.750	36	120.85	54.00	36.00	0.00	30.850	644	2,161.900	966.00	644.00	0.00	551.900	603	41	0	644
253	7C09801014039623	Jalaun	Orai			1,390	5,293.490	2,085.00	1,390.00	0.00	1,818.490	2	7.618	3.00	2.00	0.00	2.618	1388	5,285.872	2,082.00	1,388.00	0.00	1,815.872	1,039	346	3	1,388
254	7C09801121029589	Sultanpur	Dostpur			212	711.680	318.00	212.00	0.00	181.680	1	3.36	1.50	1.00	0.00	0.860	211	708.320	316.50	211.00	0.00	180.820	144	67	0	211
255	7C09801120029619	Sultanpur	Koeripur			210	704.970	315.00	210.00	0.00	179.970	1	3.36	1.50	1.00	0.00	0.860	209	701.610	313.50	209.00	0.00	179.110	156	53	0	209
256	7C09801119029607	Sultanpur	Sultanpur			203	681.470	304.50	203.00	0.00	173.970	1	3.36	1.50	1.00	0.00	0.860	202	678.110	303.00	202.00	0.00	173.110	152	50	0	202
257	7C09801030041695	Jhansi	Jhansi			2,631	10,019.560	3,946.50	2,631.00	0.00	3,442.060	28	106.633	42.00	28.00	0.00	36.633	2603	9,912.927	3,904.50	2,603.00	0.00	3,405.427	1,658	944	1	2,603
258	7C09800941041692	Unnao	Gangaghat			349	1,171.590	523.50	349.00	0.00	299.090	2	6.72	3.00	2.00	0.00	1.720	347	1,164.870	520.50	347.00	0.00	297.370	290	56	1	347
259	7C09800929039652	Unnao	Bangarmau			544	1,826.200	816.00	544.00	0.00	466.200	11	36.93	16.50	11.00	0.00	9.430	533	1,789.270	799.50	533.00	0.00	456.770	510	0	23	533
260	7C09801099041660	Bara Banki	Zaidpur			443	1,487.140	664.50	443.00	0.00	379.640	3	10.07	4.50	3.00	0.00	2.570	440	1,477.070	660.00	440.00	0.00	377.070	402	38	0	440
261	7C09801095039614	Bara Banki	Dewa			77	258.490	115.50	77.00	0.00	65.990	3	10.07	4.50	3.00	0.00	2.570	74	248.420	111.00	74.00	0.00	63.420	69	5	0	74
262	7C09801093039639	Bara Banki	Fatehpur			692	2,323.030	1,038.00	692.00	0.00	593.030	5	16.78	7.50	5.00	0.00	4.280	687	2,306.250	1,030.50	687.00	0.00	588.750	648	39	0	687
263	7C09801096041650	Bara Banki	Nawabganj			529	1,775.840	793.50	529.00	0.00	453.340	1	3.36	1.50	1.00	0.00	0.860	528	1,772.480	792.00	528.00	0.00	452.480	422	104	2	528
264	7C09801260029727	Etah	Jaithara			71	269.800	106.50	71.00	0.00	92.300	1	3.8	1.50	1.00	0.00	1.300	70	266.000	105.00	70.00	0.00	91.000	58	12	0	70
265	7C09163995041640	Bara Banki	Belhara			534	1,792.630	801.00	534.00	0.00	457.630	1	3.36	1.50	1.00	0.00	0.860	533	1,789.270	799.50	533.00	0.00	456.770	467	66	0	533
266	7C09801103039646	Bara Banki	Haidergarh			418	1,403.220	627.00	418.00	0.00	358.220	1	3.36	1.50	1.00	0.00	0.860	417	1,399.860	625.50	417.00	0.00	357.360	383	29	5	417

267	7C09801007038693	Kanpur Nagar	Ghatampur			98	328.980	147.00	98.00	0.00	83.980	1	3.36	1.50	1.00	0.00	0.860	97	325.620	145.50	97.00	0.00	83.120	93	4	0	97
268	7C09800799041570	Mathura	Mathura			4372	16,613.600	6,558.00	4,372.00	0.00	5,683.600	38	144.4	57.00	38.00	0.00	49.400	4,334	1,6469.200	6,501.00	4,334.00	0.00	5,634.200	4,250	84	0	4,334
269	7C09800826028838	Mainpuri	Bhogaon			66	221.760	99.00	66.00	0.00	56.760	3	10.08	4.50	3.00	0.00	2.580	63	211.680	94.50	63.00	0.00	54.180	47	16	0	63
270	7C09800893028994	Shahjahanpur	Allahganj			64	243.200	96.00	64.00	0.00	83.200	1	3.8	1.50	1.00	0.00	1.300	63	239.400	94.50	63.00	0.00	81.900	51	12	0	63
271	7C09801005038717	Kanpur Nagar	Kanpur			1,146	3,847.100	1,719.00	1,146.00	0.00	982.100	28	94	42.00	28.00	0.00	24.000	1,118	3,753.100	1,677.00	1,118.00	0.00	958.100	882	234	2	1,118
Total						**16,164**	**58,709.500**	**24,246.00**	**16,164.00**	**0.00**	**18,299.500**	**331**	**1,214.671**	**496.50**	**331.00**	**0.00**	**387.171**	**1,5833**	**57,494.829**	**23,749.50**	**15,833.00**	**0.00**	**17,912.329**	**13,039**	**2,556**	**238**	**15,833**
272	7C09801232043814	Varanasi	Gangapur	52	20.01.2021	335	1,125.600	502.50	335.00	0.00	288.100	9	30.24	13.50	9.00	0.00	7.740	326	1,095.360	489.00	326.00	0.00	280.360	320	5	1	326
273	7C09800928043877	Unnao	Ganj Muradabad			198	664.680	297.00	198.00	0.00	169.680	1	3.35	1.50	1.00	0.00	0.850	197	661.330	295.50	197.00	0.00	168.830	197	0	0	197
274	7C09800939043882	Unnao	Nawabganj			278	933.240	417.00	278.00	0.00	238.240	11	36.93	16.50	11.00	0.00	9.430	267	896.310	400.50	267.00	0.00	228.810	227	40	0	267
275	7C09800934050160	Unnao	Auras			270	906.380	405.00	270.00	0.00	231.380	3	10.07	4.50	3.00	0.00	2.570	267	896.310	400.50	267.00	0.00	228.810	161	106	0	267
Total						1,081	3,629.900	1,621.50	1,081.00	0.00	927.400	24	80.59	36.00	24.00	0.00	20.590	1,057	3,549.310	1,585.50	1,057.00	0.00	906.810	905	151	1	1,057
276	7C09801147024539	Basti	Basti	53	22.02.2021	1,040	3,952.000	1,560.00	1,040.00	0.00	1,352.000	177	672.6	265.50	177.00	0.00	230.100	863	3,279.400	1,294.50	863.00	0.00	1,121.900	476	364	23	863
277	7C09801048024535	Mahoba	Mahoba			889	3378.200	1333.50	889.00	0.00	1155.700	188	714.4	282.00	188.00	0.00	244.400	701	2663.800	1051.50	701.00	0.00	911.300	661	40	0	701
278	7C09800898043925	Lakhimpur Kheri	Mohammadi			478	1,604.640	717.00	478.00	0.00	409.640	20	67.14	30.00	20.00	0.00	17.140	458	1,537.500	687.00	458.00	0.00	392.500	419	39	0	458
279	7C09800899041537	Lakhimpur Kheri	Barwar			87	292.055	130.50	87.00	0.00	74.555	5	16.785	7.50	5.00	0.00	4.285	82	275.270	123.00	82.00	0.00	70.270	67	13	2	82
280	7C09800900043794	Lakhimpur Kheri	Lakhimpur			98	328.981	147.00	98.00	0.00	83.981	5	16.785	7.50	5.00	0.00	4.285	93	312.196	139.50	93.00	0.00	79.696	88	5	0	93
281	7C09800966043912	Farrukhabad	Kaimganj			241	809.030	361.50	241.00	0.00	206.530	3	10.07	4.50	3.00	0.00	2.570	238	798.960	357.00	238.00	0.00	203.960	103	133	2	238
282	7C09801236043854	Varanasi	Ramnagar			1,161	3,900.960	1,741.50	1,161.00	0.00	998.460	40	134.4	60.00	40.00	0.00	34.400	1,121	3,766.560	1,681.50	1,121.00	0.00	964.060	1,027	38	56	1,121
283	7C09801245044044	Mirzapur	Kachhwa			55	209.000	82.50	55.00	0.00	71.500	1	3.8	1.50	1.00	0.00	1.300	54	205.200	81.00	54.00	0.00	70.200	45	9	0	54
284	7C09800826044067	Mainpuri	Bhogaon			49	164.640	73.50	49.00	0.00	42.140	9	30.24	13.50	9.00	0.00	7.740	40	134.400	60.00	40.00	0.00	34.400	36	4	0	40
285	7C09800827044042	Mainpuri	Bewar			177	594.720	265.50	177.00	0.00	152.220	4	13.44	6.00	4.00	0.00	3.440	173	581.280	259.50	173.00	0.00	148.780	143	30	0	173
286	7C09800824044054	Mainpuri	Mainpuri			391	1,313.760	586.50	391.00	0.00	336.260	61	204.96	91.50	61.00	0.00	52.460	330	1,108.800	495.00	330.00	0.00	283.800	304	24	2	330
Total						4,666	16,547.986	6,999.00	4,666.00	0.00	4,882.986	513	1,884.62	769.50	513.00	0.00	602.120	4153	14,663.366	6,229.50	4,153.00	0.00	4,280.866	3,,369	699	85	4153

287	7C09801011043938	Jalaun	Jalaun	56	23.11.2021	619	2,357.312	928.50	619.00	0.00	809.812	4	15.233	6.00	4.00	0.00	5.233	615	2,342.079	922.50	615.00	0.00	804.579	310	303	2	615
288	7C09801017043940	Jalaun	Nadigaon			679	2,585.811	1,018.50	679.00	0.00	888.311	3	11.424	4.50	3.00	0.00	3.924	676	2,574.387	1,014.00	676.00	0.00	884.387	504	171	1	676
289	7C09801010043934	Jalaun	Madhogarh			217	826.392	325.50	217.00	0.00	283.892	1	3.808	1.50	1.00	0.00	1.308	216	822.584	324.00	216.00	0.00	282.584	76	140	0	216
290	7C09801016043942	Jalaun	Konch			842	3,206.558	1,263.00	842.00	0.00	1,101.558	24	91.397	36.00	24.00	0.00	31.397	818	3,115.161	1,227.00	818.00	0.00	1,070.161	608	210	0	818
291	7C09801119043761	Sultanpur	Sultanpur			309	1,037.310	463.50	309.00	0.00	264.810	1	3.36	1.50	1.00	0.00	0.860	308	1,033.950	462.00	308.00	0.00	263.950	199	109	0	308
292	7C09801235050128	Varanasi	Varanasi			13,335	44,805.600	20,002.50	13,335.00	0.00	11,468.100	715	2,402.4	1,072.50	715.00	0.00	614.900	1,2620	42,403.200	18,930.00	12,620.00	0.00	10,853.200	11,934	531	155	12,620
293	7C09801027050127	Jhansi	Kathera			388	1477.610	582.00	388.00	0.00	507.610	4	15.234	6.00	4.00	0.00	5.234	384	1462.376	576.00	384.00	0.00	502.376	115	269	0	384
294	7C09801236043856	Varanasi	Ramnagar			801	2,691.360	1201.50	801.00	0.00	688.860	77	258.72	115.50	77.00	0.00	66.220	724	2,432.640	1086.00	724.00	0.00	622.640	688	35	1	724
295	7C09800799044058	Mathura	Mathura			8,379	31,840.200	12,568.50	8,379.00	0.00	10,892.700	184	699.2	276.00	184.00	0.00	239.200	8195	3,1141.000	12,292.50	8,195.00	0.00	10,653.500	7,393	784	18	8,195
Total						**25,569**	**90,828.153**	**38,353.50**	**25,569.00**	**0.00**	**26,905.653**	**1,013**	**3,500.776**	**1,519.50**	**1,013.00**	**0.00**	**968.276**	**2,4556**	**87,327.377**	**36,834.00**	**24,556.00**	**0.00**	**25,937.377**	**21,827**	**2,552**	**177**	**24,556**
296	7C09800921040857	Hardoi	Bilgram	63	14.09.2022	84	281.990	126.00	84.00	0.00	71.990	4	13.43	6.00	4.00	0.00	3.430	80	268.560	120.00	80.00	0.00	68.560	77	3	0	80
297	7C09800915041542	Hardoi	Shahabad			626	2,101.470	939.00	626.00	0.00	536.470	15	50.36	22.50	15.00	0.00	12.860	611	2,051.110	916.50	611.00	0.00	523.610	392	216	3	611
298	7C09800685040502	Sambhal	Sirsi			409	1,554.200	613.50	409.00	0.00	531.700	20	76	30.00	20.00	0.00	26.000	389	1,478.200	583.50	389.00	0.00	505.700	370	19	0	389
299	7C09800688040495	Sambhal	Naraul i			469	1,782.200	703.50	469.00	0.00	609.700	47	178.6	70.50	47.00	0.00	61.100	422	1,603.600	633.00	422.00	0.00	548.600	334	83	5	422
300	7C09800917040534	Hardo i	Pali			273	916.460	409.50	273.00	0.00	233.960	10	33.574	15.00	10.00	0.00	8.574	263	882.886	394.50	263.00	0.00	225.386	261	2	0	263
301	7C09800927040533	Hardoi	Sandila			396	1,329.350	594.00	396.00	0.00	339.350	10	33.567	15.00	10.00	0.00	8.567	386	1,295.783	579.00	386.00	0.00	330.783	351	35	0	386
302	7C09801099041833	Bara Banki	Zaidpur			520	1,745.630	780.00	520.00	0.00	445.630	56	187.99	84.00	56.00	0.00	47.990	464	1,557.640	696.00	464.00	0.00	397.640	439	25	0	464
303	7C09800687040509	Sambhal	Bahjoi			662	2,515.600	993.00	662.00	0.00	860.600	63	239.4	94.50	63.00	0.00	81.900	599	2,276.200	898.50	599.00	0.00	778.700	561	27	11	599
304	7C09800689040500	Sambhal	Chandausi			613	2,329.400	919.50	613.00	0.00	796.900	137	520.6	205.50	137.00	0.00	178.100	476	1,808.800	714.00	476.00	0.00	618.800	387	89	0	476
305	7C09801044040503	Hamirpur	Maudaha			890	3,382.000	1,335.00	890.00	0.00	1,157.000	105	399	157.50	105.00	0.00	1,36.500	785	2,983.000	1,177.50	785.00	0.00	1,020.500	582	203	0	785
306	7C09801042040501	Hamirpur	Rath			700	2,660.000	1,050.00	700.00	0.00	910.000	89	338.2	133.50	89.00	0.00	115.700	611	2,321.800	916.50	611.00	0.00	794.300	388	221	2	611
307	7C09800682040129	Moradabad	Moradabad			3,705	14,079.000	5,557.50	3,705.00	0.00	4,816.500	613	2,329.4	919.50	613.00	0.00	796.900	3,092	11,749.600	4,638.00	3,092.00	0.00	4,019.600	1,818	1,231	43	3,092
308	7C09801095041818	Bara Banki	Dewa			111	372.620	166.50	111.00	0.00	95.120	8	26.85	12.00	8.00	0.00	6.850	103	345.770	154.50	103.00	0.00	88.270	103	0	0	103
309	7C09801093041821	Bara Banki	Fatehpur			599	2,010.830	898.50	599.00	0.00	513.330	53	177.92	79.50	53.00	0.00	45.420	546	1,832.910	819.00	546.00	0.00	467.910	443	103	0	546
310	7C09800831040494	Sambhal	Babrala			261	991.800	391.50	261.00	0.00	339.300	2	7.6	3.00	2.00	0.00	2.600	259	984.200	388.50	259.00	0.00	336.700	101	158	0	259

311	7C09801096041831	Bara Banki	Nawabganj			1365	4,582.280	2,047.50	1,365.00	0.00	1,,169.780	95	318.92	142.50	95.00	0.00	81.420	1,270	4263.360	1,905.00	1,270.00	0.00	1,088.360	1,096	167	7	1,270
312	7C09163995041830	Bara Banki	Belhara			915	3,071.640	1,372.50	915.00	0.00	784.140	60	201.42	90.00	60.00	0.00	51.420	855	2,870.220	1,282.50	855.00	0.00	732.720	680	175	0	855
313	7C09801103041829	Bara Banki	Haidergarh			131	439.760	196.50	131.00	0.00	112.260	3	10.07	4.50	3.00	0.00	2.570	128	429.690	192.00	128.00	0.00	109.690	69	54	5	128
314	7C09801089041536	Prayagraj	Handia			621	2,084.680	931.50	621.00	0.00	532.180	48	161.14	72.00	48.00	0.00	41.140	573	1,923.540	859.50	573.00	0.00	491.040	394	177	2	573
		Total				13,350	48,230.910	20,025.00	13,350.00	0.00	14,855.910	1,438	5,304.041	2,157.00	1,438.00	0.00	1,709.041	11,912	42,926.869	17,868.00	11,912.00	0.00	13,146.869	8,846	2,988	78	11,912
315	7C09800755043386	Bulandshahr	Anupshahr	64	18.11.2022	54	205.650	81.00	54.00	0.00	70.650	5	19.04	7.50	5.00	0.00	6.540	49	186.610	73.50	49.00	0.00	64.110	43	6	0	49
316	7C09142394043941	Unnao	Achalganj			201	674.750	301.50	201.00	0.00	172.250	5	16.78	7.50	5.00	0.00	4.280	196	657.970	294.00	196.00	0.00	167.970	87	109	0	196
317	7C09209754043631	Varanasi	Suzabad			731	2,456.160	1,096.50	731.00	0.00	628.660	81	272.16	121.50	81.00	0.00	69.660	650	2,184.000	975.00	650.00	0.00	559.000	647	3	0	650
		Total				986	3,336.560	1,479.00	986.00	0.00	871.560	91	307.98	136.50	91.00	0.00	80.480	895	3,028.580	1,342.50	895.00	0.00	791.080	777	118	0	895
318	7C09800919046182	Hardoi	Hardoi	65	27.02.2023	102	342.407	153.00	102.00	0.00	87.407	11	36.917	16.50	11.00	0.00	9.417	91	305.490	136.50	91.00	0.00	77.990	82	9	0	91
319	7C09800922046120	Hardoi	Madhoganj			250	839.240	375.00	250.00	0.00	214.240	24	80.56	36.00	24.00	0.00	20.560	226	758.680	339.00	226.00	0.00	193.680	186	40	0	226
320	7C09800923046129	Hardoi	Mallawan			289	970.170	433.50	289.00	0.00	247.670	9	30.22	13.50	9.00	0.00	7.720	280	939.950	420.00	280.00	0.00	239.950	254	26	0	280
321	7C09800861046156	Bareilly	Shahi			592	2,249.600	888.00	592.00	0.00	769.600	29	110.2	43.50	29.00	0.00	37.700	563	2,139.400	844.50	563.00	0.00	731.900	545	18	0	563
322	7C09800971046116	Farrukhabad	Kamalganj			108	362.550	162.00	108.00	0.00	92.550	10	33.57	15.00	10.00	0.00	8.570	98	328.980	147.00	98.00	0.00	83.980	70	28	0	98
323	7C09800760046128	Bulandshahr	Pahasu			305	1,161.520	457.50	305.00	0.00	399.020	17	64.74	25.50	17.00	0.00	22.240	288	1,096.780	432.00	288.00	0.00	376.780	224	64	0	288
324	7C09801235046157	Varanasi	Varanasi			277	930.720	415.50	277.00	0.00	238.220	17	57.12	25.50	17.00	0.00	14.620	260	873.600	390.00	260.00	0.00	223.600	213	43	4	260
325	7C09800753046127	Bulandshahr	Bugrasi			633	2,410.630	949.50	633.00	0.00	828.130	155	590.28	232.50	155.00	0.00	202.780	478	1,820.350	717.00	478.00	0.00	625.350	355	123	0	478
326	7C09800729046123	Ghaziabad	Niwari			85	323.700	127.50	85.00	0.00	111.200	28	106.63	42.00	28.00	0.00	36.630	57	217.070	85.50	57.00	0.00	74.570	50	7	0	57
327	7C09800731046125	Ghaziabad	Faridnagar			699	2,661.980	1,048.50	699.00	0.00	914.480	57	217.07	85.50	57.00	0.00	74.570	642	2,444.910	963.00	642.00	0.00	839.910	518	124	0	642
328	7C09800983046108	Etawah	Bharthana			832	2,793.010	1248.00	832.00	0.00	713.010	252	845.96	378.00	252.00	0.00	215.960	580	1,947.050	870.00	580.00	0.00	497.050	401	179	0	580
329	7C09800980046113	Etawah	Jaswantnagar			957	3,212.630	1,435.50	957.00	0.00	820.130	202	678.11	303.00	202.00	0.00	173.110	755	2,534.520	1,132.50	755.00	0.00	647.020	640	115	0	755
330	7C09800982046111	Etawah	Ekdil			700	2,349.890	1,050.00	700.00	0.00	599.890	47	157.78	70.50	47.00	0.00	40.280	653	2,192.110	979.50	653.00	0.00	559.610	525	128	0	653
331	7C09800985046114	Etawah	Lakhna			168	563.970	252.00	168.00	0.00	143.970	30	100.71	45.00	30.00	0.00	25.710	138	463.260	207.00	138.00	0.00	118.260	89	49	0	138
332	7C09801092046146	Prayagraj	Koraon			190	637.830	285.00	190.00	0.00	162.830	9	30.22	13.50	9.00	0.00	7.720	181	607.610	271.50	181.00	0.00	155.110	136	45	0	181
333	7C09801040046159	Hamirpur	Sumerpur			40	152.000	60.00	40.00	0.00	52.000	1	3.8	1.50	1.00	0.00	1.300	39	148.200	58.50	39.00	0.00	50.700	18	21	0	39
334	7C09801044046152	Hamirpur	Maudaha			12	45.600	18.00	12.00	0.00	15.600	1	3.8	1.50	1.00	0.00	1.300	11	41.800	16.50	11.00	0.00	14.300	5	6	0	11

335	7C09801039046158	Hamirpur	Hamirpur			82	311.600	123.00	82.00	0.00	106.600	4	15.2	6.00	4.00	0.00	5.200	78	296.400	117.00	78.00	0.00	101.400	61	17	0	78
336	7C09801042046160	Hamirpur	Rath			25	95.000	37.50	25.00	0.00	32.500	1	3.8	1.50	1.00	0.00	1.300	24	91.200	36.00	24.00	0.00	31.200	16	8	0	24
337	7C09801038046169	Hamirpur	Kurara			53	201.400	79.50	53.00	0.00	68.900	2	7.6	3.00	2.00	0.00	2.600	51	193.800	76.50	51.00	0.00	66.300	17	34	0	51
Total						6,399	2,2615.447	9,598.50	6,399.00	0.00	6,617.947	906	3,174.287	1,359.00	906.00	0.00	909.287	5,493	19,441.160	8,239.50	5,493.00	0.00	5,708.660	4,405	1,084	4	5,493
338	7C09801005046749	Kanpur Nagar	Kanpur	66	10.05.2023	24	80.570	36.00	24.00	0.00	20.570	3	10.07	4.50	3.00	0.00	2.570	21	70.500	31.50	21.00	0.00	18.000	13	8	0	21
Total						24	80.570	36.00	24.00	0.00	20.570	3	10.07	4.50	3.00	0.00	2.570	21	70.500	31.50	21.00	0.00	18.000	13	8	0	21
Grand Total						1,55,752	5,49,696.171	2,32,878.00	1,55,252.00	0.00	1,61,566.171	7,212	25,742.041	10,818.00	7,212.00	0.00	7,712.041	1,48,040	5,23,954.130	2,22,060.00	1,48,040.00	0.00	1,53,854.130	1,16,700	29,196	2,144	1,48,040

Annexure XVI-C: Salient Details of Curtailment of 364 houses in 74 BLC (Enhancement) Projects submitted by State of Uttar Pradesh

(₹ in lakh)

						Sanctioned						Curtailment						Revised for Sanction						Community Details			
S. No.	Annexure ID	District	City Name	CSMC No.	CSMC Date	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	No. of Houses	Project Cost	Central Assistance of Rs. 1.50 lakh / house	State Share	ULB Share	Beneficiary Share	General + OBC	SC	ST	Total
1	7D0980068800 2082	Sambhal	Narauli	31	27.02.2018	173	405.930	259.50	146.43	0.00	0.000	1	2.463	1.50	0.96	0.00	0.000	172	403.467	258.00	145.47	0.00	0.000	110	61	1	172
2	7D0980073000 2128	Ghaziabad	Modinagar			44	99.630	66.00	33.63	0.00	0.000	2	4.92	3.00	1.92	0.00	0.000	42	94.710	63.00	31.71	0.00	0.000	37	5	0	42
3	7D0980124500 2164	Mirzapur	Kachhwa			235	475.540	352.50	123.04	0.00	0.000	3	6.14	4.50	1.64	0.00	0.000	232	469.400	348.00	121.40	0.00	0.000	170	54	8	232
4	7D0980068700 2081	Sambhal	Bahjoi			148	351.380	222.00	129.38	0.00	0.000	11	25.9	16.50	9.40	0.00	0.000	137	325.480	205.50	119.98	0.00	0.000	105	32	0	137
Total						**600**	**1,332.480**	**900.00**	**432.48**	**0.00**	**0.000**	**17**	**39.423**	**25.50**	**13.92**	**0.00**	**0.000**	**583**	**1,293.057**	**874.50**	**418.56**	**0.00**	**0.000**	**422**	**152**	**9**	**583**
5	7D0980101500 2166	Jalaun	Kotra	32	26.03.2018	72	173.640	108.00	65.64	0.00	0.000	3	7.39	4.50	2.89	0.00	0.000	69	166.250	103.50	62.75	0.00	0.000	52	17	0	69
6	7D0980116200 2101	Gorakhpur	Mundera Bazar			68	139.310	102.00	37.31	0.00	0.000	1	2.05	1.50	0.55	0.00	0.000	67	137.260	100.50	36.76	0.00	0.000	33	25	9	67
7	7D0980091200 2104	Sitapur	Mahmudabad			71	164.320	106.50	56.64	0.00	1.180	1	2.21	1.50	0.71	0.00	0.000	70	162.110	105.00	55.93	0.00	1.180	55	15	0	70
8	7D0980090700 2139	Sitapur	Sitapur			54	112.470	81.00	31.23	0.00	0.240	1	2.22	1.50	0.72	0.00	0.000	53	110.250	79.50	30.51	0.00	0.240	35	18	0	53
9	7D0980090400 2054	Sitapur	Maholi			37	78.370	55.50	22.53	0.00	0.340	1	1.75	1.50	0.25	0.00	0.000	36	76.620	54.00	22.28	0.00	0.340	24	12	0	36
10	7D0980073100 2114	Ghaziabad	Faridnagar			61	145.850	91.50	54.35	0.00	0.000	3	6.81	4.50	2.31	0.00	0.000	58	139.040	87.00	52.04	0.00	0.000	47	11	0	58
11	7D0980072800 2146	Ghaziabad	Patala			47	109.330	70.50	38.83	0.00	0.000	3	7.16	4.50	2.66	0.00	0.000	44	102.170	66.00	36.17	0.00	0.000	26	18	0	44
12	7D0980072900 2145	Ghaziabad	Niwari			23	50.240	34.50	15.74	0.00	0.000	4	9.33	6.00	3.33	0.00	0.000	19	40.910	28.50	12.41	0.00	0.000	15	4	0	19

13	7D0980064800 2057	Shamli	Thana Bhawan			87	187.800	130.50	57.30	0.00	0.000	2	4.44	3.00	1.44	0.00	0.000	85	183.360	127.50	55.86	0.00	0.000	76	8	1	85
14	7D0980111200 2069	Ambedkar Nagar	Iltifatganj Bazar			19	45.510	28.50	16.47	0.00	0.540	1	1.61	1.50	0.11	0.00	0.000	18	43.900	27.00	16.36	0.00	0.540	15	3	0	18
15	7D0980111300 2068	Ambedkar Nagar	Tanda			63	149.730	94.50	44.91	0.00	10.320	1	1.65	1.50	0.15	0.00	0.000	62	148.080	93.00	44.76	0.00	10.320	42	20	0	62
16	7D0980120700 2033	Ballia	Maniyar			51	104.480	76.50	27.98	0.00	0.000	1	2.046	1.50	0.55	0.00	0.000	50	102.434	75.00	27.43	0.00	0.000	44	1	5	50
17	7D0980087100 2038	Bareilly	Nawabganj			12	28.810	18.00	10.81	0.00	0.000	1	2.458	1.50	0.96	0.00	0.000	11	26.352	16.50	9.85	0.00	0.000	9	2	0	11
Total						**665**	**1,489.860**	**997.50**	**479.74**	**0.00**	**12.620**	**23**	**51.124**	**34.50**	**16.62**	**0.00**	**0.000**	**642**	**1,438.736**	**963.00**	**463.12**	**0.00**	**12.620**	**473**	**154**	**15**	**642**
18	7D0980084700 0733	Budaun	Sakhanu	33	27.04.2018	28	68.990	42.00	26.99	0.00	0.000	3	7.396	4.50	2.90	0.00	0.000	25	61.594	37.50	24.09	0.00	0.000	25	0	0	25
19	7D0980101100 2381	Jalaun	Jalaun			327	805.640	490.50	315.14	0.00	0.000	2	4.84	3.00	1.84	0.00	0.000	325	800.800	487.50	313.30	0.00	0.000	203	120	2	325
20	7D0980101200 2288	Jalaun	Kalpi			234	576.510	351.00	225.51	0.00	0.000	5	12.26	7.50	4.76	0.00	0.000	229	564.250	343.50	220.75	0.00	0.000	147	78	4	229
21	7D0980101300 2291	Jalaun	Kadaura			63	152.960	94.50	58.46	0.00	0.000	1	2.448	1.50	0.95	0.00	0.000	62	150.512	93.00	57.51	0.00	0.000	29	33	0	62
22	7D0980101700 2283	Jalaun	Nadigaon			325	800.720	487.50	313.22	0.00	0.000	3	7.32	4.50	2.82	0.00	0.000	322	793.400	483.00	310.40	0.00	0.000	247	67	8	322
23	7D0980103000 3228	Jhansi	Jhansi			583	1441.300	877.50	563.80	0.00	0.000	7	17.247	10.50	6.75	0.00	0.000	578	1424.053	867.00	557.05	0.00	0.000	305	266	7	578
24	7D0980093200 2356	Unnao	Safipur			14	24.240	21.00	3.24	0.00	0.000	2	3.96	3.00	0.96	0.00	0.000	12	20.280	18.00	2.28	0.00	0.000	8	4	0	12
25	7D0980109300 2651	Bara Banki	Fatehpur			12	28.710	18.00	10.44	0.00	0.270	1	1.99	1.50	0.49	0.00	0.000	11	26.720	16.50	9.95	0.00	0.270	10	1	0	11
26	7D0980075900 2770	Bulandshahr	Shikarpur			72	165.730	108.00	57.73	0.00	0.000	19	44.03	28.50	15.53	0.00	0.000	53	121.700	79.50	42.20	0.00	0.000	20	33	0	53
27	7D0980110600 2324	Ayodhya	Bhadarsa			14	23.960	21.00	2.96	0.00	0.000	1	1.57	1.50	0.07	0.00	0.000	13	22.390	19.50	2.89	0.00	0.000	12	1	0	13
28	7D0980118700 2190	Azamgarh	Azmatgarh			26	50.910	39.00	11.91	0.00	0.000	1	1.34	1.50	-0.16	0.00	0.000	25	49.570	37.50	12.07	0.00	0.000	15	10	0	25
29	7D0980110100 2316	Bara Banki	Dariyabad			4	7.430	6.00	1.43	0.00	0.000	1	2.15	1.50	0.65	0.00	0.000	3	5.280	4.50	0.78	0.00	0.000	3	0	0	3
30	7D0980127400 2697	Kasganj	Patiyali			48	98.340	72.00	26.34	0.00	0.000	1	2.053	1.50	0.55	0.00	0.000	47	96.287	70.50	25.79	0.00	0.000	34	5	8	47

31	7D0980126800 2251	Kasganj	Bilram			21	43.020	31.50	11.52	0.00	0.000	1	2.047	1.50	0.55	0.00	0.000	20	40.973	30.00	10.97	0.00	0.000	15	5	0	20
32	7D0980110900 3069	Ayodhya	Ayodhya			18	39.900	27.00	12.63	0.00	0.270	1	1.56	1.50	0.06	0.00	0.000	17	38.340	25.50	12.57	0.00	0.270	12	5	0	17
Total						**1,791**	**4,328.360**	**2,686.50**	**1,641.32**	**0.00**	**0.540**	**49**	**112.211**	**73.50**	**38.71**	**0.00**	**0.000**	**1,742**	**4,216.149**	**2,613.00**	**1,602.61**	**0.00**	**0.540**	**1,085**	**628**	**29**	**1,742**
33	7D0980092900 2661	Unnao	Bangarmau	34	30.05.2018	69	174.820	103.50	69.00	0.00	2.320	1	2.53	1.50	1.00	0.00	0.030	68	172.290	102.00	68.00	0.00	2.290	25	24	19	68
34	7D0980094300 2663	Unnao	Maurawan			39	98.810	58.50	39.00	0.00	1.310	2	5.06	3.00	2.00	0.00	0.060	37	93.750	55.50	37.00	0.00	1.250	27	10	0	37
35	7D0980094000 3229	Unnao	Unnao			195	494.070	292.50	195.00	0.00	6.570	4	10.14	6.00	4.00	0.00	0.140	191	483.930	286.50	191.00	0.00	6.430	142	48	1	191
36	7D0980094200 2352	Unnao	Purwa			87	220.430	130.50	87.00	0.00	2.930	1	2.53	1.50	1.00	0.00	0.030	86	217.900	129.00	86.00	0.00	2.900	56	30	0	86
37	7D0980103700 2391	Lalitpur	Mahroni			71	167.270	106.50	60.77	0.00	0.000	4	9.43	6.00	3.43	0.00	0.000	67	157.840	100.50	57.34	0.00	0.000	57	10	0	67
38	7D0980100400 2372	Kanpur Nagar	Bithoor			9	21.930	13.50	8.16	0.00	0.270	1	2.53	1.50	1.00	0.00	0.030	8	19.400	12.00	7.16	0.00	0.240	8	0	0	8
39	7D0980080100 2302	Agra	Etmadpur			31	73.920	46.50	27.42	0.00	0.000	1	2.381	1.50	0.88	0.00	0.000	30	71.539	45.00	26.54	0.00	0.000	21	8	1	30
40	7D0980100000 3208	Kanpur Dehat	Pukhrayan			4	10.130	6.00	4.00	0.00	0.130	1	2.53	1.50	1.00	0.00	0.030	3	7.600	4.50	3.00	0.00	0.100	3	0	0	3
41	7D0980068100 2330	Moradabad	Bhojpur Dharampur			45	108.460	67.50	40.96	0.00	0.000	1	2.465	1.50	0.97	0.00	0.000	44	105.995	66.00	40.00	0.00	0.000	43	1	0	44
Total						**550**	**1,369.840**	**825.00**	**531.31**	**0.00**	**13.530**	**16**	**39.596**	**24.00**	**15.28**	**0.00**	**0.320**	**534**	**1,330.244**	**801.00**	**516.03**	**0.00**	**13.210**	**382**	**131**	**21**	**534**
42	7D0980123500 2186	Varanasi	Varanasi	36	24.07.2018	337	773.110	505.50	267.61	0.00	0.000	5	11.368	7.50	3.87	0.00	0.000	332	761.742	498.00	263.74	0.00	0.000	211	111	10	332
43	7D0980097400 2360	Kannauj	Sikanderpur			6	12.570	9.00	3.47	0.00	0.100	1	1.65	1.50	0.15	0.00	0.000	5	10.920	7.50	3.32	0.00	0.100	4	1	0	5
44	7D0980096400 2454	Raebareli	Salon			6	12.360	9.00	3.36	0.00	0.000	1	1.75	1.50	0.25	0.00	0.000	5	10.610	7.50	3.11	0.00	0.000	3	2	0	5
45	7D0980063400 2438	Saharanpur	Ambehta			74	160.240	111.00	49.24	0.00	0.000	1	2.22	1.50	0.72	0.00	0.000	73	158.020	109.50	48.52	0.00	0.000	61	11	1	73
46	7D0980082400 3352	Mainpuri	Mainpuri			218	519.100	327.00	192.10	0.00	0.000	39	93.001	58.50	34.50	0.00	0.000	179	426.099	268.50	157.60	0.00	0.000	162	17	0	179
47	7D0980113700 2197	Gonda	Nawabganj			52	124.900	78.00	46.90	0.00	0.000	1	2.46	1.50	0.96	0.00	0.000	51	122.440	76.50	45.94	0.00	0.000	19	32	0	51

Total						**693**	**1,602.280**	**1,039.50**	**562.68**	**0.00**	**0.100**	**48**	**112.449**	**72.00**	**40.45**	**0.00**	**0.000**	**645**	**1,489.831**	**967.50**	**522.23**	**0.00**	**0.100**	**460**	**174**	**11**	**645**
48	7D0980114600 1198	Basti	Bhabhan Bazar	38	26.09.2018	133	325.510	199.50	126.01	0.00	0.000	72	175.221	108.00	67.22	0.00	0.000	61	150.289	91.50	58.79	0.00	0.000	40	21	0	61
49	7D0980090200 1186	Lakhimpur Kheri	Oel Dhakwa			65	164.690	97.50	65.00	0.00	2.190	1	2.53	1.50	1.00	0.00	0.030	64	162.160	96.00	64.00	0.00	2.160	33	31	0	64
50	7D0980078200 2424	Hathras	Sadabad			7	17.250	10.50	6.75	0.00	0.000	1	2.467	1.50	0.97	0.00	0.000	6	14.783	9.00	5.78	0.00	0.000	5	1	0	6
51	7D0980127600 2249	Kasganj	Bhargain			8	19.710	12.00	7.71	0.00	0.000	1	2.464	1.50	0.96	0.00	0.000	7	17.246	10.50	6.75	0.00	0.000	7	0	0	7
52	7D0980127300 2684	Kasganj	Ganj Dundawara			15	30.730	22.50	8.23	0.00	0.000	1	2.049	1.50	0.55	0.00	0.000	14	28.681	21.00	7.68	0.00	0.000	13	1	0	14
Total						**228**	**557.890**	**342.00**	**213.70**	**0.00**	**2.190**	**76**	**184.731**	**114.00**	**70.70**	**0.00**	**0.030**	**152**	**373.159**	**228.00**	**143.00**	**0.00**	**2.160**	**98**	**54**	**0**	**152**
53	7D0980091400 2495	Sitapur	Sidhauli	39	30.10.2018	209	529.540	313.50	209.00	0.00	7.040	7	17.74	10.50	7.00	0.00	0.240	202	511.800	303.00	202.00	0.00	6.800	127	75	0	202
Total						**209**	**529.540**	**313.50**	**209.00**	**0.00**	**7.040**	**7**	**17.74**	**10.50**	**7.00**	**0.00**	**0.240**	**202**	**511.800**	**303.00**	**202.00**	**0.00**	**6.800**	**127**	**75**	**0**	**202**
54	7D0980109600 3221	Bara Banki	Nawabganj	41	27.12.2018	102	258.440	153.00	102.00	0.00	3.440	4	10.14	6.00	4.00	0.00	0.140	98	248.300	147.00	98.00	0.00	3.300	71	27	0	98
Total						**102**	**258.440**	**153.00**	**102.00**	**0.00**	**3.440**	**4**	**10.14**	**6.00**	**4.00**	**0.00**	**0.140**	**98**	**248.300**	**147.00**	**98.00**	**0.00**	**3.300**	**71**	**27**	**0**	**98**
55	7D0980090100 2468	Lakhimpur Kheri	Kheri	42	30.01.2019	206	491.240	309.00	182.24	0.00	0.000	1	2.388	1.50	0.89	0.00	0.000	205	488.852	307.50	181.35	0.00	0.000	178	27	0	205
Total						**206**	**491.240**	**309.00**	**182.24**	**0.00**	**0.000**	**1**	**2.388**	**1.50**	**0.89**	**0.00**	**0.000**	**205**	**488.852**	**307.50**	**181.35**	**0.00**	**0.000**	**178**	**27**	**0**	**205**
56	7D0980116200 2301	Gorakhpur	Mundera Bazar	43	25.02.2019	70	172.460	105.00	67.46	0.00	0.000	2	4.93	3.00	1.93	0.00	0.000	68	167.530	102.00	65.53	0.00	0.000	54	7	7	68
57	7D0980127300 2194	Kasganj	Ganj Dundawara			61	150.290	91.50	58.79	0.00	0.000	1	2.464	1.50	0.96	0.00	0.000	60	147.826	90.00	57.83	0.00	0.000	44	9	7	60
58	7D0980087500 2464	Pilibhit	Nyoria Husainpur			42	103.480	63.00	40.48	0.00	0.000	1	2.466	1.50	0.97	0.00	0.000	41	101.014	61.50	39.51	0.00	0.000	38	2	1	41
59	7D0980091600 2761	Hardoi	Pihani			80	202.690	120.00	80.00	0.00	2.690	1	2.53	1.50	1.00	0.00	0.030	79	200.160	118.50	79.00	0.00	2.660	71	7	1	79
60	7D0980077000 3084	Aligarh	Kauriaganj			35	86.232	52.50	33.73	0.00	0.000	1	2.464	1.50	0.96	0.00	0.000	34	83.768	51.00	32.77	0.00	0.000	29	5	0	34
Total						**288**	**715.152**	**432.00**	**280.46**	**0.00**	**2.690**	**6**	**14.854**	**9.00**	**5.82**	**0.00**	**0.030**	**282**	**700.298**	**423.00**	**274.64**	**0.00**	**2.660**	**236**	**30**	**16**	**282**
61	7D0980114600 1621	Basti	Bhabhan Bazar	44	28.06.2019	59	145.360	88.50	56.86	0.00	0.000	40	98.549	60.00	38.55	0.00	0.000	19	46.811	28.50	18.31	0.00	0.000	19	0	0	19
Total						**59**	**145.360**	**88.50**	**56.86**	**0.00**	**0.000**	**40**	**98.549**	**60.00**	**38.55**	**0.00**	**0.000**	**19**	**46.811**	**28.50**	**18.31**	**0.00**	**0.000**	**19**	**0**	**0**	**19**

62	7D0980092200 2433	Hardoi	Madhoganj	45	25.07.2019	28	70.940	42.00	28.00	0.00	0.940	1	2.53	1.50	1.00	0.00	0.030	27	68.410	40.50	27.00	0.00	0.910	15	12	0	27
Total						**28**	**70.940**	**42.00**	**28.00**	**0.00**	**0.940**	**1**	**2.53**	**1.50**	**1.00**	**0.00**	**0.030**	**27**	**68.410**	**40.50**	**27.00**	**0.00**	**0.910**	**15**	**12**	**0**	**27**
63	7D0980126700 2385	Kasganj	Soron	46	29.08.2019	27	66.520	40.50	26.02	0.00	0.000	1	2.462	1.50	0.96	0.00	0.000	26	64.058	39.00	25.06	0.00	0.000	25	1	0	26
Total						**27**	**66.520**	**40.50**	**26.02**	**0.00**	**0.000**	**1**	**2.462**	**1.50**	**0.96**	**0.00**	**0.000**	**26**	**64.058**	**39.00**	**25.06**	**0.00**	**0.000**	**25**	**1**	**0**	**26**
64	7D0980127300 3112	Kasganj	Ganj Dundawara	48	31.10.2019	31	76.377	46.50	29.88	0.00	0.000	1	2.464	1.50	0.96	0.00	0.000	30	73.913	45.00	28.91	0.00	0.000	30	0	0	30
Total						**31**	**76.377**	**46.50**	**29.88**	**0.00**	**0.000**	**1**	**2.464**	**1.50**	**0.96**	**0.00**	**0.000**	**30**	**73.913**	**45.00**	**28.91**	**0.00**	**0.000**	**30**	**0**	**0**	**30**
65	7D0980089000 3091	Lakhimpur Kheri	Barwar	51	07.08.2020	291	705.720	436.50	261.88	0.00	7.340	19	45.91	28.50	16.94	0.00	0.470	272	659.810	408.00	244.94	0.00	6.870	256	16	0	272
66	7D0980094100 3226	Unnao	Ganga ghat			80	202.690	120.00	80.00	0.00	2.690	2	5.06	3.00	2.00	0.00	0.060	78	197.630	117.00	78.00	0.00	2.630	60	18	0	78
67	7D0980126900 3132	Kasganj	Kasganj			13	32.029	19.50	12.53	0.00	0.000	1	2.464	1.50	0.96	0.00	0.000	12	29.565	18.00	11.57	0.00	0.000	3	8	1	12
68	7D0980083700 3357	Budaun	Saidpur			15	36.960	22.50	14.46	0.00	0.000	1	2.467	1.50	0.97	0.00	0.000	14	34.493	21.00	13.49	0.00	0.000	14	0	0	14
69	7D0980119400 2879	Azamgarh	Mehnagar			20	47.600	30.00	17.60	0.00	0.000	1	2.29	1.50	0.79	0.00	0.000	19	45.310	28.50	16.81	0.00	0.000	6	13	0	19
Total						**419**	**1,024.999**	**628.50**	**386.47**	**0.00**	**10.030**	**24**	**58.191**	**36.00**	**21.66**	**0.00**	**0.530**	**395**	**966.808**	**592.50**	**364.81**	**0.00**	**9.500**	**339**	**55**	**1**	**395**
70	7D0980082700 3349	Mainpuri	Bewar	53	22.02.2021	73	174.080	109.50	64.58	0.00	0.000	3	7.155	4.50	2.66	0.00	0.000	70	166.925	105.00	61.93	0.00	0.000	70	0	0	70
71	7D0980082400 3351	Mainpuri	Mainpuri			168	400.620	252.00	148.62	0.00	0.000	40	95.386	60.00	35.39	0.00	0.000	128	305.234	192.00	113.23	0.00	0.000	118	10	0	128
Total						**241**	**574.700**	**361.50**	**213.20**	**0.00**	**0.000**	**43**	**102.541**	**64.50**	**38.04**	**0.00**	**0.000**	**198**	**472.159**	**297.00**	**175.16**	**0.00**	**0.000**	**188**	**10**	**0**	**198**
72	7D0980090000 3283	Lakhimpur Kheri	Lakhimpur	56	23.11.2021	33	78.693	49.50	29.19	0.00	0.000	2	4.769	3.00	1.77	0.00	0.000	31	73.924	46.50	27.42	0.00	0.000	22	9	0	31
73	7D0980101400 3322	Jalaun	Orai			306	680.235	459.00	221.24	0.00	0.000	2	4.443	3.00	1.44	0.00	0.000	304	675.792	456.00	219.79	0.00	0.000	183	121	0	304
74	7D0980101000 3320	Jalaun	Madhogarh			145	322.328	217.50	104.83	0.00	0.000	3	6.669	4.50	2.17	0.00	0.000	142	315.659	213.00	102.66	0.00	0.000	55	87	0	142
Total						**484**	**1,081.256**	**726.00**	**355.26**	**0.00**	**0.000**	**7**	**15.881**	**10.50**	**5.38**	**0.00**	**0.000**	**477**	**1,065.375**	**715.50**	**349.88**	**0.00**	**0.000**	**260**	**217**	**0**	**477**
Grand Total						**6,621**	**15,715.234**	**9,931.50**	**5,730.61**	**0.00**	**53.120**	**364**	**867.274**	**546.00**	**319.95**	**0.00**	**1.320**	**6257**	**14,847.960**	**9,385.50**	**5,410.66**	**0.00**	**51.800**	**4408**	**1,747**	**102**	**6,257**

Annexure XVI-D: Salient Details of 93 BLC (New) projects for 78,489 houses submitted by State of Uttar Pradesh

(₹ in lakh)

S. No.	District	ULB Name	Proposed Houses	Central Assistance @ Rs. 1.50 lakh/house	State Share	Beneficiary Share	Total Cost	1st Installment of Central Assistance (40%)	GEN	SC	ST	OBC
1	Siddharthnagar	Kapilvastu	1,210	1,815.00	1210.00	1,573.00	4,598.00	726.00	79	94	0	1,037
2	Moradabad	Aghwanpur	970	1,455.00	970.00	1,261.00	3,686.00	582.00	10	50	0	910
3	Lakhimpur Kheri	Bhira	1,584	2,376.00	1584.00	1,357.41	5,317.41	950.40	363	367	24	830
4	Moradabad	Mehmoodpur Mafi	1,264	1,896.00	1,264.00	1,643.20	4,803.20	758.40	5	2	0	1,257
5	Fatehpur	Karikan Dhata	1,945	2,917.50	1,945.00	1,666.83	6,529.33	1,167.00	133	1,224	0	588
6	Bareilly	Shishgarh	1,142	1,713.00	1,142.00	1,484.60	4,339.60	685.20	34	27	0	1,081
7	Lalitpur	Lalitpur	326	489.00	326.00	280.36	1,095.36	195.60	26	13	2	285
8	Fatehpur	Hathgram	284	426.00	284.00	243.38	953.38	170.4	48	57	0	179
9	Siddharthnagar	Itwa	1,476	2,214.00	1,476.00	1,918.80	5,608.80	885.6	218	76	0	1,182
10	Lalitpur	Mahroni	1,091	1,636.50	1,091.00	938.26	3,665.76	654.6	215	121	4	751
11	Gorakhpur	Barhalganj	315	472.50	315.00	412.11	1,199.61	189	24	23	71	197
12	Maharajganj	Brijmanganj	997	1,495.50	997.00	1,296.10	3,788.60	598.2	10	5	0	982
13	Banda	Baberu	456	684.00	456.00	596.57	1,736.57	273.6	33	117	0	306
14	Bareilly	Rithora	509	763.50	509.00	661.70	1,934.20	305.4	50	112	0	347
15	Fatehpur	Asother	1329	1,993.50	1,329.00	1,138.93	4,461.43	797.4	153	751	0	425
16	Basti	Mundervan	1140	1,710.00	1,140.00	980.40	3,830.40	684	73	393	1	673
17	Siddharthnagar	Shohratgarh	412	618.00	412.00	535.60	1,565.60	247.2	24	62	0	326
18	Fatehpur	Kora Jahanabad	865	1,297.50	865.00	741.29	2,903.79	519	54	269	0	542
19	Lakhimpur Kheri	Nighasan	149	223.50	149.00	127.69	500.19	89.4	30	15	0	104
20	Bareilly	Sirauli	237	355.50	237.00	308.10	900.60	142.2	94	29	0	114
21	Kushinagar	Sukrauli	819	1,228.50	819.00	1,064.70	3,112.20	491.4	43	48	0	728

22	Kushinagar	Dudhai	666	999.00	666.00	865.80	2,530.80	399.6	8	183	29	446
23	Lakhimpur Kheri	Mohammadi	5	7.50	5.00	4.28	16.78	3	0	0	0	5
24	Etah	Marehra	227	340.50	227.00	195.22	762.72	136.2	2	107	5	113
25	Pratapgarh	Kunda	161	241.50	161.00	137.97	540.47	96.6	7	84	0	70
26	Basti	Nagar Bazar	888	1,332.00	888.00	763.68	2,983.68	532.8	34	749	0	105
27	Basti	Ganeshpur	925	1,387.50	925.00	1,202.50	3,515.00	555	32	318	0	575
28	Moradabad	Kanth	489	733.50	489.00	635.70	1,858.20	293.4	4	141	0	344
29	Bahraich	Rupaediha	873	1,309.50	873.00	1,134.90	3,317.40	523.8	32	243	0	598
30	KushiNagar	Mathauli	908	1,362.00	908.00	1,180.40	3,450.40	544.8	17	210	3	678
31	Pratapgarh	Antu	123	184.50	123.00	105.41	412.91	73.8	16	17	1	89
32	Kannauj	Saurikh	234	351.00	234.00	200.53	785.53	140.4	62	60	0	112
33	Moradabad	Thakurdwara	486	729.00	486.00	631.80	1,846.80	291.6	2	80	0	404
34	Lakhimpur Kheri	Gola Gokran Nath	545	817.50	545.00	467.05	1,829.55	327	128	81	0	336
35	Siddharthnagar	SiddharthNagar	1309	1,963.50	1,309.00	1,701.70	4,974.20	785.4	96	73	0	1140
36	Moradabad	Bhojpur Dharampur	251	376.50	251.00	326.30	953.80	150.6	57	12	0	182
37	Gorakhpur	Pipraich	169	253.50	169.00	221.10	643.60	101.4	25	36	0	108
38	Kushinagar	FazilNagar	675	1,012.50	675.00	877.50	2,565.00	405	25	207	3	440
39	Kannauj	Gursahaiganj	364	546.00	364.00	311.94	1,221.94	218.4	99	62	0	203
40	Fatehpur	Fatehpur	3293	4,939.50	3,293.00	2,822.03	11054.53	1975.8	474	1052	0	1,767
41	Sonbhadra	Robertsganj	1625	2,437.50	1,625.00	1,397.50	5,460.00	975	161	344	6	1,114
42	Gorakhpur	Gorakhpur	2265	3,397.50	2,265.00	2,963.23	8,625.73	1359	117	315	40	1,793
43	Bahraich	Mihinpurwa	847	1,270.50	847.00	1,101.10	3,218.60	508.2	46	274	3	524
44	Maharajganj	Siswa Bazar	3291	4936.50	3,291.00	4,278.30	12,505.80	1974.6	69	348	101	2,773
45	Maharajganj	Anandnagar	967	1450.50	967.00	1,257.10	3,674.60	580.2	60	32	2	873
46	Rae Bareli	Salon	68	102.00	68.00	58.27	228.27	40.8	1	8	0	59
47	Etah	Jalesar	534	801.00	534.00	459.24	1,794.24	320.4	31	103	7	393

48	Bareilly	Aonla	698	1047.00	698.00	907.40	2,652.40	418.8	142	35	0	521
49	Pratapgarh	Ramganj	318	477.00	318.00	272.51	1,067.51	190.8	18	77	0	223
50	Basti	Kaptanganj	519	778.50	519.00	446.34	1,743.84	311.4	20	424	0	75
51	Lakhimpur Kheri	Lakhimpur	1251	1876.50	1251.00	1,072.08	4,199.58	750.6	419	103	0	729
52	Kannauj	Kannauj	238	357.00	238.00.00	203.96	798.96	142.8	24	64	0	150
53	Kushinagar	Tamkuhiraj	302	453.00	302.00	392.60	1,147.60	181.2	3	25	1	273
54	Kanpur Dehat	Pukhrayan	130	195.00	130.00	111.41	436.41	78	9	33	0	88
55	Fatehpur	Khakhareru	607	910.50	607.00	520.19	2,037.69	364.2	62	339	0	206
56	Ghaziabad	Modinagar	1901	2851.50	1,901.00	2,487.02	7,239.52	1140.6	115	505	0	1,281
57	Shahjahanpur	Shahjahanpur	4154	6231.00	4,154.00	3,572.44	13,957.44	2492.4	1259	1815	0	1,080
58	Fatehpur	Bindki	559	838.50	559.00	479.05	1,876.55	335.4	62	208	0	289
59	Gonda	Colonelganj	75	112.50	75.00	97.50	285.00	45	7	6	0	62
60	Farrukhabad	Kaimganj	208	312.00	208.00	178.25	698.25	124.8	10	61	0	137
61	Etah	Sakit	294	441.00	294.00	252.84	987.84	176.4	3	62	0	229
62	Ghaziabad	Muradnagar	480	720.00	480.00	627.97	1,827.97	288	20	35	0	425
63	Fatehpur	Khaga	185	277.50	185.00	158.54	621.04	111	21	64	0	100
64	Bahraich	KaisarGanj	521	781.50	521.00	677.30	1,979.80	312.60	36	157	0	328
65	Kaushambi	Purab Pashchim Sharira	120	180.00	120.00	102.84	402.84	72.00	2	89	0	29
66	Kaushambi	Manjhanpur	346	519.00	346.00	296.52	1,161.52	207.60	22	146	0	178
67	Pratapgarh	Heeraganj Bazar	373	559.50	373.00	319.65	1,252.15	223.80	24	135	4	210
68	Farrukhabad	Kamalganj	3	4.50	3.00	2.57	10.07	1.80	0	0	0	3
69	Moradabad	Moradabad	2844	4,266.00	2,844.00	3,697.2	10,807.2	1706.40	162	1478	6	1,198
70	Varanasi	Varanasi	1166	1,749.00	1,166.00	1,002.76	3,917.76	699.60	20	62	8	1,076
71	Unnao	Unnao	669	1,003.50	669.00	573.31	2,245.81	401.40	147	177	7	338
72	Kannauj	Tirwaganj	107	160.50	107.00	91.70	359.20	64.20	8	53	0	46
73	Baghpat	Baraut	570	855.00	570.00	745.71	2,170.71	342.00	39	39	0	492

74	Ballia	Ratsarkalan	320	480.00	320.00	416.00	1,216.00	192.00	7	30	16	267
75	Bareilly	Faridpur NPP	592	888.00	592.00	769.60	2,249.60	355.20	87	16	0	489
76	Unnao	GANGAGHAT	917	1375.50	917.00	785.85	3,078.35	550.20	212	215	0	490
77	Ghaziabad	Loni	2,694	4,041.00	2,694.00	3,524.48	1,0259.48	1616.40	231	194	0	2,269
78	Rae Bareli	Shivgarh	292	438.00	292.00	250.24	980.24	175.20	65	145	0	82
79	Etah	Etah	362	543.00	362.00	311.32	1,216.32	217.20	33	42	5	282
80	Azamgarh	Bilariaganj	359	538.50	359.00	308.74	1,206.24	215.40	7	210	0	142
81	Pratapgarh	Katra Gulab Singh Bazar	245	367.50	245.00	209.96	822.46	147.00	21	49	1	174
82	Bareilly	Bareilly	2,420	3,630.00	2,420.00	3,146.00	9,196.00	1452.00	387	206	17	1,810
83	Ghaziabad	Ghaziabad	2,027	3,040.50	2,027.00	2,651.86	7,719.36	1216.20	232	347	0	1,448
84	Gonda	Tarabganj	176	264.00	176.00	228.80	668.80	105.60	36	38	6	96
85	Gonda	Belsar	241	361.50	241.00	313.30	915.80	144.60	87	52	68	34
86	Gonda	Dhanepur	184	276.00	184.00	239.20	699.20	110.40	13	94	0	77
87	Prayagraj	Prayagraj	5026	7,539.00	5,026.00	4,307.18	1,6872.18	3015.60	412	2233	0	2,381
88	Azamgarh	Martinganj	173	259.50	173.00	148.78	581.28	103.80	0	85	1	87
89	Sonbhadra	Obra	519	778.50	519.00	446.34	1,743.84	311.40	31	62	2	424
90	Lucknow	Lucknow	2,341	3,511.50	2341.00	2,006.19	7,858.69	1404.60	275	477	0	1,589
91	Bareilly	Baheri	27	40.5	27.00	35.10	102.60	16.20	3	16	0	8
92	Sonbhadra	Renukoot	161	241.50	161.00	138.46	540.96	96.60	13	39	34	75
93	Pratapgarh	Derwa Bazar	67	100.50	67.00	57.42	224.92	40.20	5	22	1	39
Total			**78,489**	**1,17,733.50**	**78,489.00**	**85,115.06**	**2,81,337.56**	**47,093.40**	**8,135**	**19,758**	**479**	**50,117**

Annexure XVII: Salient details of 127 BLC (New) projects for curtailment submitted by State of West Bengal

(₹ in lakh)

SL No	Annexure ID	Name of the District	Name of the City	No	Original CSMC NO/Date	Sanctioned (Rs. in Lakh)						Curtailment (Rs. in Lakh)						Revised (Rs.in Lakh)					
						No of Beneficiary as per DPR	Project Cost	Central Assistance @₹ 1.5 Lakh /house	State Share	ULB share	Beneficiary Contribution	Curtailment Proposed	Project Cost	Central Assistance @ ₹1.5 Lakh /house	State Share	ULB share	Beneficiary Contribution	Revised	Project Cost	Central Assistance @₹ 1.5 Lakh /house	State Share	ULB share	Beneficiary Contribution
1	7C1980173303 7061	Bankura	Bankura	6	18-02-2016	719	2,91 0.51	1,07 8.50	1,51 9.97	132. 30	179.7 5	3	12.1 4	4.50	6.34	0.5 5	0.75	691	2,61 5.01	1,03 6.50	1,46 0.77	127. 14	172.7 5
2	7C1980173303 2667	Bankura	Bankura	32	26-03-2018	556	2,25 0.69	834. 00	1,17 5.38	102. 30	139.0 0	4	16.1 9	6.00	8.46	0.7 4	1.00	420	2,10 0.91	630. 00	887. 88	77.2 8	105.0 0
3	7C1980166902 2559	Birbhum	Bolpur	52	20-01-2021	1,97 2	7,98 2.66	2,95 8.00	4,16 8.81	362. 85	493.0 0	72	291. 46	108. 00	152. 21	13. 25	18.00	1,90 0	3,93 8.70	2,85 0.00	4,01 6.60	349. 60	475.0 0
4	7C1980166800 7723	Birbhum	Dubrajpur	32	26-03-2018	1,00 0	4,04 8.00	1,50 0.00	2,11 4.00	184. 00	250.0 0	6	24.2 9	9.00	12.6 8	1.1 0	1.50	994	6,45 2.51	1,49 1.00	2,10 1.32	182. 90	248.5 0
5	7C1980166801 3492	Birbhum	Dubrajpur	42	30-01-2019	683	2,76 4.78	1,02 4.50	1,44 3.86	125. 67	170.7 5	6	24.2 9	9.00	12.6 8	1.1 0	1.50	677	3,89 8.22	1,01 5.50	1,43 1.18	124. 57	169.2 5
6	7C1980164605 0717	Cooch Behar	KochBehar	42	30-01-2019	638	2,58 2.62	957. 00	1,34 8.73	117. 39	159.5 0	15	60.7 2	22.5 0	31.7 1	2.7 6	3.75	335	3,51 3.66	502. 50	708. 19	61.6 4	83.75
7	7C1980164605 0713	Cooch	KochBehar	45	25-07-2019	435	1,76 0.88	652. 50	919. 59	80.0 4	108.7 5	1	4.05	1.50	2.11	0.1 8	0.25	244	18,9	366. 00	515. 82	44.9 0	61.00

		Behar																	16.30				
8	7C1980164803807	Cooch Behar	Dinhata	53	22-02-2021	605	2,449.04	907.50	1,278.97	111.32	151.25	200	809.60	300.00	422.80	36.80	50.00	405	13,317.92	607.50	856.17	74.52	101.25
9	7C1980163604222	Darjeeling	Mirik	32	26-03-2018	300	1,457.10	450.00	865.95	66.15	75.00	17	68.82	25.50	35.94	3.13	4.25	277	2,392.37	415.50	585.58	50.97	69.25
10	7C1980163604223	Darjeeling	Mirik	42	30-01-2019	650	3,157.05	975.00	1,876.23	143.33	162.50	38	153.82	57.00	80.33	6.99	9.50	603	2,930.75	904.50	1,274.74	110.95	150.75
11	7C1980163601752	Darjeeling	Mirik	45	25-07-2019	400	1,942.80	600.00	1,154.60	88.20	100.00	18	72.86	27.00	38.05	3.31	4.50	382	7,525.23	573.00	807.55	70.29	95.50
12	7C1980163602380	Darjeeling	Mirik	53	22-02-2021	850	4,128.45	1,275.00	2,453.53	187.43	212.50	60	242.88	90.00	126.84	11.04	15.00	790	5,861.50	1,185.00	1,670.06	145.36	197.50
13	7C1980172404442	Hoogly	Arambagh	42	30-01-2019	1,395	5,646.96	2,092.50	2,949.03	256.68	348.75	1	4.05	1.50	2.11	0.18	0.25	926	1,619.20	1,389.00	1,957.56	170.38	231.50
14	7C1980172401987	Hoogly	Arambagh	51	07-08-2020	2,145	8,682.96	3,217.50	4,534.53	394.68	536.25	1,114	4,509.47	1,671.00	2,355.00	204.98	278.50	1,031	1,635.39	1,546.50	2,179.53	189.70	257.75
15	7C1980172403157	Hoogly	Arambagh	60	30-03-2022	253	1,024.14	379.50	534.84	46.55	63.25	83	335.98	124.50	175.46	15.27	20.75	170	3,546.05	255.00	359.38	31.28	42.50
16	7C1980172703806	Hoogly	Baidyabati	42	30-01-2019	1,880	7,610.24	2,820.00	3,974.32	345.92	470.00	90	364.32	135.00	190.26	16.56	22.50	1,390	8,015.04	2,085.00	2,938.46	255.76	347.50
17	7C1980172701751	Hoogly	Baidyabati	47	25-09-2019	1,091	4,416.37	1,636.50	2,306.37	200.74	272.75	78	315.74	117.00	164.89	14.35	19.50	1,013	3,643.20	1,519.50	2,141.48	186.39	253.25

18	7C1980172004 5177	Hoogly	Bansberia	32	26-03-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	1	4.05	1.50	2.11	0.18	0.25	710	1,430.60	1,065.00	1,500.94	130.64	177.50
19	7C1980172004 4444	Hoogly	Bansberia	42	30-01-2019	920	3,724.16	1,380.00	1,944.88	169.28	230.00	9	36.43	13.50	19.03	1.66	2.25	703	1,967.33	1,054.50	1,486.14	129.35	175.75
20	7C1980172005 0708	Hoogly	Bansberia	45	25-07-2019	350	1,416.80	525.00	739.90	64.40	87.50	50	202.40	75.00	105.70	9.20	12.50	244	979.62	366.00	515.82	44.90	61.00
21	7C1980172002 2744	Hoogly	Bansberia	52	20-01-2021	794	3,214.11	1,191.00	1,678.52	146.10	198.50	233	943.18	349.50	492.56	42.87	58.25	561	3,234.35	841.50	1,185.95	103.22	140.25
22	7C1980172504 4473	Hoogly	Bhadreshwar	36	24-07-2018	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	56	226.69	84.00	118.38	10.30	14.00	791	1,951.14	1,186.50	1,672.17	145.54	197.75
23	7C1980172505 0855	Hoogly	Bhadreshwar	45	25-07-2019	521	2,109.01	781.50	1,101.39	95.86	130.25	60	242.88	90.00	126.84	11.04	15.00	426	5,420.27	639.00	900.56	78.38	106.50
24	7C1980172601 3578	Hoogly	Champdany	42	30-01-2019	1,476	5,974.85	2,214.00	3,120.26	271.58	369.00	71	287.41	106.50	150.09	13.06	17.75	1,405	2,902.42	2,107.50	2,970.17	258.52	351.25
25	7C1980172204 4430	Hoogly	Chandernagore	36	24-07-2018	1,900	7,691.20	2,850.00	4,016.60	349.60	475.00	91	368.37	136.50	192.37	16.74	22.75	1,638	5,015.47	2,457.00	3,462.73	301.39	409.50
26	7C1980172202 0659	Hoogly	Chandernagore	47	25-09-2019	1,672	6,768.26	2,508.00	3,534.61	307.65	418.00	453	1,833.74	679.50	957.64	83.35	113.25	1,219	2,432.85	1,828.50	2,576.97	224.30	304.75
27	7C1980172205 0728	Hoogly	Chandernagore	53	22-02-2021	1,600	6,476.80	2,400.00	3,382.40	294.40	400.00	381	1,542.29	571.50	805.43	70.10	95.25	858	3,485.33	1,287.00	1,813.81	157.87	214.50
28	7C1980172205 0730	Hoogly	Chandernagore	56	23-11-2021	913	3,695.82	1,369.50	1,930.08	167.99	228.25	236	955.33	354.00	498.90	43.42	59.00	541	3,971.09	811.50	1,143.67	99.54	135.25

29	7C1980172205 0733	Hoogly	Chandernagore	60	30-03-2022	555	2,246.64	832.50	1,173.27	102.12	138.75	164	663.87	246.00	346.70	30.18	41.00	290	5,088.34	435.00	613.06	53.36	72.50
30	7C1980173104 5132	Hoogly	Dankuni	42	30-01-2019	1,331	5,387.89	1,996.50	2,813.73	244.90	332.75	199	805.55	298.50	420.69	36.62	49.75	856	7,351.17	1,284.00	1,809.58	157.50	214.00
31	7C1980173105 0865	Hoogly	Dankuni	45	25-07-2019	402	1,627.30	603.00	849.83	73.97	100.50	50	202.40	75.00	105.70	9.20	12.50	247	3,145.30	370.50	522.16	45.45	61.75
32	7C1980173004 4436	Hoogly	Konnagar	32	26-03-2018	600	2,428.80	900.00	1,268.40	110.40	150.00	4	16.19	6.00	8.46	0.74	1.00	508	1,837.79	762.00	1,073.91	93.47	127.00
33	7C1980173004 4439	Hoogly	Konnagar	51	07-08-2020	200	809.60	300.00	422.80	36.80	50.00	4	16.19	6.00	8.46	0.74	1.00	168	922.94	252.00	355.15	30.91	42.00
34	7C1980172904 4377	Hoogly	Rishra	32	26-03-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	17	68.82	25.50	35.94	3.13	4.25	718	3,594.62	1,077.00	1,517.85	132.11	179.50
35	7C1980172904 4378	Hoogly	Rishra	36	24-07-2018	1,042	4,218.02	1,563.00	2,202.79	191.73	260.50	39	157.87	58.50	82.45	7.18	9.75	891	3,594.62	1,336.50	1,883.57	163.94	222.75
36	7C1980172901 7524	Hoogly	Rishra	45	25-07-2019	1,100	4,452.80	1,650.00	2,325.40	202.40	275.00	224	906.75	336.00	473.54	41.22	56.00	876	3,594.62	1,314.00	1,851.86	161.18	219.00
37	7C1980172804 4438	Hoogly	Sreerampore	32	26-03-2018	500	2,024.00	750.00	1,057.00	92.00	125.00	25	101.20	37.50	52.85	4.60	6.25	329	3,594.62	493.50	695.51	60.54	82.25
38	7C1980172804 4600	Hoogly	Sreerampore	42	30-01-2019	1,234	4,995.23	1,851.00	2,608.68	227.06	308.50	274	1,109.15	411.00	579.24	50.42	68.50	811	3,594.62	1,216.50	1,714.45	149.22	202.75
39	7C1980172801 7525	Hoogly	Sreerampore	45	25-07-2019	1,660	6,719.68	2,490.00	3,509.24	305.44	415.00	814	3,295.07	1,221.00	1,720.80	149.78	203.50	846	3,594.62	1,269.00	1,788.44	155.66	211.50

40	7C1980172802 2799	Hoogly	Sreerampore	52	20-01-2021	1,927	7,800.50	2,890.50	4,073.68	354.57	481.75	1,244	5,035.71	1,866.00	2,629.82	228.90	311.00	683	3,594.62	1,024.50	1,443.86	125.67	170.75
41	7C1980172304 4443	Hoogly	Tarakeshwar	42	30-01-2019	302	1,222.50	453.00	638.43	55.57	75.50	13	52.62	19.50	27.48	2.39	3.25	255	3,594.62	382.50	539.07	46.92	63.75
42	7C1980172304 4455	Hoogly	Tarakeshwar	51	07-08-2020	206	833.89	309.00	435.48	37.90	51.50	27	109.30	40.50	57.08	4.97	6.75	137	3,594.62	205.50	289.62	25.21	34.25
43	7C1980172302 2776	Hoogly	Tarakeshwar	52	20-01-2021	292	1,182.02	438.00	617.29	53.73	73.00	197	797.46	295.50	416.46	36.25	49.25	95	3,594.62	142.50	200.83	17.48	23.75
44	7C1980172303 2693	Hoogly	Tarakeshwar	60	30-03-2022	92	372.42	138.00	194.49	16.93	23.00	86	348.13	129.00	181.80	15.82	21.50	6	3,594.62	9.00	12.68	1.10	1.50
45	7C1980172302 7399	Hoogly	Tarakeshwar	56	23-11-2021	59	238.83	88.50	124.73	10.86	14.75	42	170.02	63.00	88.79	7.73	10.50	17	3,594.62	25.50	35.94	3.13	4.25
46	7C1980173205 1276	Hoogly	Uttarpara Kotrung	60	30-03-2022	282	1,141.54	423.00	596.15	51.89	70.50	73	295.50	109.50	154.32	13.43	18.25	155	3,594.62	232.50	327.67	28.52	38.75
47	7C1980163500 8134	Kalimpong	Kalimpong	32	26-03-2018	300	1,457.28	450.00	866.13	66.15	75.00	33	133.58	49.50	69.76	6.07	8.25	267	3,594.62	400.50	564.44	49.13	66.75
48	7C1980163503 8137	Kalimpong	Kalimpong	42	30-01-2019	300	1,457.28	450.00	866.13	66.15	75.00	2	8.10	3.00	4.23	0.37	0.50	283	3,594.62	424.50	598.26	52.07	70.75
49	7C1980163501 7515	Kalimpong	Kalimpong	45	25-07-2019	650	3,157.44	975.00	1,876.62	143.33	162.50	67	271.22	100.50	141.64	12.33	16.75	583	3,594.62	874.50	1,232.46	107.27	145.75
50	7C1980165604 4936	Malda	English Bazar	32	26-03-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	3	12.14	4.50	6.34	0.55	0.75	766	3,594.62	1,149.00	1,619.32	140.94	191.50

51	7C1980165604 4935	Malda	English Bazar	42	30-01-2019	819	3,315.31	1,228.50	1,731.37	150.70	204.75	22	89.06	33.00	46.51	4.05	5.50	764	3,594.62	1,146.00	1,615.10	140.58	191.00
52	7C1980165602 2922	Malda	English Bazar	52	20-01-2021	1,500	6,072.00	2,250.00	3,171.00	276.00	375.00	135	546.48	202.50	285.39	24.84	33.75	1,365	3,594.62	2,047.50	2,885.61	251.16	341.25
53	7C1980165803 1683	Murshidabad	Jangipur	60	30-03-2022	2,500	10,120.00	3,750.00	5,285.00	460.00	625.00	10	40.48	15.00	21.14	1.84	2.50	2,490	3,594.62	3,735.00	5,263.86	458.16	622.50
54	7C1980165903 4084	Murshidabad	Jiaganj Azimganj	14	27-10-2016	1,477	5,978.90	2,215.50	3,122.38	271.77	369.25	1	4.05	1.50	2.11	0.18	0.25	1,294	3,594.62	1,941.00	2,735.52	238.10	323.50
55	7C1980165900 8081	Murshidabad	Jiaganj Azimganj	32	26-03-2018	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	65	263.12	97.50	137.41	11.96	16.25	935	3,594.62	1,402.50	1,976.59	172.04	233.75
56	7C1980165901 3598	Murshidabad	Jiaganj Azimganj	42	30-01-2019	503	2,036.14	754.50	1,063.34	92.55	125.75	23	93.10	34.50	48.62	4.23	5.75	480	3,594.62	720.00	1,014.72	88.32	120.00
57	7C1980165902 0831	Murshidabad	Jiaganj Azimganj	47	25-09-2019	998	4,039.90	1,497.00	2,109.77	183.63	249.50	29	117.39	43.50	61.31	5.34	7.25	969	3,594.62	1,453.50	2,048.47	178.30	242.25
58	7C1980165905 0850	Murshidabad	Jiaganj Azimganj	53	22-02-2021	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	20	80.96	30.00	42.28	3.68	5.00	790	3,594.62	1,185.00	1,670.06	145.36	197.50
59	7C1980165903 1584	Murshidabad	Jiaganj Azimganj	60	30-03-2022	2,824	11,431.55	4,236.00	5,969.94	519.62	706.00	1,043	4,222.06	1,564.50	2,204.90	191.91	260.75	1,781	3,594.62	2,671.50	3,765.03	327.70	445.25
60	7C1980168502 0683	Nadia	Birnagar	51	07-08-2020	1,031	4,173.49	1,546.50	2,179.53	189.70	257.75	35	141.68	52.50	73.99	6.44	8.75	996	3,594.62	1,494.00	2,105.54	183.26	249.00

61	7C1980168802 2689	Nadia	Chakdah	52	20-01-2021	774	3,133.15	1,161.00	1,636.24	142.42	193.50	214	866.27	321.00	452.40	39.38	53.50	560	3,594.62	840.00	1,183.84	103.04	140.00
62	7C1980168802 3271	Nadia	Chakdah	53	22-02-2021	127	514.10	190.50	268.48	23.37	31.75	25	101.20	37.50	52.85	4.60	6.25	102	3,594.62	153.00	215.63	18.77	25.50
63	7C1980168702 2961	Nadia	Coopers Camp	52	20-01-2021	497	2,011.86	745.50	1,050.66	91.45	124.25	4	16.19	6.00	8.46	0.74	1.00	493	3,594.62	739.50	1,042.20	90.71	123.25
64	7C1980169004 4453	Nadia	Gayeshpur	4	21-12-2015	605	2,449.04	907.50	1,278.97	111.32	151.25	1	4.05	1.50	2.11	0.18	0.25	529	3,594.62	793.50	1,118.31	97.34	132.25
65	7C1980169004 4472	Nadia	Gayeshpur	32	26-03-2018	700	2,833.60	1,050.00	1,479.80	128.80	175.00	22	89.06	33.00	46.51	4.05	5.50	613	3,594.62	919.50	1,295.88	112.79	153.25
66	7C1980169004 4594	Nadia	Gayeshpur	42	30-01-2019	943	3,817.26	1,414.50	1,993.50	173.51	235.75	53	214.54	79.50	112.04	9.75	13.25	830	3,594.62	1,245.00	1,754.62	152.72	207.50
67	7C1980169002 0649	Nadia	Gayeshpur	51	07-08-2020	308	1,246.78	462.00	651.11	56.67	77.00	38	153.82	57.00	80.33	6.99	9.50	270	3,594.62	405.00	570.78	49.68	67.50
68	7C1980168903 7084	Nadia	Kalyani	6	18-02-2016	864	3,497.47	1,296.00	1,826.50	158.98	216.00	20	80.96	30.00	42.28	3.68	5.00	320	3,594.62	480.00	676.48	58.88	80.00
69	7C1980168903 4306	Nadia	Kalyani	14	27-10-2016	1,253	5,072.14	1,879.50	2,648.84	230.55	313.25	15	60.72	22.50	31.71	2.76	3.75	580	3,594.62	870.00	1,226.12	106.72	145.00
70	7C1980168904 4434	Nadia	Kalyani	42	30-01-2019	865	3,501.52	1,297.50	1,828.61	159.16	216.25	358	1,449.18	537.00	756.81	65.87	89.50	473	3,594.62	709.50	999.92	87.03	118.25
71	7C1980168902 0681	Nadia	Kalyani	51	07-08-2020	695	2,813.36	1,042.50	1,469.23	127.88	173.75	249	1,007.95	373.50	526.39	45.82	62.25	446	3,594.62	669.00	942.84	82.06	111.50

72	7C1980168202 0680	Nadia	Krishna nagar	51	07-08-2020	1,244	5,035.71	1,866.00	2,629.82	228.90	311.00	25	101.20	37.50	52.85	4.60	6.25	1,219	3,594.62	1,828.50	2,576.97	224.30	304.75
73	7C1980168103 7135	Nadia	Nabadwip	4	21-12-2015	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	18	72.86	27.00	38.05	3.31	4.50	926	3,594.62	1,389.00	1,957.56	170.38	231.50
74	7C1980168104 4433	Nadia	Nabadwip	36	24-07-2018	1,563	6,327.02	2,344.50	3,304.18	287.59	390.75	30	121.44	45.00	63.42	5.52	7.50	1,392	3,594.62	2,088.00	2,942.69	256.13	348.00
75	7C1980168104 4437	Nadia	Nabadwip	51	07-08-2020	1,200	4,857.60	1,800.00	2,536.80	220.80	300.00	120	485.76	180.00	253.68	22.08	30.00	1,046	3,594.62	1,569.00	2,211.24	192.46	261.50
76	7C1980168303 3178	Nadia	Santipur	32	26-03-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	2	8.10	3.00	4.23	0.37	0.50	773	3,594.62	1,159.50	1,634.12	142.23	193.25
77	7C1980168304 4526	Nadia	Santipur	42	30-01-2019	2,194	8,881.31	3,291.00	4,638.12	403.70	548.50	2	8.10	3.00	4.23	0.37	0.50	1,888	3,594.62	2,832.00	3,991.23	347.39	472.00
78	7C1980168302 9617	Nadia	Santipur	56	23-11-2021	1,800	7,286.40	2,700.00	3,805.20	331.20	450.00	1	4.05	1.50	2.11	0.18	0.25	1,799	3,594.62	2,698.50	3,803.09	331.02	449.75
79	7C1980168403 8058	Nadia	Taherpur	36	24-07-2018	500	2,024.00	750.00	1,057.00	92.00	125.00	8	32.38	12.00	16.91	1.47	2.00	482	3,594.62	723.00	1,018.95	88.69	120.50
80	7C1980169801 8254	North 24 Parganas	Ashoknagar Kalyangarh	45	25-07-2019	2,175	8,804.40	3,262.50	4,597.95	400.20	543.75	390	1,578.72	585.00	824.46	71.76	97.50	1,785	3,594.62	2,677.50	3,773.49	328.44	446.25
81	7C1980170203 8054	North 24 Parganas	Barrackpore	42	30-01-2019	375	1,518.00	562.50	792.75	69.00	93.75	1	4.05	1.50	2.11	0.18	0.25	307	3,594.62	460.50	649.00	56.49	76.75
82	7C1980170205 0732	North 24	Barrackpore	51	07-08-2020	295	1,194.16	442.50	623.63	54.28	73.75	7	28.34	10.50	14.80	1.29	1.75	235	3,594.62	352.50	496.79	43.24	58.75

		Parganas																				
83	7C1980170202809	North 24 Parganas	Barrackpore	52	20-01-2021	181	732.69	271.50	382.63	33.30	45.25	41	165.97	61.50	86.67	7.54	10.25	140	3,594.62	210.00	295.96	25.76	35.00
84	7C1980169503 7047	North 24 Parganas	Bhatpara	14	27-10-2016	622	2,517.86	933.00	1,314.91	114.45	155.50	13	52.62	19.50	27.48	2.39	3.25	600	3,594.62	900.00	1,268.40	110.40	150.00
85	7C1980169503 2698	North 24 Parganas	Bhatpara	32	26-03-2018	600	2,428.80	900.00	1,268.40	110.40	150.00	65	263.12	97.50	137.41	11.96	16.25	534	3,594.62	801.00	1,128.88	98.26	133.50
86	7C1980169501 3520	North 24 Parganas	Bhatpara	42	30-01-2019	607	2,457.14	910.50	1,283.20	111.69	151.75	47	190.26	70.50	99.36	8.65	11.75	560	3,594.62	840.00	1,183.84	103.04	140.00
87	7C1980169900 7742	North 24 Parganas	Garulia	32	26-03-2018	600	2,428.80	900.00	1,268.40	110.40	150.00	22	89.06	33.00	46.51	4.05	5.50	578	3,594.62	867.00	1,221.89	106.35	144.50
88	7C1980169901 3495	North 24 Parganas	Garulia	42	30-01-2019	401	1,623.25	601.50	847.71	73.78	100.25	59	238.83	88.50	124.73	10.86	14.75	342	3,594.62	513.00	722.99	62.93	85.50
89	7C1980169601 3541	North 24 Parganas	Gobardanga	42	30-01-2019	799	3,234.35	1,198.50	1,689.09	147.02	199.75	51	206.45	76.50	107.81	9.38	12.75	748	3,594.62	1,122.00	1,581.27	137.63	187.00
90	7C1980169602 0670	North 24 Parganas	Gobardanga	51	07-08-2020	911	3,687.73	1,366.50	1,925.85	167.62	227.75	86	348.13	129.00	181.80	15.82	21.50	825	3,594.62	1,237.50	1,744.05	151.80	206.25

91	7C1980169201 3555	North 24 Parganas	Halisahar	42	30-01-2019	1,364	5,521.47	2,046.00	2,883.50	250.98	341.00	234	947.23	351.00	494.68	43.06	58.50	1,130	3,594.62	1,695.00	2,388.82	207.92	282.50
92	7C1980169202 0676	North 24 Parganas	Halisahar	51	07-08-2020	642	2,598.82	963.00	1,357.19	118.13	160.50	97	392.66	145.50	205.06	17.85	24.25	545	3,594.62	817.50	1,152.13	100.28	136.25
93	7C1980169302 3155	North 24 Parganas	Kanchrapara	53	22-02-2021	38	153.82	57.00	80.33	6.99	9.50	13	52.62	19.50	27.48	2.39	3.25	25	3,594.62	37.50	52.85	4.60	6.25
94	7C1980169303 1685	North 24 Parganas	Kanchrapara	60	30-03-2022	43	174.06	64.50	90.90	7.91	10.75	12	48.58	18.00	25.37	2.21	3.00	31	3,594.62	46.50	65.53	5.70	7.75
95	7C1980170405 0878	North 24 Parganas	Khardah	42	30-01-2019	610	2,469.28	915.00	1,289.54	112.24	152.50	19	76.91	28.50	40.17	3.50	4.75	381	3,594.62	571.50	805.43	70.10	95.25
96	7C1980170401 7571	North 24 Parganas	Khardah	47	25-09-2019	305	1,234.64	457.50	644.77	56.12	76.25	62	250.98	93.00	131.07	11.41	15.50	243	3,594.62	364.50	513.70	44.71	60.75
97	7C1980169401 9870	North 24 Parganas	Naihati	51	07-08-2020	648	2,623.10	972.00	1,369.87	119.23	162.00	78	315.74	117.00	164.89	14.35	19.50	570	3,594.62	855.00	1,204.98	104.88	142.50
98	7C1980169402 2680	North 24 Parganas	Naihati	52	20-01-2021	478	1,934.94	717.00	1,010.49	87.95	119.50	74	299.55	111.00	156.44	13.62	18.50	404	3,594.62	606.00	854.06	74.34	101.00
99	7C1980169402 3541	North 24 Parganas	Naihati	53	22-02-2021	288	1,165.82	432.00	608.83	52.99	72.00	26	105.25	39.00	54.96	4.78	6.50	262	3,594.62	393.00	553.87	48.21	65.50

100	7C1980170004 4425	North 24 Parganas	North Barrackpore	32	26-03-2018	700	2,833.60	1,050.00	1,479.80	128.80	175.00	5	20.24	7.50	10.57	0.92	1.25	515	3,594.62	772.50	1,088.71	94.76	128.75
101	7C1980170004 4467	North 24 Parganas	North Barrackpore	42	30-01-2019	459	1,858.03	688.50	970.33	84.46	114.75	28	113.34	42.00	59.19	5.15	7.00	272	3,594.62	408.00	575.01	50.05	68.00
102	7C1980170005 0706	North 24 Parganas	North Barrackpore	51	07-08-2020	716	2,898.37	1,074.00	1,513.62	131.74	179.00	79	319.79	118.50	167.01	14.54	19.75	403	3,594.62	604.50	851.94	74.15	100.75
103	7C1980171005 1989	North 24 Parganas	North Dum Dum	51	07-08-2020	1,752	7,092.10	2,628.00	3,703.73	322.37	438.00	2	8.10	3.00	4.23	0.37	0.50	990	3,594.62	1,485.00	2,092.86	182.16	247.50
104	7C1980171005 1132	North 24 Parganas	North Dum Dum	60	03-03-2022	850	3,440.80	1,275.00	1,796.90	156.40	212.50	8	32.38	12.00	16.91	1.47	2.00	487	3,594.62	730.50	1,029.52	89.61	121.75
105	7C1980175005 0842	Paschim Medinipur	Ramjibanpur	42	30-01-2019	983	3,979.18	1,474.50	2,078.06	180.87	245.75	15	60.72	22.50	31.71	2.76	3.75	861	3,594.62	1,291.50	1,820.15	158.42	215.25
106	7C1980175005 0846	Paschim Medinipur	Ramjibanpur	52	20-01-2021	874	3,537.95	1,311.00	1,847.64	160.82	218.50	165	667.92	247.50	348.81	30.36	41.25	696	3,594.62	1,044.00	1,471.34	128.06	174.00
107	7C1980167804 4878	Purba Burdwan	Barddhaman	36	24-07-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	108	437.18	162.00	228.31	19.87	27.00	536	3,594.62	804.00	1,133.10	98.62	134.00
108	7C1980167801 7511	Purba Burdwan	Barddhaman	47	25-09-2019	2,100	8,500.80	3,150.00	4,439.40	386.40	525.00	515	2,084.72	772.50	1,088.71	94.76	128.75	1,585	3,594.62	2,377.50	3,350.69	291.64	396.25

109	7C1980167705 0724	Purba Burdwan	Gushkara	36	24-07-2018	490	1,983.52	735.00	1,035.86	90.16	122.50	3	12.14	4.50	6.34	0.55	0.75	387	3,594.62	580.50	818.12	71.21	96.75
110	7C1980167702 3306	Purba Burdwan	Gushkara	53	22-02-2021	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	133	538.38	199.50	281.16	24.47	33.25	867	3,594.62	1,300.50	1,832.84	159.53	216.75
111	7C1980167503 8084	Purba Burdwan	Katwa	42	30-01-2019	1,237	5,007.38	1,855.50	2,615.02	227.61	309.25	138	558.62	207.00	291.73	25.39	34.50	935	3,594.62	1,402.50	1,976.59	172.04	233.75
112	7C1980167502 2697	Purba Burdwan	Katwa	52	20-01-2021	865	3,501.52	1,297.50	1,828.61	159.16	216.25	132	534.34	198.00	279.05	24.29	33.00	733	3,594.62	1,099.50	1,549.56	134.87	183.25
113	7C1980176005 0721	Purba Medinipur	Haldia	6	18-02-2016	1,626	6,582.05	2,439.00	3,437.36	299.18	406.50	1	4.05	1.50	2.11	0.18	0.25	1,593	3,594.62	2,389.50	3,367.60	293.11	398.25
114	7C1980176005 0735	Purba Medinipur	Haldia	32	26-03-2018	750	3,036.00	1,125.00	1,585.50	138.00	187.50	2	8.10	3.00	4.23	0.37	0.50	722	3,594.62	1,083.00	1,526.31	132.85	180.50
115	7C1980176005 0727	Purba Medinipur	Haldia	42	30-01-2019	2,048	8,290.30	3,072.00	4,329.47	376.83	512.00	4	16.19	6.00	8.46	0.74	1.00	1,976	3,594.62	2,964.00	4,177.26	363.58	494.00
116	7C1980173801 3537	Purulia	Puruliya	42	30-01-2019	1,125	4,554.00	1,687.50	2,378.25	207.00	281.25	66	267.17	99.00	139.52	12.14	16.50	1,059	3,594.62	1,588.50	2,238.73	194.86	264.75
117	7C1980173802 0829	Purulia	Puruliya	47	25-09-2019	1,230	4,979.04	1,845.00	2,600.22	226.32	307.50	56	226.69	84.00	118.38	10.30	14.00	1,174	3,594.62	1,761.00	2,481.84	216.02	293.50

118	7C1980173802 3153	Purulia	Puruliya	52	20-01-2021	236	955.33	354.00	498.90	43.42	59.00	8	32.38	12.00	16.91	1.47	2.00	228	3,594.62	342.00	481.99	41.95	57.00
119	7C1980173802 3268	Purulia	Puruliya	53	22-02-2021	1,274	5,157.15	1,911.00	2,693.24	234.42	318.50	110	445.28	165.00	232.54	20.24	27.50	1,164	3,594.62	1,746.00	2,460.70	214.18	291.00
120	7C1980173701 3574	Purulia	Raghunathpur	42	30-01-2019	750	3,036.00	1,125.00	1,585.50	138.00	187.50	3	12.14	4.50	6.34	0.55	0.75	747	3,594.62	1,120.50	1,579.16	137.45	186.75
121	7C1980174403 8011	South 24 Parganas	Budge Budge	42	30-01-2019	724	2,930.75	1,086.00	1,530.54	133.22	181.00	99	400.75	148.50	209.29	18.22	24.75	495	3,594.62	742.50	1,046.43	91.08	123.75
122	7C1980174402 3750	South 24 Parganas	Budge Budge	53	22-02-2021	1,033	4,181.58	1,549.50	2,183.76	190.07	258.25	272	1,101.06	408.00	575.01	50.05	68.00	761	3,594.62	1,141.50	1,608.75	140.02	190.25
123	7C1980174402 3749	South 24 Parganas	Budge Budge	52	20-01-2021	427	1,728.50	640.50	902.68	78.57	106.75	94	380.51	141.00	198.72	17.30	23.50	333	3,594.62	499.50	703.96	61.27	83.25
124	7C1980174303 2690	South 24 Parganas	Maheshtala	32	26-03-2018	1,000	4,048.00	1,500.00	2,114.00	184.00	250.00	49	198.35	73.50	103.59	9.02	12.25	777	3,594.62	1,165.50	1,642.58	142.97	194.25
125	7C1980174604 4402	South 24 Parganas	Rajpur Sonarpur	32	26-03-2018	800	3,238.40	1,200.00	1,691.20	147.20	200.00	20	80.96	30.00	42.28	3.68	5.00	375	3,594.62	562.50	792.75	69.00	93.75
126	7C1980174602 0688	South 24 Parganas	Rajpur Sonarpur	51	07-08-2020	678	2,744.54	1,017.00	1,433.29	124.75	169.50	347	1,404.66	520.50	733.56	63.85	86.75	331	3,594.62	496.50	699.73	60.90	82.75

127	7C1980174602 3325	South 24 Parganas	Rajpur Sonarpur	53	22-02-2021	253	1,024.14	379.50	534.84	46.55	63.25	129	522.19	193.50	272.71	23.74	32.25	124	3,594.62	186.00	262.14	22.82	31.00
Total						**1,12,498**	**4,58,183.70**	**1,68,747.00**	**2,40,486.65**	**20,825.56**	**28,124.50**	**13,624**	**55,149.95**	**20,436.00**	**28,801.14**	**2,506.82**	**3,406.00**	**89,107**	**4,80,952.64**	**1,33,660.50**	**1,88,372.20**	**16,395.69**	**22,276.75**

Annexure XVIII: Ratification of Category and Gender count in PMAY(U) MIS as requested by States of Andhra Pradesh, Jammu & Kashmir, Kerala, Madhya Pradesh, Maharashtra, Mizoram, Uttar Pradesh and Tamil Nadu

ANDHRA PRADESH

List of Projects for approval of Category/Gender Modification in 68th CSMC of Andhra Pradesh														
S. No	**City**	**Annexure ID**	**Vertical**	**CSMC No.**	**CSMC Date**	**Modification request**	**No. of Approved Houses**	**GEN**	**OBC**	**SC**	**ST**	**Male**	**Female**	**Transgender**
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15
1	Ananthapur	7C2880300905 2453	BLC	50	27.12.2019	As per existing Annexure	5389	1200	3594	399	196	51	5338	0
	Ananthapur	7C2880300905 2453	BLC	50	27.12.2019	Modification Request	5389	1201	3593	399	196	50	5339	0
2	Ananthapur AHUDA	7C2890011904 6778	BLC	65	27.02.2023	As per existing Annexure	1298	119	647	497	35	17	1281	0
	Ananthapur AHUDA	7C2890011904 6778	BLC	65	27.02.2023	Modification Request	1298	119	648	497	34	17	1281	0
3	Ananthapur AHUDA	7C2890011905 2831	BLC	54	8.06.2021	As per existing Annexure	598	117	357	85	39	19	579	0
	Ananthapur AHUDA	7C2890011905 2831	BLC	54	8.06.2021	Modification Request	598	118	358	85	37	19	579	0
4	Rayachoti	7C2880299904 6830	BLC	65	27.02.2023	As per existing Annexure	358	148	175	23	12	0	358	0
	Rayachoti	7C2880299904 6830	BLC	65	27.02.2023	Modification Request	358	148	175	23	12	1	357	0

5	Chittoor PKMUDA	7C2890 015804 6809	BLC	65	27.02.2023	As per existing Annexure	667	89	476	78	24	48	619	0
	Chittoor PKMUDA	7C2890 015804 6809	BLC	65	27.02.2023	Modification Request	667	90	475	78	24	48	619	0
6	Chittoor TUDA	7C2890 011604 6963	BLC	65	27.02.2023	As per existing Annexure	455	48	251	126	30	33	422	0
	Chittoor TUDA	7C2890 011604 6963	BLC	65	27.02.2023	Modification Request	455	48	257	121	29	33	422	0
7	East Godavari PCPIR	7C2890 013005 2409	BLC	51	7.08.2020	As per existing Annexure	2518	519	1747	242	10	28	2490	0
	East Godavari PCPIR	7C2890 013005 2409	BLC	51	7.08.2020	Modification Request	2518	517	1748	243	10	27	2491	0
8	Rajahmundry	7C2880 295204 6872	BLC	65	27.02.2023	As per existing Annexure	4534	919	2836	763	16	0	4534	0
	Rajahmundry	7C2880 295204 6872	BLC	65	27.02.2023	Modification Request	4534	918	2836	763	17	1	4533	0
9	EUDA Eluru	7C2893 140404 6818	BLC	65	27.02.2023	As per existing Annexure	2109	111	863	1044	91	59	2050	0
	EUDA Eluru	7C2893 140404 6818	BLC	65	27.02.2023	Modification Request	2109	111	863	1045	90	59	2050	0
10	Kakinada	7C2880 295503 6366	BLC	60	30.03.2022	As per existing Annexure	2412	756	1412	221	23	48	2364	0
	Kakinada	7C2880 295503 6366	BLC	60	30.03.2022	Modification Request	2412	756	1413	221	22	48	2364	0
11	Gudivada	7C2880 297003 6325	BLC	60	30.03.2022	As per existing Annexure	223	63	65	87	8	12	211	0
	Gudivada	7C2880 297003 6325	BLC	60	30.03.2022	Modification Request	223	64	65	87	7	14	209	0

12	Krishna APCRDA	7C2890 012204 6857	BLC	65	27.02.2023	As per existing Annexure	176	15	72	89	0	7	169	0
	Krishna APCRDA	7C2890 012204 6857	BLC	65	27.02.2023	Modification Request	176	15	77	84	0	8	168	0
13	Machilipatnam	7C2880 297205 2395	BLC	51	7.08.2020	As per existing Annexure	12562	4600	6416	1303	243	1047	11514	1
	Machilipatnam	7C2880 297205 2395	BLC	51	7.08.2020	Modification Request	12562	4600	6417	1302	243	1047	11514	1
14	Nellore	7C2880 299104 6779	BLC	65	27.02.2023	As per existing Annexure	452	77	263	85	27	2	450	0
	Nellore	7C2880 299104 6779	BLC	65	27.02.2023	Modification Request	452	77	263	85	27	5	447	0
15	Nellore NUDA	7C2890 011704 6869	BLC	65	27.02.2023	As per existing Annexure	3086	418	867	1505	296	77	3009	0
	Nellore NUDA	7C2890 011704 6869	BLC	65	27.02.2023	Modification Request	3086	418	868	1505	295	77	3009	0
16	Visakhapatanam VUDA	7C2890 011204 4146	BLC	38	26.09.2018	As per existing Annexure	2918	582	2146	177	13	560	2358	0
	Visakhapatanam VUDA	7C2890 011204 4146	BLC	38	26.09.2018	Modification Request	2918	582	2146	177	13	559	2359	0
17	Visakhapatanam VUDA	7C2890 011204 6783	BLC	65	27.02.2023	As per existing Annexure	108	16	81	8	3	12	96	0
	Visakhapatanam VUDA	7C2890 011204 6783	BLC	65	27.02.2023	Modification Request	108	17	82	7	2	13	95	0
18	Rajam	7C2880 294004 6939	BLC	65	27.02.2023	As per existing Annexure	53	12	35	6	0	14	39	0
	Rajam	7C2880 294004 6939	BLC	65	27.02.2023	Modification Request	53	11	35	6	1	14	39	0

19	Vizianagaram SUDA	7C2893 139904 6937	BLC	65	27.02.2023	As per existing Annexure	3448	61	2876	405	106	415	3033	0
	Vizianagaram SUDA	7C2893 139904 6937	BLC	65	27.02.2023	Modification Request	3448	62	2925	394	67	432	3016	0
20	Vizianagaram VUDA	7C2890 011105 2094	BLC	39	30.10.2018	As per existing Annexure	1876	100	1483	235	58	182	1694	0
	Vizianagaram VUDA	7C2890 011105 2094	BLC	39	30.10.2018	Modification Request	1876	100	1482	236	58	183	1693	0
21	Akiveedu	7C2890 016105 2561	BLC	51	7.08.2020	As per existing Annexure	1342	305	856	170	11	3	1339	0
	Akiveedu	7C2890 016105 2561	BLC	51	7.08.2020	Modification Request	1342	304	857	170	11	3	1339	0
22	RUDA of West Godvarai	7C2890 019004 6844	BLC	65	27.02.2023	As per existing Annexure	657	198	328	108	23	11	646	0
	RUDA of West Godvarai	7C2890 019004 6844	BLC	65	27.02.2023	Modification Request	657	201	335	106	15	15	642	0
23	Tanuku	7B2880 296300 3073	AHP	24	24.07.2017	As per existing Annexure	912	364	467	71	10	118	794	0
	Tanuku	7B2880 296300 3073	AHP	24	24.07.2017	Modification Request	912	369	468	63	12	166	746	0
24	Kadapa AUDA	7C2890 012804 6839	BLC	65	27.02.2023	As per existing Annexure	59	11	26	22	0	6	53	0
	Kadapa AUDA	7C2890 012804 6839	BLC	65	27.02.2023	Modification Request	59	12	26	21	0	6	53	0
25	Pulivendla	7C2880 299704 4477	BLC	48	31.10.2019	As per existing Annexure	459	181	219	50	9	99	360	0
	Pulivendla	7C2880 299704 4477	BLC	48	31.10.2019	Modification Request	459	179	220	50	10	99	360	0

JAMMU & KASHMIR

List of Projects for approval of Category/Gender Modification in 68th CSMC from JKUT													
S.No	**City**	**Annexure Id**	**Vertical**	**CSMC No.**	**CSMC Date**	**Category as per**	**No. of Approved Houses**	**Male**	**Female**	**General**	**OBC**	**SC**	**ST**
1	Aishmuquam	7C0180002902 9449	BLC	56th	23-11-2021	As per existing Annexure	40	29	11	40	0	0	0
	Aishmuquam	7C0180002902 9449	BLC	56th	23-11-2021	Modification Request	40	30	10	40	0	0	0
2	Bhaderwah DA	7C0190019403 2372	BLC	56th	23-11-2021	As per existing Annexure	1523	1410	113	856	0	445	222
	Bhaderwah DA	7C0190019403 2372	BLC	56th	23-11-2021	Modification Request	1523	1408	115	951	0	363	209
3	Sopore	7C0180000303 1589	BLC	31th	27-02-2018	As per existing Annexure	1013	950	63	1013	0	0	0
	Sopore	7C0180000303 1589	BLC	31th	27-02-2018	Modification Request	1013	949	64	1013	0	0	0

KERALA

CATEGORY/GENDER MODIFICATION REQUEST -KERALA															
DISTRICT NAME	**CITY NAME**	**ANNEXURE ID**	**PROJECT NAME**	**CSMC NO.**	**CSMC DATE**	**Category as per**	**TOTAL BENEFICIARIES**	**CATEGORY/GENDER AS PER DPR**							
								MALE	**FEMALE**	**TRANSGENDER**	**Total**	**GEN**	**OBC**	**SC**	**ST**
Kozhikode	Koduvally	7C3262744003 7599	KDVLY-BLC-NC-74-Part7	59	2022-03-23	As per existing Annexure	74	37	37	0	74	5	38	26	5
Kozhikode	Koduvally	7C3262744003 7599	KDVLY-BLC-NC-74-Part7	59	2022-03-23	Modification Request	74	37	37	0	74	5	38	25	6

Malappuram	Malappuram	7C3280326903 7317	MLPM-BLCN-P10-79	56	2021-11-23	As per existing Annexure	79	18	61	0	79	1	77	0	1
Malappuram	Malappuram	7C3280326903 7317	MLPM-BLCN-P10-79	56	2021-11-23	Modification Request	79	18	61	0	79	1	77	1	0
Palakkad	Ottappalam	7C3280327404 5951	OTPLM-BLCN-254-P2	27	2017-10-30	As per existing Annexure	254	72	182	0	254	28	199	27	0
Palakkad	Ottappalam	7C3280327404 5951	OTPLM-BLCN-254-P2	27	2017-10-30	Modification Request	254	71	183	0	254	29	195	30	0
Palakkad	Ottappalam	7C3280327404 5955	OTPLM-BLCN-342-P5	51	2020-08-07	As per existing Annexure	342	139	203	0	342	33	278	31	0
Palakkad	Ottappalam	7C3280327404 5955	OTPLM-BLCN-342-P5	51	2020-08-07	Modification Request	342	137	205	0	342	32	271	39	0

MADHYA PRADESH

Projects under Gender/Category Modification - Madhya Pradesh (BLC)

S. No.	Name of District	Name of ULB	Annexure ID	CSMC #	CSMC Approval Date	Vertical	Gender/Category as per	No. of Approved EWS Houses	Details of Gender/Category						
									General	SC	ST	OBC	Male	Female	Trans Gender
1	2	3	4A	4A	4	5	6	7	8	9	10	11	12	13	14
1	Raisen	Raisen	7C23802323040195	63rd	14-Sep-2022	BLC	As per Existing Annexure 7B/7C	824	162	91	2	569	512	312	-
	Raisen	Raisen	7C23802323040195	63rd	14-Sep-2022	BLC	Modification Request		162	91	2	569	504	320	-
2	Raisen	Silwani	7C23802331040205	63rd	14-Sep-2022	BLC	As per Existing	13	4	3	2	4	10	3	-

							Annexure 7B/7C								
	Raisen	Silwani	7C238023 31040205	63rd	14-Sep-2022	BLC	Modification Request		4	3	2	4	9	4	-
3	Rajgarh	Biaora	7C238022 99050954	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	715	119	143	64	389	423	292	-
	Rajgarh	Biaora	7C238022 99050954	59th	23-Mar-2022	BLC	Modification Request		117	143	64	391	426	289	-
4	Rajgarh	Suthaliya	7C238022 98032824	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	370	24	122	27	197	262	108	-
	Rajgarh	Suthaliya	7C238022 98032824	59th	23-Mar-2022	BLC	Modification Request		24	120	27	199	252	118	-
5	Rajgarh	Talen	7C238023 04051229	63rd	14-Sep-2022	BLC	As per Existing Annexure 7B/7C	751	65	103	7	576	640	111	-
	Rajgarh	Talen	7C238023 04051229	63rd	14-Sep-2022	BLC	Modification Request		65	103	7	576	611	140	-
6	Balaghat	Katangi	7C238023 95050489	63rd	14-Sep-2022	BLC	As per Existing Annexure 7B/7C	541	19	34	41	447	391	150	-
	Balaghat	Katangi	7C238023 95050489	63rd	14-Sep-2022	BLC	Modification Request		19	34	41	447	386	155	-
7	Narsimhapur	Narsimhapur	7C238023 67046724	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	1,438	116	252	71	999	1,031	407	-
	Narsimhapur	Narsimhapur	7C238023 67046724	65th	27-Feb-2023	BLC	Modification Request		116	252	73	997	1,021	417	-
8	Tikamgarh	Baldeogarh	7C238021 27040154	63rd	14-Sep-2022	BLC	As per Existing Annexure 7B/7C	182	30	15	2	135	168	14	-
	Tikamgarh	Baldeogarh	7C238021 27040154	63rd	14-Sep-2022	BLC	Modification Request		27	15	2	138	165	17	-
9	Tikamgarh	Jatara	7C238021 25050486	63rd	14-Sep-22	BLC	As per Existing	660	186	171	20	283	337	323	-

							Annexure 7B/7C								
	Tikamgarh	Jatara	7C238021 25050486	63rd	14-Sep-22	BLC	Modification Request		186	171	20	283	350	310	-
10	Dewas	Sonkatch	7C238022 46043167	64th	18-Nov-2022	BLC	As per Existing Annexure 7B/7C	30	5	7	7	11	21	9	-
	Dewas	Sonkatch	7C238022 46043167	64th	18-Nov-2022	BLC	Modification Request		5	7	7	11	21	9	-
11	Ratlam	Jaora	7C238022 16032714	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	238	47	25	9	157	155	83	-
	Ratlam	Jaora	7C238022 16032714	59th	23-Mar-2022	BLC	Modification Request		47	25	9	157	150	88	-
12	Shajapur	Maksi	7C238022 40040179	63rd	14-Sep-22	BLC	As per Existing Annexure 7B/7C	366	27	48	3	288	284	82	-
	Shajapur	Maksi	7C238022 40040179	63rd	14-Sep-22	BLC	Modification Request		20	58	-	288	287	79	-
13	Rajgarh	Khilchipur	7C238022 94032962	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	374	54	76	-	244	293	81	-
	Rajgarh	Khilchipur	7C238022 94032962	59th	23-Mar-2022	BLC	Modification Request		54	76	-	244	289	85	-
14	Rajgarh	Suthaliya	7C238022 98032824	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	370	24	122	27	197	262	108	-
	Rajgarh	Suthaliya	7C238022 98032824	59th	23-Mar-2022	BLC	Modification Request		26	106	27	211	255	115	-
15	Indore	Rau	7C238022 74046731	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	230	7	92	29	102	134	96	-
	Indore	Rau	7C238022 74046731	65th	27-Feb-2023	BLC	Modification Request		7	92	29	102	126	104	-
16	Jhabua	Jhabua	7C238024 29046718	65th	27-Feb-2023	BLC	As per Existing	32	4	3	15	10	9	23	-

							Annexure 7B/7C								
	Jhabua	Jhabua	7C238024 29046718	65th	27-Feb-2023	BLC	Modification Request		3	3	17	9	8	24	-
17	Khargone	Barwah a	7C238022 78043513	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	354	79	52	6	217	248	106	-
	Khargone	Barwah a	7C238022 78043513	59th	23-Mar-2022	BLC	Modification Request		78	52	6	218	246	108	-
18	Chhindwara	Chanda meta-Butaria	7C238023 84046715	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	44	6	5	5	28	20	24	-
	Chhindwara	Chanda meta-Butaria	7C238023 84046715	65th	27-Feb-2023	BLC	Modification Request		6	4	5	29	21	23	-
19	Katni	Vijayrag havgarh	7C238023 54043169	64th	18-Nov-2022	BLC	As per Existing Annexure 7B/7C	111	22	16	23	50	76	35	-
	Katni	Vijayrag havgarh	7C238023 54043169	64th	18-Nov-2022	BLC	Modification Request		22	16	23	50	75	36	-
20	Rewa	Mangaw an	7C238021 84046722	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	157	33	43	34	47	79	78	-
	Rewa	Mangaw an	7C238021 84046722	65th	27-Feb-2023	BLC	Modification Request		33	48	19	57	75	82	-
21	Satna	Rampur Baghela n	7C238021 76043165	64th	18-Nov-2022	BLC	As per Existing Annexure 7B/7C	370	51	80	110	129	214	156	-
	Satna	Rampur Baghela n	7C238021 76043165	64th	18-Nov-2022	BLC	Modification Request		75	80	70	145	254	116	-
22	Panna	Pawai	7C238021 52047165	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	294	25	54	54	161	104	190	-
	Panna	Pawai	7C238021 52047165	59th	23-Mar-2022	BLC	Modification Request		31	119	13	131	143	151	-

23	Sagar	Karrapur	7C23460960046719	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	513	63	189	-	261	438	75	-
	Sagar	Karrapur	7C23460960046719	65th	27-Feb-2023	BLC	Modification Request		58	191	-	264	446	67	-
24	Dewas	Sonkatch	7C23802246043167	64th	18-Nov-2022	BLC	As per Existing Annexure 7B/7C	30	5	7	7	11	21	9	-
	Dewas	Sonkatch	7C23802246043167	64th	18-Nov-2022	BLC	Modification Request		5	8	3	14	19	11	-
25	Mandsaur	Piplya Mandi	7C23802208046728	65th	27-Feb-2023	BLC	As per Existing Annexure 7B/7C	135	32	28	7	68	74	61	-
	Mandsaur	Piplya Mandi	7C23802208046728	65th	27-Feb-2023	BLC	Modification Request		29	28	7	71	74	61	-
26	Ratlam	Namli	7C23802221032770	59th	23-Mar-2022	BLC	As per Existing Annexure 7B/7C	133	11	34	4	84	81	52	-
	Ratlam	Namli	7C23802221032770	59th	23-Mar-2022	BLC	Modification Request		11	34	4	84	80	53	-
27	Ujjain	Badnagar	7C23802231040153	63rd	14-Sep-2022	BLC	As per Existing Annexure 7B/7C	62	7	17	1	37	31	31	-
	Ujjain	Badnagar	7C23802231040153	63rd	14-Sep-2022	BLC	Modification Request		7	16	1	38	31	31	-
							As per Existing Annexure 7B/7C	**9,337**	**1,227**	**1,832**	**577**	**5,701**	**6,318**	**3,019**	-
						Total:	**Modification Request**		**1,237**	**1,895**	**478**	**5,727**	**6,324**	**3,013**	-

AHP

Projects under Gender/Category Modification - Madhya Pradesh (AHP)

S. No.	Name of District	Name of ULB	Annexure ID	CSMC #	CSMC Approval Date	Vertical	Gender/Category as per	No. of Approved EWS Houses	Details of Gender/Category						
									General	SC	ST	OBC	Male	Female	Trans Gender
1	2	3	4A	4A	4	5	6	7	8	9	10	11	12	13	14
1	Ujjain	Ujjain	7B23802230629532	7th	17-Mar-2016	AHP	As per Existing Annexure 7B/7C	440	129	131	10	170	268	172	-
	Ujjain	Ujjain	7B23802230629532	7th	17-Mar-2016	AHP	Modification Request		127	134	10	169	271	169	-
						Total:	**As per Existing Annexure 7B/7C**	**440**	**129**	**131**	**10**	**170**	**268**	**172**	-
							Modification Request		**127**	**134**	**10**	**169**	**271**	**169**	-

MAHARASHTRA

BLC

Salient Details of ratification of 1 Projects BLC in Category & Gender Modification count in PMAY (U) MIS portal submitted by State of Maharashtra

S. No.	Name of District	Name of the ULB / Implementing Agency	Vertical	Annexure ID	CSMC Approval Date	No. of DUs as per Approval	Category as per	Male	Female	Trans	Gen	OBC	SC	ST
1	Nashik / Surgana	Construction of 88 EWS Dus in various locations in Surgana Nagar Panchayat, District Nashik (Phase II)	BLC	7C27549783023719	57th CSMC 23-12-2021	88	As per Existing Annexure 7B	44	44	0	7	14	10	57
	Nashik / Surgana	Construction of 88 EWS Dus in various locations in Surgana Nagar Panchayat, District Nashik (Phase II)	BLC	7C27549783023719	57th CSMC 23-12-2021	88	Modification Request	43	45	0	7	14	10	57

AHP

Salient Details of ratification of 14 Projects AHP in Category & Gender Modification count in PMAY (U) MIS portal submitted by State of Maharashtra														
S. No.	**Name of District**	**Name of the ULB / Implementing Agency**	**Vertical**	**Annexure ID**	**CSMC Approval Date**	**No. of DUs as per Approval**	**Category as per**	**Male**	**Female**	**Trans**	**Gen**	**OBC**	**SC**	**ST**
1	Jalgaon/ Jalgaon	Construction of 224 EWS Dus and 16 LIG Dus at Jalgaon	AHP-PPP	7B27802653002943	43rd 25-02-2019	224	As per Existing Annexure 7B	224	0	0	224	0	0	0
	Jalgaon/ Jalgaon	Construction of 224 EWS Dus and 16 LIG Dus at Jalgaon	AHP-PPP	7B27802653002943	43rd 25-02-2019	224	Modification Request	112	112	0	224	0	0	0
2	Nagpur	Construction of 960 EWS Houses Khasara No. 12/1-2-3 at Wanjari, Nagpur, Dist. Nagpur	AHP	7B27802710000609	CSMC Minutes 17th 20/12/16	960	As per Existing Annexure 7B	0	960	0	960	0	0	0
	Nagpur	Construction of 960 EWS Houses Khasara No. 12/1-2-3 at Wanjari, Nagpur, Dist. Nagpur	AHP	7B27802710000609	CSMC Minutes 17th 20/12/16	960	Modification Request	200	760	0	826	4	84	46
3	Nagpur	Construction of 308 Houses Khasara No. 43,44/2 at Wathoda, Nagpur, Dist. Nagpur	AHP	7B27802710000611	CSMC Minutes 17th 20/12/16	308	As per Existing Annexure 7B	0	308	0	308	0	0	0
	Nagpur	Construction of 308 Houses Khasara No. 43,44/2 at Wathoda, Nagpur, Dist. Nagpur	AHP	7B27802710000611	CSMC Minutes 17th 20/12/16	308	Modification Request	115	193	0	263	0	29	16
4	Nagpur	Construction of 2374 EWS under	AHP	7B27802710000903	CSMC Minutes 28th 29/11/17	2374	As per Existing	0	2374	0	2374	0	0	0

		AHP at Tarodi-63 Dist. Nagpur					Annexure 7B							
	Nagpur	Construction of 2374 EWS under AHP at Tarodi-63 Dist. Nagpur	AHP	7B27802710000903	CSMC Minutes 28th 29/11/17	2374	Modification Request	500	1874	0	1961	10	261	142
5	Nagpur	Construction of 942 EWS Houses under AHP at Tarodi, Kh. S. No. 62, Nagpur, Dist. Nagpur	AHP	7B27802710001071	CSMC Minutes 30th 07/02/18	942	As per Existing Annexure 7B	0	942	0	942	0	0	0
	Nagpur	Construction of 942 EWS Houses under AHP at Tarodi, Kh. S. No. 62, Nagpur, Dist. Nagpur	AHP	7B27802710001071	CSMC Minutes 30th 07/02/18	942	Modification Request	200	742	0	781	0	104	57
6	Aurangabad	Construction of 384 EWS DU's at Gut No. 302, Paithan, Dist ; Aurangabad.	AHP-PPP	7B27802770003139	CSMC Minutes 53rd 22-Feb-2021	384	As per Existing Annexure 7B	192	192	0	384	0	0	0
	Aurangabad	Construction of 384 EWS DU's at Gut No. 302, Paithan, Dist ; Aurangabad.	AHP-PPP	7B27802770003139	CSMC Minutes 53rd 22-Feb-2021	384	Modification Request	234	150	0	200	74	100	10
7	Pune	Construction of 100 EWS at S.No.106A-12B /3B, Hadapsar, Dist. Pune.	AHP	7B27802814001293	CSMC Minutes 32nd 26/03/2018	100	As per Existing Annexure 7B	0	100	0	41	24	31	4
	Pune	Construction of 100 EWS at S.No.106A-12B /3B, Hadapsar, Dist. Pune.	AHP	7B27802814001293	CSMC Minutes 32nd 26/03/2018	100	Modification Request	54	46	0	50	30	20	0
8	Pune	Construction of 381 EWS DU's s.No 57, Hissa no 5(part), plot no 1A, Kharadi, Tal Haveli, Dist. Pune	AHP	7B27802814629110	CSMC Minutes 52nd 20-01-2021	381	As per Existing Annexure 7B	191	190	0	381	0	0	0
	Pune	Construction of 381 EWS DU's s.No 57, Hissa no 5(part), plot no 1A, Kharadi,	AHP	7B27802814629110	CSMC Minutes 52nd 20-01-2021	381	Modification Request	181	200	0	191	114	61	15

		Tal Haveli, Dist. Pune												
9	Pune	Construction of 405 EWS DU's s.No 57, Hissa no 5(part), plot no 1B, Kharadi, Tal Haveli, Pune	AHP	7B27802814629111	CSMC Minutes 52nd 20-01-2021	405	As per Existing Annexure 7B	203	202	0	405	0	0	0
	Pune	Construction of 405 EWS DU's s.No 57, Hissa no 5(part), plot no 1B, Kharadi, Tal Haveli, Pune	AHP	7B27802814629111	CSMC Minutes 52nd 20-01-2021	405	Modification Request	184	221	0	203	121	72	9
10	Pune	Construction of 1108 EWS at S.No.39(p), 40(p),Wadgaon Khurd , Taluka Haveli Dist. Pune.	AHP	7B27802814629365	CSMC Minutes 32nd 26/03/2018	1108	As per Existing Annexure 7B	554	554	0	1108	0	0	0
	Pune	Construction of 1108 EWS at S.No.39(p), 40(p),Wadgaon Khurd , Taluka Haveli Dist. Pune.	AHP	7B27802814629365	CSMC Minutes 32nd 26/03/2018	1108	Modification Request	523	585	0	554	332	148	74
11	Pune	DPR for Construction of 585 EWS at S. No. 89/P + 92 (P) Hadapsar, Dist Pune	AHP	7B27802814629387	CSMC Minutes 30th 07/02/18 DPR proposed in 66th CSMC for curtailment	585	As per Existing Annexure 7B	292	293	0	585	0	0	0
	Pune	DPR for Construction of 585 EWS at S. No. 89/P + 92 (P) Hadapsar, Dist Pune	AHP	7B27802814629387	CSMC Minutes 30th 07/02/18 DPR proposed in 66th CSMC for curtailment	585	Modification Request	162	162	0	162	97	42	23
12	Pune	Construction of 340 EWS at S. No. 106 A(P), 16A(P)+17A(P)+ 17B(P)+ 18A(P)+ 18B(P) Hadapsar, Dist Pune	AHP	7B27802814629434	CSMC Minutes 30th 07/02/18	340	As per Existing Annexure 7B	170	170	0	340	0	0	0

	Pune	Construction of 340 EWS at S. No. 106 A(P), 16A(P)+17A(P)+ 17B(P)+ 18A(P)+ 18B(P) Hadapsar, Dist Pune	AHP	7B27802814629434	CSMC Minutes 30th 07/02/18	340	Modification Request	173	167	0	170	102	62	6
13	Solapur / Barshi	Construction of 1596 EWS under AHP at S.No.1190/1196, Barshi Municipal Council Annexure ID and 7B27802855001303	AHP	7B27802855001303	32nd CSMC 26/03/18	1596	As per Existing Annexure 7B	0	1596	0	1596	0	0	0
	Solapur / Barshi	Construction of 1596 EWS under AHP at S.No.1190/1196, Barshi Municipal Council Annexure ID and 7B27802855001303	AHP	7B27802855001303	32nd CSMC 26/03/18	1596	Modification Request	1100	496	0	1596	0	0	0
14	Solapur	Construction of 1200 Units under EWS & 1200 Units under LIG at various Gat Nos 92/2, 92/4, 85/1/A, 86/1/A, 86/3/B, 86/2/A and 85/5 of Dahitane, Solapur Municipal corporation Dist. Solapur, State Maharashtra.	AHP PPP	7B27802856629516	60th 30-03-2022 PgNo.61	1200	As per Existing Annexure 7B	600	600	0	900	200	50	50
	Solapur	Construction of 1200 Units under EWS & 1200 Units under LIG at various Gat Nos 92/2, 92/4,	AHP PPP	7B27802856629516	60th 30-03-2022 PgNo.61	1200	Modification Request	480	720	0	620	350	200	30

		85/1/A, 86/1/A, 86/3/B, 86/2/A and 85/5 of Dahitane, Solapur Municipal corporation Dist. Solapur, State Maharashtra.												

MIZORAM

List of Projects for approval of Category/Gender Modification in 68th CSMC from Mizoram													
S.No	**City**	**Annexure Id**	**Vertical**	**CSMC No.**	**CSMC Date**	**Category as per**	**No. of Approved Houses**	**Male**	**Female**	**Trans**	**Gen**	**OBC**	**SC**	**ST**
1	Zawlnuam	7C15801497049472	BLC	65	30/12/2022	As per existing Annexure	373	220	153		0	0	0	373
	Zawlnuam	7C15801497049472	BLC	65	30/12/2022	Modification Request	373	219	154		0	0	0	373
2	Mamit	7C15801498049470	BLC	65	30/12/2022	As per existing Annexure	549	346	203		0	0	0	549
	Mamit	7C15801498049470	BLC	65	30/12/2022	Modification Request	549	351	198		0	0	0	549
3	Lengpui	7C15801499049438	BLC	65	30/12/2022	As per existing Annexure	315	216	99		0	0	0	315
	Lengpui	7C15801499049438	BLC	65	30/12/2022	Modification Request	315	217	98		0	0	0	315
4	Aizawl	7C15801506049482	BLC	65	30/12/2022	As per existing Annexure	837	512	325		5	1	0	831
	Aizawl	7C15801506049482	BLC	65	30/12/2022	Modification Request	837	517	320		5	1	0	831
5	Champhai	7C15801510049452	BLC	65	30/12/2022	As per existing Annexure	2341	1464	877		0	0	1	2340

	Champhai	7C15801510049452	BLC	65	30/12/2022	Modification Request	2341	1463	878		0	0	1	2340
6	Tlabung	7C15801515049481	BLC	65	30/12/2022	As per existing Annexure	589	352	237		57	1	41	490
	Tlabung	7C15801515049481	BLC	65	30/12/2022	Modification Request	589	353	236		57	1	41	490
7	Lunglei	7C15801516049507	BLC	65	30/12/2022	As per existing Annexure	2386	1405	981		0	0	0	2386
	Lunglei	7C15801516049507	BLC	65	30/12/2022	Modification Request	2386	1406	980		0	0	0	2386
8	Lunglei	7C15801516049508	BLC	65	30/12/2022	As per existing Annexure	624	374	250		0	0	0	624
	Lunglei	7C15801516049508	BLC	65	30/12/2022	Modification Request	624	374	250		0	0	0	624
9	Lawngtlai	7C15801518049469	BLC	65	30/12/2022	As per existing Annexure	1551	916	635		0	0	0	1551
	Lawngtlai	7C15801518049469	BLC	65	30/12/2022	Modification Request	1151	931	620		0	0	0	1551
10	Saiha	7C15801519049473	BLC	65	30/12/2022	As per existing Annexure	1567	942	625		0	0	0	1567
	Saiha	7C15801519049473	BLC	65	30/12/2022	Modification Request	1567	941	626		0	0	0	1567
11	Saiha	7C15801519049474	BLC	65	30/12/2022	As per existing Annexure	1156	514	642		0	0	0	1156
	Saiha	7C15801519049474	BLC	65	30/12/2022	Modification Request	1156	514	642		0	2	0	1154

UTTAR PRADESH

Annexure ID	Sanction Date	City	IA Type	Project Title	Sanctioned EWS units	Total DUs Allotted	Unallotted DUs	Category As per	General	SC	ST	OBC	Total	Male	Female	Trans gender	Total

7B0980098162 9683	26-Sep-18	Etawah	Housing Board	Construction of 144 EWS DUs under AHP component of PMAY-U at Spining Mill Housing Scheme, Etawah	144			As per Existing Annexure 7B	144	0	0	0	144	144	0	0	144
7B0980098162 9683	26-Sep-18	Etawah	Housing Board	Construction of 144 EWS DUs under AHP component of PMAY-U at Spining Mill Housing Scheme, Etawah	144	79	65	Modification Request	41+65 = 106	15	0	23	144	22+65 = 87	57	0	144
7B0980108662 9578	23-Nov-21	Prayagraj	Development Authority	Construction of 76 EWS DUs under AHP component of PMAY-U at Lukerganj	76			As per Existing Annexure 7B	76	0	0	0	76	76	0	0	76
7B0980108662 9578	23-Nov-21	Prayagraj	Development Authority	Construction of 76 EWS DUs under AHP component of PMAY-U at Lukerganj	76	76	0	Modification Request	37	16	2	21	76	22	54	0	76
7B0980073400 1701	26-Sep-18	Ghaziabad	Development Authority	Construction of 432 EWS DUs under AHP component of PMAY-U at Vill. Daasna	432			As per Existing Annexure 7B	432	0	0	0	432	432	0	0	432
7B0980073400 1701	26-Sep-18	Ghaziabad	Development Authority	Construction of 432 EWS DUs under AHP component of PMAY-U at Vill. Daasna	432	427	5	Modification Request	159	111	5	157	432	293+5 = 298	134	0	432
7B0980073462 9580	26-Sep-18	Ghaziabad	Development Authority	Construction of 1200 EWS DUs under AHP component of PMAY-U at Pratap Vihaar	1,200			As per Existing Annexure 7B	1200	0	0	0	1,200	1,200	0	0	1,200
7B0980073462 9580	26-Sep-18	Ghaziabad	Development Authority	Construction of 1200 EWS DUs under AHP component of PMAY-U at Pratap Vihaar	1,200	707	493	Modification Request	600	252	24	324	1,200	429+493 = 922	278	0	1,200
7B0980073400 2403	28-Jun-19	Ghaziabad	Development Authority	Construction of 480 DUs at Noor Nagar, Raj Nagar Extension, Ghaziabad	480			As per Existing Annexure 7B	480	0	0	0	480	480	0	0	480

7B0980073400 2403	28-Jun-19	Ghaziabad	Development Authority	Construction of 480 DUs at Noor Nagar, Raj Nagar Extension, Ghaziabad	480	471	9	Modification Request	239	101	10	130	480	399 +9 = 408	72	0	480

TAMIL NADU

Sl. No	Division	City_Name	ProjectName	Category as per	CSMC date	Total DU	Male	Female	Transgender	General	SC	ST	OBC
1	Division - I	Chennai	183 individual houses at Tamizhan Nagar in Greater Chennai Corporation	As per Annexure	25/ 06/2018	183	93	90	0	18	54	1	110
	Division - I	Chennai	183 individual houses at Tamizhan Nagar in Greater Chennai Corporation	Modification requests	25/ 06/2018	183	94	89	0	18	54	1	110
2	Tiruppur	Mulanur	Consruction of 2 indivual housesin Mulanur TP	As per Annexure	25/09/2019	2	2	0	0	0	0	0	2
	Tiruppur	Mulanur	Consruction of 2 indivual housesin Mulanur TP	Modification requests	25/09/2019	2	2	0	0	0	1	0	1
3	CTP	Nannilam	Construction 56 Houses in NANNILAM TP Phase ll	As per Annexure	18/01/2017	56	36	20	0	0	32	0	24
	CTP	Nannilam	Construction 56 Houses in NANNILAM TP Phase ll	Modification requests	18/01/2017	56	35	21	0	0	32	0	24
4	CTP	Thiruvidaimarudur	CONSTRUCTION 78 HOUSES THIRUVIDAIMARUDUR TP	As per Annexure	25/01/2016	78	51	27	0	45	29	0	4
	CTP	Thiruvidaimarudur	CONSTRUCTION 78 HOUSES THIRUVIDAIMARUDUR TP	Modification requests	25/01/2016	78	51	27	0	44	29	0	5
5	CTP	Vallam	CONSTRUCTION 91 HOUSES VALLAM TPCTP 2016-2017	As per Annexure	18/01/2017	91	44	47	0	4	26	4	57

	CTP	Vallam	CONSTRUCTION 91 HOUSES VALLAM TPCTP 2016-2017	Modification requests	18/01/2017	91	44	47	0	4	26	5	56
6	CTP	Veerapandi	Construction of 10 individual houses in Veerapandi Panchayat Ph X	As per Annexure	23/03/2022	10	9	1	0	0	7	0	3
	CTP	Veerapandi	Construction of 10 individual houses in Veerapandi Panchayat Ph X	Modification requests	23/03/2022	10	9	1	0	0	8	0	2
7	Kancheepuram	Maduranthakam	Construction of 100 individual houses in Cheyyur and Chengalpattu-Ph V	As per Annexure	14/09/2022	100	60	40	0	0	60	10	30
	Kancheepuram	Maduranthakam	Construction of 100 individual houses in Cheyyur and Chengalpattu-Ph V	Modification requests	14/09/2022	100	59	41	0	0	60	10	30
8	Kancheepuram	Thiruporur	Construction of 100 individual houses in Thiruporur Taluk XII	As per Annexure	14/09/2022	100	58	42	0	0	12	0	88
	Kancheepuram	Thiruporur	Construction of 100 individual houses in Thiruporur Taluk XII	Modification requests	14/09/2022	100	57	43	0	0	16	0	84
9	Kancheepuram	Chennai	Construction of 101 individual houses in Saravambakkam and Peruveli in Maduranthakam	As per Annexure	27/12/2019	101	64	37	0	0	100	0	1
	Kancheepuram	Chennai	Construction of 101 individual houses in Saravambakkam and Peruveli in Maduranthakam	Modification requests	27/12/2019	101	64	37	0	0	97	0	4
10	Tiruvallur	Thiruvallur	Construction of 104 Individual Houses in Tiruvallur Taluk Phase-29 Tiruvallur District	As per Annexure	14/09/2022	104	55	49	0	0	59	9	36
	Tiruvallur	Thiruvallur	Construction of 104 Individual Houses in	Modification requests	14/09/2022	104	55	49	0	1	59	8	36

			Tiruvallur Taluk Phase-29 Tiruvallur District										
11	Kancheepuram	Chennai	Construction of 104 individual houses in Uthiramerur Taluk in CMA Ph-VI	As per Annexure	07/08/2020	104	55	49	0	0	66	0	38
	Kancheepuram	Chennai	Construction of 104 individual houses in Uthiramerur Taluk in CMA Ph-VI	Modification requests	07/08/2020	104	54	50	0	0	67	0	37
12	CTP	Pallikonda	Construction of 118 individual houses in pallikonda	As per Annexure	27/12/2019	118	86	32	0	0	39	0	79
	CTP	Pallikonda	Construction of 118 individual houses in pallikonda	Modification requests	27/12/2019	118	86	32	0	1	40	0	77
13	Kancheepuram	Maraimalainagar	Construction of 122 Individual houses in Maraimalai nagar Thenmelpakkam kondamangalam and other villages	As per Annexure	23/11/2021	122	66	56	0	82	40	0	0
	Kancheepuram	Maraimalainagar	Construction of 122 Individual houses in Maraimalai nagar Thenmelpakkam kondamangalam and other villages	Modification requests	23/11/2021	122	66	56	0	81	40	0	1
14	Tiruvallur	Tiruttani	Construction of 122 Individual Houses in Tiruttani Taluk in Tiruvallur District	As per Annexure	14/09/2022	122	67	55	0	12	51	20	39
	Tiruvallur	Tiruttani	Construction of 122 Individual Houses in Tiruttani Taluk in Tiruvallur District	Modification requests	14/09/2022	122	67	55	0	12	52	20	38
15	CTP	Kollankoil	Construction of 13 houses in Kollankovil Town Panchayat in Erode Distict - TP	As per Annexure	22/11/2016	13	9	4	0	0	10	0	3

	CTP	Kollankoil	Construction of 13 houses in Kollankovil Town Panchayat in Erode Distict - TP	Modification requests	22/11/2016	13	9	4	0	0	9	1	3
16	Kancheepuram	Chennai	Construction of 131 individual houses in Uthiramerur Taluk Ph XI	As per Annexure	23/ 03/2022	131	66	65	0	0	97	0	34
	Kancheepuram	Chennai	Construction of 131 individual houses in Uthiramerur Taluk Ph XI	Modification requests	23/ 03/2022	131	66	65	0	0	96	0	35
17	Tiruppur	Bhavani	Construction of 137 individual houses in Non slum urban poor families at Bhavani Municipality in Erode District.	As per Annexure	24/07/2017	137	91	46	0	1	45	0	91
	Tiruppur	Bhavani	Construction of 137 individual houses in Non slum urban poor families at Bhavani Municipality in Erode District.	Modification requests	24/07/2017	137	90	47	0	1	46	0	90
18	CTP	Lakkampatti	Construction of 14 Individual Houses at Lakkampatti TP	As per Annexure	27/02/2023	14	10	4	0	0	5	0	9
	CTP	Lakkampatti	Construction of 14 Individual Houses at Lakkampatti TP	Modification requests	27/02/2023	14	10	4	0	0	6	0	8
19	Tiruvallur	Chennai	Construction of 140 individual houses in Pallipet CMA Taluk Ph VI	As per Annexure	23/03/2022	140	72	68	0	16	123	0	1
	Tiruvallur	Chennai	Construction of 140 individual houses in Pallipet CMA Taluk Ph VI	Modification requests	23/03/2022	140	72	68	0	15	123	1	1
20	Kancheepuram	Chennai	Construction of 140 individual houses in Uthiramerur Taluk Ph-VIII	As per Annexure	07/08/2020	140	76	64	0	3	72	0	65

	Kancheepuram	Chennai	Construction of 140 individual houses in Uthiramerur Taluk Ph-VIII	Modification requests	07/08/2020	140	77	63	0	2	74	0	64
21	Villupuram	Cuddalore	Construction of 146 individual houses for non slum urban poor families in urban poor families in Cuddalore ph II	As per Annexure	28/11/2018	146	98	48	0	4	55	0	87
	Villupuram	Cuddalore	Construction of 146 individual houses for non slum urban poor families in urban poor families in Cuddalore ph II	Modification requests	28/11/2018	146	97	49	0	4	55	0	87
22	Kancheepuram	Mangadu	Construction of 150 individual houses in Mangadu TP	As per Annexure	14/09/2022	150	85	65	0	0	80	0	70
	Kancheepuram	Mangadu	Construction of 150 individual houses in Mangadu TP	Modification requests	14/09/2022	150	85	65	0	1	79	0	70
23	Division - II	Chennai	Construction of 151 individual houses in ward 47 at Sigirnthapalayam and 3 scheme	As per Annexure	30 / 09/2016	151	97	54	0	2	148	0	1
	Division - II	Chennai	Construction of 151 individual houses in ward 47 at Sigirnthapalayam and 3 scheme	Modification requests	30 / 09/2016	151	98	53	0	2	148	0	1
24	Villupuram	Marakkanam	Construction of 16 individual houses in Marakkanam Phase I	As per Annexure	27/12/2019	16	7	9	0	0	10	0	6
	Villupuram	Marakkanam	Construction of 16 individual houses in Marakkanam Phase I	Modification requests	27/12/2019	16	7	9	0	0	9	0	7
25	CTP	Panagudi	Construction of 162 house in Panagudi Town Panchayat	As per Annexure	29/05/2017	162	113	49	0	5	45	1	111

	CTP	Panagudi	Construction of 162 house in Panagudi Town Panchayat	Modification requests	29/05/2017	162	113	49	0	5	45	2	110
26	Kancheepuram	Chennai	Construction of 173 individual houses in Walajabad Taluk	As per Annexure	27/12/2019	173	103	70	0	10	140	0	23
	Kancheepuram	Chennai	Construction of 173 individual houses in Walajabad Taluk	Modification requests	27/12/2019	173	104	69	0	10	140	0	23
27	CTP	Tirukalukundram	Construction of 175 house in Thirukazhukundram Town Panchayat in Kancheepuram District	As per Annexure	22/11/2016	175	92	83	0	109	13	5	48
	CTP	Tirukalukundram	Construction of 175 house in Thirukazhukundram Town Panchayat in Kancheepuram District	Modification requests	22/11/2016	175	92	83	0	108	13	6	48
28	CTP	Thiruvenkadam	cONSTRUCTION OF 18 INDIVIDUAL Houses in Thiruvenkadam Town Panchayat	As per Annexure	24/04/2017	18	11	7	0	0	9	0	9
	CTP	Thiruvenkadam	cONSTRUCTION OF 18 INDIVIDUAL Houses in Thiruvenkadam Town Panchayat	Modification requests	24/04/2017	18	10	8	0	0	8	0	10
29	Kancheepuram	Maduranthakam	Construction of 180 individual houses in Maduranthagam XII	As per Annexure	14/09/2022	180	100	80	0	75	10	0	95
	Kancheepuram	Maduranthakam	Construction of 180 individual houses in Maduranthagam XII	Modification requests	14/09/2022	180	101	79	0	75	10	0	95
30	CTP	Perungulam	Construction of 180 individual houses in Perungulam Town Panchayat Phase -II in Thoothukudi District	As per Annexure	29/05/2017	180	121	59	0	0	8	0	172
	CTP	Perungulam	Construction of 180 individual houses in Perungulam Town	Modification requests	29/05/2017	180	107	73	0	0	20	0	160

			Panchayat Phase -II in Thoothukudi District										
31	Madurai	Madurai	Construction of 195 individual houses at Madurai Corporation and LPA Phase XVII	As per Annexure	18/11/2022	195	97	98	0	0	13	0	182
	Madurai	Madurai	Construction of 195 individual houses at Madurai Corporation and LPA Phase XVII	Modification requests	18/11/2022	195	99	96	0	0	13	0	182
32	Namakkal	Punjaipugalur	Construction of 20 individual houses in Pugalur Municipality phase IX	As per Annexure	14/09/2022	20	8	12	0	0	14	0	6
	Namakkal	Punjaipugalur	Construction of 20 individual houses in Pugalur Municipality phase IX	Modification requests	14/09/2022	20	8	12	0	1	11	0	8
33	Namakkal	Seerapalli	Construction of 20 individual houses in Seerapalli TP	As per Annexure	14/09/2022	20	5	15	0	0	7	3	10
	Namakkal	Seerapalli	Construction of 20 individual houses in Seerapalli TP	Modification requests	14/09/2022	20	7	13	0	0	8	2	10
34	Salem	Veeraganur	Construction of 20 individual houses in Veeraganur TP Ph II	As per Annexure	20/01/2021	20	13	7	0	0	7	0	13
	Salem	Veeraganur	Construction of 20 individual houses in Veeraganur TP Ph II	Modification requests	20/01/2021	20	13	7	0	0	6	0	14
35	Villupuram	Nellikuppam	Construction of 200 individual houses for non slum urban poor families in urban poor families in Nellikuppam ph II	As per Annexure	28/11/2018	200	107	93	0	12	96	8	84
	Villupuram	Nellikuppam	Construction of 200 individual houses for non slum urban poor families in urban poor families in Nellikuppam ph II	Modification requests	28/11/2018	200	107	93	0	12	95	8	85

36	Kancheepuram	Maduranthakam	Construction of 200 individual houses in Maduranthagam XI	As per Annexure	14/09/2022	200	100	100	0	0	100	0	100
	Kancheepuram	Maduranthakam	Construction of 200 individual houses in Maduranthagam XI	Modification requests	14/09/2022	200	102	98	0	0	102	0	98
37	Kancheepuram	Chennai	Construction of 200 individual houses in Maduranthakam Taluk	As per Annexure	27/12/2019	200	146	54	0	0	189	0	11
	Kancheepuram	Chennai	Construction of 200 individual houses in Maduranthakam Taluk	Modification requests	27/12/2019	200	44	156	0	0	189	0	11
38	Kancheepuram	Sriperumbudur	Construction of 200 individual houses in Sriperumbathur Taluk - XI	As per Annexure	14/09/2022	200	120	80	0	0	67	0	133
	Kancheepuram	Sriperumbudur	Construction of 200 individual houses in Sriperumbathur Taluk - XI	Modification requests	14/09/2022	200	120	80	0	1	67	0	132
39	Coimbatore	Coimbatore	Construction of 200 individuals Houses in Ganapathy North in Coimbatore Corporation and LPA	As per Annexure	23/03/2022	200	54	146	0	0	158	0	42
	Coimbatore	Coimbatore	Construction of 200 individuals Houses in Ganapathy North in Coimbatore Corporation and LPA	Modification requests	23/03/2022	200	54	146	0	1	156	0	43
40	Kancheepuram	Chennai	Construction of 201 Individual houses in Madurantakam Taluk	As per Annexure	27/12/2019	201	113	88	0	4	158	0	39
	Kancheepuram	Chennai	Construction of 201 Individual houses in Madurantakam Taluk	Modification requests	27/12/2019	201	113	88	0	4	157	0	40
41	Tirunelveli	Kothanallur	Construction of 21 individual houses in Kothanallur Town Panchayath Phase II - TNUHDB	As per Annexure	23/11/2021	21	12	9	0	0	2	0	19

	Tirunelveli	Kothanallur	Construction of 21 individual houses in Kothanallur Town Panchayath Phase II - TNUHDB	Modification requests	23/11/2021	21	12	9	0	1	2	0	18
42	Kancheepuram	Maduranthakam	Construction of 220 individual houses in Cheyyur Ph IV	As per Annexure	14/09/2022	220	128	92	0	0	129	0	91
	Kancheepuram	Maduranthakam	Construction of 220 individual houses in Cheyyur Ph IV	Modification requests	14/09/2022	220	127	93	0	0	131	0	89
43	Kancheepuram	Chennai	Construction of 220 individual houses in Maduranthagam Taluk	As per Annexure	07/08/2020	220	72	148	0	0	163	0	57
	Kancheepuram	Chennai	Construction of 220 individual houses in Maduranthagam Taluk	Modification requests	07/08/2020	220	74	146	0	0	163	0	57
44	CTP	Sevugampatti	Construction of 23 individual houses in Sevugampatti Town Panchayat Ph II	As per Annexure	23/03/2022	23	18	5	0	0	5	0	18
	CTP	Sevugampatti	Construction of 23 individual houses in Sevugampatti Town Panchayat Ph II	Modification requests	23/03/2022	23	18	5	0	0	6	0	17
45	Vellore	Arakonam	Construction of 234 individual Houses in Arakkonam Taluk CMA Phase VIII	As per Annexure	14/09/2022	234	154	80	0	0	39	17	178
	Vellore	Arakonam	Construction of 234 individual Houses in Arakkonam Taluk CMA Phase VIII	Modification requests	14/09/2022	234	153	81	0	0	41	17	176
46	Tiruvallur	Chennai	Construction of 238 individual houses in Tiruttani Ph XI	As per Annexure	23/03/2022	238	89	149	0	23	193	0	22
	Tiruvallur	Chennai	Construction of 238 individual houses in Tiruttani Ph XI	Modification requests	23/03/2022	238	89	149	0	0	101	101	36
47	Vellore	Vellore	Construction of 250 BLC HH in Vellore	As per Annexure	14/09/2022	250	170	80	0	95	30	3	122

			Corporation Phase - X in Vellore District										
	Vellore	Vellore	Construction of 250 BLC HH in Vellore Corporation Phase - X in Vellore District	Modification requests	14/09/2022	250	170	80	0	95	30	0	125
48	Kancheepuram	Thiruporur	Construction of 250 individual houses in Thiruporur Taluk X	As per Annexure	14/09/2022	250	138	112	0	0	34	0	216
	Kancheepuram	Thiruporur	Construction of 250 individual houses in Thiruporur Taluk X	Modification requests	14/09/2022	250	138	112	0	0	38	0	212
49	Kancheepuram	Uthiramerur	Construction of 250 individual houses in Uthiramerur Ph-XII	As per Annexure	14/09/2022	250	155	95	0	0	172	0	78
	Kancheepuram	Uthiramerur	Construction of 250 individual houses in Uthiramerur Ph-XII	Modification requests	14/09/2022	250	157	93	0	1	172	0	77
50	Villupuram	Virudhachalam	Construction of 255 individual houses at Virudhachalam Municipality	As per Annexure	29/05/2017	255	142	113	0	15	93	4	143
	Villupuram	Virudhachalam	Construction of 255 individual houses at Virudhachalam Municipality	Modification requests	29/05/2017	255	147	108	0	15	102	5	133
51	Kancheepuram	Chennai	Construction of 256 individual houses in Maduranthagam Taluk	As per Annexure	07/08/2020	256	169	87	0	0	198	0	58
	Kancheepuram	Chennai	Construction of 256 individual houses in Maduranthagam Taluk	Modification requests	07/08/2020	256	168	88	0	0	198	0	58
52	CTP	Veeravanallur	Construction of 26 Individual Houses in Veeravanallur Town Panchayat	As per Annexure	23/03/2022	26	15	11	0	1	4	0	21
	CTP	Veeravanallur	Construction of 26 Individual Houses in Veeravanallur Town Panchayat	Modification requests	23/03/2022	26	15	11	0	1	5	0	20

53	CTP	Perungulam	Construction of 27 New House in Perungulam Town Panchayat	As per Annexure	23/03/2022	27	18	9	0	0	2	0	25
	CTP	Perungulam	Construction of 27 New House in Perungulam Town Panchayat	Modification requests	23/03/2022	27	18	9	0	0	3	0	24
54	Tiruppur	Punjaipuliampatti	Construction of 276 individual houses for slum families in Punjai Puliampatti Municipality	As per Annexure	30/10/2017	276	178	98	0	0	210	0	66
	Tiruppur	Punjaipuliampatti	Construction of 276 individual houses for slum families in Punjai Puliampatti Municipality	Modification requests	30/10/2017	276	98	178	0	0	210	0	66
55	Tiruppur	Tiruppur	Construction of 284 individual housaes in Karuvampalayam at Tiruppur District	As per Annexure	30/01/2019	284	148	136	0	0	51	0	233
	Tiruppur	Tiruppur	Construction of 284 individual housaes in Karuvampalayam at Tiruppur District	Modification requests	30/01/2019	284	149	135	0	0	51	0	233
56	Vellore	Nemili	Construction of 290 BLC HH in Nemili Taluk Phase - I	As per Annexure	14/09/2022	290	155	135	0	0	100	48	142
	Vellore	Nemili	Construction of 290 BLC HH in Nemili Taluk Phase - I	Modification requests	14/09/2022	290	156	134	0	0	100	48	142
57	Kancheepuram	Chengalpattu	Construction of 300 individual houses in Chengalpattu Taluk - VI	As per Annexure	14/09/2022	300	180	120	0	20	80	0	200
	Kancheepuram	Chengalpattu	Construction of 300 individual houses in Chengalpattu Taluk - VI	Modification requests	14/09/2022	300	180	120	0	20	81	0	199
58	Kancheepuram	Walajabad	Construction of 300 individual houses in Walajabad Taluk-VI	As per Annexure	14/09/2022	300	200	100	0	0	145	0	155

	Kancheepuram	Walajabad	Construction of 300 individual houses in Walajabad Taluk-VI	Modification requests	14/09/2022	300	200	100	0	0	147	0	153
59	Tirunelveli	Kalakad	Construction of 305 individual houses in Kalakad Town Panchayat Phase-II in Tirunelveli District	As per Annexure	29/05/2017	305	227	78	0	126	97	5	77
	Tirunelveli	Kalakad	Construction of 305 individual houses in Kalakad Town Panchayat Phase-II in Tirunelveli District	Modification requests	29/05/2017	305	226	79	0	126	97	3	79
60	Kancheepuram	Chennai	Construction of 316 individual houses in Chengalpattu and 3 other Taluk ph-II	As per Annexure	07/08/2020	316	250	66	0	12	59	0	245
	Kancheepuram	Chennai	Construction of 316 individual houses in Chengalpattu and 3 other Taluk ph-II	Modification requests	07/08/2020	316	249	67	0	12	60	0	244
61	Vellore	Vellore	Construction of 318 HH for Non slum in Vellore local planning Area Phase-II	As per Annexure	25/06/2018	318	173	145	0	22	35	3	258
	Vellore	Vellore	Construction of 318 HH for Non slum in Vellore local planning Area Phase-II	Modification requests	25/06/2018	318	174	144	0	22	35	3	258
62	Kancheepuram	Chennai	Construction of 320 individual houses in Thiruporur and Chengalpattu Taluk	As per Annexure	26/09/2018	320	143	177	0	9	155	0	156
	Kancheepuram	Chennai	Construction of 320 individual houses in Thiruporur and Chengalpattu Taluk	Modification requests	26/09/2018	320	142	178	0	9	157	0	154
63	Vellore	Vellore	Construction of 331 individual houses in Vellore Corporation Phase- II 30th CSMC	As per Annexure	07/02/2018	331	188	143	0	131	83	0	117

	Vellore	Vellore	Construction of 331 individual houses in Vellore Corporation Phase- II 30th CSMC	Modification requests	07/02/2018	331	188	143	0	115	83	16	117
64	Villupuram	Vikravandi	Construction of 35 Individual Houses in Vikravandi TP PH - VI TNUHDB	As per Annexure	23/03/2022	35	15	20	0	0	15	0	20
	Villupuram	Vikravandi	Construction of 35 Individual Houses in Vikravandi TP PH - VI TNUHDB	Modification requests	23/03/2022	35	15	20	0	0	16	0	19
65	Tirunelveli	Nagercoil	Construction of 377 individual houses in Non Slum urban poor families in Nagercoil Municipality Phase III.	As per Annexure	07/02/2018	377	248	129	0	1	12	0	364
	Tirunelveli	Nagercoil	Construction of 377 individual houses in Non Slum urban poor families in Nagercoil Municipality Phase III.	Modification requests	07/02/2018	377	249	128	0	2	12	0	363
66	CTP	Edakalinadu	Construction of 396 house in Edaiakzhinadu Town Panchayat in Kancheepuram	As per Annexure	22/11/2016	396	300	96	0	54	242	1	99
	CTP	Edakalinadu	Construction of 396 house in Edaiakzhinadu Town Panchayat in Kancheepuram	Modification requests	22/11/2016	396	299	97	0	54	242	1	99
67	CTP	Kallakudi	Construction of 40 houses in Kallakkudi Townpanchayat.	As per Annexure	22/11/2016	40	16	24	0	21	15	0	4
	CTP	Kallakudi	Construction of 40 houses in Kallakkudi Townpanchayat.	Modification requests	22/11/2016	40	16	24	0	20	15	0	5
68	Kancheepuram	Chengalpattu	Construction of 40 individual houses in Karunilam and other villages	As per Annexure	07/08/2020	40	30	10	0	15	25	0	0

	Kancheepuram	Chengalpattu	Construction of 40 individual houses in Karunilam and other villages	Modification requests	07/08/2020	40	29	11	0	15	25	0	0
69	CTP	Melagaram	Construction of 40 New Houses in Melagaram Town Panchayat	As per Annexure	23/03/2022	40	31	9	0	1	22	0	17
	CTP	Melagaram	Construction of 40 New Houses in Melagaram Town Panchayat	Modification requests	23/03/2022	40	31	9	0	2	22	0	16
70	CTP	Puthalam	Construction of 41 house in Puthalam TP	As per Annexure	30/01/2019	41	37	4	0	0	0	0	41
	CTP	Puthalam	Construction of 41 house in Puthalam TP	Modification requests	30/01/2019	41	34	7	0	0	0	0	41
71	Kancheepuram	Chengalpattu	Construction of 41 individual houses in Athur and other villages in Chengalpattu Taluk	As per Annexure	23/11/2021	41	24	17	0	16	25	0	0
	Kancheepuram	Chengalpattu	Construction of 41 individual houses in Athur and other villages in Chengalpattu Taluk	Modification requests	23/11/2021	41	24	17	0	16	24	0	1
72	CTP	Kallakudi	Construction of 42 Individual houses in Kallakkudi Townpanchayat, Phase IV	As per Annexure	24/04/2017	42	18	24	0	6	16	0	20
	CTP	Kallakudi	Construction of 42 Individual houses in Kallakkudi Townpanchayat, Phase IV	Modification requests	24/04/2017	42	18	24	0	8	14	0	20
73	CTP	B.Mallapuram	Construction Of 43 House in B Mallapuram Townpanchayat in Dharamapuri District	As per Annexure	23/03/2022	43	19	24	0	0	20	0	23
	CTP	B.Mallapuram	Construction Of 43 House in B Mallapuram	Modification requests	23/03/2022	43	20	23	0	0	20	0	23

			Townpanchayat in Dharamapuri District										
74	CTP	Alwarthirunagiri	construction of 44 houses	As per Annexure	25/01/2016	44	27	17	0	10	34	0	0
	CTP	Alwarthirunagiri	construction of 44 houses	Modification requests	25/01/2016	44	26	18	0	9	31	0	4
75	Tirunelveli	Surandai	Construction of 45 house in Surandai Town Panchayat in Tirunelveli District	As per Annexure	22/11/2016	45	28	17	0	0	3	1	41
	Tirunelveli	Surandai	Construction of 45 house in Surandai Town Panchayat in Tirunelveli District	Modification requests	22/11/2016	45	27	18	0	0	3	1	41
76	Vellore	Ambur	Construction of 45 individual houses in Ambur Municipality Ph VI	As per Annexure	20/01/2021	45	26	19	0	0	22	0	23
	Vellore	Ambur	Construction of 45 individual houses in Ambur Municipality Ph VI	Modification requests	20/01/2021	45	26	19	0	0	21	0	24
77	Kancheepuram	Chennai	Construction of 45 individual houses in Walajabad Taluk Ph III.	As per Annexure	20/01/2021	45	35	10	0	5	18	7	15
	Kancheepuram	Chennai	Construction of 45 individual houses in Walajabad Taluk Ph III.	Modification requests	20/01/2021	45	36	9	0	5	17	8	15
78	Madurai	Madurai	Construction of 470 individual houses in Madurai Corporation LPA Ph V	As per Annexure	20/01/2021	470	199	271	0	0	22	0	448
	Madurai	Madurai	Construction of 470 individual houses in Madurai Corporation LPA Ph V	Modification requests	20/01/2021	470	202	268	0	0	22	0	448
79	Kancheepuram	Chennai	Construction of 476 Individual Houses in Chengalpattu and 3 other Taluks	As per Annexure	23/11/2021	476	327	149	0	40	153	0	283
	Kancheepuram	Chennai	Construction of 476 Individual Houses in	Modification requests	23/11/2021	476	327	149	0	41	152	0	283

			Chengalpattu and 3 other Taluks										
80	CTP	Edakalinadu	Construction of 479 individual house in Edakalinadu Town Panchayat - Phase -II - TP	As per Annexure	18/01/2017	479	366	113	0	78	294	3	104
	CTP	Edakalinadu	Construction of 479 individual house in Edakalinadu Town Panchayat - Phase -II - TP	Modification requests	18/01/2017	479	366	113	0	79	294	3	103
81	CTP	Pallikonda	Construction of 48 individual hopuses in pallikonda Town Panchayath Phase -IV	As per Annexure	27/04/2018	48	32	16	0	0	24	0	24
	CTP	Pallikonda	Construction of 48 individual hopuses in pallikonda Town Panchayath Phase -IV	Modification requests	27/04/2018	48	32	16	0	1	23	0	24
82	CTP	Balakrishnampatti	Construction of 5 individual houses in Balakrishnampatti Town Panchayat Phase III	As per Annexure	24/04/2017	5	5	0	0	0	4	0	1
	CTP	Balakrishnampatti	Construction of 5 individual houses in Balakrishnampatti Town Panchayat Phase III	Modification requests	24/04/2017	5	2	3	0	0	4	0	1
83	Trichy	Manapparai	construction of 50 individual houses in manapparai	As per Annexure	23/03/2022	50	22	28	0	0	18	0	32
	Trichy	Manapparai	construction of 50 individual houses in manapparai	Modification requests	23/03/2022	50	22	28	0	0	23	0	27
84	Villupuram	Mangalampet	Construction of 50 Individual houses in Mangalampet TP PH IV TNUHDB	As per Annexure	23/03/2022	50	31	19	0	0	16	0	34
	Villupuram	Mangalampet	Construction of 50 Individual houses in	Modification requests	23/03/2022	50	31	19	0	0	18	0	32

			Mangalampet TP PH IV TNUHDB										
85	Coimbatore	Mettupalayam	Construction of 50 individuals Houses in Mettupalayam Phase VIII	As per Annexure	23/03/2022	50	35	15	0	4	18	0	28
	Coimbatore	Mettupalayam	Construction of 50 individuals Houses in Mettupalayam Phase VIII	Modification requests	23/03/2022	50	34	16	0	4	18	0	28
86	Kancheepuram	Chennai	Construction of 526 individual houses in Sriperumputhur Taluk	As per Annexure	27/12/2019	526	278	248	0	2	323	0	201
	Kancheepuram	Chennai	Construction of 526 individual houses in Sriperumputhur Taluk	Modification requests	27/12/2019	526	276	250	0	2	321	0	203
87	Trichy	Lalgudi	Construction of 53 houses in Lalgudi Town Panchayat	As per Annexure	22/11/2016	53	27	26	0	0	39	0	14
	Trichy	Lalgudi	Construction of 53 houses in Lalgudi Town Panchayat	Modification requests	22/11/2016	53	30	23	0	0	39	0	14
88	Tirunelveli	Nagercoil	Construction of 554 individual houses for Slum and Non slum urban poor families in ward 1,2,4,5,8,9,26,27 36 of Nagercoil Municipality	As per Annexure	22/11/2016	554	339	215	0	65	55	5	429
	Tirunelveli	Nagercoil	Construction of 554 individual houses for Slum and Non slum urban poor families in ward 1,2,4,5,8,9,26,27 36 of Nagercoil Municipality	Modification requests	22/11/2016	554	339	215	0	64	57	5	428
89	Villupuram	Kallakkurichi	Construction of 58 Individual houses in kallakurichi	As per Annexure	29/08/2019	58	37	21	0	17	17	0	24
	Villupuram	Kallakkurichi	Construction of 58 Individual houses in kallakurichi	Modification requests	29/08/2019	58	36	22	0	17	17	0	24

90	Villupuram	Tiruvethipuram	Construction of 599 Individual Houses in Tiruvethipuram	As per Annexure	22/11/2016	599	412	187	0	231	62	1	305
	Villupuram	Tiruvethipuram	Construction of 599 Individual Houses in Tiruvethipuram	Modification requests	22/11/2016	599	411	188	0	229	62	1	307
91	CTP	Arumuganeri	Construction of 6 houses in Arumuganeri Town Panchayat Ph V	As per Annexure	23/03/2022	6	4	2	0	2	1	0	3
	CTP	Arumuganeri	Construction of 6 houses in Arumuganeri Town Panchayat Ph V	Modification requests	23/03/2022	6	3	3	0	1	1	0	4
92	Trichy	Labbaikudikadu	Construction of 6 individual houses in Labbaikudikadu in Trichy district	As per Annexure	29/08/2019	6	4	2	0	0	3	1	2
	Trichy	Labbaikudikadu	Construction of 6 individual houses in Labbaikudikadu in Trichy district	Modification requests	29/08/2019	6	4	2	0	2	3	0	1
93	Kancheepuram	Maduranthakam	Construction of 60 individual houses in Karuguzhi TP, Madhuranthgam Taluk, Chengalapattu	As per Annexure	23/03/2022	60	41	19	0	4	39	0	17
	Kancheepuram	Maduranthakam	Construction of 60 individual houses in Karuguzhi TP, Madhuranthgam Taluk, Chengalapattu	Modification requests	23/03/2022	60	41	19	0	3	40	0	17
94	Kancheepuram	Chennai	Construction of 60 individual houses in Thirukazhukundram Taluk	As per Annexure	23/03/2022	60	33	27	0	0	36	0	24
	Kancheepuram	Chennai	Construction of 60 individual houses in Thirukazhukundram Taluk	Modification requests	23/03/2022	60	33	27	0	0	36	1	23
95	Villupuram	Tindivanam	Construction of 60 Individual Houses in Tindivanam Municipality Phase VII	As per Annexure	23/11/2021	60	35	25	0	2	18	0	40

	Villupuram	Tindivanam	Construction of 60 Individual Houses in Tindivanam Municipality Phase VII	Modification requests	23/11/2021	60	34	26	0	2	17	0	41
96	Vellore	Odugathur	Construction of 62 individual houses in Odugathur TP Ph I	As per Annexure	20/01/2021	62	33	29	0	0	33	0	29
	Vellore	Odugathur	Construction of 62 individual houses in Odugathur TP Ph I	Modification requests	20/01/2021	62	32	30	0	0	31	0	31
97	CTP	Natrampalli	Construction of 63 individual houses in Natrampalli Town Panchayat Phase - II - TP	As per Annexure	18/01/2017	63	41	22	0	9	7	0	47
	CTP	Natrampalli	Construction of 63 individual houses in Natrampalli Town Panchayat Phase - II - TP	Modification requests	18/01/2017	63	41	22	0	8	8	0	47
98	Villupuram	Tindivanam	Construction of 64 individual houses in tindivanam Phase IV	As per Annexure	29/08/2019	64	41	23	0	2	31	1	30
	Villupuram	Tindivanam	Construction of 64 individual houses in tindivanam Phase IV	Modification requests	29/08/2019	64	41	23	0	2	30	1	31
99	Villupuram	Chidambaram	Construction of 68 individual houses at Chidambaram Municipality	As per Annexure	29/05/2017	68	40	28	0	3	16	0	49
	Villupuram	Chidambaram	Construction of 68 individual houses at Chidambaram Municipality	Modification requests	29/05/2017	68	46	22	0	4	15	2	47
100	Salem	Krishnagiri	Construction of 70 individual houses in Krishnagiri Municipality Phase VI	As per Annexure	14/09/2022	70	39	31	0	2	10	0	58
	Salem	Krishnagiri	Construction of 70 individual houses in Krishnagiri Municipality Phase VI	Modification requests	14/09/2022	70	40	30	0	2	10	0	58

101	Villupuram	Viluppuram	Construction of 715 Individual houses at Villupuram Municipality Phase II	As per Annexure	29/05/2017	715	412	303	0	107	210	5	393
	Villupuram	Viluppuram	Construction of 715 Individual houses at Villupuram Municipality Phase II	Modification requests	29/05/2017	715	392	323	0	101	202	5	407
102	Kancheepuram	Uthiramerur	Construction of 75 individual houses in Uthiramerur Taluk Ph - XIII	As per Annexure	18/11/2022	75	30	45	0	0	53	0	22
	Kancheepuram	Uthiramerur	Construction of 75 individual houses in Uthiramerur Taluk Ph - XIII	Modification requests	18/11/2022	75	30	45	0	1	50	0	24
103	CTP	Uppidamangalam	construction of 80 houses at Uppidamanagalam	As per Annexure	25/01/2016	80	57	23	0	0	49	0	31
	CTP	Uppidamangalam	construction of 80 houses at Uppidamanagalam	Modification requests	25/01/2016	80	53	27	0	0	52	0	28
104	Tirunelveli	Shenkottai	Construction of 80 Individual houses in Shenkottai Minicipality Phase IV in Thenkasi District	As per Annexure	14/09/2022	80	55	25	0	27	29	0	24
	Tirunelveli	Shenkottai	Construction of 80 Individual houses in Shenkottai Minicipality Phase IV in Thenkasi District	Modification requests	14/09/2022	80	55	25	0	26	29	0	25
105	CTP	Thirumazhisai	Construction of 86 individual houses in Thirumazhisai Town Panchayat.	As per Annexure	23/03/2022	86	55	31	0	1	35	0	50
	CTP	Thirumazhisai	Construction of 86 individual houses in Thirumazhisai Town Panchayat.	Modification requests	23/03/2022	86	52	34	0	1	35	0	50
106	CTP	Nemili	Construction of 9 Individual houses in	As per Annexure	24/04/2017	9	6	3	0	3	5	0	1

			Nemili Town Panchayat, Phase III										
	CTP	Nemili	Construction of 9 Individual houses in Nemili Town Panchayat, Phase III	Modification requests	24/04/2017	9	7	2	0	2	6	0	1
107	CTP	Uppidamangalam	Construction of 9 individual in Uppidamangalam Town Panchayat Ph V	As per Annexure	23/03/2022	9	1	8	0	0	6	0	3
	CTP	Uppidamangalam	Construction of 9 individual in Uppidamangalam Town Panchayat Ph V	Modification requests	23/03/2022	9	4	5	0	0	5	0	4
108	Kancheepuram	Tambaram	Construction of 95 individual houses in Non slum urban poor families in Tambaram Municipality phase 1 Kancheepuram district	As per Annexure	26/09/2018	95	75	20	0	0	11	2	82
	Kancheepuram	Tambaram	Construction of 95 individual houses in Non slum urban poor families in Tambaram Municipality phase 1 Kancheepuram district	Modification requests	26/09/2018	95	74	21	0	0	11	2	82
109	Sivagangai	Paramakudi	Construction of 96 individual houses in Paramakudi Phase VII	As per Annexure	14/09/2022	96	52	44	0	0	19	0	77
	Sivagangai	Paramakudi	Construction of 96 individual houses in Paramakudi Phase VII	Modification requests	14/09/2022	96	56	40	0	0	19	0	77
110	CTP	Pallikonda	Constructionof 54 house in pallikonda town panchayat	As per Annexure	22/11/2016	54	28	26	0	20	31	0	3
	CTP	Pallikonda	Constructionof 54 house in pallikonda town panchayat	Modification requests	22/11/2016	54	28	26	0	20	29	0	5
111	Kancheepuram	Walajabad	Contruction of 115 individual houses in Walajabad and Uthiramerur	As per Annexure	26/06/2023	115	65	50	0	0	108	0	7

	Kancheepuram	Walajabad	Contruction of 115 individual houses in Walajabad and Uthiramerur	Modification requests	26/06/2023	115	66	49	0	2	105	0	8
112	Vellore	Ranipettai	Karai Anthoniyar Koil Street and other 15 Slums	As per Annexure	25/01/2016	538	342	196	0	41	324	0	173
	Vellore	Ranipettai	Karai Anthoniyar Koil Street and other 15 Slums	Modification requests	25/01/2016	538	342	196	0	41	323	1	173
113	Tiruvallur	Chennai	Rc Construction of 155 Individual Houses in Thiruvallur Taluk pH XXIII	As per Annexure	23/03/2022	155	80	75	0	13	72	0	70
	Tiruvallur	Chennai	Rc Construction of 155 Individual Houses in Thiruvallur Taluk pH XXIII	Modification requests	23/03/2022	155	80	75	0	13	75	0	67
114	Tiruvallur	Chennai	Re Construction of 194 Individual Houses in Thiruvallur Taluk Ph XXV	As per Annexure	23/03/2022	194	102	92	0	20	85	0	89
	Tiruvallur	Chennai	Re Construction of 194 Individual Houses in Thiruvallur Taluk Ph XXV	Modification requests	23/03/2022	194	102	92	0	20	86	0	88

AHP

AHP- Category & Gender Modification Request datails Tamil Nadu														
S. No.	Name of District	Name of the ULB / UDA / Constituency	Vertical	Annexure ID	Category as per DPR	CSMC Approval Date	No. of DUs as per Approval	Male	Female	Trans	Gen	OBC	SC	ST
1	Chennai	Chennai	AHP	7B3380333 9000258	As per existing Annexure	9/30/2016	288	131	157	0	17	210	56	5
	Chennai	Chennai	AHP	7B3380333 9000258	Modification request	9/30/2016	288	132	156	0	17	227	39	5
2	Chennai	Chennai	AHP	7B3380333 9000911	As per existing Annexure	10/30/2017	840	420	420	0	25	756	59	0
	Chennai	Chennai	AHP	7B3380333 9000911	Modification request	10/30/2017	840	397	443	0	280	193	359	8

3	Chennai	Chennai	AHP	7B3380333 9001549	As per existing Annexure	6/25/2018	32	15	17	0	1	26	5	0
	Chennai	Chennai	AHP	7B3380333 9001549	Modification request	6/25/2018	32	17	15	0	1	26	5	0
4	Namakkal	Alampalayam	AHP	7B3380348 5000557	As per existing Annexure	7/24/2017	256	25	231	0	177	60	19	0
	Namakkal	Alampalayam	AHP	7B3380348 5000557	Modification request	7/24/2017	256	27	229	0	173	66	17	0
5	Namakkal	Rasipuram	AHP	7B3380349 3002115	As per existing Annexure	1/30/2019	208	29	179	0	1	54	152	1
	Namakkal	Rasipuram	AHP	7B3380349 3002115	Modification request	1/30/2019	208	3	205	0	0	163	44	1
6	Erode	Gobichettipalayam	AHP	7B3380352 3000553	As per existing Annexure	7/24/2017	288	109	179	0	9	59	220	0
	Erode	Gobichettipalayam	AHP	7B3380352 3000553	Modification request	7/24/2017	288	78	207	3	6	206	76	0
7	Erode	Modakurichi	AHP	7B3380354 6002223	As per existing Annexure	1/30/2019	96	33	63	0	3	81	12	0
	Erode	Modakurichi	AHP	7B3380354 6002223	Modification request	1/30/2019	96	23	63	10	13	54	29	0
8	Erode	Kodumudi	AHP	7B3380355 6629203	As per existing Annexure	11/28/2018	276	95	181	0	0	160	116	0
	Erode	Kodumudi	AHP	7B3380355 6629203	Modification request	11/28/2018	276	65	211	0	0	179	97	0
9	Karur	Karur	AHP	7B3380360 7000559	As per existing Annexure	5/29/2017	192	56	136	0	5	145	41	1
	Karur	Karur	AHP	7B3380360 7000559	Modification request	5/29/2017	192	56	136	0	5	142	45	0
10	Karur	Puliyur	AHP	7B3380360 8002221	As per existing Annexure	1/30/2019	288	132	156	0	95	103	88	2
	Karur	Puliyur	AHP	7B3380360 8002221	Modification request	1/30/2019	288	132	156	0	95	104	87	2
11	Krishnagiri	Krishnagiri	AHP	7B3380395 4001231	As per existing Annexure	2/7/2018	528	150	378	0	0	378	150	0
	Krishnagiri	Krishnagiri	AHP	7B3380395 4001231	Modification request	2/7/2018	528	0	528	0	16	474	38	0
12	Coimbatore	Coimbatore	AHP	7B3380398 4001738	As per existing Annexure	9/26/2018	528	115	413	0	9	316	202	1
	Coimbatore	Coimbatore	AHP	7B3380398 4001738	Modification request	9/26/2018	528	122	393	13	9	309	209	1

13	Coimbatore	Coimbatore	AHP	7B3380398 4629536	As per existing Annexure	9/26/2018	64	6	45	13	1	41	21	1
	Coimbatore	Coimbatore	AHP	7B3380398 4629536	Modification request	9/26/2018	64	6	45	13	2	41	20	1
14	Tiruppur	Tiruppur	AHP	7B3380402 6000089	As per existing Annexure	11/18/2015	1280	811	469	0	62	230	986	2
	Tiruppur	Tiruppur	AHP	7B3380402 6000089	Modification request	11/18/2015	1280	179	1101	0	105	543	630	2